



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **073902140**
 PROJECT: **C 739-2-140**
 CONTRACT: **03223001**
 AWARD AMOUNT: **\$307,243,558.40**
 PROJECTED AMOUNT: **\$307,243,558.40**
 ADJ. PROJECTED AMOUNT: **\$311,618,944.42**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 10**
 DISTRICT NAME: **BEAUMONT**
 COUNTY: **JEFFERSON**
 AREA ENGINEER: **David Collins, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0020**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **31.12**
 % TIME USED: **9.10**
 % RETAINAGE: **0.00**

LETTING DATE: **03/03/2022**
 AWARD DATE: **03/31/2022**
 NOTICE TO PROCEED DATE: **04/04/2022**
 WORK BEGIN DATE: **04/14/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$96,964,307.05	\$96,011,077.98	\$953,229.07
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$96,964,307.05	\$96,011,077.98	\$953,229.07
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$96,964,307.05	\$96,011,077.98	\$953,229.07

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/14/2022
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 1,569
C. O. ADJUSTED DAYS: 112
CURRENT DAYS: 1,681
DAYS CHARGED TO DATE: 153
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/26/2023	1	
09/27/2023	1	
09/28/2023	1	
09/29/2023	1	
09/30/2023	1	
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	26	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT C 739-2-140 CONTROL 073902140
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0100	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	5.000	6,679.500	\$33,397.50	16,331.00	7,904.50
0110	01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	4.000	6,124.210	\$24,496.84	96,035.00	7,550.21
0135	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	5,076.000	\$25,380.00	310,604.50	14,179.50
0255	03546045	000	PLANE ASPH CONC PAV (2")	SY	2.857	3,064.440	\$8,755.11	37,556.00	7,046.66
0340	04006005	000	CEM STABIL BKFL	CY	42.500	229.180	\$9,740.15	20,875.60	229.18
0365	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	42.500	37.500	\$1,593.75	3,324.50	37.50
0605	04646005	001	RC PIPE (CL III)(24 IN)	LF	98.044	112.000	\$10,980.93	247.00	112.00
0625	04646010	001	RC PIPE (CL III)(48 IN)	LF	206.804	164.000	\$33,915.86	1,480.00	316.00
0640	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	9,937.764	1.000	\$9,937.76	10.00	1.00
0780	04656040	001	INLET (COMPL)(PCU)(5FT)(BOTH)	EA	9,884.836	1.000	\$9,884.84	8.00	1.00
0785	04656044	001	INLET (COMPL)(PCU)(6FT)(BOTH)	EA	16,383.050	2.000	\$32,766.10	2.00	2.00
0965	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	1.000	\$10,000.00	60.00	19.00
1040	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	810.000	\$3,240.00	209,100.00	15,150.00
1160	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.500	1,962.500	\$4,906.25	10,325.00	4,112.50
1165	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	5.000	\$1,250.00	26.00	13.00
1170	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	250.000	7.000	\$1,750.00	25.00	10.00
1175	05436021	000	REMOVE CABLE BARRIER	LF	4.000	4,015.000	\$16,060.00	6,006.00	4,015.00
1180	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	450.000	3.000	\$1,350.00	4.00	3.00
1190	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	10.000	\$2,500.00	40.00	20.00
1195	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,900.000	2.000	\$3,800.00	40.00	20.00
1200	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	900.000	1.000	\$900.00	14.00	19.00
2275	96016001		MATERIAL ON HAND	DOL	1.000	-51,726.140	-\$51,726.14	1,000.00	21,194,590.49
2300	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	19,990.920	\$19,990.92	300,000.00	85,794.37
2327	04166001		DRILL SHAFT (18 IN)	LF	156.770	70.000	\$10,973.90	140.00	140.00
	SUPP DESCR		** ADDED BY CO 12 **						
2328	04166003		DRILL SHAFT (30 IN)	LF	228.980	300.000	\$68,694.00	600.00	600.00
	SUPP DESCR		** ADDED BY CO 12 **						

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2380	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	616.000	\$169,400.00	5,195.00	616.00

ITEMS WITH NO CATEGORY

PROJECT ROW 739-2-177 CONTROL 073902177
 CATEGORY NO CATEGORY DESCRIPTION MISC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To
6101	72796003		SANSWR (30IN) (PVC) (SDR35)	LF	565.560	193.000	\$109,153.08	1,072.00	1,115.00
			SANSWR (30IN)(PVC)(C-900) ** CO 9 **						
6106	72796004		SANSWR (30IN) (PVC) (SDR35)(RESJT),	LF	822.810	462.000	\$380,138.22	1,740.00	1,143.00
			SANSWR (30IN)(PVC)(C-900)(RESJT) ** CO 9 **						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$953,229.07

CONTRACT LINE ITEMS

PROJECT C 28-13-139 CONTROL 002813139
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6455	01006002	000	PREPARING ROW	STA	156,000.000	9.000	0.000	9.00	1,404,000.00
6790	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.100	20,445.000	0.000	1,540.00	1,694.00
Category Subtotal									\$1,405,694.00

PROJECT C 739-2-140 CONTROL 073902140
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	156,000.000	187.000	0.000	187.00	29,172,000.00
0100	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	5.000	16,331.000	0.000	7,904.50	39,522.50
0110	01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	4.000	96,035.000	0.000	7,550.21	30,200.84
0120	01056105	000	REMOVING STAB BASE AND ASPH PAV(15")	SY	7.000	58,134.000	0.000	11,022.50	77,157.50
0135	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	310,604.500	0.000	14,179.50	70,897.50
0170	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.060	680,559.000	0.000	139,104.40	8,346.26
0190	01666001	000	FERTILIZER	AC	621.160	14.700	0.000	25.68	15,951.39
0215	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	60.000	42,440.000	0.000	5,863.75	351,825.00
0255	03546045	000	PLANE ASPH CONC PAV (2")	SY	2.857	37,556.000	0.000	7,046.66	20,132.31
0340	04006005	000	CEM STABIL BKFL	CY	42.500	20,875.600	0.000	229.18	9,740.15
0365	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	42.500	3,324.500	0.000	37.50	1,593.75
0370	04006011	000	SAND BACKFILL	CY	30.000	14,725.000	0.000	2,502.18	75,065.34
0405	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	46.740	566,274.000	0.000	71,230.00	3,329,290.20
0490	04206074	000	CL C CONC (MISC)	CY	500.000	8,887.000	0.000	1,312.56	656,282.00
0605	04646005	001	RC PIPE (CL III)(24 IN)	LF	98.044	247.000	0.000	112.00	10,980.93
0625	04646010	001	RC PIPE (CL III)(48 IN)	LF	206.804	1,480.000	0.000	316.00	65,350.07
0640	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	9,937.764	10.000	0.000	1.00	9,937.76
0780	04656040	001	INLET (COMPL)(PCU)(5FT)(BOTH)	EA	9,884.836	8.000	0.000	1.00	9,884.84
0785	04656044	001	INLET (COMPL)(PCU)(6FT)(BOTH)	EA	16,383.050	2.000	0.000	2.00	32,766.10
0885	04766006	000	JACK BOR OR TUN PIPE(18 IN)(RC)(CL III)	LF	1,219.057	383.000	0.000	144.00	175,544.21
0890	04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	1,214.996	220.000	0.000	143.00	173,744.43
0895	04766019	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL III)	LF	1,229.997	352.000	0.000	352.00	432,958.94
0900	04766024	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL III)	LF	1,237.004	259.000	0.000	560.00	692,722.24
0910	04766029	000	JACK BOR OR TUN PIPE(42 IN)(RC)(CL III)	LF	1,271.569	294.000	81.000	311.00	395,457.96
0915	04766107	000	JACK BOR OR TUN PIPE (66IN)(STL CASING)	LF	3,333.480	111.000	0.000	111.00	370,016.28
0940	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	10.000	1.000	0.60	15,000.00
0955	05006001	000	MOBILIZATION	LS	33,595,253.000	1.000	0.000	0.90	30,235,727.70
0961	50006002		GEOGRID REINFORCE EMBANKMENTS (TY B)	SY	5.310	0.000	91,444.000	19,029.02	101,044.12
0965	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	60.000	0.000	19.00	190,000.00
0990	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	13,535.000	0.000	1,095.00	3,285.00
1000	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.000	6,259.000	0.000	637.00	3,822.00
1015	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	100.910	4,338.000	0.000	1,944.00	196,169.04
1020	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	97.980	46,029.000	1,310.000	9,003.78	882,190.37
1025	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	10.000	41,490.000	-450.000	29,280.00	292,800.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1030	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	40.000	8,060.000	0.000	3,720.00	148,800.00
1035	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	40.000	160.000	0.000	320.00	12,800.00
1040	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	202,410.000	6,690.000	15,150.00	60,600.00
1045	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	19,480.000	0.000	720.00	2,880.00
1050	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	480.000	0.000	20.00	80.00
1160	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.500	10,325.000	0.000	4,112.50	10,281.25
1165	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	26.000	0.000	13.00	3,250.00
1170	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	250.000	25.000	0.000	10.00	2,500.00
1175	05436021	000	REMOVE CABLE BARRIER	LF	4.000	6,006.000	0.000	4,015.00	16,060.00
1180	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	450.000	4.000	0.000	3.00	1,350.00
1190	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	40.000	0.000	20.00	5,000.00
1195	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,900.000	40.000	0.000	20.00	38,000.00
1200	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	900.000	10.000	4.000	19.00	17,100.00
1205	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	24,500.000	10.000	0.000	12.00	294,000.00
1206	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	25,544.490	0.000	18.000	12.00	306,533.88
			** ADDED BY CO 14 **						
1495	63026005	000	TEMP Q-DETECT SYS	EA	101,350.000	2.000	1.000	3.00	304,050.00
1520	63076003	000	TEMP SPEED MONITOR SYS	EA	20,550.000	2.000	1.000	3.00	61,650.00
1530	63446003	000	TEMP TRAVEL TIME SYS	EA	44,610.000	2.000	1.000	3.00	133,830.00
1535	63486002	000	TEMP INCIDENT DETECT & SURVEIL SYS	EA	69,320.000	2.000	0.000	2.00	138,640.00
1725	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.200	86,463.000	0.000	7,570.00	9,084.00
1730	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	2.500	1,625.000	0.000	552.00	1,380.00
1735	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.100	322,188.000	2,000.000	41,844.00	46,028.40
1740	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.200	490.000	0.000	4,131.00	9,088.20
1745	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.100	301,409.000	1,600.000	24,003.00	26,403.30
1750	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.000	21,004.000	0.000	300.00	300.00
1805	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.480	9,445.000	0.000	2,120.00	1,017.60
1810	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.480	36,726.000	0.000	2,240.00	1,075.20
1890	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	711,685.000	7,100.000	21,143.00	10,571.50
1895	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	490.000	0.000	2,927.00	2,927.00
2120	72796006	000	ENCASEMENT PIPE (42" STEEL) BORE	LF	1,349.100	748.000	-748.000	703.00	948,417.30
2125	72796007	000	JACK BOR OR TUN PIPE (60") (STL CASING)	LF	2,485.700	748.000	-748.000	393.00	976,880.10
2225	72826003	000	TAPPING SLEEVE AND VALVE (12IN X 12IN)	EA	11,351.000	5.000	-5.000	1.00	11,351.00
2275	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	21,194,590.49	21,194,590.49
2295	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	179,844.70	179,844.70
2300	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	300,000.000	0.000	85,794.37	85,794.37
2310	96086002		UNIQUE CHANGE ORDER ITEM 2 PCMS W/ RADAR and PTZ CAMERA	DOL	91,212.590	0.000	1.000	1.00	91,212.59
2318	96086012		UNIQUE CHANGE ORDER ITEM 12 RAILROAD FLAGGING (TUNNELING)	DOL	1.000	0.000	44,541.000	1,288.51	1,288.51
2327	04166001		DRILL SHAFT (18 IN) ** ADDED BY CO 12 **	LF	156.770	0.000	140.000	140.00	21,947.80
2328	04166003		DRILL SHAFT (30 IN) ** ADDED BY CO 12 **	LF	228.980	0.000	600.000	600.00	137,388.00

Category Subtotal \$93,461,401.92

CATEGORY 002 DESCRIPTION BRIDGE

CATEGORY 002			DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2380	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	5,195.000	0.000	616.00	169,400.00
Category Subtotal									\$169,400.00

CATEGORY 015			DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4625	96086005		UNIQUE CHANGE ORDER ITEM 5 RAILROAD FLAGGING (DAILY)(BRIDGE)	DOL	1,288.510	0.000	100.000	14.00	18,039.14
4626	96086006		UNIQUE CHANGE ORDER ITEM 6 RAILROAD FLAGGING OVERTIME (OVER 8 HRS)(BRIDGE)	DOL	164.380	0.000	100.000	44.50	7,314.91
4627	96086007		UNIQUE CHANGE ORDER ITEM 7 RAILROAD FLAGGING NIGHTS, WEEKENDS, & HOLIDAYS (BRIDGE)	DOL	1,569.540	0.000	50.000	1.00	1,569.54
4628	96086008		UNIQUE CHANGE ORDER ITEM 8 RAILROAD FLAGGING OT NIGHTS, WEEKENDS, & HOLIDAYS (BRIDGE)	DOL	185.590	0.000	50.000	2.50	463.98
Category Subtotal									\$27,387.57

PROJECT C 28-13-139 CONTROL 002813139

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6460	01046001	000	REMOVING CONC (PAV)	SY	6.000	7,779.000	0.000	0.000	0.00
6465	01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	4.000	2,671.000	0.000	0.000	0.00
6470	01056036	000	REMOVING STAB BASE & ASPH PAV(15"-20")	SY	6.000	5,108.000	0.000	0.000	0.00
6475	01056105	000	REMOVING STAB BASE AND ASPH PAV(15")	SY	7.000	2,129.000	0.000	0.000	0.00
6480	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	230.000	233.000	0.000	0.000	0.00
6485	02606079	000	LIME TRT (SUBGRADE)(6")	SY	2.000	10,777.000	0.000	0.000	0.00
6490	02766181	000	CEM TRT(PLNT MX) (CL L)(TYD)(GR1-2)(6")	SY	7.000	10,777.000	0.000	0.000	0.00
6495	30766066	000	TACK COAT	GAL	3.281	1,054.000	0.000	0.000	0.00
6500	30766071	000	D-GR HMA TY-D PG 64-22 (EXEMPT)	TON	102.680	580.000	0.000	0.000	0.00
6505	03106005	000	PRIME COAT (AE-P)	GAL	3.329	2,155.000	0.000	0.000	0.00
6510	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	48.450	479.000	0.000	0.000	0.00
6530	03606009	000	CONC PVMT (CONT REINF - CRCP) (15")	SY	45.000	10,061.000	0.000	0.000	0.00
6550	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	110.000	25.000	0.000	0.000	0.00
6570	04006005	000	CEM STABIL BKFL	CY	42.500	8.100	0.000	0.000	0.00
6575	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	42.500	28.000	0.000	0.000	0.00
6580	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.120	21.000	0.000	0.000	0.00
6585	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	600.750	42.000	0.000	0.000	0.00
6590	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	2.560	0.000	0.000	0.00
6595	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.000	12.000	0.000	0.000	0.00
6600	04506023	001	RAIL (TY SSTR)	LF	40.000	1,031.100	0.000	0.000	0.00
6605	04646003	001	RC PIPE (CL III)(18 IN)	LF	89.420	21.000	0.000	0.000	0.00
6610	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,512.898	4.000	0.000	0.000	0.00
6615	04656236	001	INLET (COMPL)(RWI)(TY II)	EA	5,703.835	4.000	0.000	0.000	0.00
6620	04796002	000	ADJUSTING INLETS	EA	8,996.003	3.000	0.000	0.000	0.00
6625	04796006	000	ADJUSTING INLET (CAP)	EA	2,193.940	2.000	0.000	0.000	0.00

6630	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	97.980	682.000	0.000	0.000	0.00
6635	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	10.000	4,440.000	0.000	0.000	0.00
6640	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	8,640.000	0.000	0.000	0.00
6645	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	4,440.000	0.000	0.000	0.00
6650	05146009	000	PERM CTB (SGL SLOPE) (TY 1) (54)	LF	70.000	86.400	0.000	0.000	0.00
6655	05146011	000	PERM CTB (SGL SLOPE) (TY 3) (54)	LF	150.000	405.000	0.000	0.000	0.00
6660	05146047	000	PERM CTB (SGL SLOPE)(TY 1)(TRANSITION)	LF	135.000	10.000	0.000	0.000	0.00
6665	05296005	000	CONC CURB (MONO) (TY II)	LF	6.000	3,719.400	0.000	0.000	0.00
6670	05316001	000	CONC SIDEWALKS (4")	SY	60.000	2,131.000	0.000	0.000	0.00
6675	05316005	000	CURB RAMPS (TY 2)	EA	2,500.000	6.000	0.000	0.000	0.00
6680	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	29.300	125.000	0.000	0.000	0.00
6685	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,422.000	1.000	0.000	0.000	0.00
6690	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,075.000	1.000	0.000	0.000	0.00
6695	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,900.000	5.000	0.000	0.000	0.00
6700	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	900.000	2.000	0.000	0.000	0.00
6705	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	22,105.000	2.000	0.000	0.000	0.00
6710	06136006	000	HI MST IL POLE (150 FT)(100 MPH)	EA	46,986.370	1.000	0.000	0.000	0.00
6715	06146007	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	24,949.000	1.000	0.000	0.000	0.00
6720	61626003	000	REMOVE HIGH MAST LIGHTING (150 FT)	EA	7,518.570	1.000	0.000	0.000	0.00
6725	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.850	410.000	0.000	0.000	0.00
6730	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	15.440	330.000	0.000	0.000	0.00
6735	61856002	002	TMA (STATIONARY)	DAY	250.000	20.000	0.000	0.000	0.00
6740	61856005	002	TMA (MOBILE OPERATION)	DAY	445.000	60.000	0.000	0.000	0.00
6745	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.430	150.000	0.000	0.000	0.00
6750	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.490	150.000	0.000	0.000	0.00
6755	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.540	775.000	0.000	0.000	0.00
6760	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.820	3,100.000	0.000	0.000	0.00
6765	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	835.000	5.000	0.000	0.000	0.00
6770	06286008	000	ELC SRV TY A 120/240 060(NS)SS(E)PS(U)	EA	8,375.000	1.000	0.000	0.000	0.00
6775	06286044	000	ELC SRV TY A 240/480 060(NS)SS(E)PS(U)	EA	8,475.000	1.000	0.000	0.000	0.00
6780	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.200	10,579.000	0.000	0.000	0.00
6785	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.100	16,620.000	0.000	0.000	0.00
6795	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	47,644.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 739-2-140 CONTROL 073902140
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046001	000	REMOVING CONC (PAV)	SY	6.000	210,781.000	0.000	0.000	0.00
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	13,138.000	0.000	0.000	0.00
0075	01046011	000	REMOVING CONC (MEDIANS)	SY	9.000	8,326.000	0.000	0.000	0.00
0080	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.000	4,865.000	0.000	0.000	0.00
0085	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	35.000	282.000	0.000	0.000	0.00
0090	01046040	000	REMOVING CONC (PAVERS)	SY	35.000	833.000	0.000	0.000	0.00
0095	01046047	000	REMOVING CONC (INTER ART CONC BLOCKS)	SY	10.000	5,290.000	0.000	0.000	0.00
0105	01056015	000	REMOVING STAB BASE & ASPH PAV (8"-10")	SY	5.000	24,611.000	0.000	0.000	0.00
0115	01056036	000	REMOVING STAB BASE & ASPH PAV(15"-20")	SY	6.000	119,636.000	0.000	0.000	0.00
0125	01106001	000	EXCAVATION (ROADWAY)	CY	3.000	541,116.400	0.000	0.000	0.00

CONTRACT ID	073902140	ESTIMATE	0020	CONTRACTOR'S ESTIMATE PACKAGE				Page 9 of 33	
0130	01106002	000	EXCAVATION (CHANNEL)	CY	15.000	49,433.000	0.000	0.000	0.00
0140	01326008	000	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	8.000	1,666.000	0.000	0.000	0.00
0145	01326056	000	EMBANKMENT (FINAL)(ORD COMP)(TY C2)(DS)	CY	50.000	144,646.000	0.000	0.000	0.00
0150	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.000	680,559.000	0.000	0.000	0.00
0155	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.250	50,615.000	0.000	0.000	0.00
0160	01626002	000	BLOCK SODDING	SY	4.970	20,152.000	0.000	0.000	0.00
0165	01626003	000	STRAW OR HAY MULCH	SY	0.270	50,985.000	0.000	0.000	0.00
0175	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.070	680,559.000	0.000	0.000	0.00
0180	01646021	000	CELL FBR MLCH SEED(PERM)(RURAL)(SANDY)	SY	0.310	680,559.000	0.000	0.000	0.00
0185	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.120	50,985.000	0.000	0.000	0.00
0195	01686001	000	VEGETATIVE WATERING	MG	21.910	51,759.300	0.000	0.000	0.00
0200	01686001	000	VEGETATIVE WATERING	MG	21.910	1,755.200	0.000	0.000	0.00
0205	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.920	127,891.000	0.000	0.000	0.00
0210	02166001	000	PROOF ROLLING	HR	50.000	500.000	0.000	0.000	0.00
0220	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	230.000	5,050.000	0.000	0.000	0.00
0225	02606079	000	LIME TRT (SUBGRADE)(6")	SY	2.000	311,753.000	0.000	0.000	0.00
0230	02766181	000	CEM TRT(PLNT MX) (CL L)(TYD)(GR1-2)(6")	SY	7.000	311,753.000	0.000	0.000	0.00
0235	30766066	000	TACK COAT	GAL	3.281	29,322.000	0.000	0.000	0.00
0240	30766071	000	D-GR HMA TY-D PG 64-22 (EXEMPT)	TON	102.680	16,127.000	0.000	0.000	0.00
0241	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	27,000.000	0.000	0.000	0.00
0245	30866001	000	SOIL DENS.AND RAISING CONC.SLABS(HDPF)	LB	5.000	10,000.000	0.000	0.000	0.00
0250	03106005	000	PRIME COAT (AE-P)	GAL	3.329	62,351.000	0.000	0.000	0.00
0260	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	48.450	109,223.000	0.000	0.000	0.00
0280	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	250.000	609.000	0.000	0.000	0.00
0300	03606009	000	CONC PVMT (CONT REINF - CRCP) (15")	SY	45.000	184,002.000	0.000	0.000	0.00
0320	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	110.000	7,018.000	0.000	0.000	0.00
0321	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	62,000.000	0.000	0.000	0.00
0322	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	1.000	1,000.000	0.000	0.000	0.00
0345	04006005	000	CEM STABIL BKFL	CY	42.500	2,233.700	0.000	0.000	0.00
0350	04006006	000	CUT & RESTORING PAV	SY	166.790	400.000	0.000	0.000	0.00
0355	04006007	000	CUT & RESTORE CONC PAVING	SY	169.681	604.500	0.000	0.000	0.00
0360	04006008	000	CUT & RESTORE ASPH PAVING	SY	108.000	141.000	-141.000	0.000	0.00
0375	04016001	000	FLOWABLE BACKFILL	CY	175.000	1,800.000	0.000	0.000	0.00
0380	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.120	33,472.000	0.000	0.000	0.00
0385	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.120	567.000	0.000	0.000	0.00
0390	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	8.000	0.000	0.000	0.00
0395	04036001	000	TEMPORARY SPL SHORING	SF	25.000	92,636.000	0.000	0.000	0.00
0400	04036001	000	TEMPORARY SPL SHORING	SF	25.000	48,870.000	0.000	0.000	0.00
0406	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	1,000.000	0.000	0.000	0.00
0407	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	1,000.000	0.000	0.000	0.00
0410	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,800.000	0.000	0.000	0.00
0415	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	140.000	0.000	0.000	0.00
0420	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	8,150.000	0.000	0.000	0.00
0425	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	110.010	18.000	0.000	0.000	0.00
0430	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	191.500	33.000	0.000	0.000	0.00
0435	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	488.350	334.000	0.000	0.000	0.00
0440	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	496.580	1,112.000	0.000	0.000	0.00
0445	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	583.620	249.000	0.000	0.000	0.00
0450	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	600.750	889.000	0.000	0.000	0.00
0455	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	153.630	136.800	0.000	0.000	0.00
0460	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	246.910	148.000	0.000	0.000	0.00
0465	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	351.060	43.800	0.000	0.000	0.00

0470	04206010	000	CL A CONC (PLUG)	EA	457.760	7.000	0.000	0.000	0.00
0475	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	217.000	0.000	0.000	0.00
0480	04206071	000	CL C CONC (COLLAR)	EA	760.040	7.000	0.000	0.000	0.00
0485	04206074	000	CL C CONC (MISC)	CY	500.000	69.300	0.000	0.000	0.00
0495	04206077	000	CL E CONC (SEAL SLAB)(NON-REINF)	CY	500.000	97.800	0.000	0.000	0.00
0500	04236001	000	RETAINING WALL (MSE)	SF	25.000	186,724.000	0.000	0.000	0.00
0505	04236003	000	RETAINING WALL (TEMP WALL)	SF	13.000	134,468.000	0.000	0.000	0.00
0510	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	100.000	24,473.000	0.000	0.000	0.00
0515	04276002	003	CONCRETE PAINT FINISH	SF	0.310	161,366.000	0.000	0.000	0.00
0520	04276003	003	OPAQUE SEALER FINISH	SF	0.370	161,366.000	0.000	0.000	0.00
0525	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	53.760	0.000	0.000	0.00
0530	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	1,257.000	0.000	0.000	0.00
0535	04326006	000	RIPRAP (CONC)(CL B)	CY	500.000	8.750	0.000	0.000	0.00
0540	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	500.000	77.000	0.000	0.000	0.00
0545	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	500.000	760.500	0.000	0.000	0.00
0550	04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	500.000	21.600	0.000	0.000	0.00
0555	04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	500.000	123.000	0.000	0.000	0.00
0560	04326029	000	RIPRAP (STONE COMMON)(GROUT)(8 IN)	CY	230.000	1,376.000	0.000	0.000	0.00
0565	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.000	328.000	0.000	0.000	0.00
0570	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.000	296.000	0.000	0.000	0.00
0575	04506023	001	RAIL (TY SSTR)	LF	40.000	16,863.900	0.000	0.000	0.00
0580	04506122	001	RAIL (TY T80PP)	LF	150.000	2,419.900	0.000	0.000	0.00
0585	04506125	001	RAIL (TY T80PP-TS)	LF	300.000	515.000	0.000	0.000	0.00
0590	04626070	002	CONC BOX CULV (9 FT X 7 FT)(EXTEND)	LF	820.509	320.000	0.000	0.000	0.00
0595	04646003	001	RC PIPE (CL III)(18 IN)	LF	89.420	18,204.000	0.000	0.000	0.00
0600	04646005	001	RC PIPE (CL III)(24 IN)	LF	98.044	8,104.000	0.000	0.000	0.00
0610	04646007	001	RC PIPE (CL III)(30 IN)	LF	118.150	5,640.000	-2,812.000	0.000	0.00
0611	04646007		RC PIPE (CL III)(30 IN)	LF	386.190	0.000	2,812.000	0.000	0.00
			PVC SDR-26 STORM SEWER (30 IN) ** CO 9 **						
0615	04646008	001	RC PIPE (CL III)(36 IN)	LF	147.822	2,317.000	0.000	0.000	0.00
0620	04646009	001	RC PIPE (CL III)(42 IN)	LF	187.253	3,383.000	-81.000	0.000	0.00
0630	04646011	001	RC PIPE (CL III)(54 IN)	LF	276.382	208.000	0.000	0.000	0.00
0635	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	5,616.509	36.000	0.000	0.000	0.00
0645	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	14,499.520	1.000	0.000	0.000	0.00
0650	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,512.898	32.000	0.000	0.000	0.00
0655	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	14,443.520	1.000	0.000	0.000	0.00
0660	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,641.824	40.000	0.000	0.000	0.00
0665	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	6,698.702	13.000	0.000	0.000	0.00
0670	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	7,344.020	17.000	0.000	0.000	0.00
0675	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	8,365.002	32.000	0.000	0.000	0.00
0680	04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	6,026.663	4.000	0.000	0.000	0.00
0685	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	7,335.100	7.000	0.000	0.000	0.00
0690	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	8,472.120	1.000	0.000	0.000	0.00
0695	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	7,601.205	2.000	0.000	0.000	0.00
0700	04656021	001	INLET (COMPL)(PCO)(5FT)(NONE)	EA	8,961.663	4.000	0.000	0.000	0.00
0705	04656023	001	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	10,496.205	2.000	0.000	0.000	0.00
0710	04656024	001	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	9,762.120	1.000	0.000	0.000	0.00
0715	04656025	001	INLET (COMPL)(PCO)(6FT)(NONE)	EA	13,727.410	1.000	0.000	0.000	0.00
0720	04656028	001	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	12,262.870	2.000	0.000	0.000	0.00
0725	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	5,485.878	13.000	0.000	0.000	0.00
0730	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	6,581.569	10.000	0.000	0.000	0.00
0735	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	6,451.386	5.000	0.000	0.000	0.00

0740	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	7,312.061	17.000	0.000	0.000	0.00
0745	04656033	001	INLET (COMPL)(PCU)(4FT)(NONE)	EA	7,634.755	2.000	0.000	0.000	0.00
0750	04656034	001	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	8,944.163	4.000	0.000	0.000	0.00
0755	04656035	001	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	8,277.386	5.000	0.000	0.000	0.00
0760	04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	9,426.205	2.000	0.000	0.000	0.00
0765	04656037	001	INLET (COMPL)(PCU)(5FT)(NONE)	EA	10,484.715	2.000	0.000	0.000	0.00
0770	04656038	001	INLET (COMPL)(PCU)(5FT)(LEFT)	EA	9,579.715	2.000	0.000	0.000	0.00
0775	04656039	001	INLET (COMPL)(PCU)(5FT)(RIGHT)	EA	9,200.200	1.000	0.000	0.000	0.00
0790	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	7,562.585	39.000	0.000	0.000	0.00
0795	04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	11,254.480	1.000	0.000	0.000	0.00
0800	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	7,274.445	4.000	0.000	0.000	0.00
0805	04656157	001	INLET (COMPL)(PAZD)(RG)(5FTX5FT)	EA	8,774.118	5.000	0.000	0.000	0.00
0810	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	6,400.480	1.000	0.000	0.000	0.00
0815	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	7,230.822	9.000	0.000	0.000	0.00
0820	04656233	001	INLET (COMP) (TY SIDEWALK BRIDGE)	EA	25,016.270	2.000	0.000	0.000	0.00
0825	04656236	001	INLET (COMPL)(RWI)(TY II)	EA	5,703.835	32.000	0.000	0.000	0.00
0830	04656558	001	INL(CMP)(PAZD-CZ)(FG)(3FTX3FT-3FTX3FT)	EA	6,779.329	27.000	0.000	0.000	0.00
0835	04656560	001	INL(CMP)(PAZD-CZ)(FG)(4FTX4FT-4FTX4FT)	EA	8,612.412	18.000	0.000	0.000	0.00
0840	04666198	000	WINGWALL (PW - 2) (HW=9 FT)	EA	52,869.110	1.000	0.000	0.000	0.00
0845	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,393.298	4.000	0.000	0.000	0.00
0850	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,601.930	2.000	0.000	0.000	0.00
0855	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,767.817	7.000	0.000	0.000	0.00
0860	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,767.817	2.000	0.000	0.000	0.00
0865	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,828.690	4.000	0.000	0.000	0.00
0870	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	3,535.020	2.000	0.000	0.000	0.00
0875	04676420	000	SET (TY II) (30 IN) (RCP) (4: 1) (P)	EA	3,542.760	1.000	0.000	0.000	0.00
0880	04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	6,399.980	1.000	0.000	0.000	0.00
0905	04766026	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL V)	LF	1,236.997	368.000	0.000	0.000	0.00
0920	04806001	000	CLEAN EXIST CULVERTS	EA	2,866.505	2.000	0.000	0.000	0.00
0925	04966002	000	REMOV STR (INLET)	EA	168.564	139.000	0.000	0.000	0.00
0930	04966006	000	REMOV STR (HEADWALL)	EA	1,537.940	1.000	0.000	0.000	0.00
0935	04966007	000	REMOV STR (PIPE)	LF	17.380	24,732.000	0.000	0.000	0.00
0945	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	75,000.000	2.000	0.000	0.000	0.00
0950	04966040	000	REMOV STR (RET WALL)	LF	350.000	244.000	0.000	0.000	0.00
0960	50006001	000	GEOGRID REINFORCE EMBANKMENTS (TY A)	SY	2.000	121,291.000	-121,291.000	0.000	0.00
0970	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	36.000	1,180.000	0.000	0.000	0.00
0975	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.000	1,180.000	0.000	0.000	0.00
0980	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	38.000	3,472.000	0.000	0.000	0.00
0985	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	9.000	3,472.000	0.000	0.000	0.00
0995	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	13,535.000	0.000	0.000	0.00
1005	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	6,259.000	0.000	0.000	0.00
1010	05066047	005	TEMP SDMT CONT FENCE (INLET PROTECTION)	LF	10.000	2,695.000	0.000	0.000	0.00
1055	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	41,490.000	0.000	0.000	0.00
1060	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	8,060.000	0.000	0.000	0.00
1065	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	160.000	0.000	0.000	0.00
1070	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	214.000	0.000	0.000	0.00
1075	05146009	000	PERM CTB (SGL SLOPE) (TY 1) (54)	LF	70.000	5,963.200	0.000	0.000	0.00
1080	05146011	000	PERM CTB (SGL SLOPE) (TY 3) (54)	LF	150.000	1,070.000	0.000	0.000	0.00
1085	05146047	000	PERM CTB (SGL SLOPE)(TY 1)(TRANSITION)	LF	135.000	70.000	0.000	0.000	0.00
1090	05146661	000	PERM CTB(SS)(42")(HEB)(RGD PVM)	LF	250.000	1,371.300	0.000	0.000	0.00
1095	05286002	000	COLORLED TEXTURED CONC (6")	SY	100.000	2,789.000	0.000	0.000	0.00
1100	05286006	000	REMOVE AND RELAY PAVERS	SY	250.000	66.000	0.000	0.000	0.00

1105	05296005	000	CONC CURB (MONO) (TY II)	LF	6.000	61,721.600	0.000	0.000	0.00
1110	05296018	000	CONC CURB (TY F3)	LF	165.000	50.000	0.000	0.000	0.00
1115	05306004	000	DRIVEWAYS (CONC)	SY	80.000	8,397.000	0.000	0.000	0.00
1120	05316001	000	CONC SIDEWALKS (4")	SY	60.000	22,321.000	0.000	0.000	0.00
1125	05316002	000	CONC SIDEWALKS (5")	SY	80.000	192.000	0.000	0.000	0.00
1130	05316005	000	CURB RAMPS (TY 2)	EA	2,500.000	40.000	0.000	0.000	0.00
1135	05316024	000	CURB RAMPS (TY 7)	SY	3,000.000	9.000	0.000	0.000	0.00
1140	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	1.000	62,745.000	0.000	0.000	0.00
1145	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	29.300	2,262.500	0.000	0.000	0.00
1150	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,422.000	26.000	0.000	0.000	0.00
1155	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,445.000	8.000	0.000	0.000	0.00
1185	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,075.000	26.000	0.000	0.000	0.00
1210	05456026	000	CRASH CUSHION ATTEN (INSTALL) (QUAD)(N)	EA	32,500.000	1.000	0.000	0.000	0.00
1215	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	20.000	28,751.000	0.000	0.000	0.00
1220	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	22,105.000	6.000	0.000	0.000	0.00
1225	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,257.000	8.000	0.000	0.000	0.00
1230	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	22.740	32,533.000	0.000	0.000	0.00
1235	60166009	000	ITS MULTI-DUCT CND (PVC-40)(STL ENCSE)	LF	38.820	4,180.000	0.000	0.000	0.00
1240	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	125.890	2,922.000	0.000	0.000	0.00
1245	60276004	000	JUNCTION BOX (INSTALL)	EA	934.560	14.000	0.000	0.000	0.00
1250	60276004	000	JUNCTION BOX (INSTALL)	EA	934.560	4.000	0.000	0.000	0.00
1255	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	22,755.000	3.000	0.000	0.000	0.00
1260	60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	2,520.000	11.000	0.000	0.000	0.00
1265	60646056	000	ITS POLE (60 FT)(110 MPH)	EA	19,132.000	5.000	0.000	0.000	0.00
1270	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	5,227.000	9.000	0.000	0.000	0.00
1275	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,018.210	28.000	0.000	0.000	0.00
1280	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	100.000	8.000	0.000	0.000	0.00
1285	06136006	000	HI MST IL POLE (150 FT)(100 MPH)	EA	46,986.370	21.000	0.000	0.000	0.00
1290	06146007	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	24,949.000	21.000	0.000	0.000	0.00
1295	61626003	000	REMOVE HIGH MAST LIGHTING (150 FT)	EA	7,518.570	20.000	0.000	0.000	0.00
1300	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.390	6,214.000	0.000	0.000	0.00
1305	06186026	000	CONDT (PVC) (SCH 40) (2") (STL ENCSE)	LF	29.000	80.000	0.000	0.000	0.00
1310	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	15.210	33,081.000	0.000	0.000	0.00
1315	06186032	000	CONDT (PVC) (SCH 40) (3") (STL ENCSE)	LF	29.910	4,180.000	0.000	0.000	0.00
1320	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.850	12,040.000	0.000	0.000	0.00
1325	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.850	1,583.000	0.000	0.000	0.00
1330	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	15.440	2,120.000	0.000	0.000	0.00
1335	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	15.440	410.000	0.000	0.000	0.00
1340	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	15.440	65.000	0.000	0.000	0.00
1345	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	25.840	790.000	0.000	0.000	0.00
1350	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	33.530	1,010.000	0.000	0.000	0.00
1355	06186070	000	CONDT (RM) (2")	LF	28.880	550.000	0.000	0.000	0.00
1360	06186074	000	CONDT (RM) (3")	LF	49.120	2,922.000	0.000	0.000	0.00
1365	61856002	002	TMA (STATIONARY)	DAY	250.000	180.000	0.000	0.000	0.00
1370	61856005	002	TMA (MOBILE OPERATION)	DAY	445.000	420.000	0.000	0.000	0.00
1375	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,290.000	49.000	0.000	0.000	0.00
1380	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	4,950.000	1.000	0.000	0.000	0.00
1385	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.430	2,693.000	0.000	0.000	0.00
1390	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.430	1,365.000	0.000	0.000	0.00
1395	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.490	3,450.000	0.000	0.000	0.00
1400	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.540	16,955.000	0.000	0.000	0.00
1405	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.540	615.000	0.000	0.000	0.00

1410	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.540	2,258.000	0.000	0.000	0.00
1415	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.820	83,380.000	0.000	0.000	0.00
1420	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.820	1,230.000	0.000	0.000	0.00
1425	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.820	4,572.000	0.000	0.000	0.00
1430	06206011	000	ELEC CONDR (NO.4) BARE	LF	2.630	1,582.000	0.000	0.000	0.00
1435	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.900	3,164.000	0.000	0.000	0.00
1440	06206015	000	ELEC CONDR (NO.2) BARE	LF	4.050	683.000	0.000	0.000	0.00
1445	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	4.100	1,366.000	0.000	0.000	0.00
1450	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.220	5,578.000	0.000	0.000	0.00
1455	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	835.000	71.000	0.000	0.000	0.00
1460	06246009	000	GROUND BOX TY D (162922)	EA	725.000	16.000	0.000	0.000	0.00
1465	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	985.000	5.000	0.000	0.000	0.00
1470	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	985.000	33.000	0.000	0.000	0.00
1475	06286008	000	ELC SRV TY A 120/240 060(NS)SS(E)PS(U)	EA	8,375.000	1.000	0.000	0.000	0.00
1480	06286044	000	ELC SRV TY A 240/480 060(NS)SS(E)PS(U)	EA	8,475.000	7.000	0.000	0.000	0.00
1485	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	7,095.000	2.000	0.000	0.000	0.00
1490	06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	6,690.000	6.000	0.000	0.000	0.00
1496	63026006		TEMP Q-DETECT SYS (RELOCATE)	EA	1,778.550	0.000	15.000	0.000	0.00
1500	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	6,620.000	16.000	0.000	0.000	0.00
1505	63066007	000	VIVDS CABLING	LF	3.180	4,468.000	0.000	0.000	0.00
1510	63066009	000	VIVDS PROSR SYS (INSTALL ONLY)	EA	500.000	2.000	0.000	0.000	0.00
1515	63066010	000	VIVDS CAM ASSY (INSTALL ONLY)	EA	755.000	2.000	0.000	0.000	0.00
1525	63096003	000	TEMP CON EQUIP ALERT SYS	EA	28,110.000	2.000	1.000	0.000	0.00
1540	06366002	001	ALUMINUM SIGNS (TY G)	SF	25.920	714.000	0.000	0.000	0.00
1545	06366003	001	ALUMINUM SIGNS (TY O)	SF	22.730	7,369.000	0.000	0.000	0.00
1550	64306001	000	INSTALL CELLULAR ROUTER	EA	100.000	12.000	0.000	0.000	0.00
1555	64336001	000	FUR & INST ROADWAY WEATHER INFO SYSTEM	EA	17,175.170	3.000	0.000	0.000	0.00
1560	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	550.000	86.000	0.000	0.000	0.00
1565	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	550.000	6.000	0.000	0.000	0.00
1570	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	680.000	54.000	0.000	0.000	0.00
1575	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	925.000	21.000	0.000	0.000	0.00
1580	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,000.000	8.000	0.000	0.000	0.00
1585	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,500.000	6.000	0.000	0.000	0.00
1590	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,576.570	4.000	0.000	0.000	0.00
1595	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,616.570	7.000	0.000	0.000	0.00
1600	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	650.000	5.000	0.000	0.000	0.00
1605	06446076	000	REMOVE SM RD SN SUP&AM	EA	110.000	172.000	0.000	0.000	0.00
1610	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	255.000	8.000	0.000	0.000	0.00
1615	06446097	000	IN SM RD SN SUP&AM TYS80(1)SA(P-1EXT)	EA	2,000.000	3.000	0.000	0.000	0.00
1620	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.680	1,537.700	0.000	0.000	0.00
1625	06476003	000	REMOVE LRSA	EA	1,255.000	28.000	0.000	0.000	0.00
1630	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	28,874.000	2.000	0.000	0.000	0.00
1635	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	28,874.000	2.000	0.000	0.000	0.00
1640	06506035	000	INS OH SN SUP(35 FT BAL TEE)	EA	33,471.000	1.000	0.000	0.000	0.00
1645	06506045	000	INS OH SN SUP(40 FT CANT)	EA	45,975.000	6.000	0.000	0.000	0.00
1650	06506059	000	INS OH SN SUP(50 FT BRDG)	EA	56,319.000	4.000	0.000	0.000	0.00
1655	06506079	000	INS OH SN SUP(70 FT BRDG)	EA	51,911.000	2.000	0.000	0.000	0.00
1660	06506084	000	INS OH SN SUP(75 FT BRDG)	EA	53,669.000	1.000	0.000	0.000	0.00
1665	06506089	000	INS OH SN SUP(80 FT BRDG)	EA	56,690.000	2.000	0.000	0.000	0.00
1670	06506099	000	INS OH SN SUP(90 FT BRDG)	EA	76,922.000	1.000	0.000	0.000	0.00
1675	06506109	000	INS OH SN SUP(100 FT BRDG)	EA	83,218.000	6.000	0.000	0.000	0.00
1680	06546004	001	SIGN WALKWAY (36 IN) WITH HNDRL	LF	423.000	60.000	0.000	0.000	0.00

1685	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.500	313.000	0.000	0.000	0.00
1690	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	16.500	211.000	0.000	0.000	0.00
1695	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	16.500	139.000	0.000	0.000	0.00
1700	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	99.000	14.000	0.000	0.000	0.00
1705	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	27.500	74.000	0.000	0.000	0.00
1710	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	27.500	32.000	0.000	0.000	0.00
1715	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	57.500	81.000	0.000	0.000	0.00
1720	06586086	000	INSTL DEL ASSM (D-SY)SZ 1(YFLX)GND	EA	99.000	10.000	0.000	0.000	0.00
1755	06666224	007	PAVEMENT SEALER 4"	LF	0.100	81,878.000	0.000	0.000	0.00
1760	06666225	007	PAVEMENT SEALER 6"	LF	0.170	134,139.000	0.000	0.000	0.00
1765	06666226	007	PAVEMENT SEALER 8"	LF	0.230	21,004.000	0.000	0.000	0.00
1770	06666228	007	PAVEMENT SEALER 12"	LF	0.500	9,388.000	0.000	0.000	0.00
1775	06666230	007	PAVEMENT SEALER 24"	LF	1.000	1,109.000	0.000	0.000	0.00
1780	06666231	007	PAVEMENT SEALER (ARROW)	EA	22.000	50.000	0.000	0.000	0.00
1785	06666232	007	PAVEMENT SEALER (WORD)	EA	24.000	66.000	0.000	0.000	0.00
1790	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	30.000	13.000	0.000	0.000	0.00
1795	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	30.000	5.000	0.000	0.000	0.00
1800	06666297	007	RE PROF PM TY I (BLK)6"(SHADOW)(090MIL)	LF	1.250	24,565.000	0.000	0.000	0.00
1815	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.580	24,565.000	0.000	0.000	0.00
1820	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.580	53,624.000	0.000	0.000	0.00
1825	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.480	35,707.000	0.000	0.000	0.00
1830	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.580	55,950.000	0.000	0.000	0.00
1835	06666349	007	REFL PAV MRK TY I (W)12"(DOT)(090MIL)	LF	2.750	4,185.000	0.000	0.000	0.00
1840	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.500	5,203.000	0.000	0.000	0.00
1845	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	16.000	1,109.000	0.000	0.000	0.00
1850	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	250.000	50.000	0.000	0.000	0.00
1855	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	440.000	13.000	0.000	0.000	0.00
1860	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	450.000	5.000	0.000	0.000	0.00
1865	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	300.000	66.000	0.000	0.000	0.00
1870	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,500.000	10.000	0.000	0.000	0.00
1875	06726007	000	REFL PAV MRKR TY I-C	EA	6.000	87.000	0.000	0.000	0.00
1880	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.000	10.000	0.000	0.000	0.00
1885	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	1,316.000	0.000	0.000	0.00
1900	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.050	80,836.000	0.000	0.000	0.00
1905	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.050	134,139.000	0.000	0.000	0.00
1910	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	20,780.000	0.000	0.000	0.00
1915	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.200	9,388.000	0.000	0.000	0.00
1920	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	884.000	0.000	0.000	0.00
1925	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	10.000	48.000	0.000	0.000	0.00
1930	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	10.000	13.000	0.000	0.000	0.00
1935	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	10.000	5.000	0.000	0.000	0.00
1940	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	10.000	64.000	0.000	0.000	0.00
1945	06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	10.000	10.000	0.000	0.000	0.00
1950	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,515.000	2.000	0.000	0.000	0.00
1955	06806004	006	REMOVING TRAFFIC SIGNALS	EA	6,050.000	2.000	0.000	0.000	0.00
1960	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	212.000	23.000	0.000	0.000	0.00
1965	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	212.000	12.000	0.000	0.000	0.00
1970	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	212.000	23.000	0.000	0.000	0.00
1975	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	212.000	16.000	0.000	0.000	0.00
1980	06826005	000	VEH SIG SEC (12")LED(RED)	EA	212.000	23.000	0.000	0.000	0.00
1985	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	212.000	12.000	0.000	0.000	0.00
1990	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	610.000	24.000	0.000	0.000	0.00

1995	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	124.000	31.000	0.000	0.000	0.00
2000	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	155.000	4.000	0.000	0.000	0.00
2005	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.610	7,650.000	0.000	0.000	0.00
2010	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.080	7,650.000	0.000	0.000	0.00
2015	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.580	10,675.000	0.000	0.000	0.00
2020	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.850	2,375.000	0.000	0.000	0.00
2025	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	10,341.000	2.000	0.000	0.000	0.00
2030	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	11,518.000	2.000	0.000	0.000	0.00
2035	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	11,929.000	6.000	0.000	0.000	0.00
2040	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	24,736.000	1.000	0.000	0.000	0.00
2045	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	25,516.000	1.000	0.000	0.000	0.00
2050	06876001	000	PED POLE ASSEMBLY	EA	965.000	24.000	0.000	0.000	0.00
2055	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	575.000	24.000	0.000	0.000	0.00
2060	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,514.000	2.000	0.000	0.000	0.00
2065	06906006	000	REMOVAL OF GROUND BOXES	EA	50.000	16.000	0.000	0.000	0.00
2070	06906038	000	REMOVAL OF CONTROL CABINET(GRND MNT)	EA	1,425.000	2.000	0.000	0.000	0.00
2075	06906051	000	REMOVAL OF SIGNAL POLE ASSM	EA	1,250.000	2.000	0.000	0.000	0.00
2080	07006001	000	POTHOLE REPAIR (STANDARD)	SY	56.960	2,000.000	0.000	0.000	0.00
2085	72786001	000	FIRE HYDRANT ASSEMBLY	EA	6,707.000	1.000	-1.000	0.000	0.00
2090	72786002	000	RECONNECT EXISTING FIRE HYDRANT	EA	2,897.000	4.000	-4.000	0.000	0.00
2095	72786003	000	RMV AND DISPOSAL OF EXIST FIRE HYDRANT	EA	1,024.000	1.000	-1.000	0.000	0.00
2100	72796002	000	SANSWR (48IN) (PVC) (SDR35)	LF	708.450	2,282.000	-2,282.000	0.000	0.00
2105	72796003	000	SANSWR (30IN) (PVC) (SDR35)	LF	474.500	1,242.000	-1,242.000	0.000	0.00
2110	72796004	000	SANSWR (30IN) (PVC) (SDR35)(RESJT),	LF	731.750	1,570.000	-1,570.000	0.000	0.00
2115	72796005	000	GROUT ABANDONMENT (10"-54")	LF	71.800	678.000	-678.000	0.000	0.00
2130	72796008	000	REMOVAL (30" FORCE MAIN)	LF	90.750	2,537.000	-2,537.000	0.000	0.00
2135	72796009	000	REMOVAL (54" SAN SEWER)	LF	105.700	1,691.000	-1,691.000	0.000	0.00
2140	72796010	000	AIR RELEASE VALVE (COMPLETE) (3")	EA	136,012.000	1.000	-1.000	0.000	0.00
2145	72806002	000	WATER MAIN PIPE (DI) (6IN)	LF	100.350	3,380.000	-3,380.000	0.000	0.00
2150	72806003	000	WATER MAIN PIPE (DI) (12IN)	LF	150.450	1,156.000	-1,156.000	0.000	0.00
2155	72806004	000	DUCTILE IRON FITTINGS	TON	4,431.000	9.500	-9.500	0.000	0.00
2160	72806005	000	WATER SERVICE (LEAD) (MATCH EXISTING)	LF	997.000	25.000	-25.000	0.000	0.00
2165	72806006	000	ABANDON WATER MAIN (12")	LF	36.550	71.000	-71.000	0.000	0.00
2170	72806007	000	CUT & PLUG EXISTING WATER MAIN	EA	2,449.000	20.000	-20.000	0.000	0.00
2175	72806008	000	RECONNECT EXISTING WATER METER	EA	2,196.000	5.000	-5.000	0.000	0.00
2180	72806009	000	RECONNECT EXISTING WATER SERVICE	EA	1,898.000	11.000	-11.000	0.000	0.00
2185	72806010	000	STEEL CASING (20") (OPEN CUT)	LF	248.100	420.000	-420.000	0.000	0.00
2190	72806011	000	REMOVE WATER MAIN (6")	LF	60.150	3,759.000	-3,759.000	0.000	0.00
2195	72806012	000	REMOVE 12" WATER LINE,	LF	61.500	656.000	-656.000	0.000	0.00
2200	72806013	000	AIR RELEASE VALVE (COMPLETE) (1")	EA	4,697.000	1.000	-1.000	0.000	0.00
2205	72816001	000	SAN SWR PRECAST MANHOLE (COM PL)	EA	25,456.000	5.000	-5.000	0.000	0.00
2210	72816002	000	CONNECTION TO EXIST MANHOLE (SAN SWR)	EA	10,488.000	1.000	-1.000	0.000	0.00
2215	72826001	000	TAPPING SLEEVE AND VALVE (6IN X 6IN)	EA	6,351.000	10.000	-10.000	0.000	0.00
2220	72826002	000	TAPPING SLEEVE AND VALVE (12IN X 6IN)	EA	8,620.000	1.000	-1.000	0.000	0.00
2230	72826004	000	TAPPING SLEEVE AND VALVE (301N X 301N)	EA	70,165.000	2.000	-2.000	0.000	0.00
2235	72826005	000	VALVE (INSERT) (30")	LF	46,497.000	2.000	-2.000	0.000	0.00
2238	06506204		REMOVE OVERHD SIGN SUP	EA	14,187.200	0.000	12.000	0.000	0.00
			** ADDED BY CO 13 **						
2239	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	358.670	0.000	138.000	0.000	0.00
			** ADDED BY CO 13; PAID BY LF **						
2240	07306107	000	FULL - WIDTH MOWING	CYC	2,000.000	12.000	0.000	0.000	0.00
2241	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	16,516.920	0.000	11.000	0.000	0.00

			** ADDED BY CO 13; PAID BY EA **						
2242	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	2,966.570	0.000	11.000	0.000	0.00
			** ADDED BY CO 13; PAID BY EA **						
2245	07346002	000	LITTER REMOVAL	CYC	3,200.000	48.000	0.000	0.000	0.00
2250	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,600.000	48.000	0.000	0.000	0.00
2255	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	2,800.000	48.000	0.000	0.000	0.00
2260	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,800.000	48.000	0.000	0.000	0.00
2265	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,200.000	48.000	0.000	0.000	0.00
2270	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.910	160,124.000	0.000	0.000	0.00
2280	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2285	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	397,000.000	0.000	0.000	0.00
2290	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
2305	96056003		RUC DAMAGE ONLY	DOL	1.000	1,000.000	0.000	0.000	0.00
2315	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	1.000	0.000	44,541.000	0.000	0.00
			RAILROAD INSPECTOR (TUNNELING)						
2316	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	0.000	164.380	0.000	0.00
			RAILROAD INSPECTOR OVERTIME (TUNNELING)						
2317	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	1.000	0.000	424.200	0.000	0.00
			RAILROAD INSPECTOR MOBILIZATIONS (TUNNELING)						
2319	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	1.000	0.000	164.380	0.000	0.00
			RAILROAD FLAGGING OVERTIME (TUNNELING)						
2320	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	1.000	0.000	424.200	0.000	0.00
			RAILROAD FLAGGING MOBILIZATIONS (TUNNELING)						
2325	04006005		CEM STABIL BKFL	CY	111.910	0.000	47.000	0.000	0.00
			** ADDED BY CO 12 **						
2326	04036001		TEMPORARY SPL SHORING	SF	78.220	0.000	1,345.000	0.000	0.00
			** ADDED BY CO 12 **						
2329	04206013		CL C CONC (ABUT)	CY	3,716.210	0.000	20.430	0.000	0.00
			** ADDED BY CO 12 **						
2330	04206029		CL C CONC (CAP)	CY	6,689.780	0.000	12.930	0.000	0.00
			** ADDED BY CO 12 **						
2331	04206037		CL C CONC (COLUMN)	CY	3,715.890	0.000	14.540	0.000	0.00
			** ADDED BY CO 12 **						
2332	04226001		REINF CONC SLAB	SF	73.800	0.000	2,584.000	0.000	0.00
			** ADDED BY CO 12 **						
2333	04226015		APPROACH SLAB	CY	2,115.010	0.000	23.200	0.000	0.00
			** ADDED BY CO 12 **						
2334	04256035		PRESTR CONC GIRDER (TX28)	LF	161.600	0.000	397.110	0.000	0.00
			** ADDED BY CO 12 **						
2335	04546018		SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	393.990	0.000	30.000	0.000	0.00
			** ADDED BY CO 12 **						
2336	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	115.870	0.000	54.000	0.000	0.00
			** ADDED BY CO 12 **						
2337	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	48,301.940	0.000	1.000	0.000	0.00
			** ADDED BY CO 12 **						

Category Subtotal 0.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	BRIDGE	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	--------	------	------------	--------------	-----------------	------------------	-------------

2350	04006005	000	CEM STABIL BKFL	CY	42.500	280.000	0.000	0.000	0.00
2355	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	4.000	0.000	0.000	0.00
2360	04056002	000	FOUNDATION LOAD TEST (D4945) (PILE)	EA	12,000.000	1.000	0.000	0.000	0.00
2365	04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	110.000	2,072.000	0.000	0.000	0.00
2370	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	240.000	0.000	0.000	0.00
2375	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	784.000	0.000	0.000	0.00
2385	04206013	000	CL C CONC (ABUT)	CY	1,000.000	71.400	0.000	0.000	0.00
2390	04206029	000	CL C CONC (CAP)	CY	1,250.000	387.900	0.000	0.000	0.00
2395	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	759.200	0.000	0.000	0.00
2400	04226001	000	REINF CONC SLAB	SF	15.000	62,402.000	0.000	0.000	0.00
2405	04226013	000	BRIDGE SIDEWALK	SF	10.000	12,337.000	0.000	0.000	0.00
2410	04226015	000	APPROACH SLAB	CY	250.000	91.700	0.000	0.000	0.00
2415	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	8,835.930	0.000	0.000	0.00
2420	04326002	000	RIPRAP (CONC)(5 IN)	CY	500.000	39.700	0.000	0.000	0.00
2425	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	787.000	0.000	0.000	0.00
2430	04506023	001	RAIL (TY SSTR)	LF	40.000	2,837.000	0.000	0.000	0.00
2435	04506097	001	RAIL (TY T222)	LF	60.000	1,374.000	0.000	0.000	0.00
2440	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	365.000	0.000	0.000	0.00
2445	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	132.000	1,388.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2525	04006005	000	CEM STABIL BKFL	CY	42.500	83.000	0.000	0.000	0.00
2530	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	2.000	0.000	0.000	0.00
2535	04056002	000	FOUNDATION LOAD TEST (D4945) (PILE)	EA	12,000.000	1.000	0.000	0.000	0.00
2540	04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	110.000	1,630.000	0.000	0.000	0.00
2545	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	60.000	0.000	0.000	0.00
2550	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	760.000	0.000	0.000	0.00
2555	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	1,935.000	0.000	0.000	0.00
2560	04206013	000	CL C CONC (ABUT)	CY	1,000.000	45.000	0.000	0.000	0.00
2565	04206029	000	CL C CONC (CAP)	CY	1,250.000	187.500	0.000	0.000	0.00
2570	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	103.400	0.000	0.000	0.00
2575	04226001	000	REINF CONC SLAB	SF	15.000	25,330.000	0.000	0.000	0.00
2580	04226013	000	BRIDGE SIDEWALK	SF	10.000	6,705.000	0.000	0.000	0.00
2585	04226015	000	APPROACH SLAB	CY	250.000	83.700	0.000	0.000	0.00
2590	04256036	000	PRESTR CONC GIRDER (TX34)	LF	105.000	953.940	0.000	0.000	0.00
2595	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	2,910.350	0.000	0.000	0.00
2600	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	512.000	0.000	0.000	0.00
2605	04506023	001	RAIL (TY SSTR)	LF	40.000	1,509.000	0.000	0.000	0.00
2610	04506030	001	RAIL (TY C221)	LF	100.000	745.000	0.000	0.000	0.00
2615	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	173.000	0.000	0.000	0.00
2620	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	132.000	745.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-------------

2700	04006005	000	CEM STABIL BKFL	CY	42.500	271.000	0.000	0.000	0.00
2705	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	2.000	0.000	0.000	0.00
2710	04036001	000	TEMPORARY SPL SHORING	SF	25.000	3,572.000	0.000	0.000	0.00
2715	04056002	000	FOUNDATION LOAD TEST (D4945) (PILE)	EA	12,000.000	2.000	0.000	0.000	0.00
2720	04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	110.000	2,620.000	0.000	0.000	0.00
2725	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	120.000	0.000	0.000	0.00
2730	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	882.000	0.000	0.000	0.00
2735	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	2,904.000	0.000	0.000	0.00
2740	04206013	000	CL C CONC (ABUT)	CY	1,000.000	54.800	0.000	0.000	0.00
2745	04206029	000	CL C CONC (CAP)	CY	1,250.000	364.500	0.000	0.000	0.00
2750	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	628.300	0.000	0.000	0.00
2755	04226001	000	REINF CONC SLAB	SF	15.000	50,355.300	0.000	0.000	0.00
2760	04226015	000	APPROACH SLAB	CY	250.000	2,813.000	0.000	0.000	0.00
2765	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	6,748.300	0.000	0.000	0.00
2770	04506023	001	RAIL (TY SSTR)	LF	40.000	744.000	0.000	0.000	0.00
2775	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	330.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2855	04006005	000	CEM STABIL BKFL	CY	42.500	290.000	0.000	0.000	0.00
2860	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	3.000	0.000	0.000	0.00
2865	04036001	000	TEMPORARY SPL SHORING	SF	25.000	3,806.000	0.000	0.000	0.00
2870	04056002	000	FOUNDATION LOAD TEST (D4945) (PILE)	EA	12,000.000	2.000	0.000	0.000	0.00
2875	04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	110.000	3,234.000	0.000	0.000	0.00
2880	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	120.000	0.000	0.000	0.00
2885	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	752.000	0.000	0.000	0.00
2890	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	3,210.000	0.000	0.000	0.00
2895	04206013	000	CL C CONC (ABUT)	CY	1,000.000	55.500	0.000	0.000	0.00
2900	04206029	000	CL C CONC (CAP)	CY	1,250.000	396.600	0.000	0.000	0.00
2905	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	671.300	0.000	0.000	0.00
2910	04226001	000	REINF CONC SLAB	SF	15.000	61,549.000	0.000	0.000	0.00
2915	04226015	000	APPROACH SLAB	CY	250.000	2,558.900	0.000	0.000	0.00
2920	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	9,304.670	0.000	0.000	0.00
2925	04506023	001	RAIL (TY SSTR)	LF	40.000	2,381.000	0.000	0.000	0.00
2930	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	376.000	0.000	0.000	0.00
2935	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	768.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3015	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	2.000	0.000	0.000	0.00
3020	04036001	000	TEMPORARY SPL SHORING	SF	25.000	13,163.000	0.000	0.000	0.00
3025	41086001	000	PRECAST MEDALLION	EA	10,000.000	28.000	0.000	0.000	0.00
3030	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	120.000	0.000	0.000	0.00
3035	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	210.000	0.000	0.000	0.00
3040	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	4,024.000	0.000	0.000	0.00

3045	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	630.000	0.000	0.000	0.00
3050	04206013	000	CL C CONC (ABUT)	CY	1,000.000	28.800	0.000	0.000	0.00
3055	04206029	000	CL C CONC (CAP)	CY	1,250.000	499.200	0.000	0.000	0.00
3060	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	498.900	0.000	0.000	0.00
3065	04206045	000	CL C CONC (FOOTING)(MASS)	CY	600.000	976.000	0.000	0.000	0.00
3070	04206082	000	CL F CONC (CAP)	CY	900.000	118.400	0.000	0.000	0.00
3075	04226001	000	REINF CONC SLAB	SF	15.000	49,977.000	0.000	0.000	0.00
3080	04226015	000	APPROACH SLAB	CY	250.000	24.900	0.000	0.000	0.00
3085	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	6,866.700	0.000	0.000	0.00
3090	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	500.000	45.000	0.000	0.000	0.00
3095	04506023	001	RAIL (TY SSTR)	LF	40.000	2,375.000	0.000	0.000	0.00
3100	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	1,232.200	0.000	0.000	0.00
3105	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	270.000	0.000	0.000	0.00
3110	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	2.000	0.000	0.000	0.00
3115	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	48.000	90.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3195	04006005	000	CEM STABIL BKFL	CY	42.500	175.000	0.000	0.000	0.00
3200	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	4.000	0.000	0.000	0.00
3205	04036001	000	TEMPORARY SPL SHORING	SF	25.000	21,101.000	0.000	0.000	0.00
3210	41086001	000	PRECAST MEDALLION	EA	10,000.000	54.000	0.000	0.000	0.00
3215	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	120.000	0.000	0.000	0.00
3220	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	455.000	0.000	0.000	0.00
3225	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	5,128.000	0.000	0.000	0.00
3230	04166008	000	DRILL SHAFT (60 IN)	LF	400.000	2,060.000	0.000	0.000	0.00
3235	04166009	000	DRILL SHAFT (66 IN)	LF	450.000	540.000	0.000	0.000	0.00
3240	04166011	000	DRILL SHAFT (78 IN)	LF	650.000	720.000	0.000	0.000	0.00
3245	04166012	000	DRILL SHAFT (84 IN)	LF	750.000	720.000	0.000	0.000	0.00
3250	04206013	000	CL C CONC (ABUT)	CY	1,000.000	46.600	0.000	0.000	0.00
3255	04206029	000	CL C CONC (CAP)	CY	1,250.000	1,474.000	0.000	0.000	0.00
3260	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	576.200	0.000	0.000	0.00
3265	04206039	000	CL C CONC (COLUMN)(MASS)	CY	1,250.000	354.100	0.000	0.000	0.00
3270	04206045	000	CL C CONC (FOOTING)(MASS)	CY	600.000	1,791.100	0.000	0.000	0.00
3275	04206084	000	CL F CONC (CAP)(MASS)	CY	700.000	645.800	0.000	0.000	0.00
3280	04206100	000	CL F CONC (FOOTING)(MASS)	CY	500.000	1,125.200	0.000	0.000	0.00
3285	04226001	000	REINF CONC SLAB	SF	15.000	131,474.000	0.000	0.000	0.00
3290	04226015	000	APPROACH SLAB	CY	250.000	57.700	0.000	0.000	0.00
3295	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	11,626.200	0.000	0.000	0.00
3300	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	112.300	0.000	0.000	0.00
3305	04346007	000	ELASTOMERIC BEARING (EE5)	EA	5,000.000	20.000	0.000	0.000	0.00
3310	04346035	000	ELASTOMERIC BEARING (F7)	EA	5,000.000	10.000	0.000	0.000	0.00
3315	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.000	1,871,616.000	0.000	0.000	0.00
3320	04426008	001	STR STEEL (MISCELLANEOUS BRIDGE)	LB	2.000	76,492.000	0.000	0.000	0.00
3325	04426009	001	STR STEEL (DIAPHRAGM & STIFFENER)	LB	2.000	180,648.000	0.000	0.000	0.00
3330	04426010	001	STR STEEL (SHEAR CONNECTOR)	LB	2.000	10,234.000	0.000	0.000	0.00
3335	04506023	001	RAIL (TY SSTR)	LF	40.000	3,500.300	0.000	0.000	0.00
3340	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	2,368.400	0.000	0.000	0.00

3345	04506097	001	RAIL (TY T222)	LF	60.000	8.000	0.000	0.000	0.00
3350	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	1,083.000	0.000	0.000	0.00
3355	62966001	000	DECORATIVE MEDALLION W/ LED BACKLIGHT	EA	30,000.000	2.000	0.000	0.000	0.00
3360	96086001		UNIQUE CHANGE ORDER ITEM 1 ADDITIONAL STEEL DESIGN	DOL	7,293.590	0.000	1.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3435	04006005	000	CEM STABIL BKFL	CY	42.500	213.000	0.000	0.000	0.00
3440	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	2.000	0.000	0.000	0.00
3445	41086001	000	PRECAST MEDALLION	EA	10,000.000	4.000	0.000	0.000	0.00
3450	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	240.000	0.000	0.000	0.00
3455	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	942.000	0.000	0.000	0.00
3460	04166008	000	DRILL SHAFT (60 IN)	LF	400.000	1,012.000	0.000	0.000	0.00
3465	04206013	000	CL C CONC (ABUT)	CY	1,000.000	63.600	0.000	0.000	0.00
3470	04206029	000	CL C CONC (CAP)	CY	1,250.000	322.400	0.000	0.000	0.00
3475	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	74.800	0.000	0.000	0.00
3480	04206043	000	CL C CONC (FOOTING)	CY	500.000	466.100	0.000	0.000	0.00
3485	04226001	000	REINF CONC SLAB	SF	15.000	21,120.000	0.000	0.000	0.00
3490	04226015	000	APPROACH SLAB	CY	250.000	80.200	0.000	0.000	0.00
3495	04256036	000	PRESTR CONC GIRDER (TX34)	LF	105.000	2,721.470	0.000	0.000	0.00
3500	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	57.300	0.000	0.000	0.00
3505	04506023	001	RAIL (TY SSTR)	LF	40.000	850.600	0.000	0.000	0.00
3510	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	208.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3590	04006005	000	CEM STABIL BKFL	CY	42.500	377.000	0.000	0.000	0.00
3595	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
3600	04036001	000	TEMPORARY SPL SHORING	SF	25.000	3,600.000	0.000	0.000	0.00
3605	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	120.000	0.000	0.000	0.00
3610	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,452.000	0.000	0.000	0.00
3615	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	3,094.000	0.000	0.000	0.00
3620	04206013	000	CL C CONC (ABUT)	CY	1,000.000	113.400	0.000	0.000	0.00
3625	04206029	000	CL C CONC (CAP)	CY	1,250.000	786.200	0.000	0.000	0.00
3630	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	424.100	0.000	0.000	0.00
3635	04226001	000	REINF CONC SLAB	SF	15.000	58,890.000	0.000	0.000	0.00
3640	04226015	000	APPROACH SLAB	CY	250.000	297.900	0.000	0.000	0.00
3645	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	7,331.740	0.000	0.000	0.00
3650	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	500.000	119.900	0.000	0.000	0.00
3655	04506023	001	RAIL (TY SSTR)	LF	40.000	191.000	0.000	0.000	0.00
3660	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	737.800	0.000	0.000	0.00
3665	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	729.000	0.000	0.000	0.00
3670	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	444.400	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 010

DESCRIPTION

BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3750	04006005	000	CEM STABIL BKFL	CY	42.500	62.000	0.000	0.000	0.00
3755	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
3760	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	120.000	0.000	0.000	0.00
3765	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	312.000	0.000	0.000	0.00
3770	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	438.000	0.000	0.000	0.00
3775	04206013	000	CL C CONC (ABUT)	CY	1,000.000	28.700	0.000	0.000	0.00
3780	04206029	000	CL C CONC (CAP)	CY	1,250.000	91.000	0.000	0.000	0.00
3785	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	60.000	0.000	0.000	0.00
3790	04226001	000	REINF CONC SLAB	SF	15.000	7,363.000	0.000	0.000	0.00
3795	04226015	000	APPROACH SLAB	CY	250.000	28.900	0.000	0.000	0.00
3800	04256038	000	PRESTR CONC GIRDER (TX46)	LF	125.000	1,075.990	0.000	0.000	0.00
3805	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	500.000	68.600	0.000	0.000	0.00
3810	04506023	001	RAIL (TY SSTR)	LF	40.000	398.800	0.000	0.000	0.00
3815	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	193.100	0.000	0.000	0.00
3820	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	68.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 011

DESCRIPTION

BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3900	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	2.000	0.000	0.000	0.00
3905	04036001	000	TEMPORARY SPL SHORING	SF	25.000	10,712.000	0.000	0.000	0.00
3910	41086001	000	PRECAST MEDALLION	EA	10,000.000	24.000	0.000	0.000	0.00
3915	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	4,480.000	0.000	0.000	0.00
3920	04206029	000	CL C CONC (CAP)	CY	1,250.000	880.900	0.000	0.000	0.00
3925	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	323.300	0.000	0.000	0.00
3930	04206045	000	CL C CONC (FOOTING)(MASS)	CY	600.000	1,048.000	0.000	0.000	0.00
3935	04226001	000	REINF CONC SLAB	SF	15.000	70,387.000	0.000	0.000	0.00
3940	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	9,052.310	0.000	0.000	0.00
3945	04506023	001	RAIL (TY SSTR)	LF	40.000	1,689.700	0.000	0.000	0.00
3950	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	1,509.500	0.000	0.000	0.00
3955	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	435.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 012

DESCRIPTION

BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4035	04006005	000	CEM STABIL BKFL	CY	42.500	181.000	0.000	0.000	0.00
4040	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
4045	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	180.000	0.000	0.000	0.00
4050	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	544.000	0.000	0.000	0.00
4055	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	1,629.000	0.000	0.000	0.00

4060	04206013	000	CL C CONC (ABUT)	CY	1,000.000	59.900	0.000	0.000	0.00
4065	04206029	000	CL C CONC (CAP)	CY	1,250.000	126.000	0.000	0.000	0.00
4070	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	120.900	0.000	0.000	0.00
4075	04226001	000	REINF CONC SLAB	SF	15.000	29,830.000	0.000	0.000	0.00
4080	04226015	000	APPROACH SLAB	CY	250.000	69.000	0.000	0.000	0.00
4085	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	4,042.490	0.000	0.000	0.00
4090	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	500.000	58.000	0.000	0.000	0.00
4095	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	392.000	0.000	0.000	0.00
4100	04506023	001	RAIL (TY SSTR)	LF	40.000	1,606.000	0.000	0.000	0.00
4105	04506030	001	RAIL (TY C221)	LF	100.000	803.000	0.000	0.000	0.00
4110	04506119	001	RAIL (CLF-RO)	LF	150.000	200.000	0.000	0.000	0.00
4115	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	149.000	0.000	0.000	0.00
4120	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	3.000	0.000	0.000	0.00
4125	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	48.000	107.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4205	04006005	000	CEM STABIL BKFL	CY	42.500	217.000	0.000	0.000	0.00
4210	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
4215	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	180.000	0.000	0.000	0.00
4220	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	615.000	0.000	0.000	0.00
4225	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	2,220.000	0.000	0.000	0.00
4230	04206013	000	CL C CONC (ABUT)	CY	1,000.000	66.900	0.000	0.000	0.00
4235	04206029	000	CL C CONC (CAP)	CY	1,250.000	178.400	0.000	0.000	0.00
4240	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	161.100	0.000	0.000	0.00
4245	04226001	000	REINF CONC SLAB	SF	15.000	34,200.000	0.000	0.000	0.00
4250	04226015	000	APPROACH SLAB	CY	250.000	82.900	0.000	0.000	0.00
4255	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	4,676.000	0.000	0.000	0.00
4260	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	500.000	16.000	0.000	0.000	0.00
4265	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	980.000	0.000	0.000	0.00
4270	04506023	001	RAIL (TY SSTR)	LF	40.000	1,556.000	0.000	0.000	0.00
4275	04506030	001	RAIL (TY C221)	LF	100.000	778.000	0.000	0.000	0.00
4280	04506119	001	RAIL (CLF-RO)	LF	150.000	200.000	0.000	0.000	0.00
4285	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	221.000	0.000	0.000	0.00
4290	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	4.000	0.000	0.000	0.00
4295	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	48.000	149.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4375	04006005	000	CEM STABIL BKFL	CY	42.500	164.000	0.000	0.000	0.00
4380	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
4385	04036001	000	TEMPORARY SPL SHORING	SF	25.000	3,354.000	0.000	0.000	0.00
4390	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	60.000	0.000	0.000	0.00
4395	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	830.000	0.000	0.000	0.00
4400	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	2,518.000	0.000	0.000	0.00

4405	04206013	000	CL C CONC (ABUT)	CY	1,000.000	72.500	0.000	0.000	0.00
4410	04206029	000	CL C CONC (CAP)	CY	1,250.000	215.700	0.000	0.000	0.00
4415	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	167.800	0.000	0.000	0.00
4420	04226001	000	REINF CONC SLAB	SF	15.000	47,425.000	0.000	0.000	0.00
4425	04226015	000	APPROACH SLAB	CY	250.000	117.900	0.000	0.000	0.00
4430	04256035	000	PRESTR CONC GIRDER (TX28)	LF	1.000	1,596.400	0.000	0.000	0.00
4435	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	3,524.000	0.000	0.000	0.00
4440	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	500.000	66.000	0.000	0.000	0.00
4445	04506023	001	RAIL (TY SSTR)	LF	40.000	890.600	0.000	0.000	0.00
4450	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	491.400	0.000	0.000	0.00
4455	04506119	001	RAIL (CLF-RO)	LF	150.000	200.000	0.000	0.000	0.00
4460	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	317.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4540	04006005	000	CEM STABIL BKFL	CY	42.500	152.000	0.000	0.000	0.00
4545	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
4550	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	120.000	0.000	0.000	0.00
4555	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	726.000	0.000	0.000	0.00
4560	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	2,364.000	0.000	0.000	0.00
4565	04206013	000	CL C CONC (ABUT)	CY	1,000.000	63.200	0.000	0.000	0.00
4570	04206029	000	CL C CONC (CAP)	CY	1,250.000	208.500	0.000	0.000	0.00
4575	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	149.700	0.000	0.000	0.00
4580	04226001	000	REINF CONC SLAB	SF	15.000	38,860.000	0.000	0.000	0.00
4585	04226015	000	APPROACH SLAB	CY	250.000	107.200	0.000	0.000	0.00
4590	04256035	000	PRESTR CONC GIRDER (TX28)	LF	1.000	1,596.000	0.000	0.000	0.00
4595	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	3,201.000	0.000	0.000	0.00
4600	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	500.000	56.000	0.000	0.000	0.00
4605	04506023	001	RAIL (TY SSTR)	LF	40.000	883.900	0.000	0.000	0.00
4610	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	486.000	0.000	0.000	0.00
4615	04506119	001	RAIL (CLF-RO)	LF	150.000	200.000	0.000	0.000	0.00
4620	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	296.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4700	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
4705	04036001	000	TEMPORARY SPL SHORING	SF	25.000	13,881.000	0.000	0.000	0.00
4710	41086001	000	PRECAST MEDALLION	EA	10,000.000	2.000	0.000	0.000	0.00
4715	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	781.000	0.000	0.000	0.00
4720	04166008	000	DRILL SHAFT (60 IN)	LF	400.000	2,038.000	0.000	0.000	0.00
4725	04206013	000	CL C CONC (ABUT)	CY	1,000.000	57.000	0.000	0.000	0.00
4730	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	254.200	-20.100	0.000	0.00
4731	04206037		CL C CONC (COLUMN)	CY	-15,292.000	0.000	3.000	0.000	0.00
			** FORM LINER DEDUCTION **						
4735	04206082	000	CL F CONC (CAP)	CY	900.000	592.900	0.000	0.000	0.00

4740	04226001	000	REINF CONC SLAB	SF	15.000	44,982.000	0.000	0.000	0.00
4745	04226015	000	APPROACH SLAB	CY	250.000	118.700	0.000	0.000	0.00
4750	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	4,812.090	0.000	0.000	0.00
4755	04506023	001	RAIL (TY SSTR)	LF	40.000	303.500	0.000	0.000	0.00
4760	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	158.300	0.000	0.000	0.00
4765	04506097	001	RAIL (TY T222)	LF	60.000	8.500	0.000	0.000	0.00
4770	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	485.000	0.000	0.000	0.00
4775	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	2.000	0.000	0.000	0.00
4780	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	48.000	97.000	0.000	0.000	0.00
4785	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4865	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
4870	04036001	000	TEMPORARY SPL SHORING	SF	25.000	13,824.000	0.000	0.000	0.00
4875	41086001	000	PRECAST MEDALLION	EA	10,000.000	2.000	0.000	0.000	0.00
4880	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	840.000	0.000	0.000	0.00
4885	04166008	000	DRILL SHAFT (60 IN)	LF	400.000	2,156.000	0.000	0.000	0.00
4890	04206013	000	CL C CONC (ABUT)	CY	1,000.000	62.800	0.000	0.000	0.00
4895	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	254.200	-20.100	0.000	0.00
4896	04206037		CL C CONC (COLUMN)	CY	-15,292.000	0.000	3.000	0.000	0.00
			** FORM LINER DEDUCTION **						
4900	04206082	000	CL F CONC (CAP)	CY	900.000	647.600	0.000	0.000	0.00
4905	04226001	000	REINF CONC SLAB	SF	15.000	49,643.000	0.000	0.000	0.00
4910	04226015	000	APPROACH SLAB	CY	250.000	147.400	0.000	0.000	0.00
4915	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	5,077.000	0.000	0.000	0.00
4920	04506023	001	RAIL (TY SSTR)	LF	40.000	439.400	0.000	0.000	0.00
4925	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	113.600	0.000	0.000	0.00
4930	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	449.000	0.000	0.000	0.00
4935	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	3.000	0.000	0.000	0.00
4940	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	48.000	108.000	0.000	0.000	0.00
4945	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	1.000	0.000	0.000	0.00
4950	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	490.500	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5030	04006005	000	CEM STABIL BKFL	CY	42.500	680.000	0.000	0.000	0.00
5035	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
5040	04036001	000	TEMPORARY SPL SHORING	SF	25.000	9,052.000	0.000	0.000	0.00
5045	41086001	000	PRECAST MEDALLION	EA	10,000.000	4.000	0.000	0.000	0.00
5050	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	3,056.000	0.000	0.000	0.00
5055	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	1,962.000	0.000	0.000	0.00
5060	04206013	000	CL C CONC (ABUT)	CY	1,000.000	177.400	0.000	0.000	0.00
5065	04206029	000	CL C CONC (CAP)	CY	1,250.000	473.000	0.000	0.000	0.00
5070	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	227.900	-40.200	0.000	0.00

5071	04206037		CL C CONC (COLUMN)	CY	-15,292.000	0.000	6.000	0.000	0.00
			** FORM LINER DEDUCTION **						
5075	04226001	000	REINF CONC SLAB	SF	15.000	63,594.000	0.000	0.000	0.00
5080	04226015	000	APPROACH SLAB	CY	250.000	282.800	0.000	0.000	0.00
5085	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	7,413.500	0.000	0.000	0.00
5090	04506023	001	RAIL (TY SSTR)	LF	40.000	724.000	0.000	0.000	0.00
5095	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	356.000	0.000	0.000	0.00
5100	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	4.000	0.000	0.000	0.00
5105	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	48.000	136.000	0.000	0.000	0.00
5110	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	362.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5190	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
5195	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,560.000	0.000	0.000	0.00
5200	41086001	000	PRECAST MEDALLION	EA	10,000.000	2.000	0.000	0.000	0.00
5205	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	1,296.000	0.000	0.000	0.00
5210	04206029	000	CL C CONC (CAP)	CY	1,250.000	160.400	0.000	0.000	0.00
5215	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	73.700	0.000	0.000	0.00
5220	04206045	000	CL C CONC (FOOTING)(MASS)	CY	600.000	288.000	0.000	0.000	0.00
5225	04226001	000	REINF CONC SLAB	SF	15.000	15,214.000	0.000	0.000	0.00
5230	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	2,254.320	0.000	0.000	0.00
5235	04506023	001	RAIL (TY SSTR)	LF	40.000	585.600	0.000	0.000	0.00
5240	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	584.700	0.000	0.000	0.00
5245	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	136.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 020 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5325	04006005	000	CEM STABIL BKFL	CY	42.500	61.000	0.000	0.000	0.00
5330	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	1.000	0.000	0.000	0.00
5335	04036001	000	TEMPORARY SPL SHORING	SF	25.000	3,520.000	0.000	0.000	0.00
5340	41086001	000	PRECAST MEDALLION	EA	10,000.000	10.000	0.000	0.000	0.00
5345	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	315.000	0.000	0.000	0.00
5350	04166008	000	DRILL SHAFT (60 IN)	LF	400.000	1,512.000	0.000	0.000	0.00
5355	04206013	000	CL C CONC (ABUT)	CY	1,000.000	19.000	0.000	0.000	0.00
5360	04206029	000	CL C CONC (CAP)	CY	1,250.000	304.500	0.000	0.000	0.00
5365	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	118.000	0.000	0.000	0.00
5370	04206045	000	CL C CONC (FOOTING)(MASS)	CY	600.000	444.500	0.000	0.000	0.00
5375	04226001	000	REINF CONC SLAB	SF	15.000	23,626.000	0.000	0.000	0.00
5380	04226015	000	APPROACH SLAB	CY	250.000	36.400	0.000	0.000	0.00
5385	04256035	000	PRESTR CONC GIRDER (TX28)	LF	1.000	2,832.000	0.000	0.000	0.00
5390	04506023	001	RAIL (TY SSTR)	LF	40.000	598.000	0.000	0.000	0.00
5395	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	583.100	0.000	0.000	0.00
5400	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	167.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 021

DESCRIPTION

BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5480	04006005	000	CEM STABIL BKFL	CY	42.500	164.000	0.000	0.000	0.00
5485	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	2.000	0.000	0.000	0.00
5490	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,527.000	0.000	0.000	0.00
5495	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	60.000	0.000	0.000	0.00
5500	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	441.000	0.000	0.000	0.00
5505	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	2,865.000	0.000	0.000	0.00
5510	04166008	000	DRILL SHAFT (60 IN)	LF	400.000	945.000	0.000	0.000	0.00
5515	04206013	000	CL C CONC (ABUT)	CY	1,000.000	35.800	0.000	0.000	0.00
5520	04206029	000	CL C CONC (CAP)	CY	1,250.000	246.200	0.000	0.000	0.00
5525	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	91.800	0.000	0.000	0.00
5530	04226001	000	REINF CONC SLAB	SF	15.000	56,952.000	0.000	0.000	0.00
5535	04226015	000	APPROACH SLAB	CY	250.000	46.400	0.000	0.000	0.00
5540	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	6,911.270	0.000	0.000	0.00
5545	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	500.000	18.800	0.000	0.000	0.00
5550	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	877.800	0.000	0.000	0.00
5555	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	388.000	0.000	0.000	0.00
5560	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	859.200	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 022

DESCRIPTION

BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5640	04006005	000	CEM STABIL BKFL	CY	42.500	167.000	0.000	0.000	0.00
5645	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	2.000	0.000	0.000	0.00
5650	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,527.000	0.000	0.000	0.00
5655	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	60.000	0.000	0.000	0.00
5660	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	462.000	0.000	0.000	0.00
5665	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	1,320.000	0.000	0.000	0.00
5670	04166008	000	DRILL SHAFT (60 IN)	LF	400.000	1,788.000	0.000	0.000	0.00
5675	04206013	000	CL C CONC (ABUT)	CY	1,000.000	40.800	0.000	0.000	0.00
5680	04206029	000	CL C CONC (CAP)	CY	1,250.000	225.700	0.000	0.000	0.00
5685	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	78.000	0.000	0.000	0.00
5690	04226001	000	REINF CONC SLAB	SF	15.000	51,086.000	0.000	0.000	0.00
5695	04226015	000	APPROACH SLAB	CY	250.000	47.500	0.000	0.000	0.00
5700	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	5,987.220	0.000	0.000	0.00
5705	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	500.000	19.300	0.000	0.000	0.00
5710	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	859.200	0.000	0.000	0.00
5715	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	310.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 023 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5795	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,425.000	0.000	0.000	0.00
5800	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	672.000	0.000	0.000	0.00
5805	04206029	000	CL C CONC (CAP)	CY	1,250.000	83.000	0.000	0.000	0.00
5810	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	39.600	0.000	0.000	0.00
5815	04206045	000	CL C CONC (FOOTING)(MASS)	CY	600.000	144.000	0.000	0.000	0.00
5820	04226001	000	REINF CONC SLAB	SF	15.000	6,064.000	0.000	0.000	0.00
5825	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	839.890	0.000	0.000	0.00
5830	04506023	001	RAIL (TY SSTR)	LF	40.000	216.500	0.000	0.000	0.00
5835	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	216.500	0.000	0.000	0.00
5840	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	29.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 024 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5920	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	3.000	0.000	0.000	0.00
5925	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	6,050.000	0.000	0.000	0.00
5930	04206029	000	CL C CONC (CAP)	CY	1,250.000	1,681.000	0.000	0.000	0.00
5935	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	611.700	0.000	0.000	0.00
5940	04226001	000	REINF CONC SLAB	SF	15.000	120,968.000	0.000	0.000	0.00
5945	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	13,543.000	0.000	0.000	0.00
5950	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	1,667.100	0.000	0.000	0.00
5955	04506097	001	RAIL (TY T222)	LF	60.000	7.700	0.000	0.000	0.00
5960	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	100.000	2,464.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 025 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6040	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	3.000	0.000	0.000	0.00
6045	04166007	000	DRILL SHAFT (54 IN)	LF	275.000	7,099.000	0.000	0.000	0.00
6050	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	1.000	1,952.600	0.000	0.000	0.00
6055	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	602.600	0.000	0.000	0.00
6060	04226001	000	REINF CONC SLAB	SF	15.000	157,324.000	0.000	0.000	0.00
6065	04256039	000	PRESTR CONC GIRDER (TX54)	LF	135.000	15,757.100	0.000	0.000	0.00
6070	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	40.000	1,796.000	0.000	0.000	0.00
6075	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	1,747.900	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT ROW 739-2-177 CONTROL 073902177

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6101	72796003		SANSWR (30IN) (PVC) (SDR35) SANSWR (30IN)(PVC)(C-900) ** CO 9 **	LF	565.560	0.000	1,072.000	1,115.00	630,599.40
6106	72796004		SANSWR (30IN) (PVC) (SDR35)(RESJT), SANSWR (30IN)(PVC)(C-900)(RESJT) ** CO 9 **	LF	822.810	0.000	1,740.000	1,143.00	940,471.83
6116	72796006		ENCASEMENT PIPE (42" STEEL) BORE PRICE FOR COATING ONLY	LF	106.500	0.000	260.000	176.00	18,744.00
6117	72796006		ENCASEMENT PIPE (42" STEEL) BORE OPEN CUT INSTALLATION	LF	921.620	0.000	421.000	251.00	231,326.62
6146	70166005		WATER MAIN (PVC)(C-900)(12") ADDED BY CO 6	LF	150.020	0.000	889.000	515.50	77,335.31
6235	72766060		FURNISH & INSTALL 6" GATE VALVE ** Install per Contract SS 7282 **	EA	1,946.400	0.000	1.000	1.00	1,946.40
Category Subtotal									<u>1,900,423.56</u>

PROJECT ROW 739-2-177 CONTROL 073902177

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6090	72786003		RMV AND DISPOSAL OF EXIST FIRE HYDRANT	EA	1,024.000	0.000	0.000	0.000	0.00
6105	72796004		SANSWR (30IN) (PVC) (SDR35)(RESJT),	LF	731.750	0.000	0.000	0.000	0.00
6110	72796005		GROUT ABANDONMENT (10"-54")	LF	71.800	0.000	678.000	0.000	0.00
6080	72786001		FIRE HYDRANT ASSEMBLY	EA	6,707.000	0.000	0.000	0.000	0.00
6085	72786002		RECONNECT EXISTING FIRE HYDRANT	EA	2,897.000	0.000	4.000	0.000	0.00
6095	72796002		SANSWR (48IN) (PVC) (SDR35)	LF	708.450	0.000	0.000	0.000	0.00
6100	72796003		SANSWR (30IN) (PVC) (SDR35)	LF	474.500	0.000	0.000	0.000	0.00
6115	72796006		ENCASEMENT PIPE (42" STEEL) BORE	LF	1,349.100	0.000	497.000	0.000	0.00
6120	72796007		JACK BOR OR TUN PIPE (60") (STL CASING)	LF	2,485.700	0.000	748.000	0.000	0.00
6125	72796008		REMOVAL (30" FORCE MAIN)	LF	90.750	0.000	2,537.000	0.000	0.00
6130	72796009		REMOVAL (54" SAN SEWER)	LF	105.700	0.000	1,691.000	0.000	0.00
6135	72796010		AIR RELEASE VALVE (COMPLETE) (3")	EA	136,012.000	0.000	1.000	0.000	0.00
6140	72806002		WATER MAIN PIPE (DI) (6IN)	LF	100.350	0.000	0.000	0.000	0.00
6145	72806003		WATER MAIN PIPE (DI) (12IN)	LF	150.450	0.000	0.000	0.000	0.00
6150	72806004		DUCTILE IRON FITTINGS	TON	4,431.000	0.000	9.560	0.000	0.00
6155	72806005		WATER SERVICE (LEAD) (MATCH EXISTING)	LF	997.000	0.000	25.000	0.000	0.00
6160	72806006		ABANDON WATER MAIN (12")	LF	36.550	0.000	71.000	0.000	0.00
6165	72806007		CUT & PLUG EXISTING WATER MAIN	EA	2,449.000	0.000	14.000	0.000	0.00
6170	72806008		RECONNECT EXISTING WATER METER	EA	2,196.000	0.000	5.000	0.000	0.00
6175	72806009		RECONNECT EXISTING WATER SERVICE	EA	1,898.000	0.000	11.000	0.000	0.00
6180	72806010		STEEL CASING (20") (OPEN CUT)	LF	248.100	0.000	420.000	0.000	0.00
6185	72806011		REMOVE WATER MAIN (6")	LF	60.150	0.000	3,208.000	0.000	0.00
6190	72806012		REMOVE 12" WATER LINE,	LF	61.500	0.000	363.000	0.000	0.00
6195	72806013		AIR RELEASE VALVE (COMPLETE) (1")	EA	4,697.000	0.000	1.000	0.000	0.00
6200	72816001		SAN SWR PRECAST MANHOLE (COM PL)	EA	25,456.000	0.000	5.000	0.000	0.00
6205	72816002		CONNECTION TO EXIST MANHOLE (SAN SWR)	EA	10,488.000	0.000	1.000	0.000	0.00
6210	72826001		TAPPING SLEEVE AND VALVE (6IN X 6IN)	EA	6,351.000	0.000	2.000	0.000	0.00
6215	72826002		TAPPING SLEEVE AND VALVE (12IN X 6IN)	EA	8,620.000	0.000	0.000	0.000	0.00
6220	72826003		TAPPING SLEEVE AND VALVE (12IN X 12IN)	EA	11,351.000	0.000	4.000	0.000	0.00
6225	72826004		TAPPING SLEEVE AND VALVE (301N X 301N)	EA	70,165.000	0.000	2.000	0.000	0.00
6230	72826005		VALVE (INSERT) (30")	LF	46,497.000	0.000	2.000	0.000	0.00
6079	04006008		CUT & RESTORE ASPH PAVING	SY	108.000	0.000	141.000	0.000	0.00
6141	70166003		WATER MAIN (PVC)(C-900)(6") ADDED BY CO 6	LF	92.090	0.000	2,819.000	0.000	0.00
6240	70496139		WET CONNECTION (6IN) ** Install per Contract SS 7280 **	EA	2,147.170	0.000	2.000	0.000	0.00
6245	96086003		UNIQUE CHANGE ORDER ITEM 3 ** Restock and Freight for 12 IN PVC - WL #2 **	DOL	4,392.370	0.000	1.000	0.000	0.00
6096	72796002		SANSWR (48IN) (PVC) (SDR35) SANSWR (48IN)(PVC)(SDR26) ** CO 9 **	LF	889.200	0.000	2,282.000	0.000	0.00
6121	72796007		JACK BOR OR TUN PIPE (60") (STL CASING) PRICE FOR COATING ONLY	LF	220.390	0.000	215.000	0.000	0.00
6122	72796007		JACK BOR OR TUN PIPE (60") (STL CASING) OPEN CUT INSTALLATION	LF	1,101.520	0.000	280.000	0.000	0.00
0936	04966016		REMOV STR (PIPE) ** ADDED BY CO 15 **	EA	71,486.180	0.000	1.000	0.000	0.00

0937 04966016

REMOV STR (PIPE)
** ADDED BY CO 15 **

EA 11,453.400

0.000

1.000

0.000

0.00

Category Subtotal

0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$96,964,307.05

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	156,000.000	196.00	196.000	30,576,000.00
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	5.000	16,331.00	7,904.500	39,522.50
01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	4.000	96,035.00	7,550.210	30,200.84
01056105	000	REMOVING STAB BASE AND ASPH PAV(15")	SY	7.000	58,134.00	11,022.500	77,157.50
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	310,604.50	14,179.500	70,897.50
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.060	680,559.00	139,104.400	8,346.26
01666001	000	FERTILIZER	AC	621.160	14.70	25.680	15,951.39
02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	60.000	42,440.00	5,863.750	351,825.00
03546045	000	PLANE ASPH CONC PAV (2")	SY	2.860	37,556.00	7,046.660	20,132.31
04006005	000	CEM STABIL BKFL	CY	42.500	20,875.60	229.180	9,740.15
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	42.500	3,324.50	37.500	1,593.75
04006011	000	SAND BACKFILL	CY	30.000	14,725.00	2,502.178	75,065.34
04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	46.740	566,274.00	71,230.000	3,329,290.20
04166001		DRILL SHAFT (18 IN)	LF	156.770	0.00	140.000	21,947.80
		** ADDED BY CO 12 **					
04166003		DRILL SHAFT (30 IN)	LF	228.980	0.00	600.000	137,388.00
		** ADDED BY CO 12 **					
04166007	000	DRILL SHAFT (54 IN)	LF	275.000	5,195.00	616.000	169,400.00
04206074	000	CL C CONC (MISC)	CY	500.000	8,887.00	1,312.564	656,282.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	98.040	247.00	112.000	10,980.93
04646010	001	RC PIPE (CL III)(48 IN)	LF	206.800	1,480.00	316.000	65,350.07
04656003	001	MANH (COMPL)(PRM)(60IN)	EA	9,937.760	10.00	1.000	9,937.76
04656040	001	INLET (COMPL)(PCU)(5FT)(BOTH)	EA	9,884.840	8.00	1.000	9,884.84
04656044	001	INLET (COMPL)(PCU)(6FT)(BOTH)	EA	16,383.050	2.00	2.000	32,766.10
04766006	000	JACK BOR OR TUN PIPE(18 IN)(RC)(CL III)	LF	1,219.060	383.00	144.000	175,544.21
04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	1,215.000	220.00	143.000	173,744.43
04766019	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL III)	LF	1,230.000	352.00	352.000	432,958.94
04766024	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL III)	LF	1,237.000	259.00	560.000	692,722.24
04766029	000	JACK BOR OR TUN PIPE(42 IN)(RC)(CL III)	LF	1,271.570	294.00	311.000	395,457.96
04766107	000	JACK BOR OR TUN PIPE (66IN)(STL CASING)	LF	3,333.480	111.00	111.000	370,016.28
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	10.00	0.600	15,000.00
05006001	000	MOBILIZATION	LS	33,595,253.000	1.00	0.900	30,235,727.70
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	60.00	19.000	190,000.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	13,535.00	1,095.000	3,285.00
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.000	6,259.00	637.000	3,822.00
05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	100.910	4,338.00	1,944.000	196,169.04
05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	97.980	46,029.00	9,003.780	882,190.37
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	10.000	41,490.00	29,280.000	292,800.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	40.000	8,060.00	3,720.000	148,800.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	40.000	160.00	320.000	12,800.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	202,410.00	15,150.000	60,600.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	19,480.00	720.000	2,880.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	480.00	20.000	80.00

05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.500	10,325.00	4,112.500	10,281.25
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	26.00	13.000	3,250.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	250.000	25.00	10.000	2,500.00
05436021	000	REMOVE CABLE BARRIER	LF	4.000	6,006.00	4,015.000	16,060.00
05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	450.000	4.00	3.000	1,350.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	40.00	20.000	5,000.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,900.000	40.00	20.000	38,000.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	900.000	10.00	19.000	17,100.00
05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	24,500.000	10.00	12.000	294,000.00
05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	25,544.490	10.00	12.000	306,533.88
		** ADDED BY CO 14 **					
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.200	86,463.00	7,570.000	9,084.00
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	2.500	1,625.00	552.000	1,380.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.100	322,188.00	41,844.000	46,028.40
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.200	490.00	4,131.000	9,088.20
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.100	321,854.00	25,543.000	28,097.30
06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.000	21,004.00	300.000	300.00
06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.480	9,445.00	2,120.000	1,017.60
06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.480	36,726.00	2,240.000	1,075.20
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	711,685.00	21,143.000	10,571.50
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	490.00	2,927.000	2,927.00
50006002		GEOGRID REINFORCE EMBANKMENTS (TY B)	SY	5.310	0.00	19,029.022	101,044.12
63026005	000	TEMP Q-DETECT SYS	EA	101,350.000	2.00	3.000	304,050.00
63076003	000	TEMP SPEED MONITOR SYS	EA	20,550.000	2.00	3.000	61,650.00
63446003	000	TEMP TRAVEL TIME SYS	EA	44,610.000	2.00	3.000	133,830.00
63486002	000	TEMP INCIDENT DETECT & SURVEIL SYS	EA	69,320.000	2.00	2.000	138,640.00
70166005		WATER MAIN (PVC)(C-900)(12")	LF	150.020	0.00	515.500	77,335.31
		ADDED BY CO 6					
72766060		FURNISH & INSTALL 6" GATE VALVE	EA	1,946.400	0.00	1.000	1,946.40
		** Install per Contract SS 7282 **					
72796003		SANSWR (30IN) (PVC) (SDR35)	LF	474.500	0.00	0.000	0.00
72796003		SANSWR (30IN) (PVC) (SDR35)	LF	565.560	0.00	1,115.000	630,599.40
		SANSWR (30IN)(PVC)(C-900) ** CO 9 **					
72796004		SANSWR (30IN) (PVC) (SDR35)(RESJT),	LF	731.750	0.00	0.000	0.00
72796004		SANSWR (30IN) (PVC) (SDR35)(RESJT),	LF	822.810	0.00	1,143.000	940,471.83
		SANSWR (30IN)(PVC)(C-900)(RESJT) ** CO 9 **					
72796006		ENCASEMENT PIPE (42" STEEL) BORE	LF	106.500	748.00	176.000	18,744.00
		PRICE FOR COATING ONLY					
72796006		ENCASEMENT PIPE (42" STEEL) BORE	LF	921.620	748.00	251.000	231,326.62
		OPEN CUT INSTALLATION					
72796006	000	ENCASEMENT PIPE (42" STEEL) BORE	LF	1,349.100	748.00	703.000	948,417.30
72796007	000	JACK BOR OR TUN PIPE (60") (STL CASING)	LF	2,485.700	748.00	393.000	976,880.10
72826003	000	TAPPING SLEEVE AND VALVE (12IN X 12IN)	EA	11,351.000	5.00	1.000	11,351.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	21,194,590.490	21,194,590.49
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	300,000.00	85,794.370	85,794.37
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	179,844.700	179,844.70
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	91,212.590	0.00	1.000	91,212.59
		PCMS W/ RADAR and PTZ CAMERA					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	1,288.510	0.00	14.000	18,039.14

96086006	RAILROAD FLAGGING (DAILY)(BRIDGE) UNIQUE CHANGE ORDER ITEM 6	DOL	164.380	0.00	44.500	7,314.91
96086007	RAILROAD FLAGGING OVERTIME (OVER 8 HRS)(BRIDGE) UNIQUE CHANGE ORDER ITEM 7	DOL	1,569.540	0.00	1.000	1,569.54
96086008	RAILROAD FLAGGING NIGHTS, WEEKENDS, & HOLIDAYS (BRIDGE) UNIQUE CHANGE ORDER ITEM 8	DOL	185.590	0.00	2.500	463.98
96086012	RAILROAD FLAGGING OT NIGHTS, WEEKENDS, & HOLIDAYS (BRIDGE) UNIQUE CHANGE ORDER ITEM 12 RAILROAD FLAGGING (TUNNELING)	DOL	1.000	0.00	1,288.510	1,288.51

TOTAL ITEM EARNINGS TO DATE \$96,964,307.05