



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **09/08/24**

CONTRACT ID: **090800131**  
 PROJECT: **BR 2024(777)**  
 CONTRACT: **03243225**  
 AWARD AMOUNT: **\$562,852.76**  
 PROJECTED AMOUNT: **\$565,852.76**  
 ADJ. PROJECTED AMOUNT: **\$565,852.76**  
 CONTRACTOR: **SCOUT 5 CONSTRUCTION LLC**

HIGHWAY: **Various**  
 DISTRICT NAME: **ABILENE**  
 COUNTY: **CALLAHAN**  
 AREA ENGINEER: **Bryce Turentine, P.E.**  
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0004**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **07/26/2024** to **08/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **90.97**  
 % TIME USED: **20.14**  
 % RETAINAGE: **0.00**

LETTING DATE: **03/06/2024**  
 AWARD DATE: **03/28/2024**  
 NOTICE TO PROCEED DATE: **04/11/2024**  
 WORK BEGIN DATE: **05/13/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$514,755.48	\$514,755.48	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$514,755.48	\$514,755.48	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$514,755.48</b>	<b>\$514,755.48</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	05/13/2024	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	05/11/2024	<u>LIQ DAMAGE RATE:</u>	\$618.00	
<u>BID DAYS:</u>	144	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	144		PER DAY	\$618.00
<u>DAYS CHARGED TO DATE:</u>	29	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

<u>DAILY BREAKDOWN</u>			<u>PERIOD SUMMARY</u>			
Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
07/26/2024		1	TIME SUSPENDED	37	0	37
07/27/2024		1	SATURDAY			
07/28/2024		1	SUNDAY			
07/29/2024		1	TIME SUSPENDED	SATURDAY		6
07/30/2024		1	TIME SUSPENDED	SUNDAY		4
07/31/2024		1	TIME SUSPENDED	TIME SUSPENDED		27
08/01/2024		1	TIME SUSPENDED			
08/02/2024		1	TIME SUSPENDED			
08/03/2024		1	SATURDAY			
08/04/2024		1	SUNDAY			
08/05/2024		1	TIME SUSPENDED			
08/06/2024		1	TIME SUSPENDED			
08/07/2024		1	TIME SUSPENDED			
08/08/2024		1	TIME SUSPENDED			
08/09/2024		1	TIME SUSPENDED			
08/10/2024		1	SATURDAY			
08/11/2024		1	SUNDAY			
08/12/2024		1	TIME SUSPENDED			
08/13/2024		1	TIME SUSPENDED			
08/14/2024		1	TIME SUSPENDED			
08/15/2024		1	TIME SUSPENDED			
08/16/2024		1	TIME SUSPENDED			
08/17/2024		1	SATURDAY			
08/18/2024		1	SUNDAY			
08/19/2024		1	TIME SUSPENDED			
08/20/2024		1	TIME SUSPENDED			
08/21/2024		1	TIME SUSPENDED			
08/22/2024		1	TIME SUSPENDED			
08/23/2024		1	TIME SUSPENDED			
08/24/2024		1	SATURDAY			
08/25/2024		1	TIME SUSPENDED			
08/26/2024		1	TIME SUSPENDED			
08/27/2024		1	TIME SUSPENDED			
08/28/2024		1	TIME SUSPENDED			
08/29/2024		1	TIME SUSPENDED			
08/30/2024		1	TIME SUSPENDED			
08/31/2024		1	SATURDAY			

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.00

CONTRACT LINE ITEMS

PROJECT BR 2024(777) CONTROL 090800131  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	10,000.000	1.000	0.000	0.90	9,000.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	8.000	0.000	2.00	0.02
0070	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	75,000.000	2.000	0.000	2.00	150,000.00
0075	61856002	002	TMA (STATIONARY)	DAY	0.010	144.000	0.000	24.00	0.24
<b>Category Subtotal</b>									<b>\$159,000.26</b>

CATEGORY 002 DESCRIPTION BRIDGE: 080300000607280 [IH 20 WB @ FM 1707 / HAY:]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0125	04286001	000	PENETRATING CONCRETE SURFACE TREATMENT	SY	0.500	4,590.000	0.000	5,374.00	2,687.00
0130	04386002	000	CLEANING AND SEALING EXIST JOINTS(CL3)	LF	41.000	8,333.000	0.000	6,617.50	271,317.50
0135	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	100.000	589.000	0.000	817.50	81,750.00
0140	07646001	000	DRAIN INLET CLEANING	EA	0.010	72.000	0.000	72.00	0.72
<b>Category Subtotal</b>									<b>\$355,755.22</b>

PROJECT BR 2024(777) CONTROL 090800131  
 CATEGORY 002 DESCRIPTION BRIDGE: 080300000607280 [IH 20 WB @ FM 1707 / HAYS RD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0145	73096001	000	CLEANING STRUCTURE (BENT)	EA	0.010	108.000	0.000	0.000	0.00
0150	73096002	000	CLEANING STRUCTURE (ABUTMENT)	EA	0.010	144.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0155	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0160	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0165	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$514,755.48

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
04286001	000	PENETRATING CONCRETE SURFACE TREATMENT	SY	0.500	4,590.00	5,374.000	2,687.00
04386002	000	CLEANING AND SEALING EXIST JOINTS(CL3)	LF	41.000	8,333.00	6,617.500	271,317.50
04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	100.000	589.00	817.500	81,750.00
05006001	000	MOBILIZATION	LS	10,000.000	1.00	0.900	9,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	8.00	2.000	0.02
07646001	000	DRAIN INLET CLEANING	EA	0.010	72.00	72.000	0.72
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	75,000.000	2.00	2.000	150,000.00
61856002	002	TMA (STATIONARY)	DAY	0.010	144.00	24.000	0.24
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$514,755.48</b>