



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/24**

CONTRACT ID: **091404331**
 PROJECT: **STP 2024(146)HESG**
 CONTRACT: **10233024**
 AWARD AMOUNT: **\$550,669.94**
 PROJECTED AMOUNT: **\$560,171.94**
 ADJ. PROJECTED AMOUNT: **\$635,531.94**
 CONTRACTOR: **E-Z BEL CONSTRUCTION, LLC**

HIGHWAY: **CS**
 DISTRICT NAME: **AUSTIN**
 COUNTY: **TRAVIS**
 AREA ENGINEER: **Willie Semora Jr., P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/26/2024** to **05/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **63.48**
 % TIME USED: **23.16**
 % RETAINAGE: **0.00**

LETTING DATE: **10/05/2023**
 AWARD DATE: **10/26/2023**
 NOTICE TO PROCEED DATE: **12/27/2023**
 WORK BEGIN DATE: **04/23/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$403,426.83	\$103,246.00	\$300,180.83
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$403,426.83	\$103,246.00	\$300,180.83
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	\$403,426.83	\$103,246.00	\$300,180.83
PAID TO CONTRACTOR	\$403,426.83	\$103,246.00	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/23/2024
TIME CHARGES BEGIN: 01/26/2024
BID DAYS: 95
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 95
DAYS CHARGED TO DATE: 22
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
04/26/2024	1		
04/27/2024		1	SATURDAY
04/28/2024		1	SUNDAY
04/29/2024	1		
04/30/2024	1		
05/01/2024	1		
05/02/2024	1		
05/03/2024	1		
05/04/2024		1	SATURDAY
05/05/2024		1	SUNDAY
05/06/2024	1		
05/07/2024	1		
05/08/2024	1		
05/09/2024	1		
05/10/2024	1		
05/11/2024		1	SATURDAY
05/12/2024		1	SUNDAY
05/13/2024		1	TOO WET
05/14/2024	1		
05/15/2024	1		
05/16/2024	1		
05/17/2024		1	RAIN
05/18/2024		1	SATURDAY
05/19/2024		1	SUNDAY
05/20/2024	1		
05/21/2024	1		
05/22/2024	1		
05/23/2024	1		
05/24/2024	1		
05/25/2024		1	SATURDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	19	11
RAIN		1
SATURDAY		5
SUNDAY		4
TOO WET		1

WORK PERFORMED THIS PERIOD

PROJECT STP 2024(146)HESG CONTROL 091404331
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	300.000	6.000	\$1,800.00	6.00	6.00
0065	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	10.000	172.000	\$1,720.00	172.00	172.00
0070	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	20.000	48.000	\$960.00	48.00	48.00
0075	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	40.000	99.000	\$3,960.00	99.00	99.00
0087	04166006		DRILL SHAFT (48 IN)	LF	760.000	53.000	\$40,280.00	81.00	53.00
0090	05006001	000	MOBILIZATION	LS	47,400.000	0.400	\$18,960.00	0.50	0.90
0095	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,275.000	1.000	\$3,275.00	3.00	2.00
0115	05316002	000	CONC SIDEWALKS (5")	SY	105.000	50.500	\$5,302.50	50.50	50.50
0120	05316004	000	CURB RAMPS (TY 1)	EA	2,725.000	4.000	\$10,900.00	4.00	4.00
0125	05316010	000	CURB RAMPS (TY 7)	EA	2,725.000	2.000	\$5,450.00	2.00	2.00
0130	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	940.000	\$18,800.00	940.00	940.00
0135	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	26.000	640.000	\$16,640.00	450.00	640.00
0140	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	24.000	30.000	\$720.00	30.00	30.00
0145	06186070	000	CONDT (RM) (2")	LF	35.000	10.000	\$350.00	10.00	10.00
0170	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,400.000	5.000	\$7,000.00	5.00	5.00
0475	61856002	002	TMA (STATIONARY)	DAY	200.000	8.000	\$1,600.00	94.00	8.00
0490	72516001	000	SUBSURFACE UTIL LOCATE (OUTSIDE RDBED)	EA	125.000	5.000	\$625.00	7.00	5.00
0495	96016001		MATERIAL ON HAND	DOL	1.000	145.000	\$145.00	1.00	74,416.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0620	96066070		FORCE ACCT-ELEC SERV AND SIGNAL EQUIP	DOL	1.000	161,693.330	\$161,693.33	1,000.00	161,693.33

TOTAL ITEM EARNINGS THIS ESTIMATE

\$300,180.83

CONTRACT LINE ITEMS

PROJECT STP 2024(146)HESG CONTROL 091404331
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	300.000	6.000	0.000	6.00	1,800.00
0065	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	10.000	172.000	0.000	172.00	1,720.00
0070	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	20.000	48.000	0.000	48.00	960.00
0075	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	40.000	99.000	0.000	99.00	3,960.00
0087	04166006		DRILL SHAFT (48 IN)	LF	760.000	0.000	81.000	53.00	40,280.00
0090	05006001	000	MOBILIZATION	LS	47,400.000	0.500	0.000	0.90	42,660.00
0095	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,275.000	3.000	0.000	2.00	6,550.00
0115	05316002	000	CONC SIDEWALKS (5")	SY	105.000	50.500	0.000	50.50	5,302.50
0120	05316004	000	CURB RAMPS (TY 1)	EA	2,725.000	4.000	0.000	4.00	10,900.00
0125	05316010	000	CURB RAMPS (TY 7)	EA	2,725.000	2.000	0.000	2.00	5,450.00
0130	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	940.000	0.000	940.00	18,800.00
0135	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	26.000	450.000	0.000	640.00	16,640.00
0140	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	24.000	30.000	0.000	30.00	720.00
0145	06186070	000	CONDT (RM) (2")	LF	35.000	10.000	0.000	10.00	350.00
0170	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,400.000	5.000	0.000	5.00	7,000.00
0455	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	94.000	0.000	20.00	2,000.00
0475	61856002	002	TMA (STATIONARY)	DAY	200.000	94.000	0.000	8.00	1,600.00
0490	72516001	000	SUBSURFACE UTIL LOCATE (OUTSIDE RDBED)	EA	125.000	7.000	0.000	5.00	625.00
0495	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	74,416.00	74,416.00

Category Subtotal \$241,733.50

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0620	96066070		FORCE ACCT-ELEC SERV AND SIGNAL EQUIP	DOL	1.000	1,000.000	0.000	161,693.33	161,693.33

Category Subtotal \$161,693.33

PROJECT STP 2024(146)HESG CONTROL 091404331
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	01606004	000	FURNISHING AND PLACING TOPSOIL (6")	SY	8.000	99.000	0.000	0.000	0.00
0085	01626002	000	BLOCK SODDING	SY	8.000	99.000	0.000	0.000	0.00
0086	04166005		DRILL SHAFT (42 IN)	LF	575.000	0.000	24.000	0.000	0.00
0100	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.000	100.000	0.000	0.000	0.00
0105	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
0110	05296008	000	CONC CURB & GUTTER (TY II)	LF	35.000	192.000	0.000	0.000	0.00
0150	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.250	1,390.000	0.000	0.000	0.00
0155	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.350	1,420.000	0.000	0.000	0.00
0160	06206009	000	ELEC CONDR (NO.6) BARE	LF	3.000	30.000	0.000	0.000	0.00

0165	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	3.000	60.000	0.000	0.000	0.00
0175	06286165	000	ELC SRV TY D 120/240 070(NS)AL(E)SP(O)	EA	7,800.000	1.000	0.000	0.000	0.00
0180	06366001	001	ALUMINUM SIGNS (TY A)	SF	32.000	6.250	0.000	0.000	0.00
0185	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	1,000.000	1.000	0.000	0.000	0.00
0190	06446076	000	REMOVE SM RD SN SUP&AM	EA	175.000	2.000	0.000	0.000	0.00
0195	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	75.000	1.000	0.000	0.000	0.00
0200	06586088	000	INSTL DEL ASSM (D-SY)SZ 1(YFLX)SRF	EA	85.000	18.000	0.000	0.000	0.00
0205	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	6.000	32.000	0.000	0.000	0.00
0210	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	5.000	308.000	0.000	0.000	0.00
0215	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.150	352.000	0.000	0.000	0.00
0220	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	200.000	6.000	0.000	0.000	0.00
0225	06666105	007	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	150.000	2.000	0.000	0.000	0.00
0230	06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	175.000	3.000	0.000	0.000	0.00
0235	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.750	123.000	0.000	0.000	0.00
0240	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	1.500	32.000	0.000	0.000	0.00
0245	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	1.250	326.000	0.000	0.000	0.00
0250	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	1.250	308.000	0.000	0.000	0.00
0255	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.150	352.000	0.000	0.000	0.00
0260	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	75.000	6.000	0.000	0.000	0.00
0265	06666200	007	REFL PAV MRK TY II (W) (BIKE ARROW)	EA	75.000	2.000	0.000	0.000	0.00
0270	06666202	007	REFL PAV MRK TY II (W) (BIKE SYMBOL)	EA	75.000	3.000	0.000	0.000	0.00
0275	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	1.000	1,144.000	0.000	0.000	0.00
0280	06666212	007	REFL PAV MRK TY II (Y) 12" (SLD)	LF	1.250	123.000	0.000	0.000	0.00
0285	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.250	1,144.000	0.000	0.000	0.00
0290	06726007	000	REFL PAV MRKR TY I-C	EA	6.000	16.000	0.000	0.000	0.00
0295	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.000	52.000	0.000	0.000	0.00
0300	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.150	1,427.000	0.000	0.000	0.00
0305	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	5.750	120.000	0.000	0.000	0.00
0310	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.750	30.000	0.000	0.000	0.00
0315	06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	50.000	1.000	0.000	0.000	0.00
0320	06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	50.000	1.000	0.000	0.000	0.00
0325	06776038	000	ELIM EXT PAV MRK & MRKRS(PLOWABLE RPMS)	EA	5.000	44.000	0.000	0.000	0.00
0330	06786002	000	PAV SURF PREP FOR MRK (6")	LF	1.750	1,502.000	0.000	0.000	0.00
0335	06786004	000	PAV SURF PREP FOR MRK (8")	LF	2.000	308.000	0.000	0.000	0.00
0340	06786006	000	PAV SURF PREP FOR MRK (12")	LF	3.500	123.000	0.000	0.000	0.00
0345	06786008	000	PAV SURF PREP FOR MRK (24")	LF	3.250	352.000	0.000	0.000	0.00
0350	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	50.000	6.000	0.000	0.000	0.00
0355	06786026	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	50.000	2.000	0.000	0.000	0.00
0360	06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	50.000	3.000	0.000	0.000	0.00
0365	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	32,000.000	1.000	0.000	0.000	0.00
0370	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	275.000	4.000	0.000	0.000	0.00
0375	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	275.000	4.000	0.000	0.000	0.00
0380	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	275.000	4.000	0.000	0.000	0.00
0385	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	275.000	8.000	0.000	0.000	0.00
0390	06826005	000	VEH SIG SEC (12")LED(RED)	EA	275.000	4.000	0.000	0.000	0.00
0395	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	275.000	4.000	0.000	0.000	0.00
0400	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	625.000	6.000	0.000	0.000	0.00
0405	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	110.000	4.000	0.000	0.000	0.00
0410	06826052	000	BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	130.000	4.000	0.000	0.000	0.00
0415	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.900	795.000	0.000	0.000	0.00
0420	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.200	140.000	0.000	0.000	0.00
0425	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	5.000	575.000	0.000	0.000	0.00

0430	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.000	1,395.000	0.000	0.000	0.00
0435	06866292	000	INS TRF SIG PL AM (MAST)(INSTALL ONLY)	EA	5,000.000	3.000	0.000	0.000	0.00
0440	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	4.000	0.000	0.000	0.00
0445	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,000.000	6.000	0.000	0.000	0.00
0450	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00
0460	60046031	000	ITS COM CBL (ETHERNET)	LF	2.500	80.000	0.000	0.000	0.00
0465	60276010	000	GROUND BOX W/ APRON (ADJUST)	EA	98.790	1.000	0.000	0.000	0.00
0470	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,000.000	1.000	0.000	0.000	0.00
0480	61856005	002	TMA (MOBILE OPERATION)	DAY	1.000	94.000	0.000	0.000	0.00
0485	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	7,200.000	3.000	0.000	0.000	0.00
0500	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0600	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	5,500.000	0.000	0.000	0.00
0605	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0610	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0615	96066069		FORCE ACCT-3RD PARTY DAMAGE REPAIR	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2024(146)HESG CONTROL 091404333

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0650	01006002	000	PREPARING ROW	STA	300.000	3.000	0.000	0.000	0.00
0655	01046015	000	REMOVING CONC (SIDEWALKS)	SY	20.000	18.000	0.000	0.000	0.00
0660	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	10.000	50.000	0.000	0.000	0.00
0665	05006001	000	MOBILIZATION	LS	47,400.000	0.500	0.000	0.000	0.00
0670	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,275.000	3.000	0.000	0.000	0.00
0675	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.000	100.000	0.000	0.000	0.00
0680	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
0685	05316002	000	CONC SIDEWALKS (5")	SY	105.000	15.000	0.000	0.000	0.00
0690	05316005	000	CURB RAMPS (TY 2)	EA	2,725.000	1.000	0.000	0.000	0.00
0695	05316006	000	CURB RAMPS (TY 3)	EA	2,725.000	1.000	0.000	0.000	0.00
0700	05316010	000	CURB RAMPS (TY 7)	EA	2,725.000	1.000	0.000	0.000	0.00
0705	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	295.000	0.000	0.000	0.00
0710	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	26.000	1,080.000	0.000	0.000	0.00
0715	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	24.000	200.000	0.000	0.000	0.00
0720	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	45.000	40.000	0.000	0.000	0.00
0725	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.250	1,310.000	0.000	0.000	0.00
0730	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.350	640.000	0.000	0.000	0.00
0735	06206009	000	ELEC CONDR (NO.6) BARE	LF	3.000	25.000	0.000	0.000	0.00
0740	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	3.000	50.000	0.000	0.000	0.00
0745	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,400.000	8.000	0.000	0.000	0.00
0750	06286165	000	ELC SRV TY D 120/240 070(NS)AL(E)SP(O)	EA	7,800.000	1.000	0.000	0.000	0.00
0755	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	1,000.000	1.000	0.000	0.000	0.00

0760	06446076	000	REMOVE SM RD SN SUP&AM	EA	175.000	3.000	0.000	0.000	0.00
0765	06586083	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)SRF	EA	85.000	20.000	0.000	0.000	0.00
0770	06666105	007	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	150.000	3.000	0.000	0.000	0.00
0775	06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	175.000	3.000	0.000	0.000	0.00
0780	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.750	490.000	0.000	0.000	0.00
0785	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	1.250	120.000	0.000	0.000	0.00
0790	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	1.250	124.000	0.000	0.000	0.00
0795	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.150	480.000	0.000	0.000	0.00
0800	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	75.000	3.000	0.000	0.000	0.00
0805	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	1.500	640.000	0.000	0.000	0.00
0810	06726007	000	REFL PAV MRKR TY I-C	EA	6.000	6.000	0.000	0.000	0.00
0815	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.000	36.000	0.000	0.000	0.00
0820	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.150	240.000	0.000	0.000	0.00
0825	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.750	170.000	0.000	0.000	0.00
0830	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	32,000.000	1.000	0.000	0.000	0.00
0835	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	275.000	10.000	0.000	0.000	0.00
0840	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	275.000	4.000	0.000	0.000	0.00
0845	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	275.000	10.000	0.000	0.000	0.00
0850	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	275.000	6.000	0.000	0.000	0.00
0855	06826005	000	VEH SIG SEC (12")LED(RED)	EA	275.000	10.000	0.000	0.000	0.00
0860	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	275.000	2.000	0.000	0.000	0.00
0865	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	625.000	8.000	0.000	0.000	0.00
0870	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	130.000	2.000	0.000	0.000	0.00
0875	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	165.000	2.000	0.000	0.000	0.00
0880	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	110.000	8.000	0.000	0.000	0.00
0885	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.300	1,190.000	0.000	0.000	0.00
0890	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.900	635.000	0.000	0.000	0.00
0895	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.200	190.000	0.000	0.000	0.00
0900	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	5.000	530.000	0.000	0.000	0.00
0905	06866292	000	INS TRF SIG PL AM (MAST)(INSTALL ONLY)	EA	5,000.000	4.000	0.000	0.000	0.00
0910	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	4.000	0.000	0.000	0.00
0915	06876002	000	PEDESTRIAN PUSH BUTTON POLE	EA	2,500.000	2.000	0.000	0.000	0.00
0920	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,000.000	8.000	0.000	0.000	0.00
0925	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00
0930	60046031	000	ITS COM CBL (ETHERNET)	LF	2.500	80.000	0.000	0.000	0.00
0935	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,000.000	1.000	0.000	0.000	0.00
0940	62926003	000	RVDS(PRESENCE AND ADVANCE DET)	EA	7,800.000	4.000	0.000	0.000	0.00
0945	72516001	000	SUBSURFACE UTIL LOCATE (OUTSIDE RDBED)	EA	125.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$403,426.83

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	300.000	6.00	6.000	1,800.00
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	10.000	172.00	172.000	1,720.00
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	20.000	48.00	48.000	960.00
01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	40.000	99.00	99.000	3,960.00
04166006		DRILL SHAFT (48 IN)	LF	760.000	0.00	53.000	40,280.00
05006001	000	MOBILIZATION	LS	47,400.000	0.50	0.900	42,660.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,275.000	3.00	2.000	6,550.00
05316002	000	CONC SIDEWALKS (5")	SY	105.000	50.50	50.500	5,302.50
05316004	000	CURB RAMPS (TY 1)	EA	2,725.000	4.00	4.000	10,900.00
05316010	000	CURB RAMPS (TY 7)	EA	2,725.000	2.00	2.000	5,450.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	940.00	940.000	18,800.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	26.000	450.00	640.000	16,640.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	24.000	30.00	30.000	720.00
06186070	000	CONDT (RM) (2")	LF	35.000	10.00	10.000	350.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,400.000	5.00	5.000	7,000.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	94.00	20.000	2,000.00
61856002	002	TMA (STATIONARY)	DAY	200.000	94.00	8.000	1,600.00
72516001	000	SUBSURFACE UTIL LOCATE (OUTSIDE RDBED)	EA	125.000	7.00	5.000	625.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	74,416.000	74,416.00
96066070		FORCE ACCT-ELEC SERV AND SIGNAL EQUIP	DOL	1.000	1,000.00	161,693.330	161,693.33

TOTAL ITEM EARNINGS TO DATE

\$403,426.83