



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/26**

CONTRACT ID: **091500277**
 PROJECT: **F 2025(811)**
 CONTRACT: **06253218**
 AWARD AMOUNT: **\$2,097,274.50**
 PROJECTED AMOUNT: **\$2,097,274.50**
 ADJ. PROJECTED AMOUNT: **\$2,999,117.50**
 CONTRACTOR: **INTERSTATE BARRICADES & MARKINGS, INC.**

HIGHWAY: **Various**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Dale L. Picha, P.E.**
 AREA NUMBER: **096**

ESTIMATE NUMBER: **0010**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/26/2026** to **05/25/2026**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **71.65**
 % RETAINAGE: **0.00**

LETTING DATE: **06/05/2025**
 AWARD DATE: **06/20/2025**
 NOTICE TO PROCEED DATE: **07/07/2025**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$3,147,807.11	\$2,954,511.16	\$193,295.95
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$3,147,807.11	\$2,954,511.16	\$193,295.95
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$3,147,807.11	\$2,954,511.16	\$193,295.95

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 261
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 261
DAYS CHARGED TO DATE: 187
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$968.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$968.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
04/26/2026		1	SUNDAY
04/27/2026	1		
04/28/2026	1		
04/29/2026	1		
04/30/2026	1		
05/01/2026	1		
05/02/2026		1	SATURDAY
05/03/2026		1	SUNDAY
05/04/2026	1		
05/05/2026	1		
05/06/2026	1		
05/07/2026	1		
05/08/2026	1		
05/09/2026		1	SATURDAY
05/10/2026		1	SUNDAY
05/11/2026	1		
05/12/2026	1		
05/13/2026	1		
05/14/2026	1		
05/15/2026	1		
05/16/2026		1	SATURDAY
05/17/2026		1	SUNDAY
05/18/2026	1		
05/19/2026	1		
05/20/2026	1		
05/21/2026	1		
05/22/2026	1		
05/23/2026		1	SATURDAY
05/24/2026		1	SUNDAY
05/25/2026		1	HOLIDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	20	10
HOLIDAY		1
SATURDAY		4
SUNDAY		5

WORK PERFORMED THIS PERIOD

PROJECT F 2025(811) CONTROL 091500277
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0075	05057003	000	TMA (MOBILE OPERATION)	DAY	10.000	16.000	\$160.00	520.00	239.00
0100	06667016	000	REFL PAV MRK TY I (W)8"(DOT)(060MIL)	LF	1.500	511.000	\$766.50	51,528.67	3,871.00
0125	06667022	000	REFL PAV MRK TY I (W)8"(SLD)(060MIL)	LF	0.750	26,577.000	\$19,932.75	115,000.00	332,858.00
0270	06667406	000	REFL PAV MRK TY I (W)6"(BRK)(060MIL)	LF	0.450	14,680.000	\$6,606.00	167,266.66	236,160.00
0280	06667409	000	REFL PAV MRK TY I (W)6"(SLD)(060MIL)	LF	0.450	194,556.000	\$87,550.20	866,666.66	1,621,309.00
0290	06667418	000	REFL PAV MRK TY I (Y)6"(BRK)(060MIL)	LF	0.500	5,930.000	\$2,965.00	175,000.00	100,140.00
0300	06667421	000	REFL PAV MRK TY I (Y)6"(SLD)(060MIL)	LF	0.500	106,757.000	\$53,378.50	850,000.00	1,649,033.00
0310	06667431	000	REFL PAV MRK TY I(W)(LEGENDS)(100 MIL)	SF	3.000	121.000	\$363.00	100,000.00	137,141.48
0345	06727002	000	REFL PAV MRKR TY I-C	EA	3.500	936.000	\$3,276.00	20,000.00	7,292.00
0355	06727004	000	REFL PAV MRKR TY II-A-A	EA	3.500	2,904.000	\$10,164.00	81,428.57	36,301.00
0360	06727006	000	REFL PAV MRKR TY II-C-R	EA	3.500	2,324.000	\$8,134.00	121,428.57	33,726.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$193,295.95		

CONTRACT LINE ITEMS

PROJECT F 2025(811) CONTROL 091500277
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05007002	000	MOBILIZATION (CALLOUT)	EA	1.000	12.000	0.000	2.00	2.00
0070	05057001	000	TMA (STATIONARY)	DAY	5.000	200.000	0.000	191.00	955.00
0075	05057003	000	TMA (MOBILE OPERATION)	DAY	10.000	520.000	0.000	239.00	2,390.00
0080	06667007	000	REFL PAV MRK TY I (W)6"(DOT)(060MIL)	LF	0.750	20,000.000	0.000	3,542.00	2,656.50
0090	06667009	000	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	0.750	3,000.000	0.000	491.00	368.25
0100	06667016	000	REFL PAV MRK TY I (W)8"(DOT)(060MIL)	LF	1.500	300.000	51,228.670	3,871.00	5,806.50
0125	06667022	000	REFL PAV MRK TY I (W)8"(SLD)(060MIL)	LF	0.750	15,000.000	100,000.000	332,858.00	249,643.50
0130	06667024	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.750	15,000.000	0.000	5,736.00	4,302.00
0135	06667025	000	REFL PAV MRK TY I (W)12"(LNDRP)(060MIL)	LF	1.500	3,000.000	50,000.010	4,850.00	7,275.00
0145	06667028	000	REFL PAV MRK TY I (W)12"(SLD)(060MIL)	LF	1.500	3,000.000	50,000.000	11,715.00	17,572.50
0150	06667030	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	0.950	3,000.000	0.000	14.00	13.30
0175	06667111	000	REFL PAV MRK TY I (Y)6"(DOT)(100MIL)	LF	0.450	300.000	0.000	29.00	13.05
0180	06667112	000	REFL PAV MRK TY I (Y)8"(SLD)(060MIL)	LF	0.900	300.000	83,333.333	2,814.00	2,532.60
0190	06667138	000	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.350	6,000.000	0.000	970.00	339.50
0210	06667347	000	PAVEMENT SLER 6"	LF	0.080	500.000	0.000	488,198.00	39,055.84
0215	06667348	000	PAVEMENT SLER 8"	LF	0.100	500.000	0.000	6,020.00	602.00
0220	06667350	000	PAVEMENT SLER 12"	LF	0.120	500.000	0.000	14.00	1.68
0225	06667352	000	PAVEMENT SLER 24"	LF	0.400	500.000	0.000	605.00	242.00
0230	06667353	000	PAVEMENT SLER (ARROW)	EA	2.000	75.000	0.000	23.00	46.00
0235	06667354	000	PAVEMENT SLER (WORD)	EA	2.000	75.000	0.000	11.00	22.00
0265	06667367	000	PAVEMENT SLER (NUMBER)	EA	5.000	30.000	0.000	3.00	15.00
0270	06667406	000	REFL PAV MRK TY I (W)6"(BRK)(060MIL)	LF	0.450	600.000	166,666.660	236,160.00	106,272.00
0275	06667408	000	REFL PAV MRK TY I (W)6"(BRK)(100MIL)	LF	0.500	120,000.000	0.000	5,062.00	2,531.00
0280	06667409	000	REFL PAV MRK TY I (W)6"(SLD)(060MIL)	LF	0.450	700,000.000	166,666.660	1,621,309.00	729,589.05
0285	06667411	000	REFL PAV MRK TY I (W)6"(SLD)(100MIL)	LF	0.460	120,000.000	0.000	241,119.00	110,914.74
0290	06667418	000	REFL PAV MRK TY I (Y)6"(BRK)(060MIL)	LF	0.500	25,000.000	150,000.000	100,140.00	50,070.00
0295	06667420	000	REFL PAV MRK TY I (Y)6"(BRK)(100MIL)	LF	0.550	15,000.000	0.000	12,840.00	7,062.00
0300	06667421	000	REFL PAV MRK TY I (Y)6"(SLD)(060MIL)	LF	0.500	700,000.000	150,000.000	1,649,033.00	824,516.50
0305	06667423	000	REFL PAV MRK TY I (Y)6"(SLD)(100MIL)	LF	0.550	120,000.000	0.000	212,503.00	116,876.65
0310	06667431	000	REFL PAV MRK TY I(W)(LEGENDS)(100 MIL)	SF	3.000	75,000.000	25,000.000	137,141.48	411,424.44
0315	06667432	000	REFL PAV MRK TY I(Y)(LEGENDS)(100 MIL)	SF	3.000	6,000.000	0.000	20,672.00	62,016.00
0320	06687102	000	PREFAB PM TY C (W)(NUMBER)	EA	75.000	300.000	0.000	6.00	450.00
0325	06687103	000	PREFAB PM TY C (W)(WORD)	EA	150.000	300.000	0.000	2.00	300.00
0330	06687135	000	PREFAB PM TY C (MULTI)(SHIELD)	EA	1,000.000	35.000	0.000	6.00	6,000.00
0345	06727002	000	REFL PAV MRKR TY I-C	EA	3.500	20,000.000	0.000	7,292.00	25,522.00
0355	06727004	000	REFL PAV MRKR TY II-A-A	EA	3.500	60,000.000	21,428.570	36,301.00	127,053.50
0360	06727006	000	REFL PAV MRKR TY II-C-R	EA	3.500	100,000.000	21,428.570	33,726.00	118,041.00
0365	06777001	000	ELIM EXT PM & MRKS (4")	LF	0.250	30,000.000	0.000	5,330.00	1,332.50
0370	06777002	000	ELIM EXT PM & MRKS (6")	LF	2.000	300.000	0.000	24,594.00	49,188.00
0375	06777004	000	ELIM EXT PM & MRKS (8")	LF	2.400	300.000	0.000	4,846.00	11,630.40
0380	06777006	000	ELIM EXT PM & MRKS (12")	LF	3.000	300.000	0.000	112.00	336.00
0390	06777008	000	ELIM EXT PM & MRKS (24")	LF	5.400	300.000	0.000	2,867.00	15,481.80
0395	06777015	000	ELIM EXT PM & MRKS (WORD)	EA	50.000	90.000	0.000	47.00	2,350.00
0400	06777020	000	ELIM EXT PM & MRKS (SYMBOL)	EA	50.000	90.000	0.000	95.00	4,750.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0405	60247001	000	PREFORMED IN-LANE (TRANS) RUMBLE STRIP	LF	38.000	75.000	0.000	120.00	4,560.00
Category Subtotal									\$3,122,121.80

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0465	96067001		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	25,685.31	25,685.31
Category Subtotal									\$25,685.31

PROJECT F 2025(811) CONTROL 091500277

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	16.000	0.000	0.000	0.00
0085	06667008	000	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	0.320	600.000	0.000	0.000	0.00
0095	06667010	000	REFL PAV MRK TY I (W)6"(LNDP)(060MIL)	LF	0.750	600.000	0.000	0.000	0.00
0105	06667017	000	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	0.450	300.000	0.000	0.000	0.00
0110	06667018	000	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.580	300.000	0.000	0.000	0.00
0115	06667019	000	REFL PAV MRK TY I (W)8"(LNDP)(060MIL)	LF	0.320	6,000.000	0.000	0.000	0.00
0120	06667021	000	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	0.580	2,400.000	0.000	0.000	0.00
0140	06667027	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	0.850	6,000.000	0.000	0.000	0.00
0155	06667067	000	REFL PAV MRK TY I(W)(ENTR GORE)(060MIL)	EA	200.000	30.000	0.000	0.000	0.00
0160	06667070	000	REFL PAV MRK TY I(W)(EXIT GORE)(060MIL)	EA	400.000	30.000	0.000	0.000	0.00
0165	06667109	000	REFL PAV MRK TY I (Y)6"(DOT)(060MIL)	LF	0.400	300.000	0.000	0.000	0.00
0170	06667110	000	REFL PAV MRK TY I (Y)6"(DOT)(090MIL)	LF	0.420	300.000	0.000	0.000	0.00
0185	06667114	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.550	15,000.000	0.000	0.000	0.00
0195	06667266	000	RE PROFILE PM TY I(W)6"(SLD)(100MIL)	LF	0.500	100,000.000	0.000	0.000	0.00
0200	06667270	000	RE PROFILE PM TY I(Y)6"(SLD)(100MIL)	LF	0.500	100,000.000	0.000	0.000	0.00
0205	06667274	000	RE PROFILE PM TY I(Y)6"(BRK)(100MIL)	LF	0.500	30,000.000	0.000	0.000	0.00
0240	06667355	000	PAVEMENT SLER (MED NOSE)	EA	10.000	30.000	0.000	0.000	0.00
0245	06667361	000	PAVEMENT SLER (ENTR GORE)	EA	75.000	30.000	0.000	0.000	0.00
0250	06667362	000	PAVEMENT SLER (EXIT GORE)	EA	100.000	30.000	0.000	0.000	0.00
0255	06667363	000	PAVEMENT SLER (SYMBOL)	EA	5.000	75.000	0.000	0.000	0.00
0260	06667365	000	PAVEMENT SLER (YLD TRI)	EA	1.000	75.000	0.000	0.000	0.00
0335	06687136	000	PREFAB PM TY C (BLUE&WHITE)(EVAC SYM)	EA	110.000	30.000	0.000	0.000	0.00
0340	06727001	000	REFL PAV MRKR TY I-A	EA	1.500	15.000	0.000	0.000	0.00
0350	06727003	000	REFL PAV MRKR TY I-R	EA	2.500	3,000.000	0.000	0.000	0.00
0385	06777007	000	ELIM EXT PM & MRKS (18")	LF	7.000	300.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-------------

0450	96017001	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0455	96027001	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0460	96027002	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	6,000.000	0.000	0.000	0.00
		DO NOT PAY THIS ITEM						
0470	96067004	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0475	96067005	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	1.000	1,000.000	0.000	0.000	0.00
0480	96067011	FORCE ACCT 3RD PARTY DAMAGE	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$3,147,807.11

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05007002	000	MOBILIZATION (CALLOUT)	EA	1.000	12.00	2.000	2.00
05057001	000	TMA (STATIONARY)	DAY	5.000	200.00	191.000	955.00
05057003	000	TMA (MOBILE OPERATION)	DAY	10.000	520.00	239.000	2,390.00
06667007	000	REFL PAV MRK TY I (W)6"(DOT)(060MIL)	LF	0.750	20,000.00	3,542.000	2,656.50
06667009	000	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	0.750	3,000.00	491.000	368.25
06667016	000	REFL PAV MRK TY I (W)8"(DOT)(060MIL)	LF	1.500	300.00	3,871.000	5,806.50
06667022	000	REFL PAV MRK TY I (W)8"(SLD)(060MIL)	LF	0.750	15,000.00	332,858.000	249,643.50
06667024	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.750	15,000.00	5,736.000	4,302.00
06667025	000	REFL PAV MRK TY I (W)12"(LNDP)(060MIL)	LF	1.500	3,000.00	4,850.000	7,275.00
06667028	000	REFL PAV MRK TY I (W)12"(SLD)(060MIL)	LF	1.500	3,000.00	11,715.000	17,572.50
06667030	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	0.950	3,000.00	14.000	13.30
06667111	000	REFL PAV MRK TY I (Y)6"(DOT)(100MIL)	LF	0.450	300.00	29.000	13.05
06667112	000	REFL PAV MRK TY I (Y)8"(SLD)(060MIL)	LF	0.900	300.00	2,814.000	2,532.60
06667138	000	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.350	6,000.00	970.000	339.50
06667347	000	PAVEMENT SLER 6"	LF	0.080	500.00	488,198.000	39,055.84
06667348	000	PAVEMENT SLER 8"	LF	0.100	500.00	6,020.000	602.00
06667350	000	PAVEMENT SLER 12"	LF	0.120	500.00	14.000	1.68
06667352	000	PAVEMENT SLER 24"	LF	0.400	500.00	605.000	242.00
06667353	000	PAVEMENT SLER (ARROW)	EA	2.000	75.00	23.000	46.00
06667354	000	PAVEMENT SLER (WORD)	EA	2.000	75.00	11.000	22.00
06667367	000	PAVEMENT SLER (NUMBER)	EA	5.000	30.00	3.000	15.00
06667406	000	REFL PAV MRK TY I (W)6"(BRK)(060MIL)	LF	0.450	600.00	236,160.000	106,272.00
06667408	000	REFL PAV MRK TY I (W)6"(BRK)(100MIL)	LF	0.500	120,000.00	5,062.000	2,531.00
06667409	000	REFL PAV MRK TY I (W)6"(SLD)(060MIL)	LF	0.450	700,000.00	1,621,309.000	729,589.05
06667411	000	REFL PAV MRK TY I (W)6"(SLD)(100MIL)	LF	0.460	120,000.00	241,119.000	110,914.74
06667418	000	REFL PAV MRK TY I (Y)6"(BRK)(060MIL)	LF	0.500	25,000.00	100,140.000	50,070.00
06667420	000	REFL PAV MRK TY I (Y)6"(BRK)(100MIL)	LF	0.550	15,000.00	12,840.000	7,062.00
06667421	000	REFL PAV MRK TY I (Y)6"(SLD)(060MIL)	LF	0.500	700,000.00	1,649,033.000	824,516.50
06667423	000	REFL PAV MRK TY I (Y)6"(SLD)(100MIL)	LF	0.550	120,000.00	212,503.000	116,876.65
06667431	000	REFL PAV MRK TY I(W)(LEGENDS)(100 MIL)	SF	3.000	75,000.00	137,141.480	411,424.44
06667432	000	REFL PAV MRK TY I(Y)(LEGENDS)(100 MIL)	SF	3.000	6,000.00	20,672.000	62,016.00
06687102	000	PREFAB PM TY C (W)(NUMBER)	EA	75.000	300.00	6.000	450.00
06687103	000	PREFAB PM TY C (W)(WORD)	EA	150.000	300.00	2.000	300.00
06687135	000	PREFAB PM TY C (MULTI)(SHIELD)	EA	1,000.000	35.00	6.000	6,000.00
06727002	000	REFL PAV MRKR TY I-C	EA	3.500	20,000.00	7,292.000	25,522.00
06727004	000	REFL PAV MRKR TY II-A-A	EA	3.500	60,000.00	36,301.000	127,053.50
06727006	000	REFL PAV MRKR TY II-C-R	EA	3.500	100,000.00	33,726.000	118,041.00
06777001	000	ELIM EXT PM & MRKS (4")	LF	0.250	30,000.00	5,330.000	1,332.50
06777002	000	ELIM EXT PM & MRKS (6")	LF	2.000	300.00	24,594.000	49,188.00
06777004	000	ELIM EXT PM & MRKS (8")	LF	2.400	300.00	4,846.000	11,630.40
06777006	000	ELIM EXT PM & MRKS (12")	LF	3.000	300.00	112.000	336.00
06777008	000	ELIM EXT PM & MRKS (24")	LF	5.400	300.00	2,867.000	15,481.80
06777015	000	ELIM EXT PM & MRKS (WORD)	EA	50.000	90.00	47.000	2,350.00

06777020	000	ELIM EXT PM & MRKS (SYMBOL)	EA	50.000	90.00	95.000	4,750.00
60247001	000	PREFORMED IN-LANE (TRANS) RUMBLE STRIP	LF	38.000	75.00	120.000	4,560.00
96067001		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	25,685.310	25,685.31

TOTAL ITEM EARNINGS TO DATE **\$3,147,807.11**