



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/26**

CONTRACT ID: **091847249**
PROJECT: **STP 2022(338)HES**
CONTRACT: **02223216**
AWARD AMOUNT: **\$1,724,000.00**
PROJECTED AMOUNT: **\$1,735,800.00**
ADJ. PROJECTED AMOUNT: **\$1,735,800.00**
CONTRACTOR: **DURABLE SPECIALTIES, INC.**

HIGHWAY: **CS**
DISTRICT NAME: **DALLAS**
COUNTY: **DALLAS**
AREA ENGINEER: **Christopher Blain, P.E**
AREA NUMBER: **063**

ESTIMATE NUMBER: **0046**
ESTIMATE PAID:
ESTIMATE PERIOD: **04/26/2026** to **05/25/2026**
ESTIMATE TYPE: **PROG**
% COMPLETE: **96.88**
% TIME USED: **168.89**
% RETAINAGE: **0.00**

LETTING DATE: **02/04/2022**
AWARD DATE: **02/23/2022**
NOTICE TO PROCEED DATE: **05/10/2022**
WORK BEGIN DATE: **03/14/2024**
ACCEPTED DATE: **00/00/0000**
PHYSICAL WORK COMPLETION DATE: **00/00/0000**

Estimate Number 0046

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,681,629.45	\$1,681,629.45	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,681,629.45	\$1,681,629.45	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$194,680.00)	(\$180,550.00)	(\$14,130.00)
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
OWED TO CONTRACTOR	<u>\$1,486,949.45</u>	<u>\$1,501,079.45</u>	<u>(\$14,130.00)</u>
PREVIOUS ACCOUNT BALANCE			<u>(\$7,835.00)</u>
CURRENT BALANCE			-\$21,965.00
PAID TO CONTRACTOR			\$0.00

Estimate Number 0045

RECAPITULATION

		THIS ESTIMATE
ITEM EARNINGS		\$16,500.00
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$16,500.00
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	(\$14,130.00)
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		<u>\$0.00</u>
OWED TO CONTRACTOR		<u>\$2,370.00</u>
PREVIOUS ACCOUNT BALANCE		<u>(\$10,205.00)</u>
CURRENT BALANCE		-\$7,835.00
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		\$0.00
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$0.00
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	(\$10,205.00)
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
OWED TO CONTRACTOR		(\$10,205.00)

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:

ADJUSTMENT AMOUNT:

REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:

ADJUSTMENT AMOUNT:

REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/14/2024
TIME CHARGES BEGIN: 03/14/2024
BID DAYS: 360
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 608
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 248
LIQ DAMAGE RATE: \$785.00
LIQUIDATED DAMAGES: 248
 DAYS AT PER DAY \$785.00
TOTAL: \$194,680.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
04/26/2026		1 SUNDAY
04/27/2026	1	
04/28/2026	1	
04/29/2026	1	
04/30/2026		1 RAIN
05/01/2026		1 RAIN
05/02/2026		1 SATURDAY
05/03/2026		1 SUNDAY
05/04/2026	1	
05/05/2026	1	
05/06/2026	1	
05/07/2026	1	
05/08/2026	1	
05/09/2026		1 SATURDAY
05/10/2026		1 SUNDAY
05/11/2026	1	
05/12/2026	1	
05/13/2026	1	
05/14/2026	1	
05/15/2026	1	
05/16/2026		1 SATURDAY
05/17/2026		1 SUNDAY
05/18/2026	1	
05/19/2026	1	
05/20/2026	1	
05/21/2026	1	
05/22/2026	1	
05/23/2026		1 SATURDAY
05/24/2026		1 SUNDAY
05/25/2026		1 HOLIDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	18	12
HOLIDAY		1
RAIN		2
SATURDAY		4
SUNDAY		5

WORK PERFORMED THIS PERIOD

Estimate Number 0045

PROJECT STP 2022(338)HES CONTROL 091847258

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
2250	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	\$4,500.00
2255	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	12,000.000	1.000	\$12,000.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$16,500.00

Total Bid Quantity	QTY Paid To Date
--------------------	------------------

1.00	1.00
1.00	1.00

CONTRACT LINE ITEMS

PROJECT STP 2022(338)HES CONTROL 091847249
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01046001	000	REMOVING CONC (PAV)	SY	80.000	1.000	0.000	1.00	80.00
0065	01046013	000	REMOVING CONC (FOUNDATIONS)	SY	865.000	1.000	0.000	1.00	865.00
0080	02516034	000	REWORK BS MTL (TY C) (8") (ORD COMP)	SY	80.000	1.000	0.000	13.89	1,111.12
0085	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	9.000	0.000	13.89	2,777.80
0105	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	325.000	13.000	0.000	13.00	4,225.00
0110	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	375.000	22.000	0.000	22.00	8,250.00
0115	05006001	000	MOBILIZATION	LS	25,400.000	0.160	0.000	0.14	3,657.60
0120	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,000.000	4.000	0.000	4.00	8,000.00
0135	05296008	000	CONC CURB & GUTTER (TY II)	LF	75.000	54.000	0.000	47.00	3,525.00
0140	05316003	000	CONC SIDEWALKS (6")	SY	140.000	43.500	0.000	64.56	9,037.84
0145	05316008	000	CURB RAMPS (TY 5)	EA	3,800.000	1.000	0.000	1.00	3,800.00
0150	05316010	000	CURB RAMPS (TY 7)	EA	2,900.000	1.000	0.000	1.00	2,900.00
0155	05366006	000	CONC MEDIAN(MONO NOSE)	SY	100.000	8.000	0.000	8.54	854.10
0160	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	20.000	70.000	0.000	70.00	1,400.00
0165	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	22.000	275.000	0.000	275.00	6,050.00
0170	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	36.000	270.000	0.000	270.00	9,720.00
0175	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	24.000	30.000	0.000	30.00	720.00
0180	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	38.000	270.000	0.000	270.00	10,260.00
0185	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	160.000	0.000	160.00	160.00
0190	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	320.000	0.000	320.00	320.00
0195	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.000	510.000	0.000	510.00	1,020.00
0200	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	80.000	0.000	80.00	160.00
0205	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,140.000	1.000	0.000	1.00	1,140.00
0210	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,190.000	4.000	0.000	4.00	4,760.00
0215	06246028	000	REMOVE GROUND BOX	EA	175.000	3.000	0.000	3.00	525.00
0220	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,000.000	1.000	0.000	1.00	7,000.00
0225	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.000	270.000	0.000	270.00	270.00
0230	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	315.000	0.000	315.00	472.50
0235	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	324.000	0.000	324.00	1,944.00
0240	06666224	007	PAVEMENT SEALER 4"	LF	0.100	540.000	0.000	540.00	54.00
0245	06666225	007	PAVEMENT SEALER 6"	LF	0.200	270.000	0.000	270.00	54.00
0250	06666226	007	PAVEMENT SEALER 8"	LF	0.250	315.000	0.000	315.00	78.75
0255	06666230	007	PAVEMENT SEALER 24"	LF	2.000	324.000	0.000	324.00	648.00
0260	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	7.000	0.000	7.00	119.00
0265	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	340.000	0.000	340.00	340.00
0270	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	200.000	0.000	200.00	200.00
0275	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	260.000	7.000	0.000	7.00	1,820.00
0280	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	198.000	0.000	198.00	792.00
0285	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	465.000	0.000	465.00	465.00
0290	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	295.000	0.000	295.00	442.50
0295	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	315.000	0.000	315.00	1,260.00
0300	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	35.000	4.000	0.000	4.00	140.00
0305	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	540.000	0.000	540.00	54.00
0310	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	270.000	0.000	270.00	27.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0315	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	315.000	0.000	315.00	31.50
0320	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	324.000	0.000	324.00	324.00
0325	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	7.000	0.000	7.00	77.00
0330	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	198.000	0.000	198.00	19.80
0335	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
0340	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	12,000.000	1.000	0.000	1.00	12,000.00
0345	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	350.000	9.000	0.000	6.00	2,100.00
0350	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	350.000	2.000	0.000	4.00	1,400.00
0355	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	350.000	9.000	0.000	6.00	2,100.00
0360	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	350.000	4.000	0.000	7.00	2,450.00
0365	06826005	000	VEH SIG SEC (12")LED(RED)	EA	350.000	9.000	0.000	7.00	2,450.00
0370	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	350.000	3.000	0.000	6.00	2,100.00
0375	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	750.000	4.000	0.000	4.00	3,000.00
0380	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	140.000	9.000	0.000	8.00	1,120.00
0390	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	170.000	1.000	0.000	3.00	510.00
0395	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.000	410.000	0.000	410.00	820.00
0400	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.000	160.000	0.000	200.00	400.00
0405	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	4.000	460.000	0.000	460.00	1,840.00
0410	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.000	190.000	0.000	190.00	1,140.00
0415	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	2.000	660.000	0.000	660.00	1,320.00
0420	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	11,400.000	1.000	0.000	1.00	11,400.00
0425	06866271	000	INS TRF SIG PL AM(S)2 ARM(65-36')LUM	EA	35,891.000	1.000	0.000	1.00	35,891.00
0430	06876001	000	PED POLE ASSEMBLY	EA	2,700.000	3.000	0.000	3.00	8,100.00
0435	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	700.000	4.000	0.000	4.00	2,800.00
0440	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	1.00	3,500.00
0455	60106002	001	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,000.000	1.000	0.000	1.00	7,000.00
0460	60106004	001	CCTV MOUNT (POLE)	EA	280.000	1.000	0.000	1.00	280.00
0470	61866014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	3,400.000	1.000	0.000	1.00	3,400.00
0475	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	900.000	1.000	0.000	1.00	900.00
0480	62926006	000	RVDS(PRES AND ADV DET)(INSTALL ONLY)	EA	900.000	2.000	0.000	2.00	1,800.00
0483	96016001		MATERIAL ON HAND	DOL	1.000	100,000.000	0.000	299,992.00	299,992.00
			Material Received						
0484	96016001		MATERIAL ON HAND	DOL	-1.000	100,000.000	0.000	299,992.00	-299,992.00
			Material Used						

Category Subtotal \$216,272.51

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0489	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	63,923.26	63,923.26
			Paid by Invoice						

Category Subtotal \$63,923.26

PROJECT STP 2022(338)HES CONTROL 091847251

CATEGORY 001 DESCRIPTION ALL ITEMS

CATEGORY 001			DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0695	01046001	000	REMOVING CONC (PAV)	SY	80.000	26.000	0.000	26.00	2,080.00
0710	02516034	000	REWORK BS MTL (TY C) (8") (ORD COMP)	SY	80.000	18.000	0.000	47.58	3,806.64
0715	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	38.000	0.000	47.58	9,516.60
0735	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	325.000	26.000	0.000	26.00	8,450.00
0740	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	375.000	44.000	0.000	44.00	16,500.00
0745	05006001	000	MOBILIZATION	LS	25,400.000	0.170	0.000	0.15	3,886.20
0750	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,000.000	4.000	0.000	4.00	8,000.00
0765	05296008	000	CONC CURB & GUTTER (TY II)	LF	75.000	93.000	0.000	102.00	7,650.00
0770	05316003	000	CONC SIDEWALKS (6")	SY	140.000	73.500	0.000	111.33	15,586.62
0775	05316008	000	CURB RAMPS (TY 5)	EA	3,800.000	4.000	0.000	4.00	15,200.00
0780	05366006	000	CONC MEDIAN(MONO NOSE)	SY	100.000	12.000	0.000	9.58	958.30
0785	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	20.000	60.000	0.000	60.00	1,200.00
0790	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	22.000	185.000	0.000	185.00	4,070.00
0795	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	36.000	480.000	0.000	480.00	17,280.00
0800	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	24.000	20.000	0.000	20.00	480.00
0805	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	38.000	460.000	0.000	460.00	17,480.00
0810	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	240.000	0.000	240.00	240.00
0815	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	910.000	0.000	910.00	910.00
0820	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.000	690.000	0.000	690.00	1,380.00
0825	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	90.000	0.000	90.00	180.00
0830	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,190.000	4.000	0.000	4.00	4,760.00
0840	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,000.000	1.000	0.000	1.00	7,000.00
0845	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	900.000	4.000	0.000	4.00	3,600.00
0850	06446076	000	REMOVE SM RD SN SUP&AM	EA	50.600	1.000	0.000	1.00	50.60
0855	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.000	735.000	0.000	735.00	735.00
0860	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	627.000	0.000	627.00	940.50
0865	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	755.000	0.000	755.00	4,530.00
0870	06666224	007	PAVEMENT SEALER 4"	LF	0.100	1,480.000	0.000	1,480.00	148.00
0875	06666225	007	PAVEMENT SEALER 6"	LF	0.200	735.000	0.000	735.00	147.00
0880	06666226	007	PAVEMENT SEALER 8"	LF	0.250	627.000	0.000	627.00	156.75
0885	06666230	007	PAVEMENT SEALER 24"	LF	2.000	755.000	0.000	755.00	1,510.00
0890	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	11.000	0.000	11.00	187.00
0895	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	560.000	0.000	560.00	560.00
0900	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	920.000	0.000	920.00	920.00
0905	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	260.000	11.000	0.000	11.00	2,860.00
0910	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	15.000	0.000	15.00	60.00
0915	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	326.000	0.000	326.00	1,304.00
0920	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	1,650.000	0.000	1,650.00	1,650.00
0925	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	733.000	0.000	733.00	733.00
0930	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	525.000	0.000	525.00	787.50
0935	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	700.000	0.000	700.00	2,800.00
0940	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,480.000	0.000	1,480.00	148.00
0945	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	735.000	0.000	735.00	73.50
0950	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	627.000	0.000	627.00	62.70
0955	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	755.000	0.000	755.00	755.00
0960	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	11.000	0.000	11.00	121.00
0965	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	341.000	0.000	341.00	34.10
0970	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0975	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	12,000.000	1.000	0.000	1.00	12,000.00
0980	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	350.000	13.000	0.000	13.00	4,550.00
0985	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	350.000	4.000	0.000	4.00	1,400.00
0990	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	350.000	13.000	0.000	13.00	4,550.00
0995	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	350.000	8.000	0.000	8.00	2,800.00
1000	06826005	000	VEH SIG SEC (12")LED(RED)	EA	350.000	13.000	0.000	13.00	4,550.00
1005	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	350.000	8.000	0.000	8.00	2,800.00
1010	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	750.000	8.000	0.000	8.00	6,000.00
1015	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	140.000	13.000	0.000	13.00	1,820.00
1020	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	170.000	4.000	0.000	4.00	680.00
1025	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.000	575.000	0.000	575.00	1,150.00
1030	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.000	260.000	0.000	260.00	520.00
1035	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	4.000	670.000	0.000	670.00	2,680.00
1040	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.000	685.000	0.000	685.00	4,110.00
1045	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	2.000	1,380.000	0.000	1,380.00	2,760.00
1050	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	12,000.000	2.000	0.000	2.00	24,000.00
1055	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	27,500.000	1.000	0.000	1.00	27,500.00
1060	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	30,200.000	1.000	0.000	1.00	30,200.00
1065	06876001	000	PED POLE ASSEMBLY	EA	2,700.000	4.000	0.000	4.00	10,800.00
1070	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	700.000	8.000	0.000	8.00	5,600.00
1075	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	1.00	3,500.00
1090	60106002	001	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,000.000	1.000	0.000	1.00	7,000.00
1095	60106004	001	CCTV MOUNT (POLE)	EA	280.000	1.000	0.000	1.00	280.00
1105	61866014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	3,400.000	1.000	0.000	1.00	3,400.00
1110	62926006	000	RVDS(PRES AND ADV DET)(INSTALL ONLY)	EA	900.000	4.000	0.000	4.00	3,600.00

Category Subtotal \$344,238.01

PROJECT STP 2022(338)HES CONTROL 091847252
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1345	02516034	000	REWORK BS MTL (TY C) (8") (ORD COMP)	SY	80.000	3.500	0.000	15.83	1,266.64
1350	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	12.500	0.000	15.83	3,166.60
1370	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	325.000	52.000	0.000	52.00	16,900.00
1380	05006001	000	MOBILIZATION	LS	25,400.000	0.160	0.000	0.14	3,657.60
1385	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,000.000	4.000	0.000	4.00	8,000.00
1430	05366006	000	CONC MEDIAN(MONO NOSE)	SY	100.000	4.000	0.000	7.92	791.80
1435	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	20.000	110.000	0.000	110.00	2,200.00
1440	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	22.000	155.000	0.000	155.00	3,410.00
1445	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	36.000	350.000	0.000	350.00	12,600.00
1450	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	24.000	20.000	0.000	20.00	480.00
1455	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	38.000	430.000	0.000	430.00	16,340.00
1460	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	240.000	0.000	240.00	240.00
1465	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	640.000	0.000	640.00	640.00
1470	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.000	620.000	0.000	620.00	1,240.00
1475	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	40.000	0.000	40.00	80.00
1480	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,190.000	4.000	0.000	4.00	4,760.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1490	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,000.000	1.000	0.000	1.00	7,000.00
1500	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.000	625.000	0.000	625.00	625.00
1505	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	745.000	0.000	745.00	1,117.50
1510	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	530.000	0.000	530.00	3,180.00
1515	06666224	007	PAVEMENT SEALER 4"	LF	0.100	990.000	0.000	990.00	99.00
1520	06666225	007	PAVEMENT SEALER 6"	LF	0.200	625.000	0.000	625.00	125.00
1525	06666226	007	PAVEMENT SEALER 8"	LF	0.250	745.000	0.000	745.00	186.25
1530	06666230	007	PAVEMENT SEALER 24"	LF	2.000	530.000	0.000	530.00	1,060.00
1535	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	8.000	0.000	8.00	136.00
1540	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	320.000	0.000	320.00	320.00
1545	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	245.000	0.000	245.00	245.00
1550	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	425.000	0.000	425.00	425.00
1555	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	260.000	8.000	0.000	8.00	2,080.00
1560	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	12.000	0.000	12.00	48.00
1565	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	166.000	0.000	166.00	664.00
1570	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	690.000	0.000	690.00	690.00
1575	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	512.000	0.000	512.00	512.00
1580	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	755.000	0.000	755.00	1,132.50
1585	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	540.000	0.000	540.00	2,160.00
1590	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	990.000	0.000	990.00	99.00
1595	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	625.000	0.000	625.00	62.50
1600	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	745.000	0.000	745.00	74.50
1605	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	530.000	0.000	530.00	530.00
1610	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	8.000	0.000	8.00	88.00
1615	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	178.000	0.000	178.00	17.80
1620	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
1625	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	12,000.000	1.000	0.000	1.00	12,000.00
1630	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	350.000	10.000	0.000	10.00	3,500.00
1635	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	350.000	6.000	0.000	6.00	2,100.00
1640	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	350.000	10.000	0.000	10.00	3,500.00
1645	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	350.000	12.000	0.000	12.00	4,200.00
1650	06826005	000	VEH SIG SEC (12")LED(RED)	EA	350.000	12.000	0.000	12.00	4,200.00
1655	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	350.000	8.000	0.000	8.00	2,800.00
1660	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	750.000	8.000	0.000	8.00	6,000.00
1665	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	140.000	10.000	0.000	10.00	1,400.00
1670	06826052	000	BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	150.000	2.000	0.000	2.00	300.00
1675	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	170.000	4.000	0.000	4.00	680.00
1680	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.000	505.000	0.000	505.00	1,010.00
1685	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.000	260.000	0.000	260.00	520.00
1690	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	4.000	620.000	0.000	620.00	2,480.00
1695	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.000	590.000	0.000	590.00	3,540.00
1700	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	2.000	1,210.000	0.000	1,210.00	2,420.00
1705	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	11,400.000	1.000	0.000	1.00	11,400.00
1710	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	10,600.000	1.000	0.000	1.00	10,600.00
1715	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	12,000.000	2.000	0.000	2.00	24,000.00
1720	06876001	000	PED POLE ASSEMBLY	EA	2,700.000	5.000	0.000	5.00	13,500.00
1725	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	700.000	8.000	0.000	8.00	5,600.00
1730	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	1.00	3,500.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1740	60106002	001	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,000.000	1.000	0.000	1.00	7,000.00
1745	60106004	001	CCTV MOUNT (POLE)	EA	280.000	1.000	0.000	1.00	280.00
1755	61866014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	3,400.000	1.000	0.000	1.00	3,400.00
1760	62926006	000	RVDS(PRES AND ADV DET)(INSTALL ONLY)	EA	900.000	4.000	0.000	4.00	3,600.00
Category Subtotal									\$236,479.69

PROJECT STP 2022(338)HES CONTROL 091847258

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2020	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	325.000	52.000	0.000	52.00	16,900.00
2030	05006001	000	MOBILIZATION	LS	25,400.000	0.170	0.000	0.15	3,886.20
2035	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,000.000	4.000	0.000	4.00	8,000.00
2075	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	20.000	35.000	0.000	35.00	700.00
2080	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	22.000	190.000	0.000	190.00	4,180.00
2085	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	36.000	450.000	0.000	450.00	16,200.00
2090	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	24.000	20.000	0.000	20.00	480.00
2095	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	38.000	450.000	0.000	450.00	17,100.00
2100	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	160.000	0.000	160.00	160.00
2105	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	400.000	0.000	400.00	400.00
2110	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.000	635.000	0.000	635.00	1,270.00
2115	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	40.000	0.000	40.00	80.00
2120	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,140.000	2.000	0.000	2.00	2,280.00
2125	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,190.000	4.000	0.000	5.00	5,950.00
2130	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,000.000	1.000	0.000	1.00	7,000.00
2250	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
2255	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	12,000.000	1.000	0.000	1.00	12,000.00
2260	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	350.000	12.000	0.000	12.00	4,200.00
2265	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	350.000	4.000	0.000	4.00	1,400.00
2270	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	350.000	12.000	0.000	12.00	4,200.00
2275	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	350.000	8.000	0.000	8.00	2,800.00
2280	06826005	000	VEH SIG SEC (12")LED(RED)	EA	350.000	12.000	0.000	12.00	4,200.00
2285	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	350.000	8.000	0.000	8.00	2,800.00
2290	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	750.000	8.000	0.000	8.00	6,000.00
2295	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	140.000	12.000	0.000	12.00	1,680.00
2300	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	170.000	4.000	0.000	4.00	680.00
2305	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.000	550.000	0.000	550.00	1,100.00
2310	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.000	265.000	0.000	265.00	530.00
2315	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	4.000	680.000	0.000	680.00	2,720.00
2320	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.000	690.000	0.000	690.00	4,140.00
2325	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	2.000	1,380.000	0.000	1,380.00	2,760.00
2330	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	10,600.000	1.000	0.000	1.00	10,600.00
2335	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	12,000.000	3.000	0.000	3.00	36,000.00
2340	06876001	000	PED POLE ASSEMBLY	EA	2,700.000	4.000	0.000	4.00	10,800.00
2345	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	700.000	8.000	0.000	8.00	5,600.00
2350	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	1.00	3,500.00
2360	60106002	001	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,000.000	1.000	0.000	1.00	7,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2365	60106004	001	CCTV MOUNT (POLE)	EA	280.000	1.000	0.000	1.00	280.00
2375	61866014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	3,400.000	1.000	0.000	1.00	3,400.00
2380	62926006	000	RVDS(PRES AND ADV DET)(INSTALL ONLY)	EA	900.000	4.000	0.000	4.00	3,600.00

Category Subtotal \$221,076.20

PROJECT STP 2022(338)HES CONTROL 091847263

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2595	01046001	000	REMOVING CONC (PAV)	SY	80.000	56.000	0.000	56.00	4,480.00
2600	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	35.000	19.000	0.000	19.00	665.00
2605	01106001	000	EXCAVATION (ROADWAY)	CY	160.000	5.500	0.000	5.50	880.00
2620	02516034	000	REWORK BS MTL (TY C) (8") (ORD COMP)	SY	80.000	22.000	0.000	70.00	5,600.00
2625	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	43.000	0.000	70.00	14,000.00
2645	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	300.000	11.000	0.000	11.00	3,300.00
2650	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	325.000	26.000	0.000	26.00	8,450.00
2655	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	375.000	22.000	0.000	22.00	8,250.00
2660	04326003	000	RIPRAP (CONC)(6 IN)	CY	1,850.000	1.000	0.000	1.56	2,878.60
2665	05006001	000	MOBILIZATION	LS	25,400.000	0.170	0.000	0.15	3,886.20
2670	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,000.000	4.000	0.000	4.00	8,000.00
2685	05296002	000	CONC CURB (TY II)	LF	35.000	24.000	0.000	24.00	840.00
2690	05296008	000	CONC CURB & GUTTER (TY II)	LF	75.000	57.000	0.000	55.00	4,125.00
2695	05316003	000	CONC SIDEWALKS (6")	SY	140.000	90.500	0.000	105.39	14,754.32
2700	05316004	000	CURB RAMPS (TY 1)	EA	2,900.000	1.000	0.000	1.00	2,900.00
2705	05316006	000	CURB RAMPS (TY 3)	EA	3,100.000	1.000	0.000	1.00	3,100.00
2710	05316008	000	CURB RAMPS (TY 5)	EA	3,800.000	2.000	0.000	2.00	7,600.00
2715	05316010	000	CURB RAMPS (TY 7)	EA	2,900.000	2.000	0.000	2.00	5,800.00
2720	05366006	000	CONC MEDIAN(MONO NOSE)	SY	100.000	30.000	0.000	7.67	766.70
2725	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	20.000	45.000	0.000	63.00	1,260.00
2730	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	22.000	130.000	0.000	130.00	2,860.00
2735	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	36.000	440.000	0.000	570.00	20,520.00
2740	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	24.000	10.000	0.000	10.00	240.00
2745	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	38.000	440.000	0.000	440.00	16,720.00
2750	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	320.000	0.000	320.00	320.00
2755	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	980.000	0.000	980.00	980.00
2760	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.000	575.000	0.000	590.00	1,180.00
2765	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	40.000	0.000	330.00	660.00
2770	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,190.000	4.000	0.000	5.00	5,950.00
2775	06246028	000	REMOVE GROUND BOX	EA	175.000	1.000	0.000	1.00	175.00
2780	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,000.000	1.000	0.000	1.00	7,000.00
2785	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	900.000	4.000	0.000	4.00	3,600.00
2790	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.000	695.000	0.000	695.00	695.00
2795	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	433.000	0.000	433.00	649.50
2800	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	805.000	0.000	805.00	4,830.00
2805	06666224	007	PAVEMENT SEALER 4"	LF	0.100	931.000	0.000	931.00	93.10
2810	06666225	007	PAVEMENT SEALER 6"	LF	0.200	695.000	0.000	695.00	139.00
2815	06666226	007	PAVEMENT SEALER 8"	LF	0.250	433.000	0.000	433.00	108.25

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2820	06666230	007	PAVEMENT SEALER 24"	LF	2.000	805.000	0.000	805.00	1,610.00
2825	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	9.000	0.000	9.00	153.00
2830	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	490.000	0.000	490.00	490.00
2835	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	299.000	0.000	299.00	299.00
2840	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	142.000	0.000	142.00	142.00
2845	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	260.000	9.000	0.000	9.00	2,340.00
2850	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	44.000	0.000	44.00	176.00
2855	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	215.000	0.000	215.00	860.00
2860	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	706.000	0.000	706.00	706.00
2865	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	640.000	0.000	640.00	640.00
2870	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	242.000	0.000	242.00	363.00
2875	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	640.000	0.000	640.00	2,560.00
2880	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	35.000	5.000	0.000	5.00	175.00
2885	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	931.000	0.000	931.00	93.10
2890	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	695.000	0.000	695.00	69.50
2895	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	433.000	0.000	433.00	43.30
2900	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	805.000	0.000	805.00	805.00
2905	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	9.000	0.000	9.00	99.00
2910	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	259.000	0.000	259.00	25.90
2915	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
2920	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	12,000.000	1.000	0.000	1.00	12,000.00
2925	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	350.000	15.000	0.000	15.00	5,250.00
2930	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	350.000	3.000	0.000	3.00	1,050.00
2935	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	350.000	15.000	0.000	15.00	5,250.00
2940	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	350.000	6.000	0.000	6.00	2,100.00
2945	06826005	000	VEH SIG SEC (12")LED(RED)	EA	350.000	15.000	0.000	15.00	5,250.00
2950	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	350.000	6.000	0.000	6.00	2,100.00
2955	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	750.000	8.000	0.000	8.00	6,000.00
2960	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	140.000	15.000	0.000	15.00	2,100.00
2965	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	170.000	3.000	0.000	3.00	510.00
2970	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.000	575.000	0.000	575.00	1,150.00
2975	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.000	190.000	0.000	190.00	380.00
2980	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	4.000	310.000	0.000	310.00	1,240.00
2985	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.000	595.000	0.000	595.00	3,570.00
2990	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	2.000	1,250.000	0.000	1,250.00	2,500.00
2995	06866035	000	INS TRF SIG PL AM(S)1 ARM(32")LUM	EA	9,100.000	1.000	0.000	1.00	9,100.00
3000	06866039	000	INS TRF SIG PL AM(S)1 ARM(36")LUM	EA	10,400.000	1.000	0.000	1.00	10,400.00
3005	06866051	000	INS TRF SIG PL AM(S)1 ARM(48")LUM	EA	12,000.000	1.000	0.000	1.00	12,000.00
3010	06866063	000	INS TRF SIG PL AM(S)1 ARM(60")LUM	EA	30,200.000	1.000	0.000	1.00	30,200.00
3015	06876001	000	PED POLE ASSEMBLY	EA	2,700.000	2.000	0.000	2.00	5,400.00
3020	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	700.000	8.000	0.000	8.00	5,600.00
3035	60106002	001	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,000.000	1.000	0.000	1.00	7,000.00
3040	60106004	001	CCTV MOUNT (POLE)	EA	280.000	1.000	0.000	1.00	280.00
3050	61866014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	3,400.000	1.000	0.000	1.00	3,400.00
3055	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	900.000	2.000	0.000	2.00	1,800.00
3060	62926006	000	RVDS(PRES AND ADV DET)(INSTALL ONLY)	EA	900.000	2.000	0.000	2.00	1,800.00

Category Subtotal \$321,835.47

PROJECT STP 2022(338)HES CONTROL 091847267

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3275	01046001	000	REMOVING CONC (PAV)	SY	80.000	7.500	0.000	7.50	600.00
3280	01046013	000	REMOVING CONC (FOUNDATIONS)	SY	865.000	1.000	0.000	1.00	865.00
3285	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	35.000	77.000	0.000	77.00	2,695.00
3300	02516034	000	REWORK BS MTL (TY C) (8") (ORD COMP)	SY	80.000	4.000	0.000	12.28	982.24
3305	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	11.000	0.000	12.28	2,455.60
3325	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	325.000	39.000	0.000	39.00	12,675.00
3330	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	375.000	22.000	0.000	22.00	8,250.00
3335	04326003	000	RIPRAP (CONC)(6 IN)	CY	1,850.000	5.000	0.000	1.78	3,289.30
3340	05006001	000	MOBILIZATION	LS	25,400.000	0.170	0.000	0.15	3,886.20
3345	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,000.000	4.000	0.000	4.00	8,000.00
3360	05296008	000	CONC CURB & GUTTER (TY II)	LF	75.000	99.500	0.000	62.00	4,650.00
3365	05316003	000	CONC SIDEWALKS (6")	SY	140.000	65.500	0.000	84.22	11,791.22
3370	05316008	000	CURB RAMPS (TY 5)	EA	3,800.000	1.000	0.000	1.00	3,800.00
3375	05316010	000	CURB RAMPS (TY 7)	EA	2,900.000	2.000	0.000	2.00	5,800.00
3380	05366006	000	CONC MEDIAN(MONO NOSE)	SY	100.000	4.000	0.000	3.75	375.00
3385	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	20.000	90.000	0.000	90.00	1,800.00
3390	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	22.000	185.000	0.000	185.00	4,070.00
3395	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	36.000	365.000	0.000	270.00	9,720.00
3400	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	24.000	10.000	0.000	10.00	240.00
3405	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	38.000	365.000	0.000	270.00	10,260.00
3410	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	240.000	0.000	240.00	240.00
3415	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	910.000	0.000	910.00	910.00
3420	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.000	555.000	0.000	555.00	1,110.00
3425	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	40.000	0.000	40.00	80.00
3430	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,140.000	1.000	0.000	1.00	1,140.00
3435	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,190.000	4.000	0.000	4.00	4,760.00
3445	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,000.000	1.000	0.000	1.00	7,000.00
3450	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	900.000	1.000	0.000	1.00	900.00
3455	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.000	445.000	0.000	445.00	445.00
3460	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	635.000	0.000	635.00	952.50
3465	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	483.000	0.000	483.00	2,898.00
3470	06666224	007	PAVEMENT SEALER 4"	LF	0.100	1,350.000	0.000	1,350.00	135.00
3475	06666225	007	PAVEMENT SEALER 6"	LF	0.200	445.000	0.000	445.00	89.00
3480	06666226	007	PAVEMENT SEALER 8"	LF	0.250	635.000	0.000	635.00	158.75
3485	06666230	007	PAVEMENT SEALER 24"	LF	2.000	483.000	0.000	483.00	966.00
3490	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	16.000	0.000	16.00	272.00
3495	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	2.000	0.000	2.00	70.00
3500	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	390.000	0.000	390.00	390.00
3505	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	560.000	0.000	560.00	560.00
3510	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	400.000	0.000	400.00	400.00
3515	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	260.000	16.000	0.000	16.00	4,160.00
3520	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	515.000	2.000	0.000	2.00	1,030.00
3525	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	10.000	0.000	10.00	40.00
3530	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	295.000	0.000	295.00	1,180.00
3535	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	1,450.000	0.000	1,450.00	1,450.00
3540	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	426.000	0.000	426.00	426.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3545	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	468.000	0.000	468.00	702.00
3550	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	403.000	0.000	403.00	1,612.00
3555	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	35.000	17.000	0.000	17.00	595.00
3560	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	55.000	2.000	0.000	2.00	110.00
3565	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,350.000	0.000	1,350.00	135.00
3570	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	445.000	0.000	445.00	44.50
3575	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	635.000	0.000	635.00	63.50
3580	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	483.000	0.000	483.00	483.00
3585	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	16.000	0.000	16.00	176.00
3590	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	23.000	2.000	0.000	2.00	46.00
3595	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	305.000	0.000	305.00	30.50
3600	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
3605	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	12,000.000	1.000	0.000	1.00	12,000.00
3610	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	350.000	8.000	0.000	8.00	2,800.00
3615	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	350.000	9.000	0.000	9.00	3,150.00
3620	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	350.000	11.000	0.000	11.00	3,850.00
3625	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	350.000	9.000	0.000	9.00	3,150.00
3630	06826005	000	VEH SIG SEC (12")LED(RED)	EA	350.000	11.000	0.000	11.00	3,850.00
3635	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	350.000	11.000	0.000	11.00	3,850.00
3640	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	750.000	6.000	0.000	6.00	4,500.00
3645	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	140.000	12.000	0.000	12.00	1,680.00
3650	06826052	000	BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	150.000	4.000	0.000	4.00	600.00
3655	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	170.000	1.000	0.000	1.00	170.00
3660	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.000	480.000	0.000	480.00	960.00
3665	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.000	235.000	0.000	235.00	470.00
3670	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	4.000	520.000	0.000	520.00	2,080.00
3675	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.000	680.000	0.000	680.00	4,080.00
3680	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	2.000	785.000	0.000	785.00	1,570.00
3685	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	9,300.000	1.000	0.000	1.00	9,300.00
3690	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	11,400.000	1.000	0.000	1.00	11,400.00
3695	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	12,000.000	1.000	0.000	1.00	12,000.00
3700	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	29,800.000	1.000	0.000	1.00	29,800.00
3705	06876001	000	PED POLE ASSEMBLY	EA	2,700.000	3.000	0.000	3.00	8,100.00
3710	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	700.000	6.000	0.000	6.00	4,200.00
3715	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	1.00	3,500.00
3725	60106002	001	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,000.000	1.000	0.000	1.00	7,000.00
3730	60106004	001	CCTV MOUNT (POLE)	EA	280.000	1.000	0.000	1.00	280.00
3740	61866014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	3,400.000	1.000	0.000	1.00	3,400.00
3745	62926006	000	RVDS(PRES AND ADV DET)(INSTALL ONLY)	EA	900.000	4.000	0.000	4.00	3,600.00
								Category Subtotal	\$277,804.31

PROJECT STP 2022(338)HES CONTROL 091847249

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-------------

0070	01626002	000	BLOCK SODDING	SY	50.000	15.000	0.000	0.000	0.00
0075	01686001	000	VEGETATIVE WATERING	MG	250.000	1.000	0.000	0.000	0.00
0125	05066042	002	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	1.000	60.000	0.000	0.000	0.00
0130	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	60.000	0.000	0.000	0.00
0385	06826052	000	BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	150.000	1.000	0.000	0.000	0.00
0445	07526022	000	TREE TRIMMING AND BRUSH REMOVAL	LF	10.000	45.000	0.000	0.000	0.00
0450	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	10.000	0.000	0.000	0.00
0465	61856002	002	TMA (STATIONARY)	DAY	120.000	6.000	0.000	0.000	0.00
0481	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0482	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0485	96106001		ON THE JOB TRAINING	DOL	0.800	1,000.000	0.000	0.000	0.00
			Paid by the Hour						
0486	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0487	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
0488	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(338)HES CONTROL 091847251

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0700	01626002	000	BLOCK SODDING	SY	50.000	15.000	0.000	0.000	0.00
0705	01686001	000	VEGETATIVE WATERING	MG	250.000	1.000	0.000	0.000	0.00
0755	05066042	002	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	1.000	140.000	0.000	0.000	0.00
0760	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	140.000	0.000	0.000	0.00
0835	06246028	000	REMOVE GROUND BOX	EA	175.000	5.000	0.000	0.000	0.00
1080	07526022	000	TREE TRIMMING AND BRUSH REMOVAL	LF	10.000	30.000	0.000	0.000	0.00
1085	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	10.000	0.000	0.000	0.00
1100	61856002	002	TMA (STATIONARY)	DAY	120.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1111	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
1112	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
1113	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00

Paid by Invoice

Category Subtotal 0.00

PROJECT STP 2022(338)HES CONTROL 091847252

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1325	01046001	000	REMOVING CONC (PAV)	SY	80.000	7.000	0.000	0.000	0.00
1330	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	35.000	10.000	0.000	0.000	0.00
1335	01626002	000	BLOCK SODDING	SY	50.000	15.000	0.000	0.000	0.00
1340	01686001	000	VEGETATIVE WATERING	MG	250.000	1.000	0.000	0.000	0.00
1375	04326003	000	RIPRAP (CONC)(6 IN)	CY	1,850.000	1.500	0.000	0.000	0.00
1390	05066042	002	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	1.000	60.000	0.000	0.000	0.00
1395	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	60.000	0.000	0.000	0.00
1400	05296002	000	CONC CURB (TY II)	LF	35.000	8.000	0.000	0.000	0.00
1405	05296008	000	CONC CURB & GUTTER (TY II)	LF	75.000	46.000	0.000	0.000	0.00
1410	05316003	000	CONC SIDEWALKS (6")	SY	140.000	44.000	0.000	0.000	0.00
1415	05316006	000	CURB RAMPS (TY 3)	EA	3,100.000	1.000	0.000	0.000	0.00
1420	05316008	000	CURB RAMPS (TY 5)	EA	3,800.000	2.000	0.000	0.000	0.00
1425	05316010	000	CURB RAMPS (TY 7)	EA	2,900.000	3.000	0.000	0.000	0.00
1485	06246028	000	REMOVE GROUND BOX	EA	175.000	4.000	0.000	0.000	0.00
1495	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	900.000	1.000	0.000	0.000	0.00
1735	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	10.000	0.000	0.000	0.00
1750	61856002	002	TMA (STATIONARY)	DAY	120.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1761	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
1762	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
1763	96066053		LAW ENFORCEMENT PERSONNEL Paid by Invoice	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(338)HES CONTROL 091847258

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1975	01046001	000	REMOVING CONC (PAV)	SY	80.000	26.500	0.000	0.000	0.00
1980	01046013	000	REMOVING CONC (FOUNDATIONS)	SY	865.000	1.000	0.000	0.000	0.00
1985	01626002	000	BLOCK SODDING	SY	50.000	15.000	0.000	0.000	0.00
1990	01686001	000	VEGETATIVE WATERING	MG	250.000	1.000	0.000	0.000	0.00

1995	02516034	000	REWORK BS MTL (TY C) (8") (ORD COMP)	SY	80.000	14.000	0.000	0.000	0.00
2000	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	41.000	0.000	0.000	0.00
2025	04326003	000	RIPRAP (CONC)(6 IN)	CY	1,850.000	1.500	0.000	0.000	0.00
2040	05066042	002	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	1.000	120.000	0.000	0.000	0.00
2045	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	120.000	0.000	0.000	0.00
2050	05296008	000	CONC CURB & GUTTER (TY II)	LF	75.000	38.000	0.000	0.000	0.00
2055	05316003	000	CONC SIDEWALKS (6")	SY	140.000	67.500	0.000	0.000	0.00
2060	05316008	000	CURB RAMPS (TY 5)	EA	3,800.000	1.000	0.000	0.000	0.00
2065	05316010	000	CURB RAMPS (TY 7)	EA	2,900.000	6.000	0.000	0.000	0.00
2070	05366006	000	CONC MEDIAN(MONO NOSE)	SY	100.000	16.000	0.000	0.000	0.00
2135	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.000	715.000	0.000	0.000	0.00
2140	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	557.000	0.000	0.000	0.00
2145	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	755.000	0.000	0.000	0.00
2150	06666224	007	PAVEMENT SEALER 4"	LF	0.100	1,138.000	0.000	0.000	0.00
2155	06666225	007	PAVEMENT SEALER 6"	LF	0.200	715.000	0.000	0.000	0.00
2160	06666226	007	PAVEMENT SEALER 8"	LF	0.250	557.000	0.000	0.000	0.00
2165	06666230	007	PAVEMENT SEALER 24"	LF	2.000	755.000	0.000	0.000	0.00
2170	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	9.000	0.000	0.000	0.00
2175	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	660.000	0.000	0.000	0.00
2180	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	478.000	0.000	0.000	0.00
2185	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	260.000	9.000	0.000	0.000	0.00
2190	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	16.000	0.000	0.000	0.00
2195	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	272.000	0.000	0.000	0.00
2200	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	1,035.000	0.000	0.000	0.00
2205	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	600.000	0.000	0.000	0.00
2210	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	570.000	0.000	0.000	0.00
2215	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	670.000	0.000	0.000	0.00
2220	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,138.000	0.000	0.000	0.00
2225	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	715.000	0.000	0.000	0.00
2230	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	557.000	0.000	0.000	0.00
2235	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	755.000	0.000	0.000	0.00
2240	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	9.000	0.000	0.000	0.00
2245	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	288.000	0.000	0.000	0.00
2355	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	10.000	0.000	0.000	0.00
2370	61856002	002	TMA (STATIONARY)	DAY	120.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2381	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
2382	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
2383	96066053		LAW ENFORCEMENT PERSONNEL Paid by Invoice	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2610	01626002	000	BLOCK SODDING	SY	50.000	18.000	0.000	0.000	0.00
2615	01686001	000	VEGETATIVE WATERING	MG	250.000	1.000	0.000	0.000	0.00
2675	05066042	002	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	1.000	60.000	0.000	0.000	0.00
2680	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	60.000	0.000	0.000	0.00
3025	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	1.000	0.000	0.000	0.00
3030	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	10.000	0.000	0.000	0.00
3045	61856002	002	TMA (STATIONARY)	DAY	120.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3061	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
3062	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
3063	96066053		LAW ENFORCEMENT PERSONNEL Paid by Invoice	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(338)HES CONTROL 091847267

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3290	01626002	000	BLOCK SODDING	SY	50.000	15.000	0.000	0.000	0.00
3295	01686001	000	VEGETATIVE WATERING	MG	250.000	1.000	0.000	0.000	0.00
3350	05066042	002	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	1.000	60.000	0.000	0.000	0.00
3355	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	60.000	0.000	0.000	0.00
3440	06246028	000	REMOVE GROUND BOX	EA	175.000	7.000	0.000	0.000	0.00
3720	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	10.000	0.000	0.000	0.00
3735	61856002	002	TMA (STATIONARY)	DAY	120.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3746	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
3747	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Paid by Invoice	DOL	1.000	500.000	0.000	0.000	0.00
3748	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00

Paid by Invoice

Category Subtotal

0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$1,681,629.45

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046001	000	REMOVING CONC (PAV)	SY	80.000	90.50	90.500	7,240.00
01046013	000	REMOVING CONC (FOUNDATIONS)	SY	865.000	2.00	2.000	1,730.00
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	35.000	96.00	96.000	3,360.00
01106001	000	EXCAVATION (ROADWAY)	CY	160.000	5.50	5.500	880.00
02516034	000	REWORK BS MTL (TY C) (8") (ORD COMP)	SY	80.000	48.50	159.583	12,766.64
03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	113.50	159.583	31,916.60
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	300.000	11.00	11.000	3,300.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	325.000	208.00	208.000	67,600.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	375.000	110.00	110.000	41,250.00
04326003	000	RIPRAP (CONC)(6 IN)	CY	1,850.000	6.00	3.334	6,167.90
05006001	000	MOBILIZATION	LS	25,400.000	1.00	0.900	22,860.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,000.000	24.00	24.000	48,000.00
05296002	000	CONC CURB (TY II)	LF	35.000	24.00	24.000	840.00
05296008	000	CONC CURB & GUTTER (TY II)	LF	75.000	303.50	266.000	19,950.00
05316003	000	CONC SIDEWALKS (6")	SY	140.000	273.00	365.500	51,170.00
05316004	000	CURB RAMPS (TY 1)	EA	2,900.000	1.00	1.000	2,900.00
05316006	000	CURB RAMPS (TY 3)	EA	3,100.000	1.00	1.000	3,100.00
05316008	000	CURB RAMPS (TY 5)	EA	3,800.000	8.00	8.000	30,400.00
05316010	000	CURB RAMPS (TY 7)	EA	2,900.000	5.00	5.000	14,500.00
05366006	000	CONC MEDIAN(MONO NOSE)	SY	100.000	58.00	37.459	3,745.90
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	20.000	410.00	428.000	8,560.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	22.000	1,120.00	1,120.000	24,640.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	36.000	2,355.00	2,390.000	86,040.00
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	24.000	110.00	110.000	2,640.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	38.000	2,415.00	2,320.000	88,160.00
06206004	000	ELEC CONDNR (NO.12) INSULATED	LF	1.000	1,360.00	1,360.000	1,360.00
06206008	000	ELEC CONDNR (NO.8) INSULATED	LF	1.000	4,160.00	4,160.000	4,160.00
06206009	000	ELEC CONDNR (NO.6) BARE	LF	2.000	3,585.00	3,600.000	7,200.00
06206010	000	ELEC CONDNR (NO.6) INSULATED	LF	2.000	330.00	620.000	1,240.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,140.000	4.00	4.000	4,560.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,190.000	24.00	26.000	30,940.00
06246028	000	REMOVE GROUND BOX	EA	175.000	4.00	4.000	700.00
06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,000.000	6.00	6.000	42,000.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	900.000	9.00	9.000	8,100.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	50.600	1.00	1.000	50.60
06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.000	2,770.00	2,770.000	2,770.00
06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	2,755.00	2,755.000	4,132.50
06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	2,897.00	2,897.000	17,382.00
06666224	007	PAVEMENT SEALER 4"	LF	0.100	5,291.00	5,291.000	529.10
06666225	007	PAVEMENT SEALER 6"	LF	0.200	2,770.00	2,770.000	554.00
06666226	007	PAVEMENT SEALER 8"	LF	0.250	2,755.00	2,755.000	688.75
06666230	007	PAVEMENT SEALER 24"	LF	2.000	2,897.00	2,897.000	5,794.00
06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	51.00	51.000	867.00

06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	2.00	2.000	70.00
06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	2,100.00	2,100.000	2,100.00
06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	2,224.00	2,224.000	2,224.00
06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	967.00	967.000	967.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	260.000	51.00	51.000	13,260.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	515.000	2.00	2.000	1,030.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	81.00	81.000	324.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	1,200.00	1,200.000	4,800.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	4,961.00	4,961.000	4,961.00
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	2,311.00	2,311.000	2,311.00
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.500	2,285.00	2,285.000	3,427.50
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	2,598.00	2,598.000	10,392.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	35.000	26.00	26.000	910.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	55.000	2.00	2.000	110.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	5,291.00	5,291.000	529.10
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	2,770.00	2,770.000	277.00
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	2,755.00	2,755.000	275.50
06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	2,897.00	2,897.000	2,897.00
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	11.000	51.00	51.000	561.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	23.000	2.00	2.000	46.00
06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	1,281.00	1,281.000	128.10
06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	6.00	6.000	27,000.00
06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	12,000.000	6.00	6.000	72,000.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	350.000	67.00	64.000	22,400.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	350.000	28.00	30.000	10,500.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	350.000	70.00	67.000	23,450.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	350.000	47.00	50.000	17,500.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	350.000	72.00	70.000	24,500.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	350.000	44.00	47.000	16,450.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	750.000	42.00	42.000	31,500.00
06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	140.000	71.00	70.000	9,800.00
06826052	000	BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	150.000	6.00	6.000	900.00
06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	170.000	17.00	19.000	3,230.00
06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.000	3,095.00	3,095.000	6,190.00
06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.000	1,370.00	1,410.000	2,820.00
06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	4.000	3,260.00	3,260.000	13,040.00
06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.000	3,430.00	3,430.000	20,580.00
06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	2.000	6,665.00	6,665.000	13,330.00
06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	9,100.000	1.00	1.000	9,100.00
06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	9,300.000	1.00	1.000	9,300.00
06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	10,400.000	1.00	1.000	10,400.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	11,400.000	3.00	3.000	34,200.00
06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	10,600.000	2.00	2.000	21,200.00
06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	12,000.000	9.00	9.000	108,000.00
06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	27,500.000	1.00	1.000	27,500.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	29,800.000	1.00	1.000	29,800.00
06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	30,200.000	2.00	2.000	60,400.00
06866271	000	INS TRF SIG PL AM(S)2 ARM(65-36')LUM	EA	35,891.000	1.00	1.000	35,891.00
06876001	000	PED POLE ASSEMBLY	EA	2,700.000	21.00	21.000	56,700.00

CONTRACT ID	091847249	ESTIMATE	0046	CONTRACTOR'S ESTIMATE PACKAGE			
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	700.000	42.00	42.000	29,400.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	5.00	5.000	17,500.00
60106002	001	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,000.000	6.00	6.000	42,000.00
60106004	001	CCTV MOUNT (POLE)	EA	280.000	6.00	6.000	1,680.00
61866014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	3,400.000	6.00	6.000	20,400.00
62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	900.000	3.00	3.000	2,700.00
62926006	000	RVDS(PRES AND ADV DET)(INSTALL ONLY)	EA	900.000	20.00	20.000	18,000.00
96016001		MATERIAL ON HAND	DOL	-1.000	200,000.00	299,992.000	-299,992.00
		Material Used					
96016001		MATERIAL ON HAND	DOL	1.000	200,000.00	299,992.000	299,992.00
		Material Received					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	63,923.260	63,923.26
		Paid by Invoice					

TOTAL ITEM EARNINGS TO DATE \$1,681,629.45