



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **106802076**  
 PROJECT: **NH 2016(183)**  
 CONTRACT: **11153231**  
 AWARD AMOUNT: **\$233,181,888.53**  
 PROJECTED AMOUNT: **\$234,831,235.81**  
 ADJ. PROJECTED AMOUNT: **\$313,743,332.81**  
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 30**  
 DISTRICT NAME: **FORT WORTH**  
 COUNTY: **TARRANT**  
 AREA ENGINEER: **Maribel Rangel, P.E.**  
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0096**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **95.66**  
 % TIME USED: **98.84**  
 % RETAINAGE: **0.00**

LETTING DATE: **11/04/2015**  
 AWARD DATE: **11/19/2015**  
 NOTICE TO PROCEED DATE: **12/09/2015**  
 WORK BEGIN DATE: **01/19/2016**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$300,135,951.69	\$298,530,682.68	\$1,605,269.01
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$300,135,951.69	\$298,530,682.68	\$1,605,269.01
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$300,135,951.69</b>	<b>\$298,530,682.68</b>	<b>\$1,605,269.01</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 01/19/2016  
TIME CHARGES BEGIN: 01/19/2016  
BID DAYS: 1,150  
C. O. ADJUSTED DAYS: 1,258  
CURRENT DAYS: 2,408  
DAYS CHARGED TO DATE: 2,380  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$2,590.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$2,590.00  
TOTAL: \$0.00

**DAILY BREAKDOWN**

Date or Days	Days Charged	Days Credited
09/26/2023	1	
09/27/2023	1	
09/28/2023	1	
09/29/2023	1	
09/30/2023	1	
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	

**PERIOD SUMMARY**

Date or Days	Days Charged	Days Credited
30	26	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT NH 2016(183) CONTROL 106802076  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0195	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	150.000	86.595	\$12,989.25	6,807.38	8,649.82
0205	02606027	000	LIME TRT (EXST MATL)(8")	SY	1.500	5,115.556	\$7,673.33	361,462.02	449,938.24
0224	03406011	000	D-GR HMA(SQ) TY-B PG64-22	TON	62.250	201.510	\$12,544.00	5,000.00	9,226.17
0225	03416008	000	D-GR HMA TY-B PG64-22	TON	62.250	818.690	\$50,963.45	148,623.63	137,078.25
0235	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	30.000	1,854.480	\$55,634.40	160,458.05	123,910.64
0255	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	30.000	478.610	\$14,358.30	309,917.00	298,335.05
0300	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	735.000	\$735.00	67,800.00	61,840.95
0355	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	70.000	\$17,500.00	1,550.00	1,158.00
0445	04226002	000	REINF CONC SLAB (HPC)	SF	10.000	17,260.000	\$172,600.00	1,039,902.00	1,024,503.61
0455	04226016	000	APPROACH SLAB (HPC)	CY	200.000	31.000	\$6,200.00	3,325.10	3,155.84
0460	04236001	000	RETAINING WALL (MSE)	SF	45.000	3,309.730	\$148,937.85	276,871.00	258,813.89
0505	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	203.067	\$91,380.15	5,440.11	4,269.44
0540	04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	450.000	6.548	\$2,946.60	995.33	291.33
0635	04506023	000	RAIL (TY SSTR)	LF	30.000	1,628.000	\$48,840.00	65,841.00	63,776.08
0670	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	75.000	101.000	\$7,575.00	4,917.00	4,307.50
0750	04646005	000	RC PIPE (CL III)(24 IN)	LF	69.800	631.690	\$44,091.96	34,721.00	33,835.98
0826	04656047	000	INLET (COMPL)(PMBD)(6FT)	EA	18,515.270	19.000	\$351,790.13	19.00	19.00
0830	04656178	000	INLET (COMPL)(TY MSE1)	EA	3,602.000	1.000	\$3,602.00	13.00	11.00
1016	05026001	900	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	1.000	\$25,000.00	24.00	23.00
1085	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	160.000	\$480.00	23,620.00	28,820.00
1090	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	20.000	\$60.00	860.00	1,800.00
1095	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	3.000	5,610.000	\$16,830.00	66,868.00	36,840.00
1110	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	30.000	9,395.000	\$281,850.00	25,411.00	21,801.50
1115	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42 )	LF	150.000	597.000	\$89,550.00	3,320.00	3,060.50
1160	05316003	000	CONC SIDEWALKS (6")	SY	70.000	517.333	\$36,213.31	19,753.29	17,477.90
1170	05316005	000	CURB RAMPS (TY 2)	EA	1,500.000	1.000	\$1,500.00	47.00	17.00
1246	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	40,027.720	1.000	\$40,027.72	2.00	1.00
			SUPP DESCR (MASH)(27")						
1249	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	71,639.920	2.000	\$143,279.84	5.00	2.00
			SUPP DESCR (MASH)(120")						
1250	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,900.000	1.000	\$2,900.00	114.00	44.00
1305	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	13.200	30.000	\$396.00	2,445.00	1,650.00
1460	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	554.000	7.000	\$3,878.00	142.00	56.00
1470	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	653.000	11.000	\$7,183.00	124.00	95.00
1480	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	520.000	2.000	\$1,040.00	28.00	9.00
1485	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	626.000	1.000	\$626.00	23.00	6.00
1500	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	825.000	1.000	\$825.00	14.00	2.00
1690	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.200	2,910.000	\$3,492.00	223,860.00	122,797.00
1700	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.600	8,287.000	\$4,972.20	476,132.00	539,291.70
1705	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.100	2,285.000	\$2,513.50	48,059.00	88,949.00
1710	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.000	54.000	\$378.00	2,937.00	2,892.00
1715	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	150.000	1.000	\$150.00	79.00	133.00
1720	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	248.000	1.000	\$248.00	59.00	49.00
1730	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.600	3,397.000	\$2,038.20	393,446.00	459,490.70

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1812	06666162	000	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.850	4,230.000	\$3,595.50	28,552.00	9,660.00
1816	06666225	000	PAVEMENT SEALER 6"	LF	0.220	3,490.000	\$767.80	261,677.00	71,456.00
1870	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	425.000	\$1,487.50	5,929.00	4,510.00
1879	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.180	3,490.000	\$628.20	261,677.00	71,456.00
1920	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.400	750.000	\$300.00	6,041.00	750.00
2080	07346002	000	LITTER REMOVAL	CYC	3,600.000	1.000	\$3,600.00	70.00	82.00
2269	60886001	000	REMOVE CAMERA POLE STRUCTURE	EA	3,712.000	1.000	\$3,712.00	1.00	1.00
2985	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	24,020.330	\$24,020.33	1,500,000.00	1,998,696.39
2995	96016001		MATERIAL ON HAND	DOL	1.000	-611,478.390	-\$611,478.39	1,000.00	3,928,604.46
2996	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	-124,089.560	-\$124,089.56	1,000.00	3,623,477.11
3096	96086002	000	UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	55,124.380	\$55,124.38	55,124.38	55,124.38
	SUPP DESCR		Revise Signs from Ave H to Lamar Blvd (CO# 127)(UOM:DOL)						
3098	96086003	000	UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	3,669.330	\$3,669.33	3,669.33	3,669.33
	SUPP DESCR		18" HDPE Storm Sewer Tie in (CO #124) (UOM:LS)						
3099	96086004	000	UNIQUE CHANGE ORDER ITEM 4	DOL	1.000	6,883.630	\$6,883.63	6,883.63	6,883.63
	SUPP DESCR		Remove & Reinstall JB J5A-5 Top (CO #124) (UOM:LS)						
3100	96086005	000	UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	1,849.420	\$1,849.42	1,849.42	1,849.42
	SUPP DESCR		Rotate MH 109A to Miss the Sidewalk (CO# 124) (UOM:LS)						
3101	96086006	000	UNIQUE CHANGE ORDER ITEM 6	DOL	1.000	13,411.520	\$13,411.52	13,411.52	13,411.52
	SUPP DESCR		Line 2PA & Inlet P2A (CO #124) (UOM:LS)						
3103	96086008	000	UNIQUE CHANGE ORDER ITEM 8	DOL	1.000	27,211.700	\$27,211.70	27,211.70	27,211.70
	SUPP DESCR		Capping 8'x7' Box Culvert, Sta 364+00 (CO #124)(UOM: LS)						
3105	96086010	000	UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	5,113.370	\$5,113.37	5,113.37	5,113.37
	SUPP DESCR		Tmp Lg Guide Sign for I-30 at Ballpark Way (CO#127) (UOM:DOL)						
3116	96086021	000	UNIQUE CHANGE ORDER ITEM 21	DOL	1.000	1,616.830	\$1,616.83	1,616.83	1,616.83
	SUPP DESCR		Relocate Elec Service Points PR-1 & PR-5 (UOM:DOL)(CO#135)						
3117	96086022	000	UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	13,293.130	\$13,293.13	13,293.13	13,293.13
	SUPP DESCR		Relocate Temp Traffic Signal, Radars, Signs (UOM:DOL) (CO#135)						
3118	96086023	000	UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	1,146.850	\$1,146.85	1,146.85	1,146.85
	SUPP DESCR		Rewiring of Signal Heads (UOM:DOL)(CO#135)						
3119	96086024	000	UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	291.970	\$291.97	291.97	291.97
	SUPP DESCR		Energy Usage - Signal on I-30 @ Six Flags (UOM:DOL)(CO #135)						
3120	96086025	000	UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	9,670.370	\$9,670.37	9,670.37	9,670.37
	SUPP DESCR		Battery for ITS Trailer (UOM:DOL) (CO #135)						
3125	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	12,166.000	26.000	\$316,316.00	338.00	420.00
	SUPP DESCR		Temporary Overhead Compensation #3 (CO#139)(UOM:DAY)						
3137	96086026	000	UNIQUE CHANGE ORDER ITEM 26	DOL	1.000	12,332.130	\$12,332.13	12,332.13	12,332.13
	SUPP DESCR		Rerouting Power to Temp Signal Six Flags (UOM:DOL) (CO #135)						
3149	96086101	905	UNIQUE CHANGE ORDER ITEM	DOL	1.000	36,151.010	\$36,151.01	289,208.11	253,057.08
	SUPP DESCR		Scott Derr Sealer Escalation (UOM: LS)(CO#157)						
3151	96086051	000	UNIQUE CHANGE ORDER ITEM 51	DOL	1.000	33,324.330	\$33,324.33	33,324.33	33,324.33
	SUPP DESCR		Misc. Illumination, Signal, Sign Work (CO #158)(UOM: DOL)						
3155	96086053	000	UNIQUE CHANGE ORDER ITEM 53	DOL	1.000	49,527.470	\$49,527.47	49,527.47	49,527.47
	SUPP DESCR		Replacement ITS Trailer (CO #120) (UOM: DOL)						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$1,605,269.01

CONTRACT LINE ITEMS

PROJECT NH 2016(183) CONTROL 106802076  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0055	01006002	000	PREPARING ROW	STA	80,500.000	290.000	0.000	289.50	23,304,750.00
0060	01046001	000	REMOVING CONC (PAV)	SY	5.000	203,019.000	0.000	143,631.64	718,158.22
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	39,761.200	1,038.000	13,494.59	67,472.96
0070	01046011	000	REMOVING CONC (MEDIANS)	SY	7.000	996.000	0.000	138.50	969.50
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	5.000	21,121.000	0.000	6,437.51	32,187.55
0079	01046021	000	REMOVING CONC (CURB)	LF	16.870	0.000	593.000	548.00	9,244.76
			CO #5						
0080	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	2.000	53,317.000	630.000	11,864.20	23,728.40
0085	01046023	000	REMOVING CONC (CTB)	LF	10.000	34,375.000	0.000	30,800.00	308,000.00
0090	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	1.000	18,403.000	0.000	5,768.12	5,768.12
0095	01046027	000	REMOVING CONC (APPR SLAB)	SY	10.000	5,580.000	0.000	5,580.00	55,800.00
0100	01046028	000	REMOVING CONC (MISC)	SY	50.000	75.000	0.000	17.12	856.00
0105	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	4.000	2,053.000	0.000	384.73	1,538.93
0110	01046037	000	REMOVE CONC (RAIL)	LF	15.000	860.000	0.000	539.00	8,085.00
0112	01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	5.570	0.000	300,568.000	168,783.77	940,125.60
0115	01106001	000	EXCAVATION (ROADWAY)	CY	8.000	675,151.160	0.000	675,151.16	5,401,209.28
0120	01106003	000	EXCAVATION (SPECIAL)	CY	6.000	52,279.000	0.000	21,774.50	130,647.00
0125	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	6.000	512,038.330	0.000	482,794.00	2,896,764.00
0130	01326042	000	EMBANKMENT (FINAL)(DC)(TY C)(RWAL FND)	CY	40.000	57,484.000	21.000	53,126.74	2,125,069.56
0135	01626002	000	BLOCK SODDING	SY	2.500	318,527.000	-3,039.000	108,924.20	272,310.53
0140	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.250	60,199.000	0.000	7,226.67	1,806.67
0145	01686001	000	VEGETATIVE WATERING	MG	15.000	13,139.670	0.000	2,845.20	42,678.00
0195	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	150.000	9,770.670	-2,963.290	8,649.82	1,297,472.70
0200	02606022	000	LIME TRT (EXIST MATL)(18")	SY	2.500	135,396.020	-128,366.020	7,030.00	17,575.02
0205	02606027	000	LIME TRT (EXST MATL)(8")	SY	1.500	250,487.000	110,975.020	449,938.24	674,907.36
0220	03056008	000	SALV, HAUL & STKPL RCL APH PV (0"TO 4")	SY	2.000	217,654.000	0.000	115,004.55	230,009.11
0224	03406011	000	D-GR HMA(SQ) TY-B PG64-22	TON	62.250	0.000	5,000.000	9,226.17	574,329.37
0225	03416008	000	D-GR HMA TY-B PG64-22	TON	62.250	148,623.630	0.000	137,078.25	8,533,121.31
0226	30766015	000	D-GR HMA TY-C PG64-22	TON	150.300	0.000	3,300.000	3,332.13	500,819.14
			Managed Lane Rehab (CO #132)(UOM:TON)						
0230	03416030	000	D-GR HMA TY-C SAC-B PG76-22	TON	103.400	4,647.000	0.000	4,248.67	439,312.49
0235	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	30.000	160,458.050	0.000	123,910.64	3,717,319.05
0255	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	30.000	309,917.000	0.000	298,335.05	8,950,051.50
0275	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	30.000	26,269.990	0.000	27,332.57	819,977.16
0295	04006005	000	CEM STABIL BKFL	CY	55.000	5,638.590	-5,453.000	14.52	798.60
0296	04006006	000	CUT & RESTORING PAV	SY	108.110	0.000	2,955.000	2,955.00	319,465.03
0297	04016001	900	FLOWABLE BACKFILL	CY	55.000	0.000	5,457.000	4,865.04	267,577.27
			(CO#44)						
0299	04006006		CUT & RESTORING PAV	SY	108.110	0.000	1,502.265	1,502.27	162,409.87
0300	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	67,874.000	-74.000	61,840.95	61,840.95
0305	04036001	000	TEMPORARY SPL SHORING	SF	10.000	167,013.000	4,185.000	109,934.98	1,099,349.75
0308	04106001	000	SOIL NAIL ANCHORS	LF	18.280	0.000	7,128.000	6,615.00	120,922.20
0310	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	2,720.000	-49.000	2,417.44	241,744.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0320	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	17,427.000	0.000	17,646.06	2,646,909.00
0325	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	9,356.000	0.000	9,334.25	2,333,562.50
0330	04166007	000	DRILL SHAFT (54 IN)	LF	300.000	1,086.000	0.000	1,086.00	325,800.00
0331	04166008	000	DRILL SHAFT (60 IN)	LF	490.350	0.000	810.000	809.65	397,011.88
0332	04166009	000	DRILL SHAFT (66 IN)	LF	554.770	0.000	656.000	658.14	365,116.33
0335	04166010	000	DRILL SHAFT (72 IN)	LF	450.000	1,006.000	0.000	976.89	439,600.50
0336	04166010	000	DRILL SHAFT (72 IN)	LF	932.980	0.000	808.000	808.00	753,847.84
0340	04166012	000	DRILL SHAFT (84 IN)	LF	650.000	2,998.000	0.000	2,894.91	1,881,691.50
0341	04166012	000	DRILL SHAFT (84 IN)	LF	994.120	0.000	740.000	740.00	735,648.80
0350	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	224.000	136.000	0.000	136.00	30,464.00
0355	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	1,550.000	0.000	1,158.00	289,500.00
0360	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	425.000	40.000	0.000	40.00	17,000.00
0365	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	429.250	1,200.000	0.000	1,040.00	446,420.00
0370	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	231.000	180.000	0.000	73.00	16,863.00
0375	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	259.000	88.000	0.000	70.00	18,130.00
0380	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	275.000	160.000	0.000	130.00	35,750.00
0385	04166047	000	DRILL SHAFT (96 IN)	LF	750.000	1,215.000	0.000	1,195.58	896,685.00
0390	04166090	000	DRILL SHAFT (132 IN)	LF	1,200.000	192.000	-96.000	97.24	116,688.00
0395	04206014	000	CL C CONC (ABUT)(HPC)	CY	700.000	1,756.800	3.500	1,756.80	1,229,760.00
0400	04206026	000	CL C CONC (BENT)(HPC)	CY	900.000	1,005.300	0.000	1,021.90	919,710.00
0405	04206030	000	CL C CONC (CAP)(HPC)	CY	700.000	1,611.400	0.000	1,611.40	1,127,980.00
0410	04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	700.000	6,671.600	0.000	6,699.31	4,689,517.00
0415	04206038	000	CL C CONC (COLUMN)(HPC)	CY	700.000	2,565.300	11.500	2,548.12	1,783,684.00
0420	04206040	000	CL C CONC (COLUMN)(HPC)(MASS)	CY	700.000	8,537.500	0.000	8,516.19	5,961,333.00
0423	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	490.600	0.000	3.850	3.85	1,888.81
			ADDTL REBAR-NE CONN TY A FOOTER (UOM: EA)(CO #25)						
0424	04206045	000	CL C CONC (FOOTING)(MASS)	CY	200.000	0.000	1,468.100	1,429.30	285,860.00
0435	04206068	000	CL C CONC (SIGN COLUMN)	CY	800.000	1,208.500	0.000	1,031.55	825,238.40
0440	04206149	000	CL H CONC (BENT)(HPC)(MASS)	CY	900.000	277.700	0.000	277.70	249,930.00
0441	04206074	000	CL C CONC (MISC)	CY	6,074.430	0.000	6.400	6.40	38,876.35
0445	04226002	000	REINF CONC SLAB (HPC)	SF	10.000	1,039,902.000	0.000	1,024,503.61	10,245,036.10
0450	04226014	000	BRIDGE SIDEWALK (HPC)	SF	10.000	24,985.000	0.000	18,383.55	183,835.46
0455	04226016	000	APPROACH SLAB (HPC)	CY	200.000	3,324.200	0.900	3,155.84	631,168.00
0460	04236001	000	RETAINING WALL (MSE)	SF	45.000	286,016.000	-9,145.000	258,813.89	11,646,625.06
0464	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	68.450	0.000	7,124.000	4,825.65	330,315.95
0465	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	75.000	4,606.000	3,291.000	8,471.89	635,391.75
0470	04236015	000	RETAINING WALL (SPECIAL)	SF	40.000	1,820.500	1,806.360	675.06	27,002.40
0475	04236021	000	RETAINING WALL (EXISTING CIP) (FACIA)	SF	40.000	4,324.000	0.000	3,574.53	142,981.20
0480	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	40.000	3,042.000	0.000	2,890.76	115,630.40
0485	04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	8,955.620	0.000	8,955.62	761,227.70
0490	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	5,981.030	0.000	5,981.03	568,197.85
0495	04256039	000	PRESTR CONC GIRDER (TX54)	LF	110.000	96,497.540	0.000	96,489.50	10,613,845.00
0500	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	189.400	1.200	180.47	81,210.15
0505	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	5,014.780	425.330	4,269.44	1,921,247.55
0515	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	125.000	611.700	0.000	513.53	64,191.25
0520	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	125.000	5,203.000	0.000	4,642.88	580,359.88
0525	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	125.000	6,367.000	0.000	6,200.76	775,095.40
0530	04326044	000	RIPRAP (CONC)(FLUME)	CY	450.000	625.000	128.250	673.33	302,999.85

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0535	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	366.000	-2.200	317.90	143,056.80
0540	04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	450.000	995.330	0.000	291.33	131,097.15
0545	04346026	000	ELASTOMERIC BEARING (E7)	EA	3,000.000	3.000	0.000	3.00	9,000.00
0550	04346028	000	ELASTOMERIC BEARING (E9)	EA	3,000.000	3.000	0.000	6.00	18,000.00
0555	04346035	000	ELASTOMERIC BEARING (F7)	EA	3,000.000	15.000	0.000	15.00	45,000.00
0560	04346036	000	ELASTOMERIC BEARING (F8)	EA	3,000.000	14.000	0.000	14.00	42,000.00
0565	04346037	000	ELASTOMERIC BEARING (F9)	EA	3,000.000	13.000	0.000	10.00	30,000.00
0580	04346041	000	SLIDING ELASTOMERIC BEARING (ES 4)	EA	3,000.000	18.000	0.000	12.00	36,000.00
0585	04346042	000	SLIDING ELASTOMERIC BEARING (ES 5)	EA	3,000.000	6.000	0.000	12.00	36,000.00
0590	04346043	000	SLIDING ELASTOMERIC BEARING (ES 6)	EA	3,000.000	20.000	0.000	32.00	96,000.00
0595	04346044	000	SLIDING ELASTOMERIC BEARING (ES 7)	EA	3,000.000	11.000	0.000	14.00	42,000.00
0600	04346045	000	SLIDING ELASTOMERIC BEARING (ES 8)	EA	3,000.000	8.000	0.000	8.00	24,000.00
0605	04346046	000	SLIDING ELASTOMERIC BEARING (ES 9)	EA	3,000.000	9.000	0.000	15.00	45,000.00
0610	04346114	000	ELASTOMERIC BEAR (F31)	EA	3,000.000	3.000	3.000	9.00	27,000.00
0615	04346115	000	SLIDING ELASTOMERIC BEAR (ES 31)	EA	3,000.000	3.000	0.000	3.00	9,000.00
0620	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.330	12,195,600.000	0.000	12,170,741.00	16,187,085.53
0635	04506023	000	RAIL (TY SSTR)	LF	30.000	65,674.000	167.000	63,776.08	1,913,282.52
0640	04506024	000	RAIL (TY SSTR)(HPC)	LF	30.000	50,596.900	0.000	49,333.60	1,480,008.00
0645	04506034	000	RAIL (TY C402)	LF	100.000	2,523.000	-14.000	2,363.00	236,300.00
0650	04506035	000	RAIL (TY C402)(HPC)	LF	100.000	3,531.900	0.000	3,531.90	353,190.00
0655	04506042	000	RAIL (TY PR1)	LF	100.000	4,219.000	19.000	4,238.00	423,800.00
0660	04506073	000	RAIL (TY 501)	LF	30.000	151.000	0.000	151.00	4,530.00
0665	04516051	000	RETROFIT RAIL (TY 501)	LF	70.000	224.000	0.000	224.00	15,680.00
0670	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	75.000	4,917.000	0.000	4,307.50	323,062.50
0675	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	75.000	690.000	0.000	663.00	49,725.00
0676	04596001		GABIONS (GALV)	CY	243.920	0.000	735.000	775.66	189,198.99
0677	04596007		GABION MATTRESSES (GALV)(12 IN)	SY	84.840	0.000	39.000	42.07	3,569.22
0680	04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	284.300	845.000	0.000	848.00	241,086.40
0685	04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	350.550	1,212.000	0.000	991.00	347,395.05
0690	04626013	000	CONC BOX CULV (6 FT X 6 FT)	LF	336.050	222.000	0.000	223.00	74,939.15
0695	04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	399.050	242.000	0.000	242.00	96,570.10
0700	04626021	000	CONC BOX CULV (8 FT X 6 FT)	LF	476.000	779.000	0.000	781.00	371,756.00
0705	04626026	000	CONC BOX CULV (9 FT X 7 FT)	LF	543.000	194.000	0.000	214.00	116,202.00
0710	04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	664.550	362.000	0.000	353.00	234,586.15
0715	04626037	000	CONC BOX CULV (11 FT X 8 FT)	LF	784.000	204.000	0.000	182.00	142,688.00
0720	04626041	000	CONC BOX CULV (12 FT X 6 FT)	LF	745.300	2,246.000	0.000	2,278.00	1,697,793.40
0725	04626042	000	CONC BOX CULV (12 FT X 8 FT)	LF	778.750	1,129.000	0.000	1,124.00	875,315.00
0730	04626043	000	CONC BOX CULV (12 FT X 10 FT)	LF	822.700	381.000	0.000	366.00	301,108.20
0735	04626126	000	CONC BOX CULV (12 FT X 6 FT)(MOD)	LF	798.300	601.000	0.000	596.00	475,786.80
0740	04626127	000	CONC BOX CULV (11 FT X 8 FT)(MOD)	LF	753.650	604.000	0.000	592.00	446,160.80
0745	04646003	000	RC PIPE (CL III)(18 IN)	LF	80.350	327.000	139.000	301.00	24,185.35
0750	04646005	000	RC PIPE (CL III)(24 IN)	LF	69.800	34,348.000	373.000	33,835.98	2,361,751.40
0755	04646007	000	RC PIPE (CL III)(30 IN)	LF	85.050	5,130.000	-120.000	4,013.95	341,386.45
0760	04646008	000	RC PIPE (CL III)(36 IN)	LF	106.750	9,917.000	-50.000	9,110.00	972,492.50
0765	04646009	000	RC PIPE (CL III)(42 IN)	LF	132.400	1,698.000	0.000	1,145.00	151,598.00
0770	04646010	000	RC PIPE (CL III)(48 IN)	LF	168.450	2,697.000	352.000	3,110.00	523,879.50
0775	04646011	000	RC PIPE (CL III)(54 IN)	LF	212.550	729.000	0.000	717.00	152,398.35
0780	04646012	000	RC PIPE (CL III)(60 IN)	LF	264.150	801.000	0.000	751.00	198,376.65



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0785	04646017	000	RC PIPE (CL IV)(18 IN)	LF	58.050	726.000	0.000	362.00	21,014.10
0790	04646018	000	RC PIPE (CL IV)(24 IN)	LF	73.600	2,181.000	0.000	2,104.91	154,921.37
0795	04646019	000	RC PIPE (CL IV)(30 IN)	LF	90.350	423.000	0.000	424.00	38,308.40
0800	04646020	000	RC PIPE (CL IV)(36 IN)	LF	114.750	1,263.000	149.000	1,090.00	125,077.50
0805	04646021	000	RC PIPE (CL IV)(42 IN)	LF	156.000	813.000	0.000	621.00	96,876.00
0810	04646022	000	RC PIPE (CL IV)(48 IN)	LF	218.250	211.000	0.000	200.00	43,650.00
0815	04646023	000	RC PIPE (CL IV)(66 IN)	LF	344.250	58.000	0.000	47.00	16,179.75
0821	04646052	000	RC PIPE (CL IV) (60 IN)	LF	368.920	0.000	55.000	63.00	23,241.96
0823	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	8,026.670	0.000	1.000	1.00	8,026.67
0826	04656047	000	INLET (COMPL)(PMBD)(6FT)	EA	18,515.270	0.000	19.000	19.00	351,790.13
0828	04656317	000	INLET (COMPL)(CURB)(TY 1)(5'X5')	EA	6,406.480	0.000	5.000	5.00	32,032.40
0829	04656318	000	INLET (COMPL)(CURB)(TY 1)(15'X5')	EA	10,202.010	0.000	12.000	10.00	102,020.10
0830	04656178	000	INLET (COMPL)(TY MSE1)	EA	3,602.000	13.000	0.000	11.00	39,622.00
0835	04656179	000	INLET (COMPL)(TY MSE2)	EA	3,762.000	31.000	0.000	25.00	94,050.00
0840	04656180	000	INLET (COMPL)(CURB)(TY 2)(10')	EA	9,280.000	50.000	0.000	46.00	426,880.00
0845	04656181	000	INLET (COMPL)(CURB)(TY 2)(15')	EA	10,681.000	53.000	0.000	44.00	469,964.00
0850	04656182	000	INLET(COMPL)(CURB)(TY 1)(20 X5 )	EA	10,230.000	4.000	0.000	3.00	30,690.00
0855	04656184	000	INLET(COMPL)(GRATE)(TY 5)	EA	9,835.000	16.000	0.000	16.00	157,360.00
0860	04656185	000	MANH(COMPL)(JUNCT BOX)(TY 1)	EA	8,557.000	34.000	0.000	39.00	333,723.00
0865	04656186	000	MANH(COMPL)(TY 1 )	EA	4,116.000	30.000	0.000	27.00	111,132.00
0870	04656187	000	INLET(COMPL)(DROP)(TY 1)(1 GRATE)	EA	3,471.000	67.000	1.000	69.00	239,499.00
0875	04656197	000	INLET (COMPL)(CURB)(TY 2)(5')	EA	7,556.000	1.000	0.000	1.00	7,556.00
0880	04656198	000	INLET (COMPL)(CURB)(TY 2)(20')	EA	13,380.000	39.000	0.000	38.00	508,440.00
0885	04656201	000	INLET (COMPL)(DROP)(TY 3)	EA	10,139.000	18.000	0.000	17.00	172,363.00
0890	04656207	000	INLET (COMPL)(CURB)(TY 1)(10')	EA	7,745.000	28.000	0.000	26.00	201,370.00
0895	04656225	000	JCT BOX (COMPL)(SPL)	EA	37,201.000	6.000	0.000	5.00	186,005.00
0896	04656300	000	INLET (COMPL)(CURB)(TY 3)(10')	EA	10,445.930	0.000	2.000	2.00	20,891.86
0897	04656296	000	INLET (COMPL)(GRATE)(TY 3)	EA	9,169.080	0.000	15.000	9.00	82,521.72
0898	04656319	000	INLET (COMPL)(DROP)(TY 1-C)	EA	8,112.830	0.000	5.000	1.00	8,112.83
0899	04656311	000	INLET (COMPL)(CURB)(TY 3)(20')	EA	14,158.740	0.000	1.000	1.00	14,158.74
0900	04666040	000	HEADWALL (CH - FW - 30) (DIA= 42 IN)	EA	8,788.000	1.000	0.000	1.00	8,788.00
0901	96086019	000	UNIQUE CHANGE ORDER ITEM 19	DOL	18,308.860	0.000	1.000	2.00	36,617.72
MANHOLE (COMPL)(JUNCTION BOX)(7' TO 10') (CO #6)(UOM: EA)									
0905	04666041	000	HEADWALL (CH - FW - 30) (DIA= 48 IN)	EA	10,700.000	1.000	0.000	1.00	10,700.00
0906	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	7,508.010	0.000	2.000	1.00	7,508.01
0915	04666169	000	WINGWALL (FW - S) (HW=8 FT)	EA	13,352.000	1.000	0.000	1.00	13,352.00
0921	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	31,602.230	0.000	1.000	1.00	31,602.23
0922	04666200	000	WINGWALL (SW - 0) (HW=12 FT)	EA	51,725.220	0.000	1.000	1.00	51,725.22
0925	04676389	000	SET (TY II) (24 IN) (RCP) (3: 1) (P)	EA	1,198.000	1.000	0.000	1.00	1,198.00
0930	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,355.000	5.000	1.000	5.00	6,775.00
0931	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,132.750	0.000	2.000	1.00	2,132.75
0935	04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	1,589.000	1.000	0.000	2.00	3,178.00
0940	04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	3,765.000	1.000	0.000	1.00	3,765.00
0945	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,700.000	58.000	0.000	57.00	210,900.00
0947	04766019	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL III)	LF	798.150	0.000	120.000	120.00	95,778.00
0948	04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	550.350	0.000	80.000	80.00	44,028.00
0949	04746005	000	SLOT DRAIN (GAL STL) (18 IN)	LF	277.850	0.000	240.000	240.00	66,684.00
0950	04766079	000	JACK BOR TUN BOX CULV (6 FT X 5 FT)	LF	1,148.000	205.000	0.000	215.00	246,820.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0953	04796002	000	ADJUSTING INLETS	EA	3,633.830	0.000	2.000	2.00	7,267.66
0960	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	45.000	2,744.000	-94.000	2,257.00	101,565.00
0965	04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	50.000	354.000	0.000	50.00	2,500.00
0970	04816026	000	PIPE (PVC) (SCH 80) (12 IN)	LF	150.000	15.000	0.000	22.00	3,300.00
0975	04966002	000	REMOV STR (INLET)	EA	732.000	143.000	7.000	123.00	90,036.00
0980	04966003	000	REMOV STR (MANHOLE)	EA	863.000	12.000	0.000	18.00	15,534.00
0985	04966006	000	REMOV STR (HEADWALL)	EA	1,125.000	30.000	0.000	13.00	14,625.00
0990	04966007	000	REMOV STR (PIPE)	LF	29.550	33,564.000	369.000	20,412.00	603,174.60
0995	04966008	000	REMOV STR (BOX CULVERT)	LF	49.000	3,817.000	0.000	2,099.00	102,851.00
1000	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	10,000.000	2.000	0.000	2.00	20,000.00
1005	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	50,000.000	16.000	0.000	16.00	800,000.00
1006	04966100		REMOVE STR (GABION)	LF	100.750	0.000	1,394.000	702.50	70,776.88
1010	05006001	000	MOBILIZATION	LS	24,546,455.000	1.000	0.000	0.90	22,091,809.50
1015	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	45.000	25.000	70.00	1,750,000.00
1016	05026001	900	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	0.000	24.000	23.00	575,000.00
1025	05066011	001	ROCK FILTER DAMS (REMOVE)	LF	7.000	1,155.000	0.000	42.00	294.00
1030	05066020	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	21.000	2,640.000	1,076.370	5,037.03	105,777.63
1035	05066024	001	CONSTRUCTION EXITS (REMOVE)	SY	7.000	2,640.000	0.000	924.56	6,471.92
1039	05066002	001	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	30.090	0.000	1,155.000	219.00	6,589.71
1040	05066038	001	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	39,152.000	0.000	48,710.00	97,420.00
1045	05066039	001	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	39,152.000	0.000	9,735.00	9,735.00
1046	05066041	000	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.020	0.000	3,315.000	1,379.00	5,543.58
1050	05066042	001	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.000	23,770.000	0.000	1,140.00	5,700.00
1055	05066043	001	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	27,085.000	0.000	74.00	74.00
1056	96086020	000	UNIQUE CHANGE ORDER ITEM 20 (CO #4) CURB INLET PROTECTION (UOM: LF)	DOL	15.010	0.000	500.000	1,486.00	22,304.86
1060	05086001	000	CONSTRUCTING DETOURS	SY	58.450	63,427.000	3,473.305	63,147.31	3,690,960.15
1065	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	30.000	59,400.000	810.000	47,944.00	1,438,320.00
1070	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	30.000	13,180.000	860.000	9,200.00	276,000.00
1075	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	30.000	320.000	40.000	840.00	25,200.00
1080	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.000	132,660.000	32,979.000	146,518.00	439,554.00
1085	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	20,500.000	3,120.000	28,820.00	86,460.00
1090	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	680.000	180.000	1,800.00	5,400.00
1095	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	3.000	59,400.000	7,468.000	36,840.00	110,520.00
1100	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	13,180.000	1,160.000	9,800.00	39,200.00
1105	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	320.000	60.000	360.00	1,440.00
1110	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	30.000	25,090.000	321.000	21,801.50	654,045.00
1115	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42 )	LF	150.000	3,320.000	0.000	3,060.50	459,075.00
1135	05296002	000	CONC CURB (TY II)	LF	6.100	323.000	0.000	1,261.00	7,692.10
1140	05296005	000	CONC CURB (MONO) (TY II)	LF	4.900	81,284.660	-45.000	56,454.13	276,625.24
1145	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.860	1,251.000	0.000	1,084.00	21,528.24
1155	05306004	000	DRIVEWAYS (CONC)	SY	70.000	7,530.260	137.000	6,627.48	463,923.60
1160	05316003	000	CONC SIDEWALKS (6")	SY	70.000	19,789.290	-36.000	17,477.90	1,223,452.72
1165	05316004	000	CURB RAMPS (TY 1)	EA	1,500.000	3.000	0.000	3.00	4,500.00
1170	05316005	000	CURB RAMPS (TY 2)	EA	1,500.000	47.000	0.000	17.00	25,500.00
1175	05316013	000	CURB RAMPS (TY 10)	EA	1,200.000	15.000	0.000	4.00	4,800.00
1180	05316015	000	CURB RAMPS (TY 20)	EA	1,600.000	2.000	0.000	1.00	1,600.00
1185	05316016	000	CURB RAMPS (TY 21)	EA	1,700.000	13.000	0.000	9.00	15,300.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1190	05316017	000	CURB RAMPS (TY 22)	EA	2,500.000	3.000	0.000	3.00	7,500.00
1192	05316057	000	CONC SIDEWALK (SPECIAL)(RETAINING WALL)	SF	9.330	0.000	10,136.970	7,782.00	72,606.06
1195	05366002	000	CONC MEDIAN	SY	65.000	3,419.780	0.000	1,439.12	93,542.88
1205	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	19.000	2,500.000	0.000	1,175.00	22,325.00
1210	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,770.000	24.000	1.000	25.00	44,250.00
1215	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,150.000	2.000	0.000	1.00	1,150.00
1220	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.500	23,005.000	0.000	23,005.00	126,527.50
1225	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	162.000	13.000	0.000	13.00	2,106.00
1230	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	245.000	5.000	0.000	5.00	1,225.00
1235	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	1,935.000	26.000	-10.000	26.00	50,310.00
1240	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	325.000	37.000	0.000	37.00	12,025.00
1245	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	15,100.000	55.000	26.000	104.00	1,570,400.00
1246	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3) (MASH)(27")	EA	40,027.720	0.000	2.000	1.00	40,027.72
1249	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3) (MASH)(120")	EA	71,639.920	0.000	5.000	2.00	143,279.84
1250	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,900.000	102.000	12.000	44.00	127,600.00
1255	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	950.000	45.000	8.000	47.00	44,650.00
1260	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	1.000	26,217.000	12.000	16,537.68	16,537.68
1265	06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	375.000	32.000	0.000	69.00	25,875.00
1270	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,496.000	145.000	16.000	110.00	164,560.00
1275	06136007	000	HI MST IL POLE (175 FT)( 80 MPH)	EA	24,940.000	30.000	0.000	24.00	598,560.00
1281	62216001	000	LED HI MST IL ASM (8 FIXT)(ASM)(TY)	EA	31,832.040	0.000	30.000	24.00	763,968.96
1282	62206001	000	MODIFY HIGH MAST ASSEMBLY	EA	19,014.180	0.000	4.000	4.00	76,056.72
1285	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.150	26,570.000	-5,140.000	21,456.00	217,778.40
1290	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	24.260	2,890.000	-10.000	4,437.00	107,641.62
1295	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	8.300	4,005.000	0.000	1,120.00	9,296.00
1300	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	25.550	790.000	0.000	165.00	4,215.75
1305	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	13.200	2,445.000	0.000	1,650.00	21,780.00
1310	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	22.000	3,010.000	0.000	1,580.00	34,760.00
1320	06186070	000	CONDT (RM) (2")	LF	41.430	13,070.000	1,005.000	6,270.00	259,766.10
1335	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.410	41,005.000	-32,624.000	7,626.00	10,752.66
1340	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.550	93,950.000	-69,712.000	21,698.00	33,631.90
1385	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.200	5,557.000	0.000	541.00	1,190.20
1390	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,100.000	130.000	1.000	47.75	52,525.00
1395	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	858.000	59.000	0.000	10.00	8,580.00
1400	06246012	000	GROUND BOX TY E (122317)W/APRON	EA	836.000	10.000	0.000	2.00	1,672.00
1402	96086082	000	UNIQUE CHANGE ORDER ITEM 82 Ground Box Lockable Lid (CO #80)(UOM: EA)	DOL	874.820	0.000	30.000	4.00	3,499.28
1405	06286002	000	REMOVE ELECTRICAL SERVICES	EA	788.000	1.000	4.000	1.00	788.00
1410	06286073	000	ELC SRV TY A 240/480 100(NS)SS(E)GC(O)	EA	7,440.000	8.000	0.000	2.50	18,600.00
1425	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	6,550.000	6.000	0.000	2.00	13,100.00
1440	06366001	000	ALUMINUM SIGNS (TY A)	SF	19.250	1,860.180	-46.250	894.34	17,216.06
1450	06366003	000	ALUMINUM SIGNS (TY O)	SF	20.950	17,015.750	-605.750	8,118.83	170,089.39
1460	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	554.000	142.000	0.000	56.00	31,024.00
1470	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	653.000	120.000	4.000	95.00	62,035.00
1480	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	520.000	28.000	0.000	9.00	4,680.00
1485	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	626.000	23.000	0.000	6.00	3,756.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1500	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	825.000	14.000	0.000	2.00	1,650.00
1505	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	950.000	26.000	0.000	4.00	3,800.00
1550	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	4,656.000	44.000	0.000	24.00	111,744.00
1555	06446076	000	REMOVE SM RD SN SUP&AM	EA	211.750	412.000	0.000	19.00	4,023.25
1560	06476003	000	REMOVE LRSA	EA	90.000	12.000	0.000	11.00	990.00
1565	06506035	000	INS OH SN SUP(35 FT BAL TEE)	EA	21,900.000	1.000	0.000	1.00	21,900.00
1570	06506045	000	INS OH SN SUP(40 FT CANT)	EA	18,785.000	3.000	0.000	3.00	56,355.00
1575	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	17,875.000	22.000	0.000	22.00	393,250.00
1580	06506071	000	INS OH SN SUP(60 FT BRDG)(SPAN ONLY)	EA	23,100.000	1.000	0.000	1.00	23,100.00
1585	06506081	000	INS OH SN SUP(70 FT BRDG)(SPAN ONLY)	EA	24,900.000	2.000	0.000	2.00	49,800.00
1590	06506086	000	INS OH SN SUP(75 FT BRDG)(SPAN ONLY)	EA	26,300.000	1.000	0.000	1.00	26,300.00
1595	06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	28,450.000	1.000	0.000	1.00	28,450.00
1600	06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	32,500.000	2.000	0.000	2.00	65,000.00
1605	06506111	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	34,500.000	1.000	0.000	1.00	34,500.00
1610	06506116	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	36,550.000	2.000	0.000	2.00	73,100.00
1615	06506119	000	INS OH SN SUP(110 FT BRDG)	EA	42,750.000	1.000	0.000	1.00	42,750.00
1620	06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	38,500.000	2.000	0.000	2.00	77,000.00
1625	06506126	000	INS OH SN SUP(115 FT BRDG)(SPAN ONLY)	EA	43,225.000	4.000	0.000	3.00	129,675.00
1635	06506204	000	REMOVE OVERHD SIGN SUP	EA	6,565.000	26.000	0.000	23.00	150,995.00
1640	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,365.000	13.000	0.000	13.00	17,745.00
1645	06546006	000	SIGN WALKWAY (48 IN) WITH HNDRL	LF	280.000	8.500	0.000	8.50	2,380.00
1650	06546007	000	REMOVE SIGN WALKWAY	EA	1,945.000	6.000	0.000	6.00	11,670.00
1690	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.200	218,207.000	5,653.000	122,797.00	147,356.40
1695	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	3.800	13,365.000	4,886.000	2,123.00	8,067.40
1700	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.600	449,775.000	26,357.000	539,291.70	323,575.02
1705	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.100	43,918.000	4,141.000	88,949.00	97,843.90
1710	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.000	2,775.000	162.000	2,892.00	20,244.00
1715	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	150.000	70.000	9.000	133.00	19,950.00
1720	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	248.000	59.000	0.000	49.00	12,152.00
1725	06626092	000	WK ZN PAV MRK REMOV (W)36"(YLD TRI)	EA	99.000	18.000	0.000	16.00	1,584.00
1730	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.600	363,615.000	29,831.000	459,490.70	275,694.42
1735	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.000	1,157.000	0.000	504.00	1,008.00
1740	06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	2.000	591.000	0.000	211.00	422.00
1745	06666003	000	REFL PAV MRK TY I (W)4"(BRK)(100MIL)	LF	0.440	46,186.000	50.000	8,590.00	3,779.60
1750	06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.300	1,998.000	-1,367.000	204.00	265.20
1755	06666012	000	REFL PAV MRK TY I (W)4"(SLD)(100MIL)	LF	0.400	154,732.000	200.000	20,362.00	8,144.80
1757	06666018	000	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.500	0.000	1,367.000	360.00	900.00
1760	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.880	47,028.000	0.000	15,441.00	13,588.08
1765	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	1.900	4,510.000	0.000	1,687.00	3,205.30
1770	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.300	11,990.000	0.000	4,708.00	15,536.40
1775	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.500	1,619.000	0.000	505.00	3,282.50
1780	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	112.000	85.000	0.000	19.00	2,128.00
1785	06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	158.000	31.000	0.000	8.00	1,264.00
1790	06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	191.000	8.000	0.000	2.00	382.00
1795	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	100.000	0.000	55.00	7,425.00
1800	06666099	000	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	62.000	112.000	0.000	22.00	1,364.00
1805	06666126	000	REFL PAV MRK TY I (Y)4"(SLD)(100MIL)	LF	0.400	160,658.000	0.000	32,006.00	12,802.40
1812	06666162	000	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.850	0.000	28,552.000	9,660.00	8,211.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1815	06666224	000	PAVEMENT SEALER 4"	LF	0.120	414,402.000	-261,427.000	46,957.00	5,634.84
1816	06666225	000	PAVEMENT SEALER 6"	LF	0.220	0.000	261,677.000	71,456.00	15,720.32
1820	06666226	000	PAVEMENT SEALER 8"	LF	0.330	47,028.000	0.000	12,125.00	4,001.25
1825	06666228	000	PAVEMENT SEALER 12"	LF	0.700	16,500.000	0.000	7,754.00	5,427.80
1830	06666230	000	PAVEMENT SEALER 24"	LF	1.300	1,619.000	0.000	416.00	540.80
1835	06666231	000	PAVEMENT SEALER (ARROW)	EA	20.000	85.000	0.000	19.00	380.00
1840	06666232	000	PAVEMENT SEALER (WORD)	EA	23.000	100.000	0.000	21.00	483.00
1845	06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	25.000	31.000	0.000	8.00	200.00
1850	06666236	000	PAVEMENT SEALER (UTURN ARROW)	EA	40.000	8.000	0.000	2.00	80.00
1855	06666243	000	PAVEMENT SEALER (YLD TRI)	EA	11.000	112.000	0.000	22.00	242.00
1857	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.650	0.000	28,552.000	9,100.00	5,915.00
1858	06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.530	0.000	101,611.000	27,273.00	14,454.69
1862	06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.650	0.000	101,595.000	28,890.00	18,778.50
1865	06726008	000	REFL PAV MRKR TY I-R	EA	5.000	112.000	0.000	2.00	10.00
1870	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	5,929.000	0.000	4,510.00	15,785.00
1871	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.380	0.000	75,589.000	112,865.00	42,888.70
1872	06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.460	0.000	121,673.000	4,625.00	2,127.50
1873	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.810	0.000	12,465.000	9,391.00	7,606.71
1874	06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.060	0.000	1,791.000	2,759.00	2,924.54
1875	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	414,402.000	-261,677.000	45,415.00	4,541.50
1876	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	3.080	0.000	700.000	1,141.00	3,514.28
1877	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	63.630	0.000	65.000	32.00	2,036.16
1878	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	58.330	0.000	39.000	17.00	991.61
1879	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.180	0.000	261,677.000	71,456.00	12,862.08
1880	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.200	47,028.000	0.000	15,996.00	3,199.20
1885	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.500	16,500.000	0.000	4,270.00	2,135.00
1890	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,619.000	0.000	416.00	416.00
1895	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.000	85.000	0.000	19.00	285.00
1900	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	18.000	31.000	0.000	8.00	144.00
1905	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	23.000	8.000	0.000	2.00	46.00
1910	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	17.000	100.000	0.000	21.00	357.00
1920	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.400	6,041.000	0.000	750.00	300.00
1925	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	17,600.000	6.000	0.000	1.00	17,600.00
1930	06806004	000	REMOVING TRAFFIC SIGNALS	EA	6,275.000	6.000	0.000	7.00	43,925.00
1935	06816001	000	TEMP TRAF SIGNALS	EA	89,100.000	9.000	2.000	11.00	980,100.00
1940	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	330.000	84.000	0.000	52.00	17,160.00
1945	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	330.000	23.000	0.000	14.00	4,620.00
1950	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	330.000	95.000	0.000	56.00	18,480.00
1955	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	330.000	17.000	0.000	11.00	3,630.00
1960	06826005	000	VEH SIG SEC (12")LED(RED)	EA	330.000	95.000	0.000	58.00	19,140.00
1965	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	330.000	12.000	0.000	8.00	2,640.00
1970	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	660.000	64.000	0.000	25.00	16,500.00
1975	06826023	000	BACK PLATE (12")(3 SEC)	EA	110.000	102.000	0.000	53.00	5,830.00
1980	06826024	000	BACK PLATE (12")(4 SEC)	EA	121.000	5.000	0.000	3.00	363.00
1985	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	19,801.000	0.000	381.00	419.10
1990	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.100	17,149.000	0.000	526.00	578.60
1995	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.300	8,570.000	0.000	255.00	841.50
2000	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,270.000	3.000	0.000	1.00	7,270.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2005	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,200.000	2.000	0.000	2.00	12,400.00
2010	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	7,500.000	5.000	0.000	1.00	7,500.00
2025	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	16,500.000	4.000	0.000	3.00	49,500.00
2035	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	17,325.000	3.000	0.000	2.00	34,650.00
2037	06866107	000	INS TRF SIG PL AM(S)2 ARM(32-32')LUM	EA	14,500.000	0.000	1.000	1.00	14,500.00
2040	06866143	000	INS TRF SIG PL AM(S)2 ARM(40-32')LUM	EA	11,000.000	1.000	0.000	1.00	11,000.00
2045	06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36')LUM	EA	12,100.000	1.000	0.000	1.00	12,100.00
2050	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	12,650.000	3.000	0.000	3.00	37,950.00
2055	06876001	000	PED POLE ASSEMBLY	EA	1,980.000	35.000	0.000	15.00	29,700.00
2060	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	715.000	64.000	0.000	14.00	10,010.00
2065	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,850.000	6.000	0.000	1.00	3,850.00
2075	07306002	000	FULL - WIDTH MOWING	AC	110.000	2,988.000	0.000	20.59	2,264.90
2080	07346002	000	LITTER REMOVAL	CYC	3,600.000	54.000	16.000	82.00	295,200.00
2085	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	3,700.000	54.000	12.000	66.00	244,200.00
2086	07386001	900	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	2,959.370	0.000	17.000	13.00	38,471.81
2090	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	54.000	12.000	66.00	132,000.00
2091	07386003	900	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,959.370	0.000	17.000	13.00	38,471.81
2095	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	3,800.000	54.000	16.000	70.00	266,000.00
2096	07386005	900	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	5,045.160	0.000	17.000	13.00	65,587.08
2100	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	3,800.000	54.000	14.000	68.00	258,400.00
2101	07386007	900	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	3,819.480	0.000	17.000	13.00	49,653.24
2105	07646001	000	DRAIN INLET CLEANING	EA	1,844.000	15.000	0.000	3.00	5,532.00
2120	50266001	000	ASBESTOS ABATEMENT (COATINGS)	SF	7.000	130,984.000	0.000	103,915.14	727,405.98
2125	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	24.000	0.000	6.00	6,000.00
2145	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	2,325.000	6.000	0.000	1.00	2,325.00
2150	60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	1,630.000	6.000	0.000	1.00	1,630.00
2155	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	10,950.000	5.000	0.000	1.00	10,950.00
2160	60106003	000	CCTV FIELD CONTROLLER	EA	1,565.000	5.000	0.000	1.00	1,565.00
2165	60106004	000	CCTV MOUNT (POLE)	EA	1,335.000	3.000	0.000	1.00	1,335.00
2180	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,450.000	1.000	0.000	1.00	1,450.00
2185	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	17,300.000	1.000	0.000	1.00	17,300.00
2190	60296001	001	RADAR VEHICLE SENSING DEVICE	EA	11,380.000	9.000	0.000	2.00	22,760.00
2195	60466001	000	INSTALL OF (RPD) VEHICLE DETECTORS	EA	825.000	33.000	0.000	21.00	17,325.00
2200	60626006	000	ITS RADIO (SNGL)(900 MHZ)-C-U	EA	8,500.000	1.000	0.000	1.00	8,500.00
2210	60626020	000	ITS RADIO (SNGL)(5 GHZ)-I-P	EA	8,250.000	2.000	0.000	2.00	16,500.00
2225	60636027	000	SPS-INS (80W)1152W (600AH) 2X50A(1)	EA	21,250.000	2.000	0.000	2.00	42,500.00
2230	60646010	000	ITS POLE (30 FT)(90 MPH)	EA	5,190.000	4.000	0.000	4.00	20,760.00
2235	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	12,775.000	3.000	0.000	2.00	25,550.00
2250	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	6,825.000	5.000	0.000	1.00	6,825.00
2255	60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	7,275.000	2.000	0.000	1.00	7,275.00
2260	60786001	000	CONCRETE GROUND BOX TY AS	EA	2,350.000	34.000	0.000	27.00	63,450.00
2265	60786002	000	CONCRETE GROUND BOX TY DS	EA	3,565.000	11.000	0.000	5.00	17,825.00
2269	60886001	000	REMOVE CAMERA POLE STRUCTURE	EA	3,712.000	0.000	1.000	1.00	3,712.00
2270	60936003	000	REMOVE EXISTING LANE CONTROL SYSTEM	EA	2,225.000	2.000	0.000	2.00	4,450.00
2275	60936012	000	REMOVE EXIST RVSD	EA	1,100.000	3.000	0.000	4.00	4,400.00
2280	61026001	000	REMOVE HIGH MAST ILLUMINATION	EA	6,550.000	10.000	0.000	10.00	65,500.00
2297	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	21.260	0.000	26,091.000	17,940.00	381,404.40
2302	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	24.370	0.000	16,340.000	13,420.00	327,045.40

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2305	61436002	000	REMOVE RVSD POLE STRUCTURE	EA	1,435.000	2.000	-1.000	1.00	1,435.00
2310	61606001	000	WIRELESS ETHERNET MICROWAVE RADIO	EA	18,725.000	4.000	0.000	4.00	74,900.00
2315	61636001	000	REMOVE EXISTING CABLES (FIBER)	LF	1.100	14,262.000	0.000	17,607.00	19,367.70
2320	61636002	000	REMOVE EXISTING CABLES (POWER)	LF	0.550	7,732.000	0.000	7,732.00	4,252.60
2325	61646001	000	PORTABLE ITS	EA	164,900.000	2.000	0.000	2.00	329,800.00
2416	04656271	000	INLET (COMPL)(GRATE)(TY 1)	EA	8,975.010	0.000	132.000	135.00	1,211,626.35
2418	04656297	000	MANH(COMPL)(JUNCTION)(TY 2)	EA	13,176.710	0.000	55.000	14.00	184,473.94
2420	04656312	000	MANH (COMPL)(TY 1-C)	EA	9,311.190	0.000	43.000	34.00	316,580.46
2960	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	462,591.050	0.000	12,278.81	12,278.81
2965	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	462,591.050	0.000	98,307.86	98,307.86
2970	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	77,778.130	0.000	1,964.77	1,964.77
2972	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	5,000.000	0.000	2,800.00	2,800.00
2975	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	200,000.000	0.000	2,469.54	2,469.54
2980	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	200,000.000	300,000.000	2,475,849.61	2,475,849.61
2985	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	200,000.000	1,300,000.000	1,998,696.39	1,998,696.39
2990	96066054		PARTNERING	DOL	1.000	2,500.000	0.000	2,280.55	2,280.55
2995	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	3,928,604.46	3,928,604.46
2996	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	3,623,477.11	3,623,477.11
3000	96086003	000	UNIQUE CHANGE ORDER ITEM 3 XEROX 7225 MULTIFUNCTIONAL COPIER (CO #3)(UOM: LS)	DOL	7,176.910	0.000	1.000	1.00	7,176.91
3005	96086004	000	UNIQUE CHANGE ORDER ITEM 4 XEROX 7225 COPIER MAINTENANCE (CO #3)(UOM: MO)	DOL	46.460	0.000	48.000	78.00	3,623.88
3010	96086030	000	UNIQUE CHANGE ORDER ITEM 30 AVENUE J - TEMP. SIGNAL REVISION (UOM: LS)(CO #10)	DOL	3,433.370	0.000	1.000	1.00	3,433.37
3011	96086021		UNIQUE CHANGE ORDER ITEM 21 Barricades - HOV Lanes at T-Ramp (UOM: LS)(CO #8)	DOL	35,751.910	0.000	1.000	1.00	35,751.91
3014	96086024		UNIQUE CHANGE ORDER ITEM 24 Additional Mobilization - Rotomill Crew (UOM: EA)(CO #8)	DOL	2,072.910	0.000	3.000	1.00	2,072.91
3018	96086028		UNIQUE CHANGE ORDER ITEM 28 Mobilization - Portable Barrier Crew (UOM: EA)(CO #8)	DOL	1,184.660	0.000	3.000	1.00	1,184.66
3019	96086029		UNIQUE CHANGE ORDER ITEM 29 Add. Mob. - Drainage - Ave. F (UOM: LS)(CO #11)	DOL	4,422.290	0.000	1.000	1.00	4,422.29
3022	96086015		UNIQUE CHANGE ORDER ITEM 15 ADDITIONAL REBAR SH 360 SBFR BENT #6 (CO #17)(UOM: LS)	DOL	261.750	0.000	1.000	1.00	261.75
3026	96086033	000	UNIQUE CHANGE ORDER ITEM 33 Powder Coat - Signal & Pedestrian Elements (UOM: LS)(CO #20)	DOL	1.000	0.000	92,272.470	92,272.47	92,272.47
3027	96086034		UNIQUE CHANGE ORDER ITEM 34 Temporary Power to Signals (UOM: LS)(CO #24)	DOL	3,383.000	0.000	1.000	1.00	3,383.00
3028	96086035		UNIQUE CHANGE ORDER ITEM 35 SAW CUT DEMO FOR DETOURS (UOM: LS)(CO #41)	DOL	4,443.740	0.000	1.000	1.00	4,443.74
3029	96086036		UNIQUE CHANGE ORDER ITEM 36 Additional Construction Staking (CO #42)(UOM: LS)	DOL	7,337.230	0.000	1.000	1.00	7,337.23
3030	96086037		UNIQUE CHANGE ORDER ITEM 37 Additional Mobilization (CO #42)(UOM: EA)	DOL	10,584.220	0.000	4.000	2.00	21,168.44
3032	96086039		UNIQUE CHANGE ORDER ITEM 39 Line A Pumping ( CO #39)(UOM: LS)	DOL	2,943.310	0.000	1.000	1.00	2,943.31

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3033	96086040		UNIQUE CHANGE ORDER ITEM 40 SS109 Bypass Pumping (CO #47) (UOM: WK)	DOL	1,812.390	0.000	5.000	5.00	9,061.95
3034	96086041		UNIQUE CHANGE ORDER ITEM 41 Remove Existing ITS Cabinets and Cables (CO #50) (UOM: LS)	DOL	1.000	0.000	18,842.120	18,842.12	18,842.12
3035	96086042		UNIQUE CHANGE ORDER ITEM 42 Consultant (SEA) MSE Wall Engr. Costs (CO #32) (UOM: LS)	DOL	5,509.300	0.000	1.000	1.00	5,509.30
3036	96086043	000	UNIQUE CHANGE ORDER ITEM 43 DC Assy, AMI Meter Relo, Mob/DeMob, Fit (CO #45) (UOM: LS)	DOL	144,982.190	0.000	1.000	1.00	144,982.19
3037	96086044	000	UNIQUE CHANGE ORDER ITEM 44 MSE Wall Panel Reimbursement (CO# 52) (UOM: LS)	DOL	22,416.920	0.000	1.000	1.00	22,416.92
3038	96086045		UNIQUE CHANGE ORDER ITEM 45 Additional Engineering Costs for MSE Wall (UOM: LS)	DOL	2,433.850	0.000	1.000	1.00	2,433.85
3039	96086046		UNIQUE CHANGE ORDER ITEM 46 MSE Wall Panel Reimbursement (CO #46)(UOM: LS)	DOL	3,514.920	0.000	1.000	1.00	3,514.92
3040	96086047		UNIQUE CHANGE ORDER ITEM 47 Temp Traffic Signal Repair due to Crash (CO #55)(UOM: LS)	DOL	1,236.620	0.000	1.000	1.00	1,236.62
3042	96086049	000	UNIQUE CHANGE ORDER ITEM 49 WL 202 Bypass Line (CO #57) (UOM: LS)	DOL	15,764.610	0.000	1.000	1.00	15,764.61
3043	96086050		UNIQUE CHANGE ORDER ITEM 50 Cut, Plug and Sleeve of Waterline (CO #58) (UOM: LS)	DOL	20,848.610	0.000	1.000	1.00	20,848.61
3044	96086051		UNIQUE CHANGE ORDER ITEM 51 Overhead Sign Structure Revision (CO #56) (UOM: LS)	DOL	12,948.710	0.000	1.000	1.00	12,948.71
3046	96086053	000	UNIQUE CHANGE ORDER ITEM 53 IH30 HMAC Pavement Repair (CO #61)(UOM: LS)	DOL	155,330.750	0.000	1.000	1.00	155,330.75
3047	96086054	000	UNIQUE CHANGE ORDER ITEM 54 Force Account Drill Shaft Obstructions (CO# 63) (UOM: LS)	DOL	6,081.250	0.000	1.000	1.00	6,081.25
3048	96086055	000	UNIQUE CHANGE ORDER ITEM 55 Electrical Service Relocation (CO #64)(UOM: LS)	DOL	8,684.350	0.000	1.000	1.00	8,684.35
3049	96086056	000	UNIQUE CHANGE ORDER ITEM 56 Temporary Fire Water Vaults (CO #67)(UOM: LS)	DOL	18,744.430	0.000	1.000	1.00	18,744.43
3050	96086057	000	UNIQUE CHANGE ORDER ITEM 57 Retaining Wall Obstructions (CO# 70) (UOM: LS)	DOL	5,977.320	0.000	1.000	1.00	5,977.32
3052	96086059	000	UNIQUE CHANGE ORDER ITEM 59 Detour Signs and Barricades (CO#73) (UOM: LS)	DOL	1.000	0.000	59,854.000	59,854.00	59,854.00
3053	96086060	000	UNIQUE CHANGE ORDER ITEM 60 Set Up & Take Down Detour (CO #71) (UOM: EA)	DOL	22,722.000	0.000	5.000	1.00	22,722.00
3054	96086061	000	UNIQUE CHANGE ORDER ITEM 61 Water Barrier and Installation (CO #74)(UOM: LS)	DOL	15,116.000	0.000	1.000	1.00	15,116.00
3055	96086062	000	UNIQUE CHANGE ORDER ITEM 62 Temporary Guide Signs (CO #79) (UOM: LS)	DOL	1.000	0.000	55,066.570	58,552.16	58,552.16
3056	96086063	000	UNIQUE CHANGE ORDER ITEM 63 HMAC Pavement Repair (CO #78)(UOM: TON)	DOL	137.870	0.000	8,255.720	8,255.72	1,138,216.12
3057	96086064	000	UNIQUE CHANGE ORDER ITEM 64 Lane Closures and Rotomill Mobilization (CO #78)(UOM: LS)	DOL	1.000	0.000	50,807.400	50,807.40	50,807.40
3058	96086065		UNIQUE CHANGE ORDER ITEM 65 Force Account - WL 115 (CO #59)(UOM: LS)	DOL	1.000	0.000	851,884.380	807,073.35	807,073.35



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3059	96086066	000	UNIQUE CHANGE ORDER ITEM 66 Force Account - Junction Box (CO#81)(UOM: INV)	DOL	1.000	0.000	109,868.680	93,279.87	93,279.87
3060	96086067	000	UNIQUE CHANGE ORDER ITEM 67 Force Account: Conduit Relocation (CO #82)(UOM: INV)	DOL	1.000	0.000	4,500.000	4,500.00	4,500.00
3061	96086068	000	UNIQUE CHANGE ORDER ITEM 68 Fire Suppression System Pump (CO #84) (UOM: LS)	DOL	1.000	0.000	73,900.000	73,900.00	73,900.00
3062	96086069	000	UNIQUE CHANGE ORDER ITEM 69 IH30 HMAC Pavement Repair (CO #85) (UOM: TON)	DOL	129.640	0.000	570.000	510.97	66,242.15
3063	96086070	000	UNIQUE CHANGE ORDER ITEM 70 2 Lane Closure (CO #85) (UOM: EA)	DOL	2,705.700	0.000	1.000	1.00	2,705.70
3064	96086071		UNIQUE CHANGE ORDER ITEM 71 Rotomill Mobilization (CO #85) (UOM: EA)	DOL	3,184.000	0.000	1.000	1.00	3,184.00
3066	96086073	000	UNIQUE CHANGE ORDER ITEM 73 Panel Waste & Extra Engineering (CO #90) (UOM: LS)	DOL	48,110.350	0.000	1.000	1.00	48,110.35
3067	96086074	000	UNIQUE CHANGE ORDER ITEM 74 FORCE ACCT: Line R Tie-In and Inlet Remove/Replace	DOL	1.000	0.000	46,855.740	16,743.00	16,743.00
3072	96086079	000	UNIQUE CHANGE ORDER ITEM 79 FORCE ACCOUNT - Line U & P Jct Boxes (CO #106)(UOM: LS)	DOL	1.000	0.000	114,510.770	114,510.77	114,510.77
3074	96086081		UNIQUE CHANGE ORDER ITEM 81 Reynolds Mobilization Fee (CO #111)(UOM: LS)	DOL	7,500.000	0.000	1.000	1.00	7,500.00
3076	96086083	000	UNIQUE CHANGE ORDER ITEM 83 Relocate Temp Traff Signal Pole at Ave J (CO #69) (UOM: EA)	DOL	7,974.200	0.000	2.000	2.00	15,948.40
3078	96086085	000	UNIQUE CHANGE ORDER ITEM 85 Conduit Lowering and Repair (CO #87) (UOM: LS)	DOL	1.000	0.000	13,919.210	13,919.21	13,919.21
3079	96086086	000	UNIQUE CHANGE ORDER ITEM 86 Additional Demo Equipment (CO #112)(UOM: LS)	DOL	10,621.440	0.000	1.000	1.00	10,621.44
3080	96086087	000	UNIQUE CHANGE ORDER ITEM 87 Escalation - Straight Line Sawing (CO #104)(UOM:LS)	DOL	1.000	0.000	28,681.640	28,681.64	28,681.64
3081	96086088	000	UNIQUE CHANGE ORDER ITEM 88 Escalation - Royal Rebar (CO #103)(UOM:LS)	DOL	1.000	0.000	257,623.950	257,623.95	257,623.95
3082	96086089	000	UNIQUE CHANGE ORDER ITEM 89 Escalation - FA Brown's (CO #115)(UOM:LS)	DOL	65,081.000	0.000	1.000	1.00	65,081.00
3084	96086091	000	UNIQUE CHANGE ORDER ITEM 91 Temporary Overhead Compensation (CO #117)(UOM:LS)	DOL	7,980,896.000	0.000	1.000	1.00	7,980,896.00
3085	96086092	000	UNIQUE CHANGE ORDER ITEM 92 Escalation - USA Erosion (CO #102)(UOM:LS)	DOL	42,355.000	0.000	1.000	1.00	42,355.00
3087	96086093		UNIQUE CHANGE ORDER ITEM 93 Ave J Bridge Repair (CO #113)(UOM:LS)	DOL	85,143.370	0.000	1.000	1.00	85,143.38
3088	96086094	000	UNIQUE CHANGE ORDER ITEM 94 CONC BOX CULV (12FT X 6FT)(MOD)(CO #118)(UOM:LF)	DOL	3,531.920	0.000	130.000	130.00	459,149.60
3089	96086095	000	UNIQUE CHANGE ORDER ITEM 95 AT&T Duct Protection (CO #118)(UOM:LF)	DOL	1,231.720	0.000	120.000	120.00	147,806.40
3090	96086096	000	UNIQUE CHANGE ORDER ITEM 96 Trench Protection (CO #118)(UOM:LF)	DOL	1,064.240	0.000	130.000	130.00	138,351.20
3091	96086097		UNIQUE CHANGE ORDER ITEM 97 Modify Signal, Detour & Signage Copeland (CO #114)(UOM:LS)	DOL	35,893.210	0.000	1.000	1.00	35,893.21

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3092	96086098	000	UNIQUE CHANGE ORDER ITEM 98 Sanitary Service Repair (CO #121)(UOM:LS)	DOL	5,342.620	0.000	1.000	1.00	5,342.62
3094	96086099	000	UNIQUE CHANGE ORDER ITEM 99 Ark Inefficiency Claim (CO #122)(UOM: LS)	DOL	3,834,260.680	0.000	1.000	1.00	3,834,260.68
3095	96086100		UNIQUE CHANGE ORDER ITEM 100 Modify Signal, Ave J (CO #114)(UOM:LS)	DOL	3,269.910	0.000	1.000	1.00	3,269.91
3096	96086002	000	UNIQUE CHANGE ORDER ITEM 2 Revise Signs from Ave H to Lamar Blvd (CO# 127)(UOM:DOL)	DOL	1.000	0.000	55,124.380	55,124.38	55,124.38
3097	96086001	000	UNIQUE CHANGE ORDER ITEM 1 JC Abut 1 Hydro and Survey (CO#123)(UOM:LS)	DOL	13,047.320	0.000	1.000	1.00	13,047.32
3098	96086003	000	UNIQUE CHANGE ORDER ITEM 3 18" HDPE Storm Sewer Tie in (CO #124) (UOM:LS)	DOL	1.000	0.000	3,669.330	3,669.33	3,669.33
3099	96086004	000	UNIQUE CHANGE ORDER ITEM 4 Remove & Reinstall JB J5A-5 Top (CO #124) (UOM:LS)	DOL	1.000	0.000	6,883.630	6,883.63	6,883.63
3100	96086005	000	UNIQUE CHANGE ORDER ITEM 5 Rotate MH 109A to Miss the Sidewalk (CO# 124) (UOM:LS)	DOL	1.000	0.000	1,849.420	1,849.42	1,849.42
3101	96086006	000	UNIQUE CHANGE ORDER ITEM 6 Line 2PA & Inlet P2A (CO #124) (UOM:LS)	DOL	1.000	0.000	13,411.520	13,411.52	13,411.52
3103	96086008	000	UNIQUE CHANGE ORDER ITEM 8 Capping 8'x7' Box Culvert, Sta 364+00 (CO #124)(UOM: LS)	DOL	1.000	0.000	27,211.700	27,211.70	27,211.70
3104	96086009	000	UNIQUE CHANGE ORDER ITEM 9 RW B29C Bore Logs & Geotech Data (CO #126)(UOM=LS)	DOL	27,499.740	0.000	1.000	1.00	27,499.74
3105	96086010	000	UNIQUE CHANGE ORDER ITEM 10 Tmp Lg Guide Sign for I-30 at Ballpark Way (CO#127)(UOM:DOL)	DOL	1.000	0.000	5,113.370	5,113.37	5,113.37
3109	96086014		UNIQUE CHANGE ORDER ITEM 14 Ave J Repair - Frontage Rd Closure (CO #113)(UOM:EA)	DOL	1,708.000	0.000	20.000	20.00	34,160.00
3110	96086015	000	UNIQUE CHANGE ORDER ITEM 15 Ave J Repair - Main Lane Closure (CO #113)(UOM:EA)	DOL	2,508.000	0.000	10.000	2.00	5,016.00
3111	96086016	000	UNIQUE CHANGE ORDER ITEM 16 Concrete Coping & DS Facia (CO #131)(UOM:LS)	DOL	1.000	0.000	291,604.530	291,604.53	291,604.53
3112	96086017	000	UNIQUE CHANGE ORDER ITEM 17 Modeling, Engineering, MSE Waste, MOB (CO #131)(UOM:DOL)	DOL	1.000	0.000	99,526.670	99,526.67	99,526.67
3113	96086018	000	UNIQUE CHANGE ORDER ITEM 18 Lane Closures, Mill, Mob (CO #132)(UOM:EA)	DOL	1.000	0.000	86,951.810	86,951.81	86,951.81
3115	96086101	000	UNIQUE CHANGE ORDER ITEM 2020 & 2021 Escalation - North Texas (CO #134)(UOM:LS)	DOL	1.000	0.000	606,550.020	606,550.02	606,550.02
3116	96086021	000	UNIQUE CHANGE ORDER ITEM 21 Relocate Elec Service Points PR-1 & PR-5 (UOM:DOL)(CO#135)	DOL	1.000	0.000	1,616.830	1,616.83	1,616.83
3117	96086022	000	UNIQUE CHANGE ORDER ITEM 22 Relocate Temp Traffic Signal, Radars, Signs (UOM:DOL)(CO#135)	DOL	1.000	0.000	13,293.130	13,293.13	13,293.13
3118	96086023	000	UNIQUE CHANGE ORDER ITEM 23 Rewiring of Signal Heads (UOM:DOL)(CO#135)	DOL	1.000	0.000	1,146.850	1,146.85	1,146.85
3119	96086024	000	UNIQUE CHANGE ORDER ITEM 24 Energy Usage - Signal on I-30 @ Six Flags (UOM:DOL)(CO #135)	DOL	1.000	0.000	291.970	291.97	291.97
3120	96086025	000	UNIQUE CHANGE ORDER ITEM 25 Battery for ITS Trailer (UOM:DOL) (CO #135)	DOL	1.000	0.000	9,670.370	9,670.37	9,670.37

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3124	96086029		UNIQUE CHANGE ORDER ITEM 29 Temporary Overhead Compensation #2 (CO#138)(UOM:DAY)	DOL	12,166.000	0.000	144.000	144.00	1,751,904.00
3125	96086030		UNIQUE CHANGE ORDER ITEM 30 Temporary Overhead Compensation #3 (CO#139)(UOM:DAY)	DOL	12,166.000	0.000	338.000	420.00	5,109,720.00
3127	96086032	000	UNIQUE CHANGE ORDER ITEM 32 ML Inlet Top Removal (UOM: EA)	DOL	6,686.930	0.000	17.000	17.00	113,677.81
3128	96086033	000	UNIQUE CHANGE ORDER ITEM 33 ML Inlet Top Replacement (UOM: EA)	DOL	6,621.880	0.000	17.000	17.00	112,571.96
3129	96086034		UNIQUE CHANGE ORDER ITEM 34 Escalation - Oldcastle (CO #143)(UOM:DOL)	DOL	1.000	0.000	758,347.000	758,347.00	758,347.00
3136	96086101	901	UNIQUE CHANGE ORDER ITEM Escalation - Interim - WB (CO #147)(UOM:DOL)	DOL	1.000	0.000	2,168,517.470	2,168,517.47	2,168,517.47
3137	96086026	000	UNIQUE CHANGE ORDER ITEM 26 Rerouting Power to Temp Signal Six Flags (UOM:DOL) (CO #135)	DOL	1.000	0.000	12,332.130	12,332.13	12,332.13
3141	96086045	000	UNIQUE CHANGE ORDER ITEM 45 NB 360 Shoulder Rehab (CO#150)(UOM:TON)	DOL	150.300	0.000	431.000	459.30	69,032.79
3142	96086046	000	UNIQUE CHANGE ORDER ITEM 46 Lane closures, Mill, Mob (CO #150)(UOM:EA)	DOL	1.000	0.000	28,914.200	28,914.20	28,914.20
3149	96086101	905	UNIQUE CHANGE ORDER ITEM Scott Derr Sealer Escalation (UOM: LS)(CO#157)	DOL	1.000	0.000	289,208.110	253,057.08	253,057.08
3151	96086051	000	UNIQUE CHANGE ORDER ITEM 51 Misc. Illumination,Signal, Sign Work (CO #158)(UOM: DOL)	DOL	1.000	0.000	33,324.330	33,324.33	33,324.33
3154	96086101	908	UNIQUE CHANGE ORDER ITEM WB Dispute Resolution (UOM:DOL)(CO#161)	DOL	1.000	0.000	34,200,000.000	34,200,000.00	34,200,000.00
3155	96086053	000	UNIQUE CHANGE ORDER ITEM 53 Replacement ITS Trailer (CO #120) (UOM: DOL)	DOL	1.000	0.000	49,527.470	49,527.47	49,527.47

Category Subtotal \$294,412,082.58

PROJECT NH 2007(893) CONTROL 106802123

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2595	70556003	000	6" WATERLINE, PVC C-900(DR-18)	LF	64.000	477.000	0.000	872.00	55,808.00
2600	70556004	000	8" WATERLINE, PVC C-900(DR-18)	LF	72.000	560.000	10.000	618.50	44,532.00
2605	70556005	000	12" WATERLINE, PVC C-900(DR-18)	LF	76.000	10,232.000	313.000	11,370.90	864,188.40
2610	70556006	000	TRENCH SAFETY SYSTEMS FOR WATERLINE	LF	1.000	17,962.000	355.000	2,760.00	2,760.00
2620	70556008	000	FURN, INTL LEAD FREE FIRE HYDRANT ASSM	EA	2,500.000	19.000	2.000	21.00	52,500.00
2625	70556009	000	RMV, SLV, DELIVER EXISTING FIRE HYDRANT	EA	100.000	9.000	3.000	1.00	100.00
2630	70556010	000	6" RESILIENT WEDGE GATE VALVE WITH BOX	EA	800.000	27.000	3.000	44.00	35,200.00
2635	70556011	000	8" RESILIENT WEDGE GATE VALVE WITH BOX	EA	1,500.000	3.000	0.000	10.00	15,000.00
2640	70556012	000	12" RESILIENT WEDGE GATE VALVE WITH BOX	EA	2,000.000	24.000	3.000	43.00	86,000.00
2650	70556015	000	CONNECT TO EXST 6" WATERLINE, GATE VALV	EA	1,000.000	2.000	0.000	1.00	1,000.00
2655	70556016	000	CONNECT TO EXST 8" WATERLINE, GATE VALV	EA	1,000.000	7.000	1.000	3.00	3,000.00
2660	70556017	000	CONNECT TO EXST 10" WATERLINE, GATE VLV	EA	1,200.000	5.000	0.000	1.00	1,200.00
2665	70556018	000	CONNECT TO EXST 12" WATERLINE, GATE VLV	EA	1,200.000	22.000	1.000	13.00	15,600.00
2670	70556019	000	CUT AND PLUG EXST 6" WATERLINE	EA	600.000	3.000	0.000	1.00	600.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2675	70556020	000	CUT AND PLUG EXST 8" WATERLINE	EA	600.000	2.000	2.000	1.00	600.00
2680	70556021	000	CUT AND PLUG EXST 12" WATERLINE	EA	800.000	11.000	0.000	11.00	8,800.00
2685	70556022	000	FURN, INST CONC ENCASEMENT, WATERLINE	LF	55.000	20.000	0.000	10.00	550.00
2705	70556027	000	FURN, INST, MAINT TEMP ASPH PAVE REPAIR	LF	45.000	35.000	0.000	23.00	1,035.00
2730	70556032	000	8" SANITARY SEWER LINE, PVC (SDR-26)	LF	68.000	4,657.000	69.000	4,756.00	323,408.00
2735	70556033	000	10" SANITARY SEWER LINE, PVC (SDR-26)	LF	84.000	43.000	0.000	43.00	3,612.00
2740	70556034	000	12" SANITARY SEWER LINE, PVC (SDR-26)	LF	88.000	1,249.000	10.000	913.00	80,344.00
2745	70556035	000	15" SANITARY SEWER LINE, PVC (SDR-26)	LF	110.000	526.000	0.000	467.00	51,370.00
2750	70556036	000	18" SANITARY SEWER LINE, PVC (SDR-26)	LF	145.000	779.000	5.000	855.20	124,004.00
2765	70556039	000	TRENCH SAFETY SYSTEMS, SANITARY SEWER	LF	1.000	11,766.000	0.000	3,829.30	3,829.30
2775	70556042	000	FURN, INST STND 4' DIA SEWER MANHOLE	EA	5,000.000	26.000	-4.000	12.00	60,000.00
2780	70556043	000	FURN, INST STND 5' DIA SEWER MANHOLE	EA	6,000.000	34.000	-5.000	33.00	198,000.00
2785	70556046	000	STND 5' DIA INSIDE SEWER DROP MANHOLE	EA	10,000.000	7.000	-3.000	2.00	20,000.00
2790	70556049	000	EXTRA DEPTH 6' DIA T-BASE MANHOLE, 54"	EA	22,000.000	2.000	0.000	2.00	44,000.00
2795	70556050	000	SDR-26 PVC SANI SEWER FROM MN TO PROPER	EA	2,000.000	10.000	0.000	7.00	14,000.00
2800	70556051	000	REMOVE AND DISPOSE EXISTING MANHOLE	EA	500.000	10.000	0.000	10.00	5,000.00
2805	70556052	000	ABANDON EXISTING MANHOLE	EA	300.000	25.000	0.000	5.00	1,500.00
2810	70556053	000	ADJ EXST SANI SEWER MANHOLE TO FINAL GR	EA	600.000	2.000	6.000	10.00	6,000.00
2815	70556054	000	CONNECT TO EXISTING SANITARY SEWER LINE	EA	800.000	22.000	0.000	10.00	8,000.00
2820	70556055	000	CONNECT TO EXST MANHOLE BY CORING, REWK	EA	1,000.000	4.000	0.000	3.00	3,000.00
2825	70556056	000	CUT AND PLUG EXST SANITARY SEWER LINE	EA	300.000	11.000	0.000	4.00	1,200.00
2835	70556058	000	8" WL PVC C-900, DR-18 20" ENCASE BY O-C	LF	200.000	85.000	0.000	85.00	17,000.00
2840	70556059	000	12" WL PVC C-900, DR-18 24" ENCASE, O-C	LF	210.000	951.000	-289.000	463.00	97,230.00
2843	96086016	000	UNIQUE CHANGE ORDER ITEM 16 12" DIP 350 PSI WL IN 24" STL ENCASE BORE (U.O.M.: LF)(CO#2)	DOL	690.590	0.000	1,788.000	1,810.00	1,249,967.90
2861	96086010	000	UNIQUE CHANGE ORDER ITEM 10 8" PVC SDR 26 SS IN 20" STL ENCASE BORE (U.O.M.: LF)(CO#2)	DOL	400.000	0.000	392.000	392.00	156,800.00
2871	96086007	000	UNIQUE CHANGE ORDER ITEM 7 30" FG SS IN 42"	DOL	880.000	0.000	384.000	310.00	272,800.00
2880	70556068	000	EXTRA DEPTH FOR 5' DIA MH	LF	170.000	292.000	0.000	94.40	16,048.00
2885	70556069	000	EXTRA DEPTH FOR 5' DIA DROP MH	LF	250.000	64.000	0.000	27.00	6,750.00
2890	70556070	000	8" SS PVC SDR-26 20" ENCASE, OPEN-CUT	LF	220.000	284.000	-45.000	79.00	17,380.00
2895	70556071	000	12" SS PVC SDR-26 24" ENCASE , OPEN-CUT	LF	260.000	20.000	0.000	20.00	5,200.00
2905	70556073	000	18" SS PVC SDR-26 30" ENCASE , OPEN-CUT	LF	380.000	80.000	0.000	80.00	30,400.00
2921	96086012	000	UNIQUE CHANGE ORDER ITEM 12 8" DIP 350 PSI WATERLINE BY OPEN CUT (U.O.M.: LF)(CO#2)	DOL	78.000	0.000	49.000	40.50	3,159.00
2926	96086011	000	UNIQUE CHANGE ORDER ITEM 11 12" DIP 350PSI WATERLINE BY OPEN CUT (U.O.M.: LF)(CO#2)	DOL	88.000	0.000	347.000	392.50	34,540.00
2931	96086001	000	UNIQUE CHANGE ORDER ITEM 1 18" FIBERGLASS SS OPEN CUT (U.O.M.: LF)(CO#2)	DOL	220.000	0.000	30.000	25.00	5,500.00
2936	96086006	000	UNIQUE CHANGE ORDER ITEM 6 30" FIBERGLASS OPEN CUT (U.O.M.: LF)(CO#2)	DOL	290.000	0.000	426.000	382.00	110,780.00
2941	96086013	000	UNIQUE CHANGE ORDER ITEM 13 12" DIP 350 PSI WL IN 16" STL ENCASE BORE (U.O.M.: LF)(CO#2)	DOL	400.000	0.000	120.000	120.00	48,000.00
2944	96086014	000	UNIQUE CHANGE ORDER ITEM 14 30" FG SS IN 42" STL ENCASE OPEN CUT (U.O.M.: LF)(CO#2)	DOL	290.000	0.000	38.000	131.00	37,990.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2946	96086008	000	UNIQUE CHANGE ORDER ITEM 8 12" PVC SDR SS IN 30" STL ENCASE BY BORE (U.O.M.: LF)(CO#2)	DOL	480.000	0.000	368.000	344.00	165,120.00
2951	96086005	000	UNIQUE CHANGE ORDER ITEM 5 18" FG SS - 30" STL ENVASEMENT - BORE (U.O.M.: LF)(CO#2)	DOL	500.000	0.000	993.000	986.00	493,000.00
3000	96086072	000	UNIQUE CHANGE ORDER ITEM 72 Bore Pit & 45 LF Bore (20" Steel Casing)(CO #88)(UOM: LS)	DOL	53,829.050	0.000	1.000	2.00	107,658.10
3001	96086075	000	UNIQUE CHANGE ORDER ITEM 75 Force Account: Open Cut & Bore Pits (CO #89)(UOM: INV)	DOL	1.000	0.000	209,292.090	236,896.52	236,896.52
3002	96086076	000	UNIQUE CHANGE ORDER ITEM 76 36" Wood Box Tunnel (CO #89) (UOM: LF)	DOL	873.850	0.000	535.000	535.00	467,509.76
3005	96086077	000	UNIQUE CHANGE ORDER ITEM 77 Raise Water Meter (CO #107)(UOM: LS)	DOL	4,338.450	0.000	1.000	1.00	4,338.45

Category Subtotal \$5,719,808.43

PROJECT NH 2016(183) CONTROL 106802076

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0126	01326007		EMBANKMENT (FINAL)(ORD COMP)(TY D)	CY	10.200	0.000	1,196.000	0.000	0.00
0150	01706001	000	IRRIGATION SYSTEM	LS	150,000.000	1.000	0.000	0.000	0.00
0151	96086065	900	UNIQUE CHANGE ORDER ITEM 65 Irrigation System, New (UOM:DOL)(CO#165)	DOL	1.000	0.000	0.000	0.000	0.00
0155	01806002	000	WILDFLOWER SEEDING (MIX 1)	AC	1,500.000	29.850	-29.850	0.000	0.00
0156	96086018	000	UNIQUE CHANGE ORDER ITEM 18 BEE HAPPY MIX WILDFLOWER SEEDING (CO #6)(UOM: AC)	DOL	2,551.000	0.000	29.850	0.000	0.00
0160	01926012	000	MULCH	CY	80.000	1,345.000	500.000	0.000	0.00
0161	96086066	900	UNIQUE CHANGE ORDER ITEM 66 Mulch, New (UOM:CY)(CO#165)	DOL	-4.250	0.000	0.000	0.000	0.00
0165	01926016	000	PLANT BED PREPARATION	SY	7.000	22,134.000	0.000	0.000	0.00
0166	96086067	900	UNIQUE CHANGE ORDER ITEM 67 Bed Prep, New (UOM:SY)(CO#165)	DOL	-4.580	0.000	0.000	0.000	0.00
0170	01926025	000	PLANT MATERIAL (45 GAL) (TREE)	EA	502.070	423.000	0.000	0.000	0.00
0175	01926026	000	PLANT MATERIAL (65 GAL) (TREE)	EA	547.280	349.000	0.000	0.000	0.00
0176	96086068	900	UNIQUE CHANGE ORDER ITEM 68 30 Gal Trees, New (UOM:EA)(CO#165)	DOL	174.560	0.000	0.000	0.000	0.00
0180	01926028	000	PLANT MATERIAL (1 GAL) (SHRUB)	EA	10.080	1,379.000	0.000	0.000	0.00
0181	96086069	900	UNIQUE CHANGE ORDER ITEM 69 1 Gal Shrub, New (UOM:EA)(CO#165)	DOL	-1.290	0.000	0.000	0.000	0.00
0185	01926030	000	PLANT MATERIAL (3 GAL) (SHRUB)	EA	12.330	268.000	0.000	0.000	0.00
0186	96086070	900	UNIQUE CHANGE ORDER ITEM 70 3 Gal Shrub, New (UOM:EA)(CO#165)	DOL	17.970	0.000	0.000	0.000	0.00
0190	01926031	000	PLANT MATERIAL (5 GAL) (SHRUB)	EA	42.430	637.000	0.000	0.000	0.00
0191	96086071	900	UNIQUE CHANGE ORDER ITEM 71 5 Gal Shrub, New (UOM:EA)(CO#165)	DOL	-3.650	0.000	0.000	0.000	0.00
0210	02756001	000	CEMENT	TON	120.000	3,029.000	0.000	0.000	0.00

0215	02756011	000	CEMENT TREAT(EXIST MATL)(8")	SY	1.500	200,310.000	0.000	0.000	0.00
0293	04016001	901	FLOWABLE BACKFILL	CY	225.400	0.000	0.000	0.000	0.00
			CO #162 Abandon Box Culvert						
0294	04006001		STRUCT EXCAV	CY	7.420	0.000	2,586.620	0.000	0.00
0298	04006014	000	ROCK BACKFILL	CY	74.930	0.000	158.670	0.000	0.00
0315	04166003	000	DRILL SHAFT (30 IN)	LF	125.000	980.000	0.000	0.000	0.00
0345	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	154.000	94.000	0.000	0.000	0.00
0421	04206071		CL C CONC (COLLAR)	EA	2,651.250	0.000	1.000	0.000	0.00
0422	04206064	000	CL C CONC (COPING)	CY	734.500	0.000	84.000	0.000	0.00
0425	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	200.000	1,468.100	-1,468.100	0.000	0.00
0430	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	444.200	0.000	0.000	0.00
0510	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	76.000	6.000	0.000	0.00
0541	04326064	000	RIPRAP (STONE COMMON)(GROUT)(24 IN)	CY	257.140	0.000	0.000	0.000	0.00
0570	04346039	000	SLIDING ELASTOMERIC BEARING (ES 2)	EA	3,000.000	6.000	0.000	0.000	0.00
0575	04346040	000	SLIDING ELASTOMERIC BEARING (ES 3)	EA	3,000.000	12.000	0.000	0.000	0.00
0612	04346118	000	ELASTOMERIC BEARING (E31)	EA	3,000.000	0.000	3.000	0.000	0.00
0625	04426004	000	STR STEEL (ROLLED BEAM)	LB	4.000	3,701.000	0.000	0.000	0.00
0630	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	5.000	2,429.000	0.000	0.000	0.00
0820	04646051	000	RC PIPE (CL IV) (54 IN)	LF	296.900	160.000	0.000	0.000	0.00
0825	04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	11,564.000	1.000	0.000	0.000	0.00
0879	06776017		ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	84.840	0.000	4.000	0.000	0.00
0881	04656199	000	INLET (COMPL)(CURB)(TY 2-BC)(15')	EA	13,732.410	0.000	1.000	0.000	0.00
0910	04666125	000	HEADWALL (CH - PW - A - S) (DES= 9)	EA	10,206.000	2.000	-2.000	0.000	0.00
0920	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	32,422.000	1.000	0.000	0.000	0.00
0951	04766100	000	JACK BOR TUN BOX CULV (12 FT X 6 FT)	LF	3,616.170	0.000	0.000	0.000	0.00
0952	04796001		ADJUSTING MANHOLES	EA	1,849.420	0.000	0.000	0.000	0.00
			Added by CO #145						
0955	04796006	000	ADJUSTING INLET (CAP)	EA	1,151.000	3.000	0.000	0.000	0.00
1020	05066001	001	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	28.000	1,155.000	-1,155.000	0.000	0.00
1120	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	40.000	188.600	23.000	0.000	0.00
1125	05146020	000	PERM CTB(SGL SLOPE)(TY 3)(42)(HPC)	LF	160.000	188.700	0.000	0.000	0.00
1130	05286008	000	COLORED TEXTURED CONC (5")	SY	80.000	2,000.560	0.000	0.000	0.00
1131	05286008	900	COLORED TEXTURED CONC (5")	SY	251.370	0.000	0.000	0.000	0.00
			Finish Type A (UOM:SY)(CO#163)						
1132	05286008	900	COLORED TEXTURED CONC (5")	SY	144.740	0.000	0.000	0.000	0.00
			Finish Type B (UOM:SY)(CO#163)						
1133	05286008	900	COLORED TEXTURED CONC (5")	SY	173.590	0.000	0.000	0.000	0.00
			Gray w/ Sandblast (UOM:SY)(CO#163)						
1134	05286013	900	COLORED TEXTURED CONC (6"-17")	SY	424.440	0.000	0.000	0.000	0.00
			Finish Type C (UOM:SY)(CO#163)						
1150	05296011	000	CONC CURB (DOWEL)	LF	6.910	4,730.000	0.000	0.000	0.00
1200	05386001	000	RIGHT OF WAY MARKERS	EA	365.010	135.000	0.000	0.000	0.00
1236	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	5,233.470	0.000	11.000	0.000	0.00
			MASH COMPLIANT						
1247	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	68,325.450	0.000	3.000	0.000	0.00
			(MASH)(96")						
1248	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	71,254.600	0.000	1.000	0.000	0.00
			(MASH)(108")						
1251	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	74,734.220	0.000	1.000	0.000	0.00
			(MASH)(128")						
1252	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	37,283.450	0.000	1.000	0.000	0.00
			(MASH)(24")						

1261	05566006	900	PIPE UNDERDRAINS (TY 6) (6")	LF	23.690	0.000	15.000	0.000	0.00
1280	06146001	000	HI MST IL ASM (12-400W)(ASYM)(TY A)	EA	24,055.000	30.000	-30.000	0.000	0.00
1315	06186064	000	CONDT (RM) (1")	LF	59.650	20.000	0.000	0.000	0.00
1325	06186074	000	CONDT (RM) (3")	LF	44.100	140.000	0.000	0.000	0.00
1330	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.340	33,775.000	1,005.000	0.000	0.00
1341	61546001		ALUMINUM ELECTRICAL COND (#4 XHHW)	LF	1.260	0.000	0.000	0.000	0.00
1342	61546003	000	ALUMINUM ELECTRICAL COND (#6 XHHW)	LF	1.160	0.000	117,854.000	0.000	0.00
1345	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.750	1,565.000	-1,565.000	0.000	0.00
1350	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.850	3,130.000	-3,130.000	0.000	0.00
1351	61546001	000	ALUMINUM ELECTRICAL COND (#4 XHHW)	LF	1.260	0.000	9,360.000	0.000	0.00
1355	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.650	605.000	0.000	0.000	0.00
1360	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.750	1,210.000	0.000	0.000	0.00
1365	06206019	000	ELEC CONDR (NO.1/0) BARE	LF	4.800	1,525.000	0.000	0.000	0.00
1370	06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	5.200	3,050.000	0.000	0.000	0.00
1375	06206025	000	ELEC CONDR (NO.4/0) BARE	LF	6.300	430.000	0.000	0.000	0.00
1380	06206026	000	ELEC CONDR (NO.4/0) INSULATED	LF	7.010	11,940.000	-1,290.000	0.000	0.00
1415	06286105	000	ELC SRV TY A 240/480 200(NS)SS(E)GC(O)	EA	8,820.000	1.000	0.000	0.000	0.00
1420	06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	5,425.000	4.000	0.000	0.000	0.00
1430	06286150	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(U)	EA	5,920.000	1.000	0.000	0.000	0.00
1435	06286331	000	ELC SRV TY D 120/240 225 (NS)GS(N)GC(O)	EA	5,660.000	1.000	0.000	0.000	0.00
1445	06366002	000	ALUMINUM SIGNS (TY G)	SF	18.350	386.250	500.000	0.000	0.00
1455	06366009	000	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	32.900	2,149.250	0.000	0.000	0.00
1465	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	1,460.000	6.000	0.000	0.000	0.00
1471	06446006	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-EXAL)	EA	1,558.480	0.000	1.000	0.000	0.00
1475	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	866.000	4.000	0.000	0.000	0.00
1490	06446021	000	IN SM RD SN SUP&AM TY10BWG(2)SB(P-EXAL)	EA	1,820.000	8.000	0.000	0.000	0.00
1495	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	820.000	15.000	0.000	0.000	0.00
1510	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,040.000	6.000	0.000	0.000	0.00
1515	06446038	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	1,490.000	7.000	4.000	0.000	0.00
1520	06446039	000	IN SM RD SN SUP&AM TYS80(1)SB(P)	EA	711.000	1.000	0.000	0.000	0.00
1525	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	930.000	1.000	0.000	0.000	0.00
1530	06446049	000	IN SM RD SN SUP&AM TYS80(1)SB(U-EXAL)	EA	1,590.000	3.000	2.000	0.000	0.00
1535	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,215.000	4.000	8.000	0.000	0.00
1540	06446055	000	IN SM RD SN SUP&AM TYS80(2)SB(T-2EXT)	EA	2,000.000	25.000	-25.000	0.000	0.00
1545	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	3,675.000	17.000	8.000	0.000	0.00
1546	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,725.000	0.000	17.000	0.000	0.00
1559	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.780	0.000	3,701.000	0.000	0.00
1630	06506134	000	INS OH SN SUP(125 FT BRDG)	EA	41,330.000	1.000	0.000	0.000	0.00
1655	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	24.000	204.000	0.000	0.000	0.00
1660	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	24.000	243.000	100.000	0.000	0.00
1665	06586028	000	INSTL DEL ASSM (D-SY)SZ (BRF)GF1	EA	24.000	21.000	0.000	0.000	0.00
1670	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	80.000	3.000	0.000	0.000	0.00
1675	06586039	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GF2	EA	40.000	40.000	0.000	0.000	0.00
1680	06586041	000	INSTL DEL ASSM (D-DY)SZ 1(FLX)GND	EA	40.000	39.000	0.000	0.000	0.00
1685	06586043	000	INSTL DEL ASSM (D-DY)SZ 1(FLX)GF2	EA	40.000	60.000	6.000	0.000	0.00
1706	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	4.480	0.000	0.000	0.000	0.00
1722	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	407.710	0.000	0.000	0.000	0.00
1810	06666159	000	RE PV MRK TY I(BLACK)4"(SHADOW)(100MIL)	LF	0.850	46,186.000	-28,552.000	0.000	0.00
1860	06666312	000	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.500	4,642.000	0.000	0.000	0.00
1915	06786019	000	PAV SURF PREP FOR MRK (ISLAND)	SF	0.500	112.000	0.000	0.000	0.00
2015	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	7,300.000	1.000	0.000	0.000	0.00
2020	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	8,400.000	2.000	0.000	0.000	0.00

2030	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	17,050.000	2.000	0.000	0.000	0.00
2070	06906051	000	REMOVAL OF SIGNAL POLE ASSM	EA	2,225.000	2.000	0.000	0.000	0.00
2110	20006001	000	DECOMPOSED GRANITE	SY	100.000	118.200	0.000	0.000	0.00
2111	96086072	900	UNIQUE CHANGE ORDER ITEM 72	DOL	112.100	0.000	0.000	0.000	0.00
			Decomposed Granite, New (UOM:SY)(CO#165)						
2115	40176001	000	NOISE WALL	SF	30.000	13,440.000	0.000	0.000	0.00
2130	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	4.550	5,820.000	0.000	0.000	0.00
2135	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.350	18,420.000	-8,000.000	0.000	0.00
2140	60076015	000	FIBER OPTIC CBL (SNGLE-MODE)(72 FIBER)	LF	1.630	74,770.000	0.000	0.000	0.00
2170	60106010	000	CCTV FIELD EQUIP (ANALOG) (INSTL ONLY)	EA	1,875.000	8.000	0.000	0.000	0.00
2175	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	2,100.000	8.000	0.000	0.000	0.00
2205	60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	7,800.000	2.000	0.000	0.000	0.00
2215	60626023	000	ITS RADIO (SNGL)(5 GHZ)-C-S	EA	7,250.000	2.000	0.000	0.000	0.00
2220	60626043	000	REMOVE ITS RADIO	EA	1,130.000	19.000	0.000	0.000	0.00
2240	60646063	000	ITS POLE (60 FT)(REM)	EA	1,115.000	1.000	0.000	0.000	0.00
2245	60646076	000	ITS POLE MNT CAB (TY 1)(CONF 2)	EA	6,425.000	1.000	0.000	0.000	0.00
2285	61176001	000	CCTV EQUIPMENT CABINET	EA	12,300.000	2.000	0.000	0.000	0.00
2290	61326001	000	SATELLITE BUILDING	EA	147,200.000	1.000	0.000	0.000	0.00
2295	61396001	000	MULTI-DUCT CONDUIT SYSTEM (SCH 40)(4")	LF	14.950	26,091.000	-26,091.000	0.000	0.00
2300	61396002	000	MULTI-DUCT COND SYS(SCH 40)(4")(BORE)	LF	24.370	16,340.000	-16,340.000	0.000	0.00
2330	61716001	000	CCTV ON HIGH MAST ILLUMINATION ASSEMBLY	EA	12,800.000	2.000	0.000	0.000	0.00
2961	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
2966	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
2971	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	38,889.060	0.000	0.000	0.00
2997	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
3012	96086022		UNIQUE CHANGE ORDER ITEM 22	DOL	2.340	0.000	559.000	0.000	0.00
			Additional Saw Cutting - 17" (UOM: LF)(CO #8)						
3013	96086023		UNIQUE CHANGE ORDER ITEM 23	DOL	2.480	0.000	569.000	0.000	0.00
			Additional Saw Cutting - 18" (UOM: LF)(CO #8)						
3015	96086025		UNIQUE CHANGE ORDER ITEM 25	DOL	2,467.450	0.000	3.000	0.000	0.00
			Additional Mobilization - Dirt Crew (UOM: EA)(CO #8)						
3016	96086026		UNIQUE CHANGE ORDER ITEM 26	DOL	7,953.750	0.000	3.000	0.000	0.00
			Additional Mobilization - Asphalt Crew (UOM: EA)(CO #8)						
3017	96086027		UNIQUE CHANGE ORDER ITEM 27	DOL	1,833.850	0.000	3.000	0.000	0.00
			Mobilization - Concrete Paving Crew (UOM: EA)(CO #8)						
3020	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	1,742.250	0.000	40.000	0.000	0.00
			Additional PCMS - Managed Lanes Revised TCP (UOM: EA)(CO #8)						
3021	96086009	000	UNIQUE CHANGE ORDER ITEM 9	DOL	11,725.840	0.000	1.000	0.000	0.00
			MOBILIZATION AND DEMOBILIZATION COMPENSATION						
3025	96086032		UNIQUE CHANGE ORDER ITEM 32	DOL	2,520.000	0.000	1.000	0.000	0.00
			ADDITIONAL TRAFFIC CONTROL AND BARRICADES (CO #13)(UOM:LS)						
3031	96086038		UNIQUE CHANGE ORDER ITEM 38	DOL	44,350.110	0.000	1.000	0.000	0.00
			Additional Care of Water (CO #42)(UOM: LS)						
3041	96086048		UNIQUE CHANGE ORDER ITEM 48	DOL	7,619.690	0.000	1.000	0.000	0.00
			Additional Engineering Costs for MSE Wall (UOM: LS)						
3051	96086058	0000	UNIQUE CHANGE ORDER ITEM 58	DOL	1.000	0.000	52,720.700	0.000	0.00
			Additional RW Backfill and Engineering (CO #71)(UOM: LS)						
3065	96086071		UNIQUE CHANGE ORDER ITEM 71	DOL	704.170	0.000	0.000	0.000	0.00
			BORE PIPE (20 IN)(STL CASING)						
3069	96086076	000	UNIQUE CHANGE ORDER ITEM 76	DOL	13,919.060	0.000	0.000	0.000	0.00
			Ground Lines and Stump Grinding (CO #96) (UOM: DOL)						
3070	96086077	000	UNIQUE CHANGE ORDER ITEM 77	DOL	1.000	0.000	0.000	0.000	0.00



			FORCE ACCOUNT - Vegetative Watering (CO #102)(UOM:DOL)						
3077	96086084	000	UNIQUE CHANGE ORDER ITEM 84	DOL	1.000	0.000	19,738.250	0.000	0.00
			Install 4" Meter Vault (CO #109) (UOM: LS)						
3106	96086011	000	UNIQUE CHANGE ORDER ITEM 11	DOL	1.000	0.000	0.000	0.000	0.00
			RW BO9, B02A, B02B, B30C Work (UOM:DOL)(CO#128)						
3107	96086012	000	UNIQUE CHANGE ORDER ITEM 12	DOL	1.000	0.000	0.000	0.000	0.00
			Install Additional Chevrons (UOM:DOL) (CO #125)						
3108	96086013	000	UNIQUE CHANGE ORDER ITEM 13	DOL	1.000	0.000	0.000	0.000	0.00
			Traffic Control for Six Flags Detour (UOM:DOL) (CO #125)						
3114	96086019	000	UNIQUE CHANGE ORDER ITEM 19	DOL	150.300	0.000	0.000	0.000	0.00
			PG 64-22 Managed Lanes (CO #132)(UOM: TON)						
3122	96086027	000	UNIQUE CHANGE ORDER ITEM 27	DOL	3,750.000	0.000	0.000	0.000	0.00
			Install LDS Panels (UOM:LS) (CO #125)						
3126	96086031	000	UNIQUE CHANGE ORDER ITEM 31	DOL	1.000	0.000	0.000	0.000	0.00
			Waterline 87 Force Account (CO #130)(UOM:DOL)						
3130	96086035	000	UNIQUE CHANGE ORDER ITEM 35	DOL	1.000	0.000	0.000	0.000	0.00
			Abandon & Grout SS Line 117 Bore (CO #145)(UOM:DOL)						
3131	96086036	000	UNIQUE CHANGE ORDER ITEM 36	DOL	1.000	0.000	0.000	0.000	0.00
			Bob Moore Drainage (CO#145) (UOM:DOL)						
3132	96086037		UNIQUE CHANGE ORDER ITEM 37	DOL	1.000	0.000	0.000	0.000	0.00
			Lower WL 87 Laterals (CO #145) (UOM:DOL)						
3134	96086039	000	UNIQUE CHANGE ORDER ITEM 39	DOL	1.000	0.000	0.000	0.000	0.00
			Ark Remobilization SS 99 (UOM:DOL) (CO #149)						
3135	96086101	000	UNIQUE CHANGE ORDER ITEM	DOL	1.000	0.000	0.000	0.000	0.00
			Escalation - WB Freight & Storage (CO #146)(UOM:DOL)						
3138	96086041	000	UNIQUE CHANGE ORDER ITEM 41	DOL	1.000	0.000	0.000	0.000	0.00
			Various repairs & Fees (UOM:DOL)(CO #164)						
3143	96086101	902	UNIQUE CHANGE ORDER ITEM	DOL	1.000	0.000	0.000	0.000	0.00
			CMC Escalation (UOM:LS) (CO#153)						
3144	96086047	000	UNIQUE CHANGE ORDER ITEM 47	DOL	1.000	0.000	5,990.000	0.000	0.00
			TCP - Total Freeway Closure (1 direction) (UOM:DOL)(CO #141)						
3145	96086048	000	UNIQUE CHANGE ORDER ITEM 48	DOL	1.000	0.000	2,714.000	0.000	0.00
			TCP for Lane Closure Main Lane (UOM:DOL) (CO #141)						
3146	96086049	000	UNIQUE CHANGE ORDER ITEM 49	DOL	1.000	0.000	3,818.000	0.000	0.00
			TCP for Ramp Closure (UOM:DOL) (CO #141)						
3147	96086050	000	UNIQUE CHANGE ORDER ITEM 50	DOL	1.000	0.000	1,488.000	0.000	0.00
			TCP for Shoulder Closure(UOM:DOL) (CO #141)						
3148	96086101	903	UNIQUE CHANGE ORDER ITEM	DOL	1.000	0.000	0.000	0.000	0.00
			North Texas Escalation 2022 (UOM:DOL)(CO#154)						
3150	96086101	906	UNIQUE CHANGE ORDER ITEM	DOL	1.000	0.000	0.000	0.000	0.00
			WB Out of Town Pay (UOM:DOL)(CO#151)						
3152	96086052	000	UNIQUE CHANGE ORDER ITEM 52	DOL	1.000	0.000	3,796.000	0.000	0.00
			TCP Ftg Rd Lane Closure (CO#158)(UOM:DOL)						
3153	96086101	907	UNIQUE CHANGE ORDER ITEM	DOL	1.000	0.000	151,098.990	0.000	0.00
			Scott Derr Steel Paint Escalation (CO#159)(UOM:LS)						
3156	96086054	000	UNIQUE CHANGE ORDER ITEM 54	DOL	1.000	0.000	0.000	0.000	0.00
			Graffiti Removal (UOM:DOL) (CO#152)						
3157	96086055	000	UNIQUE CHANGE ORDER ITEM 55	DOL	1.000	0.000	0.000	0.000	0.00
			Patching Existing Roadway I-30 (UOM:DOL) (CO#152)						
3158	96086056	000	UNIQUE CHANGE ORDER ITEM 56	DOL	1.000	0.000	0.000	0.000	0.00
			Soil Nail Wall Revisions (UOM:DOL) (CO#152)						
3159	96086057	000	UNIQUE CHANGE ORDER ITEM 57	DOL	1.000	0.000	0.000	0.000	0.00

			Additional Saw Cut 10" (UOM:DOL) (CO#152)						
3160	96086058	000	UNIQUE CHANGE ORDER ITEM 58	DOL	1.000	0.000	0.000	0.000	0.00
			DS Delays on NWDC (UOM:DOL) (CO#152)						
3161	96086059	000	UNIQUE CHANGE ORDER ITEM 59	DOL	1.000	0.000	0.000	0.000	0.00
			Add Stem Wall (UOM:DOL) (CO#152)						
3162	96086060	000	UNIQUE CHANGE ORDER ITEM 60	DOL	1.000	0.000	0.000	0.000	0.00
			Demo Conc Obstructions (UOM:DOL) (CO#152)						
3163	96086101	909	UNIQUE CHANGE ORDER ITEM	DOL	1.000	0.000	0.000	0.000	0.00
			FA Btown Escalation #2 (UOM:DOL) (CO #148)						
3164	96086063	000	UNIQUE CHANGE ORDER ITEM 63	DOL	1.000	0.000	0.000	0.000	0.00
			Relocate TxDOT ITS Fiber & Power Lines (UOM:DOL) (CO #136)						

**Category Subtotal** 0.00

**PROJECT** NH 2007(893) **CONTROL** 106802123  
**CATEGORY** 001 **DESCRIPTION** ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2615	70556007	000	REMOVE ASBESTOS CEMENT WATERLINES	LF	30.000	2,730.000	0.000	0.000	0.00
2645	70556013	000	ABANDON EXISTING GATE VALVE AND BOX	EA	100.000	3.000	0.000	0.000	0.00
2690	70556024	000	INSTALL CITY FURNISHED AMI METER	EA	500.000	4.000	0.000	0.000	0.00
2695	70556025	000	FURN, INST SHORT WATER SERV, MN TO METR	EA	1,500.000	4.000	0.000	0.000	0.00
2700	70556026	000	INST CITY FURN METER BOX, 3" AND LARGER	EA	200.000	4.000	0.000	0.000	0.00
2710	70556028	000	PERMANENT ASPHALT PAVEMENT REPAIR	SY	90.000	435.000	0.000	0.000	0.00
2715	70556029	000	8" OR MATCH CONCRETE PAVEMENT REPAIR	SY	120.000	138.000	0.000	0.000	0.00
2720	70556030	000	FURN, INST HYDROMULCH, COMPLETE PLACE	SY	3.000	2,436.000	0.000	0.000	0.00
2725	70556031	000	FURN GPS DATA ON NEW WATER AND SEWER	EA	1,000.000	2.000	0.000	0.000	0.00
2755	70556037	000	30" SANITARY SEWER LINE, PVC (SDR-26)	LF	260.000	373.000	-373.000	0.000	0.00
2760	70556038	000	8" SANITARY SEWER, PVC (SDR-26, C160)	LF	78.000	1,387.000	-1,058.000	0.000	0.00
2770	70556040	000	FURN, INST CONC ENCASEMENT, SANI SEWER	LF	65.000	33.000	0.000	0.000	0.00
2830	70556057	000	PRE TV INSP, EVAL EXST SEWER CONDITION	LF	1.000	11,766.000	0.000	0.000	0.00
2845	70556060	000	12" HDPE DR-11 WATERLINE BY PIPE BURST	LF	145.000	2,859.000	-2,859.000	0.000	0.00
2850	70556061	000	8" HDPE DR-17 SS LINE BY OPEN CUT	LF	78.000	10.000	-10.000	0.000	0.00
2855	70556062	000	12" HDPE DR-17 SS LINE BY OPEN CUT	LF	98.000	10.000	-10.000	0.000	0.00
2860	70556063	000	8" HDPE DR-17 SS LINE, 20" ENCASE, BORE	LF	400.000	392.000	-392.000	0.000	0.00
2865	70556065	000	PIPE BURSTING SERVICE REINSTATEMENT	EA	2,000.000	3.000	0.000	0.000	0.00
2870	70556066	000	30" HDPE DR-17 SS LINE, 42" ENCAS, BORE	LF	880.000	421.000	-421.000	0.000	0.00
2875	70556067	000	EXTRA DEPTH FOR 4' DIA MH	LF	110.000	134.000	0.000	0.000	0.00
2900	70556072	000	15" SS PVC SDR-26 27" ENCASE , OPEN-CUT	LF	300.000	60.000	0.000	0.000	0.00
2910	70556074	000	30" SS PVC SDR-26 42" ENCASE , OPEN-CUT	LF	620.000	34.000	0.000	0.000	0.00
2915	70556075	000	8" SS PVC SDR-26, C160 20" ENCASE, O-C	LF	240.000	20.000	0.000	0.000	0.00
2920	70556076	000	8" HDPE DR-11 WATERLINE BY OPEN CUT	LF	78.000	49.000	-49.000	0.000	0.00
2925	70556077	000	12" HDPE DR-11 WATERLINE BY OPEN CUT	LF	88.000	783.000	-346.000	0.000	0.00
2930	70556078	000	16" HDPE DR-17 SS LINE BY OPEN CUT	LF	220.000	30.000	-30.000	0.000	0.00
2935	70556079	000	30" HDPE DR-17 SS LINE BY OPEN CUT	LF	290.000	30.000	-30.000	0.000	0.00
2940	70556080	000	8" HDPE DR-11 WL 20" ENCASE BY BORE	LF	400.000	120.000	-120.000	0.000	0.00
2945	70556081	000	12" HDPE DR-17 SS 30" ENCASE BY BORE	LF	480.000	368.000	-368.000	0.000	0.00
2950	70556082	000	16" HDPE DR-17 SS 30" ENCASE BY BORE	LF	500.000	993.000	-993.000	0.000	0.00
2955	70556086	000	ROCK CUSHION	TON	40.000	100.000	0.000	0.000	0.00
3003	96086077	000	UNIQUE CHANGE ORDER ITEM 77	DOL	703.110	0.000	45.000	0.000	0.00

18" Steel Casing By Bore (CO #89) (UOM: LF)

Category Subtotal 0.00

PROJECT NH 2007(893) CONTROL 106802123

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3004	96086078	000	UNIQUE CHANGE ORDER ITEM 78 AT&T Damage Claim (CO #99)(UOM:LS)	DOL	1.000	0.000	4,060.680	4,060.68	4,060.68

Category Subtotal 4,060.68

TOTAL ITEM EARNINGS THIS CONTRACT \$300,135,951.69

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	80,500.000	290.00	289.500	23,304,750.00
01046001	000	REMOVING CONC (PAV)	SY	5.000	203,019.00	143,631.636	718,158.22
01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	39,761.20	13,494.590	67,472.96
01046011	000	REMOVING CONC (MEDIANS)	SY	7.000	996.00	138.500	969.50
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	5.000	21,121.00	6,437.509	32,187.55
01046021	000	REMOVING CONC (CURB)	LF	16.870	0.00	548.000	9,244.76
		CO #5					
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	2.000	53,317.00	11,864.200	23,728.40
01046023	000	REMOVING CONC (CTB)	LF	10.000	34,375.00	30,800.000	308,000.00
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	1.000	18,403.00	5,768.120	5,768.12
01046027	000	REMOVING CONC (APPR SLAB)	SY	10.000	5,580.00	5,580.000	55,800.00
01046028	000	REMOVING CONC (MISC)	SY	50.000	75.00	17.120	856.00
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	4.000	2,053.00	384.733	1,538.93
01046037	000	REMOVE CONC (RAIL)	LF	15.000	860.00	539.000	8,085.00
01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	5.570	0.00	168,783.769	940,125.60
01106001	000	EXCAVATION (ROADWAY)	CY	8.000	675,151.16	675,151.160	5,401,209.28
01106003	000	EXCAVATION (SPECIAL)	CY	6.000	52,279.00	21,774.500	130,647.00
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	6.000	512,038.33	482,794.000	2,896,764.00
01326042	000	EMBANKMENT (FINAL)(DC)(TY C)(RWAL FND)	CY	40.000	57,484.00	53,126.739	2,125,069.56
01626002	000	BLOCK SODDING	SY	2.500	318,527.00	108,924.203	272,310.53
01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.250	60,199.00	7,226.670	1,806.67
01686001	000	VEGETATIVE WATERING	MG	15.000	13,139.67	2,845.200	42,678.00
02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	150.000	9,770.67	8,649.818	1,297,472.70
02606022	000	LIME TRT (EXIST MATL)(18")	SY	2.500	135,396.02	7,030.002	17,575.02
02606027	000	LIME TRT (EXST MATL)(8")	SY	1.500	250,487.00	449,938.243	674,907.36
03056008	000	SALV, HAUL & STKPL RCL APH PV (0"TO 4")	SY	2.000	217,654.00	115,004.549	230,009.11
03406011	000	D-GR HMA(SQ) TY-B PG64-22	TON	62.250	0.00	9,226.174	574,329.37
03416008	000	D-GR HMA TY-B PG64-22	TON	62.250	148,623.63	137,078.253	8,533,121.31
03416030	000	D-GR HMA TY-C SAC-B PG76-22	TON	103.400	4,647.00	4,248.670	439,312.49
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	462,591.05	12,278.810	12,278.81
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	462,591.05	98,307.860	98,307.86
03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	30.000	160,458.05	123,910.635	3,717,319.05
03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	30.000	309,917.00	298,335.050	8,950,051.50
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	30.000	26,269.99	27,332.572	819,977.16
04006005	000	CEM STABIL BKFL	CY	55.000	5,638.59	14.520	798.60
04006006	000	CUT & RESTORING PAV	SY	108.110	0.00	4,457.265	481,874.90
04016001	900	FLOWABLE BACKFILL	CY	55.000	0.00	4,865.041	267,577.27
		(CO#44)					
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	67,874.00	61,840.950	61,840.95
04036001	000	TEMPORARY SPL SHORING	SF	10.000	167,013.00	109,934.975	1,099,349.75
04106001	000	SOIL NAIL ANCHORS	LF	18.280	0.00	6,615.000	120,922.20
04166001	000	DRILL SHAFT (18 IN)	LF	100.000	2,720.00	2,417.440	241,744.00
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	17,427.00	17,646.060	2,646,909.00

CONTRACT ID	106802076	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			
04166006	000	DRILL SHAFT (48 IN)	LF	250.000	9,356.00	9,334.250	2,333,562.50
04166007	000	DRILL SHAFT (54 IN)	LF	300.000	1,086.00	1,086.000	325,800.00
04166008	000	DRILL SHAFT (60 IN)	LF	490.350	0.00	809.650	397,011.88
04166009	000	DRILL SHAFT (66 IN)	LF	554.770	0.00	658.140	365,116.33
04166010	000	DRILL SHAFT (72 IN)	LF	450.000	1,006.00	976.890	439,600.50
04166010	000	DRILL SHAFT (72 IN)	LF	932.980	1,006.00	808.000	753,847.84
04166012	000	DRILL SHAFT (84 IN)	LF	650.000	2,998.00	2,894.910	1,881,691.50
04166012	000	DRILL SHAFT (84 IN)	LF	994.120	2,998.00	740.000	735,648.80
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	224.000	136.00	136.000	30,464.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	1,550.00	1,158.000	289,500.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	425.000	40.00	40.000	17,000.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	429.250	1,200.00	1,040.000	446,420.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	231.000	180.00	73.000	16,863.00
04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	259.000	88.00	70.000	18,130.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	275.000	160.00	130.000	35,750.00
04166047	000	DRILL SHAFT (96 IN)	LF	750.000	1,215.00	1,195.580	896,685.00
04166090	000	DRILL SHAFT (132 IN)	LF	1,200.000	192.00	97.240	116,688.00
04206014	000	CL C CONC (ABUT)(HPC)	CY	700.000	1,756.80	1,756.800	1,229,760.00
04206026	000	CL C CONC (BENT)(HPC)	CY	900.000	1,005.30	1,021.900	919,710.00
04206030	000	CL C CONC (CAP)(HPC)	CY	700.000	1,611.40	1,611.400	1,127,980.00
04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	700.000	6,671.60	6,699.310	4,689,517.00
04206038	000	CL C CONC (COLUMN)(HPC)	CY	700.000	2,565.30	2,548.120	1,783,684.00
04206040	000	CL C CONC (COLUMN)(HPC)(MASS)	CY	700.000	8,537.50	8,516.190	5,961,333.00
04206045	000	CL C CONC (FOOTING)(MASS)	CY	200.000	0.00	1,429.300	285,860.00
04206068	000	CL C CONC (SIGN COLUMN)	CY	800.000	1,208.50	1,031.548	825,238.40
04206074	000	CL C CONC (MISC)	CY	6,074.430	0.00	6.400	38,876.35
04206149	000	CL H CONC (BENT)(HPC)(MASS)	CY	900.000	277.70	277.700	249,930.00
04226002	000	REINF CONC SLAB (HPC)	SF	10.000	1,039,902.00	1,024,503.610	10,245,036.10
04226014	000	BRIDGE SIDEWALK (HPC)	SF	10.000	24,985.00	18,383.546	183,835.46
04226016	000	APPROACH SLAB (HPC)	CY	200.000	3,324.20	3,155.840	631,168.00
04236001	000	RETAINING WALL (MSE)	SF	45.000	286,016.00	258,813.890	11,646,625.06
04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	68.450	0.00	4,825.653	330,315.95
04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	75.000	4,606.00	8,471.890	635,391.75
04236015	000	RETAINING WALL (SPECIAL)	SF	40.000	1,820.50	675.060	27,002.40
04236021	000	RETAINING WALL (EXISTING CIP) (FACIA)	SF	40.000	4,324.00	3,574.530	142,981.20
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	40.000	3,042.00	2,890.760	115,630.40
04256035	000	PRESTR CONC GIRDER (TX28)	LF	85.000	8,955.62	8,955.620	761,227.70
04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	5,981.03	5,981.030	568,197.85
04256039	000	PRESTR CONC GIRDER (TX54)	LF	110.000	96,497.54	96,489.500	10,613,845.00
04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	189.40	180.467	81,210.15
04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	5,014.78	4,269.439	1,921,247.55
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	125.000	611.70	513.530	64,191.25
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	125.000	5,203.00	4,642.879	580,359.88
04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	125.000	6,367.00	6,200.763	775,095.40
04326044	000	RIPRAP (CONC)(FLUME)	CY	450.000	625.00	673.333	302,999.85
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	366.00	317.904	143,056.80
04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	450.000	995.33	291.327	131,097.15
04346026	000	ELASTOMERIC BEARING (E7)	EA	3,000.000	3.00	3.000	9,000.00
04346028	000	ELASTOMERIC BEARING (E9)	EA	3,000.000	3.00	6.000	18,000.00

CONTRACT ID	106802076	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			
04346035	000	ELASTOMERIC BEARING (F7)	EA	3,000.000	15.00	15.000	45,000.00
04346036	000	ELASTOMERIC BEARING (F8)	EA	3,000.000	14.00	14.000	42,000.00
04346037	000	ELASTOMERIC BEARING (F9)	EA	3,000.000	13.00	10.000	30,000.00
04346041	000	SLIDING ELASTOMERIC BEARING (ES 4)	EA	3,000.000	18.00	12.000	36,000.00
04346042	000	SLIDING ELASTOMERIC BEARING (ES 5)	EA	3,000.000	6.00	12.000	36,000.00
04346043	000	SLIDING ELASTOMERIC BEARING (ES 6)	EA	3,000.000	20.00	32.000	96,000.00
04346044	000	SLIDING ELASTOMERIC BEARING (ES 7)	EA	3,000.000	11.00	14.000	42,000.00
04346045	000	SLIDING ELASTOMERIC BEARING (ES 8)	EA	3,000.000	8.00	8.000	24,000.00
04346046	000	SLIDING ELASTOMERIC BEARING (ES 9)	EA	3,000.000	9.00	15.000	45,000.00
04346114	000	ELASTOMERIC BEAR (F31)	EA	3,000.000	3.00	9.000	27,000.00
04346115	000	SLIDING ELASTOMERIC BEAR (ES 31)	EA	3,000.000	3.00	3.000	9,000.00
04426001	000	STR STEEL (PLATE GIRDER)	LB	1.330	2,195,600.00	12,170,741.000	16,187,085.53
04506023	000	RAIL (TY SSTR)	LF	30.000	65,674.00	63,776.084	1,913,282.52
04506024	000	RAIL (TY SSTR)(HPC)	LF	30.000	50,596.90	49,333.600	1,480,008.00
04506034	000	RAIL (TY C402)	LF	100.000	2,523.00	2,363.000	236,300.00
04506035	000	RAIL (TY C402)(HPC)	LF	100.000	3,531.90	3,531.900	353,190.00
04506042	000	RAIL (TY PR1)	LF	100.000	4,219.00	4,238.000	423,800.00
04506073	000	RAIL (TY 501)	LF	30.000	151.00	151.000	4,530.00
04516051	000	RETROFIT RAIL (TY 501)	LF	70.000	224.00	224.000	15,680.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	75.000	4,917.00	4,307.500	323,062.50
04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	75.000	690.00	663.000	49,725.00
04596001		GABIONS (GALV)	CY	243.920	0.00	775.660	189,198.99
04596007		GABION MATTRESSES (GALV)(12 IN)	SY	84.840	0.00	42.070	3,569.22
04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	284.300	845.00	848.000	241,086.40
04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	350.550	1,212.00	991.000	347,395.05
04626013	000	CONC BOX CULV (6 FT X 6 FT)	LF	336.050	222.00	223.000	74,939.15
04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	399.050	242.00	242.000	96,570.10
04626021	000	CONC BOX CULV (8 FT X 6 FT)	LF	476.000	779.00	781.000	371,756.00
04626026	000	CONC BOX CULV (9 FT X 7 FT)	LF	543.000	194.00	214.000	116,202.00
04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	664.550	362.00	353.000	234,586.15
04626037	000	CONC BOX CULV (11 FT X 8 FT)	LF	784.000	204.00	182.000	142,688.00
04626041	000	CONC BOX CULV (12 FT X 6 FT)	LF	745.300	2,246.00	2,278.000	1,697,793.40
04626042	000	CONC BOX CULV (12 FT X 8 FT)	LF	778.750	1,129.00	1,124.000	875,315.00
04626043	000	CONC BOX CULV (12 FT X 10 FT)	LF	822.700	381.00	366.000	301,108.20
04626126	000	CONC BOX CULV (12 FT X 6 FT)(MOD)	LF	798.300	601.00	596.000	475,786.80
04626127	000	CONC BOX CULV (11 FT X 8 FT)(MOD)	LF	753.650	604.00	592.000	446,160.80
04646003	000	RC PIPE (CL III)(18 IN)	LF	80.350	327.00	301.000	24,185.35
04646005	000	RC PIPE (CL III)(24 IN)	LF	69.800	34,348.00	33,835.980	2,361,751.40
04646007	000	RC PIPE (CL III)(30 IN)	LF	85.050	5,130.00	4,013.950	341,386.45
04646008	000	RC PIPE (CL III)(36 IN)	LF	106.750	9,917.00	9,110.000	972,492.50
04646009	000	RC PIPE (CL III)(42 IN)	LF	132.400	1,698.00	1,145.000	151,598.00
04646010	000	RC PIPE (CL III)(48 IN)	LF	168.450	2,697.00	3,110.000	523,879.50
04646011	000	RC PIPE (CL III)(54 IN)	LF	212.550	729.00	717.000	152,398.35
04646012	000	RC PIPE (CL III)(60 IN)	LF	264.150	801.00	751.000	198,376.65
04646017	000	RC PIPE (CL IV)(18 IN)	LF	58.050	726.00	362.000	21,014.10
04646018	000	RC PIPE (CL IV)(24 IN)	LF	73.600	2,181.00	2,104.910	154,921.37
04646019	000	RC PIPE (CL IV)(30 IN)	LF	90.350	423.00	424.000	38,308.40
04646020	000	RC PIPE (CL IV)(36 IN)	LF	114.750	1,263.00	1,090.000	125,077.50
04646021	000	RC PIPE (CL IV)(42 IN)	LF	156.000	813.00	621.000	96,876.00

CONTRACT ID	106802076	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			
04646022	000	RC PIPE (CL IV)(48 IN)	LF	218.250	211.00	200.000	43,650.00
04646023	000	RC PIPE (CL IV)(66 IN)	LF	344.250	58.00	47.000	16,179.75
04646052	000	RC PIPE (CL IV) (60 IN)	LF	368.920	0.00	63.000	23,241.96
04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	8,026.670	0.00	1.000	8,026.67
04656047	000	INLET (COMPL)(PMBD)(6FT)	EA	18,515.270	0.00	19.000	351,790.13
04656178	000	INLET (COMPL)(TY MSE1)	EA	3,602.000	13.00	11.000	39,622.00
04656179	000	INLET (COMPL)(TY MSE2)	EA	3,762.000	31.00	25.000	94,050.00
04656180	000	INLET (COMPL)(CURB)(TY 2)(10')	EA	9,280.000	50.00	46.000	426,880.00
04656181	000	INLET (COMPL)(CURB)(TY 2)(15')	EA	10,681.000	53.00	44.000	469,964.00
04656182	000	INLET(COMPL)(CURB)(TY 1)(20 X5 )	EA	10,230.000	4.00	3.000	30,690.00
04656184	000	INLET(COMPL)(GRATE)(TY 5)	EA	9,835.000	16.00	16.000	157,360.00
04656185	000	MANH(COMPL)(JUNCT BOX)(TY 1)	EA	8,557.000	34.00	39.000	333,723.00
04656186	000	MANH(COMPL)(TY 1 )	EA	4,116.000	30.00	27.000	111,132.00
04656187	000	INLET(COMPL)(DROP)(TY 1)(1 GRATE)	EA	3,471.000	67.00	69.000	239,499.00
04656197	000	INLET (COMPL)(CURB)(TY 2)(5')	EA	7,556.000	1.00	1.000	7,556.00
04656198	000	INLET (COMPL)(CURB)(TY 2)(20')	EA	13,380.000	39.00	38.000	508,440.00
04656201	000	INLET (COMPL)(DROP)(TY 3)	EA	10,139.000	18.00	17.000	172,363.00
04656207	000	INLET (COMPL)(CURB)(TY 1)(10')	EA	7,745.000	28.00	26.000	201,370.00
04656225	000	JCT BOX (COMPL)(SPL)	EA	37,201.000	6.00	5.000	186,005.00
04656271	000	INLET (COMPL)(GRATE)(TY 1)	EA	8,975.010	0.00	135.000	1,211,626.35
04656296	000	INLET (COMPL)(GRATE)(TY 3)	EA	9,169.080	0.00	9.000	82,521.72
04656297	000	MANH(COMPL)(JUNCTION)(TY 2)	EA	13,176.710	0.00	14.000	184,473.94
04656300	000	INLET (COMPL)(CURB)(TY 3)(10')	EA	10,445.930	0.00	2.000	20,891.86
04656311	000	INLET (COMPL)(CURB)(TY 3)(20')	EA	14,158.740	0.00	1.000	14,158.74
04656312	000	MANH (COMPL)(TY 1-C)	EA	9,311.190	0.00	34.000	316,580.46
04656317	000	INLET (COMPL)(CURB)(TY 1)(5'X5')	EA	6,406.480	0.00	5.000	32,032.40
04656318	000	INLET (COMPL)(CURB)(TY 1)(15'X5')	EA	10,202.010	0.00	10.000	102,020.10
04656319	000	INLET (COMPL)(DROP)(TY 1-C)	EA	8,112.830	0.00	1.000	8,112.83
04666040	000	HEADWALL (CH - FW - 30) (DIA= 42 IN)	EA	8,788.000	1.00	1.000	8,788.00
04666041	000	HEADWALL (CH - FW - 30) (DIA= 48 IN)	EA	10,700.000	1.00	1.000	10,700.00
04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	7,508.010	0.00	1.000	7,508.01
04666169	000	WINGWALL (FW - S) (HW=8 FT)	EA	13,352.000	1.00	1.000	13,352.00
04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	31,602.230	0.00	1.000	31,602.23
04666200	000	WINGWALL (SW - 0) (HW=12 FT)	EA	51,725.220	0.00	1.000	51,725.22
04676389	000	SET (TY II) (24 IN) (RCP) (3: 1) (P)	EA	1,198.000	1.00	1.000	1,198.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,355.000	5.00	5.000	6,775.00
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,132.750	0.00	1.000	2,132.75
04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	1,589.000	1.00	2.000	3,178.00
04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	3,765.000	1.00	1.000	3,765.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,700.000	58.00	57.000	210,900.00
04746005	000	SLOT DRAIN (GAL STL) (18 IN)	LF	277.850	0.00	240.000	66,684.00
04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	550.350	0.00	80.000	44,028.00
04766019	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL III)	LF	798.150	0.00	120.000	95,778.00
04766079	000	JACK BOR TUN BOX CULV (6 FT X 5 FT)	LF	1,148.000	205.00	215.000	246,820.00
04796002	000	ADJUSTING INLETS	EA	3,633.830	0.00	2.000	7,267.66
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	45.000	2,744.00	2,257.000	101,565.00
04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	50.000	354.00	50.000	2,500.00
04816026	000	PIPE (PVC) (SCH 80) (12 IN)	LF	150.000	15.00	22.000	3,300.00
04966002	000	REMOV STR (INLET)	EA	732.000	143.00	123.000	90,036.00

CONTRACT ID	106802076	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			
04966003	000	REMOV STR (MANHOLE)	EA	863.000	12.00	18.000	15,534.00
04966006	000	REMOV STR (HEADWALL)	EA	1,125.000	30.00	13.000	14,625.00
04966007	000	REMOV STR (PIPE)	LF	29.550	33,564.00	20,412.000	603,174.60
04966008	000	REMOV STR (BOX CULVERT)	LF	49.000	3,817.00	2,099.000	102,851.00
04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	10,000.000	2.00	2.000	20,000.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	50,000.000	16.00	16.000	800,000.00
04966100		REMOVE STR (GABION)	LF	100.750	0.00	702.500	70,776.88
05006001	000	MOBILIZATION	LS	24,546,455.000	1.00	0.900	22,091,809.50
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	45.00	93.000	2,325,000.00
05066002	001	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	30.090	0.00	219.000	6,589.71
05066011	001	ROCK FILTER DAMS (REMOVE)	LF	7.000	1,155.00	42.000	294.00
05066020	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	21.000	2,640.00	5,037.030	105,777.63
05066024	001	CONSTRUCTION EXITS (REMOVE)	SY	7.000	2,640.00	924.560	6,471.92
05066038	001	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	39,152.00	48,710.000	97,420.00
05066039	001	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	39,152.00	9,735.000	9,735.00
05066041	000	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	4.020	0.00	1,379.000	5,543.58
05066042	001	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	5.000	23,770.00	1,140.000	5,700.00
05066043	001	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	27,085.00	74.000	74.00
05086001	000	CONSTRUCTING DETOURS	SY	58.450	63,427.00	63,147.308	3,690,960.15
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	30.000	59,400.00	47,944.000	1,438,320.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	30.000	13,180.00	9,200.000	276,000.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	30.000	320.00	840.000	25,200.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.000	132,660.00	146,518.000	439,554.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	20,500.00	28,820.000	86,460.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	3.000	680.00	1,800.000	5,400.00
05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	3.000	59,400.00	36,840.000	110,520.00
05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	13,180.00	9,800.000	39,200.00
05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	320.00	360.000	1,440.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	30.000	25,090.00	21,801.500	654,045.00
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42 )	LF	150.000	3,320.00	3,060.500	459,075.00
05296002	000	CONC CURB (TY II)	LF	6.100	323.00	1,261.000	7,692.10
05296005	000	CONC CURB (MONO) (TY II)	LF	4.900	81,284.66	56,454.130	276,625.24
05296008	000	CONC CURB & GUTTER (TY II)	LF	19.860	1,251.00	1,084.000	21,528.24
05306004	000	DRIVEWAYS (CONC)	SY	70.000	7,530.26	6,627.480	463,923.60
05316003	000	CONC SIDEWALKS (6")	SY	70.000	19,789.29	17,477.896	1,223,452.72
05316004	000	CURB RAMPS (TY 1)	EA	1,500.000	3.00	3.000	4,500.00
05316005	000	CURB RAMPS (TY 2)	EA	1,500.000	47.00	17.000	25,500.00
05316013	000	CURB RAMPS (TY 10)	EA	1,200.000	15.00	4.000	4,800.00
05316015	000	CURB RAMPS (TY 20)	EA	1,600.000	2.00	1.000	1,600.00
05316016	000	CURB RAMPS (TY 21)	EA	1,700.000	13.00	9.000	15,300.00
05316017	000	CURB RAMPS (TY 22)	EA	2,500.000	3.00	3.000	7,500.00
05316057	000	CONC SIDEWALK (SPECIAL)(RETAINING WALL)	SF	9.330	0.00	7,782.000	72,606.06
05366002	000	CONC MEDIAN	SY	65.000	3,419.78	1,439.121	93,542.88
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	19.000	2,500.00	1,175.000	22,325.00
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,770.000	24.00	25.000	44,250.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,150.000	2.00	1.000	1,150.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.500	23,005.00	23,005.000	126,527.50
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	162.000	13.00	13.000	2,106.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	245.000	5.00	5.000	1,225.00



CONTRACT ID	106802076	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	1,935.000	26.00	26.000	50,310.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	325.000	37.00	37.000	12,025.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	15,100.000	55.00	104.000	1,570,400.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,900.000	102.00	44.000	127,600.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	950.000	45.00	47.000	44,650.00
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	40,027.720	0.00	1.000	40,027.72
		(MASH)(27")					
05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	71,639.920	0.00	2.000	143,279.84
		(MASH)(120")					
05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	1.000	26,217.00	16,537.680	16,537.68
06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	375.000	32.00	69.000	25,875.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,496.000	145.00	110.000	164,560.00
06136007	000	HI MST IL POLE (175 FT)( 80 MPH)	EA	24,940.000	30.00	24.000	598,560.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.150	26,570.00	21,456.000	217,778.40
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	24.260	2,890.00	4,437.000	107,641.62
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	8.300	4,005.00	1,120.000	9,296.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	25.550	790.00	165.000	4,215.75
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	13.200	2,445.00	1,650.000	21,780.00
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	22.000	3,010.00	1,580.000	34,760.00
06186070	000	CONDT (RM) (2")	LF	41.430	13,070.00	6,270.000	259,766.10
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.410	41,005.00	7,626.000	10,752.66
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.550	93,950.00	21,698.000	33,631.90
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.200	5,557.00	541.000	1,190.20
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,100.000	130.00	47.750	52,525.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	858.000	59.00	10.000	8,580.00
06246012	000	GROUND BOX TY E (122317)W/APRON	EA	836.000	10.00	2.000	1,672.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	788.000	1.00	1.000	788.00
06286073	000	ELC SRV TY A 240/480 100(NS)SS(E)GC(O)	EA	7,440.000	8.00	2.500	18,600.00
06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	6,550.000	6.00	2.000	13,100.00
06366001	000	ALUMINUM SIGNS (TY A)	SF	19.250	1,860.18	894.340	17,216.06
06366003	000	ALUMINUM SIGNS (TY O)	SF	20.950	17,015.75	8,118.825	170,089.39
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	554.000	142.00	56.000	31,024.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	653.000	120.00	95.000	62,035.00
06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	520.000	28.00	9.000	4,680.00
06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	626.000	23.00	6.000	3,756.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	825.000	14.00	2.000	1,650.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	950.000	26.00	4.000	3,800.00
06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	4,656.000	44.00	24.000	111,744.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	211.750	412.00	19.000	4,023.25
06476003	000	REMOVE LRSA	EA	90.000	12.00	11.000	990.00
06506035	000	INS OH SN SUP(35 FT BAL TEE)	EA	21,900.000	1.00	1.000	21,900.00
06506045	000	INS OH SN SUP(40 FT CANT)	EA	18,785.000	3.00	3.000	56,355.00
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	17,875.000	22.00	22.000	393,250.00
06506071	000	INS OH SN SUP(60 FT BRDG)(SPAN ONLY)	EA	23,100.000	1.00	1.000	23,100.00
06506081	000	INS OH SN SUP(70 FT BRDG)(SPAN ONLY)	EA	24,900.000	2.00	2.000	49,800.00
06506086	000	INS OH SN SUP(75 FT BRDG)(SPAN ONLY)	EA	26,300.000	1.00	1.000	26,300.00
06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	28,450.000	1.00	1.000	28,450.00
06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	32,500.000	2.00	2.000	65,000.00
06506111	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	34,500.000	1.00	1.000	34,500.00

CONTRACT ID	106802076	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			
06506116	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	36,550.000	2.00	2.000	73,100.00
06506119	000	INS OH SN SUP(110 FT BRDG)	EA	42,750.000	1.00	1.000	42,750.00
06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	38,500.000	2.00	2.000	77,000.00
06506126	000	INS OH SN SUP(115 FT BRDG)(SPAN ONLY)	EA	43,225.000	4.00	3.000	129,675.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	6,565.000	26.00	23.000	150,995.00
06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,365.000	13.00	13.000	17,745.00
06546006	000	SIGN WALKWAY (48 IN) WITH HNDRL	LF	280.000	8.50	8.500	2,380.00
06546007	000	REMOVE SIGN WALKWAY	EA	1,945.000	6.00	6.000	11,670.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.200	218,207.00	122,797.000	147,356.40
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	3.800	13,365.00	2,123.000	8,067.40
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.600	449,775.00	539,291.700	323,575.02
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.100	43,918.00	88,949.000	97,843.90
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.000	2,775.00	2,892.000	20,244.00
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	150.000	70.00	133.000	19,950.00
06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	248.000	59.00	49.000	12,152.00
06626092	000	WK ZN PAV MRK REMOV (W)36"(YLD TRI)	EA	99.000	18.00	16.000	1,584.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.600	363,615.00	459,490.700	275,694.42
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.000	1,157.00	504.000	1,008.00
06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	2.000	591.00	211.000	422.00
06666003	000	REFL PAV MRK TY I (W)4"(BRK)(100MIL)	LF	0.440	46,186.00	8,590.000	3,779.60
06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.300	1,998.00	204.000	265.20
06666012	000	REFL PAV MRK TY I (W)4"(SLD)(100MIL)	LF	0.400	154,732.00	20,362.000	8,144.80
06666018	000	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.500	0.00	360.000	900.00
06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.880	47,028.00	15,441.000	13,588.08
06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	1.900	4,510.00	1,687.000	3,205.30
06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.300	11,990.00	4,708.000	15,536.40
06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.500	1,619.00	505.000	3,282.50
06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	112.000	85.00	19.000	2,128.00
06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	158.000	31.00	8.000	1,264.00
06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	191.000	8.00	2.000	382.00
06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	100.00	55.000	7,425.00
06666099	000	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	62.000	112.00	22.000	1,364.00
06666126	000	REFL PAV MRK TY I (Y)4"(SLD)(100MIL)	LF	0.400	160,658.00	32,006.000	12,802.40
06666162	000	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.850	0.00	9,660.000	8,211.00
06666224	000	PAVEMENT SEALER 4"	LF	0.120	414,402.00	46,957.000	5,634.84
06666225	000	PAVEMENT SEALER 6"	LF	0.220	0.00	71,456.000	15,720.32
06666226	000	PAVEMENT SEALER 8"	LF	0.330	47,028.00	12,125.000	4,001.25
06666228	000	PAVEMENT SEALER 12"	LF	0.700	16,500.00	7,754.000	5,427.80
06666230	000	PAVEMENT SEALER 24"	LF	1.300	1,619.00	416.000	540.80
06666231	000	PAVEMENT SEALER (ARROW)	EA	20.000	85.00	19.000	380.00
06666232	000	PAVEMENT SEALER (WORD)	EA	23.000	100.00	21.000	483.00
06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	25.000	31.00	8.000	200.00
06666236	000	PAVEMENT SEALER (UTURN ARROW)	EA	40.000	8.00	2.000	80.00
06666243	000	PAVEMENT SEALER (YLD TRI)	EA	11.000	112.00	22.000	242.00
06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.650	0.00	9,100.000	5,915.00
06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.530	0.00	27,273.000	14,454.69
06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.650	0.00	28,890.000	18,778.50
06726008	000	REFL PAV MRKR TY I-R	EA	5.000	112.00	2.000	10.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	5,929.00	4,510.000	15,785.00

06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.380	0.00	112,865.000	42,888.70
06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.460	0.00	4,625.000	2,127.50
06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.810	0.00	9,391.000	7,606.71
06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.060	0.00	2,759.000	2,924.54
06776007		ELIM EXT PAV MRK & MRKS (24")	LF	3.080	0.00	1,141.000	3,514.28
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	63.630	0.00	32.000	2,036.16
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	58.330	0.00	17.000	991.61
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	414,402.00	45,415.000	4,541.50
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.180	0.00	71,456.000	12,862.08
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.200	47,028.00	15,996.000	3,199.20
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.500	16,500.00	4,270.000	2,135.00
06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,619.00	416.000	416.00
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.000	85.00	19.000	285.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	18.000	31.00	8.000	144.00
06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	23.000	8.00	2.000	46.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	17.000	100.00	21.000	357.00
06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.400	6,041.00	750.000	300.00
06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	17,600.000	6.00	1.000	17,600.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	6,275.000	6.00	7.000	43,925.00
06816001	000	TEMP TRAF SIGNALS	EA	89,100.000	9.00	11.000	980,100.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	330.000	84.00	52.000	17,160.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	330.000	23.00	14.000	4,620.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	330.000	95.00	56.000	18,480.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	330.000	17.00	11.000	3,630.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	330.000	95.00	58.000	19,140.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	330.000	12.00	8.000	2,640.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	660.000	64.00	25.000	16,500.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	110.000	102.00	53.000	5,830.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	121.000	5.00	3.000	363.00
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.100	19,801.00	381.000	419.10
06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.100	17,149.00	526.000	578.60
06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.300	8,570.00	255.000	841.50
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,270.000	3.00	1.000	7,270.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,200.000	2.00	2.000	12,400.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	7,500.000	5.00	1.000	7,500.00
06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	16,500.000	4.00	3.000	49,500.00
06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	17,325.000	3.00	2.000	34,650.00
06866107	000	INS TRF SIG PL AM(S)2 ARM(32-32')LUM	EA	14,500.000	0.00	1.000	14,500.00
06866143	000	INS TRF SIG PL AM(S)2 ARM(40-32')LUM	EA	11,000.000	1.00	1.000	11,000.00
06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36')LUM	EA	12,100.000	1.00	1.000	12,100.00
06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	12,650.000	3.00	3.000	37,950.00
06876001	000	PED POLE ASSEMBLY	EA	1,980.000	35.00	15.000	29,700.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	715.000	64.00	14.000	10,010.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,850.000	6.00	1.000	3,850.00
07306002	000	FULL - WIDTH MOWING	AC	110.000	2,988.00	20.590	2,264.90
07346002	000	LITTER REMOVAL	CYC	3,600.000	54.00	82.000	295,200.00
07386001	900	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	2,959.370	54.00	13.000	38,471.81
07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	3,700.000	54.00	66.000	244,200.00
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	54.00	66.000	132,000.00

CONTRACT ID	106802076	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			
07386003	900	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,959.370	54.00	13.000	38,471.81
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	3,800.000	54.00	70.000	266,000.00
07386005	900	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	5,045.160	54.00	13.000	65,587.08
07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	3,800.000	54.00	68.000	258,400.00
07386007	900	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	3,819.480	54.00	13.000	49,653.24
07646001	000	DRAIN INLET CLEANING	EA	1,844.000	15.00	3.000	5,532.00
30766015	000	D-GR HMA TY-C PG64-22	TON	150.300	0.00	3,332.130	500,819.14
		Managed Lane Rehab (CO #132)(UOM:TON)					
50266001	000	ASBESTOS ABATEMENT (COATINGS)	SF	7.000	130,984.00	103,915.140	727,405.98
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	24.00	6.000	6,000.00
60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	2,325.000	6.00	1.000	2,325.00
60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	1,630.000	6.00	1.000	1,630.00
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	10,950.000	5.00	1.000	10,950.00
60106003	000	CCTV FIELD CONTROLLER	EA	1,565.000	5.00	1.000	1,565.00
60106004	000	CCTV MOUNT (POLE)	EA	1,335.000	3.00	1.000	1,335.00
60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,450.000	1.00	1.000	1,450.00
60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	21.260	0.00	17,940.000	381,404.40
60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	24.370	0.00	13,420.000	327,045.40
60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	17,300.000	1.00	1.000	17,300.00
60296001	001	RADAR VEHICLE SENSING DEVICE	EA	11,380.000	9.00	2.000	22,760.00
60466001	000	INSTALL OF (RPD) VEHICLE DETECTORS	EA	825.000	33.00	21.000	17,325.00
60626006	000	ITS RADIO (SNGL)(900 MHZ)-C-U	EA	8,500.000	1.00	1.000	8,500.00
60626020	000	ITS RADIO (SNGL)(5 GHZ)-I-P	EA	8,250.000	2.00	2.000	16,500.00
60636027	000	SPS-INS (80W)1152W (600AH) 2X50A(1)	EA	21,250.000	2.00	2.000	42,500.00
60646010	000	ITS POLE (30 FT)(90 MPH)	EA	5,190.000	4.00	4.000	20,760.00
60646055	000	ITS POLE (60 FT)(90 MPH)	EA	12,775.000	3.00	2.000	25,550.00
60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	6,825.000	5.00	1.000	6,825.00
60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	7,275.000	2.00	1.000	7,275.00
60786001	000	CONCRETE GROUND BOX TY AS	EA	2,350.000	34.00	27.000	63,450.00
60786002	000	CONCRETE GROUND BOX TY DS	EA	3,565.000	11.00	5.000	17,825.00
60886001	000	REMOVE CAMERA POLE STRUCTURE	EA	3,712.000	0.00	1.000	3,712.00
60936003	000	REMOVE EXISTING LANE CONTROL SYSTEM	EA	2,225.000	2.00	2.000	4,450.00
60936012	000	REMOVE EXIST RVSD	EA	1,100.000	3.00	4.000	4,400.00
61026001	000	REMOVE HIGH MAST ILLUMINATION	EA	6,550.000	10.00	10.000	65,500.00
61436002	000	REMOVE RVSD POLE STRUCTURE	EA	1,435.000	2.00	1.000	1,435.00
61606001	000	WIRELESS ETHERNET MICROWAVE RADIO	EA	18,725.000	4.00	4.000	74,900.00
61636001	000	REMOVE EXISTING CABLES (FIBER)	LF	1.100	14,262.00	17,607.000	19,367.70
61636002	000	REMOVE EXISTING CABLES (POWER)	LF	0.550	7,732.00	7,732.000	4,252.60
61646001	000	PORTABLE ITS	EA	164,900.000	2.00	2.000	329,800.00
62206001	000	MODIFY HIGH MAST ASSEMBLY	EA	19,014.180	0.00	4.000	76,056.72
62216001	000	LED HI MST IL ASM (8 FIXT)(ASM)(TY)	EA	31,832.040	0.00	24.000	763,968.96
70556003	000	6" WATERLINE, PVC C-900(DR-18)	LF	64.000	477.00	872.000	55,808.00
70556004	000	8" WATERLINE, PVC C-900(DR-18)	LF	72.000	560.00	618.500	44,532.00
70556005	000	12" WATERLINE, PVC C-900(DR-18)	LF	76.000	10,232.00	11,370.900	864,188.40
70556006	000	TRENCH SAFETY SYSTEMS FOR WATERLINE	LF	1.000	17,962.00	2,760.000	2,760.00
70556008	000	FURN, INTL LEAD FREE FIRE HYDRANT ASSM	EA	2,500.000	19.00	21.000	52,500.00
70556009	000	RMV, SLV, DELIVER EXISTING FIRE HYDRANT	EA	100.000	9.00	1.000	100.00
70556010	000	6" RESILIENT WEDGE GATE VALVE WITH BOX	EA	800.000	27.00	44.000	35,200.00
70556011	000	8" RESILIENT WEDGE GATE VALVE WITH BOX	EA	1,500.000	3.00	10.000	15,000.00

CONTRACT ID	106802076	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE			Page 37 of 42
70556012	000	12" RESILIENT WEDGE GATE VALVE WITH BOX	EA	2,000.000	24.00	43.000	86,000.00
70556015	000	CONNECT TO EXST 6" WATERLINE, GATE VALV	EA	1,000.000	2.00	1.000	1,000.00
70556016	000	CONNECT TO EXST 8" WATERLINE, GATE VALV	EA	1,000.000	7.00	3.000	3,000.00
70556017	000	CONNECT TO EXST 10" WATERLINE, GATE VLV	EA	1,200.000	5.00	1.000	1,200.00
70556018	000	CONNECT TO EXST 12" WATERLINE, GATE VLV	EA	1,200.000	22.00	13.000	15,600.00
70556019	000	CUT AND PLUG EXST 6" WATERLINE	EA	600.000	3.00	1.000	600.00
70556020	000	CUT AND PLUG EXST 8" WATERLINE	EA	600.000	2.00	1.000	600.00
70556021	000	CUT AND PLUG EXST 12" WATERLINE	EA	800.000	11.00	11.000	8,800.00
70556022	000	FURN, INST CONC ENCASEMENT, WATERLINE	LF	55.000	20.00	10.000	550.00
70556027	000	FURN, INST, MAINT TEMP ASPH PAVE REPAIR	LF	45.000	35.00	23.000	1,035.00
70556032	000	8" SANITARY SEWER LINE, PVC (SDR-26)	LF	68.000	4,657.00	4,756.000	323,408.00
70556033	000	10" SANITARY SEWER LINE, PVC (SDR-26)	LF	84.000	43.00	43.000	3,612.00
70556034	000	12" SANITARY SEWER LINE, PVC (SDR-26)	LF	88.000	1,249.00	913.000	80,344.00
70556035	000	15" SANITARY SEWER LINE, PVC (SDR-26)	LF	110.000	526.00	467.000	51,370.00
70556036	000	18" SANITARY SEWER LINE, PVC (SDR-26)	LF	145.000	779.00	855.200	124,004.00
70556039	000	TRENCH SAFETY SYSTEMS, SANITARY SEWER	LF	1.000	11,766.00	3,829.300	3,829.30
70556042	000	FURN, INST STND 4' DIA SEWER MANHOLE	EA	5,000.000	26.00	12.000	60,000.00
70556043	000	FURN, INST STND 5' DIA SEWER MANHOLE	EA	6,000.000	34.00	33.000	198,000.00
70556046	000	STND 5' DIA INSIDE SEWER DROP MANHOLE	EA	10,000.000	7.00	2.000	20,000.00
70556049	000	EXTRA DEPTH 6' DIA T-BASE MANHOLE, 54"	EA	22,000.000	2.00	2.000	44,000.00
70556050	000	SDR-26 PVC SANI SEWER FROM MN TO PROPER	EA	2,000.000	10.00	7.000	14,000.00
70556051	000	REMOVE AND DISPOSE EXISTING MANHOLE	EA	500.000	10.00	10.000	5,000.00
70556052	000	ABANDON EXISTING MANHOLE	EA	300.000	25.00	5.000	1,500.00
70556053	000	ADJ EXST SANI SEWER MANHOLE TO FINAL GR	EA	600.000	2.00	10.000	6,000.00
70556054	000	CONNECT TO EXISTING SANITARY SEWER LINE	EA	800.000	22.00	10.000	8,000.00
70556055	000	CONNECT TO EXST MANHOLE BY CORING, REWK	EA	1,000.000	4.00	3.000	3,000.00
70556056	000	CUT AND PLUG EXST SANITARY SEWER LINE	EA	300.000	11.00	4.000	1,200.00
70556058	000	8" WL PVC C-900, DR-18 20" ENCAS BY O-C	LF	200.000	85.00	85.000	17,000.00
70556059	000	12" WL PVC C-900, DR-18 24" ENCASE, O-C	LF	210.000	951.00	463.000	97,230.00
70556068	000	EXTRA DEPTH FOR 5' DIA MH	LF	170.000	292.00	94.400	16,048.00
70556069	000	EXTRA DEPTH FOR 5' DIA DROP MH	LF	250.000	64.00	27.000	6,750.00
70556070	000	8" SS PVC SDR-26 20" ENCASE, OPEN-CUT	LF	220.000	284.00	79.000	17,380.00
70556071	000	12" SS PVC SDR-26 24" ENCASE , OPEN-CUT	LF	260.000	20.00	20.000	5,200.00
70556073	000	18" SS PVC SDR-26 30" ENCASE , OPEN-CUT	LF	380.000	80.00	80.000	30,400.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	3,928,604.460	3,928,604.46
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	3,623,477.110	3,623,477.11
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	77,778.13	1,964.770	1,964.77
96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	5,000.00	2,800.000	2,800.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	200,000.00	1,998,696.390	1,998,696.39
96066054		PARTNERING	DOL	1.000	2,500.00	2,280.550	2,280.55
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	200,000.00	2,469.540	2,469.54
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	200,000.00	2,475,849.610	2,475,849.61
96086001	000	UNIQUE CHANGE ORDER ITEM 1	DOL	220.000	0.00	25.000	5,500.00
		18" FIBERGLASS SS OPEN CUT (U.O.M.: LF)(CO#2)					
96086001	000	UNIQUE CHANGE ORDER ITEM 1	DOL	13,047.320	0.00	1.000	13,047.32
		JC Abut 1 Hydro and Survey (CO#123)(UOM:LS)					
96086002	000	UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	55,124.380	55,124.38
		Revise Signs from Ave H to Lamar Blvd (CO# 127)(UOM:DOL)					
96086003	000	UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.00	3,669.330	3,669.33

96086003	000	18" HDPE Storm Sewer Tie in (CO #124) (UOM:LS) UNIQUE CHANGE ORDER ITEM 3	DOL	7,176.910	0.00	1.000	7,176.91
96086004	000	XEROX 7225 MULTIFUNCTIONAL COPIER (CO #3)(UOM: LS) UNIQUE CHANGE ORDER ITEM 4	DOL	1.000	0.00	6,883.630	6,883.63
96086004	000	Remove & Reinstall JB J5A-5 Top (CO #124) (UOM:LS) UNIQUE CHANGE ORDER ITEM 4	DOL	46.460	0.00	78.000	3,623.88
96086005	000	XEROX 7225 COPIER MAINTENANCE (CO #3)(UOM: MO) UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.00	1,849.420	1,849.42
96086005	000	Rotate MH 109A to Miss the Sidewalk (CO# 124) (UOM:LS) UNIQUE CHANGE ORDER ITEM 5	DOL	500.000	0.00	986.000	493,000.00
96086006	000	18" FG SS - 30" STL ENVASEMENT - BORE (U.O.M.: LF)(CO#2) UNIQUE CHANGE ORDER ITEM 6	DOL	1.000	0.00	13,411.520	13,411.52
96086006	000	Line 2PA & Inlet P2A (CO #124) (UOM:LS) UNIQUE CHANGE ORDER ITEM 6	DOL	290.000	0.00	382.000	110,780.00
96086007	000	30" FIBERGLASS OPEN CUT (U.O.M.: LF)(CO#2) UNIQUE CHANGE ORDER ITEM 7	DOL	880.000	0.00	310.000	272,800.00
96086008	000	30" FG SS IN 42" UNIQUE CHANGE ORDER ITEM 8	DOL	1.000	0.00	27,211.700	27,211.70
96086008	000	Capping 8'x7' Box Culvert, Sta 364+00 (CO #124)(UOM: LS) UNIQUE CHANGE ORDER ITEM 8	DOL	480.000	0.00	344.000	165,120.00
96086009	000	12" PVC SDR SS IN 30" STL ENCASE BY BORE (U.O.M.: LF) (CO#2) UNIQUE CHANGE ORDER ITEM 9	DOL	27,499.740	0.00	1.000	27,499.74
96086010	000	RW B29C Bore Logs & Geotech Data (CO #126)(UOM=LS) UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	0.00	5,113.370	5,113.37
96086010	000	Tmp Lg Guide Sign for I-30 at Ballpark Way (CO#127) (UOM:DOL) UNIQUE CHANGE ORDER ITEM 10	DOL	400.000	0.00	392.000	156,800.00
96086011	000	8" PVC SDR 26 SS IN 20" STL ENCASE BORE (U.O.M.: LF) (CO#2) UNIQUE CHANGE ORDER ITEM 11	DOL	88.000	0.00	392.500	34,540.00
96086012	000	12" DIP 350PSI WATERLINE BY OPEN CUT (U.O.M.: LF)(CO#2) UNIQUE CHANGE ORDER ITEM 12	DOL	78.000	0.00	40.500	3,159.00
96086013	000	8" DIP 350 PSI WATERLINE BY OPEN CUT (U.O.M.: LF)(CO#2) UNIQUE CHANGE ORDER ITEM 13	DOL	400.000	0.00	120.000	48,000.00
96086014	000	12" DIP 350 PSI WL IN 16" STL ENCASE BORE (U.O.M.: LF) (CO#2) UNIQUE CHANGE ORDER ITEM 14	DOL	290.000	0.00	131.000	37,990.00
96086014		30" FG SS IN 42" STL ENCASE OPEN CUT (U.O.M.: LF)(CO#2) UNIQUE CHANGE ORDER ITEM 14	DOL	1,708.000	0.00	20.000	34,160.00
96086015		Ave J Repair - Frontage Rd Closure (CO #113)(UOM:EA) UNIQUE CHANGE ORDER ITEM 15	DOL	261.750	0.00	1.000	261.75
96086015	000	ADDITIONAL REBAR SH 360 SBFR BENT #6 (CO #17)(UOM: LS) UNIQUE CHANGE ORDER ITEM 15	DOL	2,508.000	0.00	2.000	5,016.00
96086016	000	Ave J Repair - Main Lane Closure (CO #113)(UOM:EA) UNIQUE CHANGE ORDER ITEM 16	DOL	1.000	0.00	291,604.530	291,604.53
96086016	000	Concrete Coping & DS Facia (CO #131)(UOM:LS) UNIQUE CHANGE ORDER ITEM 16	DOL	690.590	0.00	1,810.000	1,249,967.90
96086017	000	12" DIP 350 PSI WL IN 24" STL ENCASE BORE (U.O.M.: LF) (CO#2) UNIQUE CHANGE ORDER ITEM 17	DOL	1.000	0.00	99,526.670	99,526.67

96086017		Modeling, Engineering, MSE Waste, MOB (CO #131)(UOM:DOL) UNIQUE CHANGE ORDER ITEM 17	DOL	490.600	0.00	3.850	1,888.81
96086018	000	ADDTL REBAR-NE CONN TY A FOOTER (UOM: EA)(CO #25) UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.00	86,951.810	86,951.81
96086019	000	Lane Closures, Mill, Mob (CO #132)(UOM:EA) UNIQUE CHANGE ORDER ITEM 19	DOL	18,308.860	0.00	2.000	36,617.72
96086020	000	MANHOLE (COMPL)(JUNCTION BOX)(7' TO 10') (CO #6)(UOM:EA) UNIQUE CHANGE ORDER ITEM 20	DOL	15.010	0.00	1,486.000	22,304.86
96086021	000	(CO #4) CURB INLET PROTECTION (UOM: LF) UNIQUE CHANGE ORDER ITEM 21	DOL	1.000	0.00	1,616.830	1,616.83
96086021		Relocate Elec Service Points PR-1 & PR-5 (UOM:DOL)(CO#135) UNIQUE CHANGE ORDER ITEM 21	DOL	35,751.910	0.00	1.000	35,751.91
96086022	000	Barricades - HOV Lanes at T-Ramp (UOM: LS)(CO #8) UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.00	13,293.130	13,293.13
96086023	000	Relocate Temp Traffic Signal, Radars, Signs (UOM:DOL) (CO#135) UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	0.00	1,146.850	1,146.85
96086024	000	Rewiring of Signal Heads (UOM:DOL)(CO#135) UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.00	291.970	291.97
96086024		Energy Usage - Signal on I-30 @ Six Flags (UOM:DOL)(CO #135) UNIQUE CHANGE ORDER ITEM 24	DOL	2,072.910	0.00	1.000	2,072.91
96086025	000	Additional Mobilization - Rotomill Crew (UOM: EA)(CO #8) UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	0.00	9,670.370	9,670.37
96086026	000	Battery for ITS Trailer (UOM:DOL) (CO #135) UNIQUE CHANGE ORDER ITEM 26	DOL	1.000	0.00	12,332.130	12,332.13
96086028		Rerouting Power to Temp Signal Six Flags (UOM:DOL) (CO #135) UNIQUE CHANGE ORDER ITEM 28	DOL	1,184.660	0.00	1.000	1,184.66
96086029		Mobilization - Portable Barrier Crew (UOM: EA)(CO #8) UNIQUE CHANGE ORDER ITEM 29	DOL	4,422.290	0.00	1.000	4,422.29
96086029		Add. Mob. - Drainage - Ave. F (UOM: LS)(CO #11) UNIQUE CHANGE ORDER ITEM 29	DOL	12,166.000	0.00	144.000	1,751,904.00
96086030	000	Temporary Overhead Compensation #2 (CO#138)(UOM:DAY) UNIQUE CHANGE ORDER ITEM 30	DOL	3,433.370	0.00	1.000	3,433.37
96086030		AVENUE J - TEMP. SIGNAL REVISION (UOM: LS)(CO #10) UNIQUE CHANGE ORDER ITEM 30	DOL	12,166.000	0.00	420.000	5,109,720.00
96086032	000	Temporary Overhead Compensation #3 (CO#139)(UOM:DAY) UNIQUE CHANGE ORDER ITEM 32	DOL	6,686.930	0.00	17.000	113,677.81
96086033	000	ML Inlet Top Removal (UOM: EA) UNIQUE CHANGE ORDER ITEM 33	DOL	1.000	0.00	92,272.470	92,272.47
96086033	000	Powder Coat - Signal & Pedestrian Elements (UOM: LS)(CO #20) UNIQUE CHANGE ORDER ITEM 33	DOL	6,621.880	0.00	17.000	112,571.96
96086034		ML Inlet Top Replacement (UOM: EA) UNIQUE CHANGE ORDER ITEM 34	DOL	1.000	0.00	758,347.000	758,347.00
96086034		Escalation - Oldcastle (CO #143)(UOM:DOL) UNIQUE CHANGE ORDER ITEM 34	DOL	3,383.000	0.00	1.000	3,383.00
96086035		Temporary Power to Signals (UOM: LS)(CO #24) UNIQUE CHANGE ORDER ITEM 35	DOL	4,443.740	0.00	1.000	4,443.74
		SAW CUT DEMO FOR DETOURS (UOM: LS)(CO #41)					

96086036		UNIQUE CHANGE ORDER ITEM 36 Additional Construction Staking (CO #42)(UOM: LS)	DOL	7,337.230	0.00	1.000	7,337.23
96086037		UNIQUE CHANGE ORDER ITEM 37 Additional Mobilization (CO #42)(UOM: EA)	DOL	10,584.220	0.00	2.000	21,168.44
96086039		UNIQUE CHANGE ORDER ITEM 39 Line A Pumping ( CO #39)(UOM: LS)	DOL	2,943.310	0.00	1.000	2,943.31
96086040		UNIQUE CHANGE ORDER ITEM 40 SS109 Bypass Pumping (CO #47) (UOM: WK)	DOL	1,812.390	0.00	5.000	9,061.95
96086041		UNIQUE CHANGE ORDER ITEM 41 Remove Existing ITS Cabinets and Cables (CO #50) (UOM: LS)	DOL	1.000	0.00	18,842.120	18,842.12
96086042		UNIQUE CHANGE ORDER ITEM 42 Consultant (SEA) MSE Wall Engr. Costs (CO #32) (UOM: LS)	DOL	5,509.300	0.00	1.000	5,509.30
96086043	000	UNIQUE CHANGE ORDER ITEM 43 DC Assy, AMI Meter Relo, Mob/DeMob, Fit (CO #45) (UOM: LS)	DOL	144,982.190	0.00	1.000	144,982.19
96086044	000	UNIQUE CHANGE ORDER ITEM 44 MSE Wall Panel Reimbursement (CO# 52) (UOM: LS)	DOL	22,416.920	0.00	1.000	22,416.92
96086045	000	UNIQUE CHANGE ORDER ITEM 45 NB 360 Shoulder Rehab (CO#150)(UOM:TON)	DOL	150.300	0.00	459.300	69,032.79
96086045		UNIQUE CHANGE ORDER ITEM 45 Additional Engineering Costs for MSE Wall (UOM: LS)	DOL	2,433.850	0.00	1.000	2,433.85
96086046	000	UNIQUE CHANGE ORDER ITEM 46 Lane closures, Mill, Mob (CO #150)(UOM:EA)	DOL	1.000	0.00	28,914.200	28,914.20
96086046		UNIQUE CHANGE ORDER ITEM 46 MSE Wall Panel Reimbursement (CO #46)(UOM: LS)	DOL	3,514.920	0.00	1.000	3,514.92
96086047		UNIQUE CHANGE ORDER ITEM 47 Temp Traffic Signal Repair due to Crash (CO #55)(UOM: LS)	DOL	1,236.620	0.00	1.000	1,236.62
96086049	000	UNIQUE CHANGE ORDER ITEM 49 WL 202 Bypass Line (CO #57) (UOM: LS)	DOL	15,764.610	0.00	1.000	15,764.61
96086050		UNIQUE CHANGE ORDER ITEM 50 Cut, Plug and Sleeve of Waterline (CO #58) (UOM: LS)	DOL	20,848.610	0.00	1.000	20,848.61
96086051	000	UNIQUE CHANGE ORDER ITEM 51 Misc. Illumination,Signal, Sign Work (CO #158)(UOM: DOL)	DOL	1.000	0.00	33,324.330	33,324.33
96086051		UNIQUE CHANGE ORDER ITEM 51 Overhead Sign Structure Revision (CO #56) (UOM: LS)	DOL	12,948.710	0.00	1.000	12,948.71
96086053	000	UNIQUE CHANGE ORDER ITEM 53 Replacement ITS Trailer (CO #120) (UOM: DOL)	DOL	1.000	0.00	49,527.470	49,527.47
96086053	000	UNIQUE CHANGE ORDER ITEM 53 IH30 HMAc Pavement Repair (CO #61)(UOM: LS)	DOL	155,330.750	0.00	1.000	155,330.75
96086054	000	UNIQUE CHANGE ORDER ITEM 54 Force Account Drill Shaft Obstructions (CO# 63) (UOM: LS)	DOL	6,081.250	0.00	1.000	6,081.25
96086055	000	UNIQUE CHANGE ORDER ITEM 55 Electrical Service Relocation (CO #64)(UOM: LS)	DOL	8,684.350	0.00	1.000	8,684.35
96086056	000	UNIQUE CHANGE ORDER ITEM 56 Temporary Fire Water Vaults (CO #67)(UOM: LS)	DOL	18,744.430	0.00	1.000	18,744.43
96086057	000	UNIQUE CHANGE ORDER ITEM 57 Retaining Wall Obstructions (CO# 70) (UOM: LS)	DOL	5,977.320	0.00	1.000	5,977.32
96086059	000	UNIQUE CHANGE ORDER ITEM 59	DOL	1.000	0.00	59,854.000	59,854.00
96086060	000	UNIQUE CHANGE ORDER ITEM 60	DOL	22,722.000	0.00	1.000	22,722.00
96086061	000	UNIQUE CHANGE ORDER ITEM 61 Water Barrier and Installation (CO #74)(UOM: LS)	DOL	15,116.000	0.00	1.000	15,116.00



96086062	000	UNIQUE CHANGE ORDER ITEM 62	DOL	1.000	0.00	58,552.160	58,552.16
96086063	000	UNIQUE CHANGE ORDER ITEM 63	DOL	137.870	0.00	8,255.720	1,138,216.12
96086064	000	UNIQUE CHANGE ORDER ITEM 64	DOL	1.000	0.00	50,807.400	50,807.40
96086065		UNIQUE CHANGE ORDER ITEM 65	DOL	1.000	0.00	807,073.350	807,073.35
96086066	000	UNIQUE CHANGE ORDER ITEM 66	DOL	1.000	0.00	93,279.870	93,279.87
96086067	000	UNIQUE CHANGE ORDER ITEM 67	DOL	1.000	0.00	4,500.000	4,500.00
		Force Account: Conduit Relocation (CO #82)(UOM: INV)					
96086068	000	UNIQUE CHANGE ORDER ITEM 68	DOL	1.000	0.00	73,900.000	73,900.00
		Fire Suppression System Pump (CO #84) (UOM: LS)					
96086069	000	UNIQUE CHANGE ORDER ITEM 69	DOL	129.640	0.00	510.970	66,242.15
		IH30 HMAC Pavement Repair (CO #85) (UOM: TON)					
96086070	000	UNIQUE CHANGE ORDER ITEM 70	DOL	2,705.700	0.00	1.000	2,705.70
		2 Lane Closure (CO #85) (UOM: EA)					
96086071		UNIQUE CHANGE ORDER ITEM 71	DOL	3,184.000	0.00	1.000	3,184.00
		Rotomill Mobilization (CO #85) (UOM: EA)					
96086072	000	UNIQUE CHANGE ORDER ITEM 72	DOL	53,829.050	0.00	2.000	107,658.10
		Bore Pit & 45 LF Bore (20" Steel Casing)(CO #88)(UOM: LS)					
96086073	000	UNIQUE CHANGE ORDER ITEM 73	DOL	48,110.350	0.00	1.000	48,110.35
96086074	000	UNIQUE CHANGE ORDER ITEM 74	DOL	1.000	0.00	16,743.000	16,743.00
		FORCE ACCT: Line R Tie-In and Inlet Remove/Replace					
96086075	000	UNIQUE CHANGE ORDER ITEM 75	DOL	1.000	0.00	236,896.520	236,896.52
		Force Account: Open Cut & Bore Pits (CO #89)(UOM: INV)					
96086076	000	UNIQUE CHANGE ORDER ITEM 76	DOL	873.850	0.00	535.000	467,509.76
		36" Wood Box Tunnel (CO #89) (UOM: LF)					
96086077	000	UNIQUE CHANGE ORDER ITEM 77	DOL	4,338.450	0.00	1.000	4,338.45
		Raise Water Meter (CO #107)(UOM: LS)					
96086078	000	UNIQUE CHANGE ORDER ITEM 78	DOL	1.000	0.00	4,060.680	4,060.68
		AT&T Damage Claim (CO #99)(UOM:LS)					
96086079	000	UNIQUE CHANGE ORDER ITEM 79	DOL	1.000	0.00	114,510.770	114,510.77
		FORCE ACCOUNT - Line U & P Jct Boxes (CO #106)(UOM: LS)					
96086081		UNIQUE CHANGE ORDER ITEM 81	DOL	7,500.000	0.00	1.000	7,500.00
		Reynolds Mobilization Fee (CO #111)(UOM: LS)					
96086082	000	UNIQUE CHANGE ORDER ITEM 82	DOL	874.820	0.00	4.000	3,499.28
		Ground Box Lockable Lid (CO #80)(UOM: EA)					
96086083	000	UNIQUE CHANGE ORDER ITEM 83	DOL	7,974.200	0.00	2.000	15,948.40
		Relocate Temp Traff Signal Pole at Ave J (CO #69) (UOM: EA)					
96086085	000	UNIQUE CHANGE ORDER ITEM 85	DOL	1.000	0.00	13,919.210	13,919.21
		Conduit Lowering and Repair (CO #87) (UOM: LS)					
96086086	000	UNIQUE CHANGE ORDER ITEM 86	DOL	10,621.440	0.00	1.000	10,621.44
		Additional Demo Equipment (CO #112)(UOM: LS)					
96086087	000	UNIQUE CHANGE ORDER ITEM 87	DOL	1.000	0.00	28,681.640	28,681.64
		Escalation - Straight Line Sawing (CO #104)(UOM:LS)					
96086088	000	UNIQUE CHANGE ORDER ITEM 88	DOL	1.000	0.00	257,623.950	257,623.95
		Escalation - Royal Rebar (CO #103)(UOM:LS)					
96086089	000	UNIQUE CHANGE ORDER ITEM 89	DOL	65,081.000	0.00	1.000	65,081.00
		Escalation - FA Brown's (CO #115)(UOM:LS)					
96086091	000	UNIQUE CHANGE ORDER ITEM 91	DOL	7,980,896.000	0.00	1.000	7,980,896.00
		Temporary Overhead Compensation (CO #117)(UOM:LS)					
96086092	000	UNIQUE CHANGE ORDER ITEM 92	DOL	42,355.000	0.00	1.000	42,355.00
		Escalation - USA Erosion (CO #102)(UOM:LS)					

CONTRACT ID	106802076	ESTIMATE	0096	CONTRACTOR'S ESTIMATE PACKAGE				Page 42 of 42
96086093		UNIQUE CHANGE ORDER ITEM 93		DOL	85,143.370	0.00	1.000	85,143.38
		Ave J Bridge Repair (CO #113)(UOM:LS)						
96086094	000	UNIQUE CHANGE ORDER ITEM 94		DOL	3,531.920	0.00	130.000	459,149.60
		CONC BOX CULV (12FT X 6FT)(MOD)(CO #118)(UOM:LF)						
96086095	000	UNIQUE CHANGE ORDER ITEM 95		DOL	1,231.720	0.00	120.000	147,806.40
		AT&T Duct Protection (CO #118)(UOM:LF)						
96086096	000	UNIQUE CHANGE ORDER ITEM 96		DOL	1,064.240	0.00	130.000	138,351.20
		Trench Protection (CO #118)(UOM:LF)						
96086097		UNIQUE CHANGE ORDER ITEM 97		DOL	35,893.210	0.00	1.000	35,893.21
		Modify Signal, Detour & Signage Copeland (CO #114)(UOM:LS)						
96086098	000	UNIQUE CHANGE ORDER ITEM 98		DOL	5,342.620	0.00	1.000	5,342.62
		Sanitary Service Repair (CO #121)(UOM:LS)						
96086099	000	UNIQUE CHANGE ORDER ITEM 99		DOL	3,834,260.680	0.00	1.000	3,834,260.68
		Ark Inefficiency Claim (CO #122)(UOM:LS)						
96086100		UNIQUE CHANGE ORDER ITEM 100		DOL	3,269.910	0.00	1.000	3,269.91
		Modify Signal, Ave J (CO #114)(UOM:LS)						
96086101	000	UNIQUE CHANGE ORDER ITEM		DOL	1.000	0.00	37,228,124.570	37,228,124.57
		2020 & 2021 Escalation - North Texas (CO #134)(UOM:LS)						

**TOTAL ITEM EARNINGS TO DATE**

**\$300,135,951.69**