



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **150201029**
 PROJECT: **STP 2021(576)**
 CONTRACT: **06213201**
 AWARD AMOUNT: **\$154,873,365.00**
 PROJECTED AMOUNT: **\$156,354,883.00**
 ADJ. PROJECTED AMOUNT: **\$156,608,450.66**
 CONTRACTOR: **SACYR CONSTRUCTION USA LLC**

HIGHWAY: **FM 1585**
 DISTRICT NAME: **LUBBOCK**
 COUNTY: **LUBBOCK**
 AREA ENGINEER: **Joe Villalobos, P.E**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0026**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **36.22**
 % TIME USED: **39.67**
 % RETAINAGE: **0.00**

LETTING DATE: **06/04/2021**
 AWARD DATE: **06/30/2021**
 NOTICE TO PROCEED DATE: **07/28/2021**
 WORK BEGIN DATE: **11/01/2021**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$56,716,251.05	\$54,567,984.96	\$2,148,266.09
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$56,716,251.05	\$54,567,984.96	\$2,148,266.09
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$56,716,251.05	\$54,567,984.96	\$2,148,266.09

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/01/2021
TIME CHARGES BEGIN: 10/26/2021
BID DAYS: 1,031
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,031
DAYS CHARGED TO DATE: 409
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/26/2023	1	
09/27/2023	1	
09/28/2023	1	
09/29/2023	1	
09/30/2023	1	
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023		1 TOO WET
10/04/2023		1 TOO WET
10/05/2023		1 TOO WET
10/06/2023		1 TOO WET
10/07/2023		1 SATURDAY
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023		1 SATURDAY
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023		1 SATURDAY
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023		1 TOO WET
10/25/2023		1 TOO WET

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	17	13
SATURDAY		3
SUNDAY		4
TOO WET		6

WORK PERFORMED THIS PERIOD

PROJECT STP 2021(576) CONTROL 150201029
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS MEMPHIS TO AVE U

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0280	04006001	000	STRUCT EXCAV	CY	5.000	3,771.629	\$18,858.15	116,899.00	65,545.50
0285	04006005	000	CEM STABIL BKFL	CY	80.000	329.612	\$26,368.96	45,843.00	11,064.63
0305	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	1,270.500	\$3,176.25	44,669.00	28,790.47
0325	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	80.000	\$12,000.00	604.00	246.00
0455	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	300.000	360.000	\$108,000.00	8,017.00	4,106.00
0460	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	350.000	634.500	\$222,075.00	5,484.00	5,109.50
0475	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	550.000	118.000	\$64,900.00	3,998.00	954.00
0500	04646010	001	RC PIPE (CL III)(48 IN)	LF	235.000	141.000	\$33,135.00	2,357.00	1,601.00
0530	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	5,500.000	0.200	\$1,100.00	26.00	3.00
0560	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	6,703.970	2.200	\$14,748.73	17.00	11.00
0605	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,475.550	0.600	\$3,285.33	22.00	3.60
0645	04656238	001	MANH (COMPL) (JUNCT BOX)(SPL W/RISER)	EA	10,038.920	0.600	\$6,023.35	12.00	0.60
0650	04656562	001	INL(CMP)(PAZD-CZ)(FG)(5FTX5FT-4FTX4FT)	EA	8,164.560	0.200	\$1,632.91	2.00	2.20
0700	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	1.000	\$3,000.00	60.00	24.00
0765	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	10.000	-520.000	-\$5,200.00	4,000.00	0.00
0770	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	11.000	-80.000	-\$880.00	400.00	0.00
0800	05296008	000	CONC CURB & GUTTER (TY II)	LF	14.000	5,578.000	\$78,092.00	33,082.00	5,578.00
1580	72526005	000	TRENCH SAFETY	LF	4.000	60.000	\$240.00	6,135.00	5,632.80
1635	72526015	000	48" FRP SN72 SANITARY SEWER (27'-30')	LF	600.000	60.000	\$36,000.00	578.00	581.00
1675	72526028	000	FBRGLS MH WITH DROP CONC BASE MH	EA	21,000.000	1.000	\$21,000.00	3.00	3.00
1690	72526031	000	MANHOLE VACUUM TESTING	EA	500.000	3.000	\$1,500.00	18.00	15.00
2500	30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	631.240	\$631.24	1,000.00	-1,915.12
	SUPP DESCR		TY C HMA						
2510	30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	530.240	\$530.24	1,000.00	-9,017.12
	SUPP DESCR		TY C HMA						
2580	96016001		MATERIAL ON HAND	DOL	1.000	960,130.700	\$960,130.70	1,000.00	12,016,391.99

CATEGORY 003 DESCRIPTION BRIDGE WBML UNIVERSITY NBI 035

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1960	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	165.000	\$24,750.00	1,558.00	584.00

CATEGORY 006 DESCRIPTION BRIDGE CULVERT UNIVERSITY NBI 036

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2425	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	550.000	95.660	\$52,613.00	3,804.00	1,815.34

PROJECT STP 2021(576) CONTROL 150201030
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS CHICAGO TO MEMPHIS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2865	30766029	000	D-GR HMA TY-C SAC-B PG70-28	TON	80.000	631.240	\$50,499.20	66,445.00	12,326.80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2965	04006001	000	STRUCT EXCAV	CY	5.000	2,071.477	\$10,357.39	133,499.00	62,343.81
2970	04006005	000	CEM STABIL BKFL	CY	80.000	151.200	\$12,096.00	37,396.00	10,072.98
2980	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	80.000	4.980	\$398.40	3,019.00	542.73
2990	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	418.400	\$1,046.00	48,346.00	25,552.78
3145	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	420.000	448.000	\$188,160.00	3,136.00	1,784.50
3150	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	550.000	192.000	\$105,600.00	6,208.00	2,673.00
3195	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,500.000	1.000	\$5,500.00	7.00	3.00
3225	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,100.000	0.400	\$2,040.00	2.00	2.00
3230	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,800.000	1.400	\$6,720.00	35.00	11.00
3250	04656028	001	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	9,785.200	1.200	\$11,742.24	2.00	2.80
3415	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	110.000	520.000	\$57,200.00	760.00	520.00
3420	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	110.000	80.000	\$8,800.00	80.00	80.00
3455	05296021	000	CONC CURB & GUTTER (SLOTTED)	LF	24.000	16.500	\$396.00	352.00	16.50
TOTAL ITEM EARNINGS THIS ESTIMATE							\$2,148,266.09		

CONTRACT LINE ITEMS

PROJECT STP 2021(576) CONTROL 150201029
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS MEMPHIS TO AVE U

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	24,000.000	134.000	0.000	88.83	2,131,992.00
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	17.000	2,307.000	0.000	980.00	16,660.00
0080	01046021	000	REMOVING CONC (CURB)	LF	8.000	2,730.000	0.000	538.00	4,304.00
0085	01046028	000	REMOVING CONC (MISC)	SY	4.000	11,376.000	0.000	1,536.00	6,144.00
0090	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	58,071.000	0.000	2,499.58	12,497.93
0095	01106001	000	EXCAVATION (ROADWAY)	CY	10.000	103,221.000	0.000	37,269.84	372,698.43
0100	01106002	000	EXCAVATION (CHANNEL)	CY	10.000	10,515.000	0.000	10,515.00	105,150.00
0105	01106003	000	EXCAVATION (SPECIAL)	CY	10.000	98,602.000	0.000	31,020.14	310,201.40
0110	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	93,864.000	0.000	10,764.62	107,646.20
0115	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	20.000	291,102.000	0.000	22,456.48	449,129.66
0155	02166001	000	PROOF ROLLING	HR	150.000	100.000	0.000	18.50	2,775.00
0180	30766029	000	D-GR HMA TY-C SAC-B PG70-28	TON	80.000	63,531.000	0.000	10,634.23	850,738.00
0210	03466058	003	TACK COAT	GAL	4.000	769.000	0.000	322.00	1,288.00
0220	03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	45.000	113,492.000	0.000	33,464.33	1,505,894.90
0280	04006001	000	STRUCT EXCAV	CY	5.000	116,899.000	0.000	65,545.50	327,727.57
0285	04006005	000	CEM STABIL BKFL	CY	80.000	45,843.000	0.000	11,064.63	885,170.64
0295	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	80.000	2,461.000	0.000	290.25	23,220.00
0305	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	44,669.000	0.000	28,790.47	71,976.18
0325	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	604.000	0.000	246.00	36,900.00
0355	41916002	000	CIP PIPE (30 IN)	LF	60.000	2,685.000	-916.000	1,921.50	115,290.00
0360	41916003	000	CIP PIPE (36 IN)	LF	72.000	811.000	169.000	980.00	70,560.00
0365	41916004	000	CIP PIPE (42 IN)	LF	84.000	625.000	0.000	794.00	66,696.00
0370	41916005	000	CIP PIPE (48 IN)	LF	96.000	4,377.000	1,536.000	5,734.00	550,464.00
0375	41916006	000	CIP PIPE (54 IN)	LF	108.000	1,715.000	-270.000	1,384.00	149,472.00
0380	41916007	000	CIP PIPE (60 IN)	LF	120.000	2,633.000	482.000	2,377.00	285,240.00
0390	04206133	000	CL A CONC (CHANNEL LINING)	CY	350.000	2,173.000	0.000	1,114.80	390,179.65
0410	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	125.000	0.000	115.25	40,338.20
0455	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	300.000	8,017.000	0.000	4,106.00	1,231,800.00
0460	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	350.000	5,484.000	0.000	5,109.50	1,788,325.00
0470	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	420.000	1,235.000	0.000	760.00	319,200.00
0475	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	550.000	3,998.000	0.000	954.00	524,700.00
0480	04646005	001	RC PIPE (CL III)(24 IN)	LF	90.000	1,877.000	1,754.000	1,430.00	128,700.00
0485	04646007	001	RC PIPE (CL III)(30 IN)	LF	120.000	59.000	916.000	392.00	47,040.00
0490	04646008	001	RC PIPE (CL III)(36 IN)	LF	165.000	1,751.000	-169.000	569.00	93,885.00
0495	04646009	001	RC PIPE (CL III)(42 IN)	LF	200.000	1,165.000	0.000	217.00	43,400.00
0500	04646010	001	RC PIPE (CL III)(48 IN)	LF	235.000	3,893.000	-1,536.000	1,601.00	376,235.00
0505	04646011	001	RC PIPE (CL III)(54 IN)	LF	350.000	210.000	270.000	504.00	176,400.00
0510	04646012	001	RC PIPE (CL III)(60 IN)	LF	400.000	482.000	-482.000	589.00	235,600.00
0520	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,000.000	23.000	0.000	15.00	60,000.00
0525	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,500.000	9.000	0.000	5.00	27,500.00
0530	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	5,500.000	26.000	0.000	3.00	16,500.00
0535	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	16,500.000	4.000	0.000	1.60	26,400.00
0545	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,100.000	2.000	0.000	0.80	4,080.00
0550	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,100.000	3.000	0.000	0.80	4,080.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS MEMPHIS TO AVE U

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0555	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,800.000	51.000	0.000	15.20	72,960.00
0560	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	6,703.970	17.000	0.000	11.00	73,743.67
0570	04656028	001	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	9,785.200	8.000	0.000	0.80	7,828.16
0585	04656056	001	INLET (COMPL)(PSL)(SL)(3FTX5FT)	EA	10,213.270	9.000	0.000	2.00	20,426.54
0600	04656076	001	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	8,275.350	5.000	0.000	4.00	33,101.40
0605	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,475.550	22.000	0.000	3.60	19,711.98
0610	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	12,008.010	4.000	0.000	1.00	12,008.01
0620	04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	7,103.020	1.000	0.000	1.00	7,103.02
0635	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,623.990	25.000	0.000	10.00	56,239.90
0645	04656238	001	MANH (COMPL) (JUNCT BOX)(SPL W/RISER)	EA	10,038.920	12.000	0.000	0.60	6,023.35
0650	04656562	001	INL(CMP)(PAZD-CZ)(FG)(5FTX5FT-4FTX4FT)	EA	8,164.560	2.000	0.000	2.20	17,962.03
0675	04966001	000	REMOV STR (BOX CULVERT)	EA	3,500.000	3.000	0.000	2.00	7,000.00
0685	04966016	000	REMOV STR (PIPE)	EA	1,500.000	11.000	0.000	7.00	10,500.00
0695	05006001	000	MOBILIZATION	LS	10,519,623.220	1.000	0.000	0.90	9,467,660.89
0700	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	60.000	0.000	24.00	72,000.00
0705	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	35.000	880.000	0.000	37.50	1,312.50
0715	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	30.000	720.000	0.000	270.33	8,109.99
0730	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	79,406.000	0.000	33,049.00	132,196.00
0740	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.410	83,837.000	0.000	7,790.00	3,193.90
0745	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	8.000	4,082.000	0.000	175.00	1,400.00
0755	05086001	000	CONSTRUCTING DETOURS	SY	100.000	6,440.000	0.000	2,643.65	264,364.90
0800	05296008	000	CONC CURB & GUTTER (TY II)	LF	14.000	33,082.000	0.000	5,578.00	78,092.00
0840	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	19,500.000	5.000	0.000	5.00	97,500.00
0980	61856002	002	TMA (STATIONARY)	DAY	157.500	738.000	0.000	10.00	1,575.00
0985	61856005	002	TMA (MOBILE OPERATION)	DAY	800.000	15.000	0.000	4.00	3,200.00
1100	63076003	000	TEMP SPEED MONITOR SYS	EA	5,000.000	1.000	0.000	1.00	5,000.00
1220	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.850	2,030.000	0.000	2,135.00	1,814.75
1230	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	13.000	144.000	0.000	8.00	104.00
1235	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.850	5,790.000	0.000	3,926.00	3,337.10
1365	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	1,835.000	0.000	1,435.00	932.75
1555	70176094	000	REMOVE EXISTING MANHOLE(SANITARY SEWER)	EA	3,500.000	2.000	0.000	1.00	3,500.00
1565	72526002	000	15" SDR-35 PVC GRAVITY SEWER LINE	LF	120.000	50.000	0.000	50.00	6,000.00
1580	72526005	000	TRENCH SAFETY	LF	4.000	6,135.000	0.000	5,632.80	22,531.20
1585	72526006	000	PRE/POST TELEVISION INSPECTION	LF	3.000	6,135.000	0.000	5,190.60	15,571.80
1595	72526008	000	WATERLINE REMOVAL (ALL SIZES/MATERIALS)	LF	30.000	2,828.000	0.000	58.00	1,740.00
1610	72526010	000	36" FRP SN72 SANITARY SEWER (27'-30')	LF	575.000	20.000	0.000	20.00	11,500.00
1615	72526011	000	48" FRP SN46 SANITARY SEWER (0'-18')	LF	375.000	2,404.000	0.000	2,403.80	901,425.00
1620	72526012	000	48" FRP SN72 SANITARY SEWER (18'-21')	LF	500.000	748.000	0.000	748.00	374,000.00
1625	72526013	000	48" FRP SN72 SANITARY SEWER (21'-24')	LF	520.000	802.000	0.000	802.00	417,040.00
1630	72526014	000	48" FRP SN72 SANITARY SEWER (24'-27')	LF	550.000	814.000	0.000	814.00	447,700.00
1635	72526015	000	48" FRP SN72 SANITARY SEWER (27'-30')	LF	600.000	578.000	0.000	581.00	348,600.00
1640	72526016	000	48" FRP SN46 SANI SEWER CARRIER PIPE	LF	450.000	214.000	0.000	214.00	96,300.00
1645	72526017	000	PROP FRP TO EXST FRP CNCTN (ALL SIZES)	EA	10,000.000	2.000	0.000	1.00	10,000.00
1650	72526018	000	60" STEEL CASING (BORE OR OPEN-CUT)	LF	1,250.000	214.000	0.000	214.00	267,500.00
1655	72526024	000	60" STL CASING TO EXST TUNL LNR CNCTN	EA	5,000.000	1.000	0.000	1.00	5,000.00
1665	72526026	000	FIBERGLASS MANHOLE WITH DROP	EA	31,100.000	1.000	0.000	1.00	31,100.00
1670	72526027	000	FBRGLS MH WITH STNDRD CONC BASE MH	EA	19,000.000	11.000	0.000	11.00	209,000.00
1675	72526028	000	FBRGLS MH WITH DROP CONC BASE MH	EA	21,000.000	3.000	0.000	3.00	63,000.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS MEMPHIS TO AVE U

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1680	72526029	000	EXTRA FIBERGLASS MANHOLE DEPTH	LF	300.000	367.000	0.000	80.00	24,000.00
1685	72526030	000	EXST PVC TO PROP FIBERGLASS MH CNCTN	EA	5,000.000	3.000	0.000	3.00	15,000.00
1690	72526031	000	MANHOLE VACUUM TESTING	EA	500.000	18.000	0.000	15.00	7,500.00
1700	07306107	003	FULL - WIDTH MOWING	CYC	1,000.000	5.000	0.000	1.00	1,000.00
1705	07346002	000	LITTER REMOVAL	CYC	3,000.000	5.000	0.000	1.00	3,000.00
2500	30766064	000	PRODUCTION PAYMENT ADJUSTMENT TY C HMA	DOL	1.000	1,000.000	0.000	-1,915.12	-1,915.12
2510	30766065	000	PLACEMENT PAYMENT ADJUSTMENT TY C HMA	DOL	1.000	1,000.000	0.000	-9,017.12	-9,017.12
2580	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	12,016,391.99	12,016,391.99

Category Subtotal \$39,768,068.35

CATEGORY 003 DESCRIPTION BRIDGE WBML UNIVERSITY NBI 035

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1950	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,933.350	2.000	0.000	3.00	8,800.05
1960	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,558.000	0.000	584.00	87,600.00

Category Subtotal \$96,400.05

CATEGORY 005 DESCRIPTION BRIDGE EMBL UNIVERSITY NBI 034

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2265	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,563.000	0.000	1,444.00	216,600.00

Category Subtotal \$216,600.00

CATEGORY 006 DESCRIPTION BRIDGE CULVERT UNIVERSITY NBI 036

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2400	04006001	000	STRUCT EXCAV	CY	5.000	9,800.000	0.000	3,120.94	15,604.70
2410	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	725.000	0.000	250.00	625.00
2420	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	40.000	0.000	31.65	11,078.55
2425	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	550.000	3,804.000	0.000	1,815.34	998,434.80
2430	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	17,156.520	1.000	0.000	1.00	17,156.52

Category Subtotal \$1,042,899.57

CATEGORY 010 DESCRIPTION CONTRACTOR FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2630	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	707,000.000	0.000	43,671.66	43,671.66

Category Subtotal \$43,671.66

PROJECT STP 2021(576) CONTROL 150201030

CATEGORY 001 DESCRIPTION ROADWAY ITEMS CHICAGO TO MEMPHIS

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS	CHICAGO TO MEMPHIS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2765	01006002	000	PREPARING ROW	STA	24,000.000	108.000	0.000	44.84	1,076,040.00
2770	01046009	000	REMOVING CONC (RIPRAP)	SY	12.000	2,333.000	0.000	1,802.22	21,626.66
2780	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	17.000	1,395.000	0.000	436.00	7,412.00
2785	01046021	000	REMOVING CONC (CURB)	LF	8.000	6,162.000	0.000	364.75	2,918.00
2790	01046028	000	REMOVING CONC (MISC)	SY	4.000	19,467.000	0.000	149.78	599.11
2800	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	65,394.000	0.000	3,028.31	15,141.55
2805	01106001	000	EXCAVATION (ROADWAY)	CY	10.000	98,800.000	0.000	58,220.58	582,205.82
2810	01106003	000	EXCAVATION (SPECIAL)	CY	10.000	202,425.000	0.000	201,025.00	2,010,249.98
2815	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	141,087.000	0.000	20,252.43	202,524.29
2820	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	20.000	358,290.000	0.000	47,428.12	948,562.44
2850	02166001	000	PROOF ROLLING	HR	150.000	100.000	0.000	16.00	2,400.00
2865	30766029	000	D-GR HMA TY-C SAC-B PG70-28	TON	80.000	66,445.000	0.000	12,326.80	986,143.60
2895	03466058	003	TACK COAT	GAL	4.000	877.000	0.000	219.00	876.00
2905	03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	45.000	124,132.000	0.000	32,856.56	1,478,545.12
2965	04006001	000	STRUCT EXCAV	CY	5.000	133,499.000	0.000	62,343.81	311,719.05
2970	04006005	000	CEM STABIL BKFL	CY	80.000	37,396.000	0.000	10,072.98	805,838.32
2980	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	80.000	3,019.000	0.000	542.73	43,418.40
2990	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	48,346.000	0.000	25,552.78	63,881.98
3045	41916002	000	CIP PIPE (30 IN)	LF	60.000	5,382.000	-1,033.000	2,374.50	142,470.00
3050	41916003	000	CIP PIPE (36 IN)	LF	72.000	3,506.000	-55.000	2,390.00	172,080.00
3055	41916004	000	CIP PIPE (42 IN)	LF	84.000	3,008.000	451.000	2,633.00	221,172.00
3060	41916005	000	CIP PIPE (48 IN)	LF	96.000	2,289.000	-7.000	1,560.00	149,760.00
3085	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	234.000	0.000	42.43	14,851.20
3135	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	300.000	2,693.000	0.000	2,605.00	781,500.00
3140	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	350.000	2,531.000	0.000	1,608.00	562,800.00
3145	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	420.000	3,136.000	0.000	1,784.50	749,490.00
3150	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	550.000	6,208.000	0.000	2,673.00	1,470,150.00
3155	04646005	001	RC PIPE (CL III)(24 IN)	LF	90.000	6,704.000	4,375.000	3,897.00	350,730.00
3160	04646007	001	RC PIPE (CL III)(30 IN)	LF	120.000	869.000	1,033.000	701.00	84,120.00
3165	04646008	001	RC PIPE (CL III)(36 IN)	LF	165.000	3,754.000	55.000	1,948.00	321,420.00
3170	04646009	001	RC PIPE (CL III)(42 IN)	LF	200.000	1,718.000	-451.000	845.00	169,000.00
3175	04646010	001	RC PIPE (CL III)(48 IN)	LF	235.000	464.000	7.000	373.00	87,655.00
3180	04646022	001	RC PIPE (CL IV)(48 IN)	LF	300.000	748.000	0.000	444.00	133,200.00
3190	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,000.000	60.000	0.000	19.00	76,000.00
3195	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,500.000	7.000	0.000	3.00	16,500.00
3200	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	5,500.000	4.000	0.000	4.80	26,400.00
3210	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	16,500.000	4.000	0.000	1.00	16,500.00
3215	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,000.000	11.000	0.000	1.80	9,000.00
3220	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,100.000	3.000	0.000	2.40	12,240.00
3225	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,100.000	2.000	0.000	2.00	10,200.00
3230	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,800.000	35.000	0.000	11.00	52,800.00
3235	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	6,703.970	31.000	0.000	11.20	75,084.47
3245	04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	19,373.510	1.000	0.000	0.80	15,498.81
3250	04656028	001	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	9,785.200	2.000	0.000	2.80	27,398.56
3270	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,475.550	33.000	0.000	7.00	38,328.85
3275	04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	7,103.020	4.000	0.000	2.00	14,206.04
3280	04656144	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-4FTX4FT)	EA	21,999.100	1.000	0.000	1.00	21,999.10
3285	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,623.990	24.000	0.000	10.00	56,239.90

CATEGORY 001 DESCRIPTION ROADWAY ITEMS CHICAGO TO MEMPHIS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3295	04666010	000	HEADWALL (CH - FW - 0) (DIA= 42 IN)	EA	6,691.680	2.000	0.000	2.00	13,383.36
3300	04666011	000	HEADWALL (CH - FW - 0) (DIA= 48 IN)	EA	7,422.540	2.000	0.000	1.00	7,422.54
3315	04666208	000	WINGWALL (SW - 0) (HW=5 FT)	EA	4,097.730	7.000	0.000	6.00	24,586.38
3370	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	30.000	960.000	0.000	747.33	22,419.99
3385	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	75,942.000	0.000	39,523.00	158,092.00
3390	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.410	75,942.000	0.000	17,560.00	7,199.60
3405	05086001	000	CONSTRUCTING DETOURS	SY	100.000	15,135.000	0.000	5,561.43	556,142.80
3415	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	110.000	760.000	0.000	520.00	57,200.00
3420	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	110.000	80.000	0.000	80.00	8,800.00
3455	05296021	000	CONC CURB & GUTTER (SLOTTED)	LF	24.000	352.000	0.000	16.50	396.00
3535	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	19,500.000	5.000	0.000	5.00	97,500.00
3615	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,200.000	2.000	0.000	3.00	3,600.00
3690	61856002	002	TMA (STATIONARY)	DAY	157.500	862.000	0.000	13.00	2,047.50
3815	63076003	000	TEMP SPEED MONITOR SYS	EA	5,000.000	1.000	0.000	1.00	5,000.00
3890	06446076	000	REMOVE SM RD SN SUP&AM	EA	85.000	25.000	0.000	1.00	85.00
4295	72526008	000	WATERLINE REMOVAL (ALL SIZES/MATERIALS)	LF	30.000	3,864.000	0.000	383.00	11,490.00
4300	07306107	003	FULL - WIDTH MOWING	CYC	1,000.000	5.000	0.000	1.00	1,000.00
4305	07346002	000	LITTER REMOVAL	CYC	3,000.000	5.000	0.000	1.00	3,000.00

Category Subtotal \$15,418,261.42

CATEGORY 004 DESCRIPTION BRIDGE WBML SLIDE NBI 029

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4710	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,334.000	0.000	260.00	39,000.00

Category Subtotal \$39,000.00

CATEGORY 005 DESCRIPTION BRIDGE EBML SLIDE NBI 028

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4865	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,287.000	0.000	609.00	91,350.00

Category Subtotal \$91,350.00

PROJECT STP 2021(576) CONTROL 150201029

CATEGORY 001 DESCRIPTION ROADWAY ITEMS MEMPHIS TO AVE U

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	12.000	151.000	0.000	0.000	0.00
0070	01046015	000	REMOVING CONC (SIDEWALKS)	SY	14.000	699.000	0.000	0.000	0.00
0120	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	141,541.000	0.000	0.000	0.00
0125	01626002	000	BLOCK SODDING	SY	4.700	3,488.000	0.000	0.000	0.00
0130	01646025	000	CELL FBR MLCH SEED(PERM)(URBAN)(SANDY)	SY	0.300	141,541.000	0.000	0.000	0.00
0135	01646025	000	CELL FBR MLCH SEED(PERM)(URBAN)(SANDY)	SY	0.300	14,520.000	0.000	0.000	0.00
0140	01646037	000	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.120	141,541.000	0.000	0.000	0.00
0145	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.110	2,578.000	0.000	0.000	0.00

0150	01686001	000	VEGETATIVE WATERING	MG	19.030	4,968.900	0.000	0.000	0.00
0160	02476242	003	FL BS (CMP IN PLACE)(TY A GR 4)(9")	SY	25.000	6,755.000	0.000	0.000	0.00
0165	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	350.000	11.000	0.000	0.000	0.00
0170	02606073	000	LIME TRT (SUBGRADE)(8")	SY	100.000	494.000	0.000	0.000	0.00
0175	03056018	000	SALV,HAUL & STKPL RCL APH PV (2")	SY	3.000	58,071.000	0.000	0.000	0.00
0185	03106009	000	PRIME COAT (MC-30)	GAL	10.000	1,351.000	0.000	0.000	0.00
0190	03156004	001	FOG SEAL (CSS-1H)	GAL	10.000	1,427.000	0.000	0.000	0.00
0195	03166017	002	ASPH (AC-20-5TR)	GAL	10.000	12,849.000	0.000	0.000	0.00
0200	03166224	002	AGGR(TY-PB GR-4 SAC-B)	CY	150.000	235.000	0.000	0.000	0.00
0205	03466048	003	STONE-MTRX-ASPH SMA-D SAC-A PG70-28	TON	100.000	647.000	0.000	0.000	0.00
0215	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	50.000	5,096.000	0.000	0.000	0.00
0240	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	55.000	99,138.000	0.000	0.000	0.00
0260	03606080	000	CONC PVMT(CRCP)(TRANSITION SLAB)	SY	70.000	747.000	0.000	0.000	0.00
0290	04006005	000	CEM STABIL BKFL	CY	80.000	420.000	0.000	0.000	0.00
0300	04016001	000	FLOWABLE BACKFILL	CY	120.000	20.000	0.000	0.000	0.00
0310	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,864.000	0.000	0.000	0.00
0315	41356001	000	FRP STRUCTURAL SHAPE (ANGLE)	LF	33.270	1,324.000	0.000	0.000	0.00
0320	04166003	000	DRILL SHAFT (30 IN)	LF	180.000	32.000	0.000	0.000	0.00
0330	04166005	000	DRILL SHAFT (42 IN)	LF	550.000	50.000	0.000	0.000	0.00
0335	04166006	000	DRILL SHAFT (48 IN)	LF	450.000	176.000	0.000	0.000	0.00
0340	04166007	000	DRILL SHAFT (54 IN)	LF	680.000	32.000	0.000	0.000	0.00
0345	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	180.000	90.000	0.000	0.000	0.00
0350	41916001	000	CIP PIPE (24 IN)	LF	60.000	1,754.000	-1,754.000	0.000	0.00
0385	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,400.000	287.600	0.000	0.000	0.00
0395	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,056.370	58.400	0.000	0.000	0.00
0400	04236001	000	RETAINING WALL (MSE)	SF	40.000	109,697.000	0.000	0.000	0.00
0405	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	846.000	0.000	0.000	0.00
0415	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	4.000	0.000	0.000	0.00
0420	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	11.200	0.000	0.000	0.00
0425	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	3.200	0.000	0.000	0.00
0430	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	120.000	81.000	0.000	0.000	0.00
0435	04326044	000	RIPRAP (CONC)(FLUME)	CY	450.000	24.000	0.000	0.000	0.00
0440	04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	375.000	180.000	0.000	0.000	0.00
0445	04506024	000	RAIL (TY SSTR)(HPC)	LF	48.000	4,352.800	0.000	0.000	0.00
0450	04506051	000	RAIL (HANDRAIL)(TY E)	LF	80.000	142.000	0.000	0.000	0.00
0465	04626009	002	CONC BOX CULV (5 FT X 5 FT)	LF	375.000	1,074.000	0.000	0.000	0.00
0515	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	11,500.000	1.000	0.000	0.000	0.00
0540	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,000.000	4.000	0.000	0.000	0.00
0565	04656024	001	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	7,616.700	6.000	0.000	0.000	0.00
0575	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	5,850.020	4.000	0.000	0.000	0.00
0580	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	5,373.090	5.000	0.000	0.000	0.00
0590	04656059	001	INLET (COMPL)(PSL)(SL)(5FTX6FT)	EA	11,769.500	1.000	0.000	0.000	0.00
0595	04656072	001	INLET (COMPL)(PSL)(RC)(3FTX5FT)	EA	12,966.630	1.000	0.000	0.000	0.00
0615	04656135	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	8,741.790	3.000	0.000	0.000	0.00
0625	04656138	001	INLET (COMPL)(PSL)(FG)(5FTX6FT-4FTX4FT)	EA	8,749.840	3.000	0.000	0.000	0.00
0630	04656141	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-4FTX4FT)	EA	8,796.060	4.000	0.000	0.000	0.00
0640	04656179	001	INLET (COMPL)(TY MSE2)	EA	6,508.630	40.000	0.000	0.000	0.00
0655	04676030	000	SET (TY I) (60 IN) (6: 1) (C)	EA	18,314.600	1.000	-1.000	0.000	0.00
0656	04676498	000	SET (TY II) (60 IN) (RCP) (6: 1) (C)	EA	15,020.820	0.000	1.000	0.000	0.00
			Added by CO#1						
0660	04676188	000	SET (TY I)(S= 5 FT)(HW= 6 FT)(6:1) (C)	EA	30,267.720	4.000	0.000	0.000	0.00
0665	04806001	000	CLEAN EXIST CULVERTS	EA	5,000.000	2.000	0.000	0.000	0.00

0670	04806002	000	CLEAN EXIST CULVERTS	CY	30.000	1,595.000	0.000	0.000	0.00
0680	04966003	000	REMOV STR (MANHOLE)	EA	1,200.000	2.000	0.000	0.000	0.00
0690	04966093	000	REMOV STR (MASONARY)	LF	1,000.000	93.000	0.000	0.000	0.00
0710	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	15.000	880.000	0.000	0.000	0.00
0720	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	10.000	720.000	0.000	0.000	0.00
0725	05066035	005	SANDBAGS FOR EROSION CONTROL	EA	12.000	3,937.000	0.000	0.000	0.00
0735	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	4,431.000	0.000	0.000	0.00
0750	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.410	4,082.000	0.000	0.000	0.00
0760	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	100.000	1,320.000	0.000	0.000	0.00
0765	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	10.000	4,000.000	0.000	0.000	0.00
0770	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	11.000	400.000	0.000	0.000	0.00
0775	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	10.000	760.000	0.000	0.000	0.00
0780	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	15.000	80.000	0.000	0.000	0.00
0785	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	65.000	8,520.000	0.000	0.000	0.00
0790	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	120.000	330.000	0.000	0.000	0.00
0795	05296007	000	CONC CURB & GUTTER (TY I)	LF	14.000	4,987.000	0.000	0.000	0.00
0805	05306004	000	DRIVEWAYS (CONC)	SY	60.000	1,330.000	0.000	0.000	0.00
0810	05316002	000	CONC SIDEWALKS (5")	SY	45.000	2,384.000	0.000	0.000	0.00
0815	05316018	000	CURB RAMPS (TY 1)	SY	120.000	229.000	0.000	0.000	0.00
0820	05316024	000	CURB RAMPS (TY 7)	SY	120.000	89.000	0.000	0.000	0.00
0825	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.150	20,050.000	0.000	0.000	0.00
0830	05366002	000	CONC MEDIAN	SY	41.800	2,779.000	0.000	0.000	0.00
0835	05456007	000	CRASH CUSH ATTEN (IN STL)(L)(N)(TL3)	EA	28,500.000	5.000	0.000	0.000	0.00
0845	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	3,400.000	4.000	0.000	0.000	0.00
0850	60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	1,350.000	2.000	0.000	0.000	0.00
0855	60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	245.000	31.000	0.000	0.000	0.00
0860	60076034	000	FO CBL (6 SMF)(PIGTAIL)	LF	5.000	30.000	0.000	0.000	0.00
0865	60076068	000	FO CBL (96 SMF)	LF	2.500	9,290.000	0.000	0.000	0.00
0870	60076094	000	FIBER OPTIC FUSION SPLICE	EA	50.000	6.000	0.000	0.000	0.00
0875	60106011	000	CCTV FIELD EQUIP (DIGITAL) (IN STL ONLY)	EA	5,500.000	2.000	0.000	0.000	0.00
0880	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	14,000.000	1.000	0.000	0.000	0.00
0885	60386001	000	MULTIPOLYMER PAV MRK (W)(4")(SLD)	LF	1.150	32,439.000	0.000	0.000	0.00
0890	60386014	000	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	1.150	30,255.000	0.000	0.000	0.00
0895	60496001	000	LONG CHANNEL MOUNT CURB SYS (INSTALL)	LF	50.000	334.000	0.000	0.000	0.00
0900	60646024	000	ITS POLE (40 FT)(130 MPH)(W/STIFF)	EA	22,000.000	2.000	0.000	0.000	0.00
0905	60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	5,500.000	2.000	0.000	0.000	0.00
0910	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,600.000	16.000	0.000	0.000	0.00
0915	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	3,700.000	4.000	0.000	0.000	0.00
0920	06106267	000	IN RD IL (TY SP) 48S-12-12(400W EQ)LED	EA	6,000.000	36.000	0.000	0.000	0.00
0925	06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	3,800.000	9.000	0.000	0.000	0.00
0930	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.000	880.000	0.000	0.000	0.00
0935	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.000	3,442.000	0.000	0.000	0.00
0940	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	26.000	185.000	0.000	0.000	0.00
0945	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	26.000	1,229.000	0.000	0.000	0.00
0950	06186049	000	CONDT (PVC) (SCH 80) (2") (CONC ENCSE)	LF	12.000	8,900.000	0.000	0.000	0.00
0955	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	18.000	2,060.000	0.000	0.000	0.00
0960	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	27.000	2,640.000	0.000	0.000	0.00
0965	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	25.000	29,980.000	0.000	0.000	0.00
0970	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	30.000	4,085.000	0.000	0.000	0.00
0975	06186070	000	CONDT (RM) (2")	LF	31.000	780.000	0.000	0.000	0.00
0990	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.850	17,377.000	0.000	0.000	0.00
0995	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.500	5,765.000	0.000	0.000	0.00

1000	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.700	890.000	0.000	0.000	0.00
1005	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.700	1,539.000	0.000	0.000	0.00
1010	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.900	14,520.000	0.000	0.000	0.00
1015	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.150	30,078.000	0.000	0.000	0.00
1020	06216004	000	TRAY CABLE (3 CONDR) (8 AWG)	LF	5.000	2,007.000	0.000	0.000	0.00
1025	62276002	000	SOLAR POWERED LED ROADSIDE SIGN	EA	5,000.000	2.000	0.000	0.000	0.00
1030	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	800.000	2.000	0.000	0.000	0.00
1035	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	800.000	20.000	0.000	0.000	0.00
1040	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	800.000	6.000	0.000	0.000	0.00
1045	06246009	000	GROUND BOX TY D (162922)	EA	900.000	10.000	0.000	0.000	0.00
1050	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,000.000	8.000	0.000	0.000	0.00
1055	06246016	000	GROUND BOX TY 1 (304848)W/APRON	EA	3,000.000	33.000	-33.000	0.000	0.00
1056	61866004		ITS GND BOX(PCAST) TY 1 (243648)W/APRN	EA	4,909.920	0.000	33.000	0.000	0.00
			Added by CO#1						
1060	06246025	000	GROUND BOX TY 2 (603636)W/APRON	EA	45,000.000	6.000	-6.000	0.000	0.00
1061	61866008		ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	48,130.000	0.000	6.000	0.000	0.00
			Added by CO#1						
1065	06286077	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(U)	EA	7,300.000	2.000	0.000	0.000	0.00
1070	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	4,800.000	2.000	0.000	0.000	0.00
1075	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	5,000.000	3.000	0.000	0.000	0.00
1080	62926005	000	RVDS(ADVANCE DET ONLY)(INSTALL ONLY)	EA	750.000	8.000	0.000	0.000	0.00
1085	63046003	000	ITS RVSD (DC ONLY) (INSTALL ONLY)	EA	1,450.000	1.000	0.000	0.000	0.00
1090	63066006	000	VIVDS TEMPORARY	EA	6,000.000	2.000	0.000	0.000	0.00
1095	63066010	000	VIVDS CAM ASSY (INSTALL ONLY)	EA	500.000	12.000	0.000	0.000	0.00
1105	06366001	001	ALUMINUM SIGNS (TY A)	SF	30.000	54.400	0.000	0.000	0.00
1110	06366002	001	ALUMINUM SIGNS (TY G)	SF	32.000	120.000	0.000	0.000	0.00
1115	06366003	001	ALUMINUM SIGNS (TY O)	SF	24.000	1,279.750	0.000	0.000	0.00
1120	63676001	000	INST OF FIELD HARDENED ETHERNET SWITCH	EA	2,520.000	3.000	0.000	0.000	0.00
1125	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	600.000	20.000	0.000	0.000	0.00
1130	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	900.000	7.000	0.000	0.000	0.00
1135	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	825.000	50.000	0.000	0.000	0.00
1140	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	750.000	10.000	0.000	0.000	0.00
1145	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	755.000	11.000	0.000	0.000	0.00
1150	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	900.000	3.000	0.000	0.000	0.00
1155	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,500.000	3.000	0.000	0.000	0.00
1160	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,650.000	5.000	0.000	0.000	0.00
1165	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,800.000	3.000	0.000	0.000	0.00
1170	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,000.000	8.000	0.000	0.000	0.00
1175	06446076	000	REMOVE SM RD SN SUP&AM	EA	85.000	19.000	0.000	0.000	0.00
1180	06506161	000	INS OH SN SUP(150 FT BRDG)(SPAN ONLY)	EA	87,000.000	4.000	0.000	0.000	0.00
1181	06506028		INS OH SN SUP(30 FT BAL TEE)	EA	52,489.080	0.000	2.000	0.000	0.00
			Added by CO#1						
1182	06546006		SIGN WALKWAY (48 IN) WITH HNDRL	LF	605.790	0.000	60.000	0.000	0.00
			Added by CO#1						
1185	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	20.000	380.000	0.000	0.000	0.00
1190	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	70.000	1.000	0.000	0.000	0.00
1195	06586067	000	INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2	EA	47.000	5.000	0.000	0.000	0.00
1200	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	3.250	1,488.000	0.000	0.000	0.00
1205	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	3.250	1,624.000	0.000	0.000	0.00
1210	06626057	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	LF	0.650	29,713.000	0.000	0.000	0.00
1215	06626059	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	LF	0.660	32,450.000	0.000	0.000	0.00
1225	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.700	340.000	0.000	0.000	0.00

1240	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.850	335.000	0.000	0.000	0.00
1245	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.850	17,626.000	0.000	0.000	0.00
1250	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	500.000	3.000	0.000	0.000	0.00
1255	06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.200	335.000	0.000	0.000	0.00
1260	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.200	17,626.000	0.000	0.000	0.00
1265	06666217	007	REFL PAV MRK TY II (Y) (MED NOSE)	EA	200.000	3.000	0.000	0.000	0.00
1270	06686001	000	PREFAB PAV MRK TY B (W)(4")(BRK)	LF	6.500	474.000	0.000	0.000	0.00
1275	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	17.500	8,632.000	0.000	0.000	0.00
1280	06686015	000	PREFAB PAV MRK TY B (W)(12")(LNDP)	LF	21.000	1,144.000	0.000	0.000	0.00
1285	06686016	000	PREFAB PAV MRK TY B (W)(12")(SLD)	LF	21.000	3,632.000	0.000	0.000	0.00
1290	06686018	000	PREFAB PAV MRK TY B (W)(24")(SLD)	LF	42.000	2,185.000	0.000	0.000	0.00
1295	06686027	000	PREFAB PAV MRK TY B (W)(WORD)	EA	1,500.000	30.000	0.000	0.000	0.00
1300	06686034	000	PREFAB PAV MRK TY B (W)(36")(YLD TRI)	EA	40.000	40.000	0.000	0.000	0.00
1305	06686041	000	PREFAB PAV MRK TY B (Y)(4")(BRK)	LF	6.750	313.000	0.000	0.000	0.00
1310	06686061	000	PREFAB PAV MRK TY C (W) (4") (BRK)	LF	3.000	102.000	0.000	0.000	0.00
1315	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.500	438.000	0.000	0.000	0.00
1320	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	20.000	31.000	0.000	0.000	0.00
1325	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	300.000	2.000	0.000	0.000	0.00
1330	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	400.000	3.000	0.000	0.000	0.00
1335	06686122	000	PREFAB PAV MRK TY B (W)(ARROW)CNTST	EA	3,750.000	76.000	0.000	0.000	0.00
1340	06726008	000	REFL PAV MRKR TY I-R	EA	5.000	42.000	0.000	0.000	0.00
1345	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	44.000	0.000	0.000	0.00
1350	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	1,511.000	0.000	0.000	0.00
1355	06726011	000	TRAFFIC BUTTON TY I-A	EA	3.500	1,211.000	0.000	0.000	0.00
1360	06726012	000	TRAFFIC BUTTON TY I-C	EA	3.500	1,278.000	0.000	0.000	0.00
1370	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	2,821.000	0.000	0.000	0.00
1375	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.850	565.000	0.000	0.000	0.00
1380	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.500	105.000	0.000	0.000	0.00
1385	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.500	353.000	0.000	0.000	0.00
1390	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	40.000	0.000	0.000	0.00
1395	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	6.000	0.000	0.000	0.00
1400	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.250	63,481.000	0.000	0.000	0.00
1405	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.500	17,961.000	0.000	0.000	0.00
1410	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.600	8,632.000	0.000	0.000	0.00
1415	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.750	5,308.000	0.000	0.000	0.00
1420	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.500	2,185.000	0.000	0.000	0.00
1425	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	35.000	76.000	0.000	0.000	0.00
1430	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	50.000	30.000	0.000	0.000	0.00
1435	06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	75.000	3.000	0.000	0.000	0.00
1440	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	22,000.000	2.000	0.000	0.000	0.00
1445	06806004	006	REMOVING TRAFFIC SIGNALS	EA	7,500.000	2.000	0.000	0.000	0.00
1450	06816001	000	TEMP TRAF SIGNALS	EA	65,000.000	2.000	0.000	0.000	0.00
1455	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	250.000	37.000	0.000	0.000	0.00
1460	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	250.000	4.000	0.000	0.000	0.00
1465	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	37.000	0.000	0.000	0.00
1470	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	250.000	8.000	0.000	0.000	0.00
1475	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	37.000	0.000	0.000	0.00
1480	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	250.000	4.000	0.000	0.000	0.00
1485	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	24.000	0.000	0.000	0.00
1490	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	37.000	0.000	0.000	0.00
1495	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	130.000	4.000	0.000	0.000	0.00
1500	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.000	4,160.000	0.000	0.000	0.00

1505	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	5.150	2,510.000	0.000	0.000	0.00
1510	06856004	000	INSTL RDSO FLSH BCN ASSM (SOLAR PWRD)	EA	5,200.000	2.000	0.000	0.000	0.00
1515	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	20,000.000	1.000	0.000	0.000	0.00
1520	06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	21,000.000	1.000	0.000	0.000	0.00
1525	06866065	000	INS TRF SIG PL AM(S)1 ARM(65')	EA	22,000.000	2.000	0.000	0.000	0.00
1530	06866223	000	INS TRF SIG PL AM(S)2 ARM(55-44')LUM	EA	22,000.000	1.000	0.000	0.000	0.00
1535	06866251	000	INS TRF SIG PL AM(S)2 ARM(60-44')LUM	EA	23,000.000	3.000	0.000	0.000	0.00
1540	06876001	000	PED POLE ASSEMBLY	EA	2,200.000	22.000	0.000	0.000	0.00
1545	06876002	000	PEDESTRIAN PUSH BUTTON POLE	EA	2,300.000	2.000	0.000	0.000	0.00
1550	70126001	000	CURB INLET SEDIMENT PROTECTION	LF	12.000	1,403.000	0.000	0.000	0.00
1560	72526001	000	10" SDR-26 PVC GRAVITY SEWER LINE	LF	130.000	505.000	0.000	0.000	0.00
1570	72526003	000	20" STEEL CASING (OPEN-CUT)	LF	300.000	67.000	0.000	0.000	0.00
1575	72526004	000	20" STEEL CASING (BORE)	LF	400.000	349.000	0.000	0.000	0.00
1590	72526007	000	GROUT ABANDONMENT (10"-48")	LF	30.000	6,124.000	0.000	0.000	0.00
1600	72526009	000	EXST GRVTY SEWERLINE REM (ALL SIZE/MAT)	LF	70.000	118.000	0.000	0.000	0.00
1605	72526009	000	EXST GRVTY SEWERLINE REM (ALL SIZE/MAT)	LF	70.000	120.000	0.000	0.000	0.00
1660	72526025	000	FIBERGLASS MANHOLE	EA	21,000.000	3.000	0.000	0.000	0.00
1695	72526032	000	GROUT ABANDON EXIST FIBERGLASS MH	EA	2,000.000	12.000	0.000	0.000	0.00
1710	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	1,642.130	5.000	0.000	0.000	0.00
2335	05856005	000	RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	1,000.000	0.000	0.000	0.00
2520	03466043	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SMA						
2530	03466044	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SMA						
2540	05856005		RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	1,000.000	0.000	0.000	0.00
			SMA						
2550	05856006	000	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1,000.000	0.000	0.000	0.00
			CONC PVMT						
2560	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2570	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE WBML INDIANA NBI 033

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1790	04006005	000	CEM STABIL BKFL	CY	80.000	244.000	0.000	0.000	0.00
1795	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,933.350	2.000	0.000	0.000	0.00
1800	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	3,000.000	1.000	0.000	0.000	0.00
1805	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,527.000	0.000	0.000	0.00
1810	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	159.750	2.000	0.000	0.000	0.00
1815	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	70.600	0.000	0.000	0.00
1820	04206030	000	CL C CONC (CAP)(HPC)	CY	1,100.000	63.600	0.000	0.000	0.00
1825	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,400.000	66.000	0.000	0.000	0.00
1830	04226001	000	REINF CONC SLAB	SF	14.000	20,378.000	0.000	0.000	0.00
1835	04226015	000	APPROACH SLAB	CY	450.000	113.200	0.000	0.000	0.00
1840	04256039	000	PRESTR CONC GIRDER (TX54)	LF	180.000	2,358.000	0.000	0.000	0.00
1845	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	10.000	2,298.000	0.000	0.000	0.00
1850	04506024	000	RAIL (TY SSTR)(HPC)	LF	48.000	285.000	0.000	0.000	0.00
1855	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	115.000	142.000	0.000	0.000	0.00
1860	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	75.000	315.000	0.000	0.000	0.00

1865	05146021	000	PERM CTB(SGL SLOPE)(TY 4)(42)(HPC)	LF	175.000	10.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION BRIDGE WBML UNIVERSITY NBI 035

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1945	04006005	000	CEM STABIL BKFL	CY	80.000	244.000	0.000	0.000	0.00
1955	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	3,000.000	1.000	0.000	0.000	0.00
1965	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	159.750	2.000	0.000	0.000	0.00
1970	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	70.800	0.000	0.000	0.00
1975	04206030	000	CL C CONC (CAP)(HPC)	CY	1,100.000	63.600	0.000	0.000	0.00
1980	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,400.000	66.000	0.000	0.000	0.00
1985	04226001	000	REINF CONC SLAB	SF	14.000	20,378.000	0.000	0.000	0.00
1990	04226015	000	APPROACH SLAB	CY	450.000	113.200	0.000	0.000	0.00
1995	04256039	000	PRESTR CONC GIRDER (TX54)	LF	180.000	2,517.000	0.000	0.000	0.00
2000	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	10.000	2,276.000	0.000	0.000	0.00
2005	04506024	000	RAIL (TY SSTR)(HPC)	LF	48.000	285.000	0.000	0.000	0.00
2010	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	115.000	142.000	0.000	0.000	0.00
2015	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	75.000	305.000	0.000	0.000	0.00
2020	05146021	000	PERM CTB(SGL SLOPE)(TY 4)(42)(HPC)	LF	175.000	20.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION BRIDGE EBML INDIANA NBI 032

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2100	04006005	000	CEM STABIL BKFL	CY	80.000	242.000	0.000	0.000	0.00
2105	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,933.350	2.000	0.000	0.000	0.00
2110	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	3,000.000	1.000	0.000	0.000	0.00
2115	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,527.000	0.000	0.000	0.00
2120	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	159.750	2.000	0.000	0.000	0.00
2125	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	69.600	0.000	0.000	0.00
2130	04206030	000	CL C CONC (CAP)(HPC)	CY	1,100.000	63.400	0.000	0.000	0.00
2135	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,400.000	66.000	0.000	0.000	0.00
2140	04226001	000	REINF CONC SLAB	SF	14.000	20,068.000	0.000	0.000	0.00
2145	04226015	000	APPROACH SLAB	CY	450.000	111.600	0.000	0.000	0.00
2150	04256039	000	PRESTR CONC GIRDER (TX54)	LF	180.000	2,233.500	0.000	0.000	0.00
2155	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	10.000	2,292.000	0.000	0.000	0.00
2160	04506024	000	RAIL (TY SSTR)(HPC)	LF	48.000	285.000	0.000	0.000	0.00
2165	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	115.000	140.000	0.000	0.000	0.00
2170	04546021	000	TYPE A JOINT	LF	105.000	285.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE EMBL UNIVERSITY NBI 034

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2250	04006005	000	CEM STABIL BKFL	CY	80.000	242.000	0.000	0.000	0.00
2255	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,933.350	2.000	0.000	0.000	0.00

2260	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	3,000.000	1.000	0.000	0.000	0.00
2270	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	159.750	2.000	0.000	0.000	0.00
2275	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	69.600	0.000	0.000	0.00
2280	04206030	000	CL C CONC (CAP)(HPC)	CY	1,100.000	63.600	0.000	0.000	0.00
2285	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,400.000	63.900	0.000	0.000	0.00
2290	04226001	000	REINF CONC SLAB	SF	14.000	20,068.000	0.000	0.000	0.00
2295	04226015	000	APPROACH SLAB	CY	450.000	111.600	0.000	0.000	0.00
2300	04256039	000	PRESTR CONC GIRDER (TX54)	LF	180.000	2,392.500	0.000	0.000	0.00
2305	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	10.000	2,270.000	0.000	0.000	0.00
2310	04506024	000	RAIL (TY SSTR)(HPC)	LF	48.000	285.000	0.000	0.000	0.00
2315	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	115.000	140.000	0.000	0.000	0.00
2320	04546021	000	TYPE A JOINT	LF	105.000	285.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE CULVERT UNIVERSITY NBI 036

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2405	04006005	000	CEM STABIL BKFL	CY	80.000	2,265.000	0.000	0.000	0.00
2415	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	159.750	1.000	0.000	0.000	0.00
2435	04666232	000	WINGWALL (SPL)	EA	18,841.140	1.000	0.000	0.000	0.00
2440	04806001	000	CLEAN EXIST CULVERTS	EA	5,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION MATERIAL FURNISHED BY THE STATE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2590	96066010		FORCE ACCOUNT ID 10 MATERIAL FURNISHED BY THE STATE	DOL	1.000	191,258.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION MATERIAL FURNISHED BY THE CITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2600	96066011	000	FORCE ACCOUNT ID 11 MATERIAL FURNISHED BY THE CITY	DOL	1.000	191,258.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION PARTICIPATION BY THE CITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2610	96066012	000	FORCE ACCOUNT ID 12 PARTICIPATION BY THE CITY	DOL	1.000	254,002.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION CONTRACTOR FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2620	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	71,000.000	0.000	0.000	0.00
2640	96066020		FORCE ACCOUNT ID 20 LAW ENFORCEMENT	DOL	1.000	60,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(576) CONTROL 150201030

CATEGORY 001 DESCRIPTION ROADWAY ITEMS CHICAGO TO MEMPHIS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2775	01046015	000	REMOVING CONC (SIDEWALKS)	SY	14.000	2,513.000	0.000	0.000	0.00
2795	01046044	000	REMOVING CONC (FLUME)	SY	40.000	43.000	0.000	0.000	0.00
2825	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	136,905.000	0.000	0.000	0.00
2830	01626002	000	BLOCK SODDING	SY	4.700	3,502.000	0.000	0.000	0.00
2835	01646025	000	CELL FBR MLCH SEED(PERM)(URBAN)(SANDY)	SY	0.300	136,905.000	0.000	0.000	0.00
2840	01646037	000	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.120	136,905.000	0.000	0.000	0.00
2845	01686001	000	VEGETATIVE WATERING	MG	19.030	4,726.400	0.000	0.000	0.00
2855	02476242	003	FL BS (CMP IN PLACE)(TY A GR 4)(9")	SY	25.000	7,354.000	0.000	0.000	0.00
2860	03056018	000	SALV.HAUL & STKPL RCL APH PV (2")	SY	3.000	65,394.000	0.000	0.000	0.00
2870	03106009	000	PRIME COAT (MC-30)	GAL	10.000	1,470.000	0.000	0.000	0.00
2875	03156004	001	FOG SEAL (CSS-1H)	GAL	10.000	1,626.000	0.000	0.000	0.00
2880	03166017	002	ASPH (AC-20-5TR)	GAL	10.000	22,031.000	0.000	0.000	0.00
2885	03166224	002	AGGR(TY-PB GR-4 SAC-B)	CY	150.000	500.000	0.000	0.000	0.00
2890	03466048	003	STONE-MTRX-ASPH SMA-D SAC-A PG70-28	TON	100.000	740.000	0.000	0.000	0.00
2900	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	50.000	5,810.000	0.000	0.000	0.00
2925	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	55.000	134,115.000	0.000	0.000	0.00
2945	03606080	000	CONC PVMT(CRCP)(TRANSITION SLAB)	SY	70.000	593.000	0.000	0.000	0.00
2975	04006008	000	CUT & RESTORE ASPH PAVING	SY	200.000	90.000	0.000	0.000	0.00
2985	04016001	000	FLOWABLE BACKFILL	CY	120.000	10.000	0.000	0.000	0.00
2995	04036001	000	TEMPORARY SPL SHORING	SF	25.000	11,605.000	0.000	0.000	0.00
3000	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,631.000	0.000	0.000	0.00
3005	04166003	000	DRILL SHAFT (30 IN)	LF	180.000	24.000	0.000	0.000	0.00
3010	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	536.000	0.000	0.000	0.00
3015	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	86.000	0.000	0.000	0.00
3020	04166005	000	DRILL SHAFT (42 IN)	LF	550.000	50.000	0.000	0.000	0.00
3025	04166006	000	DRILL SHAFT (48 IN)	LF	450.000	176.000	0.000	0.000	0.00
3030	04166007	000	DRILL SHAFT (54 IN)	LF	680.000	49.000	0.000	0.000	0.00
3035	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	180.000	90.000	0.000	0.000	0.00
3040	41916001	000	CIP PIPE (24 IN)	LF	60.000	4,375.000	-4,375.000	0.000	0.00
3065	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,400.000	283.800	0.000	0.000	0.00
3070	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,056.370	58.400	0.000	0.000	0.00
3075	04236001	000	RETAINING WALL (MSE)	SF	40.000	124,025.000	0.000	0.000	0.00
3080	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	854.000	0.000	0.000	0.00
3090	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	3.200	0.000	0.000	0.00
3095	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	4.000	0.000	0.000	0.00
3100	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	9.800	0.000	0.000	0.00

3105	04326044	000	RIPRAP (CONC)(FLUME)	CY	450.000	24.000	0.000	0.000	0.00
3110	04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	375.000	228.000	0.000	0.000	0.00
3115	04506023	000	RAIL (TY SSTR)	LF	120.000	60.000	0.000	0.000	0.00
3120	04506024	000	RAIL (TY SSTR)(HPC)	LF	48.000	6,716.000	0.000	0.000	0.00
3125	04506051	000	RAIL (HANDRAIL)(TY E)	LF	80.000	215.000	0.000	0.000	0.00
3130	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	120.000	207.000	0.000	0.000	0.00
3185	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	11,500.000	1.000	0.000	0.000	0.00
3205	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	18,000.000	1.000	0.000	0.000	0.00
3240	04656024	001	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	7,616.700	1.000	0.000	0.000	0.00
3255	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	5,850.020	3.000	0.000	0.000	0.00
3260	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	5,373.090	1.000	0.000	0.000	0.00
3265	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	5,455.180	18.000	0.000	0.000	0.00
3290	04656179	001	INLET (COMPL)(TY MSE2)	EA	6,508.630	51.000	0.000	0.000	0.00
3305	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	14,809.710	1.000	0.000	0.000	0.00
3310	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	17,156.520	2.000	0.000	0.000	0.00
3320	04806001	000	CLEAN EXIST CULVERTS	EA	5,000.000	3.000	0.000	0.000	0.00
3325	04806002	000	CLEAN EXIST CULVERTS	CY	30.000	1,740.000	0.000	0.000	0.00
3330	04966001	000	REMOV STR (BOX CULVERT)	EA	3,500.000	5.000	0.000	0.000	0.00
3335	04966002	000	REMOV STR (INLET)	EA	1,200.000	6.000	0.000	0.000	0.00
3340	04966003	000	REMOV STR (MANHOLE)	EA	1,200.000	2.000	0.000	0.000	0.00
3345	04966016	000	REMOV STR (PIPE)	EA	1,500.000	14.000	0.000	0.000	0.00
3350	04966093	000	REMOV STR (MASONARY)	LF	1,000.000	281.000	0.000	0.000	0.00
3355	04966099	000	REMOVE STR (RAIL)	LF	30.000	122.000	0.000	0.000	0.00
3360	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	35.000	1,354.000	0.000	0.000	0.00
3365	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	15.000	1,354.000	0.000	0.000	0.00
3375	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	10.000	960.000	0.000	0.000	0.00
3380	05066035	005	SANDBAGS FOR EROSION CONTROL	EA	12.000	4,495.000	0.000	0.000	0.00
3395	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	8.000	3,807.000	0.000	0.000	0.00
3400	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.410	3,807.000	0.000	0.000	0.00
3410	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	100.000	1,500.000	0.000	0.000	0.00
3425	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	10.000	3,085.000	0.000	0.000	0.00
3430	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	11.000	320.000	0.000	0.000	0.00
3435	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	65.000	8,510.000	0.000	0.000	0.00
3440	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	120.000	340.000	0.000	0.000	0.00
3445	05296007	000	CONC CURB & GUTTER (TY I)	LF	14.000	4,523.000	0.000	0.000	0.00
3450	05296008	000	CONC CURB & GUTTER (TY II)	LF	14.000	33,309.000	0.000	0.000	0.00
3460	05306004	000	DRIVEWAYS (CONC)	SY	60.000	2,279.000	0.000	0.000	0.00
3465	05306005	000	DRIVEWAYS (ACP)	SY	60.000	200.000	0.000	0.000	0.00
3470	05316002	000	CONC SIDEWALKS (5")	SY	45.000	5,046.000	0.000	0.000	0.00
3475	05316018	000	CURB RAMPS (TY 1)	SY	120.000	238.000	0.000	0.000	0.00
3480	05316024	000	CURB RAMPS (TY 7)	SY	120.000	140.000	0.000	0.000	0.00
3485	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.150	26,850.000	0.000	0.000	0.00
3490	05366002	000	CONC MEDIAN	SY	41.800	3,547.000	0.000	0.000	0.00
3495	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	52.500	150.000	0.000	0.000	0.00
3500	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	3,000.000	1.000	0.000	0.000	0.00
3505	05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	95.000	25.000	0.000	0.000	0.00
3510	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	10.000	2,095.000	0.000	0.000	0.00
3515	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	2,250.000	3.000	0.000	0.000	0.00
3520	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	28,500.000	6.000	0.000	0.000	0.00
3525	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	35,000.000	1.000	0.000	0.000	0.00
3530	05606011	000	MAILBOX INSTALL-S (TWW-POST) TY 4	EA	325.000	10.000	0.000	0.000	0.00
3540	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	3,400.000	4.000	0.000	0.000	0.00

3545	60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	1,350.000	3.000	0.000	0.000	0.00
3550	60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	245.000	34.000	0.000	0.000	0.00
3555	60076034	000	FO CBL (6 SMF)(PIGTAIL)	LF	5.000	30.000	0.000	0.000	0.00
3560	60076068	000	FO CBL (96 SMF)	LF	2.500	9,210.000	0.000	0.000	0.00
3565	60076094	000	FIBER OPTIC FUSION SPLICE	EA	50.000	6.000	0.000	0.000	0.00
3570	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	5,500.000	2.000	0.000	0.000	0.00
3575	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	14,000.000	1.000	0.000	0.000	0.00
3580	60386001	000	MULTIPOLYMER PAV MRK (W)(4")(SLD)	LF	1.150	35,563.000	0.000	0.000	0.00
3585	60386014	000	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	1.150	37,940.000	0.000	0.000	0.00
3590	60496001	000	LONG CHANNEL MOUNT CURB SYS (INSTALL)	LF	50.000	268.000	0.000	0.000	0.00
3595	60646024	000	ITS POLE (40 FT)(130 MPH)(W/STIFF)	EA	22,000.000	2.000	0.000	0.000	0.00
3600	60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	5,500.000	2.000	0.000	0.000	0.00
3605	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	1,600.000	2.000	0.000	0.000	0.00
3610	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,200.000	2.000	0.000	0.000	0.00
3620	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,600.000	16.000	0.000	0.000	0.00
3625	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	3,700.000	3.000	0.000	0.000	0.00
3630	06106267	000	IN RD IL (TY SP) 48S-12-12(400W EQ)LED	EA	6,000.000	37.000	0.000	0.000	0.00
3635	06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	3,800.000	9.000	0.000	0.000	0.00
3640	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.000	940.000	0.000	0.000	0.00
3645	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.000	5,085.000	0.000	0.000	0.00
3650	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	26.000	145.000	0.000	0.000	0.00
3655	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	26.000	1,181.000	0.000	0.000	0.00
3660	06186049	000	CONDT (PVC) (SCH 80) (2") (CONC ENCSE)	LF	12.000	8,722.000	0.000	0.000	0.00
3665	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	18.000	2,810.000	0.000	0.000	0.00
3670	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	27.000	3,610.000	0.000	0.000	0.00
3675	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	25.000	29,770.000	0.000	0.000	0.00
3680	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	30.000	4,455.000	0.000	0.000	0.00
3685	06186070	000	CONDT (RM) (2")	LF	31.000	780.000	0.000	0.000	0.00
3695	61856005	002	TMA (MOBILE OPERATION)	DAY	800.000	18.000	0.000	0.000	0.00
3700	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.850	17,444.000	0.000	0.000	0.00
3705	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.500	7,505.000	0.000	0.000	0.00
3710	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.500	210.000	0.000	0.000	0.00
3715	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.700	1,040.000	0.000	0.000	0.00
3720	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.700	420.000	0.000	0.000	0.00
3725	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.700	1,629.000	0.000	0.000	0.00
3730	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.900	15,755.000	0.000	0.000	0.00
3735	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.150	34,972.000	0.000	0.000	0.00
3740	06216004	000	TRAY CABLE (3 CONDR) (8 AWG)	LF	5.000	2,757.000	0.000	0.000	0.00
3745	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	800.000	3.000	0.000	0.000	0.00
3750	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	800.000	22.000	0.000	0.000	0.00
3755	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	800.000	6.000	0.000	0.000	0.00
3760	06246009	000	GROUND BOX TY D (162922)	EA	900.000	10.000	0.000	0.000	0.00
3765	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,000.000	16.000	0.000	0.000	0.00
3770	06246016	000	GROUND BOX TY 1 (304848)W/APRON	EA	3,000.000	31.000	-31.000	0.000	0.00
3771	61866004		ITS GND BOX(PCAST) TY 1 (243648)W/APRN	EA	4,909.920	0.000	31.000	0.000	0.00
			Added by CO#1						
3775	06246025	000	GROUND BOX TY 2 (603636)W/APRON	EA	45,000.000	6.000	-6.000	0.000	0.00
3776	61866008		ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	48,130.000	0.000	6.000	0.000	0.00
			Added by CO#1						
3780	06286077	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(U)	EA	7,300.000	3.000	0.000	0.000	0.00
3785	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	4,800.000	3.000	0.000	0.000	0.00
3790	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	5,000.000	3.000	0.000	0.000	0.00

3795	62926005	000	RVDS(ADVANCE DET ONLY)(INSTALL ONLY)	EA	750.000	10.000	0.000	0.000	0.00
3800	63046003	000	ITS RVSD (DC ONLY) (INSTALL ONLY)	EA	1,450.000	1.000	0.000	0.000	0.00
3805	63066006	000	VIVDS TEMPORARY	EA	6,000.000	2.000	0.000	0.000	0.00
3810	63066010	000	VIVDS CAM ASSY (INSTALL ONLY)	EA	500.000	18.000	0.000	0.000	0.00
3820	06366001	001	ALUMINUM SIGNS (TY A)	SF	30.000	20.400	0.000	0.000	0.00
3825	06366002	001	ALUMINUM SIGNS (TY G)	SF	32.000	120.000	0.000	0.000	0.00
3830	06366003	001	ALUMINUM SIGNS (TY O)	SF	24.000	1,502.500	0.000	0.000	0.00
3835	63676001	000	INST OF FIELD HARDENED ETHERNET SWITCH	EA	2,520.000	3.000	0.000	0.000	0.00
3840	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	600.000	25.000	0.000	0.000	0.00
3845	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	900.000	3.000	0.000	0.000	0.00
3850	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	825.000	66.000	0.000	0.000	0.00
3855	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	750.000	15.000	0.000	0.000	0.00
3860	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	755.000	12.000	0.000	0.000	0.00
3865	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	900.000	4.000	0.000	0.000	0.00
3870	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,500.000	1.000	0.000	0.000	0.00
3875	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,650.000	5.000	0.000	0.000	0.00
3880	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,800.000	2.000	0.000	0.000	0.00
3885	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,000.000	11.000	0.000	0.000	0.00
3895	06506161	000	INS OH SN SUP(150 FT BRDG)(SPAN ONLY)	EA	87,000.000	4.000	0.000	0.000	0.00
3900	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	20.000	380.000	0.000	0.000	0.00
3905	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	70.000	1.000	0.000	0.000	0.00
3910	06586067	000	INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2	EA	47.000	4.000	0.000	0.000	0.00
3915	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.200	3,225.000	0.000	0.000	0.00
3920	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.200	3,210.000	0.000	0.000	0.00
3925	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	3.250	1,490.000	0.000	0.000	0.00
3930	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	3.250	1,482.000	0.000	0.000	0.00
3935	06626057	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	LF	0.650	29,718.000	0.000	0.000	0.00
3940	06626059	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	LF	0.660	29,563.000	0.000	0.000	0.00
3945	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.500	180.000	0.000	0.000	0.00
3950	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.850	3,835.000	0.000	0.000	0.00
3955	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.700	435.000	0.000	0.000	0.00
3960	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	13.000	274.000	0.000	0.000	0.00
3965	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.850	8,630.000	0.000	0.000	0.00
3970	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.850	480.000	0.000	0.000	0.00
3975	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.850	18,427.000	0.000	0.000	0.00
3980	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	500.000	4.000	0.000	0.000	0.00
3985	06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.200	480.000	0.000	0.000	0.00
3990	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.200	18,427.000	0.000	0.000	0.00
3995	06666217	007	REFL PAV MRK TY II (Y) (MED NOSE)	EA	200.000	4.000	0.000	0.000	0.00
4000	06686001	000	PREFAB PAV MRK TY B (W)(4")(BRK)	LF	6.500	1,130.000	0.000	0.000	0.00
4005	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	17.500	10,726.000	0.000	0.000	0.00
4010	06686015	000	PREFAB PAV MRK TY B (W)(12")(LNDP)	LF	21.000	1,583.000	0.000	0.000	0.00
4015	06686016	000	PREFAB PAV MRK TY B (W)(12")(SLD)	LF	21.000	4,309.000	0.000	0.000	0.00
4020	06686018	000	PREFAB PAV MRK TY B (W)(24")(SLD)	LF	42.000	2,217.000	0.000	0.000	0.00
4025	06686027	000	PREFAB PAV MRK TY B (W)(WORD)	EA	1,500.000	32.000	0.000	0.000	0.00
4030	06686034	000	PREFAB PAV MRK TY B (W)(36")(YLD TRI)	EA	40.000	42.000	0.000	0.000	0.00
4035	06686041	000	PREFAB PAV MRK TY B (Y)(4")(BRK)	LF	6.750	338.000	0.000	0.000	0.00
4040	06686061	000	PREFAB PAV MRK TY C (W) (4") (BRK)	LF	3.000	237.000	0.000	0.000	0.00
4045	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.500	143.000	0.000	0.000	0.00
4050	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	20.000	73.000	0.000	0.000	0.00
4055	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	300.000	3.000	0.000	0.000	0.00
4060	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	400.000	2.000	0.000	0.000	0.00

4065	06686122	000	PREFAB PAV MRK TY B (W)(ARROW)CNTST	EA	3,750.000	78.000	0.000	0.000	0.00
4070	06726008	000	REFL PAV MRKR TY I-R	EA	5.000	42.000	0.000	0.000	0.00
4075	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	34.000	0.000	0.000	0.00
4080	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	1,855.000	0.000	0.000	0.00
4085	06726011	000	TRAFFIC BUTTON TY I-A	EA	3.500	1,447.000	0.000	0.000	0.00
4090	06726012	000	TRAFFIC BUTTON TY I-C	EA	3.500	1,385.000	0.000	0.000	0.00
4095	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	4,885.000	0.000	0.000	0.00
4100	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.850	865.000	0.000	0.000	0.00
4105	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.500	350.000	0.000	0.000	0.00
4110	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	147.000	0.000	0.000	0.00
4115	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.000	0.000	0.000	0.00
4120	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.250	74,971.000	0.000	0.000	0.00
4125	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.500	19,039.000	0.000	0.000	0.00
4130	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.600	10,726.000	0.000	0.000	0.00
4135	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.750	5,892.000	0.000	0.000	0.00
4140	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.500	2,217.000	0.000	0.000	0.00
4145	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	35.000	78.000	0.000	0.000	0.00
4150	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	50.000	32.000	0.000	0.000	0.00
4155	06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	75.000	4.000	0.000	0.000	0.00
4160	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	22,000.000	3.000	0.000	0.000	0.00
4165	06806004	006	REMOVING TRAFFIC SIGNALS	EA	7,500.000	2.000	0.000	0.000	0.00
4170	06816001	000	TEMP TRAF SIGNALS	EA	65,000.000	2.000	0.000	0.000	0.00
4175	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	250.000	50.000	0.000	0.000	0.00
4180	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	250.000	7.000	0.000	0.000	0.00
4185	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	250.000	50.000	0.000	0.000	0.00
4190	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	250.000	9.000	0.000	0.000	0.00
4195	06826005	000	VEH SIG SEC (12")LED(RED)	EA	250.000	50.000	0.000	0.000	0.00
4200	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	250.000	4.000	0.000	0.000	0.00
4205	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	26.000	0.000	0.000	0.00
4210	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	47.000	0.000	0.000	0.00
4215	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	130.000	6.000	0.000	0.000	0.00
4220	06826056	000	BACKPLATE W/REF BRDR(5 SEC)(VENT)ALUM	EA	140.000	1.000	0.000	0.000	0.00
4225	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.000	4,937.000	0.000	0.000	0.00
4230	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	5.150	3,995.000	0.000	0.000	0.00
4235	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	7,500.000	1.000	0.000	0.000	0.00
4240	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	9,300.000	2.000	0.000	0.000	0.00
4245	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	10,600.000	2.000	0.000	0.000	0.00
4250	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	11,300.000	1.000	0.000	0.000	0.00
4255	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	20,000.000	1.000	0.000	0.000	0.00
4260	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	25,000.000	1.000	0.000	0.000	0.00
4265	06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	21,000.000	2.000	0.000	0.000	0.00
4270	06866195	000	INS TRF SIG PL AM(S)2 ARM(50-44')LUM	EA	21,000.000	1.000	0.000	0.000	0.00
4275	06866251	000	INS TRF SIG PL AM(S)2 ARM(60-44')LUM	EA	23,000.000	3.000	0.000	0.000	0.00
4280	06876001	000	PED POLE ASSEMBLY	EA	2,200.000	23.000	0.000	0.000	0.00
4285	06876002	000	PEDESTRIAN PUSH BUTTON POLE	EA	2,300.000	1.000	0.000	0.000	0.00
4290	70126001	000	CURB INLET SEDIMENT PROTECTION	LF	12.000	1,278.000	0.000	0.000	0.00
4310	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	1,642.130	5.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE WBML QUAKER NBI 031

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4390	04006005	000	CEM STABIL BKFL	CY	80.000	244.000	0.000	0.000	0.00
4395	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,933.350	2.000	0.000	0.000	0.00
4400	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	3,000.000	1.000	0.000	0.000	0.00
4405	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,152.000	0.000	0.000	0.00
4410	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	159.750	2.000	0.000	0.000	0.00
4415	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	70.600	0.000	0.000	0.00
4420	04206030	000	CL C CONC (CAP)(HPC)	CY	1,100.000	63.600	0.000	0.000	0.00
4425	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,400.000	66.000	0.000	0.000	0.00
4430	04226001	000	REINF CONC SLAB	SF	14.000	20,378.000	0.000	0.000	0.00
4435	04226015	000	APPROACH SLAB	CY	450.000	113.200	0.000	0.000	0.00
4440	04256039	000	PRESTR CONC GIRDER (TX54)	LF	180.000	2,358.000	0.000	0.000	0.00
4445	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	10.000	2,298.000	0.000	0.000	0.00
4450	04506024	000	RAIL (TY SSTR)(HPC)	LF	48.000	285.000	0.000	0.000	0.00
4455	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	115.000	142.000	0.000	0.000	0.00
4460	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	75.000	315.000	0.000	0.000	0.00
4465	05146021	000	PERM CTB(SGL SLOPE)(TY 4)(42)(HPC)	LF	175.000	10.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION BRIDGE EBML QUAKER NBI 030

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4545	04006005	000	CEM STABIL BKFL	CY	80.000	242.000	0.000	0.000	0.00
4550	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,933.350	2.000	0.000	0.000	0.00
4555	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	3,000.000	1.000	0.000	0.000	0.00
4560	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,126.000	0.000	0.000	0.00
4565	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	159.750	2.000	0.000	0.000	0.00
4570	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	69.600	0.000	0.000	0.00
4575	04206030	000	CL C CONC (CAP)(HPC)	CY	1,100.000	63.400	0.000	0.000	0.00
4580	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,400.000	66.000	0.000	0.000	0.00
4585	04226001	000	REINF CONC SLAB	SF	14.000	20,068.000	0.000	0.000	0.00
4590	04226015	000	APPROACH SLAB	CY	450.000	111.600	0.000	0.000	0.00
4595	04256039	000	PRESTR CONC GIRDER (TX54)	LF	180.000	2,233.500	0.000	0.000	0.00
4600	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	10.000	2,292.000	0.000	0.000	0.00
4605	04506024	000	RAIL (TY SSTR)(HPC)	LF	48.000	285.000	0.000	0.000	0.00
4610	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	115.000	140.000	0.000	0.000	0.00
4615	04546021	000	TYPE A JOINT	LF	105.000	285.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION BRIDGE WBML SLIDE NBI 029

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4695	04006005	000	CEM STABIL BKFL	CY	80.000	244.000	0.000	0.000	0.00
4700	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,933.350	2.000	0.000	0.000	0.00
4705	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	3,000.000	1.000	0.000	0.000	0.00

4715	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	159.750	2.000	0.000	0.000	0.00
4720	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	70.600	0.000	0.000	0.00
4725	04206030	000	CL C CONC (CAP)(HPC)	CY	1,100.000	63.600	0.000	0.000	0.00
4730	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,400.000	68.000	0.000	0.000	0.00
4735	04226001	000	REINF CONC SLAB	SF	14.000	20,378.000	0.000	0.000	0.00
4740	04226015	000	APPROACH SLAB	CY	450.000	113.200	0.000	0.000	0.00
4745	04256039	000	PRESTR CONC GIRDER (TX54)	LF	180.000	2,358.000	0.000	0.000	0.00
4750	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	10.000	2,298.000	0.000	0.000	0.00
4755	04506024	000	RAIL (TY SSTR)(HPC)	LF	48.000	285.000	0.000	0.000	0.00
4760	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	115.000	142.000	0.000	0.000	0.00
4765	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	75.000	305.000	0.000	0.000	0.00
4770	05146021	000	PERM CTB(SGL SLOPE)(TY 4)(42)(HPC)	LF	175.000	20.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE EBML SLIDE NBI 028

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4850	04006005	000	CEM STABIL BKFL	CY	80.000	242.000	0.000	0.000	0.00
4855	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,933.350	2.000	0.000	0.000	0.00
4860	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	3,000.000	1.000	0.000	0.000	0.00
4870	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	159.750	2.000	0.000	0.000	0.00
4875	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	69.600	0.000	0.000	0.00
4880	04206030	000	CL C CONC (CAP)(HPC)	CY	1,100.000	63.400	0.000	0.000	0.00
4885	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,400.000	82.400	0.000	0.000	0.00
4890	04226001	000	REINF CONC SLAB	SF	14.000	20,068.000	0.000	0.000	0.00
4895	04226015	000	APPROACH SLAB	CY	450.000	111.600	0.000	0.000	0.00
4900	04256039	000	PRESTR CONC GIRDER (TX54)	LF	180.000	2,233.500	0.000	0.000	0.00
4905	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	10.000	2,292.000	0.000	0.000	0.00
4910	04506024	000	RAIL (TY SSTR)(HPC)	LF	48.000	285.000	0.000	0.000	0.00
4915	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	115.000	140.000	0.000	0.000	0.00
4920	04546021	000	TYPE A JOINT	LF	105.000	285.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$56,716,251.05

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	24,000.000	242.00	133.668	3,208,032.00
01046009	000	REMOVING CONC (RIPRAP)	SY	12.000	2,333.00	1,802.222	21,626.66
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	17.000	3,702.00	1,416.000	24,072.00
01046021	000	REMOVING CONC (CURB)	LF	8.000	8,892.00	902.750	7,222.00
01046028	000	REMOVING CONC (MISC)	SY	4.000	30,843.00	1,685.778	6,743.11
01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	123,465.00	5,527.892	27,639.48
01106001	000	EXCAVATION (ROADWAY)	CY	10.000	202,021.00	95,490.425	954,904.25
01106002	000	EXCAVATION (CHANNEL)	CY	10.000	10,515.00	10,515.000	105,150.00
01106003	000	EXCAVATION (SPECIAL)	CY	10.000	301,027.00	232,045.138	2,320,451.38
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	234,951.00	31,017.049	310,170.49
01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	20.000	649,392.00	69,884.605	1,397,692.10
02166001	000	PROOF ROLLING	HR	150.000	200.00	34.500	5,175.00
03466058	003	TACK COAT	GAL	4.000	1,646.00	541.000	2,164.00
03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	45.000	237,624.00	66,320.889	2,984,440.02
04006001	000	STRUCT EXCAV	CY	5.000	260,198.00	131,010.247	655,051.32
04006005	000	CEM STABIL BKFL	CY	80.000	83,239.00	21,137.612	1,691,008.96
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	80.000	5,480.00	832.980	66,638.40
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	93,740.00	54,593.250	136,483.16
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	6,346.00	3,143.000	471,450.00
04206133	000	CL A CONC (CHANNEL LINING)	CY	350.000	2,173.00	1,114.799	390,179.65
04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	399.00	189.337	66,267.95
04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	300.000	10,710.00	6,711.000	2,013,300.00
04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	350.000	8,015.00	6,717.500	2,351,125.00
04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	420.000	4,371.00	2,544.500	1,068,690.00
04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	550.000	14,010.00	5,442.336	2,993,284.80
04646005	001	RC PIPE (CL III)(24 IN)	LF	90.000	8,581.00	5,327.000	479,430.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	120.000	928.00	1,093.000	131,160.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	165.000	5,505.00	2,517.000	415,305.00
04646009	001	RC PIPE (CL III)(42 IN)	LF	200.000	2,883.00	1,062.000	212,400.00
04646010	001	RC PIPE (CL III)(48 IN)	LF	235.000	4,357.00	1,974.000	463,890.00
04646011	001	RC PIPE (CL III)(54 IN)	LF	350.000	210.00	504.000	176,400.00
04646012	001	RC PIPE (CL III)(60 IN)	LF	400.000	482.00	589.000	235,600.00
04646022	001	RC PIPE (CL IV)(48 IN)	LF	300.000	748.00	444.000	133,200.00
04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,000.000	83.00	34.000	136,000.00
04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,500.000	16.00	8.000	44,000.00
04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	5,500.000	30.00	7.800	42,900.00
04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	16,500.000	8.00	2.600	42,900.00
04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,000.000	11.00	1.800	9,000.00
04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,100.000	5.00	3.200	16,320.00
04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,100.000	5.00	2.800	14,280.00
04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,800.000	86.00	26.200	125,760.00
04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	6,703.970	48.00	22.200	148,828.14
04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	19,373.510	1.00	0.800	15,498.81

04656028	001	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	9,785.200	10.00	3.600	35,226.72
04656056	001	INLET (COMPL)(PSL)(SL)(3FTX5FT)	EA	10,213.270	9.00	2.000	20,426.54
04656076	001	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	8,275.350	5.00	4.000	33,101.40
04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,475.550	55.00	10.600	58,040.83
04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	12,008.010	4.00	1.000	12,008.01
04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	7,103.020	5.00	3.000	21,309.06
04656144	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-4FTX4FT)	EA	21,999.100	1.00	1.000	21,999.10
04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,623.990	49.00	20.000	112,479.80
04656238	001	MANH (COMPL) (JUNCT BOX)(SPL W/RISER)	EA	10,038.920	12.00	0.600	6,023.35
04656562	001	INL(CMP)(PAZD-CZ)(FG)(5FTX5FT-4FTX4FT)	EA	8,164.560	2.00	2.200	17,962.03
04666010	000	HEADWALL (CH - FW - 0) (DIA= 42 IN)	EA	6,691.680	2.00	2.000	13,383.36
04666011	000	HEADWALL (CH - FW - 0) (DIA= 48 IN)	EA	7,422.540	2.00	1.000	7,422.54
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	17,156.520	1.00	1.000	17,156.52
04666208	000	WINGWALL (SW - 0) (HW=5 FT)	EA	4,097.730	7.00	6.000	24,586.38
04966001	000	REMOV STR (BOX CULVERT)	EA	3,500.000	3.00	2.000	7,000.00
04966016	000	REMOV STR (PIPE)	EA	1,500.000	11.00	7.000	10,500.00
05006001	000	MOBILIZATION	LS	10,519,623.220	1.00	0.900	9,467,660.89
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,000.000	60.00	24.000	72,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	35.000	880.00	37.500	1,312.50
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	30.000	1,680.00	1,017.666	30,529.98
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	155,348.00	72,572.000	290,288.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.410	159,779.00	25,350.000	10,393.50
05066042	005	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	8.000	4,082.00	175.000	1,400.00
05086001	000	CONSTRUCTING DETOURS	SY	100.000	21,575.00	8,205.077	820,507.70
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	110.000	760.00	520.000	57,200.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	110.000	80.00	80.000	8,800.00
05296008	000	CONC CURB & GUTTER (TY II)	LF	14.000	33,082.00	5,578.000	78,092.00
05296021	000	CONC CURB & GUTTER (SLOTTED)	LF	24.000	352.00	16.500	396.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,200.000	2.00	3.000	3,600.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	85.000	25.00	1.000	85.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.850	2,030.00	2,135.000	1,814.75
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	13.000	144.00	8.000	104.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.850	5,790.00	3,926.000	3,337.10
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	1,835.00	1,435.000	932.75
07306107	003	FULL - WIDTH MOWING	CYC	1,000.000	10.00	2.000	2,000.00
07346002	000	LITTER REMOVAL	CYC	3,000.000	10.00	2.000	6,000.00
30766029	000	D-GR HMA TY-C SAC-B PG70-28	TON	80.000	129,976.00	22,961.020	1,836,881.60
30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.00	-1,915.120	-1,915.12
30766065	000	TY C HMA PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.00	-9,017.120	-9,017.12
40216001	000	TY C HMA TIP TESTING(DRILL SHAFT)	EA	2,933.350	2.00	3.000	8,800.05
41916002	000	CIP PIPE (30 IN)	LF	60.000	8,067.00	4,296.000	257,760.00
41916003	000	CIP PIPE (36 IN)	LF	72.000	4,317.00	3,370.000	242,640.00
41916004	000	CIP PIPE (42 IN)	LF	84.000	3,633.00	3,427.000	287,868.00
41916005	000	CIP PIPE (48 IN)	LF	96.000	6,666.00	7,294.000	700,224.00
41916006	000	CIP PIPE (54 IN)	LF	108.000	1,715.00	1,384.000	149,472.00
41916007	000	CIP PIPE (60 IN)	LF	120.000	2,633.00	2,377.000	285,240.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	19,500.000	10.00	10.000	195,000.00

61856002	002	TMA (STATIONARY)	DAY	157.500	1,600.00	23.000	3,622.50
61856005	002	TMA (MOBILE OPERATION)	DAY	800.000	15.00	4.000	3,200.00
63076003	000	TEMP SPEED MONITOR SYS	EA	5,000.000	2.00	2.000	10,000.00
70176094	000	REMOVE EXISTING MANHOLE(SANITARY SEWER)	EA	3,500.000	2.00	1.000	3,500.00
72526002	000	15" SDR-35 PVC GRAVITY SEWER LINE	LF	120.000	50.00	50.000	6,000.00
72526005	000	TRENCH SAFETY	LF	4.000	6,135.00	5,632.800	22,531.20
72526006	000	PRE/POST TELEVISION INSPECTION	LF	3.000	6,135.00	5,190.600	15,571.80
72526008	000	WATERLINE REMOVAL (ALL SIZES/MATERIALS)	LF	30.000	6,692.00	441.000	13,230.00
72526010	000	36" FRP SN72 SANITARY SEWER (27'-30')	LF	575.000	20.00	20.000	11,500.00
72526011	000	48" FRP SN46 SANITARY SEWER (0'-18')	LF	375.000	2,404.00	2,403.800	901,425.00
72526012	000	48" FRP SN72 SANITARY SEWER (18'-21')	LF	500.000	748.00	748.000	374,000.00
72526013	000	48" FRP SN72 SANITARY SEWER (21'-24')	LF	520.000	802.00	802.000	417,040.00
72526014	000	48" FRP SN72 SANITARY SEWER (24'-27')	LF	550.000	814.00	814.000	447,700.00
72526015	000	48" FRP SN72 SANITARY SEWER (27'-30')	LF	600.000	578.00	581.000	348,600.00
72526016	000	48" FRP SN46 SANI SEWER CARRIER PIPE	LF	450.000	214.00	214.000	96,300.00
72526017	000	PROP FRP TO EXST FRP CNCTN (ALL SIZES)	EA	10,000.000	2.00	1.000	10,000.00
72526018	000	60" STEEL CASING (BORE OR OPEN-CUT)	LF	1,250.000	214.00	214.000	267,500.00
72526024	000	60" STL CASING TO EXST TUNL LNR CNCTN	EA	5,000.000	1.00	1.000	5,000.00
72526026	000	FIBERGLASS MANHOLE WITH DROP	EA	31,100.000	1.00	1.000	31,100.00
72526027	000	FBRGLS MH WITH STNDRD CONC BASE MH	EA	19,000.000	11.00	11.000	209,000.00
72526028	000	FBRGLS MH WITH DROP CONC BASE MH	EA	21,000.000	3.00	3.000	63,000.00
72526029	000	EXTRA FIBERGLASS MANHOLE DEPTH	LF	300.000	367.00	80.000	24,000.00
72526030	000	EXST PVC TO PROP FIBERGLASS MH CNCTN	EA	5,000.000	3.00	3.000	15,000.00
72526031	000	MANHOLE VACUUM TESTING	EA	500.000	18.00	15.000	7,500.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	12,016,391.990	12,016,391.99
96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	707,000.00	43,671.660	43,671.66

TOTAL ITEM EARNINGS TO DATE

\$56,716,251.05