



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **212101094**
 PROJECT: **F 2022(053)**
 CONTRACT: **02223225**
 AWARD AMOUNT: **\$174,305,265.46**
 PROJECTED AMOUNT: **\$175,805,665.46**
 ADJ. PROJECTED AMOUNT: **\$177,679,205.59**
 CONTRACTOR: **SUNDT CONSTRUCTION, INC.**

HIGHWAY: **IH 10**
 DISTRICT NAME: **EL PASO**
 COUNTY: **EL PASO**
 AREA ENGINEER: **Jonathan J. Concha, P.E.**
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0021**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/28/2023** to **11/27/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **42.78**
 % TIME USED: **45.74**
 % RETAINAGE: **0.00**

LETTING DATE: **02/04/2022**
 AWARD DATE: **02/23/2022**
 NOTICE TO PROCEED DATE: **03/23/2022**
 WORK BEGIN DATE: **05/31/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$76,016,363.11	\$72,424,601.83	\$3,591,761.28
PARTICIPATING	\$60,813,090.46	\$57,939,681.43	\$2,873,409.03
NON-PARTICIPATING	\$15,203,272.65	\$14,484,920.40	\$718,352.25
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$150,000.00	\$0.00	\$150,000.00
PAID TO CONTRACTOR	\$76,166,363.11	\$72,424,601.83	\$3,741,761.28

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION: **OTHER**
 ADJUSTMENT AMOUNT: **150,000.00**
 REMARKS: **Incentive Milestone 4 (completed in 25 days) 75K**
Incentive Milestone 5 (completed in 24 days) 75K

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/31/2022
TIME CHARGES BEGIN: 04/22/2022
BID DAYS: 975
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 975
DAYS CHARGED TO DATE: 446
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/28/2023	1		
10/29/2023		1	SUNDAY
10/30/2023	1		
10/31/2023	1		
11/01/2023	1		
11/02/2023	1		
11/03/2023	1		
11/04/2023	1		
11/05/2023		1	SUNDAY
11/06/2023	1		
11/07/2023	1		
11/08/2023	1		
11/09/2023	1		
11/10/2023	1		
11/11/2023	1		
11/12/2023		1	SUNDAY
11/13/2023	1		
11/14/2023	1		
11/15/2023	1		
11/16/2023	1		
11/17/2023	1		
11/18/2023	1		
11/19/2023		1	SUNDAY
11/20/2023	1		
11/21/2023	1		
11/22/2023	1		
11/23/2023		1	HOLIDAY
11/24/2023		1	TIME SUSPENDED
11/25/2023		1	TIME SUSPENDED
11/26/2023		1	SUNDAY
11/27/2023	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	23	8
HOLIDAY		1
SUNDAY		5
TIME SUSPENDED		2

WORK PERFORMED THIS PERIOD

PROJECT F 2022(053) CONTROL 212101094
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	200.000	30.000	\$6,000.00	511.00	246.00
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	8.000	1,192.000	\$9,536.00	9,357.00	5,844.60
0095	01046027	000	REMOVING CONC (APPR SLAB)	SY	52.000	511.220	\$26,583.44	4,141.00	2,941.81
0100	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	4.500	2,765.000	\$12,442.50	34,732.00	13,487.00
0115	01056021	000	REMOVING STAB BASE AND ASPH PAV (0-4")	SY	2.000	60.000	\$120.00	24,788.00	11,028.42
0120	01056030	000	REMOVING STAB BASE & ASPH PAV (8"-14")	SY	2.500	15,120.220	\$37,800.55	377,987.00	202,470.78
0140	01106003	000	EXCAVATION (SPECIAL)	CY	150.000	2.000	\$300.00	340.00	49.60
0185	02476382	003	FL BS (CMP IN PLC)(TY A GR 5)(8")	SY	8.000	1,777.950	\$14,223.60	101,703.00	33,718.78
0190	02756001	000	CEMENT	TON	157.000	50.210	\$7,882.97	2,804.00	1,409.03
0195	02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	1.600	8,924.220	\$14,278.75	566,492.00	230,622.22
0200	30766001	000	D-GR HMA TY-B PG64-22	TON	62.500	2,886.210	\$180,388.13	123,783.00	49,487.80
0210	30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	80.000	324.430	\$25,954.40	16,521.00	4,817.49
0215	03106001	000	PRIME COAT (MULTI OPTION)	GAL	4.120	1,125.000	\$4,635.00	135,318.00	24,335.00
0230	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	65.000	14,107.120	\$916,962.80	529,128.00	164,653.28
0255	04006003	000	STRUCT EXCAV (PIPE)	CY	1.000	1,870.000	\$1,870.00	22,630.00	9,224.00
0270	04016001	000	FLOWABLE BACKFILL	CY	70.000	895.500	\$62,685.00	19,706.00	4,221.38
0275	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	1,222.000	\$1,222.00	25,696.00	6,959.00
0315	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	675.000	140.000	\$94,500.00	1,176.00	372.00
0335	04206010	000	CL A CONC (PLUG)	EA	500.000	1.000	\$500.00	9.00	16.00
0350	04226016	000	APPROACH SLAB (HPC)	CY	475.000	155.030	\$73,639.25	2,892.00	1,295.08
0430	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	60.000	343.120	\$20,587.20	3,491.00	544.47
0525	04646005	001	RC PIPE (CL III)(24 IN)	LF	95.000	136.000	\$12,920.00	19,036.00	4,102.00
0530	04646007	001	RC PIPE (CL III)(30 IN)	LF	135.000	733.000	\$98,955.00	1,838.00	1,928.00
0535	04646008	001	RC PIPE (CL III)(36 IN)	LF	180.000	353.000	\$63,540.00	644.00	581.00
0585	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	9,000.000	3.000	\$27,000.00	5.00	5.00
0600	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,000.000	1.000	\$5,000.00	4.00	3.00
0640	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	6,500.000	7.000	\$45,500.00	37.00	24.00
0660	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	6,000.000	1.000	\$6,000.00	6.00	3.00
0840	04966002	000	REMOV STR (INLET)	EA	1,000.000	2.000	\$2,000.00	39.00	20.00
0865	04966007	000	REMOV STR (PIPE)	LF	15.000	85.000	\$1,275.00	1,744.00	323.00
0880	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	80,000.000	2.000	\$160,000.00	21.00	16.00
0885	04966072	000	REMOVING ROCK RIPRAP	LF	6.000	114.000	\$684.00	1,370.00	114.00
0890	04966087	000	REMOV STR (DRAINAGE FLUME)	EA	175.000	13.000	\$2,275.00	153.00	91.00
0905	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	45,000.000	1.000	\$45,000.00	38.00	18.00
0906	96016001	000	MATERIAL ON HAND	DOL	1.000	267,691.690	\$267,691.69	1,000.00	8,507,547.74
0930	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	5.000	1,274.000	\$6,370.00	299.00	3,556.00
0950	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	20.000	\$40.00	2,269.00	654.00
0959	05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	110.990	1,430.630	\$158,785.62	3,088.60	4,519.23
	SUPP DESCR		CO 2 - TEMPORARY PAVEMENT DETOURS (6" HMA/6" FL BS)						
0975	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.750	2,670.000	\$10,012.50	231,177.00	95,580.00
1005	05126105	000	PCTB MOVE&RESET(F-SHAPE OR SNGL SLPTY1	LF	5.000	30.000	\$150.00	750.00	30.00
1025	05296002	000	CONC CURB (TY II)	LF	11.000	-896.000	-\$9,856.00	14,727.00	60.00
1028	05296004	000	CONC CURB (MONO) (TY I)	LF	22.750	896.000	\$20,384.00	11,785.00	896.00
1075	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.250	75.000	\$168.75	32,726.00	20,255.50

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1085	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	280.000	1.000	\$280.00	58.00	52.00
1115	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	265.000	1.000	\$265.00	76.00	51.00
1120	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	525.000	5.000	\$2,625.00	104.00	34.00
1225	60646063	000	ITS POLE (60 FT)(REM)	EA	1,950.000	1.000	\$1,950.00	13.00	9.00
1230	60646091	000	ITS POLE MNT CAB (TY 3)(CONF 1)(REM)	EA	1,900.000	1.000	\$1,900.00	4.00	1.00
1245	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,100.000	1.000	\$1,100.00	81.00	40.00
1300	61636001	000	REMOVE EXISTING CABLES (FIBER)	LF	3.900	80.000	\$312.00	69,290.00	1,491.00
1305	61636002	000	REMOVE EXISTING CABLES (POWER)	LF	1.800	120.000	\$216.00	12,600.00	3,113.00
1310	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	31.000	739.000	\$22,909.00	36,900.00	16,692.00
1325	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	40.000	9.000	\$360.00	5,310.00	4,107.00
1330	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	41.000	160.000	\$6,560.00	48,810.00	38,342.00
1360	61856002	002	TMA (STATIONARY)	DAY	245.000	20.000	\$4,900.00	200.00	965.00
1365	61856005	002	TMA (MOBILE OPERATION)	DAY	540.000	1.000	\$540.00	50.00	93.00
1645	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.450	3,790.000	\$5,495.50	331,124.00	142,563.00
1655	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.350	7,395.000	\$9,983.25	416,544.00	95,405.00

CATEGORY 002 DESCRIPTION BRIDGE NBI 240720212101370

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2095	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	380.000	\$95,000.00	710.00	710.00

CATEGORY 003 DESCRIPTION BRIDGE NBI 240720212101374

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2230	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	100.000	\$25,000.00	920.00	480.00

CATEGORY 005 DESCRIPTION BRIDGE NBI 240720212101372

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2505	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	380.000	\$95,000.00	710.00	710.00

CATEGORY 006 DESCRIPTION BRIDGE NBI 240720212101380

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2661	04226002		REINF CONC SLAB (HPC)	SF	21.475	6,300.000	\$135,292.50	11,123.00	11,123.00
	SUPP DESCR		ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
2685	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	65.000	\$9,100.00	124.00	124.00

CATEGORY 007 DESCRIPTION BRIDGE NBI 240720212101382

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2796	04226002		REINF CONC SLAB (HPC)	SF	21.475	3,600.000	\$77,310.00	6,816.00	6,816.00
	SUPP DESCR		ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
2820	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	55.000	\$7,700.00	114.00	114.00

CATEGORY 015			DESCRIPTION	BRIDGE NBI 240720212101373				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
3825	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	380.000	\$95,000.00	710.00	710.00

CATEGORY 017			DESCRIPTION	BRIDGE NBI 240720212101379				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
4100	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	49.900	\$44,910.00	82.80	82.80
4105	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	42.500	\$51,000.00	76.00	76.00
4110	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	18.900	\$17,010.00	33.10	33.10

CATEGORY 018			DESCRIPTION	BRIDGE NBI 240720212101381				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
4225	04006005	000	CEM STABIL BKFL	CY	70.000	51.000	\$3,570.00	112.00	112.00
4245	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	25.300	\$30,360.00	54.40	54.40
4270	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	28.910	\$10,118.50	60.00	88.83

CATEGORY 019			DESCRIPTION	BRIDGE NBI 240720212101371				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
4375	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	380.000	\$95,000.00	710.00	710.00

CATEGORY 020			DESCRIPTION	BRIDGE NBI 240720212101375				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
4515	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	480.000	\$120,000.00	900.00	900.00

CATEGORY 022			DESCRIPTION	BRIDGE NBI 240720212101383				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
4770	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	25.300	\$30,360.00	54.40	54.40
4795	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	13.760	\$4,816.00	31.00	43.81

CATEGORY 026			DESCRIPTION	BRIDGE NBI 240720212101392				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
5300	04006005	000	CEM STABIL BKFL	CY	70.000	77.000	\$5,390.00	77.00	77.00
5315	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	43.500	\$39,150.00	43.50	43.50
5320	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	11.600	\$13,920.00	11.60	11.60

CATEGORY 028			DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
5501	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	18,569.260	\$18,569.26	150,000.00	345,859.43

CATEGORY 030

DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
5503	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	72,782.120	\$72,782.12

Total Bid Quantity	QTY Paid To Date
700,000.00	85,018.25

TOTAL ITEM EARNINGS THIS ESTIMATE

\$3,591,761.28

CONTRACT LINE ITEMS

PROJECT F 2022(053) CONTROL 212101094
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	200.000	511.000	0.000	246.00	49,200.00
0065	01006010	000	PREPARING ROW (TREE)(10" TO 48" DIA)	EA	325.000	24.000	0.000	24.00	7,800.00
0070	01046001	000	REMOVING CONC (PAV)	SY	17.000	16,827.000	0.000	3,072.33	52,229.61
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	8.000	9,357.000	0.000	5,844.60	46,756.80
0080	01046010	000	REMOVING CONC (RIPRAP)	CY	62.000	645.000	0.000	663.68	41,148.16
0085	01046023	000	REMOVING CONC (CTB)	LF	22.000	3,667.000	0.000	656.00	14,432.00
0090	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	25.000	2,957.000	0.000	196.71	4,917.75
0095	01046027	000	REMOVING CONC (APPR SLAB)	SY	52.000	4,141.000	0.000	2,941.81	152,974.12
0100	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	4.500	34,732.000	0.000	13,487.00	60,691.50
0110	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	2.000	29,494.000	0.000	10,517.00	21,034.00
0113	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	9.610	0.000	9,381.810	9,381.81	90,159.19
			CO 2 - TEMPORARY PAVEMENT DETOURS (6" REMV)						
0115	01056021	000	REMOVING STAB BASE AND ASPH PAV (0-4")	SY	2.000	24,788.000	0.000	11,028.42	22,056.84
0120	01056030	000	REMOVING STAB BASE & ASPH PAV (8"-14")	SY	2.500	390,243.000	-12,256.000	202,470.78	506,176.98
0121	01056036	000	REMOVING STAB BASE & ASPH PAV(15"-20")	SY	10.000	0.000	12,256.000	34,223.26	342,232.60
			CO#5 -Introduced Removing of Stabilized Base & Asphalt > 14"						
0122	01056052	000	REMOVE STAB BASE & ASPH PAV (4"-5")	SY	8.250	0.000	27,976.600	27,976.60	230,806.95
			CO 2 - TEMPORARY PAVEMENT DETOURS (4" REMV)						
0125	01106001	000	EXCAVATION (ROADWAY)	CY	10.500	462,653.000	0.000	91,175.68	957,344.66
0135	01106002	000	EXCAVATION (CHANNEL)	CY	12.000	3,770.000	0.000	1,794.00	21,528.00
0140	01106003	000	EXCAVATION (SPECIAL)	CY	150.000	340.000	0.000	49.60	7,440.00
0145	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	455,467.000	44,951.400	76,456.42	917,477.04
0185	02476382	003	FL BS (CMP IN PLC)(TY A GR 5)(8")	SY	8.000	101,703.000	0.000	33,718.78	269,750.24
0190	02756001	000	CEMENT	TON	157.000	2,804.000	0.000	1,409.03	221,216.93
0195	02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	1.600	566,492.000	0.000	230,622.22	368,995.54
0200	30766001	000	D-GR HMA TY-B PG64-22	TON	62.500	123,783.000	0.000	49,487.80	3,092,987.53
0201	30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	175,000.000	0.000	37,452.79	37,452.79
0202	30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	175,000.000	0.000	41,439.92	41,439.92
0205	30766066	000	TACK COAT	GAL	4.400	553.000	0.000	300.00	1,320.00
0210	30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	80.000	16,521.000	0.000	4,817.49	385,399.20
0211	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	27,000.000	0.000	7,523.12	7,523.12
0212	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	27,000.000	0.000	7,376.42	7,376.42
0215	03106001	000	PRIME COAT (MULTI OPTION)	GAL	4.120	135,318.000	0.000	24,335.00	100,260.20
0230	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	65.000	529,128.000	0.000	164,653.28	10,702,463.20
0250	04006002	000	STRUCT EXCAV (BOX)	CY	5.500	9,595.000	0.000	2,263.00	12,446.50
0255	04006003	000	STRUCT EXCAV (PIPE)	CY	1.000	22,630.000	0.000	9,224.00	9,224.00
0270	04016001	000	FLOWABLE BACKFILL	CY	70.000	19,706.000	0.000	4,221.38	295,496.60
0275	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	25,696.000	0.000	6,959.00	6,959.00
0310	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	625.000	1,208.000	0.000	123.00	76,875.00
0315	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	675.000	1,176.000	0.000	372.00	251,100.00
0335	04206010	000	CL A CONC (PLUG)	EA	500.000	9.000	0.000	16.00	8,000.00
0345	04206071	000	CL C CONC (COLLAR)	EA	650.000	55.000	0.000	15.00	9,750.00
0350	04226016	000	APPROACH SLAB (HPC)	CY	475.000	2,892.000	0.000	1,295.08	615,163.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0400	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	3,923.000	0.000	27.15	9,502.50
0410	04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	119.000	0.000	7.24	2,534.00
0430	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	60.000	3,491.000	0.000	544.47	32,668.20
0435	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	60.000	550.000	0.000	60.08	3,604.80
0440	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	60.000	641.000	0.000	364.31	21,858.60
0445	04326044	000	RIPRAP (CONC)(FLUME)	CY	400.000	384.000	0.000	18.13	7,252.00
0475	04606003	000	CMP (GAL STL 24 IN)	LF	90.000	223.000	0.000	223.00	20,070.00
0485	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	350.000	366.000	0.000	456.00	159,600.00
0505	04626065	002	CONC BOX CULV (8 FT X 6 FT)(EXTEND)	LF	600.000	84.000	0.000	72.00	43,200.00
0520	04646003	001	RC PIPE (CL III)(18 IN)	LF	95.000	857.000	0.000	62.00	5,890.00
0525	04646005	001	RC PIPE (CL III)(24 IN)	LF	95.000	19,036.000	0.000	4,102.00	389,690.00
0530	04646007	001	RC PIPE (CL III)(30 IN)	LF	135.000	1,838.000	0.000	1,928.00	260,280.00
0535	04646008	001	RC PIPE (CL III)(36 IN)	LF	180.000	644.000	0.000	581.00	104,580.00
0540	04646009	001	RC PIPE (CL III)(42 IN)	LF	230.000	71.000	0.000	71.00	16,330.00
0570	04646059	001	RC PIPE (CL V)(30 IN)	LF	200.000	230.000	0.000	26.00	5,200.00
0575	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	7,500.000	9.000	0.000	1.00	7,500.00
0580	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	7,000.000	6.000	0.000	3.00	21,000.00
0585	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	9,000.000	5.000	0.000	5.00	45,000.00
0590	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	4,500.000	1.000	0.000	1.00	4,500.00
0595	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,000.000	3.000	0.000	2.00	10,000.00
0600	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,000.000	4.000	0.000	3.00	15,000.00
0615	04656055	001	INLET (COMPL)(PSL)(SL)(4FTX4FT)	EA	5,500.000	17.000	0.000	1.00	5,500.00
0620	04656058	001	INLET (COMPL)(PSL)(SL)(5FTX5FT)	EA	9,100.000	5.000	0.000	1.00	9,100.00
0630	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	6,200.000	47.000	0.000	9.00	55,800.00
0635	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,800.000	8.000	0.000	5.00	29,000.00
0640	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	6,500.000	37.000	0.000	24.00	156,000.00
0655	04656153	001	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	5,500.000	14.000	0.000	1.00	5,500.00
0660	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	6,000.000	6.000	0.000	3.00	18,000.00
0680	04656558	001	INL(CMP)(PAZD-CZ)(FG)(3FTX3FT-3FTX3FT)	EA	6,400.000	6.000	0.000	6.00	38,400.00
0685	04656560	001	INL(CMP)(PAZD-CZ)(FG)(4FTX4FT-4FTX4FT)	EA	7,000.000	1.000	0.000	1.00	7,000.00
0695	04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	7,000.000	2.000	0.000	2.00	14,000.00
0710	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	9,700.000	4.000	0.000	2.00	19,400.00
0715	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	80,000.000	2.000	0.000	1.00	80,000.00
0740	04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	1,500.000	1.000	0.000	1.00	1,500.00
0760	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,500.000	6.000	0.000	3.00	4,500.00
0775	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,500.000	5.000	0.000	2.00	3,000.00
0785	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,500.000	6.000	0.000	2.00	3,000.00
0795	04676420	000	SET (TY II) (30 IN) (RCP) (4: 1) (P)	EA	1,500.000	1.000	0.000	1.00	1,500.00
0805	04676461	000	SET (TY II) (42 IN) (RCP) (3: 1) (C)	EA	1,500.000	1.000	0.000	1.00	1,500.00
0810	04746009	000	SLOT DRAIN (GAL STL) (24 IN)	LF	200.000	40.000	0.000	40.00	8,000.00
0815	04796002	000	ADJUSTING INLETS	EA	1,200.000	4.000	0.000	2.00	2,400.00
0825	04796006	000	ADJUSTING INLET (CAP)	EA	1,500.000	5.000	0.000	1.00	1,500.00
0840	04966002	000	REMOV STR (INLET)	EA	1,000.000	39.000	0.000	20.00	20,000.00
0845	04966003	000	REMOV STR (MANHOLE)	EA	1,000.000	4.000	0.000	3.00	3,000.00
0850	04966004	000	REMOV STR (SET)	EA	525.000	8.000	0.000	7.00	3,675.00
0855	04966005	000	REMOV STR (WINGWALL)	EA	4,500.000	4.000	0.000	3.00	13,500.00
0860	04966006	000	REMOV STR (HEADWALL)	EA	3,500.000	7.000	0.000	1.00	3,500.00
0865	04966007	000	REMOV STR (PIPE)	LF	15.000	1,744.000	0.000	323.00	4,845.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0870	04966007	000	REMOV STR (PIPE)	LF	15.000	1,454.000	0.000	397.00	5,955.00
0880	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	80,000.000	21.000	0.000	16.00	1,280,000.00
0885	04966072	000	REMOVING ROCK RIPRAP	LF	6.000	1,370.000	0.000	114.00	684.00
0890	04966087	000	REMOV STR (DRAINAGE FLUME)	EA	175.000	153.000	0.000	91.00	15,925.00
0900	05006001	000	MOBILIZATION	LS	16,500,000.000	1.000	0.000	0.90	14,850,000.00
0905	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	45,000.000	38.000	0.000	18.00	810,000.00
0906	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	8,507,547.74	8,507,547.74
0910	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	22.000	12,868.000	0.000	2,025.00	44,550.00
0915	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	1.500	12,868.000	0.000	1,427.00	2,140.50
0920	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	24.000	7,198.000	0.000	111.11	2,666.64
0930	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	5.000	299.000	0.000	3,556.00	17,780.00
0935	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	299.000	0.000	327.00	327.00
0945	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.000	1,994.000	0.000	1,194.00	5,970.00
0950	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	2,269.000	0.000	654.00	1,308.00
0955	05086001	000	CONSTRUCTING DETOURS	SY	36.000	125,225.000	-58,256.000	22,799.24	820,772.64
0957	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	31.460	0.000	27,976.600	27,976.60	880,143.84
			CO 2 - TEMPORARY PAVEMENT DETOURS (4" HMA)						
0958	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	45.720	0.000	9,381.810	9,381.81	428,936.35
			CO 2 - TEMPORARY PAVEMENT DETOURS (6" HMA)						
0959	05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	110.990	0.000	3,088.600	4,519.23	501,589.33
			CO 2 - TEMPORARY PAVEMENT DETOURS (6" HMA/6" FL BS)						
0960	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	70.000	63,791.000	0.000	63,810.00	4,466,700.00
0965	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	83.000	4,332.000	0.000	4,340.00	360,220.00
0970	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	100.000	100.000	0.000	100.00	10,000.00
0975	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.750	231,177.000	0.000	95,580.00	358,425.00
1005	05126105	000	PCTB MOVE&RESET(F-SHAPE OR SNGL SLPTY1	LF	5.000	750.000	0.000	30.00	150.00
1010	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	24,786.000	0.000	14,654.00	659,430.00
1015	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	140.000	933.000	0.000	799.00	111,860.00
1020	05146017	000	PERM CONC TRF BARR (SGL SLP) (TY 1 SPL)	LF	225.000	2,020.000	0.000	4,657.00	1,047,825.00
1025	05296002	000	CONC CURB (TY II)	LF	11.000	13,634.000	1,093.000	60.00	660.00
1028	05296004		CONC CURB (MONO) (TY I)	LF	22.750	0.000	11,785.000	896.00	20,384.00
			CO7 - Additional Concrete Curb throughout the project limits						
1030	05296008	000	CONC CURB & GUTTER (TY II)	LF	15.500	19,072.000	4,768.000	12,582.00	195,021.00
1060	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	27.000	37,529.000	0.000	1,275.00	34,425.00
1065	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,200.000	68.000	0.000	2.00	4,400.00
1070	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,500.000	59.000	0.000	1.00	1,500.00
1075	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.250	32,726.000	0.000	20,255.50	45,574.88
1085	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	280.000	58.000	0.000	52.00	14,560.00
1090	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	215.000	100.000	0.000	80.00	17,200.00
1095	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,000.000	1.000	0.000	3.00	9,000.00
1100	05436021	000	REMOVE CABLE BARRIER	LF	0.850	27,689.000	0.000	20,209.50	17,178.08
1105	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	275.000	28.000	0.000	23.00	6,325.00
1110	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,100.000	66.000	0.000	3.00	9,300.00
1115	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	265.000	76.000	0.000	51.00	13,515.00
1120	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	525.000	104.000	0.000	34.00	17,850.00
1125	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	375.000	36.000	0.000	43.00	16,125.00
1130	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	375.000	7.000	0.000	3.00	1,125.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1145	05456019	000	CRASH CUSH ATTEN (IN STL)(S)(N)(TL3)	EA	9,000.000	17.000	4.000	21.00	189,000.00
1146	05456019		CRASH CUSH ATTEN (IN STL)(S)(N)(TL3)	EA	11,991.670	0.000	42.000	54.00	647,550.18
CO4 - Additional CCAs throughout the project limits									
1150	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	8,200.000	11.000	0.000	6.00	49,200.00
1155	60076036	000	FO CBL (12 SMF)	LF	11.500	12,000.000	0.000	890.00	10,235.00
1160	60076074	000	FO CBL (144 SMF)	LF	13.000	50,280.000	0.000	21,798.00	283,374.00
1200	60276003	000	CONDUIT (PREPARE)	LF	2.500	18,315.000	0.000	3,947.00	9,867.50
1205	60276008	000	GROUND BOX (PREPARE)	EA	460.000	111.000	0.000	22.00	10,120.00
1225	60646063	000	ITS POLE (60 FT)(REM)	EA	1,950.000	13.000	0.000	9.00	17,550.00
1230	60646091	000	ITS POLE MNT CAB (TY 3)(CONF 1)(REM)	EA	1,900.000	4.000	0.000	1.00	1,900.00
1245	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,100.000	81.000	0.000	40.00	44,000.00
1275	61336002	000	REMOVE DRUM SIGN ASSEMBLY	EA	1,150.000	3.000	0.000	1.00	1,150.00
1300	61636001	000	REMOVE EXISTING CABLES (FIBER)	LF	3.900	69,290.000	0.000	1,491.00	5,814.90
1305	61636002	000	REMOVE EXISTING CABLES (POWER)	LF	1.800	12,600.000	0.000	3,113.00	5,603.40
1310	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	31.000	36,900.000	0.000	16,692.00	517,452.00
1315	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	31.000	2,750.000	0.000	78.00	2,418.00
1320	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	40.000	765.000	0.000	130.00	5,200.00
1325	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	40.000	5,310.000	0.000	4,107.00	164,280.00
1330	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	41.000	48,810.000	0.000	38,342.00	1,572,022.00
1335	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	47.000	9,685.000	0.000	13,227.00	621,669.00
1360	61856002	002	TMA (STATIONARY)	DAY	245.000	200.000	0.000	965.00	236,425.00
1365	61856005	002	TMA (MOBILE OPERATION)	DAY	540.000	50.000	0.000	93.00	50,220.00
1370	61866018	000	ITS GND BOX (POLY) TY 1 (243648)W/APRN	EA	4,000.000	96.000	0.000	62.00	248,000.00
1375	61866024	000	ITS GND BOX (POLY) TY 2 (366048)W/APRN	EA	4,900.000	3.000	0.000	2.00	9,800.00
1380	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	47,070.000	0.000	18,346.00	27,519.00
1395	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	2,215.000	0.000	3,005.00	12,020.00
1420	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,525.000	155.000	0.000	16.00	24,400.00
1430	06246028	000	REMOVE GROUND BOX	EA	221.000	36.000	0.000	5.00	1,105.00
1470	63316001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	13,500.000	5.000	0.000	2.00	27,000.00
1540	06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	250.000	0.000	123.00	15,375.00
1550	06476003	000	REMOVE LRSA	EA	1,300.000	20.000	0.000	23.00	29,900.00
1580	06506085	000	INS OH SN SUP(75 FT BRDG)(CIRC TUBE)	EA	175,000.000	2.000	0.000	0.50	87,500.00
1592	06506204	000	REMOVE OVERHD SIGN SUP	EA	19,950.000	0.000	8.000	5.00	99,750.00
CO 1 - OVERHEAD SIGN BRIDGE (OSB) STRUCTURE REMOVALS									
1635	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.450	256,059.000	0.000	36,820.00	53,389.00
1645	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.450	331,124.000	0.000	142,563.00	206,716.35
1650	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.550	41,975.000	0.000	18,658.00	47,577.90
1655	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.350	416,544.000	0.000	95,405.00	128,796.75
1700	06666071	007	REFL PAV MRK TY I(W)(LNDP ARW)(090MIL)	EA	198.000	12.000	0.000	4.00	792.00
1740	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.400	18,290.000	0.000	640.00	256.00
1760	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.850	14,865.000	0.000	519.00	960.15
1875	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.440	532,570.000	0.000	95,615.50	42,070.82
1880	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.440	14,207.000	0.000	480.00	211.20
1885	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	2,090.000	0.000	1,035.00	621.00
1890	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.650	52.000	0.000	4,645.00	16,954.25
1895	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	102.000	4.000	0.000	2.00	204.00
1995	07006001	000	POTHOLE REPAIR (STANDARD)	SY	88.000	1,000.000	0.000	108.71	9,566.74
2000	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	915.000	60.000	0.000	2.00	1,830.00

Category Subtotal \$62,918,400.63

CATEGORY 002 DESCRIPTION BRIDGE NBI 240720212101370

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2085	04006005	000	CEM STABIL BKFL	CY	70.000	125.000	0.000	56.94	3,985.80
2090	04036001	000	TEMPORARY SPL SHORING	SF	13.000	312.000	0.000	312.00	4,056.00
2095	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	710.000	0.000	710.00	177,500.00
2100	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	64.500	0.000	25.00	22,500.00
2105	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	63.400	0.000	27.00	32,400.00
2110	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	31.600	0.000	15.80	14,220.00
2116	04226002	000	REINF CONC SLAB (HPC)	SF	21.475	0.000	12,383.000	4,823.00	103,573.93
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
2120	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	1,620.000	0.000	720.00	234,000.00
2130	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	101.000	0.000	24.71	8,648.50
2140	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	138.000	0.000	59.00	8,260.00

Category Subtotal \$609,144.23

CATEGORY 003 DESCRIPTION BRIDGE NBI 240720212101374

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2220	04006005	000	CEM STABIL BKFL	CY	70.000	197.000	0.000	71.96	5,037.20
2225	04036001	000	TEMPORARY SPL SHORING	SF	13.000	339.000	0.000	339.00	4,407.00
2230	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	920.000	0.000	480.00	120,000.00
2235	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	78.000	0.000	28.80	25,920.00
2240	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	82.800	0.000	31.00	37,200.00
2245	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	36.800	0.000	15.80	14,220.00
2251	04226002	000	REINF CONC SLAB (HPC)	SF	21.475	0.000	14,022.000	4,823.00	103,573.93
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
2255	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	1,980.000	0.000	720.00	234,000.00
2265	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	96.000	0.000	27.00	9,450.00
2275	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	176.000	0.000	68.00	9,520.00

Category Subtotal \$563,328.13

CATEGORY 004 DESCRIPTION BRIDGE NBI 240720212101378

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2355	04006005	000	CEM STABIL BKFL	CY	70.000	244.000	0.000	244.00	17,080.00
2360	04036001	000	TEMPORARY SPL SHORING	SF	13.000	471.000	0.000	471.00	6,123.00
2365	04166001	000	DRILL SHAFT (18 IN)	LF	170.000	20.000	0.000	20.00	3,400.00
2370	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	1,190.000	0.000	1,190.00	297,500.00
2375	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	80.400	0.000	80.40	72,360.00
2380	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	73.600	0.000	73.60	88,320.00
2385	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	33.100	0.000	33.06	29,754.00
2391	04226002	000	REINF CONC SLAB (HPC)	SF	21.475	0.000	14,791.000	5,761.00	123,717.48
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
2395	04256022	000	PRESTR CONC BOX BEAM (5XB28)	LF	325.000	1,935.000	0.000	1,935.00	628,875.00
2405	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	161.000	0.000	31.50	11,025.00
2415	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	160.000	0.000	68.00	9,520.00

Category Subtotal \$1,287,674.48

CATEGORY 005 DESCRIPTION BRIDGE NBI 240720212101372

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2495	04006005	000	CEM STABIL BKFL	CY	70.000	130.000	0.000	58.98	4,128.60
2500	04036001	000	TEMPORARY SPL SHORING	SF	13.000	462.000	0.000	462.00	6,006.00
2505	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	710.000	0.000	710.00	177,500.00
2510	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	63.900	0.000	24.80	22,320.00
2515	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	63.400	0.000	27.00	32,400.00
2520	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	36.200	0.000	18.10	16,290.00
2527	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	9,287.000	3,617.00	77,675.08
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
2530	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	1,215.000	0.000	540.00	175,500.00
2540	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	114.000	0.000	25.01	8,753.50
2550	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	138.000	0.000	59.00	8,260.00

Category Subtotal \$528,833.18

CATEGORY 006 DESCRIPTION BRIDGE NBI 240720212101380

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2630	04006005	000	CEM STABIL BKFL	CY	70.000	115.000	0.000	115.00	8,050.00
2635	04036001	000	TEMPORARY SPL SHORING	SF	13.000	300.000	0.000	300.00	3,900.00
2640	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	540.000	0.000	540.00	135,000.00
2645	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	58.500	0.000	58.50	52,650.00
2650	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	56.900	0.000	56.90	68,280.00
2655	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	19.000	0.000	19.00	17,100.00
2661	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	11,123.000	11,123.00	238,866.43
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
2665	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	1,440.000	0.000	1,440.00	468,000.00
2675	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	67.000	0.000	22.17	7,759.50
2685	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	124.000	0.000	124.00	17,360.00

Category Subtotal \$1,016,965.93

CATEGORY 007 DESCRIPTION BRIDGE NBI 240720212101382

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2765	04006005	000	CEM STABIL BKFL	CY	70.000	105.000	0.000	105.00	7,350.00
2770	04036001	000	TEMPORARY SPL SHORING	SF	13.000	209.000	0.000	209.00	2,717.00
2775	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	540.000	0.000	540.00	135,000.00
2780	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	53.600	0.000	53.60	48,240.00
2785	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	52.300	0.000	52.30	62,760.00
2790	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	12.600	0.000	12.60	11,340.00
2796	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	6,816.000	6,816.00	146,373.60
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
2800	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	960.000	0.000	960.00	312,000.00
2810	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	29.000	0.000	12.60	4,410.00
2820	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	114.000	0.000	114.00	15,960.00

Category Subtotal \$746,150.60

CATEGORY 009 DESCRIPTION BRIDGE NBI 240720212101384

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3035	04006005	000	CEM STABIL BKFL	CY	70.000	104.000	0.000	104.00	7,280.00
3040	04036001	000	TEMPORARY SPL SHORING	SF	13.000	246.000	0.000	246.00	3,198.00
3045	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	540.000	0.000	540.00	135,000.00
3050	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	54.500	0.000	54.50	49,050.00
3055	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	52.300	0.000	52.30	62,760.00
3060	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	22.000	0.000	22.00	19,800.00
3066	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	10,223.000	4,823.00	103,573.93
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
3070	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	1,440.000	0.000	1,440.00	468,000.00
3080	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	72.000	0.000	67.53	23,635.50
3090	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	138.000	0.000	59.00	8,260.00

Category Subtotal \$880,557.43

CATEGORY 011 DESCRIPTION BRIDGE NBI 240720212101387

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3260	04006005	000	CEM STABIL BKFL	CY	70.000	244.000	0.000	244.00	17,080.00
3265	04036001	000	TEMPORARY SPL SHORING	SF	13.000	398.000	0.000	398.00	5,174.00
3270	04166001	000	DRILL SHAFT (18 IN)	LF	170.000	20.000	0.000	20.00	3,400.00
3275	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	852.000	0.000	852.00	213,000.00
3280	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	74.500	0.000	74.50	67,050.00
3285	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	73.300	0.000	73.30	87,960.00
3290	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	40.400	0.000	40.40	36,360.00
3296	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	15,479.000	6,027.00	129,429.83
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
3300	04256022	000	PRESTR CONC BOX BEAM (5XB28)	LF	325.000	2,025.000	0.000	2,025.00	658,125.00
3310	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	142.000	0.000	105.87	37,054.50
3320	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	159.000	0.000	68.00	9,520.00

Category Subtotal \$1,264,153.33

CATEGORY 015 DESCRIPTION BRIDGE NBI 240720212101373

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3815	04006005	000	CEM STABIL BKFL	CY	70.000	134.000	0.000	61.00	4,270.00
3820	04036001	000	TEMPORARY SPL SHORING	SF	13.000	462.000	0.000	462.00	6,006.00
3825	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	710.000	0.000	710.00	177,500.00
3830	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	66.300	0.000	26.91	24,219.00
3835	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	65.500	0.000	29.10	34,920.00
3840	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	36.200	0.000	18.10	16,290.00
3846	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	9,602.000	3,932.00	84,439.70
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
3850	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	1,215.000	0.000	540.00	175,500.00
3860	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	118.000	0.000	29.52	10,332.00
3870	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	138.000	0.000	59.00	8,260.00

CATEGORY 015 DESCRIPTION BRIDGE NBI 240720212101373

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3876	05146001		PERM CTB (SGL SLOPE) (TY 1) (42) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	LF	38.600	0.000	135.000	135.00	5,211.00

Category Subtotal \$546,947.70

CATEGORY 017 DESCRIPTION BRIDGE NBI 240720212101379

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4080	04006005	000	CEM STABIL BKFL	CY	70.000	252.000	0.000	115.00	8,050.00
4085	04036001	000	TEMPORARY SPL SHORING	SF	13.000	471.000	0.000	471.00	6,123.00
4090	04166001	000	DRILL SHAFT (18 IN)	LF	170.000	20.000	0.000	20.00	3,400.00
4095	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	1,190.000	0.000	1,190.00	297,500.00
4100	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	82.800	0.000	82.80	74,520.00
4105	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	76.000	0.000	76.00	91,200.00
4110	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	33.100	0.000	33.10	29,790.00
4116	04226002		REINF CONC SLAB (HPC) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	SF	21.475	0.000	15,292.000	6,262.00	134,476.45
4120	04256022	000	PRESTR CONC BOX BEAM (5XB28)	LF	325.000	1,935.000	0.000	860.00	279,500.00
4130	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	163.000	0.000	96.85	33,897.50
4140	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	166.000	0.000	74.00	10,360.00
4146	05146001		PERM CTB (SGL SLOPE) (TY 1) (42) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	LF	38.600	0.000	215.000	215.00	8,299.00

Category Subtotal \$977,115.95

CATEGORY 018 DESCRIPTION BRIDGE NBI 240720212101381

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4225	04006005	000	CEM STABIL BKFL	CY	70.000	112.000	0.000	112.00	7,840.00
4230	04036001	000	TEMPORARY SPL SHORING	SF	13.000	300.000	0.000	300.00	3,900.00
4235	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	540.000	0.000	540.00	135,000.00
4240	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	56.300	0.000	56.30	50,670.00
4245	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	54.400	0.000	54.40	65,280.00
4250	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	19.000	0.000	19.00	17,100.00
4256	04226002		REINF CONC SLAB (HPC) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	SF	21.475	0.000	10,643.000	5,243.00	112,593.43
4260	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	1,440.000	0.000	720.00	234,000.00
4270	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	60.000	0.000	88.83	31,090.50
4280	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	119.000	0.000	64.00	8,960.00
4286	05146001		PERM CTB (SGL SLOPE) (TY 1) (42) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	LF	38.600	0.000	180.000	180.00	6,948.00

Category Subtotal \$673,381.93

CATEGORY 019 DESCRIPTION BRIDGE NBI 240720212101371

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4365	04006005	000	CEM STABIL BKFL	CY	70.000	131.000	0.000	59.00	4,130.00

CATEGORY 019 DESCRIPTION BRIDGE NBI 240720212101371

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4370	04036001	000	TEMPORARY SPL SHORING	SF	13.000	312.000	0.000	312.00	4,056.00
4375	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	710.000	0.000	710.00	177,500.00
4380	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	66.600	0.000	27.00	24,300.00
4385	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	65.500	0.000	29.10	34,920.00
4390	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	31.600	0.000	15.80	14,220.00
4396	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	12,803.000	5,243.00	112,593.43
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
4400	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	1,620.000	0.000	720.00	234,000.00
4410	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	104.000	0.000	31.76	11,116.00
4420	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	143.000	0.000	64.00	8,960.00
4426	05146001		PERM CTB (SGL SLOPE) (TY 1) (42)	LF	38.600	0.000	180.000	180.00	6,948.00
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									

Category Subtotal \$632,743.43

CATEGORY 020 DESCRIPTION BRIDGE NBI 240720212101375

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4505	04006005	000	CEM STABIL BKFL	CY	70.000	179.000	0.000	84.00	5,880.00
4510	04036001	000	TEMPORARY SPL SHORING	SF	13.000	339.000	0.000	339.00	4,407.00
4515	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	900.000	0.000	900.00	225,000.00
4520	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	74.800	0.000	31.01	27,907.20
4525	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	75.300	0.000	33.40	40,080.00
4530	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	36.800	0.000	15.80	14,220.00
4536	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	12,803.000	5,243.00	112,593.43
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
4540	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	1,620.000	0.000	720.00	234,000.00
4550	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	101.000	0.000	29.33	10,265.50
4560	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	161.000	0.000	74.00	10,360.00
4566	05146001		PERM CTB (SGL SLOPE) (TY 1) (42)	LF	38.600	0.000	180.000	180.00	6,948.00
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									

Category Subtotal \$691,661.13

CATEGORY 022 DESCRIPTION BRIDGE NBI 240720212101383

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4750	04006005	000	CEM STABIL BKFL	CY	70.000	110.000	0.000	110.00	7,700.00
4755	04036001	000	TEMPORARY SPL SHORING	SF	13.000	209.000	0.000	209.00	2,717.00
4760	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	660.000	0.000	660.00	165,000.00
4765	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	55.800	0.000	55.80	50,220.00
4770	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	54.400	0.000	54.40	65,280.00
4775	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	12.600	0.000	12.60	11,340.00
4781	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	7,095.000	3,495.00	75,055.13
ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED									
4785	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	960.000	0.000	480.00	156,000.00
4795	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	31.000	0.000	43.81	15,333.50

CATEGORY 022 DESCRIPTION BRIDGE NBI 240720212101383

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4805	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	119.000	0.000	64.00	8,960.00
4811	05146001		PERM CTB (SGL SLOPE) (TY 1) (42) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	LF	38.600	0.000	120.000	120.00	4,632.00

Category Subtotal \$562,237.63

CATEGORY 023 DESCRIPTION BRIDGE NBI 240720212101386

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4890	04006005	000	CEM STABIL BKFL	CY	70.000	254.000	0.000	254.00	17,780.00
4895	04036001	000	TEMPORARY SPL SHORING	SF	13.000	404.000	0.000	404.00	5,252.00
4900	04166001	000	DRILL SHAFT (18 IN)	LF	170.000	20.000	0.000	20.00	3,400.00
4905	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	634.000	0.000	634.00	158,500.00
4910	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	77.100	0.000	77.10	69,390.00
4915	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	76.100	0.000	76.10	91,320.00
4920	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	40.400	0.000	40.40	36,360.00
4926	04226002		REINF CONC SLAB (HPC) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	SF	21.475	0.000	16,002.000	6,552.00	140,704.20
4930	04256022	000	PRESTR CONC BOX BEAM (5XB28)	LF	325.000	2,025.000	0.000	900.00	292,500.00
4940	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	148.000	0.000	106.07	37,124.50
4950	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	166.000	0.000	74.00	10,360.00
4956	05146001		PERM CTB (SGL SLOPE) (TY 1) (42) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	LF	38.600	0.000	226.000	226.00	8,723.60

Category Subtotal \$871,414.30

CATEGORY 024 DESCRIPTION BRIDGE NBI 240720212101385

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5035	04006005	000	CEM STABIL BKFL	CY	70.000	108.000	0.000	108.00	7,560.00
5040	04036001	000	TEMPORARY SPL SHORING	SF	13.000	243.000	0.000	243.00	3,159.00
5045	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	540.000	0.000	540.00	135,000.00
5050	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	62.300	0.000	62.30	56,070.00
5055	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	54.400	0.000	54.40	65,280.00
5060	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	22.000	0.000	22.00	19,800.00
5066	04226002		REINF CONC SLAB (HPC) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	SF	21.475	0.000	10,643.000	5,243.00	112,593.43
5070	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	1,440.000	0.000	720.00	234,000.00
5080	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	75.000	0.000	62.65	21,927.50
5090	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	119.000	0.000	64.00	8,960.00
5096	05146001		PERM CTB (SGL SLOPE) (TY 1) (42) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	LF	38.600	0.000	180.000	180.00	6,948.00

Category Subtotal \$671,297.93

CATEGORY 026 DESCRIPTION BRIDGE NBI 240720212101392

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 026 DESCRIPTION BRIDGE NBI 240720212101392

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5300	04006005	000	CEM STABIL BKFL	CY	70.000	77.000	0.000	77.00	5,390.00
5305	04166001	000	DRILL SHAFT (18 IN)	LF	170.000	20.000	0.000	20.00	3,400.00
5310	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	195.000	0.000	195.00	48,750.00
5315	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	43.500	0.000	43.50	39,150.00
5320	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	11.600	0.000	11.60	13,920.00
5325	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	0.800	0.000	0.80	720.00
Category Subtotal									\$111,330.00

CATEGORY 027 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5500	96046001	000	CONTRACTOR FORCE ACCOUNT 1 ITS Contractor Force Account Work Part	DOL	1.000	150,000.000	0.000	24,862.22	24,862.22
Category Subtotal									\$24,862.22

CATEGORY 028 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5501	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	150,000.000	0.000	345,859.43	345,859.43
Category Subtotal									\$345,859.43

CATEGORY 029 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5502	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	10,000.000	0.000	7,285.27	7,285.27
Category Subtotal									\$7,285.27

CATEGORY 030 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5503	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	700,000.000	0.000	85,018.25	85,018.25
Category Subtotal									\$85,018.25

PROJECT F 2022(053) CONTROL 212101094

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0081	01046011		REMOVING CONC (MEDIANS) CO#6 - INTRODUCE REMOVING CONCRETE MEDIANS	SY	24.690	0.000	0.000	0.000	0.00
0101	01046029		REMOVING CONC (CURB OR CURB & GUTTER) CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	LF	11.110	0.000	0.000	0.000	0.00
0102	01046032		REMOVING CONC (WHEELCHAIR RAMP)	SY	38.600	0.000	0.000	0.000	0.00

CONTRACT ID	ESTIMATE	0021	CONTRACTOR'S ESTIMATE PACKAGE						
CO#6 - INTRODUCED REMOVING CONCRETE WHEELCHAIR RAMP									
0105	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	9.000	631.000	0.000	0.000	0.00
0126	01106001		EXCAVATION (ROADWAY)	CY	82.820	0.000	0.000	0.000	0.00
CO#6 - REDD RD. INTERSECTION IMPROVEMENTS									
0130	01106001	000	EXCAVATION (ROADWAY)	CY	10.500	26,316.000	0.000	0.000	0.00
0141	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	112.790	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE GRANULAR EMBANKMENT									
0142	01106003		EXCAVATION (SPECIAL)	CY	3,181.500	0.000	0.000	0.000	0.00
CO#6 - REDD RD. INTERSECTION IMPROVEMENTS									
0150	01346002	000	BACKFILL (TY B)	STA	500.000	48.000	0.000	0.000	0.00
0155	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.230	2,269.000	0.000	0.000	0.00
0160	01666001	000	FERTILIZER	AC	1,100.000	0.470	0.000	0.000	0.00
0165	01686001	000	VEGETATIVE WATERING	MG	20.000	57.000	0.000	0.000	0.00
0170	20036001	000	RMV, STCKPL, CLEAN, RELAY LOOSE AGGRGT	STA	3,720.000	84.000	0.000	0.000	0.00
0175	02166001	000	PROOF ROLLING	HR	80.000	40.000	0.000	0.000	0.00
0180	02476053	003	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	35.000	22,018.000	0.000	0.000	0.00
0203	30766001		D-GR HMA TY-B PG64-22	TON	98.220	0.000	0.000	0.000	0.00
CO#6 - REDD RD. INTERSECTION IMPROVEMENTS									
0213	05856012	000	RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	10,400.000	0.000	0.000	0.00
0216	03106001		PRIME COAT (MULTI OPTION)	GAL	8.330	0.000	0.000	0.000	0.00
CO#6 - REDD RD. INTERSECTION IMPROVEMENTS									
0220	03546043	000	PLANE ASPH CONC PAV (1")	SY	1.750	1,875.000	0.000	0.000	0.00
0225	03546045	000	PLANE ASPH CONC PAV (2")	SY	3.500	3,620.000	0.000	0.000	0.00
0226	03606002		CONC PVMT (CONT REINF - CRCP) (8")	SY	179.280	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE CONCRETE PAVEMENT (8")									
0231	05856006	000	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	76,000.000	0.000	0.000	0.00
0233	05286001		COLORED TEXTURED CONC (4")	SY	141.400	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE COLORED TEXTURED CONCRETE (4")									
0234	05296001		CONC CURB (TY I)	LF	21.210	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE CONCRETE CURB (TY 1)									
0235	05316010		CURB RAMPS (TY 7)	EA	1,952.660	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE CONCRETE SIDEWALKS (TY 7)									
0236	05316017		CURB RAMPS (TY 22)	EA	3,030.000	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE CONCRETE SIDELWALKS (TY 22)									
0260	04006005	000	CEM STABIL BKFL	CY	70.000	394.000	0.000	0.000	0.00
0265	04006008	000	CUT & RESTORE ASPH PAVING	SY	30.000	1,957.000	0.000	0.000	0.00
0280	04036001	000	TEMPORARY SPL SHORING	SF	13.000	140,259.000	0.000	0.000	0.00
0285	04036001	000	TEMPORARY SPL SHORING	SF	13.000	1,104.000	0.000	0.000	0.00
0290	04166005	000	DRILL SHAFT (42 IN)	LF	300.000	105.000	0.000	0.000	0.00
0295	04166006	000	DRILL SHAFT (48 IN)	LF	560.000	95.000	0.000	0.000	0.00
0300	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	145.000	6.000	0.000	0.000	0.00
0305	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	300.000	218.000	0.000	0.000	0.00
0320	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	375.000	184.000	0.000	0.000	0.00
0321	04166031		DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	461.320	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE DRILLED SHAFT FOUNDATION (30 IN)									
0322	04166032		DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	498.440	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE DRILLED SHAFT FOUNDATION (36 IN)									
0325	04206002	000	CL A CONC (MISC)	CY	1,200.000	1.000	0.000	0.000	0.00
0330	04206007	000	CL A CONC (FLUME)	CY	580.000	41.000	0.000	0.000	0.00
0340	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	450.000	1,416.000	0.000	0.000	0.00
0355	04226042	000	CIP CLOSURE	CY	1,000.000	40.000	0.000	0.000	0.00
0360	04236001	000	RETAINING WALL (MSE)	SF	42.000	85,037.000	0.000	0.000	0.00

0365	04236004	000	RETAINING WALL (CONC BLOCK)	SF	65.000	844.000	0.000	0.000	0.00
0370	04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	52.000	60,064.000	0.000	0.000	0.00
0375	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	42.000	3,251.000	0.000	0.000	0.00
0380	04276002	003	CONCRETE PAINT FINISH	SF	0.300	495,881.000	0.000	0.000	0.00
0385	04276002	003	CONCRETE PAINT FINISH	SF	0.300	136,747.000	0.000	0.000	0.00
0390	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	119.000	0.000	0.000	0.00
0395	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	13.000	0.000	0.000	0.00
0405	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	7,635.000	0.000	0.000	0.00
0415	04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	70.000	91.000	0.000	0.000	0.00
0420	04326023	000	RIPRAP (STONE COMMON)(DRY)(8 IN)	CY	60.000	145.000	0.000	0.000	0.00
0425	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	60.000	5,269.000	0.000	0.000	0.00
0450	04326044	000	RIPRAP (CONC)(FLUME)	CY	400.000	580.000	0.000	0.000	0.00
0455	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	109.000	0.000	0.000	0.00
0460	04506023	001	RAIL (TY SSTR)	LF	44.000	51,463.000	0.000	0.000	0.00
0461	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	104.800	0.000	0.000	0.000	0.00
			Added by CO 011 Rail Type Change						
0465	04506050	001	RAIL (HANDRAIL)(TY D)	LF	135.000	195.000	0.000	0.000	0.00
0470	04596008	000	GABION MATTRESSES (GALV)(18 IN)	SY	140.000	139.000	0.000	0.000	0.00
0480	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	270.000	544.000	0.000	0.000	0.00
0490	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	550.000	966.000	0.000	0.000	0.00
0495	04626055	002	CONC BOX CULV (6 FT X 4 FT)(EXTEND)	LF	600.000	62.000	0.000	0.000	0.00
0500	04626057	002	CONC BOX CULV (6 FT X 6 FT)(EXTEND)	LF	1,000.000	12.000	0.000	0.000	0.00
0510	04626066	002	CONC BOX CULV (8 FT X 7 FT)(EXTEND)	LF	700.000	72.000	0.000	0.000	0.00
0515	04646001	001	RC PIPE (CL III)(12 IN)	LF	90.000	104.000	0.000	0.000	0.00
0545	04646010	001	RC PIPE (CL III)(48 IN)	LF	255.000	462.000	0.000	0.000	0.00
0550	04646012	001	RC PIPE (CL III)(60 IN)	LF	270.000	80.000	0.000	0.000	0.00
0555	04646029	001	RC PIPE (CL V)(48 IN)	LF	275.000	1,008.000	0.000	0.000	0.00
0560	04646032	001	RC PIPE (ARCH)(CL III)(DES 3)	LF	325.000	63.000	0.000	0.000	0.00
0565	04646051	001	RC PIPE (CL IV) (54 IN)	LF	385.000	416.000	0.000	0.000	0.00
0605	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	5,000.000	87.000	0.000	0.000	0.00
0610	04656047	001	INLET (COMPL)(PMBD)(6FT)	EA	6,000.000	3.000	0.000	0.000	0.00
0625	04656078	001	INLET (COMPL)(PSL)(RG)(3FTX3FT)	EA	5,200.000	1.000	0.000	0.000	0.00
0645	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	6,700.000	3.000	0.000	0.000	0.00
0650	04656152	001	INLET (COMPL)(PAZD)(RC)(3FTX3FT)	EA	5,000.000	6.000	0.000	0.000	0.00
0665	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	7,000.000	4.000	0.000	0.000	0.00
0670	04656178	001	INLET (COMPL)(TY MSE1)	EA	7,200.000	14.000	0.000	0.000	0.00
0675	04656233	001	INLET (COMP) (TY SIDEWALK BRIDGE)	EA	15,000.000	1.000	0.000	0.000	0.00
0690	04666095	000	HEADWALL (CH - PW - 0) (DIA= 18 IN)	EA	3,700.000	3.000	0.000	0.000	0.00
0700	04666103	000	HEADWALL (CH - PW - 0) (DIA= 48 IN)	EA	14,000.000	4.000	0.000	0.000	0.00
0705	04666110	000	HEADWALL (CH - PW - A - 0) (DES= 3)	EA	4,000.000	2.000	0.000	0.000	0.00
0720	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	20,000.000	2.000	0.000	0.000	0.00
0725	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	40,000.000	2.000	0.000	0.000	0.00
0730	04676324	000	SET (TY II) (12 IN) (RCP) (4: 1) (P)	EA	1,500.000	5.000	0.000	0.000	0.00
0735	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	1,500.000	3.000	0.000	0.000	0.00
0745	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,500.000	2.000	0.000	0.000	0.00
0750	04676359	000	SET (TY II) (18 IN) (RCP) (4: 1) (P)	EA	1,500.000	2.000	0.000	0.000	0.00
0755	04676387	000	SET (TY II) (24 IN) (RCP) (2: 1) (C)	EA	1,500.000	3.000	0.000	0.000	0.00
0765	04676389	000	SET (TY II) (24 IN) (RCP) (3: 1) (P)	EA	1,500.000	13.000	0.000	0.000	0.00
0770	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,500.000	4.000	0.000	0.000	0.00
0780	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,500.000	2.000	0.000	0.000	0.00
0790	04676396	000	SET (TY II) (24 IN) (RCP) (8: 1) (C)	EA	1,500.000	1.000	0.000	0.000	0.00
0800	04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	1,500.000	2.000	0.000	0.000	0.00

0820	04796003	000	ADJUSTING MANHOLES & INLETS	EA	1,100.000	2.000	0.000	0.000	0.00
0830	04796010	000	ADJUSTING MANHOLES (ELECTRIC BOX)	EA	2,600.000	6.000	0.000	0.000	0.00
0835	04806001	000	CLEAN EXIST CULVERTS	EA	1,100.000	28.000	0.000	0.000	0.00
0875	04966008	000	REMOV STR (BOX CULVERT)	LF	140.000	54.000	0.000	0.000	0.00
0895	04966100	000	REMOVE STR (GABION)	LF	45.000	29.000	0.000	0.000	0.00
0907	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0908	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0925	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	2.000	7,198.000	0.000	0.000	0.00
0940	05066041	005	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.000	275.000	0.000	0.000	0.00
0980	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	11.000	7,705.000	0.000	0.000	0.00
0985	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	11.000	160.000	0.000	0.000	0.00
0990	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	5.000	64,244.000	0.000	0.000	0.00
0995	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	7.250	4,332.000	0.000	0.000	0.00
1000	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	10.000	100.000	0.000	0.000	0.00
1031	05296008		CONC CURB & GUTTER (TY II)	LF	42.700	0.000	4,415.000	0.000	0.00
			CO7 - Additional Concrete Curb throughout the project lim						
1035	05306004	000	DRIVEWAYS (CONC)	SY	85.000	233.000	0.000	0.000	0.00
1040	05316001	000	CONC SIDEWALKS (4")	SY	65.000	658.000	0.000	0.000	0.00
1045	05316005	000	CURB RAMPS (TY 2)	EA	2,000.000	3.000	0.000	0.000	0.00
1050	05316009	000	CURB RAMPS (TY 6)	EA	2,800.000	2.000	0.000	0.000	0.00
1055	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.150	118,239.000	0.000	0.000	0.00
1080	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	230.000	20.000	0.000	0.000	0.00
1135	05456007	000	CRASH CUSH ATTEN (IN STL)(L)(N)(TL3)	EA	19,000.000	16.000	0.000	0.000	0.00
1140	05456010	000	CRASH CUSH ATTEN (IN STL)(L)(W)(TL3)	EA	37,000.000	2.000	0.000	0.000	0.00
1165	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	4,000.000	17.000	0.000	0.000	0.00
1170	60076094	000	FIBER OPTIC FUSION SPLICE	EA	117.000	1,320.000	0.000	0.000	0.00
1175	60076096	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,300.000	18.000	0.000	0.000	0.00
1180	60086046	000	ITS GRND MNT CAB (TY 6) (CONF 2) (REM)	EA	4,000.000	2.000	0.000	0.000	0.00
1185	60106011	000	CCTV FIELD EQUIP (DIGITAL) (IN STL ONLY)	EA	4,600.000	9.000	0.000	0.000	0.00
1190	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,250.000	5.000	0.000	0.000	0.00
1195	60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	525.000	148.000	0.000	0.000	0.00
1210	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	24,000.000	4.000	0.000	0.000	0.00
1215	60626043	000	REMOVE ITS RADIO	EA	950.000	4.000	0.000	0.000	0.00
1220	60646046	000	ITS POLE (55 FT)(90 MPH)	EA	23,950.000	5.000	0.000	0.000	0.00
1235	60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	9,000.000	5.000	0.000	0.000	0.00
1240	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	1,050.000	23.000	0.000	0.000	0.00
1250	06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	620.000	8.000	0.000	0.000	0.00
1255	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	3,000.000	10.000	0.000	0.000	0.00
1260	06106254	000	IN RD IL (TY ST) 40T-8 (250W EQ) LED	EA	5,200.000	24.000	0.000	0.000	0.00
1265	61166001	000	RELOCATE EXISTING ITS EQUIPMENT	EA	69,900.000	1.000	0.000	0.000	0.00
1270	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	47,000.000	40.000	0.000	0.000	0.00
1280	61376004	000	INSTALLATION OF FES	EA	1,300.000	17.000	0.000	0.000	0.00
1285	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	32,200.000	40.000	0.000	0.000	0.00
1290	61566006	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY A)	EA	38,200.000	9.000	0.000	0.000	0.00
1295	61626007	000	RELOCATE HIGH MAST LIGHTING (150 FT)	EA	26,600.000	2.000	0.000	0.000	0.00
1311	06186023		CONDT (PVC) (SCH 40) (2")	LF	32.480	0.000	0.000	0.000	0.00
			CO#6 - REDD RD. INTERSECTION IMPROVEMENTS						
1321	06186024		CONDT (PVC) (SCH 40) (2") (BORE)	LF	41.910	0.000	0.000	0.000	0.00
			CO#6 - REDD RD. INTERSECTION IMPROVEMENTS						
1336	06186033		CONDT (PVC) (SCH 40) (4")	LF	44.860	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE FURNISH AND INSTALL CONDUIT (4")						
1337	06186034		CONDT (PVC) (SCH 40) (4") (BORE)	LF	63.210	0.000	0.000	0.000	0.00

CO#6 - INTRODUCE BORING FOR CONDUIT (4")									
1338	06186030		CONDT (PVC) (SCH 40) (3") (BORE)	LF	49.230	0.000	0.000	0.000	0.00
CO#6 - REDD RD. INTERSECTION IMPROVEMENTS									
1340	06186062	000	CONDT (RM) (3/4")	LF	29.000	485.000	0.000	0.000	0.00
1345	06186070	000	CONDT (RM) (2")	LF	43.000	1,025.000	0.000	0.000	0.00
1350	06186070	000	CONDT (RM) (2")	LF	43.000	1,970.000	0.000	0.000	0.00
1355	06186074	000	CONDT (RM) (3")	LF	63.000	2,425.000	0.000	0.000	0.00
1385	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.750	28,635.000	0.000	0.000	0.00
1390	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	41,615.000	0.000	0.000	0.00
1400	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.200	35,340.000	0.000	0.000	0.00
1405	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.200	3,395.000	0.000	0.000	0.00
1410	06206014	000	ELEC CONDR (NO.3) INSULATED	LF	4.700	60,045.000	0.000	0.000	0.00
1415	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	5.100	16,285.000	0.000	0.000	0.00
1421	06246001		GROUND BOX TY A (122311)	EA	1,325.630	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE INSTALL GROUND BOX TY A (122311)									
1425	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,525.000	25.000	0.000	0.000	0.00
1426	06246007		GROUND BOX TY C (162911)	EA	1,482.580	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE INSTALL GROUND BOX TY C (162911)									
1427	06246009		GROUND BOX TY D (162922)	EA	1,537.730	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE INSTALL GROUND BOX TY D (162922)									
1431	06246028		REMOVE GROUND BOX	EA	233.310	0.000	0.000	0.000	0.00
CO#6 - REDD RD. INTERSECTION IMPROVEMENTS									
1435	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	10,000.000	4.000	0.000	0.000	0.00
1440	06286073	000	ELC SRV TY A 240/480 100(NS)SS(E)GC(O)	EA	8,800.000	5.000	0.000	0.000	0.00
1445	06286223	000	ELC SRV TY D 120/240 100(NS)GS(N)EX(O)	EA	6,600.000	4.000	0.000	0.000	0.00
1450	06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	7,300.000	5.000	0.000	0.000	0.00
1455	63046003	000	ITS RVSD (DC ONLY) (INSTALL ONLY)	EA	980.000	9.000	0.000	0.000	0.00
1460	63046007	000	ITS RVSD (DC ONLY) (REMOVE)	EA	625.000	6.000	0.000	0.000	0.00
1461	63066001		VIVDS PROSR SYS	EA	12,951.670	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE VIVDS PROSR SYS									
1462	63066002		VIVDS CAM ASSY FXD LNS	EA	7,704.530	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE VIVDS CAM ASSY FXD LNS									
1463	63066005		VIVDS CNTRL SOFTWARE	EA	816.620	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE VIVDS CNTRL SOFTWARE									
1464	63066007		VIVDS CABLING	LF	3.780	0.000	0.000	0.000	0.00
CO#6 - INTRODUCE VIVDS CABLING									
1465	63226001	000	COLOR DMS (POLE MNT CABINET)	EA	230,000.000	4.000	0.000	0.000	0.00
1475	06366001	001	ALUMINUM SIGNS (TY A)	SF	34.000	45.000	0.000	0.000	0.00
1480	06366002	001	ALUMINUM SIGNS (TY G)	SF	34.000	2,463.000	0.000	0.000	0.00
1485	06366003	001	ALUMINUM SIGNS (TY O)	SF	39.000	7,070.000	0.000	0.000	0.00
1490	63776001	000	SYSTEM INTEGRATION	LS	225,000.000	1.000	0.000	0.000	0.00
1495	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	650.000	76.000	0.000	0.000	0.00
1496	06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	1,119.890	0.000	0.000	0.000	0.00
CO#6 - REDD RD. INTERSECTION IMPROVEMENTS									
1500	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	800.000	115.000	0.000	0.000	0.00
1505	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,105.000	1.000	0.000	0.000	0.00
1510	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	950.000	2.000	0.000	0.000	0.00
1515	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,000.000	19.000	0.000	0.000	0.00
1520	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,075.000	39.000	0.000	0.000	0.00
1525	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,600.000	15.000	0.000	0.000	0.00
1530	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,900.000	4.000	0.000	0.000	0.00
1535	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	3,050.000	8.000	0.000	0.000	0.00

1536	06446068		RELOCATE SM RD SN SUP&AM TY 10BWG	EA	729.620	0.000	0.000	0.000	0.00
			CO#6 - RELOCATE SMALL ROADSIDE SIGN ASSEMBLIES						
1541	06446076		REMOVE SM RD SN SUP&AM	EA	312.850	0.000	0.000	0.000	0.00
			CO#6 - REDD RD. INTERSECTION IMPROVEMENTS						
1545	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.700	8,024.000	0.000	0.000	0.00
1555	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	40,000.000	4.000	0.000	0.000	0.00
1560	06506030	000	INS OH SN SUP(30 FT CANT)(CIRC TUBE)	EA	93,000.000	15.000	0.000	0.000	0.00
1565	06506040	000	INS OH SN SUP(35 FT CANT)(CIRC TUBE)	EA	139,000.000	5.000	0.000	0.000	0.00
1570	06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	185,000.000	1.000	0.000	0.000	0.00
1575	06506075	000	INS OH SN SUP(65 FT BRDG)(CIRC TUBE)	EA	145,000.000	1.000	0.000	0.000	0.00
1585	06506110	000	INS OH SN SUP(100 FT BRDG)(CIRC TUBE)	EA	365,000.000	1.000	0.000	0.000	0.00
1590	06506165	000	INS OH SN SUP(155 FT BRDG)(CIRC TUBE)	EA	445,000.000	2.000	0.000	0.000	0.00
1593	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	19,950.000	0.000	1.000	0.000	0.00
			CO 1 - OVERHEAD SIGN BRIDGE (OSB) STRUCTURE REMOVALS						
1595	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	27.000	391.000	0.000	0.000	0.00
1600	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	27.000	235.000	0.000	0.000	0.00
1605	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	27.000	352.000	0.000	0.000	0.00
1610	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	27.000	458.000	0.000	0.000	0.00
1615	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	27.000	189.000	0.000	0.000	0.00
1620	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	27.000	82.000	0.000	0.000	0.00
1625	06586083	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)SRF	EA	27.000	111.000	0.000	0.000	0.00
1630	06586092	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)GND	EA	27.000	39.000	0.000	0.000	0.00
1640	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.450	4,250.000	0.000	0.000	0.00
1660	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	1.000	834.000	0.000	0.000	0.00
1665	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.850	255.000	0.000	0.000	0.00
1666	06666018		REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.520	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE REFL PAV MRK TY I (W)6"(DOT)(100MIL)						
1667	06666030		REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	3.550	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE REFL PAV MRK TY I (W)8"(DOT)(100MIL)						
1670	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.550	52,333.000	0.000	0.000	0.00
1671	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.330	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE REFL PAV MRK TY I (W)8"(SLD)(100MIL)						
1675	06666038	007	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	4.100	7,643.000	0.000	0.000	0.00
1680	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.600	14,865.000	0.000	0.000	0.00
1685	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	8,724.000	0.000	0.000	0.00
1686	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	10.340	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE REFL PAV MRK TY I (W)24"(SLD)(100MIL)						
1690	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	117.000	74.000	0.000	0.000	0.00
1691	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	174.980	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE REFL PAV MRK TY I (W)(ARROW)(100MIL)						
1695	06666062	007	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	168.000	7.000	0.000	0.000	0.00
1705	06666074	007	REFL PAV MRK TY I (W)(NUMBER)(090MIL)	EA	280.000	12.000	0.000	0.000	0.00
1710	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	122.000	80.000	0.000	0.000	0.00
1711	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	206.800	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE REFL PAV MRK TY I (W)(WORD)(100MIL)						
1715	06666101	007	REF PAV MRK TY I(W)36"(YLD TRI)(090MIL)	EA	50.800	26.000	0.000	0.000	0.00
1720	06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	3.600	7,474.000	0.000	0.000	0.00
1725	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.200	7,240.000	0.000	0.000	0.00
1730	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.300	1,158.000	0.000	0.000	0.00
1735	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.200	219,318.000	0.000	0.000	0.00
1741	06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.710	0.000	0.000	0.000	0.00
			CO#6 - REDD RD. INTERSECTION IMPROVEMENTS						

CONTRACT ID	212101094	ESTIMATE	0021	CONTRACTOR'S ESTIMATE PACKAGE					Page 23 of 40
1745	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	0.400	255.000	0.000	0.000	0.00
1746	06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.530	0.000	0.000	0.000	0.00
			CO-13 UPDATED PAVEMENT MARKINGS						
1747	06666176		REFL PAV MRK TY II (W) 8" (DOT)	LF	1.220	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE REFL PAV MRK TY II (W)8"(DOT)						
1748	06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	1.270	0.000	0.000	0.000	0.00
			CO#6 - REDD RD. INTERSECTION IMPROVEMENTS						
1750	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.450	52,523.000	0.000	0.000	0.00
1751	06666178		REFL PAV MRK TY II (W) 8" (SLD)	LF	0.820	0.000	0.000	0.000	0.00
			CO#6 - REDD RD. INTERSECTION IMPROVEMENTS						
1755	06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.850	7,643.000	0.000	0.000	0.00
1765	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	744.000	0.000	0.000	0.00
1766	06666182		REFL PAV MRK TY II (W) 24" (SLD)	LF	3.820	0.000	0.000	0.000	0.00
			CO#6 - REDD RD. INTERSECTION IMPROVEMENTS						
1770	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	76.500	85.000	0.000	0.000	0.00
1771	06666184		REFL PAV MRK TY II (W) (ARROW)	EA	95.450	0.000	0.000	0.000	0.00
			CO#6 - REDD RD. INTERSECTION IMPROVEMENTS						
1775	06666187	007	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	127.000	9.000	0.000	0.000	0.00
1780	06666190	007	REFL PAV MRK TY II (W) (LNDP ARW)	EA	137.500	14.000	0.000	0.000	0.00
1785	06666191	007	REFL PAV MRK TY II (W) (NUMBER)	EA	66.000	15.000	0.000	0.000	0.00
1790	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	86.500	86.000	0.000	0.000	0.00
1791	06666192		REFL PAV MRK TY II (W) (WORD)	EA	100.750	0.000	0.000	0.000	0.00
			CO#6 - REDD RD. INTERSECTION IMPROVEMENTS						
1795	06666197	007	REFL PAV MRK TY II (W) (SYMBOL)	EA	71.100	38.000	0.000	0.000	0.00
1800	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	45.750	26.000	0.000	0.000	0.00
1805	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.200	234,158.000	0.000	0.000	0.00
1806	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.530	0.000	0.000	0.000	0.00
			CO-13 UPDATED PAVEMENT MARKINGS						
1810	06666212	007	REFL PAV MRK TY II (Y) 12" (SLD)	LF	1.650	7,474.000	0.000	0.000	0.00
1815	06666227	007	PAVEMENT SEALER 10"	LF	0.200	45,180.000	0.000	0.000	0.00
1820	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	1.000	60,193.000	0.000	0.000	0.00
1822	06666285		REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	1.680	0.000	0.000	0.000	0.00
			CO-13 UPDATED PAVEMENT MARKINGS						
1825	06666287	007	REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	1.000	59,720.000	0.000	0.000	0.00
1827	06666289		REF PROF PAV MRK TY I(Y)6"(SLD)(090MIL)	LF	2.060	0.000	0.000	0.000	0.00
			CO-13 UPDATED PAVEMENT MARKINGS						
1830	06666293	007	REF PROF PAV MRK TY I(Y)6"(BRK)(090MIL)	LF	1.400	18,290.000	0.000	0.000	0.00
1835	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.900	106,284.000	0.000	0.000	0.00
1836	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	2.450	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)						
1837	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			CO-13 UPDATED PAVEMENT MARKINGS						
1838	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.700	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)						
1840	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.700	117,773.000	0.000	0.000	0.00
1841	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.130	0.000	0.000	0.000	0.00
			CO-13 UPDATED PAVEMENT MARKINGS						
1842	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.760	0.000	0.000	0.000	0.00
			CO#6 - INTRODUCE RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)						
1845	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	13.000	44,330.000	0.000	0.000	0.00
1850	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	4,265.000	38.000	0.000	0.000	0.00
1855	06726007	000	REFL PAV MRKR TY I-C	EA	4.500	480.000	0.000	0.000	0.00

1856	06726007		REFL PAV MRKR TY I-C CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	EA	7.180	0.000	0.000	0.000	0.00
1860	06726008	000	REFL PAV MRKR TY I-R	EA	4.500	392.000	0.000	0.000	0.00
1865	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.500	24.000	0.000	0.000	0.00
1870	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.700	7,961.000	0.000	0.000	0.00
1871	06726010		REFL PAV MRKR TY II-C-R CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	EA	7.180	0.000	0.000	0.000	0.00
1876	06776001		ELIM EXT PAV MRK & MRKS (4") CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	LF	0.990	0.000	0.000	0.000	0.00
1881	06776002		ELIM EXT PAV MRK & MRKS (6") CO#6 - INTRODUCE ELIM EXT MRK & MRKS (6")	LF	1.200	0.000	0.000	0.000	0.00
1886	06776003		ELIM EXT PAV MRK & MRKS (8") CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	LF	1.550	0.000	0.000	0.000	0.00
1891	06776007		ELIM EXT PAV MRK & MRKS (24") CO#6 - INTRODUCE ELIM EXT PAV MRK & MRKS (24")	LF	6.260	0.000	0.000	0.000	0.00
1892	06776005		ELIM EXT PAV MRK & MRKS (12") CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	LF	3.760	0.000	0.000	0.000	0.00
1896	06776008		ELIM EXT PAV MRK & MRKS (ARROW) CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	EA	143.170	0.000	0.000	0.000	0.00
1900	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	102.000	2.000	0.000	0.000	0.00
1901	06776012		ELIM EXT PAV MRK & MRKS (WORD) CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	EA	153.770	0.000	0.000	0.000	0.00
1905	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	834.000	0.000	0.000	0.00
1906	06786002		PAV SURF PREP FOR MRK (6") CO-13 UPDATED PAVEMENT MARKINGS	LF	0.340	0.000	0.000	0.000	0.00
1910	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	48,267.000	0.000	0.000	0.00
1911	06786004		PAV SURF PREP FOR MRK (8") CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	LF	0.460	0.000	0.000	0.000	0.00
1915	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.200	45,430.000	0.000	0.000	0.00
1920	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.600	29,446.000	0.000	0.000	0.00
1925	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.200	744.000	0.000	0.000	0.00
1926	06786008		PAV SURF PREP FOR MRK (24") CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	LF	1.810	0.000	0.000	0.000	0.00
1930	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	56.000	90.000	0.000	0.000	0.00
1931	06786009		PAV SURF PREP FOR MRK (ARROW) CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	EA	84.840	0.000	0.000	0.000	0.00
1935	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	81.500	9.000	0.000	0.000	0.00
1940	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	56.000	14.000	0.000	0.000	0.00
1945	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	56.000	83.000	0.000	0.000	0.00
1946	06786016		PAV SURF PREP FOR MRK (WORD) CO#6 - REDD RD. INTERSECTION IMPROVEMENTS	EA	90.140	0.000	0.000	0.000	0.00
1950	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	22.500	26.000	0.000	0.000	0.00
1955	06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	157.500	38.000	0.000	0.000	0.00
1960	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.400	8,081.000	0.000	0.000	0.00
1965	06786034	000	PAV SURF PREP FOR MRK (BLAST CLN)(4")	LF	0.070	469,020.000	0.000	0.000	0.00
1970	06786035	000	PAV SURF PREP FOR MRK (BLAST CLN)(6")	LF	0.100	18,795.000	0.000	0.000	0.00
1975	06786036	000	PAV SURF PREP FOR MRK (BLAST CLN)(8")	LF	0.150	4,256.000	0.000	0.000	0.00
1980	06786037	000	PAV SURF PREP FOR MRK (BLAST CLN)(12")	LF	0.900	536.000	0.000	0.000	0.00
1985	06786039	000	PV SURF PREP FOR MRK (BLST CLN)(ARRWS)	EA	67.000	9.000	0.000	0.000	0.00
1990	06786045	000	PV SURF PRP FOR MRK (BLST CLN)(WORDS)	EA	67.000	4.000	0.000	0.000	0.00
1991	06806003		INSTALL HWY TRF SIG (SYSTEM) CO#6 - INTRODUCE INSTALL HIGHWAY TRAFFIC SIGNALS	EA	36,801.900	0.000	0.000	0.000	0.00

CONTRACT ID	212101094	ESTIMATE	0021	CONTRACTOR'S ESTIMATE PACKAGE				Page 25 of 40	
1992	06806004	REMOVING TRAFFIC SIGNALS	EA	9,539.200	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE REMOVE HIGHWAY TRAFFIC SIGNALS							
1993	06826001	VEH SIG SEC (12")LED(GRN)	EA	450.710	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE VEH SIG SEC (12")LED(GRN)							
1994	06826002	VEH SIG SEC (12")LED(GRN ARW)	EA	442.230	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE VEH SIG SEC (12")LED(GRN ARW)							
1996	71486011	COMPLETE FREEWAY CLOSURE	HR	695.000	0.000	0.000	0.000	0.00	
		CO17 - CLEANING/SWEEPING CENTER MEDIAN							
1999	07386001	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	4,862.010	0.000	0.000	0.000	0.00	
		CO17 - CLEANING/SWEEPING CENTER MEDIAN							
2005	07646001	000 DRAIN INLET CLEANING	EA	128.000	25.000	0.000	0.000	0.00	
2006	06826003	VEH SIG SEC (12")LED(YEL)	EA	454.950	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE VEH SIG SEC (12")LED(YEL)							
2007	06826004	VEH SIG SEC (12")LED(YEL ARW)	EA	443.290	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE VEH SIG SEC (12")LED(YEL ARW)							
2008	06826005	VEH SIG SEC (12")LED(RED)	EA	446.470	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE VEH SIG SEC (12")LED(RED)							
2009	06826006	VEH SIG SEC (12")LED(RED ARW)	EA	440.110	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE VEH SIG SEC (12")LED(RED ARW)							
2010	06826018	PED SIG SEC (LED)(COUNTDOWN)	EA	1,330.930	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE PED SIG SEC (LED)(COUNTDOWN)							
2011	06826049	BACKPLATE W/REFL BRDR(4 SEC)	EA	233.310	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE BACKPLATE W/REFL BRDR(4 SEC)							
2012	06826060	BACKPLATE W/REFL BRDR(3 SEC)	EA	197.250	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE BACKPLATE W/REFL BRDR(3 SEC)							
2013	06846007	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.070	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE TRF SIG CBL (TY A)(12 AWG)(2 CONDR)							
2014	06846010	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	4.220	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE TRF SIG CBL (TY A)(12 AWG)(5 CONDR)							
2015	06846012	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.290	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE TRF SIG CBL (TY A)(12 AWG)(7 CONDR)							
2016	06846017	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	9.740	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE TRF SIG CBL (TY A)(12 AWG)(12 CONDR)							
2017	06866041	INS TRF SIG PL AM(S)1 ARM(40')	EA	16,628.640	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE INS TRF SIGN PL AM(S)1 ARM(40')							
2018	06866282	RELOC TRF SG PL AM(S)SNGL MST ARM POLE	EA	3,711.750	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE INS TRF SIGN PL AM(S)SNGL MST ARM POLE							
2019	06876001	PED POLE ASSEMBLY	EA	4,239.880	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE INSTALL PEDESTAL POLE ASSEMBLY							
2020	06876003	RELOCATE PED POLE ASSEMBLY	EA	3,399.960	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE RELOCATE PEDESTAL POLE ASSEMBLY							
2021	06886001	PED DETECT PUSH BUTTON (APS)	EA	2,557.930	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE PEDESTRIAN DETECT PUSH BUTTON							
2022	06886003	PED DETECTOR CONTROLLER UNIT	EA	5,643.980	0.000	0.000	0.000	0.00	
		CO#6 - INTRODUCE PEDESTRIAN DETECT CONTROLLER UNIT							
2526	04226002	REINF CONC SLAB (HPC)	SF	21.090	0.000	0.000	0.000	0.00	
		CO 3 - EPOXY COATED REBAR							
2528	40016001	ASPHALT PLUG EXP JOINT	LF	323.580	0.000	0.000	0.000	0.00	
		CO#16 - ASPHALT PLUGS AT WB & EB IH-10 MAINLANES							
2600	96066001	FORCE ACCOUNT ID 1	DOL	1.000	0.000	108,288.280	0.000	0.00	
		ADDED BY CO 14 - FORCE ACCT CRCP AND BARRIER MOD TRANSM AND							
6001	96086001	UNIQUE CHANGE ORDER ITEM 1	DOL	42,082.760	0.000	0.000	0.000	0.00	

CO#6- SURVEY WORK FOR TRAFFIC SIGNAL ITEMS AT REDD RD.

6002	96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	45,450.000	0.000	0.000	0.000	0.00
CO#6- TCP FOR REDD INTERSECTION IMPROVEMENTS								
6003	96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	2,515.800	0.000	10.000	0.000	0.00
ADDED BY CO#15 - POTHOLE 10" TO 12" DIAMETER UP TO 6' DEEP								
6004	96086004	UNIQUE CHANGE ORDER ITEM 4	DOL	2,937.900	0.000	10.000	0.000	0.00
ADDED BY CO#15 - POTHOLE 10" TO 12" DIAMETER 6' TO 12' DEEP								
6005	96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	3,834.600	0.000	10.000	0.000	0.00
ADDED BY CO#15 - POTHOLE 10" TO 12" DIAMETER 12' TO 16' DEEP								
6006	96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	1,886.810	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE NBI 240720212101370

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2115	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	12,383.000	-12,383.000	0.000	0.00
2125	04276002	003	CONCRETE PAINT FINISH	SF	0.300	1,910.000	0.000	0.000	0.00
2135	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	200.000	0.000	0.000	0.00
2136	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00
Added by CO 011 Rail Type Change									
2141	04586007		WATERPROOFING (TY 10)	SY	88.200	0.000	38.680	0.000	0.00
ADDED BY CO 12 - WATERPROOFING STRUCTURES									

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE NBI 240720212101374

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2250	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	14,022.000	-14,022.000	0.000	0.00
2260	04276002	003	CONCRETE PAINT FINISH	SF	0.300	1,948.000	0.000	0.000	0.00
2270	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	204.000	0.000	0.000	0.00
2271	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00
Added by CO 011 Rail Type Change									

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE NBI 240720212101378

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2390	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	14,791.000	-14,791.000	0.000	0.00
2400	04276002	003	CONCRETE PAINT FINISH	SF	0.300	2,485.000	0.000	0.000	0.00
2410	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	243.000	0.000	0.000	0.00
2411	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00
Added by CO 011 Rail Type Change									
2416	04586007		WATERPROOFING (TY 10)	SY	88.200	0.000	52.500	0.000	0.00
ADDED BY CO 12 - WATERPROOFING STRUCTURES									
2425	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	10,842.020	0.000	0.000	0.000	0.00
Added By CO 18 - 8A Deck Saw Cut for Beam Installation									

CATEGORY 005									
DESCRIPTION BRIDGE NBI 240720212101372									
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2525	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	9,287.000	-9,287.000	0.000	0.00
2535	04276002	003	CONCRETE PAINT FINISH	SF	0.300	1,493.000	0.000	0.000	0.00
2545	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	155.000	0.000	0.000	0.00
2546	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) Added by CO 011 Rail Type Change	LF	150.000	0.000	0.000	0.000	0.00
2551	04586007		WATERPROOFING (TY 10) ADDED BY CO 12 - WATERPROOFING STRUCTURES	SY	88.200	0.000	26.080	0.000	0.00
Category Subtotal									0.00

CATEGORY 006									
DESCRIPTION BRIDGE NBI 240720212101380									
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2660	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	11,123.000	-11,123.000	0.000	0.00
2670	04276002	003	CONCRETE PAINT FINISH	SF	0.300	1,910.000	0.000	0.000	0.00
2680	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	200.000	0.000	0.000	0.00
2681	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) Added by CO 011 Rail Type Change	LF	150.000	0.000	0.000	0.000	0.00
2686	04586007		WATERPROOFING (TY 10) ADDED BY CO 12 - WATERPROOFING STRUCTURES	SY	88.200	0.000	35.550	0.000	0.00
2695	96086007		UNIQUE CHANGE ORDER ITEM 7 Added By CO 18 - 9A Deck Saw Cut for Beam Installation	DOL	4,489.290	0.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007									
DESCRIPTION BRIDGE NBI 240720212101382									
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2795	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	6,816.000	-6,816.000	0.000	0.00
2805	04276002	003	CONCRETE PAINT FINISH	SF	0.300	1,354.000	0.000	0.000	0.00
2815	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	140.000	0.000	0.000	0.00
2816	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) Added by CO 011 Rail Type Change	LF	150.000	0.000	0.000	0.000	0.00
2821	04586007		WATERPROOFING (TY 10) ADDED BY CO 12 - WATERPROOFING STRUCTURES	SY	88.200	0.000	29.450	0.000	0.00
2825	96086008		UNIQUE CHANGE ORDER ITEM 8 Added By CO 18 - 10A Deck Saw Cut for Beam Installation	DOL	6,970.090	0.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 008									
DESCRIPTION BRIDGE NBI 240720212101376									
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2900	04006005	000	CEM STABIL BKFL	CY	70.000	159.000	0.000	0.000	0.00

2905	04036001	000	TEMPORARY SPL SHORING	SF	13.000	1,976.000	0.000	0.000	0.00
2910	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	1,120.000	0.000	0.000	0.00
2915	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	60.100	0.000	0.000	0.00
2920	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	65.400	0.000	0.000	0.00
2925	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	66.000	0.000	0.000	0.00
2930	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	19,285.000	-19,285.000	0.000	0.00
2931	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	19,285.000	0.000	0.00
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
2935	04256026	000	PRESTR CONC BOX BEAM (5XB40)	LF	325.000	2,475.000	0.000	0.000	0.00
2940	04276002	003	CONCRETE PAINT FINISH	SF	0.300	25,192.000	0.000	0.000	0.00
2945	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	275.000	-275.000	0.000	0.00
2946	04506062		RAIL (TY SSTR)(MOD)	LF	112.930	0.000	275.000	0.000	0.00
			CO 009 Bridge Aesthetic Rail Revisions						
2950	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	143.000	0.000	0.000	0.00
2955	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	275.000	-275.000	0.000	0.00
2956	05146001		PERM CTB (SGL SLOPE) (TY 1) (42)	LF	38.600	0.000	275.000	0.000	0.00
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE NBI 240720212101384

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3065	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	10,223.000	-10,223.000	0.000	0.00
3075	04276002	003	CONCRETE PAINT FINISH	SF	0.300	1,910.000	0.000	0.000	0.00
3085	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	200.000	0.000	0.000	0.00
3086	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00
			Added by CO 011 Rail Type Change						
3091	04586007		WATERPROOFING (TY 10)	SY	88.200	0.000	14.960	0.000	0.00
			ADDED BY CO 12 - WATERPROOFING STRUCTURES						
3095	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	6,768.610	0.000	0.000	0.000	0.00
			Added By CO 18 - 11A Deck Saw Cut for Beam Installation						

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE NBI 240720212101252

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3165	04006005	000	CEM STABIL BKFL	CY	70.000	198.000	0.000	0.000	0.00
3170	04166001	000	DRILL SHAFT (18 IN)	LF	170.000	40.000	0.000	0.000	0.00
3175	04276002	003	CONCRETE PAINT FINISH	SF	0.300	26,515.000	0.000	0.000	0.00
3180	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	102.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE NBI 240720212101387

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3295	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	15,479.000	-15,479.000	0.000	0.00
3305	04276002	003	CONCRETE PAINT FINISH	SF	0.300	2,584.000	0.000	0.000	0.00

3315	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	256.000	-256.000	0.000	0.00
3316	04506024		RAIL (TY SSTR)(HPC)	LF	62.320	0.000	256.000	0.000	0.00
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
3321	04586007		WATERPROOFING (TY 10)	SY	88.200	0.000	55.410	0.000	0.00
			ADDED BY CO 12 - WATERPROOFING STRUCTURES						
3325	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	8,033.220	0.000	0.000	0.000	0.00
			Added By CO 18 - 12A Deck Saw Cut for Beam Installation						

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION BRIDGE NBI 240720212101388

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3400	04006005	000	CEM STABIL BKFL	CY	70.000	281.000	0.000	0.000	0.00
3405	04166001	000	DRILL SHAFT (18 IN)	LF	170.000	90.000	0.000	0.000	0.00
3410	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	150.000	0.000	0.000	0.00
3415	04166005	000	DRILL SHAFT (42 IN)	LF	300.000	603.000	0.000	0.000	0.00
3420	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	94.400	0.000	0.000	0.00
3425	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	33.800	0.000	0.000	0.00
3430	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	29.900	0.000	0.000	0.00
3435	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	15,184.000	-15,184.000	0.000	0.00
3436	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	15,184.000	0.000	0.00
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
3440	04256026	000	PRESTR CONC BOX BEAM (5XB40)	LF	325.000	1,872.000	0.000	0.000	0.00
3445	04276002	003	CONCRETE PAINT FINISH	SF	0.300	29,200.000	0.000	0.000	0.00
3450	04506033	001	RAIL (TY C223)(HPC)	LF	200.000	208.000	0.000	0.000	0.00
3455	04506098	001	RAIL (TY T222)(HPC)	LF	90.000	476.000	-476.000	0.000	0.00
3456	04506062		RAIL (TY SSTR)(MOD)	LF	112.930	0.000	476.000	0.000	0.00
			CO 009 Bridge Aesthetic Rail Revisions						
3460	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	146.000	0.000	0.000	0.00
3465	50946001	000	AESTHETIC FENCE (CRIMPED)	LF	380.000	476.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE NBI 240720212101389

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3545	04006005	000	CEM STABIL BKFL	CY	70.000	318.000	0.000	0.000	0.00
3550	04036001	000	TEMPORARY SPL SHORING	SF	13.000	462.000	0.000	0.000	0.00
3555	04166001	000	DRILL SHAFT (18 IN)	LF	170.000	30.000	0.000	0.000	0.00
3560	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	396.000	0.000	0.000	0.00
3565	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	69.800	0.000	0.000	0.00
3570	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	25.300	0.000	0.000	0.00
3575	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	9.600	0.000	0.000	0.00
3580	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	9,654.000	-9,654.000	0.000	0.00
3581	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	9,654.000	0.000	0.00
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
3585	04256039	000	PRESTR CONC GIRDER (TX54)	LF	365.000	1,190.000	0.000	0.000	0.00
3590	04276002	003	CONCRETE PAINT FINISH	SF	0.300	2,772.000	0.000	0.000	0.00
3595	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	69.000	0.000	0.000	0.00
3600	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	253.000	0.000	0.000	0.00

3601	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) Added by CO 011 Rail Type Change	LF	150.000	0.000	0.000	0.000	0.00
3605	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	114.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 014 DESCRIPTION BRIDGE NBI 240720212101391

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3685	04006005	000	CEM STABIL BKFL	CY	70.000	48.000	0.000	0.000	0.00
3690	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	264.000	0.000	0.000	0.00
3695	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	33.700	0.000	0.000	0.00
3700	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	23.500	0.000	0.000	0.00
3705	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	14.200	0.000	0.000	0.00
3710	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	4,680.000	-4,680.000	0.000	0.00
3711	04226002		REINF CONC SLAB (HPC) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	SF	21.475	0.000	4,680.000	0.000	0.00
3715	04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	720.000	0.000	0.000	0.00
3720	04276002	003	CONCRETE PAINT FINISH	SF	0.300	3,243.000	0.000	0.000	0.00
3725	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	46.000	0.000	0.000	0.00
3730	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	400.000	-200.000	0.000	0.00
3731	04506024		RAIL (TY SSTR)(HPC) ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED	LF	62.320	0.000	200.000	0.000	0.00
3732	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) Added by CO 011 Rail Type Change	LF	150.000	0.000	0.000	0.000	0.00
3735	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	52.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 015 DESCRIPTION BRIDGE NBI 240720212101373

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3845	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	9,602.000	-9,602.000	0.000	0.00
3855	04276002	003	CONCRETE PAINT FINISH	SF	0.300	2,548.000	0.000	0.000	0.00
3865	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	155.000	0.000	0.000	0.00
3866	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC) Added by CO 011 Rail Type Change	LF	150.000	0.000	0.000	0.000	0.00
3871	04586007		WATERPROOFING (TY 10) ADDED BY CO 12 - WATERPROOFING STRUCTURES	SY	88.200	0.000	26.080	0.000	0.00
3875	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	135.000	-135.000	0.000	0.00
3885	96086011		UNIQUE CHANGE ORDER ITEM 11 Added By CO 18 - 5B Deck, Caps and Columns Extra Demo	DOL	15,766.970	0.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 016 DESCRIPTION BRIDGE NBI 240720212101377

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3955	04006005	000	CEM STABIL BKFL	CY	70.000	153.000	0.000	0.000	0.00
3960	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	770.000	0.000	0.000	0.00

3965	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	62.400	0.000	0.000	0.00	
3970	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	63.300	0.000	0.000	0.00	
3975	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	66.000	0.000	0.000	0.00	
3980	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	18,918.000	-18,918.000	0.000	0.00	
3981	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	18,918.000	0.000	0.00	
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED							
3985	04256026	000	PRESTR CONC BOX BEAM (5XB40)	LF	325.000	2,475.000	0.000	0.000	0.00	
3990	04276002	003	CONCRETE PAINT FINISH	SF	0.300	23,043.000	0.000	0.000	0.00	
3995	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	275.000	-275.000	0.000	0.00	
3996	04506062		RAIL (TY SSTR)(MOD)	LF	112.930	0.000	275.000	0.000	0.00	
			CO 009 Bridge Aesthetic Rail Revisions							
4000	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	138.000	0.000	0.000	0.00	
Category Subtotal									0.00	

CATEGORY 017 DESCRIPTION BRIDGE NBI 240720212101379

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
4115	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	15,292.000	-15,292.000	0.000	0.00	
4125	04276002	003	CONCRETE PAINT FINISH	SF	0.300	4,165.000	0.000	0.000	0.00	
4135	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	243.000	0.000	0.000	0.00	
4136	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00	
			Added by CO 011 Rail Type Change							
4145	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	215.000	-215.000	0.000	0.00	
4155	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	1,894.060	0.000	0.000	0.000	0.00	
			Added By CO 18 - 8B Deck Saw Cut for Bent Cap Installation							
Category Subtotal									0.00	

CATEGORY 018 DESCRIPTION BRIDGE NBI 240720212101381

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
4255	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	10,643.000	-10,643.000	0.000	0.00	
4265	04276002	003	CONCRETE PAINT FINISH	SF	0.300	3,316.000	0.000	0.000	0.00	
4275	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	200.000	0.000	0.000	0.00	
4276	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00	
			Added by CO 011 Rail Type Change							
4285	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	180.000	-180.000	0.000	0.00	
4295	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	2,259.410	0.000	0.000	0.000	0.00	
			Added By CO 18 - 9B Deck Saw Cut for Bent Cap Installation							
Category Subtotal									0.00	

CATEGORY 019 DESCRIPTION BRIDGE NBI 240720212101371

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4395	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	12,803.000	-12,803.000	0.000	0.00
4405	04276002	003	CONCRETE PAINT FINISH	SF	0.300	3,316.000	0.000	0.000	0.00
4415	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	200.000	0.000	0.000	0.00
4416	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00

			Added by CO 011 Rail Type Change						
4421	04586007		WATERPROOFING (TY 10)	SY	88.200	0.000	38.680	0.000	0.00
			ADDED BY CO 12 - WATERPROOFING STRUCTURES						
4425	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	180.000	-180.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 020 DESCRIPTION BRIDGE NBI 240720212101375

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4535	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	12,803.000	-12,803.000	0.000	0.00
4545	04276002	003	CONCRETE PAINT FINISH	SF	0.300	3,355.000	0.000	0.000	0.00
4555	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	204.000	0.000	0.000	0.00
4556	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00
			Added by CO 011 Rail Type Change						
4561	04586007		WATERPROOFING (TY 10)	SY	88.200	0.000	41.110	0.000	0.00
			ADDED BY CO 12 - WATERPROOFING STRUCTURES						
4565	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	180.000	-180.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 021 DESCRIPTION BRIDGE NBI 240720212101252

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4640	04166005	000	DRILL SHAFT (42 IN)	LF	300.000	200.000	0.000	0.000	0.00
4645	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	67.400	0.000	0.000	0.00
4650	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	68.300	0.000	0.000	0.00
4655	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	11,348.000	-11,348.000	0.000	0.00
4656	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	11,348.000	0.000	0.00
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
4660	04256028	000	PRESTR CONC U - BEAM (U54)	LF	350.000	906.600	0.000	0.000	0.00
4665	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	33.000	0.000	0.000	0.00
4670	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	508.000	-508.000	0.000	0.00
4671	04506024		RAIL (TY SSTR)(HPC)	LF	62.320	0.000	508.000	0.000	0.00
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
									Category Subtotal
									0.00

CATEGORY 022 DESCRIPTION BRIDGE NBI 240720212101383

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4780	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	7,095.000	-7,095.000	0.000	0.00
4790	04276002	003	CONCRETE PAINT FINISH	SF	0.300	2,292.000	0.000	0.000	0.00
4800	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	140.000	0.000	0.000	0.00
4801	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00
			Added by CO 011 Rail Type Change						
4810	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	120.000	-120.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 023 DESCRIPTION BRIDGE NBI 240720212101386

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4925	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	16,002.000	-16,002.000	0.000	0.00
4935	04276002	003	CONCRETE PAINT FINISH	SF	0.300	4,342.000	0.000	0.000	0.00
4945	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	254.000	0.000	0.000	0.00
4946	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00
			Added by CO 011 Rail Type Change						
4951	04586007		WATERPROOFING (TY 10)	SY	88.200	0.000	56.780	0.000	0.00
			ADDED BY CO 12 - WATERPROOFING STRUCTURES						
4955	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	226.000	-226.000	0.000	0.00
5005	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	28,641.070	0.000	0.000	0.000	0.00
			Added By CO 18 - 12B Deck Saw Cut for Bent Cap Installation						
5105	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	28,614.070	0.000	0.000	0.000	0.00
			Added By CO 18 - 12B Deck Saw Cut for Bent Cap Installation						
Category Subtotal									0.00

CATEGORY 024 DESCRIPTION BRIDGE NBI 240720212101385

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5065	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	10,643.000	-10,643.000	0.000	0.00
5075	04276002	003	CONCRETE PAINT FINISH	SF	0.300	3,317.000	0.000	0.000	0.00
5085	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	200.000	0.000	0.000	0.00
5086	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00
			Added by CO 011 Rail Type Change						
5095	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	180.000	-180.000	0.000	0.00
5110	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	1,894.060	0.000	0.000	0.000	0.00
			Added By CO 18 - 11B Deck Saw Cut for Bent Cap Installation						
6045	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	1,894.060	0.000	0.000	0.000	0.00
			Added By CO 18 - 11B Deck Saw Cut for Bent Cap Installation						
Category Subtotal									0.00

CATEGORY 025 DESCRIPTION BRIDGE NBI 240720212101291

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5170	04006005	000	CEM STABIL BKFL	CY	70.000	72.000	0.000	0.000	0.00
5175	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	164.000	0.000	0.000	0.00
5180	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	22.200	0.000	0.000	0.00
5185	04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	8.800	0.000	0.000	0.00
5190	04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	3.200	0.000	0.000	0.00
5195	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	3,746.000	-3,746.000	0.000	0.00
5196	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	3,746.000	0.000	0.00
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
5200	04256039	000	PRESTR CONC GIRDER (TX54)	LF	365.000	510.000	0.000	0.000	0.00
5205	04276002	003	CONCRETE PAINT FINISH	SF	0.300	3,852.000	0.000	0.000	0.00
5210	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	18.000	0.000	0.000	0.00
5215	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	44.000	0.000	0.000	0.00

5220	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	210.000	-210.000	0.000	0.00
5221	05146001		PERM CTB (SGL SLOPE) (TY 1) (42)	LF	38.600	0.000	170.000	0.000	0.00

ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED

Category Subtotal 0.00

CATEGORY 026 DESCRIPTION BRIDGE NBI 240720212101392

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5330	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	3,960.000	-3,960.000	0.000	0.00
5331	04226002		REINF CONC SLAB (HPC)	SF	21.475	0.000	3,960.000	0.000	0.00
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
5335	04256035	000	PRESTR CONC GIRDER (TX28)	LF	400.000	180.000	0.000	0.000	0.00
5340	04256039	000	PRESTR CONC GIRDER (TX54)	LF	365.000	360.000	0.000	0.000	0.00
5345	04276002	003	CONCRETE PAINT FINISH	SF	0.300	4,338.000	0.000	0.000	0.00
5350	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	23.000	0.000	0.000	0.00
5355	04506024	001	RAIL (TY SSTR)(HPC)	LF	70.000	420.000	-210.000	0.000	0.00
5356	04506024		RAIL (TY SSTR)(HPC)	LF	62.320	0.000	210.000	0.000	0.00
			ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED						
5357	04506111		RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	150.000	0.000	0.000	0.000	0.00
			Added by CO 011 Rail Type Change						
5360	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	44.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2022(054)HES CONTROL 212101100

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5740	62276002	000	SOLAR POWERED LED ROADSIDE SIGN	EA	4,060.000	86.000	0.000	0.000	0.00
5745	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,160.000	86.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT ROW 2121-1-103 CONTROL 212101103

CATEGORY 001 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5925	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	200.000	0.000	0.000	0.00
5930	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	29.000	0.000	0.000	0.00
5935	70166005	000	WATER MAIN (PVC)(C-900)(12")	LF	185.500	400.000	0.000	0.000	0.00
5940	70166021	000	ABAND/FILL EXIST WATER PIPE (12")	LF	24.000	400.000	0.000	0.000	0.00
5945	70166033	000	ADDITIONAL FITTINGS	LB	10.000	2,000.000	0.000	0.000	0.00
5950	70166053	000	SAN SEWER PIPE (PVC)(SDR-35)(15")	LF	179.000	453.000	0.000	0.000	0.00
5955	70166061	000	SAN SEWER MANHOLE (48 IN)(6 FT)	EA	9,568.000	2.000	0.000	0.000	0.00
5960	70166063	000	SAN SEWER MANHOLE (48 IN)(EXTRA DEPTH)	LF	515.000	12.000	0.000	0.000	0.00
5965	70166066	000	REMOVE EXISTING MANHOLE	EA	1,885.000	6.000	0.000	0.000	0.00
5970	70166073	000	ABAND/FILL EXIST SAN SEWER PIPE (12")	LF	25.500	450.000	0.000	0.000	0.00

CONTRACT ID	212101094	ESTIMATE	0021	CONTRACTOR'S ESTIMATE PACKAGE				Page 35 of 40	
5975	70166074	000	ABAND/FILL EXIST SAN SEWER PIPE (15")	LF	28.000	510.000	0.000	0.000	0.00
5980	70166145	000	CASING (STEEL) (36 IN)(BORED OR TUNNEL)	LF	725.000	371.000	0.000	0.000	0.00
5985	70176054	000	MANHOLES (SANITARY SEWER) DROP (4' DIA)	EA	6,000.000	1.000	0.000	0.000	0.00
5990	70176071	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(30IN)	LF	546.000	440.000	0.000	0.000	0.00
5995	70176101	000	TIE EXIST SANITARY SEWER TO PROP MH	EA	2,877.000	2.000	0.000	0.000	0.00
6000	70176114	000	REMOVE EXIST SAN SWR PIPE (12")	LF	33.000	200.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$76,016,363.11

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	200.000	511.00	246.000	49,200.00
01006010	000	PREPARING ROW (TREE)(10" TO 48" DIA)	EA	325.000	24.00	24.000	7,800.00
01046001	000	REMOVING CONC (PAV)	SY	17.000	16,827.00	3,072.330	52,229.61
01046009	000	REMOVING CONC (RIPRAP)	SY	8.000	9,357.00	5,844.600	46,756.80
01046010	000	REMOVING CONC (RIPRAP)	CY	62.000	645.00	663.680	41,148.16
01046023	000	REMOVING CONC (CTB)	LF	22.000	3,667.00	656.000	14,432.00
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	25.000	2,957.00	196.710	4,917.75
01046027	000	REMOVING CONC (APPR SLAB)	SY	52.000	4,141.00	2,941.810	152,974.12
01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	4.500	34,732.00	13,487.000	60,691.50
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	2.000	29,494.00	10,517.000	21,034.00
01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	9.610	0.00	9,381.810	90,159.19
		CO 2 - TEMPORARY PAVEMENT DETOURS (6" REMV)					
01056021	000	REMOVING STAB BASE AND ASPH PAV (0-4")	SY	2.000	24,788.00	11,028.420	22,056.84
01056030	000	REMOVING STAB BASE & ASPH PAV (8"-14")	SY	2.500	390,243.00	202,470.780	506,176.98
01056036		REMOVING STAB BASE & ASPH PAV(15"-20")	SY	10.000	0.00	34,223.260	342,232.60
		CO#5 -Introduced Removing of Stabilized Base & Asphalt > 14"					
01056052		REMOVE STAB BASE & ASPH PAV (4"-5")	SY	8.250	0.00	27,976.600	230,806.95
		CO 2 - TEMPORARY PAVEMENT DETOURS (4" REMV)					
01106001	000	EXCAVATION (ROADWAY)	CY	10.500	462,653.00	91,175.680	957,344.66
01106002	000	EXCAVATION (CHANNEL)	CY	12.000	3,770.00	1,794.000	21,528.00
01106003	000	EXCAVATION (SPECIAL)	CY	150.000	340.00	49.600	7,440.00
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	455,467.00	76,456.420	917,477.04
02476382	003	FL BS (CMP IN PLC)(TY A GR 5)(8")	SY	8.000	101,703.00	33,718.780	269,750.24
02756001	000	CEMENT	TON	157.000	2,804.00	1,409.025	221,216.93
02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	1.600	566,492.00	230,622.215	368,995.54
03106001	000	PRIME COAT (MULTI OPTION)	GAL	4.120	135,318.00	24,335.000	100,260.20
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	65.000	529,128.00	164,653.280	10,702,463.20
04006002	000	STRUCT EXCAV (BOX)	CY	5.500	9,595.00	2,263.000	12,446.50
04006003	000	STRUCT EXCAV (PIPE)	CY	1.000	22,630.00	9,224.000	9,224.00
04006005	000	CEM STABIL BKFL	CY	70.000	2,621.00	1,979.880	138,591.60
04016001	000	FLOWABLE BACKFILL	CY	70.000	19,706.00	4,221.380	295,496.60
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	25,696.00	6,959.000	6,959.00
04036001	000	TEMPORARY SPL SHORING	SF	13.000	5,477.00	5,477.000	71,201.00
04166001	000	DRILL SHAFT (18 IN)	LF	170.000	100.00	100.000	17,000.00
04166004	000	DRILL SHAFT (36 IN)	LF	250.000	12,081.00	11,641.000	2,910,250.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	625.000	1,208.00	123.000	76,875.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	675.000	1,176.00	372.000	251,100.00
04206010	000	CL A CONC (PLUG)	EA	500.000	9.00	16.000	8,000.00
04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	1,113.40	862.818	776,536.20
04206026	000	CL C CONC (BENT)(HPC)	CY	1,200.000	1,051.20	811.900	974,280.00
04206038	000	CL C CONC (COLUMN)(HPC)	CY	900.000	464.20	354.360	318,924.00
04206071	000	CL C CONC (COLLAR)	EA	650.000	55.00	15.000	9,750.00
04226002	000	REINF CONC SLAB (HPC)	SF	21.480	0.00	89,026.000	1,911,833.41

ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY
COATED

04226002	000	REINF CONC SLAB (HPC)	SF	22.000	0.00	0.000	0.00
04226016	000	APPROACH SLAB (HPC)	CY	475.000	2,892.00	1,295.080	615,163.00
04256020	000	PRESTR CONC BOX BEAM (5XB20)	LF	325.000	16,950.00	9,720.000	3,159,000.00
04256022	000	PRESTR CONC BOX BEAM (5XB28)	LF	325.000	7,920.00	5,720.000	1,859,000.00
04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	3,923.00	27.150	9,502.50
04326002	000	RIPRAP (CONC)(5 IN)	CY	350.000	119.00	7.240	2,534.00
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	350.000	1,582.00	805.210	281,823.50
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	60.000	3,491.00	544.470	32,668.20
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	60.000	550.00	60.080	3,604.80
04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	60.000	641.00	364.310	21,858.60
04326044	000	RIPRAP (CONC)(FLUME)	CY	400.000	384.00	18.130	7,252.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	140.000	2,278.00	1,156.000	161,840.00
04606003	000	CMP (GAL STL 24 IN)	LF	90.000	223.00	223.000	20,070.00
04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	350.000	366.00	456.000	159,600.00
04626065	002	CONC BOX CULV (8 FT X 6 FT)(EXTEND)	LF	600.000	84.00	72.000	43,200.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	95.000	857.00	62.000	5,890.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	95.000	19,036.00	4,102.000	389,690.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	135.000	1,838.00	1,928.000	260,280.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	180.000	644.00	581.000	104,580.00
04646009	001	RC PIPE (CL III)(42 IN)	LF	230.000	71.00	71.000	16,330.00
04646059	001	RC PIPE (CL V)(30 IN)	LF	200.000	230.00	26.000	5,200.00
04656002	001	MANH (COMPL)(PRM)(48IN)	EA	7,500.000	9.00	1.000	7,500.00
04656003	001	MANH (COMPL)(PRM)(60IN)	EA	7,000.000	6.00	3.000	21,000.00
04656004	001	MANH (COMPL)(PRM)(72IN)	EA	9,000.000	5.00	5.000	45,000.00
04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	4,500.000	1.00	1.000	4,500.00
04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,000.000	3.00	2.000	10,000.00
04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,000.000	4.00	3.000	15,000.00
04656055	001	INLET (COMPL)(PSL)(SL)(4FTX4FT)	EA	5,500.000	17.00	1.000	5,500.00
04656058	001	INLET (COMPL)(PSL)(SL)(5FTX5FT)	EA	9,100.000	5.00	1.000	9,100.00
04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	6,200.000	47.00	9.000	55,800.00
04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,800.000	8.00	5.000	29,000.00
04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	6,500.000	37.00	24.000	156,000.00
04656153	001	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	5,500.000	14.00	1.000	5,500.00
04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	6,000.000	6.00	3.000	18,000.00
04656558	001	INL(CMP)(PAZD-CZ)(FG)(3FTX3FT-3FTX3FT)	EA	6,400.000	6.00	6.000	38,400.00
04656560	001	INL(CMP)(PAZD-CZ)(FG)(4FTX4FT-4FTX4FT)	EA	7,000.000	1.00	1.000	7,000.00
04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	7,000.000	2.00	2.000	14,000.00
04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	9,700.000	4.00	2.000	19,400.00
04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	80,000.000	2.00	1.000	80,000.00
04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	1,500.000	1.00	1.000	1,500.00
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,500.000	6.00	3.000	4,500.00
04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,500.000	5.00	2.000	3,000.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,500.000	6.00	2.000	3,000.00
04676420	000	SET (TY II) (30 IN) (RCP) (4: 1) (P)	EA	1,500.000	1.00	1.000	1,500.00
04676461	000	SET (TY II) (42 IN) (RCP) (3: 1) (C)	EA	1,500.000	1.00	1.000	1,500.00
04746009	000	SLOT DRAIN (GAL STL) (24 IN)	LF	200.000	40.00	40.000	8,000.00
04796002	000	ADJUSTING INLETS	EA	1,200.000	4.00	2.000	2,400.00

04796006	000	ADJUSTING INLET (CAP)	EA	1,500.000	5.00	1.000	1,500.00
04966002	000	REMOV STR (INLET)	EA	1,000.000	39.00	20.000	20,000.00
04966003	000	REMOV STR (MANHOLE)	EA	1,000.000	4.00	3.000	3,000.00
04966004	000	REMOV STR (SET)	EA	525.000	8.00	7.000	3,675.00
04966005	000	REMOV STR (WINGWALL)	EA	4,500.000	4.00	3.000	13,500.00
04966006	000	REMOV STR (HEADWALL)	EA	3,500.000	7.00	1.000	3,500.00
04966007	000	REMOV STR (PIPE)	LF	15.000	3,198.00	720.000	10,800.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	80,000.000	21.00	16.000	1,280,000.00
04966072	000	REMOVING ROCK RIPRAP	LF	6.000	1,370.00	114.000	684.00
04966087	000	REMOV STR (DRAINAGE FLUME)	EA	175.000	153.00	91.000	15,925.00
05006001	000	MOBILIZATION	LS	16,500,000.000	1.00	0.900	14,850,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	45,000.000	38.00	18.000	810,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	22.000	12,868.00	2,025.000	44,550.00
05066011	005	ROCK FILTER DAMS (REMOVE)	LF	1.500	12,868.00	1,427.000	2,140.50
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	24.000	7,198.00	111.110	2,666.64
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	5.000	299.00	3,556.000	17,780.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	299.00	327.000	327.00
05066042	005	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	5.000	1,994.00	1,194.000	5,970.00
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	2,269.00	654.000	1,308.00
05086001	000	CONSTRUCTING DETOURS	SY	36.000	125,225.00	22,799.240	820,772.64
05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	31.460	0.00	27,976.600	880,143.84
		CO 2 - TEMPORARY PAVEMENT DETOURS (4" HMA)					
05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	45.720	0.00	9,381.810	428,936.35
		CO 2 - TEMPORARY PAVEMENT DETOURS (6" HMA)					
05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	110.990	0.00	4,519.230	501,589.33
		CO 2 - TEMPORARY PAVEMENT DETOURS (6" HMA/6" FL BS)					
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	70.000	63,791.00	63,810.000	4,466,700.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	83.000	4,332.00	4,340.000	360,220.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	100.000	100.00	100.000	10,000.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.750	231,177.00	95,580.000	358,425.00
05126105	000	PCTB MOVE&RESET(F-SHAPE OR SNGL SLPTY1	LF	5.000	750.00	30.000	150.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	38.600	24,786.00	1,416.000	54,657.60
		ADDED BY CO 3 - GALVANIZED STEEL IN LIEU OF EPOXY COATED					
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	24,786.00	14,654.000	659,430.00
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	140.000	933.00	799.000	111,860.00
05146017	000	PERM CONC TRF BARR (SGL SLP) (TY 1 SPL)	LF	225.000	2,020.00	4,657.000	1,047,825.00
05296002	000	CONC CURB (TY II)	LF	11.000	13,634.00	60.000	660.00
05296004	000	CONC CURB (MONO) (TY I)	LF	22.750	0.00	896.000	20,384.00
05296008	000	CONC CURB & GUTTER (TY II)	LF	15.500	19,072.00	12,582.000	195,021.00
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	27.000	37,529.00	1,275.000	34,425.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,200.000	68.00	2.000	4,400.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,500.000	59.00	1.000	1,500.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.250	32,726.00	20,255.500	45,574.88
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	280.000	58.00	52.000	14,560.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	215.000	100.00	80.000	17,200.00
05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,000.000	1.00	3.000	9,000.00
05436021	000	REMOVE CABLE BARRIER	LF	0.850	27,689.00	20,209.500	17,178.08
05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	275.000	28.00	23.000	6,325.00

05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,100.000	66.00	3.000	9,300.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	265.000	76.00	51.000	13,515.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	525.000	104.00	34.000	17,850.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	375.000	43.00	46.000	17,250.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,000.000	17.00	21.000	189,000.00
05456019		CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	11,991.670	17.00	54.000	647,550.18
		CO4 - Additional CCAs throughout the project limits					
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,100.000	81.00	40.000	44,000.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	31.000	39,650.00	16,770.000	519,870.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	40.000	6,075.00	4,237.000	169,480.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	41.000	48,810.00	38,342.000	1,572,022.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	47.000	9,685.00	13,227.000	621,669.00
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	47,070.00	18,346.000	27,519.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	2,215.00	3,005.000	12,020.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,525.000	155.00	16.000	24,400.00
06246028	000	REMOVE GROUND BOX	EA	221.000	36.00	5.000	1,105.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	250.00	123.000	15,375.00
06476003	000	REMOVE LRSA	EA	1,300.000	20.00	23.000	29,900.00
06506085	000	INS OH SN SUP(75 FT BRDG)(CIRC TUBE)	EA	175,000.000	2.00	0.500	87,500.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	19,950.000	0.00	5.000	99,750.00
		CO 1 - OVERHEAD SIGN BRIDGE (OSB) STRUCTURE REMOVALS					
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.450	256,059.00	36,820.000	53,389.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.450	331,124.00	142,563.000	206,716.35
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.550	41,975.00	18,658.000	47,577.90
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.350	416,544.00	95,405.000	128,796.75
06666071	007	REFL PAV MRK TY I(W)(LNDRP ARW)(090MIL)	EA	198.000	12.00	4.000	792.00
06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.400	18,290.00	640.000	256.00
06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.850	14,865.00	519.000	960.15
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.440	546,777.00	96,095.500	42,282.02
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	2,090.00	1,035.000	621.00
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.650	52.00	4,645.000	16,954.25
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	102.000	4.00	2.000	204.00
07006001	000	POTHOLE REPAIR (STANDARD)	SY	88.000	1,000.00	108.713	9,566.74
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	915.000	60.00	2.000	1,830.00
30766001	000	D-GR HMA TY-B PG64-22	TON	62.500	123,783.00	49,487.800	3,092,987.53
30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	175,000.00	37,452.790	37,452.79
30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	175,000.00	41,439.920	41,439.92
30766066	000	TACK COAT	GAL	4.400	553.00	300.000	1,320.00
30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	80.000	16,521.00	4,817.490	385,399.20
30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	27,000.00	7,523.120	7,523.12
30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	27,000.00	7,376.420	7,376.42
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	8,200.000	11.00	6.000	49,200.00
60076036	000	FO CBL (12 SMF)	LF	11.500	12,000.00	890.000	10,235.00
60076074	000	FO CBL (144 SMF)	LF	13.000	50,280.00	21,798.000	283,374.00
60276003	000	CONDUIT (PREPARE)	LF	2.500	18,315.00	3,947.000	9,867.50
60276008	000	GROUND BOX (PREPARE)	EA	460.000	111.00	22.000	10,120.00
60646063	000	ITS POLE (60 FT)(REM)	EA	1,950.000	13.00	9.000	17,550.00
60646091	000	ITS POLE MNT CAB (TY 3)(CONF 1)(REM)	EA	1,900.000	4.00	1.000	1,900.00

CONTRACT ID	212101094	ESTIMATE	0021	CONTRACTOR'S ESTIMATE PACKAGE				Page 40 of 40
61336002	000	REMOVE DRUM SIGN ASSEMBLY	EA	1,150.000	3.00	1.000	1,150.00	
61636001	000	REMOVE EXISTING CABLES (FIBER)	LF	3.900	69,290.00	1,491.000	5,814.90	
61636002	000	REMOVE EXISTING CABLES (POWER)	LF	1.800	12,600.00	3,113.000	5,603.40	
61856002	002	TMA (STATIONARY)	DAY	245.000	200.00	965.000	236,425.00	
61856005	002	TMA (MOBILE OPERATION)	DAY	540.000	50.00	93.000	50,220.00	
61866018	000	ITS GND BOX (POLY) TY 1 (243648)W/APRN	EA	4,000.000	96.00	62.000	248,000.00	
61866024	000	ITS GND BOX (POLY) TY 2 (366048)W/APRN	EA	4,900.000	3.00	2.000	9,800.00	
63316001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	13,500.000	5.00	2.000	27,000.00	
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	8,507,547.740	8,507,547.74	
96046001	000	CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	150,000.00	24,862.220	24,862.22	
		ITS Contractor Force Account Work Part						
96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	150,000.00	345,859.430	345,859.43	
96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	10,000.00	7,285.270	7,285.27	
96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	700,000.00	85,018.250	85,018.25	
TOTAL ITEM EARNINGS TO DATE							\$76,016,363.11	