



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/26**

CONTRACT ID: **237402162**
 PROJECT: **F 2B24(271)**
 CONTRACT: **07243201**
 AWARD AMOUNT: **\$539,664,225.07**
 PROJECTED AMOUNT: **\$545,946,525.21**
 ADJ. PROJECTED AMOUNT: **\$547,802,378.86**
 CONTRACTOR: **AUSTIN BRIDGE & ROAD SERVICES, LP**

HIGHWAY: **IH 635**
 DISTRICT NAME: **DALLAS**
 COUNTY: **DALLAS**
 AREA ENGINEER: **Nathan Petter, P.E.**
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0022**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/26/2026** to **05/25/2026**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **42.33**
 % TIME USED: **30.00**
 % RETAINAGE: **0.00**

LETTING DATE: **07/10/2024**
 AWARD DATE: **07/30/2024**
 NOTICE TO PROCEED DATE: **08/22/2024**
 WORK BEGIN DATE: **02/24/2025**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$231,902,270.87	\$221,703,324.27	\$10,198,946.60
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$231,902,270.87	\$221,703,324.27	\$10,198,946.60
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$231,902,270.87	\$221,703,324.27	\$10,198,946.60

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/24/2025
TIME CHARGES BEGIN: 12/24/2024
BID DAYS: 1,200
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,200
DAYS CHARGED TO DATE: 360
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$4,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$4,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
04/26/2026		1	SUNDAY
04/27/2026	1		
04/28/2026	1		
04/29/2026	1		
04/30/2026	1		
05/01/2026	1		
05/02/2026	1		
05/03/2026		1	SUNDAY
05/04/2026	1		
05/05/2026	1		
05/06/2026	1		
05/07/2026	1		
05/08/2026	1		
05/09/2026	1		
05/10/2026		1	SUNDAY
05/11/2026	1		
05/12/2026	1		
05/13/2026	1		
05/14/2026	1		
05/15/2026	1		
05/16/2026	1		
05/17/2026		1	SUNDAY
05/18/2026	1		
05/19/2026	1		
05/20/2026	1		
05/21/2026	1		
05/22/2026		1	HOLIDAY TRAFFIC
05/23/2026		1	HOLIDAY TRAFFIC
05/24/2026		1	SUNDAY
05/25/2026		1	HOLIDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	22	8
HOLIDAY		1
HOLIDAY TRAFFIC		2
SUNDAY		5

WORK PERFORMED THIS PERIOD

PROJECT F 2B24(271) CONTROL 237402162
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	129,781.820	3.000	\$389,345.46	416.00	352.00
0065	01046001	000	REMOVING CONC (PAV)	SY	12.600	16,566.890	\$208,742.81	231,614.00	47,085.78
0075	01046011	000	REMOVING CONC (MEDIANS)	SY	17.040	22.000	\$374.88	1,435.00	429.06
0090	01046021	000	REMOVING CONC (CURB)	LF	9.640	1,275.000	\$12,291.00	11,367.00	3,039.00
0095	01046023	000	REMOVING CONC (CTB)	LF	9.640	990.000	\$9,543.60	19,072.00	16,012.00
0125	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	5.260	194.000	\$1,020.44	1,256.00	667.00
0160	01056173	000	REMOV STAB BASE & ASPH PAV (18"-38")	SY	11.390	16,453.930	\$187,410.26	178,990.00	53,026.93
0165	01106001	000	EXCAVATION (ROADWAY)	CY	21.700	40,125.000	\$870,712.50	607,316.00	151,540.32
0175	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	81.000	117.240	\$9,496.44	108,320.00	19,872.65
0205	02476041	005	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	200.000	950.000	\$190,000.00	2,017.00	950.00
0235	02606026	000	LIME TRT (EXIST MATL)(24")	SY	11.500	-0.100	-\$1.15	348,601.00	28,510.29
0255	02766181	000	CEM TRT(PLNT MX) (CL L)(TYD)(GR1-2)(6")	SY	24.330	5,423.130	\$131,944.75	297,079.00	16,388.62
0275	03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	115.650	486.860	\$56,305.36	18,628.00	4,023.76
0280	03606006	001	CONC PVMT (CONT REINF - CRCP) (12")	SY	108.350	2,515.310	\$272,533.84	159,588.00	20,211.98
0285	03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	114.950	5,479.150	\$629,828.29	278,741.00	9,202.14
0305	04006006	000	CUT & RESTORING PAV	SY	500.000	31.600	\$15,800.00	142.00	51.16
0320	04036001	000	TEMPORARY SPL SHORING	SF	69.110	10,428.290	\$720,699.12	180,290.00	103,632.69
0445	04236001	005	RETAINING WALL (SHORE)	SF	91.500	337.860	\$30,914.19	253,593.00	43,127.16
0455	04326001	000	RIPRAP (CONC)(4 IN)	CY	573.960	8.900	\$5,108.24	3,720.40	67.67
0460	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	805.930	59.070	\$47,606.29	211.00	87.82
0500	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	108.000	\$8,023.32	17,163.00	108.00
0555	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	375.000	263.060	\$98,647.50	3,369.00	1,195.15
0575	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	475.000	86.000	\$40,850.00	159.00	86.00
0625	04646003	001	RC PIPE (CL III)(18 IN)	LF	105.000	28.000	\$2,940.00	2,582.00	957.17
0630	04646005	001	RC PIPE (CL III)(24 IN)	LF	115.000	457.780	\$52,644.70	43,027.00	16,662.86
0645	04646008	001	RC PIPE (CL III)(36 IN)	LF	170.000	15.000	\$2,550.00	10,990.00	2,916.54
0675	04646017	001	RC PIPE (CL IV)(18 IN)	LF	120.000	35.000	\$4,200.00	568.00	280.00
0740	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	8,000.000	1.500	\$12,000.00	26.00	10.00
0775	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	6,000.000	0.500	\$3,000.00	9.00	0.50
0780	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	7,000.000	0.500	\$3,500.00	25.00	6.00
0785	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	7,000.000	1.000	\$7,000.00	20.00	4.50
0790	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	8,000.000	3.500	\$28,000.00	97.00	25.50
0915	04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	11,000.000	1.000	\$11,000.00	11.00	5.00
0925	04656142	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	12,000.000	2.000	\$24,000.00	5.00	2.00
0945	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	8,000.000	1.000	\$8,000.00	262.00	29.50
0960	04656154	001	INLET (COMPL)(PAZD)(RC)(5FTX5FT)	EA	9,500.000	2.000	\$19,000.00	2.00	2.00
1005	04666011	000	HEADWALL (CH - FW - 0) (DIA= 48 IN)	EA	9,418.830	1.000	\$9,418.83	1.00	1.00
1035	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	12,418.820	1.000	\$12,418.82	2.00	2.00
1040	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	30,418.830	1.000	\$30,418.83	2.00	1.00
1080	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,000.000	2.000	\$4,000.00	1.00	3.00
1190	04766082	000	JACK BOR TUN BOX CULV (7 FT X 3 FT)	LF	2,700.000	30.000	\$81,000.00	178.00	96.00
1220	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	64.400	167.000	\$10,754.80	3,523.00	896.00
1255	04966008	000	REMOV STR (BOX CULVERT)	LF	80.000	367.000	\$29,360.00	2,784.00	1,390.00
1320	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	85,000.000	1.000	\$85,000.00	58.00	14.80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1350	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.140	89.000	\$546.46	39,636.00	18,116.00
1355	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.880	52.000	\$97.76	39,636.00	4,871.00
1370	05086001	000	CONSTRUCTING DETOURS	SY	127.000	7,588.080	\$963,686.16	130,783.00	85,386.18
1380	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	85.000	810.000	\$68,850.00	110,820.00	104,940.00
1395	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	14.010	28,270.000	\$396,062.70	285,150.00	58,900.00
1440	05146015	000	PERM CTB (F-SHAPE) (TY 3)	LF	463.720	209.000	\$96,917.48	692.00	461.00
1475	05296005	000	CONC CURB (MONO) (TY II)	LF	2.510	1,086.420	\$2,726.91	49,729.00	7,240.66
1500	05316002	000	CONC SIDEWALKS (5")	SY	78.160	280.110	\$21,893.40	17,537.00	1,769.89
1525	05316010	000	CURB RAMPS (TY 7)	EA	4,573.240	2.000	\$9,146.48	17.00	2.00
1570	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	24.980	25.000	\$624.50	6,900.00	187.50
1575	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,299.000	1.000	\$2,299.00	46.00	1.00
1605	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	1,175.000	\$2,350.00	22,796.00	10,803.75
1610	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	200.000	2.000	\$400.00	46.00	14.00
1615	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	200.000	1.000	\$200.00	21.00	10.00
1625	05426005	000	RM MTL BM GD FEN TRANS (T101)	EA	200.000	1.000	\$200.00	45.00	10.00
1635	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,075.000	1.000	\$3,075.00	66.00	2.00
1640	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	200.000	4.000	\$800.00	78.00	33.00
1645	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,125.000	14.000	\$15,750.00	192.00	37.00
1675	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,275.000	1.000	\$7,275.00	76.00	90.00
1685	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	581.000	10.000	\$5,810.00	100.00	96.00
1690	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	581.000	15.000	\$8,715.00	45.00	42.00
2115	06506204	000	REMOVE OVERHD SIGN SUP	EA	8,935.000	1.000	\$8,935.00	15.00	4.75
2160	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	4.000	6,981.500	\$27,926.00	77,853.00	59,815.75
2170	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	17,982.000	\$14,385.60	353,147.00	172,216.47
2175	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.600	2,407.000	\$3,851.20	71,464.00	28,412.00
2180	06626072	000	WK ZN PAV MRK REMOV (W)12"(LNPD)	LF	3.800	304.000	\$1,155.20	5,925.00	2,030.00
2210	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	19,344.000	\$15,475.20	398,381.00	189,313.11
2355	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.330	1,315.000	\$433.95	123,733.00	68,786.00
2365	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.400	416.000	\$166.40	22,061.00	16,117.00
2370	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.430	134.000	\$57.62	5,211.00	1,646.00
2565	07306107	000	FULL - WIDTH MOWING	CYC	6,000.000	1.000	\$6,000.00	26.00	1.00
2570	07346002	000	LITTER REMOVAL	CYC	1,000.000	1.000	\$1,000.00	34.00	1.00
2605	30776041	000	SP MIXES SP-D PG64-22	TON	143.470	282.490	\$40,528.84	19,632.00	907.40
2630	40216001	000	TIP TESTING(DRILL SHAFT)	EA	5,018.180	2.000	\$10,036.36	129.00	96.00
2655	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.790	45.000	\$125.55	46,250.00	1,700.00
2663	60076087		FO SPLICE ENCLOSURE (TYPE 1)	EA	2,529.450	1.000	\$2,529.45	4.00	4.00
		SUPP DESCR	TEMPORARY ITS CHANGE ORDER						
2664	60076094		FIBER OPTIC FUSION SPLICE	EA	65.570	114.000	\$7,474.98	240.00	240.00
		SUPP DESCR	TEMPORARY ITS CHANGE ORDER						
2710	60626042	000	RELOCATE ITS RADIO	EA	5,995.000	1.000	\$5,995.00	19.00	8.00
2750	61856002	002	TMA (STATIONARY)	DAY	283.990	46.000	\$13,063.54	4,500.00	251.00
2755	61856005	002	TMA (MOBILE OPERATION)	DAY	777.890	12.000	\$9,334.68	1,050.00	138.00

CATEGORY 002 DESCRIPTION BRIDGE: 180570009502005 [US 80 WB FR @ STREAM 2B6]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2870	04666270	000	WINGWALL(PW-1)(HW=19FT)(MOD)	EA	650,730.580	0.150	\$97,609.59	1.00	0.90

CATEGORY 008 DESCRIPTION BRIDGE: 180570009502424 [WB US 80 TO SB IH 635 DIRECT CO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3420	04166008	000	DRILL SHAFT (60 IN)	LF	1,116.600	60.000	\$66,996.00
3425	04166051	000	DRILL SHAFT (120 IN)	LF	3,152.740	60.000	\$189,164.40
3440	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	125.200	\$193,486.58

Total Bid Quantity	QTY Paid To Date
286.00	286.00
541.00	296.00
876.40	223.10

CATEGORY 012 DESCRIPTION BRIDGE: 180570009502429 [EB US 80 TO SB IH 635 DIRECT COI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3830	04206185	001	CL F CONC (CAP)(INVT)(HPC)(MASS)	CY	2,001.140	63.000	\$126,071.82

Total Bid Quantity	QTY Paid To Date
126.00	63.00

CATEGORY 016 DESCRIPTION BRIDGE: 180570009502433 [WB US 80 TO NB IH 635 DIRECT CC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
4150	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	101.600	\$168,168.32
4155	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	40.000	\$61,816.80
4160	04206185	001	CL F CONC (CAP)(INVT)(HPC)(MASS)	CY	2,001.140	85.700	\$171,497.70

Total Bid Quantity	QTY Paid To Date
406.40	152.40
815.10	332.80
171.40	85.70

CATEGORY 018 DESCRIPTION BRIDGE: 180570237402700 [SB IH 635 TO EB US 80 DIRECT COI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
4290	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	89.210	\$46,333.89
4315	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	156.400	\$241,703.69
4340	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	25,647.000	\$731,965.38
4360	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	282.900	215.000	\$60,823.50

Total Bid Quantity	QTY Paid To Date
440.00	410.79
1,729.30	1,756.00
108,061.00	25,647.00
442.00	215.00

CATEGORY 022 DESCRIPTION BRIDGE: 180570237402704 [NB IH 635 TO WB US 80 DIRECT CC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
4715	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	32.900	\$43,679.03
4720	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	140.200	\$232,059.04
4755	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	3,413.270	\$776,518.93

Total Bid Quantity	QTY Paid To Date
61.20	61.20
1,212.00	1,069.00
15,673.06	11,482.22

CATEGORY 029 DESCRIPTION BRIDGE: 180570237402712 [TOWNE CENTRE DR U TURN]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
5415	04506036	001	RAIL (TY C411)	LF	279.840	164.420	\$46,011.29

Total Bid Quantity	QTY Paid To Date
362.00	164.42

CATEGORY 032 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
5802	96016001		MATERIAL ON HAND	DOL	1.000	1,364,863.120	\$1,364,863.12
		SUPP DESCR	Material Received				
5803	96016001		MATERIAL ON HAND	DOL	-1.000	707,456.500	-\$707,456.50
		SUPP DESCR	Material Used				
5808	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	\$400.00
		SUPP DESCR	Paid by the EA				

Total Bid Quantity	QTY Paid To Date
1,000,000.00	16,709,724.32
1,000,000.00	7,767,984.75
100.00	130.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5814	96066053		LAW ENFORCEMENT PERSONNEL	DOL		50,958.350	\$50,958.35	2,000,000.00	645,518.30
		SUPP DESCR	Paid by Invoice						
5816	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL		48,262.730	\$48,262.73	2,000,000.00	367,128.18
		SUPP DESCR	Paid by Invoice						
5818	96066064		FORCE ACCOUNT - CRASH CUSHION REPAIR #2	DOL		34,709.400	\$34,709.40	500,000.00	327,625.35
		SUPP DESCR	DO NOT Have Police Report - Participating - Paid by Invoice						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$10,198,946.60

CONTRACT LINE ITEMS

PROJECT F 2B24(271) CONTROL 237402162
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	129,781.820	416.000	0.000	352.00	45,683,200.64
0065	01046001	000	REMOVING CONC (PAV)	SY	12.600	231,614.000	0.000	47,085.78	593,280.82
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	8.260	18,325.000	0.000	7,320.76	60,469.48
0075	01046011	000	REMOVING CONC (MEDIANS)	SY	17.040	1,435.000	0.000	429.06	7,311.18
0080	01046015	000	REMOVING CONC (SIDEWALKS)	SY	29.780	1,466.000	0.000	169.00	5,032.82
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.460	10,201.000	0.000	3,076.00	35,250.96
0090	01046021	000	REMOVING CONC (CURB)	LF	9.640	11,367.000	0.000	3,039.00	29,295.96
0095	01046023	000	REMOVING CONC (CTB)	LF	9.640	19,072.000	0.000	16,012.00	154,355.68
0110	01046037	000	REMOVE CONC (RAIL)	LF	10.510	5,819.000	0.000	1,518.00	15,954.18
0115	01046044	000	REMOVING CONC (FLUME)	SY	50.630	391.000	0.000	181.00	9,164.03
0120	01046045	000	REMOVE CONC (MISC)	EA	7,290.580	3.000	0.000	3.00	21,871.74
0125	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	5.260	1,256.000	0.000	667.00	3,508.42
0135	01056039	000	REMOVE STAB BASE AND ASPH PAV (6"-20")	SY	9.780	35,374.000	0.000	6,469.46	63,271.32
0140	01056079	000	REMOVING STAB BASE & ASPH PAV (4"-12")	SY	8.070	38,542.000	0.000	4,929.52	39,781.22
0145	01056088	000	REMOVING STAB BASE AND ASPH PAV(0"-5")	SY	3.690	45,357.000	0.000	541.34	1,997.54
0155	01056137	000	REMOVE TRT BASE & ASPH PAV (12"-20")	SY	13.700	1,426.000	0.000	1,093.89	14,986.29
0160	01056173	000	REMOV STAB BASE & ASPH PAV (18"-38")	SY	11.390	178,990.000	0.000	53,026.93	603,976.71
0165	01106001	000	EXCAVATION (ROADWAY)	CY	21.700	607,316.000	0.000	151,540.32	3,288,424.94
0170	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	13.190	501,648.000	0.000	75,184.00	991,676.96
0175	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	81.000	108,320.000	0.000	19,872.65	1,609,684.25
0195	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	1.520	437,989.000	0.000	31,056.54	47,205.94
0200	01686001	000	VEGETATIVE WATERING	MG	0.180	130,325.000	0.000	79.70	14.35
0205	02476041	005	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	200.000	2,017.000	0.000	950.00	190,000.00
0210	02476312	005	FL BS (CMP IN PLC)(TY D GR1-2)(8")	SY	21.690	3,428.000	0.000	458.73	9,949.85
0215	02476313	005	FL BS (CMP IN PLC)(TY D GR1-2)(12")	SY	23.860	58,125.000	0.000	18,581.98	443,366.04
0220	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	313.940	31,968.000	0.000	3,389.59	1,064,127.89
0225	02606006	000	LIME TRT (EXST MATL) (6")	SY	9.000	12,362.000	0.000	775.82	6,982.38
0230	02606011	000	LIME TRT (EXST MATL) (12")	SY	6.900	35,937.000	0.000	10,161.86	70,116.83
0235	02606026	000	LIME TRT (EXIST MATL)(24")	SY	11.500	348,601.000	0.000	28,510.29	327,868.35
0240	02606027	000	LIME TRT (EXST MATL)(8")	SY	6.840	23,020.000	0.000	4,078.88	27,899.56
0250	02606088	000	LIME TRT(EXIST MATL)(17")	SY	8.640	106,455.000	0.000	21,602.92	186,649.20
0255	02766181	000	CEM TRT(PLNT MX) (CL L)(TYD)(GR1-2)(6")	SY	24.330	297,079.000	0.000	16,388.62	398,735.12
0260	03106009	000	PRIME COAT (MC-30)	GAL	6.470	7,465.000	0.000	1,300.95	8,417.12
0275	03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	115.650	18,628.000	0.000	4,023.76	465,347.85
0280	03606006	001	CONC PVMT (CONT REINF - CRCP) (12")	SY	108.350	159,588.000	0.000	20,211.98	2,189,968.04
0285	03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	114.950	278,741.000	0.000	9,202.14	1,057,785.99
0300	04006005	000	CEM STABIL BKFL	CY	161.740	13,388.000	0.000	3,280.26	530,549.26
0305	04006006	000	CUT & RESTORING PAV	SY	500.000	142.000	0.000	51.16	25,580.00
0310	04016001	000	FLOWABLE BACKFILL	CY	250.000	835.000	0.000	477.77	119,441.50
0315	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	71,342.000	-31.000	22,230.94	22,230.94
0320	04036001	000	TEMPORARY SPL SHORING	SF	69.110	180,290.000	0.000	103,632.69	7,162,054.89
0330	04106001	000	SOIL NAIL ANCHORS	LF	43.710	117,284.000	0.000	24,501.00	1,070,938.72
0340	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	55.000	0.000	30.00	12,016.80
0345	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	129.000	0.000	75.37	39,145.67

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0350	04166006	000	DRILL SHAFT (48 IN)	LF	616.720	42.000	0.000	21.00	12,951.12
0370	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	403.460	328.000	296.000	154.00	62,132.84
0375	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	464.450	26.000	114.000	24.00	11,146.80
0385	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	777.880	209.000	0.000	32.00	24,892.16
0390	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	801.800	144.000	0.000	23.00	18,441.40
0395	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	816.850	30.000	0.000	30.00	24,505.50
0425	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	481.470	2,072.000	0.000	250.62	120,665.05
0430	04206074	001	CL C CONC (MISC)	CY	2,629.320	75.500	0.000	36.50	95,970.18
0435	04226016	000	APPROACH SLAB (HPC)	CY	653.930	2,628.000	0.000	273.00	178,522.89
0440	04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	788.360	173.000	0.000	43.00	33,899.48
0445	04236001	005	RETAINING WALL (MSE)	SF	91.500	253,593.000	0.000	43,127.16	3,946,134.97
0455	04326001	000	RIPRAP (CONC)(4 IN)	CY	573.960	3,720.400	0.000	67.67	38,842.16
0460	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	805.930	211.000	0.000	87.82	70,776.78
0470	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	231.640	1,183.000	0.000	1,127.60	261,197.27
0475	04326044	000	RIPRAP (CONC)(FLUME)	CY	696.530	943.000	0.000	41.58	28,961.72
0480	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	733.820	1,097.000	0.000	15.34	11,256.80
0500	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	17,163.000	0.000	108.00	8,023.32
0505	04506030	001	RAIL (TY C221)	LF	313.840	86.000	0.000	86.00	26,990.24
0540	04506122	001	RAIL (TY T80PP)	LF	137.390	5,453.000	0.000	1,374.00	188,773.86
0555	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	375.000	3,265.000	104.000	1,195.15	448,181.25
0560	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	400.000	126.000	0.000	126.00	50,400.00
0565	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	425.000	561.000	-7.000	629.00	267,325.00
0570	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	450.000	566.000	0.000	280.64	126,288.00
0575	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	475.000	159.000	0.000	86.00	40,850.00
0580	04626009	002	CONC BOX CULV (5 FT X 5 FT)	LF	500.000	1,194.000	0.000	1,045.03	522,515.00
0590	04626012	002	CONC BOX CULV (6 FT X 5 FT)	LF	575.000	361.000	0.000	250.81	144,215.75
0605	04626022	002	CONC BOX CULV (8 FT X 7 FT)	LF	800.000	23.000	0.000	23.00	18,400.00
0615	04626059	002	CONC BOX CULV (7 FT X 4 FT)(EXTEND)	LF	1,000.000	7.000	0.000	7.00	7,000.00
0620	04626063	002	CONC BOX CULV (8 FT X 4 FT)(EXTEND)	LF	700.000	306.000	0.000	306.00	214,200.00
0625	04646003	001	RC PIPE (CL III)(18 IN)	LF	105.000	2,582.000	0.000	957.17	100,502.85
0630	04646005	001	RC PIPE (CL III)(24 IN)	LF	115.000	43,030.000	-3.000	16,662.86	1,916,228.90
0635	04646006	001	RC PIPE (CL III)(27 IN)	LF	125.000	195.000	0.000	334.00	41,750.00
0640	04646007	001	RC PIPE (CL III)(30 IN)	LF	140.000	8,223.000	0.000	2,409.51	337,331.40
0645	04646008	001	RC PIPE (CL III)(36 IN)	LF	170.000	10,990.000	0.000	2,916.54	495,811.80
0650	04646009	001	RC PIPE (CL III)(42 IN)	LF	225.000	1,642.000	0.000	1,442.88	324,648.00
0655	04646010	001	RC PIPE (CL III)(48 IN)	LF	275.000	4,263.000	268.000	2,777.22	763,735.50
0660	04646011	001	RC PIPE (CL III)(54 IN)	LF	325.000	349.000	0.000	349.00	113,425.00
0665	04646012	001	RC PIPE (CL III)(60 IN)	LF	375.000	983.000	0.000	983.00	368,625.00
0670	04646014	001	RC PIPE (CL III)(72 IN)	LF	500.000	1,263.000	0.000	1,263.00	631,500.00
0675	04646017	001	RC PIPE (CL IV)(18 IN)	LF	120.000	568.000	0.000	280.00	33,600.00
0680	04646018	001	RC PIPE (CL IV)(24 IN)	LF	150.000	907.000	0.000	694.00	104,100.00
0685	04646025	001	RC PIPE (CL V)(18 IN)	LF	125.000	2,422.000	0.000	390.00	48,750.00
0690	04646026	001	RC PIPE (CL V)(24 IN)	LF	155.000	3,196.000	0.000	887.46	137,556.30
0695	04646027	001	RC PIPE (CL V)(36 IN)	LF	250.000	71.000	0.000	20.00	5,000.00
0700	04646029	001	RC PIPE (CL V)(48 IN)	LF	400.000	76.000	0.000	76.00	30,400.00
0705	04646059	001	RC PIPE (CL V)(30 IN)	LF	175.000	736.000	0.000	82.00	14,350.00
0710	04646090	001	RC PIPE (CL V)(54 IN)	LF	460.000	30.000	0.000	30.00	13,800.00
0715	04646091	001	RC PIPE (CL V)(33 IN)	LF	225.000	94.000	0.000	63.00	14,175.00

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0720	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	9,500.000	3.000	0.000	0.50	4,750.00	
0725	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	10,000.000	1.000	0.000	1.00	10,000.00	
0730	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	12,500.000	3.000	0.000	1.00	12,500.00	
0735	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	6,000.000	62.000	0.000	11.50	69,000.00	
0740	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	8,000.000	26.000	0.000	10.00	80,000.00	
0750	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	10,000.000	7.000	0.000	2.00	20,000.00	
0755	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	11,000.000	3.000	0.000	1.00	11,000.00	
0760	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	25,000.000	10.000	0.000	8.00	200,000.00	
0765	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	6,000.000	3.000	0.000	1.00	6,000.00	
0775	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	6,000.000	9.000	0.000	0.50	3,000.00	
0780	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	7,000.000	25.000	0.000	6.00	42,000.00	
0785	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	7,000.000	20.000	0.000	4.50	31,500.00	
0790	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	8,000.000	97.000	0.000	25.50	204,000.00	
0805	04656035	001	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	7,500.000	5.000	0.000	0.50	3,750.00	
0810	04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	8,000.000	5.000	0.000	0.50	4,000.00	
0815	04656037	001	INLET (COMPL)(PCU)(5FT)(NONE)	EA	11,000.000	2.000	0.000	1.00	11,000.00	
0820	04656038	001	INLET (COMPL)(PCU)(5FT)(LEFT)	EA	12,000.000	2.000	0.000	1.00	12,000.00	
0825	04656039	001	INLET (COMPL)(PCU)(5FT)(RIGHT)	EA	12,000.000	2.000	0.000	0.50	6,000.00	
0830	04656040	001	INLET (COMPL)(PCU)(5FT)(BOTH)	EA	12,000.000	1.000	0.000	0.50	6,000.00	
0835	04656042	001	INLET (COMPL)(PCU)(6FT)(LEFT)	EA	12,000.000	1.000	0.000	0.50	6,000.00	
0840	04656043	001	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	12,000.000	1.000	0.000	0.50	6,000.00	
0845	04656044	001	INLET (COMPL)(PCU)(6FT)(BOTH)	EA	12,000.000	1.000	0.000	0.50	6,000.00	
0850	04656048	001	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	4,000.000	3.000	0.000	0.50	2,000.00	
0855	04656052	001	INLET (COMPL)(POD)(SFG)(4FTX4FT)	EA	5,000.000	1.000	0.000	1.00	5,000.00	
0870	04656074	001	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	10,000.000	7.000	0.000	2.00	20,000.00	
0880	04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	25,000.000	3.000	0.000	4.50	112,500.00	
0885	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	6,000.000	6.000	0.000	3.50	21,000.00	
0890	04656127	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	8,317.590	15.000	0.000	7.00	58,223.13	
0895	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	8,000.000	42.000	0.000	16.00	128,000.00	
0900	04656129	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX3FT)	EA	6,000.000	17.000	0.000	7.00	42,000.00	
0905	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	8,000.000	10.000	0.000	12.00	96,000.00	
0915	04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	11,000.000	11.000	0.000	5.00	55,000.00	
0925	04656142	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	12,000.000	5.000	0.000	2.00	24,000.00	
0930	04656143	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX3FT)	EA	17,000.000	1.000	0.000	1.00	17,000.00	
0935	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,000.000	16.000	0.000	2.50	12,500.00	
0945	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	8,000.000	262.000	0.000	29.50	236,000.00	
0950	04656149	001	INLET (COMPL)(PAZD)(SL)(3FTX3FT)	EA	5,500.000	9.000	0.000	2.50	13,750.00	
0960	04656154	001	INLET (COMPL)(PAZD)(RC)(5FTX5FT)	EA	9,500.000	2.000	0.000	2.00	19,000.00	
0965	04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	9,500.000	10.000	0.000	4.50	42,750.00	
0970	04656206	001	INLET (COMPL)(TY C)(1 GRATE)	EA	7,500.000	1.000	0.000	1.00	7,500.00	
0985	04656673	001	JCT BOX(CIP)(SPL)(COMPL)(12FTX7FT)	EA	25,000.000	1.000	0.000	1.00	25,000.00	
0995	04656677	001	JCT BOX(CIP)(SPL)(COMPL)(22FTX19FT)	EA	65,000.000	1.000	0.000	0.90	58,500.00	
1005	04666011	000	HEADWALL (CH - FW - 0) (DIA= 48 IN)	EA	9,418.830	1.000	0.000	1.00	9,418.83	
1020	04666136	000	HEADWALL (CH - PW - S) (DIA= 48 IN)	EA	14,418.820	2.000	1.000	1.00	14,418.82	
1034	04666179		WINGWALL (PW - 1) (HW=4 FT)	EA	12,195.750	0.000	1.000	1.00	12,195.75	
			ADDED BY CO#06 FOR CULVERT 18							
1035	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	12,418.820	2.000	0.000	2.00	24,837.64	
1040	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	30,418.830	1.000	1.000	1.00	30,418.83	

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1070	04676182	000	SET (TY I)(S= 5 FT)(HW= 5 FT)(4:1) (C)	EA	12,209.410	1.000	0.000	1.00	12,209.41	
1080	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,000.000	1.000	0.000	3.00	6,000.00	
1085	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,000.000	3.000	0.000	3.00	6,000.00	
1090	04676392	000	SET (TY II) (24 IN) (RCP) (5: 1) (C)	EA	2,000.000	2.000	0.000	1.00	2,000.00	
1100	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,000.000	1.000	0.000	1.00	2,000.00	
1115	04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	5,000.000	1.000	0.000	1.00	5,000.00	
1160	04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	750.000	328.000	0.000	81.00	60,750.00	
1165	04766029	000	JACK BOR OR TUN PIPE(42 IN)(RC)(CL III)	LF	1,000.000	159.000	0.000	159.00	159,000.00	
1168	04766034	000	JACK BOR OR TUN PIPE(48 IN)(RC)(CL III)	LF	2,549.410	0.000	88.000	88.00	224,348.10	
			ADDED BY CHANGE ORDER 004							
1180	04766074	000	JACK BOR TUN BOX CULV (5 FT X 5 FT)	LF	2,500.000	148.000	0.000	148.00	370,000.00	
1185	04766079	000	JACK BOR TUN BOX CULV (6 FT X 5 FT)	LF	2,600.000	60.000	0.000	54.00	140,400.00	
1190	04766082	000	JACK BOR TUN BOX CULV (7 FT X 3 FT)	LF	2,700.000	178.000	0.000	96.00	259,200.00	
1220	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	64.400	1,716.000	1,807.000	896.00	57,702.40	
1225	04966002	000	REMOV STR (INLET)	EA	1,000.000	112.000	0.000	15.00	15,000.00	
1230	04966003	000	REMOV STR (MANHOLE)	EA	1,000.000	11.000	0.000	1.00	1,000.00	
1235	04966004	000	REMOV STR (SET)	EA	1,000.000	45.000	0.000	11.00	11,000.00	
1240	04966005	000	REMOV STR (WINGWALL)	EA	3,500.000	29.000	0.000	16.00	56,000.00	
1245	04966006	000	REMOV STR (HEADWALL)	EA	3,500.000	48.000	2.000	17.00	59,500.00	
1250	04966007	000	REMOV STR (PIPE)	LF	50.000	21,719.000	178.000	4,686.00	234,300.00	
1255	04966008	000	REMOV STR (BOX CULVERT)	LF	80.000	2,784.000	0.000	1,390.00	111,200.00	
1265	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	174,000.000	9.000	0.000	1.00	174,000.00	
1275	04966025	000	REMOV STR (APPROACH SLAB)	EA	1,818.300	29.000	0.000	2.00	3,636.60	
1280	04966041	000	REMOV STR (LARGE)	EA	4,573.430	1.000	0.000	1.00	4,573.43	
1295	04966087	000	REMOV STR (DRAINAGE FLUME)	EA	4,448.680	2.000	0.000	1.00	4,448.68	
1310	04966107	000	REMOVE STR (SOUNDWALL)	LF	17.380	1,841.000	0.000	960.00	16,684.80	
1315	05006001	000	MOBILIZATION	LS	59,160,000.000	1.000	0.000	0.90	53,244,000.00	
1320	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	85,000.000	58.000	0.000	14.80	1,258,000.00	
1325	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	54.100	4,400.000	0.000	629.00	34,028.90	
1330	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	128.340	665.000	0.000	468.00	60,063.12	
1335	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	25.270	5,065.000	0.000	155.00	3,916.85	
1340	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	36.700	4,712.000	0.000	1,142.44	41,927.41	
1345	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	10.120	4,712.000	0.000	916.00	9,269.88	
1350	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.140	39,636.000	0.000	18,116.00	111,232.24	
1355	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.880	39,636.000	0.000	4,871.00	9,157.48	
1360	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.710	22,555.000	0.000	1,939.66	13,015.12	
1365	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.830	22,555.000	0.000	349.00	638.67	
1370	05086001	000	CONSTRUCTING DETOURS	SY	127.000	130,783.000	0.000	85,386.18	10,844,044.86	
1380	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	85.000	110,820.000	0.000	104,940.00	8,919,900.00	
1385	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	85.000	15,800.000	0.000	11,060.00	940,100.00	
1390	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	85.000	980.000	0.000	540.00	45,900.00	
1395	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	14.010	285,150.000	0.000	58,900.00	825,189.00	
1400	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.780	29,600.000	0.000	4,980.00	38,744.40	
1405	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	18.590	940.000	0.000	140.00	2,602.60	
1440	05146015	000	PERM CTB (F-SHAPE) (TY 3)	LF	463.720	692.000	0.000	461.00	213,774.92	
1475	05296005	000	CONC CURB (MONO) (TY II)	LF	2.510	49,729.000	0.000	7,240.66	18,174.06	
1495	05306004	000	DRIVEWAYS (CONC)	SY	104.530	11,669.000	0.000	726.59	75,950.77	
1500	05316002	000	CONC SIDEWALKS (5")	SY	78.160	17,537.000	0.000	1,769.89	138,334.60	

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1525	05316010	000	CURB RAMPS (TY 7)	EA	4,573.240	17.000	0.000	2.00	9,146.48	
1570	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	24.980	6,900.000	0.000	187.50	4,683.75	
1575	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,299.000	46.000	0.000	1.00	2,299.00	
1585	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,269.000	17.000	0.000	1.00	1,269.00	
1590	05406017	001	MTL BM GD FEN (LONG SPAN SYSTEM)	LF	23.250	50.000	0.000	50.00	1,162.50	
1605	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	22,796.000	0.000	10,803.75	21,607.50	
1610	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	200.000	46.000	0.000	14.00	2,800.00	
1615	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	200.000	21.000	0.000	10.00	2,000.00	
1620	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	200.000	8.000	0.000	5.00	1,000.00	
1625	05426005	000	RM MTL BM GD FEN TRANS (T101)	EA	200.000	45.000	0.000	10.00	2,000.00	
1630	05436021	000	REMOVE CABLE BARRIER	LF	7.500	5,262.000	0.000	5,262.00	39,465.00	
1635	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,075.000	66.000	0.000	2.00	6,150.00	
1640	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	200.000	78.000	0.000	33.00	6,600.00	
1645	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,125.000	192.000	0.000	37.00	41,625.00	
1675	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,275.000	76.000	0.000	90.00	654,750.00	
1685	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	581.000	100.000	0.000	96.00	55,776.00	
1690	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	581.000	45.000	0.000	42.00	24,402.00	
1725	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.020	21,345.000	515.000	525.00	9,460.50	
1730	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	36.210	7,480.000	1,400.000	840.00	30,416.40	
1735	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	26.230	35,300.000	0.000	145.00	3,803.35	
1740	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	30.020	13,795.000	0.000	90.00	2,701.80	
1780	06186070	000	CONDT (RM) (2")	LF	61.650	445.000	520.000	520.00	32,058.00	
1795	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.650	7,610.000	200.000	435.00	1,152.75	
1800	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.750	48,060.000	5,355.000	5,445.00	14,973.75	
1805	06206009	000	ELEC CONDR (NO.6) BARE	LF	3.250	22,735.000	560.000	50.00	162.50	
1810	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	3.000	47,170.000	1,220.000	200.00	600.00	
1815	06206011	000	ELEC CONDR (NO.4) BARE	LF	3.250	8,185.000	430.000	390.00	1,267.50	
1820	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.500	16,990.000	960.000	880.00	3,080.00	
1826	06206015		ELEC CONDR (NO.2) BARE	LF	4.550	0.000	1,295.000	1,295.00	5,892.25	
			TEMPORARY ITS CHANGE ORDER							
1830	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	4.900	1,520.000	2,590.000	2,590.00	12,691.00	
1855	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	2,447.000	118.000	0.000	1.00	2,447.00	
1872	06256003		ZINC-COAT STL WIRE STRAND (3/8")	LF	14.750	0.000	9,765.000	9,745.00	143,738.75	
			TEMPORARY ITS CHANGE ORDER							
1873	06276002		TIMBER POLE (CL 2) 40 FT	EA	2,945.250	0.000	54.000	54.00	159,043.50	
			TEMPORARY ITS CHANGE ORDER							
1874	06276003		TIMBER POLE (CL 2) 50 FT	EA	3,260.250	0.000	4.000	5.00	16,301.25	
			TEMPORARY ITS CHANGE ORDER							
2070	06506045	000	INS OH SN SUP(40 FT CANT)	EA	73,380.000	7.000	0.000	1.00	73,380.00	
2090	06506089	000	INS OH SN SUP(80 FT BRDG)	EA	76,300.000	3.000	0.000	1.00	76,300.00	
2095	06506094	000	INS OH SN SUP(85 FT BRDG)	EA	87,665.000	2.000	-1.000	1.00	87,665.00	
2115	06506204	000	REMOVE OVERHD SIGN SUP	EA	8,935.000	15.000	0.000	4.75	42,441.25	
2140	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	25.000	98.000	0.000	4.00	100.00	
2155	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	4.000	3,895.000	0.000	1,170.00	4,680.00	
2160	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	4.000	77,853.000	0.000	59,815.75	239,263.00	
2165	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	0.800	686.000	0.000	256.50	205.20	
2170	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	353,147.000	0.000	172,216.47	137,773.18	

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2175	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.600	71,464.000	0.000	28,412.00	45,459.20
2180	06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	3.800	5,925.000	0.000	2,030.00	7,714.00
2185	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.800	2,750.000	0.000	261.00	991.80
2190	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	4.150	557.000	0.000	22.00	91.30
2195	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	190.000	17.000	0.000	15.00	2,850.00
2200	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	250.000	17.000	0.000	14.00	3,500.00
2210	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	398,381.000	0.000	189,313.11	151,450.49
2355	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.330	123,733.000	0.000	68,786.00	22,699.38
2360	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.370	29,933.000	0.000	30,718.00	11,365.66
2365	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.400	22,061.000	0.000	16,117.00	6,446.80
2370	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.430	5,211.000	0.000	1,646.00	707.78
2371	06776008		ELIM EXT PAV MRK & MRKS (ARROW) ADDED AS CHANGE ORDER	EA	119.170	0.000	26.000	14.00	1,668.38
2372	06776012		ELIM EXT PAV MRK & MRKS (WORD) ADDED AS CHANGE ORDER	EA	199.720	0.000	11.000	4.00	798.88
2375	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	2.000	48,987.000	0.000	43,023.00	86,046.00
2563	06906078		INSTL DOWN GUY W/GUARD TEMPORARY ITS CHANGE ORDER	EA	1,078.350	0.000	10.000	10.00	10,783.50
2565	07306107	000	FULL - WIDTH MOWING	CYC	6,000.000	26.000	0.000	1.00	6,000.00
2570	07346002	000	LITTER REMOVAL	CYC	1,000.000	34.000	0.000	1.00	1,000.00
2595	30776001	000	SP MIXES SP-B PG64-22	TON	124.110	88,996.000	0.000	17,830.69	2,212,966.95
2600	30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	164.010	10,936.000	0.000	2,928.99	480,383.65
2605	30776041	000	SP MIXES SP-D PG64-22	TON	143.470	19,632.000	0.000	907.40	130,184.68
2610	30776075	000	TACK COAT	GAL	5.000	25,947.000	0.000	1,554.30	7,771.50
2630	40216001	000	TIP TESTING(DRILL SHAFT)	EA	5,018.180	129.000	0.000	96.00	481,745.28
2645	50626001	000	PATCHING MILLED CONCRETE RUMBLE STRIPS	LF	5.000	6,194.000	0.000	6,194.00	30,970.00
2650	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	19,485.000	15.000	0.000	12.00	233,820.00
2655	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.790	44,505.000	1,745.000	1,700.00	4,743.00
2658	60076017		FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER) TEMPORARY ITS CHANGE ORDER	LF	3.870	0.000	3,650.000	3,650.00	14,125.50
2661	60076030		FO CBL (6 SMF)(AERIAL) TEMPORARY ITS CHANGE ORDER	LF	7.880	0.000	505.000	505.00	3,979.40
2662	60076076		FO CBL (144 SMF)(AERIAL) TEMPORARY ITS CHANGE ORDER	LF	11.730	0.000	9,510.000	9,510.00	111,552.30
2663	60076087		FO SPLICE ENCLOSURE (TYPE 1) TEMPORARY ITS CHANGE ORDER	EA	2,529.450	0.000	4.000	4.00	10,117.80
2664	60076094		FIBER OPTIC FUSION SPLICE TEMPORARY ITS CHANGE ORDER	EA	65.570	0.000	240.000	240.00	15,736.80
2670	60086047	000	RELOCATE EXISTING COMMUNICATION CABINET	EA	37,640.000	1.000	0.000	2.00	75,280.00
2675	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	7,690.000	13.000	0.000	7.00	53,830.00
2680	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	34.800	17,655.000	130.000	130.00	4,524.00
2685	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	36.010	6,400.000	3,925.000	3,365.00	121,173.65
2690	60276003	000	CONDUIT (PREPARE)	LF	7.200	4,755.000	0.000	120.00	864.00
2700	60276008	000	GROUND BOX (PREPARE)	EA	973.000	20.000	0.000	5.00	4,865.00
2705	60326001	000	SYSTEM INTEGRATION	LS	70,330.000	1.000	0.000	1.00	70,330.00
2710	60626042	000	RELOCATE ITS RADIO	EA	5,995.000	17.000	2.000	8.00	47,960.00
2725	60646027	001	ITS POLE (40 FT)(REM)	EA	1,165.000	4.000	0.000	1.00	1,165.00

CATEGORY		001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2730	60646062	001	ITS POLE (60 FT)(REL)	EA	6,445.000	10.000	0.000	3.00	19,335.00	
2733	60646088		ITS POLE MNT CAB (TY 3)(CONF 1) TEMPORARY ITS CHANGE ORDER	EA	9,240.000	0.000	1.000	1.00	9,240.00	
2735	60646090	001	ITS POLE MNT CAB (TY 3)(CONF 1)(REL)	EA	3,590.000	9.000	0.000	4.00	14,360.00	
2750	61856002	002	TMA (STATIONARY)	DAY	283.990	4,500.000	0.000	251.00	71,281.49	
2755	61856005	002	TMA (MOBILE OPERATION)	DAY	777.890	1,050.000	0.000	138.00	107,348.82	
2765	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	6,345.000	33.000	0.000	11.00	69,795.00	
2770	61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	8,446.000	3.000	0.000	2.00	16,892.00	
2775	61866025	000	REMOVE ITS GROUND BOX	EA	871.000	25.000	0.000	1.00	871.00	
2780	63046006	000	ITS RVSD (DC & WWA) (RELOCATE)	EA	6,055.000	14.000	0.000	4.00	24,220.00	
2810	64766001	000	REMOVE HIGH MAST LIGHTING ASSEMBLY	EA	9,905.000	10.000	0.000	8.00	79,240.00	
2815	64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	103,000.000	1.000	0.000	1.00	103,000.00	
5825	96086001		UNIQUE CHANGE ORDER ITEM 1 TEMPORARY ITS CHANGE ORDER	DOL	76,366.340	0.000	1.000	1.00	76,366.34	
5826	96086002		UNIQUE CHANGE ORDER ITEM 2 TEMPORARY ITS CHANGE ORDER	DOL	92,925.000	0.000	1.000	1.00	92,925.00	
5827	96086003		UNIQUE CHANGE ORDER ITEM 3 Added by CO#09 - Pay by invoice	DOL	1.000	0.000	99,000.000	27,592.21	27,592.21	
								Category Subtotal	\$169,061,530.72	

CATEGORY		002		DESCRIPTION	BRIDGE: 180570009502005 [US 80 WB FR @ STREAM 2					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2865	04626077	002	CONC BOX CULV (10 FT X 9 FT)(EXTEND)	LF	1,100.000	90.000	0.000	90.00	99,000.00	
2870	04666270	000	WINGWALL(PW-1)(HW=19FT)(MOD)	EA	650,730.580	1.000	0.000	0.90	585,657.52	
								Category Subtotal	\$684,657.52	

CATEGORY		003		DESCRIPTION	BRIDGE: 180570009502007 [US 80 WB FR @ W FORK S					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2935	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	50.000	0.000	50.00	14,477.00	
2940	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	125.000	0.000	125.00	50,070.00	
2945	04206020	001	CL C CONC (ABUT)(HPC)(EXTEND)	CY	2,258.010	28.600	0.000	28.60	64,579.09	
2950	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	38.380	1,900.000	0.000	1,900.00	72,922.00	
2955	04256039	001	PRESTR CONC GIRDER (TX54)	LF	210.820	300.520	0.000	300.52	63,355.63	
2960	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	126.700	0.000	126.70	9,412.54	
2965	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	43.000	0.000	43.00	10,668.73	
								Category Subtotal	\$285,484.99	

CATEGORY		004		DESCRIPTION	BRIDGE: 180570009502216 [US 80 WB FR @ NORTH ME					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3020	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	79.000	0.000	79.00	22,873.66	
3025	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	435.000	0.000	436.97	175,033.90	
3030	04206020	001	CL C CONC (ABUT)(HPC)(EXTEND)	CY	2,258.010	32.200	0.000	32.20	72,707.92	

CATEGORY 004 DESCRIPTION BRIDGE: 180570009502216 [US 80 WB FR @ NORTH ME

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3035	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	18.700	0.000	18.60	32,450.12
3040	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	9.200	0.000	9.20	21,467.28
3050	04256037	001	PRESTR CONC GIRDER (TX40)	LF	195.480	625.170	0.000	625.17	122,208.23
Category Subtotal									\$446,741.11

CATEGORY 005 DESCRIPTION BRIDGE: 180570009502245 [US 80 @ BELT LINE RD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3115	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	563.000	0.000	563.00	225,515.28
3125	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	19.500	0.000	19.40	33,845.82
3130	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	14.600	0.000	15.20	35,467.68
Category Subtotal									\$294,828.78

CATEGORY 006 DESCRIPTION BRIDGE: 180570009502422 [US 80 UNDERPASS AT N G/

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3200	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	1,793.000	0.000	351.00	140,596.56
Category Subtotal									\$140,596.56

CATEGORY 007 DESCRIPTION BRIDGE: 180570009502423 [US 80 UNDERPASS AT N G/

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3305	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	1,812.000	0.000	1,566.72	627,565.36
3315	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	151.700	0.000	151.70	201,401.47
Category Subtotal									\$828,966.83

CATEGORY 008 DESCRIPTION BRIDGE: 180570009502424 [WB US 80 TO SB IH 635 DIF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3415	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	498.000	0.000	398.00	206,713.24
3420	04166008	000	DRILL SHAFT (60 IN)	LF	1,116.600	286.000	0.000	286.00	319,347.60
3425	04166051	000	DRILL SHAFT (120 IN)	LF	3,152.740	541.000	0.000	296.00	933,211.04
3430	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	49.500	0.000	15.00	19,914.45
3435	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	325.800	0.000	62.80	103,946.56
3440	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	876.400	0.000	223.10	344,783.20
3445	04206045	001	CL C CONC (FOOTING)(MASS)	CY	1,273.170	200.000	0.000	150.00	190,975.50
Category Subtotal									\$2,118,891.59

CATEGORY 009 DESCRIPTION BRIDGE: 180570009502425 [EB US 80 TO NB IH 635 DIR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3535	04166051	000	DRILL SHAFT (120 IN)	LF	3,152.740	951.000	0.000	167.00	526,507.58
Category Subtotal									\$526,507.58

CATEGORY 010 DESCRIPTION BRIDGE: 180570009502426 [WB US 80 FRONTAGE RD A

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3625	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	123.000	0.000	114.53	33,161.02
3630	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	492.000	0.000	493.36	256,241.32
3635	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	85.000	0.000	85.20	113,114.07
3650	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	1,074.080	0.000	1,074.08	244,353.20
Category Subtotal									\$646,869.61

CATEGORY 011 DESCRIPTION BRIDGE: 180570009502427 [EB US 80 FRONTAGE RD A

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3720	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	114.000	0.000	114.00	33,007.56
3725	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	400.000	0.000	418.00	217,100.84
3730	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	81.400	0.000	81.40	108,069.08
3735	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	7,100.000	0.000	7,100.00	202,634.00
3740	04226014	000	BRIDGE SIDEWALK (HPC)	SF	12.430	1,034.000	0.000	1,340.80	16,666.14
3745	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	1,076.430	0.000	1,076.43	244,887.83
3755	04506005	001	RAIL (TY T221)(HPC)	LF	146.300	168.700	0.000	168.70	24,680.81
3760	04506031	001	RAIL (TY C221)(HPC)	LF	206.490	151.800	0.000	151.80	31,345.18
3765	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	108.000	0.000	108.00	26,795.88
Category Subtotal									\$905,187.32

CATEGORY 012 DESCRIPTION BRIDGE: 180570009502429 [EB US 80 TO SB IH 635 DIR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3815	04166051	000	DRILL SHAFT (120 IN)	LF	3,152.740	714.000	0.000	620.00	1,954,698.80
3820	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	317.600	0.000	39.70	65,711.44
3825	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	539.400	0.000	407.50	629,758.65
3830	04206185	001	CL F CONC (CAP)(INVT)(HPC)(MASS)	CY	2,001.140	126.000	0.000	63.00	126,071.82
Category Subtotal									\$2,776,240.71

CATEGORY 015 DESCRIPTION BRIDGE: 180570009502432 [CULVERT LAYOUT 2B8]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4065	04006005	000	CEM STABIL BKFL	CY	161.740	119.000	0.000	77.35	12,510.59
4070	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	363.000	0.000	200.00	200.00
4075	04626016	002	CONC BOX CULV (7 FT X 5 FT)	LF	650.000	1,116.000	0.000	771.00	501,150.00
4080	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	30,418.830	1.000	0.000	1.00	30,418.83
4085	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	46,418.830	1.000	0.000	1.00	46,418.83
Category Subtotal									\$590,698.25

CATEGORY 016 DESCRIPTION BRIDGE: 180570009502433 [WB US 80 TO NB IH 635 DIR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4140	04166051	000	DRILL SHAFT (120 IN)	LF	3,152.740	1,278.000	0.000	887.00	2,796,480.38
4150	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	406.400	0.000	152.40	252,252.48

CATEGORY 016 DESCRIPTION BRIDGE: 180570009502433 [WB US 80 TO NB IH 635 DIF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4155	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	815.100	0.000	332.80	514,315.77
4160	04206185	001	CL F CONC (CAP)(INVT)(HPC)(MASS)	CY	2,001.140	171.400	0.000	85.70	171,497.70
Category Subtotal									\$3,734,546.33

CATEGORY 018 DESCRIPTION BRIDGE: 180570237402700 [SB IH 635 TO EB US 80 DIR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4290	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	440.000	0.000	410.79	213,356.11
4295	04166008	000	DRILL SHAFT (60 IN)	LF	1,116.600	1,550.000	0.000	1,384.68	1,546,133.69
4300	04166051	000	DRILL SHAFT (120 IN)	LF	3,152.740	820.000	0.000	773.44	2,438,455.22
4305	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	42.400	0.000	21.70	28,809.58
4310	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	974.200	0.000	730.80	1,209,620.16
4315	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	1,729.300	0.000	1,756.00	2,713,757.53
4320	04206045	001	CL C CONC (FOOTING)(MASS)	CY	1,273.170	855.500	0.000	744.40	947,747.75
4325	04206128	001	CL K CONC (MISC)	CY	2,453.090	8.100	0.000	8.10	19,870.03
4330	04206189	001	CL F CONC (PT CAP)(INVT)(HPC)(MASS)	CY	2,165.740	381.700	0.000	381.70	826,662.96
4335	04206197	001	CL C CONC (CAP)(STRDL)(HPC)(MASS)	CY	1,290.810	59.000	0.000	59.00	76,157.79
4340	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	108,061.000	0.000	25,647.00	731,965.38
4345	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	16,088.050	0.000	6,826.27	1,552,976.43
4350	04266007	005	PT FOR CAP	EA	80,464.710	2.000	0.000	2.00	160,929.42
4360	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	282.900	442.000	0.000	215.00	60,823.50
Category Subtotal									\$12,527,265.55

CATEGORY 019 DESCRIPTION BRIDGE: 180570237402701 [NB IH 635 TO EB US 80 DIR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4410	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	273.000	0.000	281.46	146,184.70
4415	04166051	000	DRILL SHAFT (120 IN)	LF	3,152.740	409.000	0.000	354.47	1,117,551.75
4420	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	30.300	0.000	15.40	20,445.50
4425	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	142.100	0.000	142.10	235,203.92
4430	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	252.400	0.000	210.70	325,619.99
4435	04206185	001	CL F CONC (CAP)(INVT)(HPC)(MASS)	CY	2,001.140	126.200	0.000	63.10	126,271.93
4440	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	27,109.000	0.000	9,723.00	277,494.42
4445	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	3,812.150	0.000	2,398.72	545,708.80
4455	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	282.900	108.000	0.000	27.00	7,638.30
Category Subtotal									\$2,802,119.31

CATEGORY 021 DESCRIPTION BRIDGE: 180570237402703 [SB IH 635 TO WB US 80 DIF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4605	04166051	000	DRILL SHAFT (120 IN)	LF	3,152.740	658.000	0.000	608.00	1,916,865.92
4615	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	312.500	0.000	284.20	470,407.84
4620	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	484.100	0.000	439.00	678,439.38
4630	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	4,648.860	0.000	3,971.61	903,541.28
Category Subtotal									\$3,969,254.42

CATEGORY 022 DESCRIPTION BRIDGE: 180570237402704 [NB IH 635 TO WB US 80 DIF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4690	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	140.000	0.000	140.00	40,535.60
4695	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	360.000	0.000	366.07	190,129.44
4700	04166008	000	DRILL SHAFT (60 IN)	LF	1,116.600	2,152.000	0.000	1,758.55	1,963,596.93
4705	04166010	000	DRILL SHAFT (72 IN)	LF	1,285.630	100.000	0.000	100.95	129,784.35
4710	04166051	000	DRILL SHAFT (120 IN)	LF	3,152.740	425.000	0.000	425.28	1,340,797.27
4715	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	61.200	0.000	61.20	81,250.96
4720	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	1,212.000	0.000	1,069.00	1,769,408.80
4725	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	2,121.500	0.000	1,806.40	2,791,646.68
4730	04206045	001	CL C CONC (FOOTING)(MASS)	CY	1,273.170	994.400	0.000	772.20	983,141.88
4735	04206128	001	CL K CONC (MISC)	CY	2,453.090	4.500	0.000	4.50	11,038.91
4740	04206185	001	CL F CONC (CAP)(INVT)(HPC)(MASS)	CY	2,001.140	85.600	0.000	85.60	171,297.58
4745	04206189	001	CL F CONC (PT CAP)(INVT)(HPC)(MASS)	CY	2,165.740	113.100	0.000	113.10	244,945.19
4750	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	115,122.000	0.000	56,800.00	1,621,072.00
4755	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	15,673.060	0.000	11,482.22	2,612,205.06
4760	04266007	005	PT FOR CAP	EA	80,464.710	1.000	0.000	1.00	80,464.71
4765	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	5,893.100	0.000	2,250.00	167,152.50
4770	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	282.900	489.000	0.000	263.00	74,402.70

Category Subtotal \$14,272,870.56

CATEGORY 023 DESCRIPTION BRIDGE: 180570237402705 [IH 635 UNDERPASS AT EB I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4820	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	803.000	0.000	803.45	321,829.93
4825	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	29.600	0.000	29.60	39,297.85
4830	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	78.500	0.000	78.50	136,953.45
4835	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	127.500	0.000	127.50	297,508.50
4840	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	16,827.000	0.000	16,827.00	480,242.58
4845	04256036	001	PRESTR CONC GIRDER (TX34)	LF	189.970	2,322.920	0.000	2,322.92	441,285.11
4850	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	934.800	0.000	934.80	69,446.29
4855	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	141.000	0.000	141.00	34,983.51

Category Subtotal \$1,821,547.22

CATEGORY 024 DESCRIPTION BRIDGE: 180570237402706 [IH 635 UNDERPASS AT WB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4905	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	923.000	0.000	923.00	369,716.87
4910	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	30.000	0.000	30.00	39,828.91

Category Subtotal \$409,545.78

CATEGORY 028 DESCRIPTION BRIDGE: 180570237402710 [IH 635 UNDERPASS AT EB I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5265	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	110.000	0.000	55.00	15,924.70
5270	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	654.000	0.000	282.00	112,957.92

Category Subtotal \$128,882.62

CATEGORY 029 DESCRIPTION BRIDGE: 180570237402712 [TOWNE CENTRE DR U TUF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5355	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	300.000	0.000	321.65	128,840.12
5360	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	158.000	0.000	158.00	82,062.04
5365	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	38.400	0.000	36.70	48,724.02
5370	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	16.900	0.000	16.90	29,484.25
5375	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	13.300	0.000	13.30	31,034.22
5380	04206044	001	CL C CONC (FOOTING)(HPC)	CY	2,194.240	5.600	0.000	5.60	12,287.74
5385	04206074	001	CL C CONC (MISC)	CY	2,629.320	29.300	0.000	29.30	77,039.08
5390	04206138	001	CL C CONC (VEH DEFL WALL)	CY	1,073.560	18.700	0.000	18.70	20,075.57
5395	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	7,370.000	0.000	7,370.00	210,339.80
5400	04346006	000	ELASTOMERIC BEARING (EE3)	EA	2,208.000	8.000	0.000	8.00	17,664.00
5405	04346014	000	ELASTOMERIC BEARING (EF3)	EA	2,207.000	8.000	0.000	8.00	17,656.00
5410	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.150	354,386.000	0.000	354,386.00	761,929.90
5415	04506036	001	RAIL (TY C411)	LF	279.840	362.000	0.000	164.42	46,011.29
5425	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	61.000	0.000	61.00	15,134.71
5430	04546021	000	TYPE A JOINT	LF	32.300	38.000	0.000	72.14	2,330.12
Category Subtotal									\$1,500,612.86

CATEGORY 030 DESCRIPTION BRIDGE: 180570237402713 [GROSS RD U-TURN]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5480	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	348.000	0.000	348.00	100,759.92
5485	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	165.000	0.000	165.00	66,092.40
5490	04166006	000	DRILL SHAFT (48 IN)	LF	616.720	352.000	0.000	352.00	217,085.44
Category Subtotal									\$383,937.76

CATEGORY 031 DESCRIPTION BRIDGE: 180570237402714 [CULVERT 16]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5600	04626066	002	CONC BOX CULV (8 FT X 7 FT)(EXTEND)	LF	800.000	195.000	0.000	195.00	156,000.00
5605	04666173	000	WINGWALL (PW - 1) (HW=12 FT)	EA	100,418.830	1.000	0.000	1.00	100,418.83
5610	04666174	000	WINGWALL (PW - 1) (HW=13 FT)	EA	95,418.830	1.000	0.000	1.00	95,418.84
Category Subtotal									\$351,837.67

CATEGORY 032 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5800	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	200,000.000	0.000	23,879.85	23,879.85
5802	96016001		MATERIAL ON HAND	DOL	1.000	1,000,000.000	0.000	16,709,724.32	16,709,724.32
			Material Received						
5803	96016001		MATERIAL ON HAND	DOL	-1.000	1,000,000.000	0.000	7,767,984.75	-7,767,984.75
			Material Used						
5806	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	10,000.000	0.000	3,848.10	3,848.10
5808	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	100.000	0.000	130.00	26,000.00
			Paid by the EA						

CATEGORY 032 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5814	96066053		LAW ENFORCEMENT PERSONNEL Paid by Invoice	DOL	1.000	2,000,000.000	0.000	645,518.30	645,518.30
5815	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Paid by Invoice	DOL	1.000	1,000,000.000	0.000	133,983.08	133,983.08
5816	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Paid by Invoice	DOL	1.000	2,000,000.000	0.000	367,128.18	367,128.18
5817	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 HAVE Police Report - NonParticipating - Paid by Invoice	DOL	1.000	750,000.000	0.000	222,926.79	222,926.79
5818	96066064		FORCE ACCOUNT - CRASH CUSHION REPAIR #2 DO NOT Have Police Report - Participating - Paid by Invoice	DOL	1.000	500,000.000	0.000	327,625.35	327,625.35
Category Subtotal								\$10,692,649.22	

PROJECT F 2B24(271) CONTROL 237402162

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0100	01046027	000	REMOVING CONC (APPR SLAB)	SY	37.250	781.000	0.000	0.000	0.00
0105	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	55.810	37.000	0.000	0.000	0.00
0130	01056030	000	REMOVING STAB BASE & ASPH PAV (8"-14")	SY	16.190	199.000	0.000	0.000	0.00
0150	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	13.110	1,795.000	0.000	0.000	0.00
0180	01326030	000	EMBANKMENT (FINAL)(DENS CONT)(TY C3)	CY	88.470	6,964.000	0.000	0.000	0.00
0185	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	6.180	437,989.000	0.000	0.000	0.00
0190	01626002	000	BLOCK SODDING	SY	5.150	437,989.000	0.000	0.000	0.00
0206	02476041		FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS) Added by CO#14	CY	138.050	0.000	0.000	0.000	0.00
0245	02606042	000	LIME TRT (EXST MATL)(21")	SY	36.700	16,518.000	0.000	0.000	0.00
0265	03546126	000	PLANE & TEXT ASPH CONC PAV(2 1/4")	SY	2.960	112,748.000	0.000	0.000	0.00
0270	03606002	001	CONC PVMT (CONT REINF - CRCP) (8")	SY	118.080	427.000	0.000	0.000	0.00
0290	03606009	001	CONC PVMT (CONT REINF - CRCP) (15")	SY	135.760	16,970.000	0.000	0.000	0.00
0295	03606027	001	CURB (TYPE II)	LF	2.510	369.000	0.000	0.000	0.00
0325	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	37,719.950	12.000	0.000	0.000	0.00
0335	04166002	000	DRILL SHAFT (24 IN)	LF	291.970	1,931.000	0.000	0.000	0.00
0355	04166007	000	DRILL SHAFT (54 IN)	LF	872.300	35.000	0.000	0.000	0.00
0360	04166008	000	DRILL SHAFT (60 IN)	LF	1,116.600	874.000	0.000	0.000	0.00
0365	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	303.090	42.000	0.000	0.000	0.00
0380	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	816.540	12.000	0.000	0.000	0.00
0400	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	309.000	10.000	0.000	0.000	0.00
0405	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	817.130	12.000	0.000	0.000	0.00
0410	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	921.460	56.000	0.000	0.000	0.00
0415	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	1,014.380	88.000	0.000	0.000	0.00
0420	04206007	001	CL A CONC (FLUME)	CY	633.570	70.000	0.000	0.000	0.00
0450	04236022	005	RETAINING WALL (SOIL NAIL)(FACIA)	SF	105.170	52,576.000	0.000	0.000	0.00
0465	04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	445.610	16.000	34.000	0.000	0.00
0485	04506012	001	RAIL (TY T411)	LF	253.890	243.000	0.000	0.000	0.00
0490	04506016	001	RAIL (TY T552)	LF	411.610	70.000	0.000	0.000	0.00

0495	04506023	001	RAIL (TY SSTR)	LF	69.110	64,708.000	0.000	0.000	0.00
0510	04506037	001	RAIL (TY C411)(HPC)	LF	306.370	835.000	0.000	0.000	0.00
0515	04506051	001	RAIL (HANDRAIL)(TY E)	LF	163.330	442.000	0.000	0.000	0.00
0520	04506052	001	RAIL (HANDRAIL)(TY F)	LF	225.610	980.000	32.000	0.000	0.00
0525	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	77.430	17,697.000	0.000	0.000	0.00
0530	04506093	001	RAIL (TY SSTR)(MOD2)	LF	210.870	504.000	0.000	0.000	0.00
0535	04506103	001	RAIL (TY PR11)	LF	115.470	990.000	0.000	0.000	0.00
0545	04506125	001	RAIL (TY T80PP-TS)	LF	631.860	1,251.000	0.000	0.000	0.00
0550	04506134	001	RAIL (TRAN SSTR TO T80PP)	LF	344.340	210.000	0.000	0.000	0.00
0585	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	525.000	16.000	0.000	0.000	0.00
0595	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	600.000	214.000	0.000	0.000	0.00
0600	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	700.000	290.000	0.000	0.000	0.00
0610	04626040	002	CONC BOX CULV (12 FT X 4 FT)	LF	1,000.000	177.000	-177.000	0.000	0.00
0745	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	7,000.000	1.000	0.000	0.000	0.00
0770	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	7,000.000	3.000	0.000	0.000	0.00
0795	04656033	001	INLET (COMPL)(PCU)(4FT)(NONE)	EA	7,000.000	3.000	0.000	0.000	0.00
0800	04656034	001	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	7,500.000	2.000	0.000	0.000	0.00
0860	04656053	001	INLET (COMPL)(POD)(SFG)(3FTX5FT)	EA	5,000.000	57.000	0.000	0.000	0.00
0865	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	7,000.000	13.000	0.000	0.000	0.00
0875	04656076	001	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	14,000.000	3.000	0.000	0.000	0.00
0910	04656133	001	INLET (COMPL)(PSL)(FG)(4FTX5FT-3FTX5FT)	EA	8,500.000	5.000	0.000	0.000	0.00
0920	04656141	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-4FTX4FT)	EA	11,500.000	1.000	0.000	0.000	0.00
0940	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	7,000.000	6.000	0.000	0.000	0.00
0955	04656152	001	INLET (COMPL)(PAZD)(RC)(3FTX3FT)	EA	6,500.000	1.000	0.000	0.000	0.00
0967	04656179		INLET (COMPL)(TY MSE2)	EA	12,124.350	0.000	0.000	0.000	0.00
			Added by CO#11 for RW(RI) and adjacent CIP Coping						
0975	04656237	001	INLET (RAIL & GRATE) (TY II)	EA	7,000.000	21.000	0.000	0.000	0.00
0980	04656258	001	INLET(COMPL)(EXT)(RAIL & GRATE)(TY II)	EA	12,000.000	23.000	0.000	0.000	0.00
0990	04656675	001	JCT BOX (CIP)(SPL)(COMPL)(16FTX5FT)	EA	20,000.000	1.000	0.000	0.000	0.00
0991	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	60,730.040	0.000	1.000	0.000	0.00
			ADDED BY CO#13 FOR LINE B4						
1000	04666009	000	HEADWALL (CH - FW - 0) (DIA= 36 IN)	EA	5,418.830	1.000	0.000	0.000	0.00
1010	04666052	000	HEADWALL (CH - FW - 45) (DIA= 30 IN)	EA	5,418.830	1.000	0.000	0.000	0.00
1015	04666103	000	HEADWALL (CH - PW - 0) (DIA= 48 IN)	EA	14,418.830	1.000	0.000	0.000	0.00
1025	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	11,418.830	1.000	0.000	0.000	0.00
1030	04666154	000	WINGWALL (FW - 0) (HW=7 FT)	EA	15,418.830	1.000	0.000	0.000	0.00
1045	04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	15,418.820	2.000	0.000	0.000	0.00
1050	04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	22,418.830	3.000	-1.000	0.000	0.00
1055	04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	25,418.830	1.000	0.000	0.000	0.00
1060	04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	32,418.820	2.000	0.000	0.000	0.00
1065	04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	2,209.420	2.000	0.000	0.000	0.00
1075	04676211	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(3:1) (C)	EA	17,209.420	2.000	0.000	0.000	0.00
1095	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,000.000	5.000	0.000	0.000	0.00
1105	04676396	000	SET (TY II) (24 IN) (RCP) (8: 1) (C)	EA	2,000.000	3.000	0.000	0.000	0.00
1110	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	4,000.000	2.000	0.000	0.000	0.00
1120	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	6,000.000	3.000	0.000	0.000	0.00
1125	04676466	000	SET (TY II) (42 IN) (RCP) (6: 1) (P)	EA	6,000.000	1.000	0.000	0.000	0.00
1130	04676497	000	SET (TY II) (60 IN) (RCP) (4: 1) (P)	EA	9,000.000	2.000	0.000	0.000	0.00
1135	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	14.000	0.000	0.000	0.00
1136	04716007		GRATE AND FRAME (BRIDGE DRAIN)	EA	4,710.650	0.000	14.000	0.000	0.00
			Grate and Frame (Bridge Drain) Additional Quantity						
1140	04746003	000	SLOT DRAIN (GAL STL) (15 IN)	LF	400.000	300.000	0.000	0.000	0.00

1145	04746004	000	SLOT DRAIN OUTFALL (GAL STL) (15 IN)	LF	300.000	62.000	0.000	0.000	0.00
1150	04746009	000	SLOT DRAIN (GAL STL) (24 IN)	LF	500.000	30.000	0.000	0.000	0.00
1155	04746010	000	SLOT DRAIN OUTFALL (GAL STL) (24 IN)	LF	350.000	2.000	0.000	0.000	0.00
1170	04766068	000	JACK BOR TUN BOX CULV (4 FT X 3 FT)	LF	1,500.000	100.000	0.000	0.000	0.00
1175	04766073	000	JACK BOR TUN BOX CULV (5 FT X 4 FT)	LF	2,000.000	165.000	0.000	0.000	0.00
1195	04766087	000	JACK BOR TUN BOX CULV (8 FT X 4 FT)	LF	3,000.000	177.000	0.000	0.000	0.00
1200	04796004	000	ADJUSTING MANHOLES (SANITARY)	EA	5,000.000	8.000	0.000	0.000	0.00
1205	04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	1,750.000	6.000	0.000	0.000	0.00
1210	04796006	000	ADJUSTING INLET (CAP)	EA	5,000.000	6.000	0.000	0.000	0.00
1215	04796007	000	ADJUSTING MANHOLES(CAP)	EA	5,000.000	2.000	0.000	0.000	0.00
1260	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	51,547.670	1.000	0.000	0.000	0.00
1270	04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	1,480,000.000	4.000	0.000	0.000	0.00
1285	04966043	000	REMOV STR (SMALL FENCE)	LF	6.200	1,073.000	0.000	0.000	0.00
1290	04966067	000	REMOV STR (TOP OF WALL)	LF	61.020	244.000	0.000	0.000	0.00
1300	04966093	000	REMOV STR (MASONARY)	LF	44.800	56.000	0.000	0.000	0.00
1305	04966100	000	REMOVE STR (GABION)	LF	108.110	137.000	0.000	0.000	0.00
1375	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	107.460	390.000	0.000	0.000	0.00
1410	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	8.200	110,820.000	0.000	0.000	0.00
1415	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	9.820	16,060.000	0.000	0.000	0.00
1420	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	9.820	980.000	0.000	0.000	0.00
1425	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	85.910	9,449.000	0.000	0.000	0.00
1430	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	390.950	472.000	0.000	0.000	0.00
1435	05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	76.380	5,800.000	0.000	0.000	0.00
1445	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	135.910	674.000	0.000	0.000	0.00
1450	05146048	000	PERM CTB (F-SHAPE) (TY 1) (DB)	LF	305.690	608.000	0.000	0.000	0.00
1455	05146656	000	PERM CTB (TRAN SSCB TO CSB)	LF	316.950	100.000	0.000	0.000	0.00
1460	05286006	000	REMOVE AND RELAY PAVERS	SY	80.000	314.000	0.000	0.000	0.00
1465	05296001	000	CONC CURB (TY I)	LF	37.030	241.000	0.000	0.000	0.00
1470	05296004	000	CONC CURB (MONO) (TY I)	LF	50.000	83.000	0.000	0.000	0.00
1480	05296007	000	CONC CURB & GUTTER (TY I)	LF	51.600	810.000	0.000	0.000	0.00
1485	05296008	000	CONC CURB & GUTTER (TY II)	LF	34.790	6,291.000	0.000	0.000	0.00
1490	05296022	000	CONC CURB (DOWEL) (TY II)	LF	30.000	1,477.000	0.000	0.000	0.00
1505	05316003	000	CONC SIDEWALKS (6")	SY	87.440	1,951.000	0.000	0.000	0.00
1510	05316004	000	CURB RAMPS (TY 1)	EA	3,852.800	3.000	0.000	0.000	0.00
1515	05316005	000	CURB RAMPS (TY 2)	EA	4,839.580	6.000	0.000	0.000	0.00
1520	05316006	000	CURB RAMPS (TY 3)	EA	7,382.490	1.000	0.000	0.000	0.00
1530	05316013	000	CURB RAMPS (TY 10)	EA	4,573.100	8.000	0.000	0.000	0.00
1535	05316016	000	CURB RAMPS (TY 21)	EA	5,015.690	5.000	0.000	0.000	0.00
1540	05316056	000	CONC SIDEWALKS (10")	SY	286.880	50.000	0.000	0.000	0.00
1545	05316057	000	CONC SIDEWALK (SPECIAL)(RETAINING WALL)	SF	52.220	348.000	0.000	0.000	0.00
1550	05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.130	21,723.000	0.000	0.000	0.00
1555	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.610	36,822.000	0.000	0.000	0.00
1560	05366002	000	CONC MEDIAN	SY	104.920	1,263.000	0.000	0.000	0.00
1565	05386001	000	RIGHT OF WAY MARKERS	EA	250.000	63.000	0.000	0.000	0.00
1580	05406007	001	MTL BEAM GD FEN TRANS (TL2)	EA	1,225.000	16.000	0.000	0.000	0.00
1595	05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	895.000	9.000	0.000	0.000	0.00
1600	05406039	001	MTL BM GD FEN TRANS (31"-28")(25')	EA	685.000	1.000	0.000	0.000	0.00
1650	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	725.000	78.000	0.000	0.000	0.00
1655	05456006	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	25,500.000	10.000	0.000	0.000	0.00
1660	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	28,750.000	9.000	0.000	0.000	0.00
1665	05456009	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL2)	EA	39,900.000	3.000	0.000	0.000	0.00
1670	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	38,950.000	1.000	0.000	0.000	0.00

1680	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	5,500.000	2.000	0.000	0.000	0.00
1695	06106010	000	REMOVE RD IL ASM (U/P)	EA	871.000	48.000	0.000	0.000	0.00
1700	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,757.000	69.000	0.000	0.000	0.00
1705	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,848.000	6.000	0.000	0.000	0.00
1710	06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	60,287.000	38.000	0.000	0.000	0.00
1715	06146006	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	31,722.000	9.000	0.000	0.000	0.00
1720	06146015	000	LED HI MST IL AM(6 FIXT)ASYM(TY B)SHLD	EA	32,431.000	29.000	0.000	0.000	0.00
1745	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	83.600	320.000	0.000	0.000	0.00
1750	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	45.100	145.000	0.000	0.000	0.00
1755	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	47.300	925.000	0.000	0.000	0.00
1760	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	82.500	825.000	0.000	0.000	0.00
1765	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	49.500	445.000	0.000	0.000	0.00
1770	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	85.800	635.000	0.000	0.000	0.00
1775	06186062	000	CONDT (RM) (3/4")	LF	39.450	3,990.000	0.000	0.000	0.00
1785	06206003	000	ELEC CONDR (NO.12) BARE	LF	2.250	3,990.000	0.000	0.000	0.00
1790	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.350	8,460.000	0.000	0.000	0.00
1825	06206015	000	ELEC CONDR (NO.2) BARE	LF	8.050	300.000	0.000	0.000	0.00
1835	06206021	000	ELEC CONDR (NO.2/0) BARE	LF	8.050	1,835.000	0.000	0.000	0.00
1840	06206022	000	ELEC CONDR (NO.2/0) INSULATED	LF	5.500	3,025.000	0.000	0.000	0.00
1845	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	5.500	2,730.000	0.000	0.000	0.00
1850	06246001	000	GROUND BOX TY A (122311)	EA	1,530.000	1.000	0.000	0.000	0.00
1860	06246007	000	GROUND BOX TY C (162911)	EA	2,285.000	9.000	0.000	0.000	0.00
1865	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	3,210.000	7.000	0.000	0.000	0.00
1870	06246009	000	GROUND BOX TY D (162922)	EA	1,745.000	2.000	0.000	0.000	0.00
1875	06286002	000	REMOVE ELECTRICAL SERVICES	EA	871.000	9.000	0.000	0.000	0.00
1880	06286044	000	ELC SRV TY A 240/480 060(NS)SS(E)PS(U)	EA	13,630.000	12.000	0.000	0.000	0.00
1885	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	9,775.000	1.000	0.000	0.000	0.00
1890	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	14,300.000	2.000	0.000	0.000	0.00
1895	06286247	000	ELC SRV TY D 120/240 100(NS)SS(N)GC(O)	EA	9,855.000	1.000	0.000	0.000	0.00
1900	06366001	001	ALUMINUM SIGNS (TY A)	SF	35.150	216.000	0.000	0.000	0.00
1905	06366002	001	ALUMINUM SIGNS (TY G)	SF	24.300	1,087.750	0.000	0.000	0.00
1910	06366003	001	ALUMINUM SIGNS (TY O)	SF	37.550	8,496.750	0.000	0.000	0.00
1915	06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	26.400	360.250	0.000	0.000	0.00
1920	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	600.000	125.000	0.000	0.000	0.00
1925	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	730.000	172.000	0.000	0.000	0.00
1930	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	930.000	2.000	0.000	0.000	0.00
1935	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	670.000	20.000	0.000	0.000	0.00
1940	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	815.000	78.000	0.000	0.000	0.00
1945	06446015	000	IN SM RD SN SUP&AM TY10BWG(1)SB(U)	EA	985.000	1.000	0.000	0.000	0.00
1950	06446018	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P-EXAL)	EA	2,500.000	6.000	0.000	0.000	0.00
1955	06446021	000	IN SM RD SN SUP&AM TY10BWG(2)SB(P-EXAL)	EA	2,650.000	3.000	0.000	0.000	0.00
1960	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	975.000	24.000	0.000	0.000	0.00
1965	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,085.000	6.000	0.000	0.000	0.00
1970	06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	1,150.000	1.000	0.000	0.000	0.00
1975	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,450.000	1.000	0.000	0.000	0.00
1980	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	1,075.000	6.000	0.000	0.000	0.00
1985	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	1,150.000	1.000	0.000	0.000	0.00
1990	06446045	000	IN SM RD SN SUP&AM TYS80(1)SB(U-1EXT)	EA	1,250.000	2.000	0.000	0.000	0.00
1995	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,400.000	7.000	0.000	0.000	0.00
2000	06446054	000	IN SM RD SN SUP&AM TYS80(2)SB(P-EXAL)	EA	2,600.000	1.000	0.000	0.000	0.00
2005	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,200.000	31.000	0.000	0.000	0.00
2010	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,350.000	22.000	0.000	0.000	0.00

2015	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,995.000	13.000	0.000	0.000	0.00
2020	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	750.000	1.000	0.000	0.000	0.00
2025	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	261.000	0.000	0.000	0.00
2030	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	500.000	14.000	0.000	0.000	0.00
2035	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	75.000	8.000	0.000	0.000	0.00
2040	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	7.200	3,075.000	0.000	0.000	0.00
2045	06476002	000	RELOCATE LRSA	EA	4,912.000	10.000	0.000	0.000	0.00
2050	06476003	000	REMOVE LRSA	EA	1,165.000	11.000	1.000	0.000	0.00
2055	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	41,117.000	1.000	0.000	0.000	0.00
2060	06506032	000	INS OH SN SUP(30 FT CANT)	EA	47,995.000	10.000	0.000	0.000	0.00
2065	06506038	000	INS OH SN SUP(35 FT CANT)	EA	48,395.000	3.000	0.000	0.000	0.00
2073	06506059		INS OH SN SUP(50 FT BRDG)	EA	102,762.450	0.000	1.000	0.000	0.00
			ADDED BY CO#005 INS OH SN SUP(50 FT BRDG)						
2075	06506069	000	INS OH SN SUP(60 FT BRDG)	EA	60,805.000	2.000	-1.000	0.000	0.00
2076	06506069		INS OH SN SUP(60 FT BRDG)	EA	70,973.960	0.000	1.000	0.000	0.00
			ADDED BY CO #005 INS OH SN SUP(60 FT BRDG)						
2080	06506074	000	INS OH SN SUP(65 FT BRDG)	EA	62,350.000	2.000	-1.000	0.000	0.00
2081	06506074		INS OH SN SUP(65 FT BRDG)	EA	76,230.070	0.000	1.000	0.000	0.00
			ADDED BY CO #005 INS OH SN SUP(65 FT BRDG)						
2085	06506084	000	INS OH SN SUP(75 FT BRDG)	EA	72,365.000	3.000	0.000	0.000	0.00
2100	06506104	000	INS OH SN SUP(95 FT BRDG)	EA	92,112.000	1.000	-1.000	0.000	0.00
2101	06506104		INS OH SN SUP(95 FT BRDG)	EA	112,721.340	0.000	1.000	0.000	0.00
			ADDED BY CO #005 INS OH SN SUP(95 FT BRDG)						
2105	06506109	000	INS OH SN SUP(100 FT BRDG)	EA	99,120.000	1.000	0.000	0.000	0.00
2110	06506114	000	INS OH SN SUP(105 FT BRDG)	EA	121,630.000	1.000	-1.000	0.000	0.00
2111	06506114		INS OH SN SUP(105 FT BRDG)	EA	150,266.220	0.000	1.000	0.000	0.00
			ADDED BY CO #005 INS OH SN SUP(105 FT BRDG)						
2120	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,548.000	4.000	0.000	0.000	0.00
2125	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	25.000	698.000	0.000	0.000	0.00
2130	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	26.000	472.000	0.000	0.000	0.00
2135	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	25.000	411.000	0.000	0.000	0.00
2145	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	25.000	95.000	0.000	0.000	0.00
2150	06586100	000	INSTL OM ASSM (OM-2Z)(WFLX)GND(BI)	EA	90.000	2.000	0.000	0.000	0.00
2205	06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	0.800	359.000	0.000	0.000	0.00
2215	06666021	007	REFL PAV MRK TY I (W)6"(LNDP)(100MIL)	LF	1.500	1,133.000	0.000	0.000	0.00
2220	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.750	93.000	0.000	0.000	0.00
2225	06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.750	468.000	0.000	0.000	0.00
2230	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.450	44,120.000	0.000	0.000	0.00
2235	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.750	4,646.000	0.000	0.000	0.00
2240	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	18,248.000	0.000	0.000	0.00
2245	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.950	1,688.000	0.000	0.000	0.00
2250	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	160.000	54.000	0.000	0.000	0.00
2255	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	170.000	8.000	0.000	0.000	0.00
2260	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	225.000	9.000	0.000	0.000	0.00
2265	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	215.000	12.000	0.000	0.000	0.00
2270	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	180.000	62.000	0.000	0.000	0.00
2275	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	245.000	0.000	0.000	0.00
2280	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	1.400	1,000.000	0.000	0.000	0.00
2285	06666225	007	PAVEMENT SEALER 6"	LF	0.570	368,345.000	0.000	0.000	0.00
2290	06666226	007	PAVEMENT SEALER 8"	LF	0.680	44,681.000	0.000	0.000	0.00
2295	06666228	007	PAVEMENT SEALER 12"	LF	0.900	23,139.000	0.000	0.000	0.00
2300	06666230	007	PAVEMENT SEALER 24"	LF	1.650	1,688.000	0.000	0.000	0.00

2305	06666231	007	PAVEMENT SEALER (ARROW)	EA	80.000	54.000	0.000	0.000	0.00
2310	06666232	007	PAVEMENT SEALER (WORD)	EA	90.000	62.000	0.000	0.000	0.00
2315	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	95.000	8.000	0.000	0.000	0.00
2320	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	189.000	9.000	0.000	0.000	0.00
2325	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	169.000	12.000	0.000	0.000	0.00
2330	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.980	50,989.000	0.000	0.000	0.00
2335	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.960	156,496.000	0.000	0.000	0.00
2340	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.960	159,727.000	0.000	0.000	0.00
2345	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	22.000	0.000	0.000	0.00
2350	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	6,064.000	0.000	0.000	0.00
2380	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.230	1,000.000	0.000	0.000	0.00
2385	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.260	368,345.000	0.000	0.000	0.00
2390	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.300	44,681.000	0.000	0.000	0.00
2395	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.380	23,139.000	0.000	0.000	0.00
2400	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.410	1,688.000	0.000	0.000	0.00
2405	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.000	66.000	0.000	0.000	0.00
2410	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.000	8.000	0.000	0.000	0.00
2415	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	33.000	9.000	0.000	0.000	0.00
2420	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	22.000	62.000	0.000	0.000	0.00
2425	06806004	006	REMOVING TRAFFIC SIGNALS	EA	10,560.000	2.000	0.000	0.000	0.00
2430	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	45,900.000	2.000	0.000	0.000	0.00
2435	06816001	000	TEMP TRAF SIGNALS	EA	211,200.000	1.000	0.000	0.000	0.00
2440	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	825.000	24.000	0.000	0.000	0.00
2445	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	825.000	12.000	0.000	0.000	0.00
2450	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	825.000	33.000	0.000	0.000	0.00
2455	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	825.000	6.000	0.000	0.000	0.00
2460	06826005	000	VEH SIG SEC (12")LED(RED)	EA	825.000	33.000	0.000	0.000	0.00
2465	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	825.000	6.000	0.000	0.000	0.00
2470	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,540.000	18.000	0.000	0.000	0.00
2475	06826047	000	LOUVER (12") (ADJUSTABLE)	EA	556.000	6.000	0.000	0.000	0.00
2480	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	237.000	33.000	0.000	0.000	0.00
2485	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	270.000	3.000	0.000	0.000	0.00
2490	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	4.400	2,115.000	0.000	0.000	0.00
2495	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.500	680.000	0.000	0.000	0.00
2500	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	11.000	2,680.000	0.000	0.000	0.00
2505	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	4.400	6,395.000	0.000	0.000	0.00
2510	06866036	000	INS TRF SIG PL AM(S)1 ARM(32')LUM&ILSN	EA	21,890.000	1.000	0.000	0.000	0.00
2515	06866040	000	INS TRF SIG PL AM(S)1 ARM(36')LUM&ILSN	EA	23,540.000	1.000	0.000	0.000	0.00
2520	06866044	000	INS TRF SIG PL AM(S)1 ARM(40')LUM&ILSN	EA	24,530.000	1.000	0.000	0.000	0.00
2525	06866052	000	INS TRF SIG PL AM(S)1 ARM(48')LUM&ILSN	EA	25,630.000	2.000	0.000	0.000	0.00
2530	06866060	000	INS TRF SIG PL AM(S)1 ARM(55')LUM&ILSN	EA	55,440.000	1.000	0.000	0.000	0.00
2535	06866064	000	INS TRF SIG PL AM(S)1 ARM(60')LUM&ILSN	EA	56,430.000	2.000	0.000	0.000	0.00
2540	06866068	000	INS TRF SIG PL AM(S)1 ARM(65')LUM&ILSN	EA	56,925.000	1.000	0.000	0.000	0.00
2545	06876001	000	PED POLE ASSEMBLY	EA	8,250.000	11.000	0.000	0.000	0.00
2550	06876005	000	REMOVE PED POLE ASSEMBLY	EA	935.000	2.000	0.000	0.000	0.00
2555	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,980.000	28.000	0.000	0.000	0.00
2560	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,410.000	5.000	0.000	0.000	0.00
2562	06906021		REMOVAL OF TIMBER POLES	EA	579.600	0.000	58.000	0.000	0.00
			TEMPORARY ITS CHANGE ORDER						
2564	06906080		REMOVE DOWN GUY W/GUARD	EA	289.800	0.000	10.000	0.000	0.00
			TEMPORARY ITS CHANGE ORDER						
2575	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	1,000.000	34.000	0.000	0.000	0.00

2580	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	1,000.000	34.000	0.000	0.000	0.00
2585	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	1,000.000	34.000	0.000	0.000	0.00
2590	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.650	306,169.000	0.000	0.000	0.00
2615	30806001	000	STONE-MTRX-ASPH SMA-C SAC-A PG76-22	TON	172.070	13,967.000	0.000	0.000	0.00
2620	40176001	000	NOISE WALL	SF	82.950	16,112.000	0.000	0.000	0.00
2625	40176002	000	NOISE WALL DECORATIVE END PANEL	SF	78.420	2,865.000	0.000	0.000	0.00
2635	41796001	000	COMPACTION GROUTING	CF	4.900	33,480.000	0.000	0.000	0.00
2640	41796002	000	DRILLED HOLES	LF	94.580	6,696.000	0.000	0.000	0.00
2660	60076014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	2.940	55,465.000	0.000	0.000	0.00
2665	60076095	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	1,860.000	1.000	0.000	0.000	0.00
2695	60276004	000	JUNCTION BOX (INSTALL)	EA	853.000	12.000	0.000	0.000	0.00
2715	60626043	000	REMOVE ITS RADIO	EA	2,775.000	6.000	0.000	0.000	0.00
2720	60646026	001	ITS POLE (40 FT)(REL)	EA	10,685.000	2.000	0.000	0.000	0.00
2731	60646088		ITS POLE MNT CAB (TY 3)(CONF 1)	EA	9,240.000	0.000	0.000	0.000	0.00
			TEMPORARY ITS CHANGE ORDER						
2737	60646091		ITS POLE MNT CAB (TY 3)(CONF 1)(REM)	EA	1,837.500	0.000	1.000	0.000	0.00
			TEMPORARY ITS CHANGE ORDER						
2740	60766002	000	RELOCATE EXISTING COMMUNICATION CABINET	EA	37,640.000	1.000	0.000	0.000	0.00
2745	61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	72,030.000	2.000	0.000	0.000	0.00
2760	61866001	000	ITS GND BOX(PCAST) TY 1 (243636)	EA	4,335.000	2.000	0.000	0.000	0.00
2785	63046008	000	ITS RVSD (DC & WWA) (REMOVE)	EA	3,996.000	1.000	0.000	0.000	0.00
2790	63066006	000	VIVDS TEMPORARY	EA	56,410.000	1.000	0.000	0.000	0.00
2795	63066009	000	VIVDS PROSR SYS (INSTALL ONLY)	EA	1,050.000	2.000	0.000	0.000	0.00
2800	63066010	000	VIVDS CAM ASSY (INSTALL ONLY)	EA	1,760.000	9.000	0.000	0.000	0.00
2805	63066012	000	VIVDS CABLING (INSTALL ONLY)	LF	2.200	3,170.000	0.000	0.000	0.00
5828	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	4,550.870	0.000	1.000	0.000	0.00
			IH635 OSB 5-3 additional material cost for left tower						
5829	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	4,960.490	0.000	1.000	0.000	0.00
			US80 OSB 13-2 additional material cost for left tower						
5830	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	9,358.290	0.000	1.000	0.000	0.00
			EXISTING COSS SIGN RELOCATION AT BELTLINE						
5832	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	16,299.050	0.000	0.000	0.000	0.00
			Added by CO#12 for additional work performed at Bridge 3						
9608	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	4,550.870	0.000	0.000	0.000	0.00
			IH635 OSB 5-3 additional material cost for left tower						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 180570009502005 [US 80 WB FR @ STREAM 2B6]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2875	04806001	000	CLEAN EXIST CULVERTS	EA	22,541.520	1.000	0.000	0.000	0.00
2880	04966005	000	REMOV STR (WINGWALL)	EA	3,500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 180570009502007 [US 80 WB FR @ W FORK S MESO]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2930	04036001	000	TEMPORARY SPL SHORING	SF	69.110	188.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 180570009502216 [US 80 WB FR @ NORTH MESQUI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3015	04036001	000	TEMPORARY SPL SHORING	SF	69.110	256.000	0.000	0.000	0.00
3045	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	38.380	5,632.000	0.000	0.000	0.00
3055	04506017	001	RAIL (TY T552)(HPC)	LF	139.410	239.900	0.000	0.000	0.00
3060	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	52.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 180570009502245 [US 80 @ BELT LINE RD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3110	04036001	000	TEMPORARY SPL SHORING	SF	69.110	396.000	0.000	0.000	0.00
3120	04206020	001	CL C CONC (ABUT)(HPC)(EXTEND)	CY	2,258.010	23.800	0.000	0.000	0.00
3135	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	38.380	6,437.000	0.000	0.000	0.00
3140	04256039	001	PRESTR CONC GIRDER (TX54)	LF	210.820	715.240	0.000	0.000	0.00
3145	04506015	001	RAIL (TY T551)(HPC)	LF	134.910	239.900	0.000	0.000	0.00
3150	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	53.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 180570009502422 [US 80 UNDERPASS AT N GALLOV

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3205	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	136.900	0.000	0.000	0.00
3210	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	45.500	0.000	0.000	0.00
3215	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	45.300	0.000	0.000	0.00
3220	04206139	001	CL C CONC (VEH DEFL WALL)(HPC)	CY	1,155.860	78.400	0.000	0.000	0.00
3225	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	22,663.000	0.000	0.000	0.00
3230	04226012	000	BRIDGE MEDIAN (HPC)	SF	18.200	2,638.000	0.000	0.000	0.00
3235	04256039	001	PRESTR CONC GIRDER (TX54)	LF	210.820	2,909.990	0.000	0.000	0.00
3240	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	22.160	847.000	0.000	0.000	0.00
3245	04506037	001	RAIL (TY C411)(HPC)	LF	306.370	223.600	0.000	0.000	0.00
3250	04546004	000	ARMOR JOINT (SEALED)	LF	142.600	206.000	0.000	0.000	0.00
3255	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	284.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: 180570009502423 [US 80 UNDERPASS AT N GALLOV

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3310	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	29.000	0.000	0.000	0.00
3320	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	47.100	0.000	0.000	0.00
3325	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	69.500	0.000	0.000	0.00
3330	04206044	001	CL C CONC (FOOTING)(HPC)	CY	2,194.240	5.300	0.000	0.000	0.00
3335	04206139	001	CL C CONC (VEH DEFL WALL)(HPC)	CY	1,155.860	70.700	0.000	0.000	0.00

3340	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	22,402.000	0.000	0.000	0.00
3345	04226012	000	BRIDGE MEDIAN (HPC)	SF	18.200	3,561.000	0.000	0.000	0.00
3350	04256039	001	PRESTR CONC GIRDER (TX54)	LF	210.820	2,798.890	0.000	0.000	0.00
3355	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	22.160	783.000	0.000	0.000	0.00
3360	04506037	001	RAIL (TY C411)(HPC)	LF	306.370	222.300	0.000	0.000	0.00
3365	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	276.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: 180570009502424 [WB US 80 TO SB IH 635 DIRECT C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3450	04206185	001	CL F CONC (CAP)(INVT)(HPC)(MASS)	CY	2,001.140	183.500	0.000	0.000	0.00
3455	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	51,737.000	0.000	0.000	0.00
3460	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	7,475.500	0.000	0.000	0.00
3465	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	3,644.000	0.000	0.000	0.00
3470	04506083	001	(PARAPET)	LF	317.540	8.000	0.000	0.000	0.00
3475	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	282.900	270.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: 180570009502425 [EB US 80 TO NB IH 635 DIRECT C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3525	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	92.000	0.000	0.000	0.00
3530	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	336.000	0.000	0.000	0.00
3540	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	36.600	0.000	0.000	0.00
3545	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	723.800	0.000	0.000	0.00
3550	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	890.900	0.000	0.000	0.00
3555	04206181	001	CL C CONC (CAP)(INVT)(HPC)(MASS)	CY	1,850.310	158.800	0.000	0.000	0.00
3560	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	64,274.000	0.000	0.000	0.00
3565	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	9,816.200	0.000	0.000	0.00
3570	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	3,969.000	0.000	0.000	0.00
3575	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	282.900	312.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE: 180570009502426 [WB US 80 FRONTAGE RD AT S M

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3640	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	7,402.000	0.000	0.000	0.00
3645	04226014	000	BRIDGE SIDEWALK (HPC)	SF	12.430	1,228.000	0.000	0.000	0.00
3655	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	22.160	190.000	0.000	0.000	0.00
3660	04506005	001	RAIL (TY T221)(HPC)	LF	146.300	168.600	0.000	0.000	0.00
3665	04506031	001	RAIL (TY C221)(HPC)	LF	206.490	151.500	0.000	0.000	0.00
3670	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	114.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE: 180570009502427 [EB US 80 FRONTAGE RD AT S MI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3750	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	22.160	191.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 012 DESCRIPTION BRIDGE: 180570009502429 [EB US 80 TO SB IH 635 DIRECT C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3835	04206201	001	CL F CONC (CAP)(STRDL)(HPC)(MASS)	CY	1,360.530	132.500	0.000	0.000	0.00
3840	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	39,049.000	0.000	0.000	0.00
3845	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	5,485.500	0.000	0.000	0.00
3850	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	2,810.200	0.000	0.000	0.00
3855	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	282.900	135.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 013 DESCRIPTION BRIDGE: 180570009502430 [EB US 80 MAINLANE AT S MESQI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3905	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	144.000	0.000	0.000	0.00
3910	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	540.000	0.000	0.000	0.00
3915	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	113.000	0.000	0.000	0.00
3920	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	11,357.000	0.000	0.000	0.00
3925	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	2,022.750	0.000	0.000	0.00
3930	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	345.400	0.000	0.000	0.00
3935	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	157.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 014 DESCRIPTION BRIDGE: 180570009502431 [WB US 80 MAINLANE AT S MESQ

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3985	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	208.000	0.000	0.000	0.00
3990	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	676.000	0.000	0.000	0.00
3995	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	93.900	0.000	0.000	0.00
4000	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	8,952.000	0.000	0.000	0.00
4005	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	1,593.360	0.000	0.000	0.00
4010	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	347.170	0.000	0.000	0.00
4015	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	125.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 016 DESCRIPTION BRIDGE: 180570009502433 [WB US 80 TO NB IH 635 DIRECT I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4135	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	636.000	0.000	0.000	0.00

4145	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	48.100	0.000	0.000	0.00
4165	04206201	001	CL F CONC (CAP)(STRDL)(HPC)(MASS)	CY	1,360.530	580.400	0.000	0.000	0.00
4170	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	81,867.000	0.000	0.000	0.00
4175	04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	10,030.850	0.000	0.000	0.00
4180	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	3,749.400	0.000	0.000	0.00
4185	04506083	001	(PARAPET)	LF	317.540	9.000	0.000	0.000	0.00
4190	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	282.900	433.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE: 180570237402117 [IH 635 SBFR @ DRAINAGE DITCH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4240	04806001	000	CLEAN EXIST CULVERTS	EA	22,541.520	3.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION BRIDGE: 180570237402700 [SB IH 635 TO EB US 80 DIRECT C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4355	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	5,350.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION BRIDGE: 180570237402701 [NB IH 635 TO EB US 80 DIRECT C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4450	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	1,936.200	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 020 DESCRIPTION BRIDGE: 180570237402702 [SB IH 635 TO TOWNE CENTRE D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4505	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	408.000	0.000	0.000	0.00
4510	04166008	000	DRILL SHAFT (60 IN)	LF	1,116.600	216.000	0.000	0.000	0.00
4515	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	25.800	0.000	0.000	0.00
4520	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	85.400	0.000	0.000	0.00
4525	04206181	001	CL C CONC (CAP)(INVT)(HPC)(MASS)	CY	1,850.310	182.900	0.000	0.000	0.00
4530	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	13,987.000	0.000	0.000	0.00
4535	04256039	001	PRESTR CONC GIRDER (TX54)	LF	210.820	1,943.040	0.000	0.000	0.00
4540	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	999.200	0.000	0.000	0.00
4545	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	107.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 021 DESCRIPTION BRIDGE: 180570237402703 [SB IH 635 TO WB US 80 DIRECT C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

4595	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	96.000	0.000	0.000	0.00
4600	04166005	000	DRILL SHAFT (42 IN)	LF	519.380	144.000	0.000	0.000	0.00
4610	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	34.500	0.000	0.000	0.00
4625	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	32,685.000	0.000	0.000	0.00
4635	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	2,382.700	0.000	0.000	0.00
4640	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	282.900	108.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 024 DESCRIPTION BRIDGE: 180570237402706 [IH 635 UNDERPASS AT WB US 80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4915	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	63.600	0.000	0.000	0.00
4920	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	102.000	0.000	0.000	0.00
4925	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	13,836.000	0.000	0.000	0.00
4930	04256036	001	PRESTR CONC GIRDER (TX34)	LF	189.970	1,909.540	0.000	0.000	0.00
4935	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	769.000	0.000	0.000	0.00
4940	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	106.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 025 DESCRIPTION BRIDGE: 180570237402707 [IH 635 UNDERPASS AT ENTRANC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4990	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	170.000	0.000	0.000	0.00
4995	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	483.000	0.000	0.000	0.00
5000	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	40.600	0.000	0.000	0.00
5005	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	35.700	0.000	0.000	0.00
5010	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	79.500	0.000	0.000	0.00
5015	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	9,100.000	0.000	0.000	0.00
5020	04256036	001	PRESTR CONC GIRDER (TX34)	LF	189.970	1,381.720	0.000	0.000	0.00
5025	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	702.000	0.000	0.000	0.00
5030	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	81.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 026 DESCRIPTION BRIDGE: 180570237402708 [IH 635 UNDERPASS AT WB US 80

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5080	04036001	000	TEMPORARY SPL SHORING	SF	69.110	2,482.000	0.000	0.000	0.00
5085	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	190.000	0.000	0.000	0.00
5090	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	1,035.000	0.000	0.000	0.00
5095	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	67.300	0.000	0.000	0.00
5100	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	77.100	0.000	0.000	0.00
5105	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	128.800	0.000	0.000	0.00
5110	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	18,792.000	0.000	0.000	0.00
5115	04256036	001	PRESTR CONC GIRDER (TX34)	LF	189.970	2,576.560	0.000	0.000	0.00
5120	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	700.000	0.000	0.000	0.00
5125	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	172.000	0.000	0.000	0.00

							Category Subtotal	0.00	
CATEGORY		027		DESCRIPTION	BRIDGE: 180570237402709 [IH 635 UNDERPASS AT EB US 80]				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5175	04166001	000	DRILL SHAFT (18 IN)	LF	289.540	188.000	0.000	0.000	0.00
5180	04166004	000	DRILL SHAFT (36 IN)	LF	400.560	895.000	0.000	0.000	0.00
5185	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	67.100	0.000	0.000	0.00
5190	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	77.100	0.000	0.000	0.00
5195	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	128.800	0.000	0.000	0.00
5200	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	18,850.000	0.000	0.000	0.00
5205	04256036	001	PRESTR CONC GIRDER (TX34)	LF	189.970	2,584.520	0.000	0.000	0.00
5210	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	702.000	0.000	0.000	0.00
5215	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	171.000	0.000	0.000	0.00
							Category Subtotal	0.00	

							Category Subtotal	0.00	
CATEGORY		028		DESCRIPTION	BRIDGE: 180570237402710 [IH 635 UNDERPASS AT EB US 80]				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5275	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	32.200	0.000	0.000	0.00
5280	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	35.700	0.000	0.000	0.00
5285	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	86.600	0.000	0.000	0.00
5290	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	9,240.000	0.000	0.000	0.00
5295	04256036	001	PRESTR CONC GIRDER (TX34)	LF	189.970	1,312.190	0.000	0.000	0.00
5300	04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	686.000	0.000	0.000	0.00
5305	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	248.110	84.000	0.000	0.000	0.00
							Category Subtotal	0.00	

							Category Subtotal	0.00	
CATEGORY		029		DESCRIPTION	BRIDGE: 180570237402712 [TOWNE CENTRE DR U TURN]				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5420	04506066	001	RAIL (TY C411) (MOD)	LF	340.710	130.000	0.000	0.000	0.00
							Category Subtotal	0.00	

							Category Subtotal	0.00	
CATEGORY		030		DESCRIPTION	BRIDGE: 180570237402713 [GROSS RD U-TURN]				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5495	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	87.800	0.000	0.000	0.00
5500	04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	27.300	0.000	0.000	0.00
5505	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	19.500	0.000	0.000	0.00
5510	04206138	001	CL C CONC (VEH DEFL WALL)	CY	1,073.560	30.100	0.000	0.000	0.00
5515	04226002	000	REINF CONC SLAB (HPC)	SF	28.540	10,532.000	0.000	0.000	0.00
5520	04346035	000	ELASTOMERIC BEARING (F7)	EA	5,123.000	4.000	0.000	0.000	0.00
5525	04346111	000	ELASTOMERIC BEARING(EE4)	EA	2,602.000	8.000	0.000	0.000	0.00
5530	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.150	650,657.000	0.000	0.000	0.00
5535	04506036	001	RAIL (TY C411)	LF	279.840	626.800	0.000	0.000	0.00
							Category Subtotal	0.00	

5540	04506066	001	RAIL (TY C411) (MOD)	LF	340.710	175.600	0.000	0.000	0.00
5545	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	282.900	84.000	0.000	0.000	0.00
5550	04546021	000	TYPE A JOINT	LF	32.300	62.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 031 **DESCRIPTION** BRIDGE: 180570237402714 [CULVERT 16]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5615	04806001	000	CLEAN EXIST CULVERTS	EA	22,541.520	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 032 **DESCRIPTION** FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5801	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	200,000.000	0.000	0.000	0.00
5804	96106001		ON THE JOB TRAINING Paid by the Hr	DOL	0.800	1,000.000	0.000	0.000	0.00
5805	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00
5807	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	10,000.000	0.000	0.000	0.00
5809	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	1,000.000	0.000	0.000	0.00
5810	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	25,000.000	0.000	0.000	0.00
5811	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	25,000.000	0.000	0.000	0.00
5812	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	10,000.000	0.000	0.000	0.00
5813	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	5,000.000	0.000	0.000	0.00
5819	96056008		ROAD USER COST - DISINCENTIVE Failure to Substantially Complete	DOL	-36,500.000	1.000	0.000	0.000	0.00
5820	96056008		ROAD USER COST - DISINCENTIVE Lane Closure Disincentive 1 Lane per Hr	DOL	-15,000.000	1.000	0.000	0.000	0.00
5821	96056008		ROAD USER COST - DISINCENTIVE Lane Closure Disincentive 2 Lane per Hr	DOL	-45,000.000	1.000	0.000	0.000	0.00
5822	96056008		ROAD USER COST - DISINCENTIVE Lane Closure Disincentive 3 Lane per Hr	DOL	-60,000.000	1.000	0.000	0.000	0.00
5823	96056008		ROAD USER COST - DISINCENTIVE Lane Closure Disincentive 4 Lane per Hr	DOL	-75,000.000	1.000	0.000	0.000	0.00
5824	96086052		UNIQUE CHANGE ORDER ITEM 52 Traffic Control by Invoice	DOL	1.000	160,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$231,902,270.87

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	129,781.820	416.00	352.000	45,683,200.64
01046001	000	REMOVING CONC (PAV)	SY	12.600	231,614.00	47,085.780	593,280.82
01046009	000	REMOVING CONC (RIPRAP)	SY	8.260	18,325.00	7,320.760	60,469.48
01046011	000	REMOVING CONC (MEDIANS)	SY	17.040	1,435.00	429.060	7,311.18
01046015	000	REMOVING CONC (SIDEWALKS)	SY	29.780	1,466.00	169.000	5,032.82
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.460	10,201.00	3,076.000	35,250.96
01046021	000	REMOVING CONC (CURB)	LF	9.640	11,367.00	3,039.000	29,295.96
01046023	000	REMOVING CONC (CTB)	LF	9.640	19,072.00	16,012.000	154,355.68
01046037	000	REMOVE CONC (RAIL)	LF	10.510	5,819.00	1,518.000	15,954.18
01046044	000	REMOVING CONC (FLUME)	SY	50.630	391.00	181.000	9,164.03
01046045	000	REMOVE CONC (MISC)	EA	7,290.580	3.00	3.000	21,871.74
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	5.260	1,256.00	667.000	3,508.42
01056039	000	REMOVE STAB BASE AND ASPH PAV (6"-20")	SY	9.780	35,374.00	6,469.460	63,271.32
01056079	000	REMOVING STAB BASE & ASPH PAV (4"-12")	SY	8.070	38,542.00	4,929.520	39,781.22
01056088	000	REMOVING STAB BASE AND ASPH PAV(0"-5")	SY	3.690	45,357.00	541.340	1,997.54
01056137	000	REMOVE TRT BASE & ASPH PAV (12"-20")	SY	13.700	1,426.00	1,093.890	14,986.29
01056173	000	REMOV STAB BASE & ASPH PAV (18"-38")	SY	11.390	178,990.00	53,026.927	603,976.71
01106001	000	EXCAVATION (ROADWAY)	CY	21.700	607,316.00	151,540.320	3,288,424.94
01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	13.190	501,648.00	75,184.000	991,676.96
01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	81.000	108,320.00	19,872.645	1,609,684.25
01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	1.520	437,989.00	31,056.540	47,205.94
01686001	000	VEGETATIVE WATERING	MG	0.180	130,325.00	79.700	14.35
02476041	005	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	200.000	2,017.00	950.000	190,000.00
02476312	005	FL BS (CMP IN PLC)(TY D GR1-2)(8")	SY	21.690	3,428.00	458.730	9,949.85
02476313	005	FL BS (CMP IN PLC)(TY D GR1-2)(12")	SY	23.860	58,125.00	18,581.980	443,366.04
02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	313.940	31,968.00	3,389.590	1,064,127.89
02606006	000	LIME TRT (EXST MATL) (6")	SY	9.000	12,362.00	775.820	6,982.38
02606011	000	LIME TRT (EXST MATL) (12")	SY	6.900	35,937.00	10,161.860	70,116.83
02606026	000	LIME TRT (EXIST MATL)(24")	SY	11.500	348,601.00	28,510.290	327,868.35
02606027	000	LIME TRT (EXST MATL)(8")	SY	6.840	23,020.00	4,078.883	27,899.56
02606088	000	LIME TRT(EXIST MATL)(17")	SY	8.640	106,455.00	21,602.917	186,649.20
02766181	000	CEM TRT(PLNT MX) (CL L)(TYD)(GR1-2)(6")	SY	24.330	297,079.00	16,388.620	398,735.12
03106009	000	PRIME COAT (MC-30)	GAL	6.470	7,465.00	1,300.946	8,417.12
03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	115.650	18,628.00	4,023.760	465,347.85
03606006	001	CONC PVMT (CONT REINF - CRCP) (12")	SY	108.350	159,588.00	20,211.980	2,189,968.04
03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	114.950	278,741.00	9,202.140	1,057,785.99
04006005	000	CEM STABIL BKFL	CY	161.740	13,507.00	3,357.610	543,059.85
04006006	000	CUT & RESTORING PAV	SY	500.000	142.00	51.160	25,580.00
04016001	000	FLOWABLE BACKFILL	CY	250.000	835.00	477.766	119,441.50
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	71,705.00	22,430.940	22,430.94
04036001	000	TEMPORARY SPL SHORING	SF	69.110	180,290.00	103,632.685	7,162,054.89
04106001	000	SOIL NAIL ANCHORS	LF	43.710	117,284.00	24,501.000	1,070,938.72
04166001	000	DRILL SHAFT (18 IN)	LF	289.540	964.00	900.530	260,739.46

CONTRACT ID	237402162	ESTIMATE	0022	CONTRACTOR'S ESTIMATE PACKAGE			
04166004	000	DRILL SHAFT (36 IN)	LF	400.560	7,628.00	5,567.793	2,230,235.14
04166005	000	DRILL SHAFT (42 IN)	LF	519.380	2,750.00	2,601.050	1,350,933.36
04166006	000	DRILL SHAFT (48 IN)	LF	616.720	394.00	373.000	230,036.56
04166008	000	DRILL SHAFT (60 IN)	LF	1,116.600	3,988.00	3,429.230	3,829,078.22
04166010	000	DRILL SHAFT (72 IN)	LF	1,285.630	100.00	100.950	129,784.35
04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	403.460	328.00	154.000	62,132.84
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	464.450	26.00	24.000	11,146.80
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	777.880	209.00	32.000	24,892.16
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	801.800	144.00	23.000	18,441.40
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	816.850	30.00	30.000	24,505.50
04166051	000	DRILL SHAFT (120 IN)	LF	3,152.740	5,796.00	4,131.190	13,024,567.96
04206014	001	CL C CONC (ABUT)(HPC)	CY	1,327.630	599.50	527.900	700,855.89
04206020	001	CL C CONC (ABUT)(HPC)(EXTEND)	CY	2,258.010	60.80	60.800	137,287.01
04206030	001	CL C CONC (CAP)(HPC)	CY	1,744.630	133.60	133.400	232,733.64
04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,655.200	3,690.60	2,481.000	4,106,551.20
04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,333.400	164.60	165.200	385,477.68
04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	1,545.420	6,818.20	5,175.500	7,998,321.20
04206044	001	CL C CONC (FOOTING)(HPC)	CY	2,194.240	5.60	5.600	12,287.74
04206045	001	CL C CONC (FOOTING)(MASS)	CY	1,273.170	2,049.90	1,666.600	2,121,865.13
04206066	001	CL C CONC (RAIL FOUNDATION)	CY	481.470	2,072.00	250.618	120,665.05
04206074	001	CL C CONC (MISC)	CY	2,629.320	104.80	65.800	173,009.26
04206128	001	CL K CONC (MISC)	CY	2,453.090	12.60	12.600	30,908.94
04206138	001	CL C CONC (VEH DEFL WALL)	CY	1,073.560	18.70	18.700	20,075.57
04206185	001	CL F CONC (CAP)(INVT)(HPC)(MASS)	CY	2,001.140	509.20	297.400	595,139.03
04206189	001	CL F CONC (PT CAP)(INVT)(HPC)(MASS)	CY	2,165.740	494.80	494.800	1,071,608.15
04206197	001	CL C CONC (CAP)(STRDL)(HPC)(MASS)	CY	1,290.810	59.00	59.000	76,157.79
04226002	000	REINF CONC SLAB (HPC)	SF	28.540	281,589.00	123,467.000	3,523,748.18
04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	38.380	1,900.00	1,900.000	72,922.00
04226014	000	BRIDGE SIDEWALK (HPC)	SF	12.430	1,034.00	1,340.800	16,666.14
04226016	000	APPROACH SLAB (HPC)	CY	653.930	2,628.00	273.000	178,522.89
04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	788.360	173.00	43.000	33,899.48
04236001	005	RETAINING WALL (MSE)	SF	91.500	253,593.00	43,127.158	3,946,134.97
04256036	001	PRESTR CONC GIRDER (TX34)	LF	189.970	2,322.92	2,322.920	441,285.11
04256037	001	PRESTR CONC GIRDER (TX40)	LF	195.480	625.17	625.170	122,208.23
04256039	001	PRESTR CONC GIRDER (TX54)	LF	210.820	300.52	300.520	63,355.63
04256040	001	PRESTR CONC GIRDER (TX62)	LF	227.500	42,372.63	26,829.330	6,103,672.60
04266007	005	PT FOR CAP	EA	80,464.710	3.00	3.000	241,394.13
04326001	000	RIPRAP (CONC)(4 IN)	CY	573.960	3,720.40	67.674	38,842.16
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	805.930	211.00	87.820	70,776.78
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	231.640	1,183.00	1,127.600	261,197.27
04326044	000	RIPRAP (CONC)(FLUME)	CY	696.530	943.00	41.580	28,961.72
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	733.820	1,097.00	15.340	11,256.80
04346006	000	ELASTOMERIC BEARING (EE3)	EA	2,208.000	8.00	8.000	17,664.00
04346014	000	ELASTOMERIC BEARING (EF3)	EA	2,207.000	8.00	8.000	17,656.00
04426001	001	STR STEEL (PLATE GIRDER)	LB	2.150	354,386.00	354,386.000	761,929.90
04506005	001	RAIL (TY T221)(HPC)	LF	146.300	168.70	168.700	24,680.81
04506024	001	RAIL (TY SSTR)(HPC)	LF	74.290	24,117.60	3,419.500	254,034.65
04506030	001	RAIL (TY C221)	LF	313.840	86.00	86.000	26,990.24
04506031	001	RAIL (TY C221)(HPC)	LF	206.490	151.80	151.800	31,345.18

CONTRACT ID	237402162	ESTIMATE	0022	CONTRACTOR'S ESTIMATE PACKAGE				
04506036	001	RAIL (TY C411)		LF	279.840	362.00	164.420	46,011.29
04506122	001	RAIL (TY T80PP)		LF	137.390	5,453.00	1,374.000	188,773.86
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)		LF	248.110	353.00	353.000	87,582.83
04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)		LF	282.900	1,039.00	505.000	142,864.50
04546021	000	TYPE A JOINT		LF	32.300	38.00	72.140	2,330.12
04626004	002	CONC BOX CULV (4 FT X 3 FT)		LF	375.000	3,265.00	1,195.150	448,181.25
04626005	002	CONC BOX CULV (4 FT X 4 FT)		LF	400.000	126.00	126.000	50,400.00
04626006	002	CONC BOX CULV (5 FT X 2 FT)		LF	425.000	561.00	629.000	267,325.00
04626007	002	CONC BOX CULV (5 FT X 3 FT)		LF	450.000	566.00	280.640	126,288.00
04626008	002	CONC BOX CULV (5 FT X 4 FT)		LF	475.000	159.00	86.000	40,850.00
04626009	002	CONC BOX CULV (5 FT X 5 FT)		LF	500.000	1,194.00	1,045.030	522,515.00
04626012	002	CONC BOX CULV (6 FT X 5 FT)		LF	575.000	361.00	250.810	144,215.75
04626016	002	CONC BOX CULV (7 FT X 5 FT)		LF	650.000	1,116.00	771.000	501,150.00
04626022	002	CONC BOX CULV (8 FT X 7 FT)		LF	800.000	23.00	23.000	18,400.00
04626059	002	CONC BOX CULV (7 FT X 4 FT)(EXTEND)		LF	1,000.000	7.00	7.000	7,000.00
04626063	002	CONC BOX CULV (8 FT X 4 FT)(EXTEND)		LF	700.000	306.00	306.000	214,200.00
04626066	002	CONC BOX CULV (8 FT X 7 FT)(EXTEND)		LF	800.000	195.00	195.000	156,000.00
04626077	002	CONC BOX CULV (10 FT X 9 FT)(EXTEND)		LF	1,100.000	90.00	90.000	99,000.00
04646003	001	RC PIPE (CL III)(18 IN)		LF	105.000	2,582.00	957.170	100,502.85
04646005	001	RC PIPE (CL III)(24 IN)		LF	115.000	43,030.00	16,662.860	1,916,228.90
04646006	001	RC PIPE (CL III)(27 IN)		LF	125.000	195.00	334.000	41,750.00
04646007	001	RC PIPE (CL III)(30 IN)		LF	140.000	8,223.00	2,409.510	337,331.40
04646008	001	RC PIPE (CL III)(36 IN)		LF	170.000	10,990.00	2,916.540	495,811.80
04646009	001	RC PIPE (CL III)(42 IN)		LF	225.000	1,642.00	1,442.880	324,648.00
04646010	001	RC PIPE (CL III)(48 IN)		LF	275.000	4,263.00	2,777.220	763,735.50
04646011	001	RC PIPE (CL III)(54 IN)		LF	325.000	349.00	349.000	113,425.00
04646012	001	RC PIPE (CL III)(60 IN)		LF	375.000	983.00	983.000	368,625.00
04646014	001	RC PIPE (CL III)(72 IN)		LF	500.000	1,263.00	1,263.000	631,500.00
04646017	001	RC PIPE (CL IV)(18 IN)		LF	120.000	568.00	280.000	33,600.00
04646018	001	RC PIPE (CL IV)(24 IN)		LF	150.000	907.00	694.000	104,100.00
04646025	001	RC PIPE (CL V)(18 IN)		LF	125.000	2,422.00	390.000	48,750.00
04646026	001	RC PIPE (CL V)(24 IN)		LF	155.000	3,196.00	887.460	137,556.30
04646027	001	RC PIPE (CL V)(36 IN)		LF	250.000	71.00	20.000	5,000.00
04646029	001	RC PIPE (CL V)(48 IN)		LF	400.000	76.00	76.000	30,400.00
04646059	001	RC PIPE (CL V)(30 IN)		LF	175.000	736.00	82.000	14,350.00
04646090	001	RC PIPE (CL V)(54 IN)		LF	460.000	30.00	30.000	13,800.00
04646091	001	RC PIPE (CL V)(33 IN)		LF	225.000	94.00	63.000	14,175.00
04656002	001	MANH (COMPL)(PRM)(48IN)		EA	9,500.000	3.00	0.500	4,750.00
04656003	001	MANH (COMPL)(PRM)(60IN)		EA	10,000.000	1.00	1.000	10,000.00
04656004	001	MANH (COMPL)(PRM)(72IN)		EA	12,500.000	3.00	1.000	12,500.00
04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)		EA	6,000.000	62.00	11.500	69,000.00
04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)		EA	8,000.000	26.00	10.000	80,000.00
04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)		EA	10,000.000	7.00	2.000	20,000.00
04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)		EA	11,000.000	3.00	1.000	11,000.00
04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)		EA	25,000.000	10.00	8.000	200,000.00
04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)		EA	6,000.000	3.00	1.000	6,000.00
04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)		EA	6,000.000	9.00	0.500	3,000.00
04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)		EA	7,000.000	25.00	6.000	42,000.00
04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)		EA	7,000.000	20.00	4.500	31,500.00

04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	8,000.000	97.00	25.500	204,000.00
04656035	001	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	7,500.000	5.00	0.500	3,750.00
04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	8,000.000	5.00	0.500	4,000.00
04656037	001	INLET (COMPL)(PCU)(5FT)(NONE)	EA	11,000.000	2.00	1.000	11,000.00
04656038	001	INLET (COMPL)(PCU)(5FT)(LEFT)	EA	12,000.000	2.00	1.000	12,000.00
04656039	001	INLET (COMPL)(PCU)(5FT)(RIGHT)	EA	12,000.000	2.00	0.500	6,000.00
04656040	001	INLET (COMPL)(PCU)(5FT)(BOTH)	EA	12,000.000	1.00	0.500	6,000.00
04656042	001	INLET (COMPL)(PCU)(6FT)(LEFT)	EA	12,000.000	1.00	0.500	6,000.00
04656043	001	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	12,000.000	1.00	0.500	6,000.00
04656044	001	INLET (COMPL)(PCU)(6FT)(BOTH)	EA	12,000.000	1.00	0.500	6,000.00
04656048	001	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	4,000.000	3.00	0.500	2,000.00
04656052	001	INLET (COMPL)(POD)(SFG)(4FTX4FT)	EA	5,000.000	1.00	1.000	5,000.00
04656074	001	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	10,000.000	7.00	2.000	20,000.00
04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	25,000.000	3.00	4.500	112,500.00
04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	6,000.000	6.00	3.500	21,000.00
04656127	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	8,317.590	15.00	7.000	58,223.13
04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	8,000.000	42.00	16.000	128,000.00
04656129	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX3FT)	EA	6,000.000	17.00	7.000	42,000.00
04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	8,000.000	10.00	12.000	96,000.00
04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	11,000.000	11.00	5.000	55,000.00
04656142	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	12,000.000	5.00	2.000	24,000.00
04656143	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX3FT)	EA	17,000.000	1.00	1.000	17,000.00
04656146	001	INLET (COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,000.000	16.00	2.500	12,500.00
04656148	001	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	8,000.000	262.00	29.500	236,000.00
04656149	001	INLET (COMPL)(PAZD)(SL)(3FTX3FT)	EA	5,500.000	9.00	2.500	13,750.00
04656154	001	INLET (COMPL)(PAZD)(RC)(5FTX5FT)	EA	9,500.000	2.00	2.000	19,000.00
04656162	001	INLET (COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	9,500.000	10.00	4.500	42,750.00
04656206	001	INLET (COMPL)(TY C)(1 GRATE)	EA	7,500.000	1.00	1.000	7,500.00
04656673	001	JCT BOX(CIP)(SPL)(COMPL)(12FTX7FT)	EA	25,000.000	1.00	1.000	25,000.00
04656677	001	JCT BOX(CIP)(SPL)(COMPL)(22FTX19FT)	EA	65,000.000	1.00	0.900	58,500.00
04666011	000	HEADWALL (CH - FW - 0) (DIA= 48 IN)	EA	9,418.830	1.00	1.000	9,418.83
04666136	000	HEADWALL (CH - PW - S) (DIA= 48 IN)	EA	14,418.820	2.00	1.000	14,418.82
04666173	000	WINGWALL (PW - 1) (HW=12 FT)	EA	100,418.830	1.00	1.000	100,418.83
04666174	000	WINGWALL (PW - 1) (HW=13 FT)	EA	95,418.830	1.00	1.000	95,418.84
04666179		WINGWALL (PW - 1) (HW=4 FT)	EA	12,195.750	0.00	1.000	12,195.75
		ADDED BY CO#06 FOR CULVERT 18					
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	12,418.820	2.00	2.000	24,837.64
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	30,418.830	1.00	1.000	30,418.83
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	30,418.830	1.00	1.000	30,418.83
04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	46,418.830	1.00	1.000	46,418.83
04666270	000	WINGWALL(PW-1)(HW=19FT)(MOD)	EA	650,730.580	1.00	0.900	585,657.52
04676182	000	SET (TY I)(S= 5 FT)(HW= 5 FT)(4:1) (C)	EA	12,209.410	1.00	1.000	12,209.41
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,000.000	1.00	3.000	6,000.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,000.000	3.00	3.000	6,000.00
04676392	000	SET (TY II) (24 IN) (RCP) (5: 1) (C)	EA	2,000.000	2.00	1.000	2,000.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,000.000	1.00	1.000	2,000.00
04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	5,000.000	1.00	1.000	5,000.00
04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	750.000	328.00	81.000	60,750.00
04766029	000	JACK BOR OR TUN PIPE(42 IN)(RC)(CL III)	LF	1,000.000	159.00	159.000	159,000.00

04766034		JACK BOR OR TUN PIPE(48 IN)(RC)(CL III) ADDED BY CHANGE ORDER 004	LF	2,549.410	0.00	88.000	224,348.10
04766074	000	JACK BOR TUN BOX CULV (5 FT X 5 FT)	LF	2,500.000	148.00	148.000	370,000.00
04766079	000	JACK BOR TUN BOX CULV (6 FT X 5 FT)	LF	2,600.000	60.00	54.000	140,400.00
04766082	000	JACK BOR TUN BOX CULV (7 FT X 3 FT)	LF	2,700.000	178.00	96.000	259,200.00
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	64.400	1,716.00	896.000	57,702.40
04966002	000	REMOV STR (INLET)	EA	1,000.000	112.00	15.000	15,000.00
04966003	000	REMOV STR (MANHOLE)	EA	1,000.000	11.00	1.000	1,000.00
04966004	000	REMOV STR (SET)	EA	1,000.000	45.00	11.000	11,000.00
04966005	000	REMOV STR (WINGWALL)	EA	3,500.000	29.00	16.000	56,000.00
04966006	000	REMOV STR (HEADWALL)	EA	3,500.000	48.00	17.000	59,500.00
04966007	000	REMOV STR (PIPE)	LF	50.000	21,719.00	4,686.000	234,300.00
04966008	000	REMOV STR (BOX CULVERT)	LF	80.000	2,784.00	1,390.000	111,200.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	174,000.000	9.00	1.000	174,000.00
04966025	000	REMOV STR (APPROACH SLAB)	EA	1,818.300	29.00	2.000	3,636.60
04966041	000	REMOV STR (LARGE)	EA	4,573.430	1.00	1.000	4,573.43
04966087	000	REMOV STR (DRAINAGE FLUME)	EA	4,448.680	2.00	1.000	4,448.68
04966107	000	REMOVE STR (SOUNDWALL)	LF	17.380	1,841.00	960.000	16,684.80
05006001	000	MOBILIZATION	LS	59,160,000.000	1.00	0.900	53,244,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	85,000.000	58.00	14.800	1,258,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	54.100	4,400.00	629.000	34,028.90
05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	128.340	665.00	468.000	60,063.12
05066011	005	ROCK FILTER DAMS (REMOVE)	LF	25.270	5,065.00	155.000	3,916.85
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	36.700	4,712.00	1,142.436	41,927.41
05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	10.120	4,712.00	915.996	9,269.88
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.140	39,636.00	18,116.000	111,232.24
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.880	39,636.00	4,871.000	9,157.48
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.710	22,555.00	1,939.660	13,015.12
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.830	22,555.00	349.000	638.67
05086001	000	CONSTRUCTING DETOURS	SY	127.000	130,783.00	85,386.180	10,844,044.86
05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	85.000	110,820.00	104,940.000	8,919,900.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	85.000	15,800.00	11,060.000	940,100.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	85.000	980.00	540.000	45,900.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	14.010	285,150.00	58,900.000	825,189.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.780	29,600.00	4,980.000	38,744.40
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	18.590	940.00	140.000	2,602.60
05146015	000	PERM CTB (F-SHAPE) (TY 3)	LF	463.720	692.00	461.000	213,774.92
05296005	000	CONC CURB (MONO) (TY II)	LF	2.510	49,729.00	7,240.660	18,174.06
05306004	000	DRIVEWAYS (CONC)	SY	104.530	11,669.00	726.593	75,950.77
05316002	000	CONC SIDEWALKS (5")	SY	78.160	17,537.00	1,769.890	138,334.60
05316010	000	CURB RAMPS (TY 7)	EA	4,573.240	17.00	2.000	9,146.48
05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	24.980	6,900.00	187.500	4,683.75
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,299.000	46.00	1.000	2,299.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,269.000	17.00	1.000	1,269.00
05406017	001	MTL BM GD FEN (LONG SPAN SYSTEM)	LF	23.250	50.00	50.000	1,162.50
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	22,796.00	10,803.750	21,607.50
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	200.000	46.00	14.000	2,800.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	200.000	21.00	10.000	2,000.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	200.000	8.00	5.000	1,000.00

05426005	000	RM MTL BM GD FEN TRANS (T101)	EA	200.000	45.00	10.000	2,000.00
05436021	000	REMOVE CABLE BARRIER	LF	7.500	5,262.00	5,262.000	39,465.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,075.000	66.00	2.000	6,150.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	200.000	78.00	33.000	6,600.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,125.000	192.00	37.000	41,625.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,275.000	76.00	90.000	654,750.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	581.000	100.00	96.000	55,776.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	581.000	45.00	42.000	24,402.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	18.020	21,345.00	525.000	9,460.50
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	36.210	7,480.00	840.000	30,416.40
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	26.230	35,300.00	145.000	3,803.35
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	30.020	13,795.00	90.000	2,701.80
06186070	000	CONDT (RM) (2")	LF	61.650	445.00	520.000	32,058.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	2.650	7,610.00	435.000	1,152.75
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.750	48,060.00	5,445.000	14,973.75
06206009	000	ELEC CONDR (NO.6) BARE	LF	3.250	22,735.00	50.000	162.50
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	3.000	47,170.00	200.000	600.00
06206011	000	ELEC CONDR (NO.4) BARE	LF	3.250	8,185.00	390.000	1,267.50
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.500	16,990.00	880.000	3,080.00
06206015		ELEC CONDR (NO.2) BARE	LF	4.550	0.00	1,295.000	5,892.25
		TEMPORARY ITS CHANGE ORDER					
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	4.900	1,520.00	2,590.000	12,691.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	2,447.000	118.00	1.000	2,447.00
06256003		ZINC-COAT STL WIRE STRAND (3/8")	LF	14.750	0.00	9,745.000	143,738.75
		TEMPORARY ITS CHANGE ORDER					
06276002		TIMBER POLE (CL 2) 40 FT	EA	2,945.250	0.00	54.000	159,043.50
		TEMPORARY ITS CHANGE ORDER					
06276003		TIMBER POLE (CL 2) 50 FT	EA	3,260.250	0.00	5.000	16,301.25
		TEMPORARY ITS CHANGE ORDER					
06506045	000	INS OH SN SUP(40 FT CANT)	EA	73,380.000	7.00	1.000	73,380.00
06506089	000	INS OH SN SUP(80 FT BRDG)	EA	76,300.000	3.00	1.000	76,300.00
06506094	000	INS OH SN SUP(85 FT BRDG)	EA	87,665.000	2.00	1.000	87,665.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	8,935.000	15.00	4.750	42,441.25
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	25.000	98.00	4.000	100.00
06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	4.000	3,895.00	1,170.000	4,680.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	4.000	77,853.00	59,815.750	239,263.00
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	0.800	686.00	256.500	205.20
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.800	353,147.00	172,216.470	137,773.18
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.600	71,464.00	28,412.000	45,459.20
06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	3.800	5,925.00	2,030.000	7,714.00
06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.800	2,750.00	261.000	991.80
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	4.150	557.00	22.000	91.30
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	190.000	17.00	15.000	2,850.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	250.000	17.00	14.000	3,500.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.800	398,381.00	189,313.110	151,450.49
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.330	123,733.00	68,786.000	22,699.38
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.370	29,933.00	30,718.000	11,365.66
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.400	22,061.00	16,117.000	6,446.80
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.430	5,211.00	1,646.000	707.78

CONTRACT ID	237402162	ESTIMATE	0022	CONTRACTOR'S ESTIMATE PACKAGE			Page 39 of 40
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	119.170	0.00	14.000	1,668.38
		ADDED AS CHANGE ORDER					
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	199.720	0.00	4.000	798.88
		ADDED AS CHANGE ORDER					
06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	2.000	48,987.00	43,023.000	86,046.00
06906078		INSTL DOWN GUY W/GUARD	EA	1,078.350	0.00	10.000	10,783.50
		TEMPORARY ITS CHANGE ORDER					
07306107	000	FULL - WIDTH MOWING	CYC	6,000.000	26.00	1.000	6,000.00
07346002	000	LITTER REMOVAL	CYC	1,000.000	34.00	1.000	1,000.00
30776001	000	SP MIXES SP-B PG64-22	TON	124.110	88,996.00	17,830.690	2,212,966.95
30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	164.010	10,936.00	2,928.990	480,383.65
30776041	000	SP MIXES SP-D PG64-22	TON	143.470	19,632.00	907.400	130,184.68
30776075	000	TACK COAT	GAL	5.000	25,947.00	1,554.300	7,771.50
40216001	000	TIP TESTING(DRILL SHAFT)	EA	5,018.180	129.00	96.000	481,745.28
50626001	000	PATCHING MILLED CONCRETE RUMBLE STRIPS	LF	5.000	6,194.00	6,194.000	30,970.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	19,485.000	15.00	12.000	233,820.00
60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.790	44,505.00	1,700.000	4,743.00
60076017		FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.870	0.00	3,650.000	14,125.50
		TEMPORARY ITS CHANGE ORDER					
60076030		FO CBL (6 SMF)(AERIAL)	LF	7.880	0.00	505.000	3,979.40
		TEMPORARY ITS CHANGE ORDER					
60076076		FO CBL (144 SMF)(AERIAL)	LF	11.730	0.00	9,510.000	111,552.30
		TEMPORARY ITS CHANGE ORDER					
60076087		FO SPLICE ENCLOSURE (TYPE 1)	EA	2,529.450	0.00	4.000	10,117.80
		TEMPORARY ITS CHANGE ORDER					
60076094		FIBER OPTIC FUSION SPLICE	EA	65.570	0.00	240.000	15,736.80
		TEMPORARY ITS CHANGE ORDER					
60086047	000	RELOCATE EXISTING COMMUNICATION CABINET	EA	37,640.000	1.00	2.000	75,280.00
60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	7,690.000	13.00	7.000	53,830.00
60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	34.800	17,655.00	130.000	4,524.00
60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	36.010	6,400.00	3,365.000	121,173.65
60276003	000	CONDUIT (PREPARE)	LF	7.200	4,755.00	120.000	864.00
60276008	000	GROUND BOX (PREPARE)	EA	973.000	20.00	5.000	4,865.00
60326001	000	SYSTEM INTEGRATION	LS	70,330.000	1.00	1.000	70,330.00
60626042	000	RELOCATE ITS RADIO	EA	5,995.000	17.00	8.000	47,960.00
60646027	001	ITS POLE (40 FT)(REM)	EA	1,165.000	4.00	1.000	1,165.00
60646062	001	ITS POLE (60 FT)(REL)	EA	6,445.000	10.00	3.000	19,335.00
60646088		ITS POLE MNT CAB (TY 3)(CONF 1)	EA	9,240.000	0.00	1.000	9,240.00
		TEMPORARY ITS CHANGE ORDER					
60646090	001	ITS POLE MNT CAB (TY 3)(CONF 1)(REL)	EA	3,590.000	9.00	4.000	14,360.00
61856002	002	TMA (STATIONARY)	DAY	283.990	4,500.00	251.000	71,281.49
61856005	002	TMA (MOBILE OPERATION)	DAY	777.890	1,050.00	138.000	107,348.82
61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	6,345.000	33.00	11.000	69,795.00
61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	8,446.000	3.00	2.000	16,892.00
61866025	000	REMOVE ITS GROUND BOX	EA	871.000	25.00	1.000	871.00
63046006	000	ITS RVSD (DC & WWA) (RELOCATE)	EA	6,055.000	14.00	4.000	24,220.00
64766001	000	REMOVE HIGH MAST LIGHTING ASSEMBLY	EA	9,905.000	10.00	8.000	79,240.00
64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	103,000.000	1.00	1.000	103,000.00
96016001		MATERIAL ON HAND	DOL	-1.000	2,000,000.00	7,767,984.750	-7,767,984.75

CONTRACT ID	ESTIMATE	0022	CONTRACTOR'S ESTIMATE PACKAGE				
	Material Used						
96016001	MATERIAL ON HAND	DOL	1.000	2,000,000.00	16,709,724.320	16,709,724.32	
	Material Received						
96026001	PAYMENT ADJUSTMENT-POS	DOL	1.000	200,000.00	23,879.850	23,879.85	
96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	10,000.00	3,848.100	3,848.10	
96026603	DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	100.00	130.000	26,000.00	
	Paid by the EA						
96066053	LAW ENFORCEMENT PERSONNEL	DOL	1.000	2,000,000.00	645,518.304	645,518.30	
	Paid by Invoice						
96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000,000.00	133,983.080	133,983.08	
	Paid by Invoice						
96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	2,000,000.00	367,128.180	367,128.18	
	Paid by Invoice						
96066063	FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	750,000.00	222,926.790	222,926.79	
	HAVE Police Report - NonParticipating - Paid by Invoice						
96066064	FORCE ACCOUNT - CRASH CUSHION REPAIR #2	DOL	1.000	500,000.00	327,625.350	327,625.35	
	DO NOT Have Police Report - Participating - Paid by Invoice						
96086001	UNIQUE CHANGE ORDER ITEM 1	DOL	76,366.340	0.00	1.000	76,366.34	
	TEMPORARY ITS CHANGE ORDER						
96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	92,925.000	0.00	1.000	92,925.00	
	TEMPORARY ITS CHANGE ORDER						
96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.00	27,592.210	27,592.21	
	Added by CO#09 - Pay by invoice						

TOTAL ITEM EARNINGS TO DATE \$231,902,270.87