



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **245202083**
 PROJECT: **F 2021(488)**
 CONTRACT: **04213001**
 AWARD AMOUNT: **\$148,073,104.42**
 PROJECTED AMOUNT: **\$148,073,104.43**
 ADJ. PROJECTED AMOUNT: **\$150,202,315.36**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **SL 1604**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Carlos Arcila, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0031**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **67.76**
 % TIME USED: **78.48**
 % RETAINAGE: **0.00**

LETTING DATE: **04/07/2021**
 AWARD DATE: **04/29/2021**
 NOTICE TO PROCEED DATE: **05/04/2021**
 WORK BEGIN DATE: **05/10/2021**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$101,782,462.73	\$100,008,348.29	\$1,774,114.44
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$101,782,462.73	\$100,008,348.29	\$1,774,114.44
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$101,782,462.73	\$100,008,348.29	\$1,774,114.44

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/10/2021
TIME CHARGES BEGIN: 05/10/2021
BID DAYS: 962
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 962
DAYS CHARGED TO DATE: 755
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023		1 SUNDAY
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	26	5
SUNDAY		5

WORK PERFORMED THIS PERIOD

PROJECT F 2021(488) CONTROL 245202083
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	50,000.000	11.600	\$580,000.00	289.00	266.01
0080	01106001	000	EXCAVATION (ROADWAY)	CY	12.000	1,895.600	\$22,747.20	123,888.00	60,631.70
0085	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	8.000	3,993.040	\$31,944.32	343,983.00	38,328.84
0120	02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	20.000	1,549.930	\$30,998.60	94,603.00	36,285.22
0130	30766001	000	D-GR HMA TY-B PG64-22	TON	45.000	354.180	\$15,938.10	85,387.00	49,532.28
0132	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	2,381.850	-\$2,381.85	1,000.00	2,381.85
		SUPP DESCR	D-GR HMA TY-B PG64-22 - PENALTY						
0136	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	731.790	\$731.79	1,000.00	9,063.26
		SUPP DESCR	D-GR HMA TY-C SAC-A PG70-22 - BONUS						
0139	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	8,566.230	-\$8,566.23	1,000.00	15,819.43
		SUPP DESCR	D-GR HMA TY-C SAC-A PG70-22 - PENALTY						
0215	04006005	000	CEM STABIL BKFL	CY	42.000	336.250	\$14,122.50	7,926.00	3,073.48
0235	04036001	000	TEMPORARY SPL SHORING	SF	15.000	-651.560	-\$9,773.40	31,902.00	3,549.25
0240	04036001	000	TEMPORARY SPL SHORING	SF	15.000	3,152.520	\$47,287.80	21,529.00	3,387.78
0250	04106001	000	SOIL NAIL ANCHORS	LF	10.000	4,390.000	\$43,900.00	89,104.00	33,594.00
0320	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	170.000	60.810	\$10,337.70	7,212.00	914.80
0330	04236001	000	RETAINING WALL (MSE)	SF	45.000	1,338.000	\$60,210.00	110,188.00	39,045.07
0335	04236003	000	RETAINING WALL (TEMP WALL)	SF	11.000	481.030	\$5,291.33	61,774.00	35,948.87
0345	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	35.000	511.540	\$17,903.90	27,762.00	5,955.54
0350	04236040	000	RETAINING WALL (MSE) (SPECIAL)	SF	55.000	2,206.160	\$121,338.80	129,351.00	31,025.78
0390	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	1.860	\$837.00	191.00	62.77
0495	04646017	001	RC PIPE (CL IV)(18 IN)	LF	96.650	47.000	\$4,542.55	432.00	51.00
0500	04646018	001	RC PIPE (CL IV)(24 IN)	LF	107.000	493.000	\$52,751.00	1,709.00	934.00
0530	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,621.000	1.000	\$2,621.00	17.00	12.00
0555	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,247.000	1.000	\$5,247.00	5.00	1.00
0580	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	4,817.000	1.100	\$5,298.70	142.00	76.40
0590	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	3,625.000	1.000	\$3,625.00	4.00	2.00
0620	04656179	001	INLET (COMPL)(TY MSE2)	EA	5,355.000	4.000	\$21,420.00	32.00	6.00
0705	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	1.000	\$10,000.00	38.00	30.00
0745	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.250	194.000	\$436.50	19,083.00	2,996.00
0755	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.500	60.000	\$210.00	10,113.00	9,898.00
1335	61856002	002	TMA (STATIONARY)	DAY	191.000	5.000	\$955.00	1,095.00	311.00
1430	06246001	000	GROUND BOX TY A (122311)	EA	650.000	1.000	\$650.00	60.00	55.00
1455	06246028	000	REMOVE GROUND BOX	EA	150.000	1.000	\$150.00	122.00	8.00
1460	06246028	000	REMOVE GROUND BOX	EA	150.000	1.000	\$150.00	102.00	43.00
1519	63076001		EMP SPEED MONITOR (1 SYS)	DAY	103.500	62.000	\$6,417.00	2,236.00	1,726.00
1524	63096001		TEMP CON EQUIP ALERT (1 SYS)	DAY	31.000	62.000	\$1,922.00	2,236.00	1,732.00
1529	63446001		TEMP TRAVEL TIME (1 SYS)	DAY	72.500	62.000	\$4,495.00	2,236.00	1,732.00
1630	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	18,400.000	4.000	\$73,600.00	15.00	4.00
1800	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	2.000	\$222.00	135.00	2.00
1820	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	139.000	5.000	\$695.00	173.00	5.00
2135	07346002	000	LITTER REMOVAL	CYC	4,000.000	1.000	\$4,000.00	38.00	20.00
2136	07356001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	517.530	1.000	\$517.53	13.00	5.00
2137	07356003		DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	594.560	1.000	\$594.56	13.00	4.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2138	07356005		DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	517.530	1.000	\$517.53	13.00	3.00
2142	07386003		CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	1,005.770	1.000	\$1,005.77	13.00	5.00
2143	07386005		CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	1,156.580	1.000	\$1,156.58	13.00	5.00

CATEGORY 002 DESCRIPTION BRIDGE: LP 1604 WBML @ FM 1560/W HAUSMAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2245	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	22.020	\$22,020.00	85.40	84.40

CATEGORY 003 DESCRIPTION BRIDGE: LP 1604 EBML @ FM 1560/W HAUSMAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2400	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	23.180	\$23,180.00	85.80	85.80

CATEGORY 004 DESCRIPTION BRIDGE: LP 1604 EBML @ CHASE HILL BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2525	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	114.330	\$17,149.50	392.00	392.00

CATEGORY 007 DESCRIPTION BRIDGE: LP 1604 EBML @ BABCOCK RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3010	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	35.000	\$3,500.00	73.00	73.00
3015	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	105.000	\$15,750.00	511.00	511.00

CATEGORY 008 DESCRIPTION BRIDGE: LP 1604 WBML @ KYLE SEALE PARKWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3165	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	96.820	\$14,523.00	522.00	358.82

CATEGORY 009 DESCRIPTION BRIDGE: LP 1604 WBML @ CHASE HILL BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3310	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	56.810	\$8,521.50	392.00	392.00

CATEGORY 012 DESCRIPTION BRIDGE: DIRECT CONNECTOR - LP 1604 EB TO IH 10 WB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3815	04206039	000	CL C CONC (COLUMN)(MASS)	CY	500.000	97.100	\$48,550.00	963.80	782.50

CATEGORY 016 DESCRIPTION BRIDGE: LP 1604 EBCD @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4385	04206037	000	CL C CONC (COLUMN)	CY	850.000	31.400	\$26,690.00	64.20	64.20

CATEGORY 018 DESCRIPTION BRIDGE: LP 1604 EBML @ HUESTA CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
4675	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	19.800	\$7,920.00

Total Bid Quantity	QTY Paid To Date
37.00	24.54

CATEGORY 020 DESCRIPTION BRIDGE: LP 1604 WBML @ BABCOCK RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
4915	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	23.260	\$2,326.00
4920	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	70.030	\$10,504.50
4935	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	15.600	\$15,600.00

Total Bid Quantity	QTY Paid To Date
73.00	61.26
511.00	476.03
73.20	49.80

CATEGORY 021 DESCRIPTION BRIDGE: LP 1604 EBML @ KYLE SEALE PARKWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
5070	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	132.920	\$19,938.00

Total Bid Quantity	QTY Paid To Date
696.00	393.92

CATEGORY 030 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
6400	96016001		MATERIAL ON HAND	DOL	1.000	162,466.830	\$162,466.83
6415	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	3,672.330	\$3,672.33

Total Bid Quantity	QTY Paid To Date
1,000.00	14,931,356.88

1,000.00	539,504.52
----------	------------

PROJECT ROW 2452-2-132 CONTROL 245202132

CATEGORY 001 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
6770	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.500	4,901.000	\$17,153.50
6775	04206003	000	CL A CONC (MISC)	SY	135.000	14.000	\$1,890.00

Total Bid Quantity	QTY Paid To Date
5,092.00	4,901.00

394.00	160.94
--------	--------

CATEGORY 003 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
6950	71866033	001	NGP (MAIN) (12" STEEL) (OPEN CUT)	LF	3,400.000	6.000	\$20,400.00
6955	71866034	001	NGP (MAIN) (16" STEEL) (OPEN CUT)	LF	424.000	292.000	\$123,808.00
6960	71866035	001	NGP (REMOVE ABANDONED MAIN) (12")	LF	77.000	292.000	\$22,484.00

Total Bid Quantity	QTY Paid To Date
12.00	10.00

4,917.00	4,866.00
----------	----------

3,395.00	3,564.00
----------	----------

TOTAL ITEM EARNINGS THIS ESTIMATE

\$1,774,114.44

CONTRACT LINE ITEMS

PROJECT F 2021(488) CONTROL 245202083
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	50,000.000	289.000	0.000	266.01	13,300,500.00
0065	10046002	000	TREE PROTECTION	AC	1,400.000	1.900	0.000	1.90	2,660.00
0066	01046040		REMOVING CONC (PAVERS) CO#006 - Concrete Pavers @ Babcock Intersection	SY	29.690	0.000	2,286.000	2,286.00	67,871.34
0075	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	10.000	79,271.000	0.000	23,677.99	236,779.90
0080	01106001	000	EXCAVATION (ROADWAY)	CY	12.000	123,888.000	0.000	60,631.70	727,580.40
0085	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	8.000	343,983.000	0.000	38,328.84	306,630.72
0120	02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	20.000	94,646.000	-43.000	36,285.22	725,704.40
0125	30766001	000	D-GR HMA TY-B PG64-22	TON	45.000	242.200	-39.000	180.83	8,137.35
0130	30766001	000	D-GR HMA TY-B PG64-22	TON	45.000	85,387.000	0.000	49,532.28	2,228,952.60
0131	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 - BONUS	DOL	1.000	1,000.000	0.000	21,627.90	21,627.90
0132	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 - PENALTY	DOL	-1.000	1,000.000	0.000	2,381.85	-2,381.85
0133	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 - BONUS	DOL	1.000	1,000.000	0.000	28,544.69	28,544.69
0134	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 - PENALTY	DOL	-1.000	1,000.000	0.000	32,722.33	-32,722.33
0135	30766024	000	D-GR HMA TY-C SAC-A PG70-22	TON	61.000	28,494.000	-10.000	16,250.82	991,300.02
0136	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C SAC-A PG70-22 - BONUS	DOL	1.000	1,000.000	0.000	9,063.26	9,063.26
0137	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C SAC-A PG70-22 - PENALTY	DOL	-1.000	1,000.000	0.000	325.37	-325.37
0138	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C SAC-A PG70-22 - BONUS	DOL	1.000	1,000.000	0.000	10,953.64	10,953.64
0139	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C SAC-A PG70-22 - PENALTY	DOL	-1.000	1,000.000	0.000	15,819.43	-15,819.43
0140	30766066	000	TACK COAT	GAL	3.000	56,230.000	0.000	14,759.00	44,277.00
0145	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	58.000	89,461.000	0.000	875.01	50,750.58
0150	30776034	000	SP MIXES SP-C SAC-B PG76-22	TON	54.000	4,303.000	0.000	620.84	33,525.36
0155	30856001	000	UNDERSEAL COURSE	GAL	2.000	150,171.000	0.000	1,940.00	3,880.00
0160	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.000	59,186.000	0.000	23,908.00	71,724.00
0175	03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	2.000	4,123.000	0.000	2,548.52	5,097.04
0180	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.000	648,696.000	0.000	371.87	371.87
0182	03606005		CONC PVMT (CONT REINF - CRCP) (11") CO#18- CSB & CRCP (11IN) between inlets, & Manhole Addition	SY	76.750	0.000	198.000	57.72	4,430.01
0205	04006001	000	STRUCT EXCAV	CY	5.000	21,228.000	0.000	9,442.00	47,210.00
0210	04006005	000	CEM STABIL BKFL	CY	42.000	3,116.000	231.000	150.25	6,310.50
0215	04006005	000	CEM STABIL BKFL	CY	42.000	7,926.000	0.000	3,073.48	129,086.16
0220	04006006	000	CUT & RESTORING PAV	SY	76.750	1,445.000	0.000	482.92	37,064.11
0225	04016001	000	FLOWABLE BACKFILL	CY	195.000	311.000	0.000	162.40	31,668.00
0230	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.500	17,311.000	0.000	8,849.50	30,973.25
0235	04036001	000	TEMPORARY SPL SHORING	SF	15.000	31,902.000	0.000	3,549.25	53,238.75

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0240	04036001	000	TEMPORARY SPL SHORING	SF	15.000	21,529.000	0.000	3,387.78	50,816.70	
0245	04036001	000	TEMPORARY SPL SHORING	SF	15.000	8,688.000	0.000	429.78	6,446.70	
0250	04106001	000	SOIL NAIL ANCHORS	LF	10.000	89,104.000	0.000	33,594.00	335,940.00	
0270	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	1,299.000	0.000	1,071.00	214,200.00	
0271	04166022		DRILL SHAFT (SIGN MTS) (48 IN)	LF	583.280	0.000	182.000	84.00	48,995.52	
			CO#002 - TMS Drill Shafts							
0275	04166025	000	DRILL SHAFT (HIGH MAST POLE) (54 IN)	LF	550.000	176.000	0.000	176.00	96,800.00	
0280	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	730.000	851.000	0.000	851.00	621,230.00	
0285	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	310.000	20.000	0.000	20.00	6,200.00	
0290	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	430.000	13.000	0.000	13.00	5,590.00	
0305	04206010	000	CL A CONC (PLUG)	EA	1,190.000	60.000	0.000	6.00	7,140.00	
0310	04206037	000	CL C CONC (COLUMN)	CY	850.000	1,075.600	0.000	796.83	677,305.50	
0315	04206043	000	CL C CONC (FOOTING)	CY	1,400.000	288.000	0.000	216.00	302,400.00	
0320	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	170.000	7,212.000	0.000	914.80	155,516.00	
0330	04236001	000	RETAINING WALL (MSE)	SF	45.000	110,188.000	0.000	39,045.07	1,757,028.15	
0335	04236003	000	RETAINING WALL (TEMP WALL)	SF	11.000	61,774.000	0.000	35,948.87	395,437.57	
0340	04236003	000	RETAINING WALL (TEMP WALL)	SF	11.000	19,256.000	0.000	7,148.39	78,632.29	
0345	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	35.000	27,762.000	0.000	5,955.54	208,443.90	
0350	04236040	000	RETAINING WALL (MSE) (SPECIAL)	SF	55.000	129,351.000	0.000	31,025.78	1,706,417.90	
0365	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	5,253.000	0.000	24.98	8,743.00	
0375	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	163.000	-4.000	8.41	2,943.50	
0380	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	163.000	0.000	5.04	2,016.00	
0385	04326006	000	RIPRAP (CONC)(CL B)	CY	400.000	7.500	0.000	3.30	1,320.00	
0390	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	191.000	0.000	62.77	28,246.50	
0405	04506023	000	RAIL (TY SSTR)	LF	30.000	25,669.000	0.000	782.00	23,460.00	
0410	04506023	000	RAIL (TY SSTR)	LF	30.000	10,208.000	0.000	1,201.00	36,030.00	
0425	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.000	25,715.000	0.000	2,070.00	62,100.00	
0435	04506103	000	RAIL (TY PR11)	LF	100.000	4,316.000	-1,074.000	254.00	25,400.00	
0450	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	204.650	1,900.000	0.000	219.00	44,818.35	
0455	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	220.800	1,470.000	0.000	1,140.00	251,712.00	
0465	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	279.450	898.000	222.000	529.00	147,829.05	
0475	04646003	001	RC PIPE (CL III)(18 IN)	LF	98.900	627.000	0.000	290.00	28,681.00	
0480	04646005	001	RC PIPE (CL III)(24 IN)	LF	88.850	13,949.000	-5.000	8,934.00	793,785.90	
0485	04646007	001	RC PIPE (CL III)(30 IN)	LF	121.100	1,704.000	0.000	1,288.50	156,037.35	
0490	04646008	001	RC PIPE (CL III)(36 IN)	LF	166.250	2,368.000	0.000	1,907.00	317,038.75	
0495	04646017	001	RC PIPE (CL IV)(18 IN)	LF	96.650	218.000	214.000	51.00	4,929.15	
0500	04646018	001	RC PIPE (CL IV)(24 IN)	LF	107.000	1,709.000	0.000	934.00	99,938.00	
0505	04646019	001	RC PIPE (CL IV)(30 IN)	LF	122.300	1,045.000	0.000	298.00	36,445.40	
0510	04646020	001	RC PIPE (CL IV)(36 IN)	LF	148.600	996.000	0.000	522.00	77,569.20	
0515	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	3,074.000	26.000	0.000	18.40	56,561.60	
0520	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,052.000	5.000	1.000	5.00	20,260.00	
0525	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,061.000	19.000	0.000	3.00	6,183.00	
0530	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,621.000	17.000	0.000	12.00	31,452.00	
0535	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	3,129.000	6.000	0.000	4.50	14,080.50	
0555	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,247.000	5.000	0.000	1.00	5,247.00	
0560	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	5,244.000	7.000	1.000	7.80	40,903.20	
0575	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	4,469.000	2.000	0.000	1.00	4,469.00	
0580	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	4,817.000	142.000	0.000	76.40	368,018.80	

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0590	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	3,625.000	4.000	0.000	2.00	7,250.00
0595	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	3,885.000	5.000	0.000	2.50	9,712.50
0600	04656074	001	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	5,271.000	16.000	0.000	9.90	52,182.90
0610	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	4,458.000	42.000	1.000	30.90	137,752.20
0615	04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	5,015.000	5.000	0.000	1.00	5,015.00
0620	04656179	001	INLET (COMPL)(TY MSE2)	EA	5,355.000	32.000	0.000	6.00	32,130.00
0630	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	71,178.000	1.000	0.000	1.00	71,178.00
0650	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,938.000	1.000	0.000	1.00	1,938.00
0655	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,938.000	4.000	0.000	3.00	5,814.00
0683	04796002		ADJUSTING INLETS	EA	1,609.520	0.000	21.000	21.00	33,799.92
CO#16 - Adjustment of 7 PMBD-3 Inlet Sets									
0685	04796006	000	ADJUSTING INLET (CAP)	EA	1,553.000	8.000	0.000	4.00	6,212.00
0695	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	20,000.000	4.000	0.000	3.00	60,000.00
0700	05006001	000	MOBILIZATION	LS	16,018,441.000	0.991	0.000	0.89	14,272,430.93
0705	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	38.000	0.000	30.00	300,000.00
0710	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	27.000	1,583.000	0.000	508.00	13,716.00
0715	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	52.000	775.000	0.000	899.00	46,748.00
0720	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	8.000	2,358.000	0.000	135.00	1,080.00
0725	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	44.250	1,443.000	0.000	3,458.71	153,047.95
0730	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	5.230	1,443.000	0.000	333.22	1,742.75
0740	05066034	005	CONSTRUCTION PERIMETER FENCE	LF	5.000	1,099.000	0.000	5,536.00	27,680.00
0745	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.250	19,083.000	0.000	2,996.00	6,741.00
0750	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	19,083.000	0.000	290.00	145.00
0755	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.500	10,113.000	0.000	9,898.00	34,643.00
0765	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	49.000	2,507.000	0.000	1,465.59	71,813.91
0770	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	41.000	7,421.000	0.000	2,992.86	122,707.26
0785	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	25.000	53,400.000	0.000	53,400.00	1,335,000.00
0790	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	35.000	34,060.000	0.000	16,660.00	583,100.00
0795	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	35.000	1,060.000	0.000	860.00	30,100.00
0800	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	210,080.000	0.000	91,896.00	367,584.00
0805	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	55,340.000	0.000	5,300.00	21,200.00
0810	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,480.000	0.000	241.00	964.00
0815	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	16,980.000	0.000	1,560.00	6,240.00
0820	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	34,060.000	0.000	2,120.00	8,480.00
0825	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	1,060.000	0.000	280.00	1,120.00
0830	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	35.000	10,973.000	0.000	7,049.00	246,715.00
0835	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	250.000	2,064.000	0.000	2,050.00	512,500.00
0840	05146005	000	PERM CTB (SGL SLOPE) (TY 1) (48)	LF	40.000	4,265.000	0.000	4,265.00	170,600.00
0845	05146007	000	PERM CTB (SGL SLOPE) (TY 3) (48)	LF	300.000	750.000	0.000	750.00	225,000.00
0850	05286001	000	COLORED TEXTURED CONC (4")	SY	50.000	30,364.000	1,810.000	7,209.52	360,476.00
0851	05286006		REMOVE AND RELAY PAVERS	SY	63.630	0.000	275.000	468.10	29,785.20
CO#006 - Concrete Pavers @ Bandera Intersection									
0855	05296001	000	CONC CURB (TY I)	LF	8.000	11,476.000	0.000	566.00	4,528.00
0865	05296008	000	CONC CURB & GUTTER (TY II)	LF	20.000	115.000	0.000	115.00	2,300.00
0870	05296015	000	CONC CURB (TY C1)	LF	55.000	114.000	0.000	37.00	2,035.00
0875	05296016	000	CONC CURB (TY F1)	LF	80.000	445.000	0.000	794.00	63,520.00
0880	05296018	000	CONC CURB (TY F3)	LF	106.000	4,437.000	-1,194.000	3,143.50	333,211.00
0890	05306004	000	DRIVEWAYS (CONC)	SY	65.000	1,664.000	0.000	1,177.90	76,563.50

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0900	05316001	000	CONC SIDEWALKS (4")	SY	45.000	23,497.000	10.000	17,918.50	806,332.50
0910	05316004	000	CURB RAMPS (TY 1)	EA	1,900.000	17.000	0.000	17.00	32,300.00
0915	05316005	000	CURB RAMPS (TY 2)	EA	2,000.000	4.000	0.000	3.00	6,000.00
0920	05316013	000	CURB RAMPS (TY 10)	EA	2,000.000	9.000	0.000	8.00	16,000.00
0925	05316016	000	CURB RAMPS (TY 21)	EA	2,000.000	1.000	0.000	1.00	2,000.00
0935	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	19.550	2,450.000	0.000	887.50	17,350.63
0950	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,225.000	9.000	0.000	5.00	6,125.00
0955	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.500	22,615.000	0.000	10,459.25	36,607.38
0960	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	212.000	60.000	0.000	29.00	6,148.00
0965	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	230.000	56.000	0.000	26.00	5,980.00
0980	05436021	000	REMOVE CABLE BARRIER	LF	5.500	3,758.000	0.000	3,452.00	18,986.00
0985	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	437.000	8.000	0.000	7.00	3,059.00
0990	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,376.000	19.000	0.000	5.00	11,880.00
0995	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	310.000	76.000	0.000	40.00	12,400.00
1000	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	425.000	78.000	0.000	27.00	11,475.00
1005	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	425.000	23.000	0.000	5.00	2,125.00
1025	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	6,980.000	27.000	0.000	33.00	230,340.00
1040	60006045	000	MAINTAIN ROADWAY ILLUMINATION	EA	890.000	8.000	0.000	8.00	7,120.00
1045	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	8.000	0.000	5.00	5,000.00
1055	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	4.350	3,380.000	790.000	790.00	3,436.50
1070	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	2,000.000	7.000	0.000	2.00	4,000.00
1080	60076103	000	REMOVE FIBER OPTIC CABLE	LF	0.700	26,955.000	395.000	20,320.00	14,224.00
1090	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	10,400.000	5.000	0.000	4.00	41,600.00
1105	60276003	000	CONDUIT (PREPARE)	LF	1.400	3,000.000	195.000	1,975.00	2,765.00
1120	60276008	000	GROUND BOX (PREPARE)	EA	110.000	37.000	4.000	15.00	1,650.00
1130	60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	4,100.000	13.000	0.000	16.00	65,600.00
1140	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	17,100.000	7.000	0.000	5.00	85,500.00
1145	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	5,800.000	6.000	0.000	6.00	34,800.00
1155	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	21.670	11,400.000	0.000	11,400.00	247,038.00
1165	60936004	000	REMOVE EXISTING COMMUNICATION CABINET	EA	900.000	24.000	-1.000	17.00	15,300.00
1170	60936005	000	REMOVE EXISTING CCTV FIELD EQUIPMENT	EA	3,350.000	5.000	0.000	2.00	6,700.00
1175	60936009	000	REMOVE EXIST FIBER HUB	EA	6,100.000	5.000	0.000	3.25	19,825.00
1180	60936010	000	REMOVE EXIST FIB OPT DMS SYS(TY-2)	EA	5,500.000	3.000	2.000	4.00	22,000.00
1185	60936012	000	REMOVE EXIST RVSD	EA	580.000	9.000	0.000	3.00	1,740.00
1200	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	250.000	29.000	0.000	15.00	3,750.00
1205	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,750.000	91.000	0.000	77.00	134,750.00
1210	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,100.000	106.000	0.000	82.00	90,200.00
1235	06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	28,200.000	6.000	0.000	6.00	169,200.00
1240	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	33,300.000	4.000	0.000	4.00	133,200.00
1245	06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	40,900.000	19.000	0.000	19.00	777,100.00
1255	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	23,300.000	13.000	0.000	12.50	291,250.00
1260	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,600.000	16.000	0.000	15.75	371,700.00
1270	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	12.000	25,928.000	130.000	23,888.00	286,656.00
1275	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	12.000	2,325.000	0.000	1,480.00	17,760.00
1280	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	26.000	2,340.000	10.000	1,233.00	32,058.00
1285	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	24.180	44,580.000	-935.000	10,130.00	244,943.40
1290	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	14.000	1,982.000	1,312.000	1,545.00	21,630.00
1295	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	56.700	5,659.000	805.000	5,574.00	316,045.80

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1300	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	56.700	1,502.000	0.000	1,255.00	71,158.50	
1305	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	56.700	1,660.000	0.000	1,565.00	88,735.50	
1310	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	18.000	4,873.000	0.000	4,210.00	75,780.00	
1315	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	47.250	1,821.000	0.000	1,815.00	85,758.75	
1320	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	47.250	11,755.000	-1,670.000	7,385.00	348,941.25	
1325	06186062	000	CONDT (RM) (3/4")	LF	27.000	2,161.000	0.000	916.00	24,732.00	
1335	61856002	002	TMA (STATIONARY)	DAY	191.000	1,095.000	0.000	311.00	59,401.00	
1340	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	5,952.470	56.000	-4.000	3.20	19,047.90	
1350	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.100	34,320.000	-55.000	695.00	764.50	
1355	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.300	3,596.000	0.000	1,712.00	2,225.60	
1360	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.300	7,192.000	0.000	4,072.00	5,293.60	
1365	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.100	17,340.000	1,120.000	11,855.00	13,040.50	
1370	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	43,260.000	2,240.000	35,235.00	38,758.50	
1375	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	3,010.000	0.000	2,100.00	2,310.00	
1380	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	10,815.000	50.000	9,715.00	13,601.00	
1385	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	16,018.000	118.000	9,961.00	13,945.40	
1390	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.400	24,180.000	1,765.000	21,980.00	30,772.00	
1395	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.400	4,015.000	187.000	1,753.00	2,454.20	
1400	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.400	1,800.000	0.000	1,605.00	2,247.00	
1405	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.900	3,090.000	145.000	600.00	1,140.00	
1415	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.150	6,180.000	0.000	1,200.00	2,580.00	
1430	06246001	000	GROUND BOX TY A (122311)	EA	650.000	60.000	0.000	55.00	35,750.00	
1435	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	850.000	87.000	0.000	56.00	47,600.00	
1445	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,250.000	6.000	7.000	17.00	21,250.00	
1450	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,250.000	35.000	0.000	19.00	23,750.00	
1453	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	0.000	6,352.980	6,352.98	6,352.98	
			Run 13 Conduit Adjustments (Additional Work)							
1454	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	2,403.180	0.000	1.000	1.00	2,403.18	
			BABCOCK RD SIGNAL CONTROLLER REPLACEMENT							
1455	06246028	000	REMOVE GROUND BOX	EA	150.000	201.000	-79.000	8.00	1,200.00	
1457	61866025		REMOVE ITS GROUND BOX	EA	1,590.750	0.000	74.000	69.00	109,761.75	
1460	06246028	000	REMOVE GROUND BOX	EA	150.000	101.000	1.000	43.00	6,450.00	
1463	06276003		TIMBER POLE (CL 2) 50 FT	EA	2,410.030	0.000	1.000	1.00	2,410.03	
			CO#013 - ITS Revisions Due to Segment 2							
1475	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	7,100.000	8.000	0.000	8.00	56,800.00	
1480	06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	5,900.000	1.000	0.000	1.00	5,900.00	
1485	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	5,800.000	6.000	0.000	3.00	17,400.00	
1490	06286249	000	ELC SRV TY D 120/240 100(NS)SS(N)PS(U)	EA	5,900.000	1.000	0.000	1.00	5,900.00	
1495	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	5,800.000	3.000	0.000	2.00	11,600.00	
1497	60846001		MODIFY EXISTING ELECTRICAL SERVICE	EA	129.950	0.000	1.000	1.00	129.95	
			CO#013 - ITS Revisions Due to Segment 2							
1500	62926007	000	RELOCATE RVDS	EA	700.000	4.000	0.000	2.00	1,400.00	
1505	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	10,800.000	7.000	0.000	2.00	21,600.00	
1515	63066007	000	VIVDS CABLING	LF	2.650	3,124.000	0.000	2,661.00	7,051.65	
1519	63076001		EMP SPEED MONITOR (1 SYS)	DAY	103.500	0.000	2,236.000	1,726.00	178,641.00	
			CO#003 - Various Plan Revisions							

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1524	63096001		TEMP CON EQUIP ALERT (1 SYS) CO#003 - Various Plan Revisions	DAY	31.000	0.000	2,236.000	1,732.00	53,692.00
1529	63446001		TEMP TRAVEL TIME (1 SYS) CO#003 - Various Plan Revisions	DAY	72.500	0.000	2,236.000	1,732.00	125,570.00
1585	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	561.000	13.000	0.000	1.00	561.00
1615	06476003	000	REMOVE LRSA	EA	1,530.000	18.000	0.000	6.00	9,180.00
1630	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	18,400.000	15.000	0.000	4.00	73,600.00
1670	06506204	000	REMOVE OVERHD SIGN SUP	EA	10,229.000	17.000	0.000	19.00	194,351.00
1728	06626060		WK ZN PAV MRK REMOV (W)4"(BRK) CO#003 - Various Plan Revisions	LF	1.130	0.000	83,695.000	46,667.25	52,734.00
1735	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.460	272,617.000	0.000	140,396.83	64,582.54
1740	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	1.200	10,235.000	0.000	3,052.25	3,662.70
1745	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.200	54,312.000	0.000	24,915.00	29,898.00
1753	96086018		UNIQUE CHANGE ORDER ITEM 18 WZ ZN PAV MRK REMOV (W)(LNDP ARROW)	DOL	843.100	0.000	4.000	4.00	3,372.40
1754	96086017		UNIQUE CHANGE ORDER ITEM 17 RELOCATE TEMP SMALL SIGN	DOL	140.000	0.000	1.000	1.00	140.00
1755	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	150.000	66.000	0.000	14.00	2,100.00
1760	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	150.000	45.000	0.000	7.00	1,050.00
1765	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.460	273,285.000	0.000	139,165.00	64,015.90
1800	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	135.000	0.000	2.00	222.00
1805	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	178.000	53.000	0.000	7.00	1,246.00
1820	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	139.000	173.000	0.000	5.00	695.00
1925	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.130	6,114.000	0.000	20.00	62.60
1930	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.370	112,860.000	5,634.000	119,719.00	44,296.03
1931	06776002		ELIM EXT PAV MRK & MRKS (6") CO#005 - Elimination of Existing Pavement Markings	LF	0.550	0.000	7,180.000	7,180.00	3,949.00
1935	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.800	2,610.000	5,113.000	9,600.00	7,680.00
1936	06776005		ELIM EXT PAV MRK & MRKS (12") CO#005 - Elimination of Existing Pavement Markings	LF	1.860	0.000	1,053.000	1,053.00	1,958.58
1937	06776008		ELIM EXT PAV MRK & MRKS (ARROW) CO#005 - Elimination of Existing Pavement Markings	EA	73.170	0.000	5.000	13.00	951.21
1938	06776012		ELIM EXT PAV MRK & MRKS (WORD) CO#005 - Elimination of Existing Pavement Markings	EA	79.540	0.000	5.000	11.00	874.94
1940	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	14,800.000	4.000	0.000	2.75	40,700.00
1945	06806004	006	REMOVING TRAFFIC SIGNALS	EA	6,400.000	5.000	0.000	3.90	24,960.00
1950	06806011	006	INSTALL HWY TRF SIG (UPGRADE)	EA	6,300.000	1.000	1.000	0.50	3,150.00
1955	06816001	000	TEMP TRAF SIGNALS	EA	15,300.000	5.000	0.000	3.40	52,020.00
1960	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	230.000	6.000	0.000	2.00	460.00
1965	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	230.000	4.000	0.000	2.00	460.00
1970	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	230.000	6.000	0.000	2.00	460.00
1975	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	230.000	4.000	0.000	3.00	690.00
1980	06826005	000	VEH SIG SEC (12")LED(RED)	EA	230.000	6.000	0.000	2.00	460.00
1985	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	230.000	2.000	0.000	1.00	230.00
1990	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	610.000	26.000	0.000	21.00	12,810.00
1995	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	2.000	0.000	1.00	120.00
2000	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	125.000	1.000	0.000	1.00	125.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2005	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	95.000	5.000	0.000	1.00	95.00	
2010	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.600	9,769.000	0.000	10,320.00	16,512.00	
2015	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.100	10,192.000	0.000	6,341.00	13,316.10	
2020	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.900	15,333.000	594.000	11,080.00	21,052.00	
2025	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	1.050	8,399.000	0.000	5,302.00	5,567.10	
2030	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.150	9,769.000	0.000	10,240.00	11,776.00	
2035	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	8,500.000	1.000	0.000	1.00	8,500.00	
2045	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	10.000	0.000	9.00	22,500.00	
2050	06876003	000	RELOCATE PED POLE ASSEMBLY	EA	2,700.000	3.000	0.000	1.00	2,700.00	
2055	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	750.000	38.000	0.000	29.00	21,750.00	
2080	71966089	000	PIPE WATER MAIN (PVC) (18")	LF	234.250	56.000	0.000	13.00	3,045.25	
2085	71966090	000	GATE VALVE AND BOX (COMPLETE) (18")	EA	8,652.000	9.000	0.000	1.80	15,573.60	
2090	71966091	000	CONCRETE CRADLE	CY	548.000	6.000	0.000	1.67	915.16	
2095	72026008	000	STRMWTR TREAT UNIT (96IN) (8 CARTRIDGE)	EA	94,878.000	2.000	0.000	0.80	75,902.40	
2100	72026010	000	STRMWTR TREAT UNIT (144 IN) (31 CART)	EA	234,054.000	2.000	0.000	1.00	234,054.00	
2110	72026012	000	STRMWTR TREAT UNIT (8'X8')(4 CARTRIDGE)	EA	69,709.000	1.000	0.000	1.00	69,709.00	
2130	07306106	003	STRIP MOWING	CYC	1,900.000	13.000	0.000	2.00	3,800.00	
2135	07346002	000	LITTER REMOVAL	CYC	4,000.000	38.000	0.000	20.00	80,000.00	
2136	07356001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	517.530	0.000	13.000	5.00	2,587.65	
			CO#035 - Cleaning/Sweeping and Debris Removal							
2137	07356003		DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	594.560	0.000	13.000	4.00	2,378.24	
			CO#035 - Cleaning/Sweeping and Debris Removal							
2138	07356005		DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	517.530	0.000	13.000	3.00	1,552.59	
			CO#035 - Cleaning/Sweeping and Debris Removal							
2142	07386003		CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	1,005.770	0.000	13.000	5.00	5,028.85	
			CO#035 - Cleaning/Sweeping and Debris Removal							
2143	07386005		CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	1,156.580	0.000	13.000	5.00	5,782.90	
			CO#035 - Cleaning/Sweeping and Debris Removal							
2145	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	3,040.270	0.000	1.000	1.00	3,040.27	
			CO#014 - OSB Conduit Revisions (MOD 2)							
2150	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	17,720.530	0.000	1.000	1.00	17,720.53	
			Babcock Rd Widening - Bent 3							
2152	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	24,470.440	0.000	1.000	1.00	24,470.44	
			CO#017 - Embankment at Exist Wall - Tributary of Leon Creek							
2155	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	1,240,000.000	0.000	1.000	1.00	1,240,000.00	
			Milestone 7 Early Completion Incentive Release.							
								Category Subtotal	\$57,338,031.30	

CATEGORY		002		DESCRIPTION	BRIDGE: LP 1604 WBML @ FM 1560/W HAUSMAN					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2215	04006005	000	CEM STABIL BKFL	CY	42.000	412.000	0.000	273.01	11,466.42	
2225	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	58.000	0.000	58.00	5,800.00	
2230	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	522.000	0.000	522.00	78,300.00	
2235	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	312.000	0.000	312.00	78,000.00	
2245	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	85.400	0.000	84.40	84,400.00	

CATEGORY 002 DESCRIPTION BRIDGE: LP 1604 WBML @ FM 1560/W HAUSMAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2250	04206029	000	CL C CONC (CAP)	CY	1,000.000	70.000	0.000	70.00	70,000.00
2255	04206037	000	CL C CONC (COLUMN)	CY	850.000	103.800	0.000	103.80	88,230.00
2260	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	20,775.000	0.000	11,120.50	155,687.00
2265	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	462.000	0.000	315.68	78,920.00
2270	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	3,175.000	0.000	1,741.30	165,423.50
2285	04506023	000	RAIL (TY SSTR)	LF	30.000	680.000	0.000	581.00	17,430.00
2290	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	251.000	0.000	169.00	21,125.00
Category Subtotal									\$854,781.92

CATEGORY 003 DESCRIPTION BRIDGE: LP 1604 EBML @ FM 1560/W HAUSMAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2370	04006005	000	CEM STABIL BKFL	CY	42.000	428.000	0.000	377.74	15,865.08
2380	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	68.000	0.000	68.00	6,800.00
2385	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	612.000	0.000	570.72	85,608.00
2390	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	300.000	0.000	300.00	75,000.00
2400	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	85.800	0.000	85.80	85,800.00
2405	04206029	000	CL C CONC (CAP)	CY	1,000.000	69.900	0.000	69.90	69,900.00
2410	04206037	000	CL C CONC (COLUMN)	CY	850.000	103.800	0.000	103.80	88,230.00
2415	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	20,768.000	0.000	10,956.00	153,384.00
2420	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	462.000	0.000	332.57	83,142.50
2425	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	3,175.000	0.000	1,741.30	165,423.50
2435	04506023	000	RAIL (TY SSTR)	LF	30.000	680.000	0.000	325.00	9,750.00
2440	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	251.000	0.000	132.00	16,500.00
Category Subtotal									\$855,403.08

CATEGORY 004 DESCRIPTION BRIDGE: LP 1604 EBML @ CHASE HILL BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2515	04006005	000	CEM STABIL BKFL	CY	42.000	256.000	0.000	231.45	9,720.90
2525	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	392.000	0.000	392.00	58,800.00
2530	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	168.000	0.000	168.00	42,000.00
2540	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	51.500	0.000	29.80	29,800.00
2545	04206029	000	CL C CONC (CAP)	CY	1,000.000	46.500	0.000	46.50	46,500.00
2550	04206037	000	CL C CONC (COLUMN)	CY	850.000	80.000	0.000	80.00	68,000.00
2555	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	15,328.000	0.000	8,797.32	123,162.48
2560	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	147.600	0.000	102.79	25,697.50
2565	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	1,795.510	0.000	1,026.00	97,470.00
2575	04506023	000	RAIL (TY SSTR)	LF	30.000	516.000	0.000	258.00	7,740.00
2580	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	185.000	0.000	128.75	16,093.75
Category Subtotal									\$524,984.63

CATEGORY 005 DESCRIPTION BRIDGE: LP 1604 WBML @ PEACE BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 005 DESCRIPTION BRIDGE: LP 1604 WBML @ PEACE BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2660	04006005	000	CEM STABIL BKFL	CY	42.000	256.000	0.000	250.86	10,536.12
2670	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	448.000	0.000	256.00	38,400.00
2675	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	168.000	0.000	168.00	42,000.00
2685	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	51.000	0.000	29.80	29,800.00
2690	04206029	000	CL C CONC (CAP)	CY	1,000.000	46.300	0.000	46.30	46,300.00
2695	04206037	000	CL C CONC (COLUMN)	CY	850.000	65.700	0.000	65.70	55,845.00
2700	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	15,245.000	0.000	8,800.50	123,207.00
2705	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	147.600	0.000	106.28	26,570.00
2710	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	1,795.720	0.000	1,026.12	97,481.40
2720	04506023	000	RAIL (TY SSTR)	LF	30.000	516.000	0.000	258.00	7,740.00
2725	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	185.000	0.000	131.50	16,437.50

Category Subtotal \$494,317.02

CATEGORY 006 DESCRIPTION BRIDGE: DIRET CONNECTOR - LP 1604 EB TO IH 10 W

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2815	40216001	000	TIP TESTING(DRILL SHAFT)	EA	5,000.000	64.000	-34.000	30.00	150,000.00
2820	04036001	000	TEMPORARY SPL SHORING	SF	15.000	20,408.000	0.000	23,730.93	355,963.95
2830	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	280.000	0.000	280.00	70,000.00
2835	04166007	000	DRILL SHAFT (54 IN)	LF	375.000	332.000	0.000	294.00	110,250.00
2840	04166008	000	DRILL SHAFT (60 IN)	LF	450.000	940.000	0.000	940.00	423,000.00
2845	04166010	000	DRILL SHAFT (72 IN)	LF	650.000	98.000	0.000	98.00	63,700.00
2850	04166038	000	DRILL SHAFT (108 IN)	LF	1,300.000	452.000	0.000	452.00	587,600.00
2865	04206031	000	CL C CONC (CAP)(MASS)	CY	550.000	2,757.200	0.000	2,413.50	1,327,425.00
2875	04206039	000	CL C CONC (COLUMN)(MASS)	CY	500.000	2,153.500	0.000	2,105.50	1,052,750.00
2880	04206045	000	CL C CONC (FOOTING)(MASS)	CY	500.000	1,337.300	0.000	1,315.27	657,635.00
2885	04206092	000	CL F CONC (COLUMN)(MASS)	CY	600.000	41.800	0.000	41.80	25,080.00
2890	04206100	000	CL F CONC (FOOTING)(MASS)	CY	500.000	244.500	0.000	244.50	122,250.00
2895	04226001	000	REINF CONC SLAB	SF	10.000	216,182.000	0.000	118,256.00	1,182,560.00
2905	04256039	000	PRESTR CONC GIRDER (TX54)	LF	105.000	26,586.970	0.000	15,447.69	1,622,007.45
2915	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	636.000	0.000	333.00	41,625.00
2920	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	45.000	0.000	24.00	96,000.00
2930	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	8,750.000	0.000	1.000	1.00	8,750.00

CO#006 - TIP Testing Reduction (Restocking Fee)

Category Subtotal \$7,896,596.40

CATEGORY 007 DESCRIPTION BRIDGE: LP 1604 EBML @ BABCOCK RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3000	04006005	000	CEM STABIL BKFL	CY	42.000	178.000	0.000	197.09	8,277.78
3010	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	73.000	0.000	73.00	7,300.00
3015	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	511.000	0.000	511.00	76,650.00
3020	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	320.000	0.000	320.00	80,000.00
3030	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	73.200	0.000	33.40	33,400.00
3035	04206029	000	CL C CONC (CAP)	CY	1,000.000	57.800	0.000	57.80	57,800.00
3040	04206037	000	CL C CONC (COLUMN)	CY	850.000	73.400	0.000	73.40	62,390.00

CATEGORY 007 DESCRIPTION BRIDGE: LP 1604 EBML @ BABCOCK RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3045	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	18,532.000	0.000	9,890.50	138,467.00
3050	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	315.000	0.000	225.43	56,357.50
3055	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	2,596.230	0.000	1,442.35	137,023.25
3065	04506023	000	RAIL (TY SSTR)	LF	30.000	606.000	0.000	290.00	8,700.00
3070	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	214.000	0.000	74.00	9,250.00

Category Subtotal \$675,615.53

CATEGORY 008 DESCRIPTION BRIDGE: LP 1604 WBML @ KYLE SEALE PARKWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3155	04006005	000	CEM STABIL BKFL	CY	42.000	263.000	0.000	238.98	10,037.16
3165	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	522.000	0.000	358.82	53,823.00
3170	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	344.000	0.000	344.00	86,000.00
3180	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	62.700	0.000	27.80	27,800.00
3185	04206029	000	CL C CONC (CAP)	CY	1,000.000	57.400	0.000	57.40	57,400.00
3190	04206037	000	CL C CONC (COLUMN)	CY	850.000	63.400	0.000	63.40	53,890.00
3195	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	16,490.000	0.000	8,770.50	122,787.00
3200	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	161.000	0.000	104.60	26,150.00
3205	04256036	000	PRESTR CONC GIRDER (TX34)	LF	90.000	1,341.000	0.000	745.00	67,050.00
3210	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	967.500	0.000	537.50	51,062.50
3215	04506023	000	RAIL (TY SSTR)	LF	30.000	534.000	0.000	298.00	8,940.00
3220	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	193.000	0.000	132.50	16,562.50

Category Subtotal \$581,502.16

CATEGORY 009 DESCRIPTION BRIDGE: LP 1604 WBML @ CHASE HILL BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3300	04006005	000	CEM STABIL BKFL	CY	42.000	267.000	0.000	242.29	10,176.18
3310	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	392.000	0.000	392.00	58,800.00
3315	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	168.000	0.000	168.00	42,000.00
3325	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	56.100	0.000	29.80	29,800.00
3330	04206029	000	CL C CONC (CAP)	CY	1,000.000	51.600	0.000	51.60	51,600.00
3335	04206037	000	CL C CONC (COLUMN)	CY	850.000	80.000	0.000	80.00	68,000.00
3340	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	16,503.000	0.000	8,799.00	123,186.00
3345	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	154.000	0.000	103.47	25,867.50
3350	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	2,052.000	0.000	1,026.00	97,470.00
3360	04506023	000	RAIL (TY SSTR)	LF	30.000	516.000	0.000	258.00	7,740.00
3365	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	193.000	0.000	131.00	16,375.00

Category Subtotal \$531,014.68

CATEGORY 010 DESCRIPTION BRIDGE: LP 1604 WB BYPASS AT CHASE HILL/BRENAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3465	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	168.000	0.000	168.00	25,200.00
3470	04166007	000	DRILL SHAFT (54 IN)	LF	375.000	76.000	0.000	76.00	28,500.00

Category Subtotal \$53,700.00

CATEGORY 011 DESCRIPTION BRIDGE: LP 1604 EBML @ PEACE BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3595	04006005	000	CEM STABIL BKFL	CY	42.000	191.000	0.000	289.56	12,161.52
3605	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	256.000	0.000	256.00	38,400.00
3610	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	84.000	0.000	84.00	21,000.00
3620	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	29.700	0.000	29.70	29,700.00
3625	04206029	000	CL C CONC (CAP)	CY	1,000.000	26.700	0.000	26.70	26,700.00
3630	04206037	000	CL C CONC (COLUMN)	CY	850.000	31.100	0.000	31.10	26,435.00
3635	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	8,806.000	0.000	8,802.50	123,235.00
3640	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	109.900	0.000	97.18	24,295.00
3645	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	1,026.120	0.000	1,026.12	97,481.40
3655	04506023	000	RAIL (TY SSTR)	LF	30.000	258.000	0.000	258.00	7,740.00
3665	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	137.000	0.000	133.50	16,687.50

Category Subtotal \$423,835.42

CATEGORY 012 DESCRIPTION BRIDGE: DIRECT CONNECTOR - LP 1604 EB TO IH 10 V

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3750	40216001	000	TIP TESTING(DRILL SHAFT)	EA	5,000.000	9.000	0.000	9.00	45,000.00
3755	04036001	000	TEMPORARY SPL SHORING	SF	15.000	12,484.000	0.000	13,121.57	196,823.55
3760	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	136.000	0.000	136.00	20,400.00
3765	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	52.000	0.000	52.00	13,000.00
3770	04166007	000	DRILL SHAFT (54 IN)	LF	375.000	662.000	0.000	662.00	248,250.00
3775	04166008	000	DRILL SHAFT (60 IN)	LF	450.000	312.000	0.000	312.00	140,400.00
3780	04166010	000	DRILL SHAFT (72 IN)	LF	650.000	169.000	0.000	169.00	109,850.00
3785	04166038	000	DRILL SHAFT (108 IN)	LF	1,300.000	142.000	0.000	142.00	184,600.00
3790	04166047	000	DRILL SHAFT (96 IN)	LF	1,100.000	27.000	0.000	27.00	29,700.00
3795	04166051	000	DRILL SHAFT (120 IN)	LF	1,800.000	39.000	0.000	39.00	70,200.00
3810	04206031	000	CL C CONC (CAP)(MASS)	CY	550.000	1,598.100	0.000	1,134.70	624,085.00
3815	04206039	000	CL C CONC (COLUMN)(MASS)	CY	500.000	963.800	0.000	782.50	391,250.00
3820	04206045	000	CL C CONC (FOOTING)(MASS)	CY	500.000	635.300	0.000	635.30	317,650.00
3825	04206084	000	CL F CONC (CAP)(MASS)	CY	850.000	415.900	0.000	415.90	353,515.00
3830	04206092	000	CL F CONC (COLUMN)(MASS)	CY	600.000	506.800	0.000	497.90	298,740.00
3835	04206100	000	CL F CONC (FOOTING)(MASS)	CY	500.000	106.700	0.000	106.70	53,350.00
3840	04226001	000	REINF CONC SLAB	SF	10.000	142,234.000	0.000	87,494.00	874,940.00
3850	04256039	000	PRESTR CONC GIRDER (TX54)	LF	105.000	14,428.470	0.000	8,971.45	942,002.25
3855	04256041	000	PRESTR CONC GIRDER (TX70)	LF	130.000	1,304.610	0.000	1,304.61	169,599.30
3865	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	405.000	0.000	238.00	29,750.00
3870	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	27.000	0.000	13.00	52,000.00

Category Subtotal \$5,165,105.10

CATEGORY 013 DESCRIPTION BRIDGE: LP 1604 WBML @ HUESTA CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3950	04006005	000	CEM STABIL BKFL	CY	42.000	256.000	0.000	191.25	8,032.50
3960	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	626.000	0.000	626.00	93,900.00
3970	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	63.600	0.000	41.40	41,400.00

CATEGORY 013 DESCRIPTION BRIDGE: LP 1604 WBML @ HUESTA CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3975	04206029	000	CL C CONC (CAP)	CY	1,000.000	61.300	0.000	61.30	61,300.00
3980	04206037	000	CL C CONC (COLUMN)	CY	850.000	57.000	0.000	57.00	48,450.00
3985	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	11,811.000	0.000	5,293.50	74,109.00
3990	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	180.000	0.000	109.38	27,345.00
3995	04256035	000	PRESTR CONC GIRDER (TX28)	LF	80.000	1,333.180	0.000	614.24	49,139.20
4010	04506023	000	RAIL (TY SSTR)	LF	30.000	328.000	0.000	155.00	4,650.00
4015	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	220.000	0.000	140.00	17,500.00
4025	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	3,075.880	0.000	1.000	1.00	3,075.88
CO#007 - 36" Steel Casing for Karst Feature 1604-083-02									

Category Subtotal \$428,901.58

CATEGORY 014 DESCRIPTION BRIDGE LP 1604 WBML @ TRIBUTARY OF LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4095	04006005	000	CEM STABIL BKFL	CY	42.000	508.000	0.000	422.92	17,762.64
4100	40026001	000	REPLACE ELASTOMERIC BEARING PADS	EA	1,000.000	12.000	0.000	12.00	12,000.00
4115	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,162.000	0.000	946.00	141,900.00
4125	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	106.900	0.000	57.50	57,500.00
4128	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	771.800	0.000	1.000	1.00	771.80
WBML Tributary of Leon Creek									
4130	04206029	000	CL C CONC (CAP)	CY	1,000.000	192.400	0.000	109.50	109,500.00
4135	04206037	000	CL C CONC (COLUMN)	CY	850.000	159.600	0.000	159.60	135,660.00
4140	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	23,767.000	0.000	13,500.50	189,007.00
4145	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	748.000	0.000	379.81	94,952.50
4150	04256036	000	PRESTR CONC GIRDER (TX34)	LF	90.000	2,739.990	0.000	1,568.68	141,181.20
4165	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	195.000	0.000	117.63	47,052.00
4175	04506023	000	RAIL (TY SSTR)	LF	30.000	819.200	0.000	395.00	11,850.00
4180	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	494.000	0.000	268.00	33,500.00

Category Subtotal \$992,637.14

CATEGORY 016 DESCRIPTION BRIDGE: LP 1604 EBCD @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4355	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	226.000	0.000	226.00	22,600.00
4360	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	452.000	0.000	452.00	67,800.00
4365	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	198.000	0.000	198.00	49,500.00
4385	04206037	000	CL C CONC (COLUMN)	CY	850.000	64.200	0.000	64.20	54,570.00

Category Subtotal \$194,470.00

CATEGORY 017 DESCRIPTION BRIDGE: LP 1604 WBML @ SH16/BANDERA RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4490	04006005	000	CEM STABIL BKFL	CY	42.000	159.000	0.000	144.56	6,071.52
4500	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	332.000	0.000	332.00	49,800.00
4505	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	288.000	0.000	288.00	72,000.00

CATEGORY 017 DESCRIPTION BRIDGE: LP 1604 WBML @ SH16/BANDERA RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4510	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	33.700	0.000	33.70	33,700.00
4515	04206029	000	CL C CONC (CAP)	CY	1,000.000	39.900	0.000	39.90	39,900.00
4520	04206037	000	CL C CONC (COLUMN)	CY	850.000	63.000	0.000	63.00	53,550.00
4525	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	9,356.000	0.000	9,356.00	130,984.00
4530	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	117.000	0.000	112.84	28,210.00
4535	04256036	000	PRESTR CONC GIRDER (TX34)	LF	90.000	1,365.000	0.000	1,365.00	122,850.00
4540	04506023	000	RAIL (TY SSTR)	LF	30.000	293.000	0.000	293.00	8,790.00
4545	04516024	000	RETROFIT RAIL (TY SSTR)	LF	100.000	301.000	0.000	301.00	30,100.00
4550	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	143.000	0.000	143.00	17,875.00

Category Subtotal \$593,830.52

CATEGORY 018 DESCRIPTION BRIDGE: LP 1604 EBML @ HUESTA CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4625	04006005	000	CEM STABIL BKFL	CY	42.000	261.000	0.000	84.56	3,551.52
4635	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	704.000	30.000	734.00	110,100.00
4645	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	68.800	0.000	68.80	68,800.00
4650	04206029	000	CL C CONC (CAP)	CY	1,000.000	63.200	0.000	45.80	45,800.00
4655	04206037	000	CL C CONC (COLUMN)	CY	850.000	57.000	0.000	57.00	48,450.00
4660	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	11,859.000	0.000	5,321.99	74,507.86
4665	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	181.000	0.000	106.56	26,640.00
4670	04256035	000	PRESTR CONC GIRDER (TX28)	LF	80.000	1,382.040	0.000	614.24	49,139.20
4675	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	37.000	0.000	24.54	9,816.00
4680	04506023	000	RAIL (TY SSTR)	LF	30.000	328.000	0.000	155.00	4,650.00
4685	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	222.000	0.000	137.00	17,125.00
4686	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	19,789.040	0.000	1.000	1.00	19,789.04

CO#012 -42" & 48" Steel Cassing for Karst Feature 1604-08-03

Category Subtotal \$478,368.62

CATEGORY 019 DESCRIPTION BRIDGE: LP 1604 WB BYPASS @ PEACE BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4775	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	192.000	0.000	192.00	28,800.00
4780	04166007	000	DRILL SHAFT (54 IN)	LF	375.000	84.000	-42.000	42.00	15,750.00
4783	04166038		DRILL SHAFT (108 IN)	LF	1,300.000	0.000	28.000	28.00	36,400.00
4835	40216001		TIP TESTING(DRILL SHAFT)	EA	5,000.000	0.000	1.000	1.00	5,000.00

Category Subtotal \$85,950.00

CATEGORY 020 DESCRIPTION BRIDGE: LP 1604 WBML @ BABCOCK RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4905	04006005	000	CEM STABIL BKFL	CY	42.000	160.000	0.000	287.35	12,068.70
4915	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	73.000	0.000	61.26	6,126.00
4920	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	511.000	0.000	476.03	71,404.50
4925	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	330.000	0.000	330.00	82,500.00

CATEGORY 020 DESCRIPTION BRIDGE: LP 1604 WBML @ BABCOCK RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4935	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	73.200	0.000	49.80	49,800.00
4940	04206029	000	CL C CONC (CAP)	CY	1,000.000	58.000	0.000	58.00	58,000.00
4945	04206037	000	CL C CONC (COLUMN)	CY	850.000	72.500	0.000	72.50	61,625.00
4950	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	18,530.000	0.000	9,906.00	138,684.00
4955	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	314.000	0.000	224.59	56,147.50
4960	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	2,596.230	0.000	1,442.35	137,023.25
4970	04506023	000	RAIL (TY SSTR)	LF	30.000	606.000	0.000	290.00	8,700.00
4975	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	214.000	0.000	153.00	19,125.00

Category Subtotal \$701,203.95

CATEGORY 021 DESCRIPTION BRIDGE: LP 1604 EBML @ KYLE SEALE PARKWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5060	04006005	000	CEM STABIL BKFL	CY	42.000	301.000	0.000	224.61	9,433.62
5070	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	696.000	0.000	393.92	59,088.00
5075	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	410.000	0.000	410.00	102,500.00
5085	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	69.800	0.000	28.90	28,900.00
5090	04206029	000	CL C CONC (CAP)	CY	1,000.000	71.600	0.000	71.60	71,600.00
5095	04206037	000	CL C CONC (COLUMN)	CY	850.000	78.400	0.000	78.40	66,640.00
5100	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	19,586.000	0.000	8,802.50	123,235.00
5105	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	181.000	0.000	105.66	26,415.00
5110	04256036	000	PRESTR CONC GIRDER (TX34)	LF	90.000	1,192.000	0.000	744.90	67,041.00
5115	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	1,182.500	0.000	537.50	51,062.50
5120	04506023	000	RAIL (TY SSTR)	LF	30.000	534.000	0.000	258.00	7,740.00
5125	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	217.000	0.000	133.50	16,687.50

Category Subtotal \$630,342.62

CATEGORY 023 DESCRIPTION BRIDGE: LP 1604 EBML @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5365	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	122.000	0.000	122.00	12,200.00
5370	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	366.000	0.000	366.00	54,900.00
5375	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	152.000	0.000	152.00	38,000.00
5395	04206037	000	CL C CONC (COLUMN)	CY	850.000	50.200	0.000	26.50	22,525.00

Category Subtotal \$127,625.00

CATEGORY 024 DESCRIPTION BRIDGE: LP 1604 WBML @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5540	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	124.000	0.000	124.00	12,400.00
5545	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	372.000	0.000	372.00	55,800.00
5550	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	152.000	0.000	152.00	38,000.00

Category Subtotal \$106,200.00

CATEGORY 025 DESCRIPTION BRIDGE: LP 1604 EB ENTRANCE @ LEON CREEK

CATEGORY 025 DESCRIPTION BRIDGE: LP 1604 EB ENTRANCE @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5715	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	224.000	0.000	224.00	22,400.00
5720	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	448.000	0.000	448.00	67,200.00
5725	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	198.000	0.000	198.00	49,500.00
5745	04206037	000	CL C CONC (COLUMN)	CY	850.000	61.500	0.000	31.40	26,690.00

Category Subtotal \$165,790.00

CATEGORY 026 DESCRIPTION BRIDGE: LP 1604 EBML @ TRIBUTARY OF LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5855	04006005	000	CEM STABIL BKFL	CY	42.000	578.000	0.000	475.01	19,950.42
5870	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,200.000	0.000	668.00	100,200.00
5880	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	114.900	0.000	58.20	58,200.00
5883	96086012		UNIQUE CHANGE ORDER ITEM 12 EBML Tributary of Leon Creek	DOL	791.070	0.000	1.000	1.00	791.07
5885	04206029	000	CL C CONC (CAP)	CY	1,000.000	206.900	0.000	111.20	111,200.00
5890	04206037	000	CL C CONC (COLUMN)	CY	850.000	182.400	0.000	120.40	102,340.00
5895	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	25,414.000	0.000	13,588.00	190,232.00
5900	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	664.000	0.000	405.24	101,310.00
5905	04256036	000	PRESTR CONC GIRDER (TX34)	LF	90.000	3,125.030	0.000	1,568.64	141,177.60
5915	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	146.000	0.000	132.81	53,124.00
5925	04506023	000	RAIL (TY SSTR)	LF	30.000	819.200	0.000	424.05	12,721.50
5940	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	125.000	517.000	0.000	338.50	42,312.50
5955	96086014		UNIQUE CHANGE ORDER ITEM 14 Milling of Concrete Deck, Mob and Demobilization	DOL	25,385.710	0.000	1.000	1.00	25,385.71

Category Subtotal \$958,944.80

CATEGORY 028 DESCRIPTION BRIDGE: LP 1604 WBCD @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6120	04006005	000	CEM STABIL BKFL	CY	42.000	168.000	0.000	163.53	6,868.26
6125	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	248.000	0.000	248.00	24,800.00
6130	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	620.000	0.000	620.00	93,000.00
6135	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	201.000	0.000	201.00	50,250.00
6145	04206013	000	CL C CONC (ABUT)	CY	900.000	60.600	0.000	60.60	54,540.00
6150	04206029	000	CL C CONC (CAP)	CY	1,000.000	40.400	0.000	40.40	40,400.00
6155	04206037	000	CL C CONC (COLUMN)	CY	850.000	85.200	0.000	85.20	72,420.00
6160	04226001	000	REINF CONC SLAB	SF	10.000	8,702.000	0.000	8,702.00	87,020.00
6165	04226015	000	APPROACH SLAB	CY	200.000	87.200	0.000	87.20	17,440.00
6170	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	1,137.100	0.000	1,137.10	108,024.50
6180	04506023	000	RAIL (TY SSTR)	LF	30.000	514.100	0.000	514.10	15,423.00
6185	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	85.000	0.000	85.00	10,625.00

Category Subtotal \$580,810.76

CATEGORY 029 DESCRIPTION BRIDGE: LP 1604 EBFR @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 029 DESCRIPTION BRIDGE: LP 1604 EBFR @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6280	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	228.000	0.000	228.00	57,000.00
6300	04206037	000	CL C CONC (COLUMN)	CY	850.000	63.500	0.000	63.50	53,975.00
Category Subtotal									\$110,975.00

CATEGORY 030 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6400	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	14,931,356.88	14,931,356.88
6405	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	638,222.55	638,222.55
6415	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	539,504.52	539,504.52
6425	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	2,825.95	2,825.95
6435	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	661,594.86	661,594.86
			3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.						
6445	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	10,852.58	10,852.58
			ITEM 628.5.1						
6448	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	0.000	589.640	589.64	589.64
			GRAFFITI REMOVAL - FORCE ACCOUNT						
6460	04166087		CORE HOLE	EA	200.000	0.000	362.000	275.00	55,000.00
			CO#001 - Core Hole Drilling						
6461	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	5,513.250	0.000	1.000	1.00	5,513.25
			CO#003 - Advance Warning Signs						
Category Subtotal									\$16,845,460.23

PROJECT ROW 2452-2-132 CONTROL 245202132

CATEGORY 001 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6760	04006006	000	CUT & RESTORING PAV	SY	76.750	306.000	0.000	260.63	20,003.35
6765	04016001	000	FLOWABLE BACKFILL	CY	195.000	125.000	705.180	830.18	161,885.10
6770	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.500	5,092.000	0.000	4,901.00	17,153.50
6775	04206003	000	CL A CONC (MISC)	SY	135.000	394.000	0.000	160.94	21,726.90
6780	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	15,371.780	0.000	1.000	1.00	15,371.78
			Expedited Installation Charges (Valero Way Area)						
Category Subtotal									\$236,140.63

CATEGORY 002 DESCRIPTION MOBILIZATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6850	05006001	000	MOBILIZATION	LS	16,018,441.000	0.004	0.000	0.00	64,073.76
Category Subtotal									\$64,073.76

CATEGORY 003 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 003 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6925	71866003	001	NGP (MAIN) (6" PLASTIC W/TW) (OPEN CUT)	LF	284.000	88.000	0.000	25.00	7,100.00
6950	71866033	001	NGP (MAIN) (12" STEEL) (OPEN CUT)	LF	3,400.000	12.000	0.000	10.00	34,000.00
6955	71866034	001	NGP (MAIN) (16" STEEL) (OPEN CUT)	LF	424.000	4,917.000	0.000	4,866.00	2,063,184.00
6960	71866035	001	NGP (REMOVE ABANDONED MAIN) (12")	LF	77.000	3,395.000	0.000	3,564.00	274,428.00
6965	71866036	001	NGP (GROUT ABANDONED MAIN) (12")	LF	35.000	1,441.000	0.000	411.00	14,385.00
6970	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	24,233.330	0.000	1.000	1.00	24,233.33

CO#009 - CPS Gas 6" Temp Bypass

Category Subtotal \$2,417,330.33

CATEGORY 004 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7040	04006006	000	CUT & RESTORING PAV	SY	76.750	159.000	152.000	47.56	3,650.23

Category Subtotal \$3,650.23

CATEGORY 005 DESCRIPTION MOBILIZATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7115	05006001	000	MOBILIZATION	LS	16,018,441.000	0.003	0.000	0.00	48,055.32

Category Subtotal \$48,055.32

CATEGORY 006 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7190	71756001	000	NGP MAIN (8" DIA STL)	LF	742.000	40.000	33.000	95.00	70,490.00
7195	71756002	000	GAS REDUCER (8" DIA X 6" DIA STL)	EA	300.000	2.000	0.000	2.00	600.00
7200	71756003	000	GAS ELL (8" DIA STL)	EA	300.000	4.000	0.000	4.00	1,200.00
7210	71756007	000	GAS VALVE BOX	EA	800.000	2.000	0.000	2.00	1,600.00
7215	71756008	000	NGP STOPPLE	EA	65,000.000	4.000	-2.000	2.00	130,000.00
7220	71756009	000	REMOVAL	LF	64.000	886.000	-816.000	70.00	4,480.00
7225	71756015	000	NGP MAIN (4" DIA PE)	LF	260.000	35.000	0.000	56.00	14,560.00
7230	71756016	000	GAS ELL (4" DIA PE)	EA	200.000	3.000	-1.000	1.00	200.00
7235	71756017	000	GAS CAP (4" DIA PE)	EA	200.000	1.000	1.000	1.00	200.00
7245	71756024	000	POLY TIE-IN	EA	16,315.000	3.000	-2.000	1.00	16,315.00
7250	71756027	000	GAS CASING (8" DIA STL)	LF	158.000	855.000	0.000	840.00	132,720.00
7270	71756037	000	NGP INSERT (4" DIA PE)	LF	34.000	835.000	0.000	840.00	28,560.00
7280	71756039	000	NGP (BORING) (8" DIA STL)	LF	200.000	835.000	0.000	840.00	168,000.00
7285	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	13,853.120	0.000	1.000	1.00	13,853.12

CO#011 - Grey Forest Utilities Gas Abdandonment (Grout)

Category Subtotal \$582,778.12

CATEGORY 007 DESCRIPTION MOBILIZATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 007			DESCRIPTION	MOBILIZATION						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
7355	05006001	000	MOBILIZATION	LS	16,018,441.000	0.002	0.000	0.00	32,036.88	
Category Subtotal									\$32,036.88	

CATEGORY 008			DESCRIPTION	UTILITIES						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
7440	71946018	000	EXISTING MANHOLE ADJUSTMENTS	EA	2,000.000	2.000	0.000	1.00	2,000.00	
Category Subtotal									\$2,000.00	

PROJECT F 2021(488) CONTROL 245202083

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
0070	01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	5.000	7,590.000	0.000	0.000	0.00	
0090	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.500	193,675.000	0.000	0.000	0.00	
0095	01626002	000	BLOCK SODDING	SY	3.000	33,749.000	0.000	0.000	0.00	
0100	01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.100	160,820.000	0.000	0.000	0.00	
0105	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.100	160,820.000	0.000	0.000	0.00	
0110	01686001	000	VEGETATIVE WATERING	MG	20.000	3,035.200	0.000	0.000	0.00	
0115	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.500	160,820.000	0.000	0.000	0.00	
0126	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00	
			D-GR HMA TY-B PG64-22 - BONUS							
0127	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00	
			D-GR HMA TY-B PG64-22 - PENALTY							
0128	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00	
			D-GR HMA TY-B PG64-22 - BONUS							
0129	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00	
			D-GR HMA TY-B PG64-22 - PENALTY							
0141	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00	
			TACK COAT - BONUS							
0142	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00	
			TACK COAT - PENALTY							
0143	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00	
			TACK COAT - BONUS							
0144	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00	
			TACK COAT - PENALTY							
0146	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00	
			SP MIXES SP-C SAC-A PG76-22 - BONUS							
0147	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00	
			SP MIXES SP-C SAC-A PG76-22 - PENALTY							
0148	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00	
			SP MIXES SP-C SAC-A PG76-22 - BONUS							
0149	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00	
			SP MIXES SP-C SAC-A PG76-22 - PENALTY							

0151	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG76-22 - BONUS						
0152	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG76-22 - PENALTY						
0153	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG76-22 - BONUS						
0154	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG76-22 - PENALTY						
0165	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	44.000	5,000.000	0.000	0.000	0.00
0170	03546020	000	PLANE ASPH CONC PAV(0" TO 1")	SY	2.000	11,379.000	0.000	0.000	0.00
0185	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	70.000	4,666.000	0.000	0.000	0.00
0252	04106001		SOIL NAIL ANCHORS	LF	63.470	0.000	0.000	0.000	0.00
			CO#036 Soil Nail Casing Method						
0255	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	126.000	-126.000	0.000	0.00
0260	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	140.000	63.000	0.000	0.000	0.00
0265	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	20.000	60.000	0.000	0.000	0.00
0295	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	480.000	22.000	0.000	0.000	0.00
0297	04206003		CL A CONC (MISC)	SY	135.000	0.000	2.000	0.000	0.00
			CO#008 - VIA Metro Transit - Post Letting Revisions						
0300	04206007	000	CL A CONC (FLUME)	CY	450.000	550.000	0.000	0.000	0.00
0325	04226036	000	APPROACH SLAB (MOD)	CY	350.000	32.100	0.000	0.000	0.00
0355	04236041	000	RETAINING WALL (SOIL NAIL)(FACIA)(SPCL)	SF	40.000	27,868.000	0.000	0.000	0.00
0360	04296009	000	CONC STR REPAIR (STANDARD)	SF	260.000	58.000	0.000	0.000	0.00
0370	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	95.000	0.000	0.000	0.00
0395	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	334.000	0.000	0.000	0.00
0400	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	70.800	0.000	0.000	0.00
0415	04506030	000	RAIL (TY C221)	LF	100.000	157.000	0.000	0.000	0.00
0420	04506052	000	RAIL (HANDRAIL)(TY F)	LF	125.000	1,555.000	0.000	0.000	0.00
0421	04506052		RAIL (HANDRAIL)(TY F)	LF	125.000	0.000	389.000	0.000	0.00
			UP TO 125% OF PLAN QTY						
0422	04506052		RAIL (HANDRAIL)(TY F)	LF	185.600	0.000	804.000	0.000	0.00
			OVER 125% OF PLAN QTY						
0430	04506103	000	RAIL (TY PR11)	LF	100.000	120.000	-120.000	0.000	0.00
0436	04506103		RAIL (TY PR11)	LF	59.340	0.000	3,242.000	0.000	0.00
			NON-PART. UNIT COST ADJUSTMENT						
0440	04516024	000	RETROFIT RAIL (TY SSTR)	LF	100.000	53.000	0.000	0.000	0.00
0445	04596002	000	GABION MATTRESSES (GALV)	CY	170.000	527.000	-351.000	0.000	0.00
0460	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	218.800	838.000	-222.000	0.000	0.00
0470	04646001	001	RC PIPE (CL III)(12 IN)	LF	105.350	613.000	0.000	0.000	0.00
0540	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	5,269.000	1.000	0.000	0.000	0.00
0545	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	10,190.000	2.000	0.000	0.000	0.00
0550	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	4,234.000	2.000	0.000	0.000	0.00
0565	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	4,909.000	2.000	0.000	0.000	0.00
0570	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	5,593.000	2.000	0.000	0.000	0.00
0585	04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	5,068.000	2.000	0.000	0.000	0.00
0605	04656076	001	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	5,777.000	2.000	0.000	0.000	0.00
0625	04656338	001	INLET (COMPL)(ARMOR CURB SLOT)	EA	3,443.000	3.000	0.000	0.000	0.00
0635	04676007	000	SET (TY I) (24 IN) (6: 1) (C)	EA	1,938.000	1.000	0.000	0.000	0.00
0640	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	8,215.000	1.000	0.000	0.000	0.00
0645	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,549.000	2.000	0.000	0.000	0.00
0660	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,455.000	2.000	0.000	0.000	0.00
0665	04676449	000	SET (TY II) (36 IN) (RCP) (3: 1) (P)	EA	3,653.000	1.000	0.000	0.000	0.00

0670	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	2,703.000	1.000	0.000	0.000	0.00
0675	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	5,561.000	1.000	0.000	0.000	0.00
0680	04796001	000	ADJUSTING MANHOLES	EA	2,362.000	1.000	0.000	0.000	0.00
0690	04806001	000	CLEAN EXIST CULVERTS	EA	44,902.000	8.000	0.000	0.000	0.00
0735	05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	50.000	162.000	0.000	0.000	0.00
0760	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.500	10,113.000	0.000	0.000	0.00
0775	51116001	000	INSTALL SALVAGED FENCE	LF	23.500	252.000	0.000	0.000	0.00
0780	51186001	000	POROUS CONCRETE SIDEWALKS (4")	SY	65.000	3,981.000	0.000	0.000	0.00
0860	05296002	000	CONC CURB (TY II)	LF	16.000	189.000	0.000	0.000	0.00
0881	05296018		CONC CURB (TY F3)	LF	19.190	0.000	3,243.000	0.000	0.00
			NON-PART. UNIT COST ADJUSTMENT						
0885	05296027	000	CONC CURB (TY C2)	LF	84.000	1,071.000	8.000	0.000	0.00
0895	05306005	000	DRIVEWAYS (ACP)	SY	43.000	288.000	0.000	0.000	0.00
0905	05316003	000	CONC SIDEWALKS (6")	SY	56.000	1,214.000	0.000	0.000	0.00
0930	05316017	000	CURB RAMPS (TY 22)	EA	2,000.000	1.000	0.000	0.000	0.00
0940	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,592.000	11.000	0.000	0.000	0.00
0945	05406015	001	DRIVEWAY TERMINAL ANCHOR SECTION	EA	1,159.000	4.000	0.000	0.000	0.00
0970	05436001	000	CABLE BARRIER SYSTEM (TL-3)	LF	11.380	4,702.000	0.000	0.000	0.00
0975	05436019	000	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	2,165.000	2.000	0.000	0.000	0.00
1010	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	425.000	2.000	0.000	0.000	0.00
1015	05456006	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	14,818.000	6.000	0.000	0.000	0.00
1020	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	20,825.000	9.000	0.000	0.000	0.00
1030	05506015	000	REMOVE AND INSTALL EXISTING GATE	EA	775.000	4.000	0.000	0.000	0.00
1035	05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	30.000	638.000	0.000	0.000	0.00
1050	60046031	000	ITS COM CBL (ETHERNET)	LF	1.450	682.000	0.000	0.000	0.00
1060	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.300	31,060.000	-250.000	0.000	0.00
1065	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	3,200.000	6.000	0.000	0.000	0.00
1075	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	8,500.000	4.000	0.000	0.000	0.00
1085	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	13,300.000	2.000	0.000	0.000	0.00
1095	60106010	000	CCTV FIELD EQUIP (ANALOG) (INSTL ONLY)	EA	890.000	1.000	0.000	0.000	0.00
1100	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	1,500.000	1.000	0.000	0.000	0.00
1110	60276003	000	CONDUIT (PREPARE)	LF	1.400	850.000	0.000	0.000	0.00
1115	60276007	000	MANHOLE (PREPARE)	EA	320.000	17.000	0.000	0.000	0.00
1125	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	13,600.000	3.000	1.000	0.000	0.00
1135	60646009	000	ITS POLE (20 FT)(REM)	EA	1,710.000	1.000	0.000	0.000	0.00
1150	60646082	000	ITS POLE MNT CAB (TY 2)(CONF 1)(REL)	EA	3,100.000	1.000	0.000	0.000	0.00
1160	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	1.500	11,400.000	0.000	0.000	0.00
1190	60936013	000	RELOCATE EXIST FIB OPT DMS SYS(TY-2)	EA	3,800.000	3.000	-3.000	0.000	0.00
1195	60966002	000	INS LED WW SGN W/BASIC SOL PWR KIT	EA	930.000	16.000	0.000	0.000	0.00
1215	06106289	000	IN RD IL (TY SA) 50T-10-10(400W EQ)LED	EA	4,350.000	2.000	0.000	0.000	0.00
1220	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	410.000	10.000	0.000	0.000	0.00
1225	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	410.000	5.000	0.000	0.000	0.00
1230	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	410.000	6.000	0.000	0.000	0.00
1250	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	2,700.000	4.000	0.000	0.000	0.00
1265	61586001	000	TMSP RADAR SPEED CONTROL MONITOR	EA	13,856.000	2.000	0.000	0.000	0.00
1330	06186074	000	CONDT (RM) (3")	LF	64.000	1,220.000	0.000	0.000	0.00
1345	61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	8,184.650	8.000	0.000	0.000	0.00
1410	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.150	3,215.000	290.000	0.000	0.00
1420	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	3.200	4,200.000	-340.000	0.000	0.00
1423	06216002		TRAY CABLE (3 CONDR) (12 AWG)	LF	3.080	0.000	1,602.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
1425	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.900	1,978.000	0.000	0.000	0.00

1440	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	850.000	8.000	0.000	0.000	0.00
1465	06286002	000	REMOVE ELECTRICAL SERVICES	EA	600.000	5.000	0.000	0.000	0.00
1470	06286002	000	REMOVE ELECTRICAL SERVICES	EA	600.000	20.000	0.000	0.000	0.00
1498	62926001		RVDS(PRESENCE DETECTION ONLY)	EA	5,129.110	0.000	3.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
1499	62926002		RVDS(ADVANCE DETECTION ONLY)	EA	5,234.300	0.000	2.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
1510	63046005	000	ITS RVSD (DC ONLY) (RELOCATE)	EA	1,600.000	1.000	0.000	0.000	0.00
1520	63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	103.500	2,236.000	-2,236.000	0.000	0.00
1525	63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	31.000	2,236.000	-2,236.000	0.000	0.00
1530	63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	72.500	2,236.000	-2,236.000	0.000	0.00
1535	06366002	001	ALUMINUM SIGNS (TY G)	SF	27.500	457.000	0.000	0.000	0.00
1540	06366003	001	ALUMINUM SIGNS (TY O)	SF	19.000	6,936.000	0.000	0.000	0.00
1545	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	548.640	44.000	1.000	0.000	0.00
1550	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	662.140	121.000	1.000	0.000	0.00
1555	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	652.500	1.000	0.000	0.000	0.00
1560	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	792.790	19.000	0.000	0.000	0.00
1565	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,061.900	15.000	0.000	0.000	0.00
1570	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,700.000	27.000	-12.000	0.000	0.00
1573	06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,110.400	0.000	14.000	0.000	0.00
			CO#003 - Various Plan Revisions						
1575	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,090.210	8.000	-8.000	0.000	0.00
1576	06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,718.700	0.000	6.000	0.000	0.00
			CO#19 - Ground and Rail Mount Signs						
1580	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	160.530	9.000	0.000	0.000	0.00
1590	06446076	000	REMOVE SM RD SN SUP&AM	EA	135.930	197.000	0.000	0.000	0.00
1595	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	220.000	8.000	0.000	0.000	0.00
1600	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.600	5,535.000	0.000	0.000	0.00
1605	06476002	000	RELOCATE LRSA	EA	4,300.000	5.000	0.000	0.000	0.00
1610	06476002	000	RELOCATE LRSA	EA	4,300.000	4.000	0.000	0.000	0.00
1620	06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	14,000.000	3.000	0.000	0.000	0.00
1621	06506028		INS OH SN SUP(30 FT BAL TEE)	EA	40,168.280	0.000	2.000	0.000	0.00
			CO#002						
1625	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	16,700.000	3.000	0.000	0.000	0.00
1635	06506054	000	INS OH SN SUP(45 FT BRDG)	EA	27,800.000	1.000	0.000	0.000	0.00
1640	06506096	000	INS OH SN SUP(85 FT BRDG)(SPAN ONLY)	EA	38,450.000	2.000	0.000	0.000	0.00
1645	06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	40,100.000	1.000	0.000	0.000	0.00
1650	06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	45,800.000	1.000	0.000	0.000	0.00
1655	06506116	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	49,600.000	6.000	0.000	0.000	0.00
1660	06506131	000	INS OH SN SUP(120 FT BRDG)(SPAN ONLY)	EA	62,850.000	1.000	0.000	0.000	0.00
1665	06506141	000	INS OH SN SUP(130 FT BRDG)(SPAN ONLY)	EA	77,000.000	2.000	0.000	0.000	0.00
1675	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	24.100	8.000	0.000	0.000	0.00
1680	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	71.500	18.000	0.000	0.000	0.00
1685	06586063	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	34.500	22.000	0.000	0.000	0.00
1690	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	34.500	29.000	0.000	0.000	0.00
1695	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	34.500	409.000	0.000	0.000	0.00
1700	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	15.500	620.000	0.000	0.000	0.00
1705	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	24.500	23.000	0.000	0.000	0.00
1710	06586086	000	INSTL DEL ASSM (D-SY)SZ 1(YFLX)GND	EA	38.500	5.000	0.000	0.000	0.00
1715	06586101	000	INSTL OM ASSM (OM-2Z)(WFLX)SRF)SRF	EA	24.500	43.000	0.000	0.000	0.00
1720	06586107	000	INSTL OM ASSM (OM-3C)(WFLX)SRF)SRF	EA	25.500	5.000	0.000	0.000	0.00
1725	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.570	83,695.000	-83,695.000	0.000	0.00

1730	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	0.750	641.000	0.000	0.000	0.00
1750	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.000	378.000	0.000	0.000	0.00
1770	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	539.000	0.000	0.000	0.00
1775	06666033	007	REFL PAV MRK TY I (W)8"(LNDRP)(100MIL)	LF	0.700	1,509.000	0.000	0.000	0.00
1780	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.670	44,807.000	0.000	0.000	0.00
1785	06666039	007	REFL PAV MRK TY I (W)12"(LNDRP)(100MIL)	LF	3.000	2,447.000	0.000	0.000	0.00
1790	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.300	12,177.000	0.000	0.000	0.00
1795	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.400	4,295.000	0.000	0.000	0.00
1810	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	203.000	26.000	0.000	0.000	0.00
1815	06666072	007	REFL PAV MRK TY I(W)(LNDRP ARW)(100MIL)	EA	270.000	12.000	0.000	0.000	0.00
1825	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.800	519.000	0.000	0.000	0.00
1830	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	5.000	324.000	0.000	0.000	0.00
1835	06666224	007	PAVEMENT SEALER 4"	LF	0.110	113,709.000	0.000	0.000	0.00
1840	06666225	007	PAVEMENT SEALER 6"	LF	0.170	178,614.000	0.000	0.000	0.00
1845	06666226	007	PAVEMENT SEALER 8"	LF	0.330	46,835.000	0.000	0.000	0.00
1850	06666228	007	PAVEMENT SEALER 12"	LF	1.230	14,624.000	0.000	0.000	0.00
1855	06666230	007	PAVEMENT SEALER 24"	LF	2.370	4,619.000	0.000	0.000	0.00
1860	06666231	007	PAVEMENT SEALER (ARROW)	EA	52.000	135.000	0.000	0.000	0.00
1865	06666232	007	PAVEMENT SEALER (WORD)	EA	52.000	173.000	0.000	0.000	0.00
1870	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	89.000	53.000	0.000	0.000	0.00
1875	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	111.000	26.000	0.000	0.000	0.00
1880	06666237	007	PAVEMENT SEALER (LNDRP ARROW)	EA	123.000	12.000	0.000	0.000	0.00
1885	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.360	23,215.000	0.000	0.000	0.00
1890	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.340	47,342.000	0.000	0.000	0.00
1895	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.480	33,927.000	0.000	0.000	0.00
1900	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	0.940	70,690.000	0.000	0.000	0.00
1905	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.630	42,614.000	0.000	0.000	0.00
1910	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	0.940	73,997.000	0.000	0.000	0.00
1915	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,200.000	25.000	0.000	0.000	0.00
1920	06726008	000	REFL PAV MRKR TY I-R	EA	8.000	252.000	0.000	0.000	0.00
1961	06826001		VEH SIG SEC (12")LED(GRN)	EA	289.650	0.000	9.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
1966	06826002		VEH SIG SEC (12")LED(GRN ARW)	EA	289.650	0.000	4.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
1971	06826003		VEH SIG SEC (12")LED(YEL)	EA	289.650	0.000	9.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
1976	06826004		VEH SIG SEC (12")LED(YEL ARW)	EA	289.650	0.000	4.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
1981	06826005		VEH SIG SEC (12")LED(RED)	EA	289.650	0.000	9.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
1986	06826006		VEH SIG SEC (12")LED(RED ARW)	EA	289.650	0.000	2.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
1996	06826049		BACKPLATE W/REFL BRDR(4 SEC)	EA	169.050	0.000	2.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
2001	06826050		BACKPLATE W/REFL BRDR(5 SEC)	EA	205.860	0.000	1.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
2006	06826060		BACKPLATE W/REFL BRDR(3 SEC)	EA	148.040	0.000	8.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						
2040	06866219	000	INS TRF SIG PL AM(S)2 ARM(55-40')LUM	EA	26,600.000	1.000	0.000	0.000	0.00
2060	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,000.000	6.000	0.000	0.000	0.00
2064	06906052		REPLACE OF SIGNAL POLE ASSM	EA	6,533.830	0.000	2.000	0.000	0.00
			CO#037 - Traffic Signal Upgrade (LP 1604 at Kyle Seale Pkwy)						

2065	06906065	000	REPLACE OF LUMINAIRE HEAD	EA	500.000	4.000	0.000	0.000	0.00
2070	07006003	000	POTHOLE REPAIR (STANDARD)	TON	78.540	100.000	0.000	0.000	0.00
2075	71966002	000	DUCTILE IRON FITTINGS	TON	6,663.000	2.600	0.000	0.000	0.00
2105	72026011	000	STRMWTR TREAT UNIT (144 IN) (32 CART)	EA	216,811.000	2.000	0.000	0.000	0.00
2115	72026014	000	STRMWTR TREAT UNIT (8'X8')(6 CARTRIDGE)	EA	76,936.000	1.000	0.000	0.000	0.00
2120	72026017	000	STRMWTR TREAT UNIT (8'X12')(20 CART)	EA	169,216.000	1.000	0.000	0.000	0.00
2125	72026018	000	STRMWTR TREAT UNIT (72 IN)(4 CARTRIDGE)	EA	60,519.000	3.000	0.000	0.000	0.00
2139	07356128		DEBRIS-DIRECT CONNECTOR - AREA (1) CO#035 - Cleaning/Sweeping and Debris Removal	CYC	517.530	0.000	13.000	0.000	0.00
2140	07406004	000	ANTI - GRAFFITI COATING(PERMNENT-TY II)	SF	0.350	240,307.000	0.000	0.000	0.00
2141	07356153		DEBRIS REMOVAL (HOV LANE) CO#035 - Cleaning/Sweeping and Debris Removal	CYC	517.530	0.000	13.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: LP 1604 WBML @ FM 1560/W HAUSMAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2220	04036001	000	TEMPORARY SPL SHORING	SF	15.000	2,450.000	0.000	0.000	0.00
2226	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
2227	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
2231	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
2232	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
2236	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
2237	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
2240	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
2275	04296001	000	CONC STR REPAIR(CLEAN & COAT WTH EPOXY)	SF	2,500.000	1.000	0.000	0.000	0.00
2280	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	1.000	0.000	0.000	0.00
2295	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	35.000	2,124.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: LP 1604 EBML @ FM 1560/W HAUSMAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2375	04036001	000	TEMPORARY SPL SHORING	SF	15.000	2,370.000	0.000	0.000	0.00
2381	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
2382	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
2386	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
2387	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
2391	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00

2392	96026602		48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
2395	41716001	000	48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
			INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
2430	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004			DESCRIPTION	BRIDGE: LP 1604 EBML @ CHASE HILL BLVD						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
2520	04036001	000	TEMPORARY SPL SHORING	SF	15.000	432.000	0.000	0.000	0.00	
2526	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00	
2527	96026602		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT							
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00	
2531	96026601		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT							
			EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00	
2532	96026602		48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT							
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00	
2535	41716001	000	48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT							
			INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00	
2570	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	4.000	0.000	0.000	0.00	
2585	07806006	000	CNC CRACK REPAIR (FLOOD)(GRAVITY)	SF	4.250	1,047.000	0.000	0.000	0.00	
Category Subtotal									0.00	

CATEGORY 005			DESCRIPTION	BRIDGE: LP 1604 WBML @ PEACE BLVD						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
2665	04036001	000	TEMPORARY SPL SHORING	SF	15.000	432.000	0.000	0.000	0.00	
2671	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00	
2672	96026602		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT							
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00	
2676	96026601		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT							
			EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00	
2677	96026602		48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT							
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00	
2680	41716001	000	48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT							
			INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00	
2715	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	14.000	0.000	0.000	0.00	
2730	07806006	000	CNC CRACK REPAIR (FLOOD)(GRAVITY)	SF	4.250	1,055.000	0.000	0.000	0.00	
Category Subtotal									0.00	

CATEGORY 006			DESCRIPTION	BRIDGE: DIRET CONNECTOR - LP 1604 EB TO IH 10 WB						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
2810	04006005	000	CEM STABIL BKFL	CY	42.000	40.000	0.000	0.000	0.00	
2825	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	120.000	0.000	0.000	0.00	
2826	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00	

2827	96026602		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	187.500	1.000	0.000	0.000	0.00
2831	96026601		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	287.500	1.000	0.000	0.000	0.00
2832	96026602		48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	312.500	1.000	0.000	0.000	0.00
2836	96026601		48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	431.250	1.000	0.000	0.000	0.00
2837	96026602		54 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	468.750	1.000	0.000	0.000	0.00
2841	96026601		54 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	517.500	1.000	0.000	0.000	0.00
2842	96026602		60 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	562.500	1.000	0.000	0.000	0.00
2846	96026601		60 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	747.500	1.000	0.000	0.000	0.00
2847	96026602		72 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	812.500	1.000	0.000	0.000	0.00
2851	96026601		72 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1,495.000	1.000	0.000	0.000	0.00
2852	96026602		108 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1,625.000	1.000	0.000	0.000	0.00
2855	41716001	000	108 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL					
2860	04206013	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
2870	04206037	000	CL C CONC (ABUT)	CY	900.000	20.700	0.000	0.000	0.00
2900	04226015	000	CL C CONC (COLUMN)	CY	850.000	49.400	0.000	0.000	0.00
2910	04506023	000	APPROACH SLAB	CY	200.000	30.500	0.000	0.000	0.00
2925	04816014	000	RAIL (TY SSTR)	LF	30.000	11,378.100	0.000	0.000	0.00
			PIPE (PVC) (SCH 40) (8 IN)	LF	45.000	2,643.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: LP 1604 EBML @ BABCOCK RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3005	04036001	000	TEMPORARY SPL SHORING	SF	15.000	700.000	0.000	0.000	0.00
3011	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
3012	96026602		18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	125.000	1.000	0.000	0.000	0.00
3016	96026601		18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	172.500	1.000	0.000	0.000	0.00
3017	96026602		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	187.500	1.000	0.000	0.000	0.00
3021	96026601		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	287.500	1.000	0.000	0.000	0.00
3022	96026602		48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	312.500	1.000	0.000	0.000	0.00
3025	41716001	000	48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL					
3060	04296002	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
3075	07806002	000	CONC STR REPAIR (EPOXY MORTAR)	SF	300.000	1.000	0.000	0.000	0.00
			CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	91.000	4.000	0.000	0.000	0.00

3080 07866001 000 CARBON FIBER REINF POLYMER PROTECTION SF 35.000 862.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: LP 1604 WBML @ KYLE SEALE PARKWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3160	04036001	000	TEMPORARY SPL SHORING	SF	15.000	2,200.000	0.000	0.000	0.00
3166	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
3167	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
3171	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
3172	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
3175	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
3225	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	35.000	2,548.200	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: LP 1604 WBML @ CHASE HILL BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3305	04036001	000	TEMPORARY SPL SHORING	SF	15.000	432.000	0.000	0.000	0.00
3311	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
3312	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
3316	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
3317	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
3320	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
3355	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	2.000	0.000	0.000	0.00
3370	07806002	000	CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	91.000	10.000	0.000	0.000	0.00
3375	07806006	000	CNC CRACK REPAIR (FLOOD)(GRAVITY)	SF	4.250	1,032.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE: LP 1604 WB BYPASS AT CHASE HILL/BRENAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3455	04006005	000	CEM STABIL BKFL	CY	42.000	72.000	0.000	0.000	0.00
3460	04036001	000	TEMPORARY SPL SHORING	SF	15.000	960.000	0.000	0.000	0.00
3466	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
3467	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
3471	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	431.250	1.000	0.000	0.000	0.00

			54 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
3472	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	468.750	1.000	0.000	0.000	0.00
			54 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
3475	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
3480	04206013	000	CL C CONC (ABUT)	CY	900.000	27.800	0.000	0.000	0.00
3485	04206031	000	CL C CONC (CAP)(MASS)	CY	550.000	58.900	0.000	0.000	0.00
3490	04206039	000	CL C CONC (COLUMN)(MASS)	CY	500.000	64.300	0.000	0.000	0.00
3495	04206045	000	CL C CONC (FOOTING)(MASS)	CY	500.000	44.400	0.000	0.000	0.00
3500	04226001	000	REINF CONC SLAB	SF	10.000	9,128.000	0.000	0.000	0.00
3505	04226015	000	APPROACH SLAB	CY	200.000	41.700	0.000	0.000	0.00
3510	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	1,298.040	0.000	0.000	0.00
3515	04506023	000	RAIL (TY SSTR)	LF	30.000	652.000	0.000	0.000	0.00
3520	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	52.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE: LP 1604 EBML @ PEACE BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3600	04036001	000	TEMPORARY SPL SHORING	SF	15.000	112.000	0.000	0.000	0.00
3606	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
			36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
3607	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
			36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
3611	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
			48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
3612	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
			48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
3615	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
3650	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	6.000	0.000	0.000	0.00
3660	04516024	000	RETROFIT RAIL (TY SSTR)	LF	100.000	258.000	0.000	0.000	0.00
3670	07806006	000	CNC CRACK REPAIR (FLOOD)(GRAVITY)	SF	4.250	1,032.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION BRIDGE: DIRECT CONNECTOR - LP 1604 EB TO IH 10 WB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3761	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
			36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
3762	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
			36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
3766	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
			48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
3767	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
			48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
3771	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	431.250	1.000	0.000	0.000	0.00
			54 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
3772	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	468.750	1.000	0.000	0.000	0.00
			54 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
3776	96026001		PAYMENT ADJUSTMENT-POS	DOL	517.500	1.000	0.000	0.000	0.00

3777	96026602		60 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	562.500	1.000	0.000	0.000	0.00
3781	96026601		60 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	747.500	1.000	0.000	0.000	0.00
3782	96026602		72 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	812.500	1.000	0.000	0.000	0.00
3786	96026601		72 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1,495.000	1.000	0.000	0.000	0.00
3787	96026602		108 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1,625.000	1.000	0.000	0.000	0.00
3791	96026601		108 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1,265.000	1.000	0.000	0.000	0.00
3792	96026602		96 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1,375.000	1.000	0.000	0.000	0.00
3796	96026601		96 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	2,070.000	1.000	0.000	0.000	0.00
3797	96026602		120 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	2,250.000	1.000	0.000	0.000	0.00
3800	41716001	000	120 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
			INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
3805	04206013	000							
			CL C CONC (ABUT)	CY	900.000	17.900	0.000	0.000	0.00
3845	04226015	000							
			APPROACH SLAB	CY	200.000	29.000	0.000	0.000	0.00
3860	04506023	000							
			RAIL (TY SSTR)	LF	30.000	6,684.000	0.000	0.000	0.00
3875	04816013	000							
			PIPE (PVC) (SCH 40) (6 IN)	LF	40.000	1,701.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE: LP 1604 WBML @ HUESTA CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3955	04036001	000	TEMPORARY SPL SHORING	SF	15.000	196.000	0.000	0.000	0.00
3961	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
3962	96026602		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
3965	41716001	000	36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
			INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
4000	04326002	000							
			RIPRAP (CONC)(5 IN)	CY	400.000	34.000	0.000	0.000	0.00
4005	04326033	000							
			RIPRAP (STONE PROTECTION)(18 IN)	CY	200.000	3.000	0.000	0.000	0.00
4020	04596009	000							
			GABIONS (3' X 3')(GALV)	CY	170.000	37.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE LP 1604 WBML @ TRIBUTARY OF LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4105	04036001	000	TEMPORARY SPL SHORING	SF	15.000	4,025.000	0.000	0.000	0.00
4110	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	66.000	0.000	0.000	0.00
4111	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
4112	96026601		18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
			EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	125.000	1.000	0.000	0.000	0.00
			18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						

4116	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
			36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
4117	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
			36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
4120	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
4155	04296002	000	CONC STR REPAIR (EPOXY MORTAR)	SF	300.000	3.000	0.000	0.000	0.00
4160	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	2.000	0.000	0.000	0.00
4170	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	15.000	74.000	0.000	0.000	0.00
4185	07806002	000	CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	91.000	98.800	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 **DESCRIPTION** BRIDGE: LP 1604 EBFR @ HUESTA CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4260	04226013	000	BRIDGE SIDEWALK	SF	10.000	980.000	0.000	0.000	0.00
4265	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	167.000	0.000	0.000	0.00
4270	04516031	000	RETROFIT RAIL (TY C221)	LF	125.000	152.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 **DESCRIPTION** BRIDGE: LP 1604 EBCD @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4350	04006005	000	CEM STABIL BKFL	CY	42.000	115.000	0.000	0.000	0.00
4356	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
			18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
4357	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
			18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
4361	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
			36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
4362	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
			36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
4366	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
			48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT						
4367	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
			48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT						
4370	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
4375	04206013	000	CL C CONC (ABUT)	CY	900.000	48.100	0.000	0.000	0.00
4380	04206029	000	CL C CONC (CAP)	CY	1,000.000	29.400	0.000	0.000	0.00
4390	04226001	000	REINF CONC SLAB	SF	10.000	6,318.000	0.000	0.000	0.00
4395	04226015	000	APPROACH SLAB	CY	200.000	52.400	0.000	0.000	0.00
4400	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	965.680	0.000	0.000	0.00
4405	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	68.000	0.000	0.000	0.00
4410	04506023	000	RAIL (TY SSTR)	LF	30.000	542.000	0.000	0.000	0.00
4415	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	59.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE: LP 1604 WBML @ SH16/BANDERA RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4495	04036001	000	TEMPORARY SPL SHORING	SF	15.000	110.000	0.000	0.000	0.00
4501	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
4502	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
4506	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
4507	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 018 DESCRIPTION BRIDGE: LP 1604 EBML @ HUESTA CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4630	04036001	000	TEMPORARY SPL SHORING	SF	15.000	196.000	0.000	0.000	0.00
4636	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
4637	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
4640	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 019 DESCRIPTION BRIDGE: LP 1604 WB BYPASS @ PEACE BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4765	04006005	000	CEM STABIL BKFL	CY	42.000	72.000	0.000	0.000	0.00
4770	04036001	000	TEMPORARY SPL SHORING	SF	15.000	960.000	-480.000	0.000	0.00
4776	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
4777	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
4781	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 54 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	431.250	1.000	0.000	0.000	0.00
4782	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 54 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	468.750	1.000	0.000	0.000	0.00
4785	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
4790	04206013	000	CL C CONC (ABUT)	CY	900.000	27.800	0.000	0.000	0.00
4795	04206031	000	CL C CONC (CAP)(MASS)	CY	550.000	58.900	0.000	0.000	0.00
4800	04206039	000	CL C CONC (COLUMN)(MASS)	CY	500.000	58.300	-3.000	0.000	0.00
4805	04206045	000	CL C CONC (FOOTING)(MASS)	CY	500.000	44.400	-22.200	0.000	0.00
4810	04226001	000	REINF CONC SLAB	SF	10.000	9,128.000	0.000	0.000	0.00
4815	04226015	000	APPROACH SLAB	CY	200.000	41.700	0.000	0.000	0.00
4820	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	1,298.200	0.000	0.000	0.00
4825	04506023	000	RAIL (TY SSTR)	LF	30.000	652.000	0.000	0.000	0.00

4830	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	52.000	0.000	0.000	0.00
									0.00
									Category Subtotal

CATEGORY 020 DESCRIPTION BRIDGE: LP 1604 WBML @ BABCOCK RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4910	04036001	000	TEMPORARY SPL SHORING	SF	15.000	700.000	0.000	0.000	0.00
4916	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
4917	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
4921	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
4922	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
4926	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
4927	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
4930	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
4965	04296002	000	CONC STR REPAIR (EPOXY MORTAR)	SF	300.000	3.000	0.000	0.000	0.00
4980	07806002	000	CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	91.000	16.000	0.000	0.000	0.00
4985	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	35.000	862.000	0.000	0.000	0.00
									0.00
									Category Subtotal

CATEGORY 021 DESCRIPTION BRIDGE: LP 1604 EBML @ KYLE SEALE PARKWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5065	04036001	000	TEMPORARY SPL SHORING	SF	15.000	2,200.000	0.000	0.000	0.00
5071	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
5072	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
5076	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
5077	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
5080	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
									0.00
									Category Subtotal

CATEGORY 022 DESCRIPTION BRIDGE: LP1604 EB EXIT @ TRIBUTARY OF LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5205	04006005	000	CEM STABIL BKFL	CY	42.000	290.000	0.000	0.000	0.00
5210	04036001	000	TEMPORARY SPL SHORING	SF	15.000	1,040.000	0.000	0.000	0.00
5215	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	252.000	0.000	0.000	0.00
5216	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00

5217	96026602		18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	125.000	1.000	0.000	0.000	0.00
5220	04166004	000	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	LF	150.000	714.000	0.000	0.000	0.00
5221	96026601		18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	172.500	1.000	0.000	0.000	0.00
5222	96026602		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	187.500	1.000	0.000	0.000	0.00
5225	41716001	000	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	EA	100.000	1.000	0.000	0.000	0.00
5230	04206013	000	36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	CY	900.000	46.300	0.000	0.000	0.00
5235	04206019	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	CY	1,000.000	36.100	0.000	0.000	0.00
5240	04206029	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	71.100	0.000	0.000	0.00
5245	04206037	000	CL C CONC (CAP)	CY	850.000	27.500	0.000	0.000	0.00
5250	04226001	000	CL C CONC (COLUMN)	SF	10.000	8,086.000	0.000	0.000	0.00
5255	04226015	000	REINF CONC SLAB	CY	200.000	89.500	0.000	0.000	0.00
5260	04256037	000	APPROACH SLAB	LF	95.000	1,145.880	0.000	0.000	0.00
5265	04326002	000	PRESTR CONC GIRDER (TX40)	CY	400.000	69.000	0.000	0.000	0.00
5270	04506023	000	RIPRAP (CONC)(5 IN)	LF	30.000	731.100	0.000	0.000	0.00
5275	04516024	000	RAIL (TY SSTR)	LF	100.000	105.100	0.000	0.000	0.00
5280	04546018	000	RETROFIT RAIL (TY SSTR)	LF	125.000	92.000	0.000	0.000	0.00
			SEALED EXPANSION JOINT (4 IN) (SEJ - M)						
Category Subtotal									0.00

CATEGORY 023 DESCRIPTION BRIDGE: LP 1604 EBML @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5355	04006005	000	CEM STABIL BKFL	CY	42.000	326.000	0.000	0.000	0.00
5360	04036001	000	TEMPORARY SPL SHORING	SF	15.000	227.000	0.000	0.000	0.00
5366	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
5367	96026602		18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	125.000	1.000	0.000	0.000	0.00
5371	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	172.500	1.000	0.000	0.000	0.00
5372	96026602		18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
5376	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
5377	96026602		36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	312.500	1.000	0.000	0.000	0.00
5380	41716001	000	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	EA	100.000	1.000	0.000	0.000	0.00
5385	04206019	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	CY	1,000.000	36.400	0.000	0.000	0.00
5390	04206029	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	24.800	0.000	0.000	0.00
5400	04226003	000	CL C CONC (CAP)	SF	14.000	5,787.000	0.000	0.000	0.00
5405	04226035	000	REINF CONC SLAB (EXTEND SLAB)	CY	250.000	219.400	0.000	0.000	0.00
5410	04256038	000	APPROACH SLAB (EXTEND)	LF	95.000	873.680	0.000	0.000	0.00
5415	04326002	000	PRESTR CONC GIRDER (TX46)	CY	400.000	81.000	0.000	0.000	0.00
5420	04386004	000	RIPRAP (CONC)(5 IN)	LF	15.000	104.000	0.000	0.000	0.00
5425	04506023	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	30.000	248.000	0.000	0.000	0.00
5430	04516024	000	RAIL (TY SSTR)	LF	100.000	220.000	0.000	0.000	0.00
5435	04546004	000	RETROFIT RAIL (TY SSTR)	LF	50.000	56.000	0.000	0.000	0.00
			ARMOR JOINT (SEALED)						

5440	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	162.000	0.000	0.000	0.00
5445	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	3.000	0.000	0.000	0.00
5450	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	40.000	74.000	0.000	0.000	0.00
5455	07806006	000	CNC CRACK REPAIR (FLOOD)(GRAVITY)	SF	4.250	1,427.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 024 DESCRIPTION BRIDGE: LP 1604 WBML @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5530	04006005	000	CEM STABIL BKFL	CY	42.000	326.000	0.000	0.000	0.00
5535	04036001	000	TEMPORARY SPL SHORING	SF	15.000	227.000	0.000	0.000	0.00
5541	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
5542	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
5546	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
5547	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
5551	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
5552	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
5555	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
5560	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	36.500	0.000	0.000	0.00
5565	04206029	000	CL C CONC (CAP)	CY	1,000.000	24.800	0.000	0.000	0.00
5570	04206037	000	CL C CONC (COLUMN)	CY	850.000	50.200	0.000	0.000	0.00
5575	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	5,787.000	0.000	0.000	0.00
5580	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	219.400	0.000	0.000	0.00
5585	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	873.720	0.000	0.000	0.00
5590	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	110.000	0.000	0.000	0.00
5595	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	15.000	104.000	0.000	0.000	0.00
5600	04506023	000	RAIL (TY SSTR)	LF	30.000	248.000	0.000	0.000	0.00
5605	04516024	000	RETROFIT RAIL (TY SSTR)	LF	100.000	220.000	0.000	0.000	0.00
5610	04546004	000	ARMOR JOINT (SEALED)	LF	50.000	56.000	0.000	0.000	0.00
5615	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	162.000	0.000	0.000	0.00
5620	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	3.000	0.000	0.000	0.00
5625	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	40.000	76.000	0.000	0.000	0.00
5630	07806006	000	CNC CRACK REPAIR (FLOOD)(GRAVITY)	SF	4.250	1,427.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 025 DESCRIPTION BRIDGE: LP 1604 EB ENTRANCE @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5710	04006005	000	CEM STABIL BKFL	CY	42.000	115.000	0.000	0.000	0.00
5716	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
5717	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00

5721	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
5722	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
5726	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
5727	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
5730	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
5735	04206013	000	CL C CONC (ABUT)	CY	900.000	47.600	0.000	0.000	0.00
5740	04206029	000	CL C CONC (CAP)	CY	1,000.000	29.400	0.000	0.000	0.00
5750	04226001	000	REINF CONC SLAB	SF	10.000	6,190.000	0.000	0.000	0.00
5755	04226015	000	APPROACH SLAB	CY	200.000	51.100	0.000	0.000	0.00
5760	04256038	000	PRESTR CONC GIRDER (TX46)	LF	95.000	945.760	0.000	0.000	0.00
5765	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	56.000	0.000	0.000	0.00
5770	04506023	000	RAIL (TY SSTR)	LF	30.000	532.100	0.000	0.000	0.00
5775	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	58.000	0.000	0.000	0.00
5780	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	40.000	476.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 026 DESCRIPTION BRIDGE: LP 1604 EBML @ TRIBUTARY OF LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5860	04036001	000	TEMPORARY SPL SHORING	SF	15.000	408.000	0.000	0.000	0.00
5865	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	66.000	0.000	0.000	0.00
5866	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
5867	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
5871	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
5872	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
5875	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
5910	04296002	000	CONC STR REPAIR (EPOXY MORTAR)	SF	300.000	11.000	0.000	0.000	0.00
5920	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	15.000	74.000	0.000	0.000	0.00
5930	04546008	000	HEADER TYPE EXPANSION JOINT	CF	300.000	62.000	0.000	0.000	0.00
5935	04546009	000	JOINT SEALANT	LF	15.000	370.000	0.000	0.000	0.00
5945	07806002	000	CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	91.000	40.000	0.000	0.000	0.00
5950	07856006	000	BRIDGE JOINT REPAIR (HEADER)	LF	250.000	221.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 027 DESCRIPTION BRIDGE: LP 1604 EBFR @ TRIBUTARY OF LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6025	40026001	000	REPLACE ELASTOMERIC BEARING PADS	EA	1,000.000	18.000	0.000	0.000	0.00
6030	04226013	000	BRIDGE SIDEWALK	SF	10.000	2,135.000	0.000	0.000	0.00
6035	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	381.000	0.000	0.000	0.00
6040	04516031	000	RETROFIT RAIL (TY C221)	LF	125.000	358.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 028 DESCRIPTION BRIDGE: LP 1604 WBCD @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6126	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
6127	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
6131	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
6132	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
6136	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
6137	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN - EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
6140	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
6175	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	95.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 029 DESCRIPTION BRIDGE: LP 1604 EBFR @ LEON CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6260	04006005	000	CEM STABIL BKFL	CY	42.000	218.000	0.000	0.000	0.00
6265	04036001	000	TEMPORARY SPL SHORING	SF	15.000	157.000	0.000	0.000	0.00
6270	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	115.000	0.000	0.000	0.00
6275	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	230.000	0.000	0.000	0.00
6285	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	100.000	1.000	0.000	0.000	0.00
6290	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	25.100	0.000	0.000	0.00
6295	04206029	000	CL C CONC (CAP)	CY	1,000.000	25.200	0.000	0.000	0.00
6305	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	14.000	5,829.000	0.000	0.000	0.00
6310	04226035	000	APPROACH SLAB (EXTEND)	CY	250.000	154.600	0.000	0.000	0.00
6315	04256036	000	PRESTR CONC GIRDER (TX34)	LF	90.000	480.860	0.000	0.000	0.00
6320	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	1.000	0.000	0.000	0.00
6325	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	191.000	0.000	0.000	0.00
6330	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	200.000	110.000	0.000	0.000	0.00
6335	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	15.000	105.000	0.000	0.000	0.00
6340	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	805.000	0.000	0.000	0.00
6345	04506030	000	RAIL (TY C221)	LF	100.000	270.400	0.000	0.000	0.00
6350	04516024	000	RETROFIT RAIL (TY SSTR)	LF	100.000	507.800	0.000	0.000	0.00
6355	04546004	000	ARMOR JOINT (SEALED)	LF	50.000	81.000	0.000	0.000	0.00
6360	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	125.000	130.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 030 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6410	96026002		PAYMENT ADJUSTMENT-NEG DO NOT PAY TO THIS ITEM	DOL	-1.000	92,760.000	0.000	0.000	0.00
6420	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
6430	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
6440	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
6450	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076) SURFACE TEST TYPE B, SCHEDULE 2	DOL	1.000	1,000.000	0.000	0.000	0.00
6455	95016002		RUC (CREDIT OR DAMAGE) \$40k/day; Refer to Item 8	DOL	40,000.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT ROW 2452-2-132 CONTROL 245202132

CATEGORY 003 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6930	71866007	001	NGP ADJUST GAS FACILITY ACCESS COVER	EA	800.000	7.000	0.000	0.000	0.00
6935	71866012	001	NGP (MAIN)(8" STEEL)(OPEN CUT)	LF	1,300.000	75.000	0.000	0.000	0.00
6940	71866026	001	NGP (REMOVE ABANDONED MAIN)(6")	LF	61.000	141.000	0.000	0.000	0.00
6945	71866027	001	NGP (REMOVE ABANDONED MAIN)(8")	LF	284.000	30.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7203	71756005		GAS TEE (8" DIA X 8" DIA STL) CO#004 - Grey Forest Utility Adjustment Revisions	EA	493.800	0.000	1.000	0.000	0.00
7205	71756006	000	GAS VALVE (8" DIA STL)	EA	2,500.000	2.000	0.000	0.000	0.00
7240	71756018	000	GAS TEE (4" DIA X 4" DIA PE)	EA	1,000.000	1.000	1.000	0.000	0.00
7255	71756029	000	NGP MAIN (8" DIA PE)	LF	265.000	35.000	-35.000	0.000	0.00
7260	71756030	000	GAS ELL (8 DIA PE)	EA	200.000	4.000	-4.000	0.000	0.00
7265	71756036	000	NGP CASING (12" DIA STL)	LF	65.000	35.000	-35.000	0.000	0.00
7275	71756038	000	GAS TEE (6" DIA X 6" DIA STL)	EA	1,000.000	2.000	-2.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 008 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7430	71946001	000	SAN SWR TRENCH EXCAVATION PROTECTION	LF	2.500	74.000	0.000	0.000	0.00
7435	71946008	000	SAN SWR FLOWABLE FILL	CY	150.000	45.000	0.000	0.000	0.00
7445	71946029	000	CONCRETE SADDLE	CY	300.000	25.000	0.000	0.000	0.00
7450	71966001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	565.000	0.000	0.000	0.00

7455	71966005	000	FLOWABLE FILL BACKFILL	CY	150.000	405.000	0.000	0.000	0.00
7460	71966011	000	ADJUST VALVE BOX	EA	700.000	33.000	0.000	0.000	0.00
7465	71966012	000	CONCRETE SADDLE	CY	300.000	197.000	0.000	0.000	0.00
7470	71966031	000	NEW METER BOX	EA	800.000	4.000	0.000	0.000	0.00
7475	71966042	000	RELOCATE FIRE HYDRANT	EA	6,000.000	9.000	0.000	0.000	0.00
7480	71966068	000	ADJUST METER BOX	EA	500.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$101,782,462.73

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	50,000.000	289.00	266.010	13,300,500.00
01046040		REMOVING CONC (PAVERS)	SY	29.690	0.00	2,286.000	67,871.34
		CO#006 - Concrete Pavers @ Babcock Intersection					
01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	10.000	79,271.00	23,677.990	236,779.90
01106001	000	EXCAVATION (ROADWAY)	CY	12.000	123,888.00	60,631.700	727,580.40
01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	8.000	343,983.00	38,328.840	306,630.72
02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	20.000	94,646.00	36,285.220	725,704.40
03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.000	59,186.00	23,908.000	71,724.00
03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	2.000	4,123.00	2,548.520	5,097.04
03546045	000	PLANE ASPH CONC PAV (2")	SY	1.000	648,696.00	371.870	371.87
03606005		CONC PVMT (CONT REINF - CRCP) (11")	SY	76.750	0.00	57.720	4,430.01
04006001	000	STRUCT EXCAV	CY	5.000	21,228.00	9,442.000	47,210.00
04006005	000	CEM STABIL BKFL	CY	42.000	15,684.00	7,318.500	307,377.00
04006006	000	CUT & RESTORING PAV	SY	76.750	1,910.00	791.110	60,717.69
04016001	000	FLOWABLE BACKFILL	CY	195.000	436.00	992.580	193,553.10
04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.500	22,403.00	13,750.500	48,126.75
04036001	000	TEMPORARY SPL SHORING	SF	15.000	95,011.00	44,219.310	663,289.65
04106001	000	SOIL NAIL ANCHORS	LF	10.000	89,104.00	33,594.000	335,940.00
04166001	000	DRILL SHAFT (18 IN)	LF	100.000	1,216.00	1,204.260	120,426.00
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	11,640.00	10,188.490	1,528,273.50
04166006	000	DRILL SHAFT (48 IN)	LF	250.000	4,353.00	4,353.000	1,088,250.00
04166007	000	DRILL SHAFT (54 IN)	LF	375.000	1,154.00	1,074.000	402,750.00
04166008	000	DRILL SHAFT (60 IN)	LF	450.000	1,252.00	1,252.000	563,400.00
04166010	000	DRILL SHAFT (72 IN)	LF	650.000	267.00	267.000	173,550.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	1,299.00	1,071.000	214,200.00
04166022		DRILL SHAFT (SIGN MTS) (48 IN)	LF	583.280	0.00	84.000	48,995.52
		CO#002 - TMS Drill Shafts					
04166025	000	DRILL SHAFT (HIGH MAST POLE) (54 IN)	LF	550.000	176.00	176.000	96,800.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	730.000	851.00	851.000	621,230.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	310.000	20.00	20.000	6,200.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	430.000	13.00	13.000	5,590.00
04166038	000	DRILL SHAFT (108 IN)	LF	1,300.000	594.00	622.000	808,600.00
04166047	000	DRILL SHAFT (96 IN)	LF	1,100.000	27.00	27.000	29,700.00
04166051	000	DRILL SHAFT (120 IN)	LF	1,800.000	39.00	39.000	70,200.00
04166087		CORE HOLE	EA	200.000	0.00	275.000	55,000.00
		CO#001 - Core Hole Drilling					
04206003	000	CL A CONC (MISC)	SY	135.000	394.00	160.940	21,726.90
04206010	000	CL A CONC (PLUG)	EA	1,190.000	60.00	6.000	7,140.00
04206013	000	CL C CONC (ABUT)	CY	900.000	60.60	60.600	54,540.00
04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,000.000	1,026.30	688.800	688,800.00
04206029	000	CL C CONC (CAP)	CY	1,000.000	1,159.90	963.900	963,900.00
04206031	000	CL C CONC (CAP)(MASS)	CY	550.000	4,355.30	3,548.200	1,951,510.00
04206037	000	CL C CONC (COLUMN)	CY	850.000	2,671.30	2,276.730	1,935,220.50

CONTRACT ID	245202083	ESTIMATE	0031	CONTRACTOR'S ESTIMATE PACKAGE				
04206039	000	CL C CONC (COLUMN)(MASS)		CY	500.000	3,117.30	2,888.000	1,444,000.00
04206043	000	CL C CONC (FOOTING)		CY	1,400.000	288.00	216.000	302,400.00
04206045	000	CL C CONC (FOOTING)(MASS)		CY	500.000	1,972.60	1,950.570	975,285.00
04206066	000	CL C CONC (RAIL FOUNDATION)		CY	170.000	7,212.00	914.800	155,516.00
04206084	000	CL F CONC (CAP)(MASS)		CY	850.000	415.90	415.900	353,515.00
04206092	000	CL F CONC (COLUMN)(MASS)		CY	600.000	548.60	539.700	323,820.00
04206100	000	CL F CONC (FOOTING)(MASS)		CY	500.000	351.20	351.200	175,600.00
04226001	000	REINF CONC SLAB		SF	10.000	367,118.00	214,452.000	2,144,520.00
04226003	000	REINF CONC SLAB (EXTEND SLAB)		SF	14.000	252,770.00	141,705.310	1,983,874.34
04226015	000	APPROACH SLAB		CY	200.000	87.20	87.200	17,440.00
04226035	000	APPROACH SLAB (EXTEND)		CY	250.000	4,344.10	2,832.080	708,020.00
04236001	000	RETAINING WALL (MSE)		SF	45.000	110,188.00	39,045.070	1,757,028.15
04236003	000	RETAINING WALL (TEMP WALL)		SF	11.000	81,030.00	43,097.260	474,069.86
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)		SF	35.000	27,762.00	5,955.540	208,443.90
04236040	000	RETAINING WALL (MSE) (SPECIAL)		SF	55.000	129,351.00	31,025.780	1,706,417.90
04256035	000	PRESTR CONC GIRDER (TX28)		LF	80.000	2,715.22	1,228.480	98,278.40
04256036	000	PRESTR CONC GIRDER (TX34)		LF	90.000	9,763.02	5,992.220	539,299.80
04256038	000	PRESTR CONC GIRDER (TX46)		LF	95.000	21,498.91	12,683.640	1,204,945.80
04256039	000	PRESTR CONC GIRDER (TX54)		LF	105.000	41,015.44	24,419.140	2,564,009.70
04256041	000	PRESTR CONC GIRDER (TX70)		LF	130.000	1,304.61	1,304.610	169,599.30
04326001	000	RIPRAP (CONC)(4 IN)		CY	350.000	5,416.00	33.390	11,686.50
04326002	000	RIPRAP (CONC)(5 IN)		CY	400.000	541.00	280.020	112,008.00
04326006	000	RIPRAP (CONC)(CL B)		CY	400.000	7.50	3.300	1,320.00
04326045	000	RIPRAP (MOW STRIP)(4 IN)		CY	450.000	191.00	62.770	28,246.50
04506023	000	RAIL (TY SSTR)		LF	30.000	44,424.50	6,993.150	209,794.50
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)		LF	30.000	25,715.00	2,070.000	62,100.00
04506103	000	RAIL (TY PR11)		LF	100.000	4,316.00	254.000	25,400.00
04516024	000	RETROFIT RAIL (TY SSTR)		LF	100.000	301.00	301.000	30,100.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)		LF	125.000	3,249.00	2,093.750	261,718.75
04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)		LF	125.000	1,513.00	907.500	113,437.50
04626001	002	CONC BOX CULV (3 FT X 2 FT)		LF	204.650	1,900.00	219.000	44,818.35
04626002	002	CONC BOX CULV (3 FT X 3 FT)		LF	220.800	1,470.00	1,140.000	251,712.00
04626004	002	CONC BOX CULV (4 FT X 3 FT)		LF	279.450	898.00	529.000	147,829.05
04646003	001	RC PIPE (CL III)(18 IN)		LF	98.900	627.00	290.000	28,681.00
04646005	001	RC PIPE (CL III)(24 IN)		LF	88.850	13,949.00	8,934.000	793,785.90
04646007	001	RC PIPE (CL III)(30 IN)		LF	121.100	1,704.00	1,288.500	156,037.35
04646008	001	RC PIPE (CL III)(36 IN)		LF	166.250	2,368.00	1,907.000	317,038.75
04646017	001	RC PIPE (CL IV)(18 IN)		LF	96.650	218.00	51.000	4,929.15
04646018	001	RC PIPE (CL IV)(24 IN)		LF	107.000	1,709.00	934.000	99,938.00
04646019	001	RC PIPE (CL IV)(30 IN)		LF	122.300	1,045.00	298.000	36,445.40
04646020	001	RC PIPE (CL IV)(36 IN)		LF	148.600	996.00	522.000	77,569.20
04656002	001	MANH (COMPL)(PRM)(48IN)		EA	3,074.000	26.00	18.400	56,561.60
04656003	001	MANH (COMPL)(PRM)(60IN)		EA	4,052.000	5.00	5.000	20,260.00
04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)		EA	2,061.000	19.00	3.000	6,183.00
04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)		EA	2,621.000	17.00	12.000	31,452.00
04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)		EA	3,129.000	6.00	4.500	14,080.50
04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)		EA	5,247.000	5.00	1.000	5,247.00
04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)		EA	5,244.000	7.00	7.800	40,903.20
04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)		EA	4,469.000	2.00	1.000	4,469.00

04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	4,817.000	142.00	76.400	368,018.80
04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	3,625.000	4.00	2.000	7,250.00
04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	3,885.000	5.00	2.500	9,712.50
04656074	001	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	5,271.000	16.00	9.900	52,182.90
04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	4,458.000	42.00	30.900	137,752.20
04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	5,015.000	5.00	1.000	5,015.00
04656179	001	INLET (COMPL)(TY MSE2)	EA	5,355.000	32.00	6.000	32,130.00
04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	71,178.000	1.00	1.000	71,178.00
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,938.000	1.00	1.000	1,938.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,938.000	4.00	3.000	5,814.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	72.00	37.000	148,000.00
04796002		ADJUSTING INLETS	EA	1,609.520	0.00	21.000	33,799.92
		CO#16 - Adjustment of 7 PMBD-3 Inlet Sets					
04796006	000	ADJUSTING INLET (CAP)	EA	1,553.000	8.00	4.000	6,212.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	20,000.000	4.00	3.000	60,000.00
05006001	000	MOBILIZATION	LS	16,018,441.000	1.00	0.900	14,416,596.89
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	38.00	30.000	300,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	27.000	1,583.00	508.000	13,716.00
05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	52.000	775.00	899.000	46,748.00
05066011	005	ROCK FILTER DAMS (REMOVE)	LF	8.000	2,358.00	135.000	1,080.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	44.250	1,443.00	3,458.710	153,047.95
05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	5.230	1,443.00	333.220	1,742.75
05066034	005	CONSTRUCTION PERIMETER FENCE	LF	5.000	1,099.00	5,536.000	27,680.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.250	19,083.00	2,996.000	6,741.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	19,083.00	290.000	145.00
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.500	10,113.00	9,898.000	34,643.00
05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	49.000	2,507.00	1,465.590	71,813.91
05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	41.000	7,421.00	2,992.860	122,707.26
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	25.000	53,400.00	53,400.000	1,335,000.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	35.000	34,060.00	16,660.000	583,100.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	35.000	1,060.00	860.000	30,100.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	210,080.00	91,896.000	367,584.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	55,340.00	5,300.000	21,200.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,480.00	241.000	964.00
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	16,980.00	1,560.000	6,240.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	34,060.00	2,120.000	8,480.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	1,060.00	280.000	1,120.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	35.000	10,973.00	7,049.000	246,715.00
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	250.000	2,064.00	2,050.000	512,500.00
05146005	000	PERM CTB (SGL SLOPE) (TY 1) (48)	LF	40.000	4,265.00	4,265.000	170,600.00
05146007	000	PERM CTB (SGL SLOPE) (TY 3) (48)	LF	300.000	750.00	750.000	225,000.00
05286001	000	COLORED TEXTURED CONC (4")	SY	50.000	30,364.00	7,209.520	360,476.00
05286006		REMOVE AND RELAY PAVERS	SY	63.630	0.00	468.100	29,785.20
		CO#006 - Concrete Pavers @ Bandera Intersection					
05296001	000	CONC CURB (TY I)	LF	8.000	11,476.00	566.000	4,528.00
05296008	000	CONC CURB & GUTTER (TY II)	LF	20.000	115.00	115.000	2,300.00
05296015	000	CONC CURB (TY C1)	LF	55.000	114.00	37.000	2,035.00
05296016	000	CONC CURB (TY F1)	LF	80.000	445.00	794.000	63,520.00
05296018	000	CONC CURB (TY F3)	LF	106.000	4,437.00	3,143.500	333,211.00

05306004	000	DRIVEWAYS (CONC)	SY	65.000	1,664.00	1,177.900	76,563.50
05316001	000	CONC SIDEWALKS (4")	SY	45.000	23,497.00	17,918.500	806,332.50
05316004	000	CURB RAMPS (TY 1)	EA	1,900.000	17.00	17.000	32,300.00
05316005	000	CURB RAMPS (TY 2)	EA	2,000.000	4.00	3.000	6,000.00
05316013	000	CURB RAMPS (TY 10)	EA	2,000.000	9.00	8.000	16,000.00
05316016	000	CURB RAMPS (TY 21)	EA	2,000.000	1.00	1.000	2,000.00
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	19.550	2,450.00	887.500	17,350.63
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,225.000	9.00	5.000	6,125.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.500	22,615.00	10,459.250	36,607.38
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	212.000	60.00	29.000	6,148.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	230.000	56.00	26.000	5,980.00
05436021	000	REMOVE CABLE BARRIER	LF	5.500	3,758.00	3,452.000	18,986.00
05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	437.000	8.00	7.000	3,059.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,376.000	19.00	5.000	11,880.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	310.000	76.00	40.000	12,400.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	425.000	78.00	27.000	11,475.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	425.000	23.00	5.000	2,125.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	6,980.000	27.00	33.000	230,340.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	250.000	29.00	15.000	3,750.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,750.000	91.00	77.000	134,750.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,100.000	106.00	82.000	90,200.00
06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	28,200.000	6.00	6.000	169,200.00
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	33,300.000	4.00	4.000	133,200.00
06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	40,900.000	19.00	19.000	777,100.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	12.000	28,253.00	25,368.000	304,416.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	26.000	2,340.00	1,233.000	32,058.00
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	24.180	44,580.00	10,130.000	244,943.40
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	14.000	1,982.00	1,545.000	21,630.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	56.700	8,821.00	8,394.000	475,939.80
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	18.000	4,873.00	4,210.000	75,780.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	47.250	13,576.00	9,200.000	434,700.00
06186062	000	CONDT (RM) (3/4")	LF	27.000	2,161.00	916.000	24,732.00
06206002	000	ELEC CONDNR (NO.14) INSULATED	LF	1.100	34,320.00	695.000	764.50
06206005	000	ELEC CONDNR (NO.10) BARE	LF	1.300	3,596.00	1,712.000	2,225.60
06206006	000	ELEC CONDNR (NO.10) INSULATED	LF	1.300	7,192.00	4,072.000	5,293.60
06206007	000	ELEC CONDNR (NO.8) BARE	LF	1.100	17,340.00	11,855.000	13,040.50
06206008	000	ELEC CONDNR (NO.8) INSULATED	LF	1.100	46,270.00	37,335.000	41,068.50
06206009	000	ELEC CONDNR (NO.6) BARE	LF	1.400	26,833.00	19,676.000	27,546.40
06206010	000	ELEC CONDNR (NO.6) INSULATED	LF	1.400	29,995.00	25,338.000	35,473.20
06206011	000	ELEC CONDNR (NO.4) BARE	LF	1.900	3,090.00	600.000	1,140.00
06206012	000	ELEC CONDNR (NO.4) INSULATED	LF	2.150	6,180.00	1,200.000	2,580.00
06246001	000	GROUND BOX TY A (122311)	EA	650.000	60.00	55.000	35,750.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	850.000	87.00	56.000	47,600.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,250.000	41.00	36.000	45,000.00
06246028	000	REMOVE GROUND BOX	EA	150.000	302.00	51.000	7,650.00
06276003		TIMBER POLE (CL 2) 50 FT	EA	2,410.030	0.00	1.000	2,410.03
		CO#013 - ITS Revisions Due to Segment 2					
06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	7,100.000	8.00	8.000	56,800.00
06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	5,900.000	1.00	1.000	5,900.00

06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	5,800.000	6.00	3.000	17,400.00
06286249	000	ELC SRV TY D 120/240 100(NS)SS(N)PS(U)	EA	5,900.000	1.00	1.000	5,900.00
06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	5,800.000	3.00	2.000	11,600.00
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	561.000	13.00	1.000	561.00
06476003	000	REMOVE LRSA	EA	1,530.000	18.00	6.000	9,180.00
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	18,400.000	15.00	4.000	73,600.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	10,229.000	17.00	19.000	194,351.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.570	0.00	0.000	0.00
06626060		WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.130	0.00	46,667.250	52,734.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.460	272,617.00	140,396.830	64,582.54
06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	1.200	10,235.00	3,052.250	3,662.70
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.200	54,312.00	24,915.000	29,898.00
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	150.000	66.00	14.000	2,100.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	150.000	45.00	7.000	1,050.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.460	273,285.00	139,165.000	64,015.90
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	111.000	135.00	2.000	222.00
06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	178.000	53.00	7.000	1,246.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	139.000	173.00	5.000	695.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.130	6,114.00	20.000	62.60
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.370	112,860.00	119,719.000	44,296.03
06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.550	0.00	7,180.000	3,949.00
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.800	2,610.00	9,600.000	7,680.00
06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.860	0.00	1,053.000	1,958.58
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	73.170	0.00	13.000	951.21
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	79.540	0.00	11.000	874.94
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	14,800.000	4.00	2.750	40,700.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	6,400.000	5.00	3.900	24,960.00
06806011	006	INSTALL HWY TRF SIG (UPGRADE)	EA	6,300.000	1.00	0.500	3,150.00
06816001	000	TEMP TRAF SIGNALS	EA	15,300.000	5.00	3.400	52,020.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	230.000	6.00	2.000	460.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	230.000	4.00	2.000	460.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	230.000	6.00	2.000	460.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	230.000	4.00	3.000	690.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	230.000	6.00	2.000	460.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	230.000	2.00	1.000	230.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	610.000	26.00	21.000	12,810.00
06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	2.00	1.000	120.00
06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	125.000	1.00	1.000	125.00
06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	95.000	5.00	1.000	95.00
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.600	9,769.00	10,320.000	16,512.00
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.100	10,192.00	6,341.000	13,316.10
06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.900	15,333.00	11,080.000	21,052.00
06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	1.050	8,399.00	5,302.000	5,567.10
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.150	9,769.00	10,240.000	11,776.00
06866037	000	INS TRF SIG PL AM(S)1 ARM(36")	EA	8,500.000	1.00	1.000	8,500.00
06876001	000	PED POLE ASSEMBLY	EA	2,500.000	10.00	9.000	22,500.00
06876003	000	RELOCATE PED POLE ASSEMBLY	EA	2,700.000	3.00	1.000	2,700.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	750.000	38.00	29.000	21,750.00
07306106	003	STRIP MOWING	CYC	1,900.000	13.00	2.000	3,800.00

CONTRACT ID	245202083	ESTIMATE	0031	CONTRACTOR'S ESTIMATE PACKAGE				
07346002	000	LITTER REMOVAL		CYC	4,000.000	38.00	20.000	80,000.00
07356001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)		CYC	517.530	0.00	5.000	2,587.65
07356003		DEBRIS REMOVAL (FRONTAGE ROADS)		CYC	594.560	0.00	4.000	2,378.24
07356005		DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)		CYC	517.530	0.00	3.000	1,552.59
07386003		CLEANING / SWEEPING (OUTSIDE MAIN LANE)		CYC	1,005.770	0.00	5.000	5,028.85
07386005		CLEANING / SWEEPING (FRONTAGE ROAD)		CYC	1,156.580	0.00	5.000	5,782.90
10046002	000	TREE PROTECTION		AC	1,400.000	1.90	1.900	2,660.00
30766001	000	D-GR HMA TY-B PG64-22		TON	45.000	85,629.20	49,713.110	2,237,089.95
30766024	000	D-GR HMA TY-C SAC-A PG70-22		TON	61.000	28,494.00	16,250.820	991,300.02
30766064		PRODUCTION PAYMENT ADJUSTMENT		DOL	-1.000	4,000.00	2,707.220	-2,707.22
		D-GR HMA TY-B PG64-22 - PENALTY						
30766064		PRODUCTION PAYMENT ADJUSTMENT		DOL	1.000	4,000.00	30,691.160	30,691.16
		D-GR HMA TY-B PG64-22 - BONUS						
30766065		PLACEMENT PAYMENT ADJUSTMENT		DOL	-1.000	4,000.00	48,541.760	-48,541.76
		D-GR HMA TY-B PG64-22 - PENALTY						
30766065		PLACEMENT PAYMENT ADJUSTMENT		DOL	1.000	4,000.00	39,498.330	39,498.33
		D-GR HMA TY-B PG64-22 - BONUS						
30766066	000	TACK COAT		GAL	3.000	56,230.00	14,759.000	44,277.00
30776033	000	SP MIXES SP-C SAC-A PG76-22		TON	58.000	89,461.00	875.010	50,750.58
30776034	000	SP MIXES SP-C SAC-B PG76-22		TON	54.000	4,303.00	620.840	33,525.36
30856001	000	UNDERSEAL COURSE		GAL	2.000	150,171.00	1,940.000	3,880.00
40026001	000	REPLACE ELASTOMERIC BEARING PADS		EA	1,000.000	12.00	12.000	12,000.00
40216001	000	TIP TESTING(DRILL SHAFT)		EA	5,000.000	73.00	40.000	200,000.00
60006045	000	MAINTAIN ROADWAY ILLUMINATION		EA	890.000	8.00	8.000	7,120.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN		EA	1,000.000	8.00	5.000	5,000.00
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)		LF	4.350	3,380.00	790.000	3,436.50
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)		EA	2,000.000	7.00	2.000	4,000.00
60076103	000	REMOVE FIBER OPTIC CABLE		LF	0.700	26,955.00	20,320.000	14,224.00
60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)		EA	10,400.000	5.00	4.000	41,600.00
60276003	000	CONDUIT (PREPARE)		LF	1.400	3,000.00	1,975.000	2,765.00
60276008	000	GROUND BOX (PREPARE)		EA	110.000	37.00	15.000	1,650.00
60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U		EA	4,100.000	13.00	16.000	65,600.00
60646055	000	ITS POLE (60 FT)(90 MPH)		EA	17,100.000	7.00	5.000	85,500.00
60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)		EA	5,800.000	6.00	6.000	34,800.00
60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)		LF	21.670	11,400.00	11,400.000	247,038.00
60846001		MODIFY EXISTING ELECTRICAL SERVICE		EA	129.950	0.00	1.000	129.95
		CO#013 - ITS Revisions Due to Segment 2						
60936004	000	REMOVE EXISTING COMMUNICATION CABINET		EA	900.000	24.00	17.000	15,300.00
60936005	000	REMOVE EXISTING CCTV FIELD EQUIPMENT		EA	3,350.000	5.00	2.000	6,700.00
60936009	000	REMOVE EXIST FIBER HUB		EA	6,100.000	5.00	3.250	19,825.00
60936010	000	REMOVE EXIST FIB OPT DMS SYS(TY-2)		EA	5,500.000	3.00	4.000	22,000.00
60936012	000	REMOVE EXIST RVSD		EA	580.000	9.00	3.000	1,740.00
61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)		EA	23,300.000	13.00	12.500	291,250.00
61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)		EA	23,600.000	16.00	15.750	371,700.00
61856002	002	TMA (STATIONARY)		DAY	191.000	1,095.00	311.000	59,401.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN		EA	5,952.470	56.00	3.200	19,047.90
61866025		REMOVE ITS GROUND BOX		EA	1,590.750	0.00	69.000	109,761.75
62926007	000	RELOCATE RVDS		EA	700.000	4.00	2.000	1,400.00
63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS		EA	10,800.000	7.00	2.000	21,600.00

CONTRACT ID	245202083	ESTIMATE	0031	CONTRACTOR'S ESTIMATE PACKAGE				
63066007	000	VIVDS CABLING		LF	2.650	3,124.00	2,661.000	7,051.65
63076001		EMP SPEED MONITOR (1 SYS)		DAY	103.500	0.00	1,726.000	178,641.00
63096001		TEMP CON EQUIP ALERT (1 SYS)		DAY	31.000	0.00	1,732.000	53,692.00
63446001		TEMP TRAVEL TIME (1 SYS)		DAY	72.500	0.00	1,732.000	125,570.00
71756001	000	NGP MAIN (8" DIA STL)		LF	742.000	40.00	95.000	70,490.00
71756002	000	GAS REDUCER (8" DIA X 6" DIA STL)		EA	300.000	2.00	2.000	600.00
71756003	000	GAS ELL (8" DIA STL)		EA	300.000	4.00	4.000	1,200.00
71756007	000	GAS VALVE BOX		EA	800.000	2.00	2.000	1,600.00
71756008	000	NGP STOPPLE		EA	65,000.000	4.00	2.000	130,000.00
71756009	000	REMOVAL		LF	64.000	886.00	70.000	4,480.00
71756015	000	NGP MAIN (4" DIA PE)		LF	260.000	35.00	56.000	14,560.00
71756016	000	GAS ELL (4" DIA PE)		EA	200.000	3.00	1.000	200.00
71756017	000	GAS CAP (4" DIA PE)		EA	200.000	1.00	1.000	200.00
71756024	000	POLY TIE-IN		EA	16,315.000	3.00	1.000	16,315.00
71756027	000	GAS CASING (8" DIA STL)		LF	158.000	855.00	840.000	132,720.00
71756037	000	NGP INSERT (4" DIA PE)		LF	34.000	835.00	840.000	28,560.00
71756039	000	NGP (BORING) (8" DIA STL)		LF	200.000	835.00	840.000	168,000.00
71866003	001	NGP (MAIN) (6" PLASTIC W/TW) (OPEN CUT)		LF	284.000	88.00	25.000	7,100.00
71866033	001	NGP (MAIN) (12" STEEL) (OPEN CUT)		LF	3,400.000	12.00	10.000	34,000.00
71866034	001	NGP (MAIN) (16" STEEL) (OPEN CUT)		LF	424.000	4,917.00	4,866.000	2,063,184.00
71866035	001	NGP (REMOVE ABANDONED MAIN) (12")		LF	77.000	3,395.00	3,564.000	274,428.00
71866036	001	NGP (GROUT ABANDONED MAIN) (12")		LF	35.000	1,441.00	411.000	14,385.00
71946018	000	EXISTING MANHOLE ADJUSTMENTS		EA	2,000.000	2.00	1.000	2,000.00
71966089	000	PIPE WATER MAIN (PVC) (18")		LF	234.250	56.00	13.000	3,045.25
71966090	000	GATE VALVE AND BOX (COMPLETE) (18")		EA	8,652.000	9.00	1.800	15,573.60
71966091	000	CONCRETE CRADLE		CY	548.000	6.00	1.670	915.16
72026008	000	STRMWTR TREAT UNIT (96IN) (8 CARTRIDGE)		EA	94,878.000	2.00	0.800	75,902.40
72026010	000	STRMWTR TREAT UNIT (144 IN) (31 CART)		EA	234,054.000	2.00	1.000	234,054.00
72026012	000	STRMWTR TREAT UNIT (8'X8')(4 CARTRIDGE)		EA	69,709.000	1.00	1.000	69,709.00
96016001		MATERIAL ON HAND		DOL	1.000	1,000.00	14,931,356.880	14,931,356.88
96026001		PAYMENT ADJUSTMENT-POS		DOL	1.000	1,000.00	638,222.550	638,222.55
96046001		CONTRACTOR FORCE ACCOUNT 1		DOL	1.000	1,000.00	10,852.580	10,852.58
		ITEM 628.5.1						
96046002		CONTRACTOR FORCE ACCOUNT 2		DOL	1.000	0.00	589.640	589.64
		GRAFFITI REMOVAL - FORCE ACCOUNT						
96066053		LAW ENFORCEMENT PERSONNEL		DOL	1.000	1,000.00	539,504.520	539,504.52
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY		DOL	1.000	1,000.00	2,825.950	2,825.95
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1		DOL	1.000	1,000.00	661,594.860	661,594.86
		3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.						
96086001		UNIQUE CHANGE ORDER ITEM 1		DOL	5,513.250	0.00	1.000	5,513.25
96086002		UNIQUE CHANGE ORDER ITEM 2		DOL	8,750.000	0.00	1.000	8,750.00
		CO#006 - TIP Testing Reduction (Restocking Fee)						
96086003		UNIQUE CHANGE ORDER ITEM 3		DOL	3,075.880	0.00	1.000	3,075.88
96086004		UNIQUE CHANGE ORDER ITEM 4		DOL	24,233.330	0.00	1.000	24,233.33
		CO#009 - CPS Gas 6" Temp Bypass						
96086005		UNIQUE CHANGE ORDER ITEM 5		DOL	13,853.120	0.00	1.000	13,853.12
		CO#011 - Grey Forest Utilities Gas Abdandonment (Grout)						
96086006		UNIQUE CHANGE ORDER ITEM 6		DOL	19,789.040	0.00	1.000	19,789.04
96086007		UNIQUE CHANGE ORDER ITEM 7		DOL	3,040.270	0.00	1.000	3,040.27

96086008	CO#014 - OSB Conduit Revisions (MOD 2) UNIQUE CHANGE ORDER ITEM 8	DOL	17,720.530	0.00	1.000	17,720.53
96086009	Babcock Rd Widening - Bent 3 UNIQUE CHANGE ORDER ITEM 9	DOL	24,470.440	0.00	1.000	24,470.44
96086010	CO#017 - Embankment at Exist Wall - Tributary of Leon Creek UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	0.00	6,352.980	6,352.98
96086011	Run 13 Conduit Adjustments (Additional Work) UNIQUE CHANGE ORDER ITEM 11	DOL	771.800	0.00	1.000	771.80
96086012	WBML Tributary of Leon Creek UNIQUE CHANGE ORDER ITEM 12	DOL	791.070	0.00	1.000	791.07
96086013	EBML Tributary of Leon Creek UNIQUE CHANGE ORDER ITEM 13	DOL	15,371.780	0.00	1.000	15,371.78
96086014	Expedited Installation Charges (Valero Way Area) UNIQUE CHANGE ORDER ITEM 14	DOL	25,385.710	0.00	1.000	25,385.71
96086015	Milling of Concrete Deck, Mob and Demobilization UNIQUE CHANGE ORDER ITEM 15	DOL	2,403.180	0.00	1.000	2,403.18
96086016	BABCOCK RD SIGNAL CONTROLLER REPLACEMENT UNIQUE CHANGE ORDER ITEM 16	DOL	1,240,000.000	0.00	1.000	1,240,000.00
96086017	Milestone 7 Early Completion Incentive Release. UNIQUE CHANGE ORDER ITEM 17	DOL	140.000	0.00	1.000	140.00
96086018	RELOCATE TEMP SMALL SIGN UNIQUE CHANGE ORDER ITEM 18	DOL	843.100	0.00	4.000	3,372.40
	WZ ZN PAV MRK REMOV (W)(LNDP ARROW)					

TOTAL ITEM EARNINGS TO DATE \$101,782,462.73