



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/26**

CONTRACT ID: **255203049**
 PROJECT: **NH 2013(875)**
 CONTRACT: **07203001**
 AWARD AMOUNT: **\$75,428,369.44**
 PROJECTED AMOUNT: **\$76,016,769.43**
 ADJ. PROJECTED AMOUNT: **\$81,175,038.13**
 CONTRACTOR: **J.D. ABRAMS, L.P.**

HIGHWAY: **SL 375**
 DISTRICT NAME: **EL PASO**
 COUNTY: **EL PASO**
 AREA ENGINEER: **Rene Romero, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0069**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/28/2026** to **05/27/2026**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **100.71**
 % RETAINAGE: **0.00**

LETTING DATE: **07/08/2020**
 AWARD DATE: **07/30/2020**
 NOTICE TO PROCEED DATE: **10/14/2020**
 WORK BEGIN DATE: **02/22/2021**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$86,898,568.76	\$86,882,774.19	\$15,794.57
PARTICIPATING	\$69,681,058.64	\$69,668,423.00	\$12,635.64
NON-PARTICIPATING	\$17,217,510.12	\$17,214,351.19	\$3,158.93
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$25,900.00)	(\$25,900.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$86,872,668.76	\$86,856,874.19	\$15,794.57

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	02/22/2021	<u>ASSESSED LIQ DAMAGES:</u>	10
<u>TIME CHARGES BEGIN:</u>	00/00/0000	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	959	<u>LIQUIDATED DAMAGES:</u>	10
<u>C. O. ADJUSTED DAYS:</u>	448	DAYS AT	
<u>CURRENT DAYS:</u>	1,407	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,417	TOTAL:	\$25,900.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
04/28/2026		1	AWAIT FINAL ACCEPT
04/29/2026		1	AWAIT FINAL ACCEPT
04/30/2026		1	AWAIT FINAL ACCEPT
05/01/2026		1	AWAIT FINAL ACCEPT
05/02/2026		1	AWAIT FINAL ACCEPT
05/03/2026		1	SUNDAY
05/04/2026		1	AWAIT FINAL ACCEPT
05/05/2026		1	AWAIT FINAL ACCEPT
05/06/2026		1	AWAIT FINAL ACCEPT
05/07/2026		1	AWAIT FINAL ACCEPT
05/08/2026		1	AWAIT FINAL ACCEPT
05/09/2026		1	AWAIT FINAL ACCEPT
05/10/2026		1	SUNDAY
05/11/2026		1	AWAIT FINAL ACCEPT
05/12/2026		1	AWAIT FINAL ACCEPT
05/13/2026		1	AWAIT FINAL ACCEPT
05/14/2026		1	AWAIT FINAL ACCEPT
05/15/2026		1	AWAIT FINAL ACCEPT
05/16/2026		1	AWAIT FINAL ACCEPT
05/17/2026		1	SUNDAY
05/18/2026		1	AWAIT FINAL ACCEPT
05/19/2026		1	AWAIT FINAL ACCEPT
05/20/2026		1	AWAIT FINAL ACCEPT
05/21/2026		1	AWAIT FINAL ACCEPT
05/22/2026		1	AWAIT FINAL ACCEPT
05/23/2026		1	AWAIT FINAL ACCEPT
05/24/2026		1	SUNDAY
05/25/2026		1	HOLIDAY
05/26/2026		1	AWAIT FINAL ACCEPT
05/27/2026		1	AWAIT FINAL ACCEPT

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
30	0	30
		<hr/>
	AWAIT FINAL ACCEPT	25
	HOLIDAY	1
	SUNDAY	4

WORK PERFORMED THIS PERIOD

PROJECT NH 2013(875) CONTROL 255203049

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0166	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	-40,000.000	-\$40,000.00	22,400.00	-40,000.00
1040	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	7,387.920	3.000	\$22,163.76	4.00	4.00
		SUPP DESCR	CO_#10 - MATRL ESCALATE (BAL TEE)						

CATEGORY 014 DESCRIPTION 2552-04-047- ZARAGOZA RD. TO .33 MI SW OF ZARAGOZA RD.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4500	01046037		REMOVE CONC (RAIL)	LF	12.730	150.000	\$1,909.50	150.00	150.00
		SUPP DESCR	ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL						

PROJECT CBI 2B20(010) CONTROL 255203066

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2257	61856002		TMA (STATIONARY)	DAY	238.610	4.000	\$954.44	4.00	4.00
		SUPP DESCR	ADDED BY CO# 28 ELECTRICAL WORK						
2286	06286002		REMOVE ELECTRICAL SERVICES	EA	3,275.580	1.000	\$3,275.58	1.00	1.00
		SUPP DESCR	ADDED BY CO# 28 ELECTRICAL WORK						
4317	72396004		LANE CLOSURE (TYPE 3)	HR	111.680	16.000	\$1,786.88	16.00	16.00
		SUPP DESCR	ADDED BY CO# 28 ELECTRICAL WORK						
4318	96086023		UNIQUE CHANGE ORDER ITEM 23	DOL	2,098.840	12.000	\$25,186.08	12.00	12.00
		SUPP DESCR	ADDED BY CO# 28 REPLC 12 LED HI MST LIGHT - EA						
4319	96086024		UNIQUE CHANGE ORDER ITEM 24	DOL	518.330	1.000	\$518.33	1.00	1.00
		SUPP DESCR	ADDED BY CO# 28 REPLC ELC SRV WEATHERHEAD - EA						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$15,794.57

CONTRACT LINE ITEMS

PROJECT NH 2013(875) CONTROL 255203049
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01006002	000	PREPARING ROW	STA	16,450.000	294.000	0.000	294.00	4,836,300.00
0070	01046001	000	REMOVING CONC (PAV)	SY	26.000	2,213.000	0.000	6,910.61	179,675.76
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	14.000	3,257.000	0.000	6,959.26	97,429.64
0080	01046011	000	REMOVING CONC (MEDIANS)	SY	33.000	49.000	0.000	49.00	1,617.00
0085	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	6.000	204.000	0.000	809.00	4,854.00
0090	01046023	000	REMOVING CONC (CTB)	LF	5.500	7,481.000	0.000	12,332.00	67,826.00
0095	01046034	000	REMOVING CONC (COPING)	LF	8.000	2,711.000	0.000	3,130.00	25,040.00
0100	01046037	000	REMOVE CONC (RAIL)	LF	12.000	12,813.000	0.000	16,573.02	198,876.24
0105	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	4.500	54,676.000	0.000	44,802.92	201,613.14
0110	01056096	000	REMOV STAB BASE AND ASPH PAV (0"-12")	SY	4.000	2,178.000	0.000	4,101.67	16,406.68
0115	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	7.800	9,289.000	0.000	9,289.00	72,454.20
0120	02476388	003	FL BS (CMP IN PLC)(TY A GR 5)(6")	SY	7.800	2,190.000	0.000	2,190.00	17,082.00
0125	02756001	000	CEMENT	TON	150.000	1,019.000	0.000	925.54	138,831.00
0130	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.150	154,102.000	0.000	131,207.15	282,095.36
0135	30766035	000	D-GR HMA TY-D PG64-22	TON	56.000	34,105.000	0.000	32,123.66	1,798,924.68
0136	30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	50,400.000	0.000	26,692.62	26,692.62
0137	30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	50,400.000	0.000	-656.68	-656.68
0140	30766066	000	TACK COAT	GAL	3.650	23,255.000	0.000	13,447.66	49,083.96
0145	30776001		SP MIXES SP-B PG64-22	TON	80.000	368.000	0.000	382.50	30,600.00
0150	30776022		SP MIXES SP-C SAC-A PG70-22	TON	120.000	184.000	0.000	596.50	71,580.00
0155	30776075		TACK COAT	GAL	8.500	251.000	0.000	689.05	5,856.93
0160	03106005	000	PRIME COAT (AE-P)	GAL	4.300	23,584.000	0.000	11,525.58	49,560.03
0165	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	35.000	144,892.000	0.000	126,579.16	4,430,270.65
0166	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	22,400.000	0.000	-40,000.00	-40,000.00
0170	04006005	000	CEM STABIL BKFL	CY	59.500	1,063.000	0.000	1,011.50	60,184.20
0175	04006005	000	CEM STABIL BKFL	CY	59.500	3,809.000	0.000	3,020.83	179,739.40
0177	04006010		STRUCT EXCAV (SPECIAL) CO_#11 - ADD STAMP CONC (SLP)	CY	51.580	0.000	360.000	360.00	18,568.80
0180	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.400	7,971.000	0.000	8,215.95	11,502.33
0185	04166005	000	DRILL SHAFT (42 IN)	LF	400.000	42.000	0.000	42.00	16,800.00
0190	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	120.000	0.000	120.00	62,400.00
0195	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	605.000	424.670	0.000	424.57	256,864.85
0200	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	625.000	30.000	0.000	30.00	18,750.00
0205	04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	646.000	87.200	100.000	187.20	120,931.20
0215	04206064	000	CL C CONC (COPING)	CY	0.010	226.000	0.000	1.50	0.02
0225	04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	450.000	952.000	0.000	952.00	428,400.00
0230	04236001	000	RETAINING WALL (MSE)	SF	42.000	2,180.760	0.000	4,297.50	180,495.00
0235	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	916.000	0.000	1,209.76	447,612.31
0245	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	10.100	0.000	21.61	7,995.70
0250	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	425.000	5.000	0.000	30.57	12,992.25
0255	04326053	000	RIPRAP (CONC) (CHANNEL) (4IN)	CY	360.000	27.000	0.000	29.31	10,551.60
0260	04506014	000	RAIL (TY T551)	LF	44.000	40,909.000	0.000	38,110.98	1,676,883.12
0265	04506016	000	RAIL (TY T552)	LF	42.000	1,476.000	0.000	1,476.00	61,992.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0270	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	7,971.000	0.000	7,971.00	613,767.00
0275	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,700.000	13.000	0.000	12.00	56,400.00
0280	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,200.000	33.000	0.000	38.00	197,600.00
0290	04966002	000	REMOV STR (INLET)	EA	650.000	9.000	0.000	12.00	7,800.00
0300	04966007	000	REMOV STR (PIPE)	LF	11.500	30.000	0.000	64.00	736.00
0305	04966023	000	REMOVE STR (JUNCTION BOX)	EA	735.000	16.000	0.000	16.00	11,760.00
0310	04966035	000	REMOV STR (DRILL SHAFT)	EA	2,100.000	1.000	0.000	2.00	4,200.00
0312	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	0.000	4.000	4.00	140,000.00
			Added by CO #13- Time Impact Bridge Cap Elevations (TIA 3)						
0313	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	0.000	4.000	4.00	140,000.00
			Added by CO #14 - Time Impact Ret Wall Straps (TIA 4)						
0314	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	0.000	1.000	1.00	35,000.00
			Added by CO #18 - Time Impact Trf Switch PhV 1A to 1B						
0315	50266002	000	ASBESTOS ABATEMENT (OTHER)	LF	23.500	858.000	0.000	1,002.16	23,550.76
0320	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.400	4,135.000	0.000	75.00	255.00
0330	05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.400	3,925.000	0.000	853.00	4,606.20
0335	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.550	3,925.000	0.000	1,354.00	744.70
0340	05086001	000	CONSTRUCTING DETOURS	SY	40.000	3,437.000	0.000	7,918.66	316,746.40
0345	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	3.750	20,700.000	0.000	28,890.00	108,337.50
0355	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.750	91,037.000	0.000	94,170.00	447,307.50
0360	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.700	3,980.000	0.000	977.00	4,591.90
0365	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	29.500	180.000	0.000	20.00	590.00
0370	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	4.500	20,700.000	0.000	20,730.00	93,285.00
0375	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	3,980.000	0.000	6,800.00	27,200.00
0380	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	16.000	540.000	0.000	420.00	6,720.00
0385	05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	75.000	7,299.000	0.000	7,329.00	549,675.00
0390	05146015	000	PERM CTB (F-SHAPE) (TY 3)	LF	110.000	507.000	0.000	3,013.00	331,430.00
0393	05286001		COLORED TEXTURED CONC (4")	SY	79.540	0.000	945.000	1,623.41	129,126.03
			CO_#11 - ADD STAMP CONC (SLP)						
0395	05296008	000	CONC CURB & GUTTER (TY II)	LF	12.800	1,006.000	0.000	1,224.50	15,673.60
0400	05366002	000	CONC MEDIAN	SY	79.000	211.000	0.000	231.00	18,249.00
0405	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.000	150.000	0.000	1,000.00	26,000.00
0410	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	31.000	825.000	0.000	984.00	30,504.00
0415	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,575.000	4.000	0.000	8.00	12,600.00
0420	05406022	001	MTL THRIE-BEAM GD FEN (STEEL POST)	EA	2,625.000	4.000	0.000	8.00	21,000.00
0425	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.200	6,550.000	0.000	7,914.50	33,240.90
0426	05426001		REMOVE METAL BEAM GUARD FENCE	LF	4.240	0.000	100.000	100.00	424.00
			ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION						
0430	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	525.000	25.000	0.000	17.00	8,925.00
0435	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	6.000	0.000	8.00	25,200.00
0436	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	3,711.750	0.000	2.000	2.00	7,423.50
			ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION						
0440	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	525.000	24.000	0.000	24.00	12,600.00
0445	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	850.000	52.000	0.000	58.00	49,300.00
0450	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	360.000	27.000	0.000	6.00	2,160.00
0455	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	600.000	1.000	0.000	25.00	15,000.00
0460	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,800.000	23.000	0.000	52.00	405,600.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0462	05456025		CRASH CUSHION ATTEN (INSTALL)(REACT)(N) ADDED BY CO#20 CRASH CUSHION ATTENUATOR	EA	46,407.480	0.000	1.000	1.00	46,407.48
0465	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	652.000	0.000	565.00	5,650.00
0470	60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	132,000.000	1.000	0.000	1.00	132,000.00
0475	60076020	000	FIBER OPTIC PIGTAIL (12 FIBER)	LF	12.500	8,557.000	0.000	14,974.00	187,175.00
0480	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	4,450.000	6.000	0.000	6.00	26,700.00
0485	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,860.000	13.000	0.000	13.00	50,180.00
0500	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	5,915.000	3.000	0.000	3.00	17,745.00
0505	60076094	000	FIBER OPTIC FUSION SPLICE	EA	67.600	126.000	0.000	162.00	10,951.20
0515	60076103	000	REMOVE FIBER OPTIC CABLE	LF	2.050	2,442.000	0.000	5,474.00	11,221.70
0520	60076104	000	FO CBL (24 SMF)(PIGTAIL)	LF	14.650	1,050.000	0.000	125.00	1,831.25
0525	60086047	000	RELOCATE EXISTING COMMUNICATION CABINET	EA	12,700.000	1.000	0.000	2.00	25,400.00
0530	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	2,170.000	6.000	0.000	6.00	13,020.00
0535	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	2,390.000	2.000	0.000	2.00	4,780.00
0540	60276003	000	CONDUIT (PREPARE)	LF	9.300	2,818.000	0.000	3,592.00	33,405.60
0545	60276008	000	GROUND BOX (PREPARE)	EA	3,185.000	26.000	0.000	26.00	82,810.00
0550	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	30,680.000	4.000	0.000	4.00	122,720.00
0555	60646046	000	ITS POLE (55 FT)(90 MPH)	EA	22,600.000	2.000	0.000	2.00	45,200.00
0560	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	8,150.000	3.000	0.000	3.00	24,450.00
0565	06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	39,500.000	1.000	0.000	1.00	39,500.00
0570	61346001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	21,700.000	3.000	0.000	3.00	65,100.00
0575	61376004	000	INSTALLATION OF FES	EA	2,300.000	13.000	0.000	13.00	29,900.00
0580	61436002	000	REMOVE RVSD POLE STRUCTURE	EA	2,650.000	8.000	0.000	8.00	21,200.00
0585	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	2,015.000	0.000	2,258.00	36,579.60
0590	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	30.000	330.000	0.000	1,881.00	56,430.00
0595	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	36.000	1,260.000	0.000	3,068.00	110,448.00
0600	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	40.000	160.000	0.000	390.00	15,600.00
0605	61856002	002	TMA (STATIONARY)	DAY	100.000	199.000	0.000	694.00	69,400.00
0610	61856005	002	TMA (MOBILE OPERATION)	DAY	375.000	86.000	0.000	65.00	24,375.00
0615	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.650	4,608.000	0.000	4,608.00	7,603.20
0620	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.100	760.000	0.000	1,956.00	8,019.60
0625	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.500	2,385.000	0.000	2,385.00	10,732.50
0630	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	5.300	3,270.000	0.000	20,023.00	106,121.90
0635	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	12.000	0.000	24.00	37,200.00
0640	06246014	000	GROUND BOX TY 1 (122422)W/APRON	EA	5,800.000	15.000	0.000	15.00	87,000.00
0645	06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	7,900.000	2.000	0.000	2.00	15,800.00
0650	06246028	000	REMOVE GROUND BOX	EA	210.000	30.000	0.000	86.00	18,060.00
0655	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,340.000	5.000	0.000	6.00	8,040.00
0660	06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	7,160.000	2.000	0.000	3.00	21,480.00
0665	06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	7,160.000	1.000	0.000	1.00	7,160.00
0670	06286259	000	ELC SRV TY D 120/240 125(NS)GS(N)GC(O)	EA	9,150.000	1.000	0.000	1.00	9,150.00
0675	62806001	000	HIGH MAST ASSEMBLY FOR ITS	EA	71,000.000	1.000	0.000	1.00	71,000.00
0680	63046003	000	ITS RVSD (DC ONLY) (INSTALL ONLY)	EA	2,365.000	4.000	0.000	4.00	9,460.00
0685	63226001	000	COLOR DMS (POLE MNT CABINET)	EA	210,000.000	4.000	0.000	4.00	840,000.00
0690	63236001	000	SYSTEM INTEGRATION	LS	230,000.000	1.000	0.000	1.00	230,000.00
0695	63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	2,200.000	2.000	0.000	3.00	6,600.00
0700	63326001	000	ENVIRONMENTALLY CONTROLLED COMM BLDG	EA	175,000.000	2.000	0.000	2.00	350,000.00
0705	63426001	000	REMOVE HUB BUILDING	EA	3,050.000	1.000	0.000	1.00	3,050.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0710	06366001	001	ALUMINUM SIGNS (TY A)	SF	39.900	63.000	0.000	90.00	3,591.00
0715	06366003	001	ALUMINUM SIGNS (TY O)	SF	47.300	3,281.000	0.000	4,841.00	228,979.33
0717	06366007		REPLACE EXISTING ALUMINUM SIGNS(TY A) ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION	SF	47.720	0.000	60.000	60.00	2,863.20
0720	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	47.300	1,146.250	0.000	1,146.25	54,217.63
0725	63816001	000	REMOVE ECUV	EA	65,000.000	1.000	0.000	1.00	65,000.00
0730	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	738.000	4.000	0.000	5.00	3,690.00
0735	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	4,100.000	4.000	0.000	4.00	16,400.00
0740	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	4,115.000	5.000	0.000	5.00	20,575.00
0742	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION	EA	2,824.160	0.000	13.000	13.00	36,714.08
0745	06446075	000	RELOCATE SM RD SN SUP&AM(SIGN ONLY)	EA	540.000	2.000	0.000	2.00	1,080.00
0750	06446076	000	REMOVE SM RD SN SUP&AM	EA	129.000	2.000	0.000	2.00	258.00
0755	06476003	000	REMOVE LRSA	EA	3,030.000	2.000	0.000	2.00	6,060.00
0760	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	32,250.000	4.000	0.000	4.00	129,000.00
0765	06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	140,000.000	3.000	0.000	3.00	420,000.00
0770	06506090	000	INS OH SN SUP(80 FT BRDG)(CIRC TUBE)	EA	244,000.000	2.000	0.000	2.00	488,000.00
0775	06506105	000	INS OH SN SUP(95 FT BRDG)(CIRC TUBE)	EA	294,000.000	1.000	0.000	1.00	294,000.00
0780	06506155	000	INS OH SN SUP(145 FT BRDG (CIRC TUBE)	EA	339,000.000	1.000	0.000	1.00	339,000.00
0785	06506204	000	REMOVE OVERHD SIGN SUP	EA	12,750.000	6.000	0.000	6.00	76,500.00
0790	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.950	27,550.000	0.000	19,438.50	18,466.58
0795	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.950	147,919.000	-56,778.000	99,526.83	94,550.50
0800	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.950	121,350.000	-61,325.000	94,399.33	89,679.37
0815	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.150	1,899.000	0.000	1,770.00	5,575.50
0820	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.650	4,019.000	0.000	6,787.00	24,772.55
0835	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	762.000	8.000	0.000	9.00	6,858.00
0840	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	660.000	9.000	0.000	7.00	4,620.00
0860	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.790	32,890.000	0.000	37,050.00	29,269.50
0865	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	1.050	120.000	-120.000	120.00	126.00
0870	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.260	41,632.000	1,924.000	43,556.00	11,324.56
0875	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.360	32,890.000	0.000	34,812.00	12,532.32
0880	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.470	345.000	0.000	6,956.00	3,269.32
0885	06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.480	1,899.000	0.000	2,020.00	2,989.60
0890	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.700	4,019.000	0.000	8,013.00	13,622.10
0895	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	68.500	8.000	0.000	11.00	753.50
0900	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	79.000	8.000	0.000	10.00	790.00
0905	06666193	007	REFL PAV MRK TY II (W) (ENTR GORE)	EA	520.000	8.000	0.000	7.00	3,640.00
0910	06666194	007	REFL PAV MRK TY II (W) (EXIT GORE)	EA	415.000	9.000	0.000	7.00	2,905.00
0930	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.320	67,078.000	-17,683.000	49,395.00	15,806.40
0935	06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.230	32,890.000	0.000	30,100.00	6,923.00
0945	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.740	32,890.000	0.000	32,890.00	24,338.60
0965	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	2,389.000	0.000	5,331.00	15,459.90
0970	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.680	104,377.000	0.000	296,440.00	201,579.20
0975	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.780	16,111.000	0.000	66,414.00	51,802.92
0980	06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	710.000	9.000	0.000	6.00	4,260.00
0985	06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	578.000	9.000	0.000	7.00	4,046.00
0990	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.130	107,249.000	0.000	34,664.00	4,506.32
0995	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.160	65,780.000	0.000	46,469.00	7,435.04

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1000	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.320	5,624.000	0.000	1,943.00	621.76
1005	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	21.000	7.000	0.000	7.00	147.00
1010	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	21.000	7.000	0.000	7.00	147.00
1015	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	157.500	6.000	0.000	1.00	157.50
1020	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	194.250	9.000	0.000	2.00	388.50
1036	71396004		LANE CLOSURE (TYPE 4)	HR	57.400	0.000	56.000	56.00	3,214.40
			ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION						
1037	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	1,423.960	0.000	48.000	48.00	68,350.08
			CO_#8 - BENT ELEV (ADJ BEAM SEAT ELEV)						
1038	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	169.050	0.000	24.000	24.00	4,057.20
			CO_#8 - BENT ELEV DISCREP (INCREASE HAUNCH)						
1039	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	1,319.170	0.000	5.000	7.00	9,234.19
			CO_#11 - ADD STAMP CONC (PUMP)						
1040	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	7,387.920	0.000	4.000	4.00	29,551.68
			CO_#10 - MATRL ESCALATE (BAL TEE)						
1041	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	4,719.190	0.000	65.000	65.00	306,747.35
			Added by CO #13- Project OH @ 6% TIA 3						
1042	96086020		UNIQUE CHANGE ORDER ITEM 20	DOL	4,719.190	0.000	77.000	77.00	363,377.63
			Added by CO #14 - Project OH @ 6% TIA 4						
1043	96086021		UNIQUE CHANGE ORDER ITEM 21	DOL	4,719.190	0.000	27.000	27.00	127,418.13
			Added by CO #18 - Project OH @ 6% TIA 5						
1044	71396004		LANE CLOSURE (TYPE 4)	HR	57.400	0.000	8.000	8.00	459.20
			ADDED BY CO#20 CRASH CUSHION ATTENUATOR						
4100	06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.240	0.000	41,632.000	26,456.00	6,349.44
			ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"						
4105	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.240	0.000	67,078.000	30,200.00	7,248.00
			ADDED BY CO#15 -PAVEMENT MARKINGS REVISION FROM 4" TO 6"						
4110	06666343		REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.320	0.000	40,838.000	58,259.00	76,901.88
			ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"						
4115	06666347		REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.320	0.000	66,580.000	76,640.00	101,164.80
			ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"						
4150	96086023		UNIQUE CHANGE ORDER ITEM 23	DOL	63,865.040	0.000	1.000	1.00	63,865.04
			ADDED BY CO_#22 - GRATE INLET W/ EXT						

Category Subtotal \$27,243,892.81

CATEGORY 002 DESCRIPTION NBI# 240720000202183 BRIDGE #1

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1045	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	1.000	0.000	1.00	4,935.00
1047	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	306.000	0.000	288.00	64,800.00
1048	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	69.000	0.000	69.00	58,650.00
1049	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	28.500	0.000	28.50	28,500.00
1050	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	9.100	0.000	9.10	8,736.00
1051	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	12.400	0.000	12.40	14,012.00
1052	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	4,214.000	0.000	4,214.00	113,778.00

CATEGORY 002 DESCRIPTION NBI# 240720000202183 BRIDGE #1

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1053	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	371.990	0.000	371.99	85,557.70
1054	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	211.000	0.000	211.00	13,504.00
1055	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	51.00	5,202.00

Category Subtotal \$397,674.70

CATEGORY 003 DESCRIPTION NBI# 240720000202184 BRIDGE #2

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1060	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	1.000	0.000	1.00	4,935.00
1062	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	306.000	0.000	288.00	64,800.00
1063	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	69.000	0.000	69.00	58,650.00
1064	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	28.200	0.000	28.20	28,200.00
1065	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	9.100	0.000	9.10	8,736.00
1066	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	12.400	0.000	12.40	14,012.00
1067	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	4,157.000	0.000	4,157.00	112,239.00
1068	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	372.010	0.000	372.01	85,562.30
1069	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	211.000	0.000	211.00	13,504.00
1070	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	45.00	4,590.00

Category Subtotal \$395,228.30

CATEGORY 004 DESCRIPTION NBI# 240720255203185 BRIDGE #3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1075	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	2.000	0.000	1.00	4,935.00
1077	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	324.000	0.000	324.00	72,900.00
1078	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	138.000	0.000	138.00	117,300.00
1079	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	28.100	0.000	28.10	28,100.00
1080	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.000	0.000	18.00	17,280.00
1081	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	24.800	0.000	24.80	28,024.00
1082	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	5,299.000	0.000	5,299.00	143,073.00
1083	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	557.760	0.000	557.76	128,284.80
1084	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	302.900	0.000	302.90	19,385.60
1085	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	48.00	4,896.00

Category Subtotal \$564,178.40

CATEGORY 005 DESCRIPTION NBI# 240720255203091 BRIDGE #4

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1090	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	4.000	0.000	2.00	9,870.00
1092	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	461.000	0.000	461.00	103,725.00
1093	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	227.000	0.000	227.00	192,950.00
1094	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	47.200	0.000	47.20	47,200.00
1095	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	28.800	0.000	28.80	27,648.00
1096	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	48.700	0.000	48.70	55,031.00
1097	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	10,303.000	0.000	10,303.00	278,181.00

CATEGORY 005 DESCRIPTION NBI# 240720255203091 BRIDGE #4

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1098	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	881.430	0.000	881.43	202,728.90
1099	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	638.700	0.000	638.70	40,876.80
Category Subtotal									\$958,210.70

CATEGORY 006 DESCRIPTION NBI#240720255203186 BRIDGE #5

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1105	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	2.000	0.000	2.00	9,870.00
1107	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	324.000	0.000	324.00	72,900.00
1108	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	138.000	0.000	139.00	118,150.00
1109	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	28.600	0.000	28.60	28,600.00
1110	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.000	0.000	18.00	17,280.00
1111	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	26.800	0.000	26.80	30,284.00
1112	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	6,317.000	0.000	6,317.00	170,559.00
1113	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	554.740	0.000	554.74	127,590.20
1114	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	302.900	0.000	302.90	19,385.60
1115	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	69.00	7,038.00
Category Subtotal									\$601,656.80

CATEGORY 007 DESCRIPTION NBI#240720255203090 BRIDGE #6

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1120	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	2.000	0.000	1.00	4,935.00
1122	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	310.000	0.000	310.00	69,750.00
1123	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	122.000	0.000	122.00	103,700.00
1124	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	28.500	0.000	28.50	28,500.00
1125	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.200	0.000	18.20	17,472.00
1126	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	24.400	0.000	24.40	27,572.00
1127	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	6,483.000	0.000	6,483.00	175,041.00
1128	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	587.700	0.000	587.70	135,171.00
1129	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	319.300	0.000	319.30	20,435.20
1130	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	21.00	2,142.00
Category Subtotal									\$584,718.20

CATEGORY 008 DESCRIPTION NBI#240720255203035 BRIDGE #7

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1135	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	146.000	0.000	146.00	32,850.00
1136	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	167.000	0.000	167.00	86,840.00
1137	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	24.600	0.000	24.60	24,600.00
1138	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	22.500	0.000	22.50	21,600.00
1139	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	17.100	0.000	17.10	19,323.00
1140	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	5,372.000	0.000	5,372.00	145,044.00
1141	04256038	000	PRESTR CONC GIRDER (TX46)	LF	210.000	563.960	0.000	563.96	118,431.60
1142	04276002	003	CONCRETE PAINT FINISH	SF	0.320	6,836.000	0.000	41,466.00	13,269.12

CATEGORY 008 DESCRIPTION NBI#240720255203035 BRIDGE #7

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1143	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	308.000	0.000	308.00	19,712.00
1144	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	40.000	0.000	40.00	4,080.00
Category Subtotal									\$485,749.72

CATEGORY 009 DESCRIPTION NBI#240720255203034 BRIDGE #8

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1150	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	146.000	0.000	146.00	32,850.00
1151	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	167.000	0.000	167.00	86,840.00
1152	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	24.600	0.000	24.60	24,600.00
1153	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	22.500	0.000	22.50	21,600.00
1154	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	15.900	0.000	15.90	17,967.00
1155	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	5,372.000	0.000	5,372.00	145,044.00
1156	04256038	000	PRESTR CONC GIRDER (TX46)	LF	210.000	563.940	0.000	563.94	118,427.40
1158	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	308.100	0.000	308.10	19,718.40
1159	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	40.000	0.000	40.00	4,080.00
Category Subtotal									\$471,126.80

CATEGORY 010 DESCRIPTION NBI#240720255203032 BRIDGE #9

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1165	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	264.000	0.000	174.00	39,150.00
1166	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	119.000	0.000	122.00	63,440.00
1167	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	26.900	0.000	26.90	26,900.00
1168	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.300	0.000	18.40	17,664.00
1169	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	18.200	0.000	18.20	20,566.00
1170	04206044	000	CL C CONC (FOOTING)(HPC)	CY	665.000	45.400	0.000	45.40	30,191.00
1171	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	4,870.000	0.000	4,908.00	132,516.00
1172	04256038	000	PRESTR CONC GIRDER (TX46)	LF	210.000	578.330	0.000	578.33	121,449.30
1174	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	261.200	0.000	261.20	16,716.80
1175	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	41.000	0.000	41.00	4,182.00
Category Subtotal									\$472,775.10

CATEGORY 011 DESCRIPTION NBI#240720255203005 BRIDGE #10

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1178	04296005		CONC STR REPAIR(DECK REP (FULL DEPTH)) ADDED BY CO_#9 - REPR SEJ UPRR SB (BENT 3,6,7)	SF	255.470	0.000	360.000	360.00	91,969.20
1179	07856005		BRIDGE JOINT REPAIR (SEJ) ADDED BY CO_#9 - REPR SEJ UPRR SB (BENT 3,6,7)	LF	150.000	0.000	120.000	120.00	18,000.00
1181	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	226.000	0.000	226.00	50,850.00
1182	04166005	000	DRILL SHAFT (42 IN)	LF	400.000	378.000	0.000	418.00	167,200.00
1183	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	22.100	0.000	22.10	22,100.00
1184	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	58.800	0.000	58.80	56,448.00
1185	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	54.000	0.000	54.00	61,020.00

CATEGORY 011 DESCRIPTION NBI#240720255203005 BRIDGE #10

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1186	04206050	000	CL C CONC (CRASHWALL)(HPC)	CY	700.000	86.900	0.000	174.54	122,178.00
1187	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	9,370.000	0.000	9,370.00	252,990.00
1188	04256035	000	PRESTR CONC GIRDER (TX28)	LF	205.000	1,317.180	0.000	1,317.18	270,021.90
1189	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	463.100	0.000	463.10	29,638.40
1190	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	66.000	0.000	66.00	6,732.00
1191	04206030		CL C CONC (CAP)(HPC) CO_#8 - BENT ELEV UPRR SB (BENTS 2,3,4,5,6)	CY	2,780.390	0.000	49.500	49.50	137,629.31
1192	04966106		REMOVE STR (BENT CAP) CO_#8 - BENT ELEV UPRR SB (BENTS 2,3,4,5,6)	EA	16,123.140	0.000	5.000	5.00	80,615.71
1193	96086011		UNIQUE CHANGE ORDER ITEM 11 CO_#8 - BENT ELEV UPRR SB (CORE/CUT)	DOL	21,740.140	0.000	5.000	5.00	108,700.70
1194	96086013		UNIQUE CHANGE ORDER ITEM 13 CO_#8 - BENT ELEV UPRR SB & NB (BEAM-RMV)	DOL	5,504.400	0.000	9.000	9.00	49,539.60

Category Subtotal \$1,525,632.82

CATEGORY 012 DESCRIPTION NBI#240720255203030 BRIDGE #11

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1196	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	226.000	0.000	226.00	50,850.00
1197	04166005	000	DRILL SHAFT (42 IN)	LF	400.000	378.000	0.000	378.00	151,200.00
1198	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	22.200	0.000	22.20	22,200.00
1199	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	59.400	0.000	59.40	57,024.00
1200	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	57.800	0.000	57.80	65,314.00
1201	04206050	000	CL C CONC (CRASHWALL)(HPC)	CY	700.000	102.100	0.000	27.45	19,215.00
1202	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	8,921.000	0.000	8,921.00	240,867.00
1203	04256035	000	PRESTR CONC GIRDER (TX28)	LF	205.000	1,316.970	0.000	1,316.97	269,978.85
1204	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	463.000	0.000	463.00	29,632.00
1205	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	66.000	0.000	66.00	6,732.00
1206	04206030		CL C CONC (CAP)(HPC) CO_#8 - BENT ELEV UPRR NB (BENTS 2,3,4)	CY	2,780.390	0.000	30.500	30.50	84,801.90
1207	04966106		REMOVE STR (BENT CAP) CO_#8 - BENT ELEV UPRR NB (BENTS 2,3,4)	EA	16,123.140	0.000	3.000	3.00	48,369.43
1208	96086012		UNIQUE CHANGE ORDER ITEM 12 CO_#8 - BENT ELEV UPRR NB (CORE/CUT)	DOL	21,740.140	0.000	3.000	3.00	65,220.42
1209	96086014		UNIQUE CHANGE ORDER ITEM 14 CO_#8 - BENT ELEV UPRR NB & SB (BEAM-RESET)	DOL	5,504.400	0.000	9.000	9.00	49,539.60

Category Subtotal \$1,160,944.20

CATEGORY 013 DESCRIPTION NBI#240720255203033 BRIDGE #12

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1210	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	174.000	0.000	264.00	59,400.00
1211	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	122.000	0.000	119.00	61,880.00
1212	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	26.000	0.000	26.00	26,000.00
1213	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.400	0.000	18.30	17,568.00

CATEGORY 013 DESCRIPTION NBI#240720255203033 BRIDGE #12

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1214	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	13.200	0.000	13.20	14,916.00
1215	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	4,908.000	0.000	4,870.00	131,490.00
1216	04256038	000	PRESTR CONC GIRDER (TX46)	LF	210.000	586.640	0.000	586.64	123,194.40
1217	04276002	003	CONCRETE PAINT FINISH	SF	0.320	6,122.000	0.000	48,103.00	15,392.96
1218	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	265.900	0.000	265.90	17,017.60
1219	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	44.000	0.000	41.00	4,182.00
Category Subtotal									\$471,040.96

CATEGORY 014 DESCRIPTION 2552-04-047- ZARAGOZA RD. TO .33 MI SW OF ZARAGC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1225	01006002	000	PREPARING ROW	STA	16,450.000	11.000	0.000	11.00	180,950.00
1226	01046001	000	REMOVING CONC (PAV)	SY	26.000	25.000	0.000	69.70	1,812.20
1227	01046009	000	REMOVING CONC (RIPRAP)	SY	14.000	624.000	0.000	213.16	2,984.24
1229	01046034	000	REMOVING CONC (COPING)	LF	8.000	1,332.000	0.000	220.00	1,760.00
1230	01046037	000	REMOVE CONC (RAIL)	LF	12.000	1,332.000	0.000	729.00	8,748.00
1231	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	4.500	16,421.000	0.000	38,610.14	173,745.64
1232	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	7.800	531.000	0.000	531.00	4,141.79
1233	02756001	000	CEMENT	TON	150.000	176.000	0.000	125.02	18,753.00
1234	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.150	26,723.000	0.000	14,314.23	30,775.60
1235	30766035	000	D-GR HMA TY-D PG64-22	TON	56.000	5,880.000	0.000	5,399.35	302,363.60
1238	30766066	000	TACK COAT	GAL	3.650	4,009.000	0.000	4,285.86	15,643.39
1239	03106005	000	PRIME COAT (AE-P)	GAL	4.300	4,009.000	0.000	1,587.81	6,827.56
1240	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	35.000	25,332.000	0.000	26,047.75	911,671.25
1242	04006005	000	CEM STABIL BKFL	CY	59.500	504.000	0.000	504.00	29,988.00
1243	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.400	586.000	0.000	586.00	820.40
1244	04166005	000	DRILL SHAFT (42 IN)	LF	400.000	21.000	0.000	21.00	8,400.00
1245	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	625.000	96.000	0.000	96.00	60,000.00
1246	04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	646.000	85.890	0.000	85.89	55,484.94
1247	04206064	000	CL C CONC (COPING)	CY	0.010	107.000	0.000	107.00	1.07
1249	04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	450.000	59.000	0.000	59.00	26,550.00
1251	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	38.000	0.000	32.97	12,198.90
1252	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	7.680	0.000	7.68	2,841.60
1254	04506014	000	RAIL (TY T551)	LF	44.000	3,645.000	0.000	5,298.00	233,112.00
1255	04506016	000	RAIL (TY T552)	LF	42.000	547.000	0.000	547.00	22,974.00
1256	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	586.000	0.000	586.00	45,122.00
1257	04646080	001	RC PIPE (ARCH)(CL V)(DES 3)	LF	155.000	383.000	0.000	383.00	59,365.00
1258	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,700.000	2.000	0.000	2.00	9,400.00
1259	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	4,700.000	2.000	0.000	2.00	9,400.00
1267	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	31.000	100.000	0.000	50.00	1,550.00
1269	05406022	001	MTL THRIE-BEAM GD FEN (STEEL POST)	EA	2,625.000	2.000	0.000	1.00	2,625.00
1270	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.200	98.000	0.000	19.00	79.80
1272	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	1.000	0.000	1.00	3,150.00
1273	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	525.000	2.000	0.000	1.00	525.00
1274	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	558.000	0.000	456.00	4,560.00
1275	60076020	000	FIBER OPTIC PIGTAIL (12 FIBER)	LF	12.500	2,080.000	0.000	4,978.00	62,225.00
1276	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,860.000	7.000	0.000	8.00	30,880.00

CATEGORY 014 DESCRIPTION 2552-04-047- ZARAGOZA RD. TO .33 MI SW OF ZARAGC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1278	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	5,915.000	1.000	0.000	1.00	5,915.00
1279	60076094	000	FIBER OPTIC FUSION SPLICE	EA	67.600	24.000	0.000	12.00	811.20
1280	60076103	000	REMOVE FIBER OPTIC CABLE	LF	2.050	380.000	0.000	380.00	779.00
1282	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	2,170.000	1.000	0.000	1.00	2,170.00
1283	60276003	000	CONDUIT (PREPARE)	LF	9.300	630.000	0.000	3,228.00	30,020.40
1284	60276008	000	GROUND BOX (PREPARE)	EA	3,185.000	5.000	0.000	5.00	15,925.00
1285	60646046	000	ITS POLE (55 FT)(90 MPH)	EA	22,600.000	1.000	0.000	1.00	22,600.00
1286	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	8,150.000	1.000	0.000	1.00	8,150.00
1287	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,150.000	10.000	0.000	4.00	4,600.00
1288	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	44,000.000	3.000	0.000	3.00	132,000.00
1289	61376004	000	INSTALLATION OF FES	EA	2,300.000	4.000	0.000	4.00	9,200.00
1290	61436002	000	REMOVE RVSD POLE STRUCTURE	EA	2,650.000	2.000	0.000	2.00	5,300.00
1291	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,000.000	3.000	0.000	5.00	115,000.00
1292	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	1,065.000	0.000	1,373.00	22,242.60
1295	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	30.000	20.000	0.000	70.00	2,100.00
1296	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	36.000	665.000	0.000	429.00	15,444.00
1297	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	40.000	270.000	0.000	222.00	8,880.00
1298	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.650	410.000	0.000	410.00	676.50
1299	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.500	4,140.000	0.000	4,855.00	16,992.50
1302	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	5.300	3,075.000	0.000	3,801.00	20,145.30
1303	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	5.000	0.000	6.00	9,300.00
1306	06246028	000	REMOVE GROUND BOX	EA	210.000	2.000	0.000	2.00	420.00
1308	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	8,100.000	1.000	0.000	1.00	8,100.00
1309	06286348	000	ELC SRV TY D 120/240 125(NS)GS(N)GC(U)	EA	12,950.000	1.000	0.000	1.00	12,950.00
1310	63046003	000	ITS RVSD (DC ONLY) (INSTALL ONLY)	EA	2,365.000	1.000	0.000	1.00	2,365.00
1311	63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	2,200.000	2.000	0.000	2.00	4,400.00
1312	63326001	000	ENVIRONMENTALLY CONTROLLED COMM BLDG	EA	175,000.000	1.000	0.000	1.00	175,000.00
1313	06366001	001	ALUMINUM SIGNS (TY A)	SF	39.900	18.000	0.000	18.00	718.20
1314	06366003	001	ALUMINUM SIGNS (TY O)	SF	47.300	548.000	0.000	548.00	25,920.40
1315	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	46.350	9.000	0.000	16.50	764.78
1316	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	47.300	215.000	0.000	215.00	10,169.50
1317	06476004	000	RELOCATE LRSS (SIGN ONLY)	EA	1,590.000	2.000	0.000	2.00	3,180.00
1318	06506165	000	INS OH SN SUP(155 FT BRDG)(CIRC TUBE)	EA	400,000.000	1.000	0.000	1.00	400,000.00
1319	06506204	000	REMOVE OVERHD SIGN SUP	EA	12,750.000	1.000	0.000	1.00	12,750.00
1321	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	660.000	1.000	0.000	3.00	1,980.00
1324	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.360	3,390.000	0.000	6,060.00	2,181.60
1325	06666193	007	REFL PAV MRK TY II (W) (ENTR GORE)	EA	520.000	1.000	0.000	1.00	520.00
1326	06666194	007	REFL PAV MRK TY II (W) (EXIT GORE)	EA	415.000	1.000	0.000	1.00	415.00
1328	06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.230	3,390.000	0.000	6,950.00	1,598.50
1329	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.740	3,390.000	0.000	3,390.00	2,508.60
1332	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	236.000	0.000	329.00	954.10
1333	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.680	3,917.000	0.000	36,321.00	24,698.28
1334	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.780	1,489.000	0.000	53,186.00	41,485.08
1337	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.130	5,537.000	0.000	1,462.00	190.06
1338	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.160	6,780.000	0.000	12,800.00	2,048.00
4200	06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.240	0.000	2,020.000	16,358.33	3,926.00

ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"

CATEGORY 014 DESCRIPTION 2552-04-047- ZARAGOZA RD. TO .33 MI SW OF ZARAGC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4205	06666210		REFL PAV MRK TY II (Y) 6" (SLD) ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"	LF	0.240	0.000	3,517.000	19,242.00	4,618.08
4500	01046037		REMOVE CONC (RAIL) ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	LF	12.730	0.000	150.000	150.00	1,909.50
4505	04166001		DRILL SHAFT (18 IN) ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	LF	334.060	0.000	24.000	24.00	8,017.44
4510	04276002		CONCRETE PAINT FINISH ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	SF	0.610	0.000	9,958.000	9,958.00	6,074.38
4515	04296002		CONC STR REPAIR (EPOXY MORTAR) ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	SF	18.150	0.000	336.760	169.00	3,067.35
4520	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	MO	35,000.000	0.000	3.000	3.00	105,000.00
4525	05146013		PERM CTB (F-SHAPE) (TY 1) ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	LF	125.500	0.000	1,441.100	1,441.10	180,858.05
4530	05146014		PERM CTB (F-SHAPE) (TY 2) ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	LF	287.210	0.000	40.000	40.00	11,488.40
4535	05146015		PERM CTB (F-SHAPE) (TY 3) ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	LF	391.860	0.000	32.000	32.00	12,539.52
4540	06106003		RELOCATE RD IL ASM (CTB MOUNT) ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	EA	5,863.200	0.000	4.000	4.00	23,452.80
4545	06106008		REMOVE RD IL ASM (CTB MOUNT) ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	EA	885.780	0.000	4.000	4.00	3,543.12
4550	06186023		CONDT (PVC) (SCH 40) (2") ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	LF	42.420	0.000	40.000	40.00	1,696.80
4555	06206012		ELEC CONDR (NO.4) INSULATED ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	LF	4.080	0.000	3,963.000	3,963.00	16,169.04
4560	60006008		REMOVE CONDUCTOR ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	LF	2.170	0.000	3,963.000	3,963.00	8,599.71

Category Subtotal \$3,915,957.77

PROJECT STP 2020(872)HES CONTROL 255203061
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1344	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	625.000	416.000	0.000	416.00	260,000.00
1345	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	33.280	0.000	36.96	13,676.68
1350	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,150.000	37.000	0.000	39.00	44,850.00
1355	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	44,000.000	13.000	0.000	13.00	572,000.00
1360	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,000.000	13.000	0.000	13.00	299,000.00
1365	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	8,065.000	0.000	4,976.00	80,611.20
1370	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	1,840.000	0.000	4,341.00	130,230.00
1375	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.500	14,770.000	0.000	15,038.00	52,633.00
1380	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.100	19,635.000	0.000	19,326.00	79,236.60
1385	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	41.000	0.000	48.00	74,400.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1390	06286073	000	ELC SRV TY A 240/480 100(NS)SS(E)GC(O)	EA	7,700.000	2.000	0.000	2.00	15,400.00

Category Subtotal \$1,622,037.48

PROJECT CBI 2B20(010) CONTROL 255203066
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1550	01006002	000	PREPARING ROW	STA	16,450.000	121.000	0.000	121.00	1,990,450.00
1555	10056002	000	LOOSE AGGR FOR GROUNDCOVER (TYPE II)	CY	20.000	3,322.000	-377.900	1,814.60	36,292.00
1560	01046001	000	REMOVING CONC (PAV)	SY	26.000	6,436.000	0.000	7,003.46	182,089.96
1565	01046009	000	REMOVING CONC (RIPRAP)	SY	14.000	15,351.000	0.000	15,376.24	215,267.36
1570	01046021	000	REMOVING CONC (CURB)	LF	1.500	9,489.000	0.000	14,069.50	21,104.25
1575	01046023	000	REMOVING CONC (CTB)	LF	5.500	2,977.000	0.000	2,573.00	14,151.50
1580	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	12.000	2,654.000	0.000	3,357.75	40,293.00
1585	01046044	000	REMOVING CONC (FLUME)	SY	115.000	9.000	0.000	135.66	15,600.90
1590	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	4.500	19,288.000	0.000	15,396.65	69,284.95
1595	01106001	000	EXCAVATION (ROADWAY)	CY	3.150	25,893.000	100.000	29,522.01	92,994.33
1600	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	7.800	84,799.000	0.000	84,799.00	661,432.19
1605	20036001	000	RMV, STCKPL, CLEAN, RELAY LOOSE AGGRGT	STA	2,950.000	58.000	0.000	58.00	171,100.00
1610	02756001	000	CEMENT	TON	150.000	251.000	0.000	259.97	38,995.50
1615	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.150	34,380.000	0.000	37,920.00	81,528.00
1620	30766035	000	D-GR HMA TY-D PG64-22	TON	56.000	6,362.000	0.000	2,902.81	162,557.36
1625	30766066	000	TACK COAT	GAL	3.650	4,173.000	0.000	2,466.02	9,000.98
1630	30776001	000	SP MIXES SP-B PG64-22	TON	80.000	3,106.000	0.000	3,087.76	247,020.80
1635	30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	120.000	461.000	0.000	915.17	109,820.40
1640	30776075	000	TACK COAT	GAL	8.500	2,562.000	0.000	2,086.04	17,731.35
1645	03106005	000	PRIME COAT (AE-P)	GAL	4.300	4,882.000	0.000	3,202.98	13,772.82
1650	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	35.000	26,799.000	0.000	24,215.05	847,526.90
1670	04006005	000	CEM STABIL BKFL	CY	59.500	1,965.000	0.000	3,983.92	237,043.19
1675	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.400	7,458.000	0.000	5,227.15	7,318.02
1680	04036001	000	TEMPORARY SPL SHORING	SF	17.000	61,448.000	380.000	66,607.00	1,132,319.00
1685	04106001	000	SOIL NAIL ANCHORS	LF	54.000	2,748.000	0.000	2,748.00	148,392.00
1690	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	365.000	16.000	0.000	16.00	5,840.00
1695	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	605.000	50.000	0.000	50.00	30,250.00
1700	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	625.000	896.000	0.000	896.00	560,000.00
1705	04206007	000	CLA CONC (FLUME)	CY	360.000	15.000	0.000	22.14	7,970.40
1710	04206007	000	CLA CONC (FLUME)	CY	360.000	442.000	0.000	373.08	134,310.24
1715	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	1,521.000	0.000	611.96	122,391.60
1720	04236001	000	RETAINING WALL (MSE)	SF	42.000	70,315.000	102.000	74,225.00	3,117,450.00
1725	04236004	000	RETAINING WALL (CONC BLOCK)	SF	40.000	40,968.000	0.000	44,207.00	1,768,280.00
1730	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	65.000	4,585.000	0.000	4,585.00	298,025.00
1735	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	1,295.000	-246.330	1,167.66	432,035.31
1740	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	3.000	0.000	16.00	5,921.11
1745	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	71.680	0.000	99.63	36,863.10
1755	04506014	000	RAIL (TY T551)	LF	44.000	12,061.000	0.000	10,837.50	476,850.00
1760	04506014	000	RAIL (TY T551)	LF	44.000	4,201.000	0.000	3,107.60	136,734.40
1765	04506030	000	RAIL (TY C221)	LF	64.000	1,887.000	0.000	1,887.00	120,768.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1770	04506030	000	RAIL (TY C221)	LF	64.000	2,293.000	0.000	2,293.00	146,752.00
1775	04506090	000	RAIL (TY T551)(MOD)	LF	545.000	201.000	0.000	257.91	140,560.95
1780	04506103	000	RAIL (TY PR11)	LF	80.000	468.000	0.000	468.00	37,440.00
1785	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	370.000	1,747.000	0.000	1,623.93	600,854.10
1786	96076001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 240004-D293	DOL	1.000	0.000	7,668.480	7,668.48	7,668.48
1790	04646003	001	RC PIPE (CL III)(18 IN)	LF	36.000	252.000	0.000	252.00	9,072.00
1795	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	2,988.000	0.000	2,988.00	230,076.00
1800	04646007	001	RC PIPE (CL III)(30 IN)	LF	115.000	669.000	0.000	669.00	76,935.00
1805	04646008	001	RC PIPE (CL III)(36 IN)	LF	210.000	244.000	0.000	244.00	51,240.00
1810	04646010	001	RC PIPE (CL III)(48 IN)	LF	220.000	1,225.000	0.000	1,325.12	291,526.40
1815	04646026	001	RC PIPE (CL V)(24 IN)	LF	135.000	577.000	0.000	790.69	106,743.15
1820	04646059	001	RC PIPE (CL V)(30 IN)	LF	275.000	14.000	0.000	14.00	3,850.00
1825	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	7,700.000	10.000	0.000	10.00	77,000.00
1845	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,300.000	1.000	0.000	1.00	5,300.00
1850	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,800.000	1.000	0.000	1.00	5,800.00
1855	04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	5,700.000	2.000	0.000	2.00	11,400.00
1860	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	6,200.000	6.000	0.000	6.00	37,200.00
1865	04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	8,400.000	1.000	0.000	2.00	16,800.00
1870	04656028	001	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	8,900.000	3.000	0.000	2.00	17,800.00
1875	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	7,200.000	16.000	0.000	16.00	115,200.00
1880	04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	7,400.000	1.000	0.000	1.00	7,400.00
1885	04656052	001	INLET (COMPL)(POD)(SFG)(4FTX4FT)	EA	5,700.000	3.000	0.000	4.00	22,800.00
1890	04656053	001	INLET (COMPL)(POD)(SFG)(3FTX5FT)	EA	6,000.000	2.000	0.000	2.00	12,000.00
1895	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	4,000.000	11.000	0.000	14.00	56,000.00
1900	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,500.000	5.000	0.000	6.00	27,000.00
1905	04656075	001	INLET (COMPL)(PSL)(RC)(5FTX6FT)	EA	6,000.000	2.000	0.000	3.00	18,000.00
1910	04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	13,500.000	6.000	0.000	6.00	81,000.00
1915	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,900.000	2.000	0.000	2.00	9,800.00
1920	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	6,200.000	10.000	0.000	12.00	74,400.00
1925	04656146	001	INLET (COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	4,600.000	3.000	0.000	3.00	13,800.00
1930	04656147	001	INLET (COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,200.000	11.000	0.000	10.00	52,000.00
1935	04656148	001	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	6,600.000	3.000	0.000	3.00	19,800.00
1945	04796003	000	ADJUSTING MANHOLES & INLETS	EA	2,885.000	3.000	0.000	37.00	106,745.00
1950	04966002	000	REMOV STR (INLET)	EA	650.000	14.000	0.000	8.00	5,200.00
1955	04966003	000	REMOV STR (MANHOLE)	EA	875.000	6.000	0.000	4.00	3,500.00
1960	04966007	000	REMOV STR (PIPE)	LF	11.500	1,354.000	0.000	1,518.61	17,464.02
1965	05006001	000	MOBILIZATION	LS	3,800,000.000	1.000	0.000	0.90	3,420,000.00
1970	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	40.000	0.000	40.00	1,400,000.00
1972	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO_#7 - TIME IMPACT (NON-PART BARR)	MO	35,000.000	0.000	6.000	6.00	210,000.00
1985	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	32.500	400.000	0.000	313.56	10,190.70
1990	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	8.400	400.000	0.000	313.56	2,633.90
1995	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.400	12,811.000	0.000	12,058.00	40,997.20
2000	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.550	12,811.000	0.000	12,133.00	18,806.15
2005	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.800	1,192.000	0.000	261.00	730.80
2010	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.800	288.000	0.000	548.00	2,630.40
2020	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.550	1,546.000	0.000	308.00	169.40

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2025	05086001	000	CONSTRUCTING DETOURS	SY	40.000	2,069.000	0.000	266.66	10,666.40
2030	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	3.750	7,530.000	0.000	8,220.00	30,825.00
2035	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	5.500	5,320.000	0.000	7,360.00	40,480.00
2040	05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	20.000	160.000	0.000	720.00	14,400.00
2045	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.750	13,650.000	0.000	13,350.00	63,412.50
2050	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.700	6,400.000	0.000	8,200.00	38,540.00
2055	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	29.500	140.000	0.000	200.00	5,900.00
2060	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	4.500	5,130.000	0.000	16,350.00	73,575.00
2065	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	3,660.000	0.000	3,240.00	12,960.00
2070	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	16.000	80.000	0.000	260.00	4,160.00
2072	05286001		COLORED TEXTURED CONC (4")	SY	71.330	0.000	808.520	808.52	57,671.73
			CO_#11 - ADD STAMP CONC (FLT)						
2074	05286001		COLORED TEXTURED CONC (4")	SY	71.330	0.000	5,064.070	4,507.56	321,524.25
			CO_#12 - SUBSTIT STAMP CONC						
2075	05296005	000	CONC CURB (MONO) (TY II)	LF	8.000	5,652.000	0.000	10,163.20	81,305.60
2080	05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	75.000	1,284.000	0.000	1,604.30	120,322.50
2085	05316002	000	CONC SIDEWALKS (5")	SY	54.000	4,197.000	0.000	4,771.20	257,644.80
2090	05316004	000	CURB RAMPS (TY 1)	EA	1,940.000	1.000	0.000	4.00	7,760.00
2095	05316005	000	CURB RAMPS (TY 2)	EA	2,100.000	6.000	0.000	6.00	12,600.00
2100	05316006	000	CURB RAMPS (TY 3)	EA	2,100.000	2.000	0.000	3.00	6,300.00
2105	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	31.000	480.000	0.000	934.00	28,954.00
2106	05406002		MTL W-BEAM GD FEN (STEEL POST)	LF	37.120	0.000	125.000	125.00	4,640.00
			ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION						
2110	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,050.000	5.000	0.000	3.00	6,150.00
2111	05406015		DRIVEWAY TERMINAL ANCHOR SECTION	EA	2,562.950	0.000	1.000	1.00	2,562.95
			ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION						
2115	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,575.000	1.000	0.000	2.00	3,150.00
2120	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.200	280.000	0.000	697.00	2,927.40
2121	05426001		REMOVE METAL BEAM GUARD FENCE	LF	4.240	0.000	100.000	100.00	424.00
			ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION						
2125	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	525.000	3.000	0.000	2.00	1,050.00
2130	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	420.000	3.000	0.000	3.00	1,260.00
2140	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	6.000	0.000	7.00	22,050.00
2141	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	3,711.750	0.000	1.000	1.00	3,711.75
			ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION						
2145	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	850.000	7.000	0.000	6.00	5,100.00
2155	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	22,000.000	5.000	0.000	5.00	110,000.00
2157	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	35,484.330	0.000	2.000	2.00	70,968.66
			CO_#4 - PERMANENT CCA (ADDED)						
2158	05456016		CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	44,806.130	0.000	2.000	2.00	89,612.26
			CO_#4 - PERMANENT CCA (ADDED)						
2160	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,800.000	4.000	0.000	12.00	93,600.00
2162	05456025		CRASH CUSHION ATTEN (INSTALL)(REACT)(N)	EA	46,407.480	0.000	4.000	4.00	185,629.92
			ADDED BY CO#20 CRASH CUSHION ATTENUATOR						
2165	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	200.000	0.000	200.00	2,000.00
2170	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	7,436.000	0.000	7,227.00	72,270.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2175	05566012	000	PIPE UNDERDRAINS (TY 9)(4")	LF	8.750	2,950.000	0.000	2,950.00	25,812.50
2180	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,500.000	4.000	0.000	6.00	45,000.00
2185	60276003	000	CONDUIT (PREPARE)	LF	9.300	245.000	0.000	523.00	4,863.90
2190	60276008	000	GROUND BOX (PREPARE)	EA	3,185.000	5.000	0.000	2.00	6,370.00
2195	06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	420.000	12.000	0.000	12.00	5,040.00
2200	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,150.000	108.000	0.000	93.00	106,950.00
2205	06106010	000	REMOVE RD IL ASM (U/P)	EA	310.000	64.000	0.000	42.00	13,020.00
2210	06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	2,150.000	2.000	0.000	2.00	4,300.00
2215	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	3,400.000	3.000	0.000	3.00	10,200.00
2220	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	3,450.000	69.000	0.000	66.00	227,700.00
2225	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	44,000.000	28.000	0.000	28.00	1,232,000.00
2230	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,000.000	28.000	0.000	26.00	598,000.00
2235	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	18,515.000	0.000	15,160.00	245,592.00
2240	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	4,965.000	0.000	8,083.00	242,490.00
2245	06186062	000	CONDT (RM) (3/4")	LF	15.500	4,240.000	0.000	3,292.00	51,026.00
2250	06186070	000	CONDT (RM) (2")	LF	31.000	45.000	0.000	230.00	7,130.00
2255	61856002	002	TMA (STATIONARY)	DAY	100.000	430.000	0.000	1,594.00	159,400.00
2256	61856002		TMA (STATIONARY)	DAY	243.950	0.000	4.000	4.00	975.80
ADDED BY CO# 27 OVERHEAD STREET NAME SIGNS REPLACEMENT									
2257	61856002		TMA (STATIONARY)	DAY	238.610	0.000	4.000	4.00	954.44
ADDED BY CO# 28 ELECTRICAL WORK									
2260	61856005	002	TMA (MOBILE OPERATION)	DAY	375.000	23.000	0.000	179.00	67,125.00
2265	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.950	13,605.000	0.000	21,743.00	42,398.85
2270	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.500	64,655.000	0.000	77,296.00	270,536.00
2275	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.100	26,130.000	0.000	21,416.00	87,805.60
2280	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	140.000	0.000	145.00	224,750.00
2285	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,340.000	1.000	0.000	1.00	1,340.00
2286	06286002		REMOVE ELECTRICAL SERVICES	EA	3,275.580	0.000	1.000	1.00	3,275.58
ADDED BY CO# 28 ELECTRICAL WORK									
2290	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	8,100.000	7.000	0.000	7.00	56,700.00
2295	06286073	000	ELC SRV TY A 240/480 100(NS)SS(E)GC(O)	EA	7,700.000	1.000	0.000	1.00	7,700.00
2300	63296001	000	SMART WORK ZONE ITS SYSTEM	LS	280,000.000	1.000	0.000	0.80	224,000.00
2305	06366001	001	ALUMINUM SIGNS (TY A)	SF	39.900	36.000	0.000	9.00	359.10
2306	06366001		ALUMINUM SIGNS (TY A)	SF	91.780	0.000	222.000	222.00	20,375.16
ADDED BY CO# 27 OVERHEAD STREET NAME SIGNS REPLACEMENT									
2310	06366001	001	ALUMINUM SIGNS (TY A)	SF	39.900	6.000	0.000	6.00	239.40
2315	06366002	001	ALUMINUM SIGNS (TY G)	SF	42.900	82.500	0.000	82.50	3,539.25
2320	06366003	001	ALUMINUM SIGNS (TY O)	SF	47.300	2,106.000	0.000	546.00	25,825.80
2325	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	738.000	11.000	0.000	11.00	8,118.00
2330	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	918.000	11.000	0.000	11.00	10,098.00
2335	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,190.000	1.000	0.000	1.00	1,190.00
2340	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,010.000	4.000	0.000	4.00	4,040.00
2345	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	717.000	5.000	0.000	5.00	3,585.00
2350	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	4,100.000	2.000	0.000	2.00	8,200.00
2355	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	4,115.000	2.000	0.000	2.00	8,230.00
2360	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	612.000	1.000	0.000	1.00	612.00
2365	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	630.000	1.000	0.000	1.00	630.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2370	06446074	000	RELOCATE SM RD SN SUP&AM(RAIL MOUNT)	EA	3,140.000	1.000	0.000	4.00	12,560.00
2375	06446076	000	REMOVE SM RD SN SUP&AM	EA	129.000	23.000	0.000	23.00	2,967.00
2376	06446076		REMOVE SM RD SN SUP&AM	EA	450.310	0.000	18.000	18.00	8,105.58
ADDED BY CO# 27 OVERHEAD STREET NAME SIGNS REPLACEMENT									
2380	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	995.000	2.000	0.000	2.00	1,990.00
2385	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	98.000	1.000	0.000	1.00	98.00
2390	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	9.950	632.800	0.000	632.80	6,296.36
2393	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,736.030	0.000	51.000	51.00	88,537.53
CO_#3 - ADDITION OF OSB SIGN BRACKETS									
2400	06506040	000	INS OH SN SUP(35 FT CANT)(CIRC TUBE)	EA	102,000.000	1.000	0.000	1.00	102,000.00
2403	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	169,092.480	0.000	1.000	1.00	169,092.48
CO_#2 - OSB (INSTALL ONLY)									
2405	06506204	000	REMOVE OVERHD SIGN SUP	EA	12,750.000	2.000	0.000	2.00	25,500.00
2410	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,050.000	2.000	-1.000	2.00	2,100.00
2415	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	22.250	130.000	0.000	1,756.00	39,071.00
2420	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	20.700	116.000	0.000	3,138.00	64,956.60
2435	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.460	3,580.000	0.000	23,983.00	11,032.18
2440	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.460	34,000.000	0.000	98,863.00	45,476.98
2445	06626010	000	WK ZN PAV MRK NON-REMOV (W)8"(DOT)	LF	0.670	385.000	0.000	4,646.00	3,112.82
2450	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	77.250	22.000	0.000	10.00	772.50
2455	06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	77.250	13.000	0.000	7.00	540.75
2465	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.510	29,985.000	0.000	73,695.00	37,584.45
2490	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	142.000	7.000	0.000	8.00	1,136.00
2500	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	263.000	2.000	0.000	2.00	526.00
2505	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	347.000	2.000	0.000	2.00	694.00
2510	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	142.000	6.000	0.000	8.00	1,136.00
2515	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	762.000	5.000	0.000	3.00	2,286.00
2520	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	660.000	5.000	0.000	5.00	3,300.00
2530	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.260	12,502.000	720.000	13,222.00	3,437.72
2535	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.360	5,620.000	0.000	8,240.00	2,966.40
2540	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.470	1,863.000	0.000	5,324.00	2,502.28
2545	06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.480	1,290.000	0.000	773.00	1,144.04
2550	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.700	498.000	0.000	94.00	159.80
2560	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	68.500	7.000	0.000	4.00	274.00
2565	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	90.000	2.000	0.000	1.00	90.00
2570	06666187	007	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	126.000	2.000	0.000	2.00	252.00
2580	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	79.000	6.000	0.000	5.00	395.00
2585	06666193	007	REFL PAV MRK TY II (W) (ENTR GORE)	EA	520.000	5.000	0.000	6.00	3,120.00
2590	06666194	007	REFL PAV MRK TY II (W) (EXIT GORE)	EA	415.000	5.000	0.000	6.00	2,490.00
2600	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.320	10,909.000	1,021.000	11,930.00	3,817.60
2605	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.740	5,620.000	0.000	5,620.00	4,158.80
2620	06726008	000	REFL PAV MRKR TY I-R	EA	2.900	56.000	0.000	56.00	162.40
2625	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	379.000	0.000	979.00	2,839.10
2630	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.780	3,345.000	0.000	2,740.00	2,137.20
2635	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.900	1,445.000	0.000	9,187.00	8,268.30
2640	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.100	148.000	0.000	6,914.00	14,519.40
2650	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	105.000	4.000	0.000	15.00	1,575.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2655	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	132.000	2.000	0.000	2.00	264.00	
2660	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	105.000	3.000	0.000	9.00	945.00	
2670	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.130	23,411.000	0.000	8,915.00	1,158.95	
2675	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.160	5,620.000	0.000	720.00	115.20	
2680	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.210	1,863.000	0.000	3,205.00	673.05	
2685	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.320	1,788.000	0.000	4,429.00	1,417.28	
2695	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	21.000	9.000	0.000	3.00	63.00	
2710	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	21.000	6.000	0.000	3.00	63.00	
2715	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	157.500	5.000	0.000	1.00	157.50	
2720	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	194.250	5.000	0.000	3.00	582.75	
2730	71396004		LANE CLOSURE (TYPE 4)	HR	57.400	0.000	8.000	8.00	459.20	
			ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION							
2731	71396004		LANE CLOSURE (TYPE 4)	HR	57.400	0.000	32.000	32.00	1,836.80	
			ADDED BY CO#20 CRASH CUSHION ATTENUATOR							
3160	96086022		UNIQUE CHANGE ORDER ITEM 22	DOL	24,852.070	0.000	1.000	1.00	24,852.07	
			ADDED BY CO_#17 - FORCE ACCOUNT TEMPORARY DRIVEWAY							
4151	96076001		STOCK ACCOUNT MATERIAL PURCHASE	DOL	1.000	0.000	45,236.690	45,236.69	45,236.69	
			District + Account: 240051-D293							
4300	06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.240	0.000	12,502.000	6,443.00	1,546.32	
			ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"							
4305	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.240	0.000	10,909.000	9,419.00	2,260.56	
			ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"							
4310	06666343		REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.320	0.000	12,502.000	19,651.00	25,939.32	
			ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"							
4316	72396004		LANE CLOSURE (TYPE 3)	HR	168.250	0.000	32.000	32.00	5,384.00	
			ADDED BY CO# 27 OVERHEAD STREET NAME SIGNS REPLACEMENT							
4317	72396004		LANE CLOSURE (TYPE 3)	HR	111.680	0.000	16.000	16.00	1,786.88	
			ADDED BY CO# 28 ELECTRICAL WORK							
4318	96086023		UNIQUE CHANGE ORDER ITEM 23	DOL	2,098.840	0.000	12.000	12.00	25,186.08	
			ADDED BY CO# 28 REPLC 12 LED HI MST LIGHT - EA							
4319	96086024		UNIQUE CHANGE ORDER ITEM 24	DOL	518.330	0.000	1.000	1.00	518.33	
			ADDED BY CO# 28 REPLC ELC SRV WEATHERHEAD - EA							
								Category Subtotal	\$28,198,294.92	

CATEGORY	002		DESCRIPTION	BRIDGE #240720255203335						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2805	04006005	000	CEM STABIL BKFL	CY	59.500	95.570	0.000	47.78	2,842.91	
2810	04166001	000	DRILL SHAFT (18 IN)	LF	135.000	40.000	0.000	40.00	5,400.00	
2815	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	936.000	0.000	936.00	210,600.00	
2820	04166005	000	DRILL SHAFT (42 IN)	LF	400.000	2,443.000	0.000	2,523.00	1,009,200.00	
2825	04206014	000	CL C CONC (ABUT)(HPC)	CY	785.000	56.500	0.000	56.50	44,352.50	
2830	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	230.100	0.000	229.92	220,718.40	
2835	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	141.300	0.000	141.30	159,669.00	
2840	04226002	000	REINF CONC SLAB (HPC)	SF	18.100	59,409.000	0.000	59,409.00	1,075,302.90	

CATEGORY 002 DESCRIPTION BRIDGE #240720255203335

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2845	04226016	000	APPROACH SLAB (HPC)	CY	600.000	73.800	0.000	93.33	55,998.00
2850	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	7,195.750	0.000	7,195.75	1,439,150.00
2855	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	12.500	350.000	0.000	350.00	4,375.00
2860	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	1,093.800	0.000	1,093.80	70,003.20
2865	04506031	000	RAIL (TY C221)(HPC)	LF	85.000	2,137.200	0.000	2,137.20	181,662.00

Category Subtotal \$4,479,273.91

CATEGORY 003 DESCRIPTION BRIDGE#240720255203338

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2950	04006005	000	CEM STABIL BKFL	CY	59.500	47.700	0.000	47.70	2,838.15
2955	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	258.000	0.000	258.00	58,050.00
2960	04206014	000	CL C CONC (ABUT)(HPC)	CY	785.000	17.500	0.000	17.50	13,737.50
2965	04226002	000	REINF CONC SLAB (HPC)	SF	18.100	2,342.000	0.000	2,342.00	42,390.20
2970	04226016	000	APPROACH SLAB (HPC)	CY	600.000	23.000	0.000	23.00	13,800.00
2975	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	358.320	0.000	358.32	71,664.00
2980	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	192.100	0.000	192.10	12,294.40
2985	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	25.000	0.000	270.00	27,540.00

Category Subtotal \$242,314.25

CATEGORY 004 DESCRIPTION BRIDGE#240720255203333

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3065	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	504.000	162.000	666.00	149,850.00
3070	04166007	000	DRILL SHAFT (54 IN)	LF	605.000	152.000	0.000	152.00	91,960.00
3075	04166012	000	DRILL SHAFT (84 IN)	LF	1,180.000	389.000	0.000	389.00	459,020.00
3080	04206014	000	CL C CONC (ABUT)(HPC)	CY	785.000	24.400	0.000	24.40	19,154.00
3085	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	249.400	0.000	249.60	239,616.00
3090	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	123.600	10.000	133.60	150,968.00
3095	04226002	000	REINF CONC SLAB (HPC)	SF	18.100	20,276.000	0.000	20,276.16	366,998.49
3100	04226016	000	APPROACH SLAB (HPC)	CY	600.000	45.900	0.000	45.90	27,540.00
3105	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	3,009.860	0.000	3,009.86	601,972.00
3110	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	1,559.500	0.000	1,559.50	99,808.00
3115	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	150.000	0.000	150.00	15,300.00
3120	96086003		UNIQUE CHANGE ORDER ITEM 3 CO_#5 - REDESIGN RAMP A (TIMBER MATS)	DOL	9,789.780	0.000	1.000	1.00	9,789.78
3125	96086004		UNIQUE CHANGE ORDER ITEM 4 CO_#5 - REDESIGN RAMP A ABUT 8 (SAND BEDDING)	DOL	21.900	0.000	24.000	24.00	525.60
3130	96086005		UNIQUE CHANGE ORDER ITEM 5 CO_#5 - REDESIGN RAMP A (RET WALL DES/CAST)	DOL	44.700	0.000	1,384.000	1,384.00	61,864.80
3135	96086006		UNIQUE CHANGE ORDER ITEM 6 CO_#6 - REDESIGN RAMP A (BCKFL ESCALATE)	DOL	1.070	0.000	13,304.000	13,304.00	14,235.28
3140	96086007		UNIQUE CHANGE ORDER ITEM 7 CO_#6 - REDESIGN RAMP A (PANEL DISPOS)	DOL	5.250	0.000	1,282.000	1,282.00	6,730.50

CATEGORY 004 DESCRIPTION BRIDGE#240720255203333

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3145	96086008		UNIQUE CHANGE ORDER ITEM 8 CO_#6 - REDESIGN RAMP A (DRILL SHAFT MOB)	DOL	3,181.500	0.000	1.000	1.00	3,181.50
3150	96086009		UNIQUE CHANGE ORDER ITEM 9 CO_#7 - TIME IMPACT (PROJ OVERHEAD)	DOL	4,719.190	0.000	129.000	129.00	608,775.51
3155	96086010		UNIQUE CHANGE ORDER ITEM 10 CO_#7 - TIME IMPACT (STANBY EQUIP COST)	DOL	327,419.920	0.000	1.000	1.00	327,419.92

Category Subtotal \$3,254,709.38

CATEGORY 005 DESCRIPTION BRIDGE#240720255203092

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3195	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	2.000	0.000	2.00	9,870.00
3210	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	483.000	0.000	517.00	116,325.00
3215	04166006	000	DRILL SHAFT (48 IN)	LF	520.000	140.000	0.000	140.00	72,800.00
3220	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	140.000	0.000	140.00	119,000.00
3225	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	52.600	0.000	52.60	52,600.00
3230	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	37.200	0.000	37.20	35,712.00
3235	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	29.000	0.000	29.00	32,770.00
3240	04206044	000	CL C CONC (FOOTING)(HPC)	CY	665.000	7.000	101.600	108.60	72,219.00
3245	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	9,910.000	0.000	9,910.00	267,570.00
3250	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	817.630	0.000	817.63	188,054.90
3255	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	608.100	0.000	608.10	38,918.40
3260	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	74.000	0.000	74.00	7,548.00

Category Subtotal \$1,013,387.30

CATEGORY 006 DESCRIPTION BRIDGE#240720255203337

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3345	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	501.000	0.000	541.00	121,725.00
3350	04166007	000	DRILL SHAFT (54 IN)	LF	605.000	338.000	0.000	338.00	204,490.00
3355	04166012	000	DRILL SHAFT (84 IN)	LF	1,180.000	403.000	0.000	403.00	475,540.00
3360	04206014	000	CL C CONC (ABUT)(HPC)	CY	785.000	32.700	0.000	32.70	25,669.50
3365	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	325.900	0.000	325.90	312,864.00
3370	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	149.100	0.000	149.10	168,483.00
3375	04226002	000	REINF CONC SLAB (HPC)	SF	18.100	25,594.000	0.000	25,594.00	463,251.40
3380	04226016	000	APPROACH SLAB (HPC)	CY	600.000	45.900	0.000	45.90	27,540.00
3385	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	3,810.450	0.000	3,810.45	762,090.00
3390	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	1,988.600	0.000	1,988.60	127,270.40
3395	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	200.000	0.000	200.00	20,400.00
3400	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,650.000	2.000	0.000	2.00	3,300.00
3405	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	25.600	110.000	0.000	110.00	2,816.00

Category Subtotal \$2,715,439.30

CATEGORY 007 DESCRIPTION BRIDGE#240720255203093

CATEGORY 007			DESCRIPTION	BRIDGE#240720255203093						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3480	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	2.000	0.000	1.00	4,935.00	
3490	04166004	000	DRILL SHAFT (36 IN)	LF	225.000	270.000	0.000	316.00	71,100.00	
3495	04166009	000	DRILL SHAFT (66 IN)	LF	850.000	140.000	0.000	140.00	119,000.00	
3500	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,000.000	30.000	0.000	30.00	30,000.00	
3505	04206030	000	CL C CONC (CAP)(HPC)	CY	960.000	18.000	0.000	18.00	17,280.00	
3510	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,130.000	24.400	0.000	24.40	27,572.00	
3515	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	27.000	6,345.000	0.000	6,345.00	171,315.00	
3520	04256028	000	PRESTR CONC U - BEAM (U54)	LF	230.000	545.120	0.000	545.12	125,377.60	
3525	04506015	000	RAIL (TY T551)(HPC)	LF	64.000	298.100	0.000	298.10	19,078.40	
3530	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	46.00	4,692.00	
3531	04206030		CL C CONC (CAP)(HPC)	CY	3,054.870	0.000	9.000	9.00	27,493.83	
			CO_#8 - BENT ELEV PAN AM SB (BENT 2)							
3532	04966106		REMOVE STR (BENT CAP)	EA	4,399.480	0.000	9.500	9.50	41,795.06	
			CO_#8 - BENT ELEV PAN AM SB (BENT 2)							

Category Subtotal \$659,638.89

CATEGORY 008 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK- EROSION CC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3535	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	30,000.000	0.000	29,832.34	29,832.34

Category Subtotal \$29,832.34

CATEGORY 009 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK-LAW ENFORC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3536	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	150,000.000	0.000	4,536,218.09	4,536,218.09

Category Subtotal \$4,536,218.09

CATEGORY 010 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK-SAFETY CON'

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3537	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	100,000.000	0.000	831,370.36	831,370.36

Category Subtotal \$831,370.36

CATEGORY 011 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK- ITS CONTRA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3538	96046001	000	CONTRACTOR FORCE ACCOUNT 1 ITS CONTRACTOR FORCE ACCT WORK	DOL	1.000	100,000.000	0.000	67,265.26	67,265.26

Category Subtotal \$67,265.26

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0141	30766066		TACK COAT Adjusted Item, CO. 26, Final Quantity Adjustment	GAL	3.830	0.000	0.000	0.000	0.00
0146	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	3,000.000	0.000	0.000	0.00
0147	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	3,000.000	0.000	0.000	0.00
0151	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	4,500.000	0.000	0.000	0.00
0152	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	4,500.000	0.000	0.000	0.00
0161	03106005		PRIME COAT (AE-P) Adjusted Item, CO. 26, Final Quantity Adjustment	GAL	4.515	0.000	0.000	0.000	0.00
0210	04206007	000	CL A CONC (FLUME)	CY	360.000	2.000	0.000	0.000	0.00
0220	04206135	000	CL C CONC (RAIL FOUNDATION)(HPC)	CY	460.000	39.000	0.000	0.000	0.00
0240	04326001	000	RIPRAP (CONC)(4 IN)	CY	370.000	6.000	0.000	0.000	0.00
0285	04766015	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL V)	LF	975.000	48.000	0.000	0.000	0.00
0295	04966006	000	REMOV STR (HEADWALL)	EA	1,470.000	1.000	0.000	0.000	0.00
0325	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.550	4,135.000	0.000	0.000	0.00
0350	05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	20.000	360.000	0.000	0.000	0.00
0431	05426002		REMOVE TERMINAL ANCHOR SECTION Adjusted Item, CO. 26, Final Quantity Adjustment	EA	551.250	0.000	0.000	0.000	0.00
0490	60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	435.000	17.000	0.000	0.000	0.00
0510	60076102	000	RELOCATE FIBER OPTIC CABLE	LF	10.000	125.000	0.000	0.000	0.00
0805	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.550	120.000	-120.000	0.000	0.00
0810	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.880	345.000	0.000	0.000	0.00
0825	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	347.000	8.000	0.000	0.000	0.00
0830	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	142.000	8.000	0.000	0.000	0.00
0845	06666105	007	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	142.000	2.000	0.000	0.000	0.00
0850	06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	205.000	2.000	0.000	0.000	0.00
0855	06666117	007	REFL PAV MRK TY I (W)(BIKE DOT)(100MIL)	EA	3.150	64.000	0.000	0.000	0.00
0915	06666200	007	REFL PAV MRK TY II (W) (BIKE ARROW)	EA	52.500	2.000	0.000	0.000	0.00
0920	06666202	007	REFL PAV MRK TY II (W) (BIKE SYMBOL)	EA	68.250	2.000	0.000	0.000	0.00
0925	06666204	007	REFL PAV MRK TY II (W) (BIKE DOT)	EA	2.100	64.000	0.000	0.000	0.00
0940	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.580	794.000	-794.000	0.000	0.00
0950	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.680	1,335.000	-1,335.000	0.000	0.00
0955	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.880	40,838.000	-40,838.000	0.000	0.00
0960	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.840	66,580.000	-66,580.000	0.000	0.00
1025	06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	15.750	1.000	0.000	0.000	0.00
1030	06786029	000	PAV SURF PREP FOR MRK (BIKE WORD)	EA	15.750	1.000	0.000	0.000	0.00
1035	06786030	000	PAV SURF PREP FOR MRK (BIKE DOT)	EA	5.250	32.000	0.000	0.000	0.00
4090	06666018		REFL PAV MRK TY I (W)6"(DOT)(100MIL) ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"	LF	1.980	0.000	120.000	0.000	0.00
4095	06666172		REFL PAV MRK TY II (W) 6" (DOT) ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"	LF	0.920	0.000	120.000	0.000	0.00
4106	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"	LF	0.960	0.000	794.000	0.000	0.00
4107	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"	LF	0.960	0.000	1,335.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 002 DESCRIPTION NBI# 240720000202183 BRIDGE #1

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1046	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
1056	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	48.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION NBI# 240720000202184 BRIDGE #2

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1061	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION NBI# 240720255203185 BRIDGE #3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1076	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION NBI# 240720255203091 BRIDGE #4

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1091	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
1100	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	102.000	78.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION NBI#240720255203186 BRIDGE #5

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1106	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION NBI#240720255203090 BRIDGE #6

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1121	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 009 DESCRIPTION NBI#240720255203034 BRIDGE #8

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

1157 04276002 003 CONCRETE PAINT FINISH SF 0.320 6,836.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION NBI#240720255203032 BRIDGE #9

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

1173 04276002 003 CONCRETE PAINT FINISH SF 0.320 6,188.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION NBI#240720255203005 BRIDGE #10

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

1180 04166002 000 DRILL SHAFT (24 IN) LF 405.000 70.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION NBI#240720255203030 BRIDGE #11

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

1195 04166002 000 DRILL SHAFT (24 IN) LF 405.000 140.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION 2552-04-047- ZARAGOZA RD. TO .33 MI SW OF ZARAGOZA RI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

1228 01046023 000 REMOVING CONC (CTB) LF 5.500 3,133.000 0.000 0.000 0.00

1236 30766064 000 PRODUCTION PAYMENT ADJUSTMENT DOL 1.000 8,400.000 0.000 0.000 0.00

1237 30766065 000 PLACEMENT PAYMENT ADJUSTMENT DOL 1.000 8,400.000 0.000 0.000 0.00

1241 04006005 000 CEM STABIL BKFL CY 59.500 66.000 0.000 0.000 0.00

1248 04206135 000 CL C CONC (RAIL FOUNDATION)(HPC) CY 460.000 4.000 0.000 0.000 0.00

1250 04236001 000 RETAINING WALL (MSE) SF 42.000 2,275.000 0.000 0.000 0.00

1253 04326001 000 RIPRAP (CONC)(4 IN) CY 370.000 1.250 0.000 0.000 0.00

1260 04656147 001 INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT) EA 5,200.000 4.000 0.000 0.000 0.00

1261 04966023 000 REMOVE STR (JUNCTION BOX) EA 735.000 1.000 0.000 0.000 0.00

1262 04966035 000 REMOV STR (DRILL SHAFT) EA 2,100.000 1.000 0.000 0.000 0.00

1263 05066038 004 TEMP SEDMT CONT FENCE (INSTALL) LF 3.400 3,076.000 0.000 0.000 0.00

1264 05066039 004 TEMP SEDMT CONT FENCE (REMOVE) LF 1.550 3,076.000 0.000 0.000 0.00

1265 05066042 004 BIODEG EROSN CONT LOGS (INSTL) (18") LF 5.400 187.000 0.000 0.000 0.00

1266 05066043 004 BIODEG EROSN CONT LOGS (REMOVE) LF 0.550 187.000 0.000 0.000 0.00

1268 05406002 001 MTL W-BEAM GD FEN (STEEL POST) LF 1,575.000 1.000 0.000 0.000 0.00

1271 05426002 000 REMOVE TERMINAL ANCHOR SECTION EA 525.000 1.000 0.000 0.000 0.00

1277 60076026 000 FIBER OPTIC CABLE ROAD MARKER EA 435.000 4.000 0.000 0.000 0.00

1281 60086046 000 ITS GRND MNT CAB (TY 6) (CONF 2) (REM) EA 3,050.000 1.000 0.000 0.000 0.00

1293 06186023 000 CONDT (PVC) (SCH 40) (2") LF 16.200 10.000 0.000 0.000 0.00

1294 06186024 000 CONDT (PVC) (SCH 40) (2") (BORE) LF 30.000 275.000 0.000 0.000 0.00

1300 06206008 000 ELEC CONDR (NO.8) INSULATED LF 3.500 4,155.000 0.000 0.000 0.00

1301 06206010 000 ELEC CONDR (NO.6) INSULATED LF 4.100 810.000 0.000 0.000 0.00

1304	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	3.000	0.000	0.000	0.00
1305	06246014	000	GROUND BOX TY 1 (122422)W/APRON	EA	5,800.000	3.000	0.000	0.000	0.00
1307	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,340.000	1.000	0.000	0.000	0.00
1320	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	762.000	1.000	0.000	0.000	0.00
1322	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.790	3,390.000	0.000	0.000	0.00
1323	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.260	2,020.000	-2,020.000	0.000	0.00
1327	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.320	3,517.000	-3,517.000	0.000	0.00
1330	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.880	2,020.000	-2,020.000	0.000	0.00
1331	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.840	3,517.000	-3,517.000	0.000	0.00
1335	06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	710.000	1.000	0.000	0.000	0.00
1336	06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	578.000	1.000	0.000	0.000	0.00
1339	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	157.500	1.000	0.000	0.000	0.00
1340	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	194.250	1.000	0.000	0.000	0.00
4210	06666343		REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.320	0.000	2,020.000	0.000	0.00
			ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"						
4215	06666347		REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.320	0.000	3,517.000	0.000	0.00
			ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"						
4561	03106005		PRIME COAT (AE-P)	GAL	4.515	0.000	0.000	0.000	0.00
			Adjusted Item, CO. 26, Final Quantity Adjustment						
4562	30766066		TACK COAT	GAL	3.830	0.000	0.000	0.000	0.00
			Adjusted Item, CO. 26, Final Quantity Adjustment						
								Category Subtotal	0.00

PROJECT CBI 2B20(010) CONTROL 255203066
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1621	30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	11,200.000	0.000	0.000	0.00
1622	30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	11,200.000	0.000	0.000	0.00
1626	30766066		TACK COAT	GAL	3.830	0.000	0.000	0.000	0.00
			Adjusted Item, CO. 26, Final Quantity Adjustment						
1631	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	9,000.000	0.000	0.000	0.00
1632	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	9,000.000	0.000	0.000	0.00
1636	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	4,500.000	0.000	0.000	0.00
1637	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	4,500.000	0.000	0.000	0.00
1646	03106005		PRIME COAT (AE-P)	GAL	4.515	0.000	0.000	0.000	0.00
			Adjusted Item, CO. 26, Final Quantity Adjustment						
1651	05856006	000	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	4,000.000	0.000	0.000	0.00
1660	05286001		COLORED TEXTURED CONC (4") CO_#9 - ADD STAMP CONC	SY	71.330	0.000	0.000	0.000	0.00
1716	04206066		CL C CONC (RAIL FOUNDATION)	CY	230.000	0.000	0.000	0.000	0.00
			Adjusted Item, CO. 26, Final Quantity Adjustment						
1750	04326002	000	RIPRAP (CONC)(5 IN)	CY	1,000.000	1.000	0.000	0.000	0.00
1830	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	4,700.000	1.000	0.000	0.000	0.00
1835	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,900.000	10.000	0.000	0.000	0.00
1840	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	3,600.000	1.000	0.000	0.000	0.00
1940	04676418	000	SET (TY II) (30 IN) (RCP) (3: 1) (P)	EA	7,000.000	1.000	0.000	0.000	0.00
1966	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
1967	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00

1968	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
1975	05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	71.000	20.000	0.000	0.000	0.00
1980	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	29.000	20.000	0.000	0.000	0.00
2015	05066042	004	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	5.400	66.000	0.000	0.000	0.00
2126	05426002		REMOVE TERMINAL ANCHOR SECTION	EA	551.250	0.000	0.000	0.000	0.00
Adjusted Item, CO. 26, Final Quantity Adjustment									
2135	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	525.000	2.000	0.000	0.000	0.00
2150	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	360.000	2.000	0.000	0.000	0.00
2395	06476003	000	REMOVE LRSA	EA	3,030.000	1.000	0.000	0.000	0.00
2425	06586061	000	IN STL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	28.950	21.000	0.000	0.000	0.00
2430	06586064	000	IN STL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	24.400	3.000	0.000	0.000	0.00
2460	06626031	000	WK ZN PAV MRK NON-REMOV(W)36"(YLD TRI)	EA	20.600	6.000	0.000	0.000	0.00
2470	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.880	1,863.000	0.000	0.000	0.00
2475	06666039	007	REFL PAV MRK TY I (W)12"(LN DP)(100MIL)	LF	3.150	1,290.000	0.000	0.000	0.00
2480	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.650	498.000	0.000	0.000	0.00
2485	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	7.350	50.000	0.000	0.000	0.00
2495	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	184.000	2.000	0.000	0.000	0.00
2525	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	42.000	8.000	0.000	0.000	0.00
2555	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.700	50.000	0.000	0.000	0.00
2575	06666190	007	REFL PAV MRK TY II (W) (LN DP ARW)	EA	147.000	2.000	0.000	0.000	0.00
2595	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	26.250	8.000	0.000	0.000	0.00
2610	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.880	12,502.000	-12,502.000	0.000	0.00
2615	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.840	10,909.000	-10,909.000	0.000	0.00
2645	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.700	100.000	0.000	0.000	0.00
2665	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	158.000	2.000	0.000	0.000	0.00
2690	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.050	50.000	0.000	0.000	0.00
2700	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	26.250	2.000	0.000	0.000	0.00
2705	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	26.250	2.000	0.000	0.000	0.00
2725	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	5.250	8.000	0.000	0.000	0.00
4315	06666347		REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.320	0.000	10,909.000	0.000	0.00

ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE #240720255203335

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2870	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	91.000	245.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE#240720255203092

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3190	04006005	000	CEM STABIL BKFL	CY	59.500	26.000	0.000	0.000	0.00
3200	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
3205	04166001	000	DRILL SHAFT (18 IN)	LF	135.000	78.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE#240720255203337

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3340	04166001	000	DRILL SHAFT (18 IN)	LF	135.000	87.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION BRIDGE#240720255203093

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3485	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$86,898,568.76

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	16,450.000	426.00	426.000	7,007,700.00
01046001	000	REMOVING CONC (PAV)	SY	26.000	8,674.00	13,983.766	363,577.92
01046009	000	REMOVING CONC (RIPRAP)	SY	14.000	19,232.00	22,548.660	315,681.24
01046011	000	REMOVING CONC (MEDIANS)	SY	33.000	49.00	49.000	1,617.00
01046021	000	REMOVING CONC (CURB)	LF	1.500	9,489.00	14,069.500	21,104.25
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	6.000	204.00	809.000	4,854.00
01046023	000	REMOVING CONC (CTB)	LF	5.500	10,458.00	14,905.000	81,977.50
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	12.000	2,654.00	3,357.750	40,293.00
01046034	000	REMOVING CONC (COPING)	LF	8.000	4,043.00	3,350.000	26,800.00
01046037	000	REMOVE CONC (RAIL)	LF	12.000	14,145.00	17,302.020	207,624.24
01046037		REMOVE CONC (RAIL)	LF	12.730	14,145.00	150.000	1,909.50
		ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL					
01046044	000	REMOVING CONC (FLUME)	SY	115.000	9.00	135.660	15,600.90
01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	4.500	19,288.00	15,396.647	69,284.95
01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	4.500	71,097.00	83,413.060	375,358.78
01056096	000	REMOV STAB BASE AND ASPH PAV (0"-12")	SY	4.000	2,178.00	4,101.670	16,406.68
01106001	000	EXCAVATION (ROADWAY)	CY	3.150	25,893.00	29,522.010	92,994.33
01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	7.800	94,619.00	94,619.000	738,028.18
02476388	003	FL BS (CMP IN PLC)(TY A GR 5)(6")	SY	7.800	2,190.00	2,190.000	17,082.00
02756001	000	CEMENT	TON	150.000	1,446.00	1,310.530	196,579.50
02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.150	215,205.00	183,441.380	394,398.96
03106005	000	PRIME COAT (AE-P)	GAL	4.300	32,475.00	16,316.370	70,160.41
03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	35.000	197,023.00	176,841.965	6,189,468.80
04006005	000	CEM STABIL BKFL	CY	59.500	7,484.27	8,615.728	512,635.85
04006010		STRUCT EXCAV (SPECIAL)	CY	51.580	0.00	360.000	18,568.80
		CO_#11 - ADD STAMP CONC (SLP)					
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.400	16,015.00	14,029.100	19,640.75
04036001	000	TEMPORARY SPL SHORING	SF	17.000	61,448.00	66,607.000	1,132,319.00
04106001	000	SOIL NAIL ANCHORS	LF	54.000	2,748.00	2,748.000	148,392.00
04166001	000	DRILL SHAFT (18 IN)	LF	135.000	40.00	40.000	5,400.00
04166001		DRILL SHAFT (18 IN)	LF	334.060	40.00	24.000	8,017.44
		ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL					
04166004	000	DRILL SHAFT (36 IN)	LF	225.000	6,165.00	6,411.000	1,442,475.00
04166005	000	DRILL SHAFT (42 IN)	LF	400.000	3,262.00	3,382.000	1,352,800.00
04166006	000	DRILL SHAFT (48 IN)	LF	520.000	835.00	835.000	434,200.00
04166007	000	DRILL SHAFT (54 IN)	LF	605.000	490.00	490.000	296,450.00
04166009	000	DRILL SHAFT (66 IN)	LF	850.000	1,043.00	1,044.000	887,400.00
04166012	000	DRILL SHAFT (84 IN)	LF	1,180.000	792.00	792.000	934,560.00
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	365.000	16.00	16.000	5,840.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	605.000	474.67	474.570	287,114.85
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	625.000	1,438.00	1,438.000	898,750.00
04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	646.000	173.09	273.090	176,416.14
04206007	000	CL A CONC (FLUME)	CY	360.000	457.00	395.224	142,280.64

CONTRACT ID	255203049	ESTIMATE	0069	CONTRACTOR'S ESTIMATE PACKAGE				Page 32 of 40
04206014	000	CL C CONC (ABUT)(HPC)		CY	785.000	131.10	131.100	102,913.50
04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)		CY	1,000.000	418.10	418.100	418,100.00
04206030	000	CL C CONC (CAP)(HPC)		CY	960.000	1,161.70	1,161.715	1,115,246.40
04206030		CL C CONC (CAP)(HPC)		CY	2,780.390	1,161.70	80.000	222,431.21
		CO_#8 - BENT ELEV UPRR SB (BENTS 2,3,4,5,6)						
04206030		CL C CONC (CAP)(HPC)		CY	3,054.870	1,161.70	9.000	27,493.83
		CO_#8 - BENT ELEV PAN AM SB (BENT 2)						
04206038	000	CL C CONC (COLUMN)(HPC)		CY	1,130.000	793.10	803.100	907,503.00
04206044	000	CL C CONC (FOOTING)(HPC)		CY	665.000	52.40	154.000	102,410.00
04206050	000	CL C CONC (CRASHWALL)(HPC)		CY	700.000	189.00	201.990	141,393.00
04206064	000	CL C CONC (COPING)		CY	0.010	333.00	108.500	1.09
04206066	000	CL C CONC (RAIL FOUNDATION)		CY	200.000	1,521.00	611.958	122,391.60
04226002	000	REINF CONC SLAB (HPC)		SF	18.100	107,621.00	107,621.160	1,947,942.99
04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)		SF	27.000	91,841.00	91,841.000	2,479,707.00
04226016	000	APPROACH SLAB (HPC)		CY	600.000	188.60	208.130	124,878.00
04226034	000	APPROACH SLAB (EXTEND) (HPC)		CY	450.000	1,011.00	1,011.000	454,950.00
04236001	000	RETAINING WALL (MSE)		SF	42.000	72,495.76	78,522.500	3,297,945.00
04236004	000	RETAINING WALL (CONC BLOCK)		SF	40.000	40,968.00	44,207.000	1,768,280.00
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)		SF	65.000	4,585.00	4,585.000	298,025.00
04256028	000	PRESTR CONC U - BEAM (U54)		LF	230.000	4,688.38	4,688.380	1,078,327.40
04256035	000	PRESTR CONC GIRDER (TX28)		LF	205.000	2,634.15	2,634.150	540,000.75
04256038	000	PRESTR CONC GIRDER (TX46)		LF	210.000	2,292.87	2,292.870	481,502.70
04256039	000	PRESTR CONC GIRDER (TX54)		LF	200.000	14,374.38	14,374.380	2,874,876.00
04276002	003	CONCRETE PAINT FINISH		SF	0.320	12,958.00	89,569.000	28,662.08
04276002		CONCRETE PAINT FINISH		SF	0.610	12,958.00	9,958.000	6,074.38
		ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL						
04296002		CONC STR REPAIR (EPOXY MORTAR)		SF	18.150	0.00	169.000	3,067.35
		ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL						
04296005		CONC STR REPAIR(DECK REP (FULL DEPTH))		SF	255.470	0.00	360.000	91,969.20
		ADDED BY CO_#9 - REPR SEJ UPRR SB (BENT 3,6,7)						
04326001	000	RIPRAP (CONC)(4 IN)		CY	370.000	2,374.74	2,592.283	959,144.71
04326045	000	RIPRAP (MOW STRIP)(4 IN)		CY	425.000	5.00	30.570	12,992.25
04326053	000	RIPRAP (CONC) (CHANNEL) (4IN)		CY	360.000	27.00	29.310	10,551.60
04426007	001	STR STEEL (MISC NON - BRIDGE)		LB	12.500	350.00	350.000	4,375.00
04506014	000	RAIL (TY T551)		LF	44.000	60,816.00	57,354.080	2,523,579.52
04506015	000	RAIL (TY T551)(HPC)		LF	64.000	9,795.30	9,795.300	626,899.20
04506016	000	RAIL (TY T552)		LF	42.000	2,023.00	2,023.000	84,966.00
04506030	000	RAIL (TY C221)		LF	64.000	4,180.00	4,180.000	267,520.00
04506031	000	RAIL (TY C221)(HPC)		LF	85.000	2,137.20	2,137.200	181,662.00
04506090	000	RAIL (TY T551)(MOD)		LF	545.000	201.00	257.910	140,560.95
04506103	000	RAIL (TY PR11)		LF	80.000	468.00	468.000	37,440.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)		LF	102.000	1,034.00	1,268.000	129,336.00
04626010	002	CONC BOX CULV (6 FT X 3 FT)		LF	370.000	1,747.00	1,623.930	600,854.10
04646003	001	RC PIPE (CL III)(18 IN)		LF	36.000	252.00	252.000	9,072.00
04646005	001	RC PIPE (CL III)(24 IN)		LF	77.000	11,545.00	11,545.000	888,965.00
04646007	001	RC PIPE (CL III)(30 IN)		LF	115.000	669.00	669.000	76,935.00
04646008	001	RC PIPE (CL III)(36 IN)		LF	210.000	244.00	244.000	51,240.00
04646010	001	RC PIPE (CL III)(48 IN)		LF	220.000	1,225.00	1,325.120	291,526.40
04646026	001	RC PIPE (CL V)(24 IN)		LF	135.000	577.00	790.690	106,743.15

CONTRACT ID	255203049	ESTIMATE	0069	CONTRACTOR'S ESTIMATE PACKAGE			
04646059	001	RC PIPE (CL V)(30 IN)	LF	275.000	14.00	14.000	3,850.00
04646080	001	RC PIPE (ARCH)(CL V)(DES 3)	LF	155.000	383.00	383.000	59,365.00
04656002	001	MANH (COMPL)(PRM)(48IN)	EA	7,700.000	10.00	10.000	77,000.00
04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,700.000	15.00	14.000	65,800.00
04656004	001	MANH (COMPL)(PRM)(72IN)	EA	4,700.000	2.00	2.000	9,400.00
04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,300.000	1.00	1.000	5,300.00
04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,800.000	1.00	1.000	5,800.00
04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	5,700.000	2.00	2.000	11,400.00
04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	6,200.000	6.00	6.000	37,200.00
04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	8,400.000	1.00	2.000	16,800.00
04656028	001	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	8,900.000	3.00	2.000	17,800.00
04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	7,200.000	16.00	16.000	115,200.00
04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	7,400.000	1.00	1.000	7,400.00
04656052	001	INLET (COMPL)(POD)(SFG)(4FTX4FT)	EA	5,700.000	3.00	4.000	22,800.00
04656053	001	INLET (COMPL)(POD)(SFG)(3FTX5FT)	EA	6,000.000	2.00	2.000	12,000.00
04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	4,000.000	11.00	14.000	56,000.00
04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,500.000	5.00	6.000	27,000.00
04656075	001	INLET (COMPL)(PSL)(RC)(5FTX6FT)	EA	6,000.000	2.00	3.000	18,000.00
04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	13,500.000	6.00	6.000	81,000.00
04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,900.000	2.00	2.000	9,800.00
04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	6,200.000	10.00	12.000	74,400.00
04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	4,600.000	3.00	3.000	13,800.00
04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,200.000	44.00	48.000	249,600.00
04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	6,600.000	3.00	3.000	19,800.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,650.000	2.00	2.000	3,300.00
04796003	000	ADJUSTING MANHOLES & INLETS	EA	2,885.000	3.00	37.000	106,745.00
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	25.600	110.00	110.000	2,816.00
04966002	000	REMOV STR (INLET)	EA	650.000	23.00	20.000	13,000.00
04966003	000	REMOV STR (MANHOLE)	EA	875.000	6.00	4.000	3,500.00
04966007	000	REMOV STR (PIPE)	LF	11.500	1,384.00	1,582.610	18,200.02
04966023	000	REMOVE STR (JUNCTION BOX)	EA	735.000	16.00	16.000	11,760.00
04966035	000	REMOV STR (DRILL SHAFT)	EA	2,100.000	1.00	2.000	4,200.00
04966106		REMOVE STR (BENT CAP)	EA	4,399.480	0.00	9.500	41,795.06
04966106		CO_#8 - BENT ELEV PAN AM SB (BENT 2)					
04966106		REMOVE STR (BENT CAP)	EA	16,123.140	0.00	8.000	128,985.14
04966106		CO_#8 - BENT ELEV UPRR SB (BENTS 2,3,4,5,6)					
05006001	000	MOBILIZATION	LS	3,800,000.000	1.00	0.900	3,420,000.00
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	40.00	58.000	2,030,000.00
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	32.500	400.00	313.560	10,190.70
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	8.400	400.00	313.560	2,633.90
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.400	16,946.00	12,133.000	41,252.20
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.550	12,811.00	12,133.000	18,806.15
05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.800	1,192.00	261.000	730.80
05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.800	288.00	548.000	2,630.40
05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.400	3,925.00	853.000	4,606.20
05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.550	5,471.00	1,662.000	914.10
05086001	000	CONSTRUCTING DETOURS	SY	40.000	5,506.00	8,185.320	327,412.80
05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	3.750	28,230.00	37,110.000	139,162.50
05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	5.500	5,320.00	7,360.000	40,480.00

05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	20.000	160.00	720.000	14,400.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	4.750	104,687.00	107,520.000	510,720.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.700	10,380.00	9,177.000	43,131.90
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	29.500	320.00	220.000	6,490.00
05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	4.500	25,830.00	37,080.000	166,860.00
05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	7,640.00	10,040.000	40,160.00
05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	16.000	620.00	680.000	10,880.00
05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	75.000	7,299.00	7,329.000	549,675.00
05146013		PERM CTB (F-SHAPE) (TY 1)	LF	125.500	7,299.00	1,441.100	180,858.05
		ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL					
05146014		PERM CTB (F-SHAPE) (TY 2)	LF	287.210	0.00	40.000	11,488.40
		ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL					
05146015	000	PERM CTB (F-SHAPE) (TY 3)	LF	110.000	507.00	3,013.000	331,430.00
05146015		PERM CTB (F-SHAPE) (TY 3)	LF	391.860	507.00	32.000	12,539.52
		ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL					
05286001		COLORED TEXTURED CONC (4")	SY	71.330	0.00	5,316.080	379,195.98
		CO_#12 - SUBSTIT STAMP CONC					
05286001		COLORED TEXTURED CONC (4")	SY	79.540	0.00	1,623.410	129,126.03
		CO_#11 - ADD STAMP CONC (SLP)					
05296005	000	CONC CURB (MONO) (TY II)	LF	8.000	5,652.00	10,163.200	81,305.60
05296008	000	CONC CURB & GUTTER (TY II)	LF	12.800	1,006.00	1,224.500	15,673.60
05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	75.000	1,284.00	1,604.300	120,322.50
05316002	000	CONC SIDEWALKS (5")	SY	54.000	4,197.00	4,771.200	257,644.80
05316004	000	CURB RAMPS (TY 1)	EA	1,940.000	1.00	4.000	7,760.00
05316005	000	CURB RAMPS (TY 2)	EA	2,100.000	6.00	6.000	12,600.00
05316006	000	CURB RAMPS (TY 3)	EA	2,100.000	2.00	3.000	6,300.00
05366002	000	CONC MEDIAN	SY	79.000	211.00	231.000	18,249.00
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.000	150.00	1,000.000	26,000.00
05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	31.000	1,405.00	1,968.000	61,008.00
05406002		MTL W-BEAM GD FEN (STEEL POST)	LF	37.120	1,405.00	125.000	4,640.00
		ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION					
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,050.000	5.00	3.000	6,150.00
05406015		DRIVEWAY TERMINAL ANCHOR SECTION	EA	2,562.950	0.00	1.000	2,562.95
		ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION					
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,575.000	5.00	10.000	15,750.00
05406022	001	MTL THRIE-BEAM GD FEN (STEEL POST)	EA	2,625.000	6.00	9.000	23,625.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.200	6,928.00	8,630.500	36,248.10
05426001		REMOVE METAL BEAM GUARD FENCE	LF	4.240	6,928.00	200.000	848.00
		ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION					
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	525.000	28.00	19.000	9,975.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	420.000	3.00	3.000	1,260.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,150.000	13.00	16.000	50,400.00
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	3,711.750	13.00	3.000	11,135.25
		ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION					
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	525.000	26.00	25.000	13,125.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	850.000	59.00	64.000	54,400.00
05456004	000	CRASH CUSH ATTEN (STKPL)	EA	360.000	27.00	6.000	2,160.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	600.000	1.00	25.000	15,000.00
05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	22,000.000	5.00	5.000	110,000.00

05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3) CO_#4 - PERMANENT CCA (ADDED)	EA	35,484.330	5.00	2.000	70,968.66
05456016		CRASH CUSH ATTEN (INSTL)(R)(W)(TL3) CO_#4 - PERMANENT CCA (ADDED)	EA	44,806.130	0.00	2.000	89,612.26
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,800.000	27.00	64.000	499,200.00
05456025		CRASH CUSHION ATTEN (INSTALL)(REACT)(N) ADDED BY CO#20 CRASH CUSHION ATTENUATOR	EA	46,407.480	0.00	5.000	232,037.40
05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	10.000	8,846.00	8,448.000	84,480.00
05566012	000	PIPE UNDERDRAINS (TY 9)(4")	LF	8.750	2,950.00	2,950.000	25,812.50
05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	22,400.00	-40,000.000	-40,000.00
06106003		RELOCATE RD IL ASM (CTB MOUNT) ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	EA	5,863.200	0.00	4.000	23,452.80
06106006	000	REMOVE RD IL ASM (BRIDGE MOUNT)	EA	420.000	12.00	12.000	5,040.00
06106008		REMOVE RD IL ASM (CTB MOUNT) ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	EA	885.780	0.00	4.000	3,543.12
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,150.000	155.00	136.000	156,400.00
06106010	000	REMOVE RD IL ASM (U/P)	EA	310.000	64.00	42.000	13,020.00
06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	2,150.000	2.00	2.000	4,300.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	3,400.000	3.00	3.000	10,200.00
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	3,450.000	69.00	66.000	227,700.00
06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	39,500.000	1.00	1.000	39,500.00
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	44,000.000	44.00	44.000	1,936,000.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	16.200	29,660.00	23,767.000	385,025.40
06186023		CONDT (PVC) (SCH 40) (2") ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	LF	42.420	29,660.00	40.000	1,696.80
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	6,805.00	12,424.000	372,720.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	30.000	350.00	1,951.000	58,530.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	36.000	1,925.00	3,497.000	125,892.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	40.000	430.00	612.000	24,480.00
06186062	000	CONDT (RM) (3/4")	LF	15.500	4,240.00	3,292.000	51,026.00
06186070	000	CONDT (RM) (2")	LF	31.000	45.00	230.000	7,130.00
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.650	5,018.00	5,018.000	8,279.70
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.950	13,605.00	21,743.000	42,398.85
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.500	83,565.00	97,189.000	340,161.50
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.100	46,525.00	42,698.000	175,061.80
06206012		ELEC CONDR (NO.4) INSULATED ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL	LF	4.080	2,385.00	3,963.000	16,169.04
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.500	2,385.00	2,385.000	10,732.50
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	5.300	6,345.00	23,824.000	126,267.20
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,550.000	198.00	223.000	345,650.00
06246014	000	GROUND BOX TY 1 (122422)W/APRON	EA	5,800.000	15.00	15.000	87,000.00
06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	7,900.000	2.00	2.000	15,800.00
06246028	000	REMOVE GROUND BOX	EA	210.000	32.00	88.000	18,480.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,340.000	6.00	7.000	9,380.00
06286002		REMOVE ELECTRICAL SERVICES ADDED BY CO# 28 ELECTRICAL WORK	EA	3,275.580	6.00	1.000	3,275.58
06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	8,100.000	8.00	8.000	64,800.00
06286073	000	ELC SRV TY A 240/480 100(NS)SS(E)GC(O)	EA	7,700.000	3.00	3.000	23,100.00
06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	7,160.000	2.00	3.000	21,480.00

CONTRACT ID	255203049	ESTIMATE	0069	CONTRACTOR'S ESTIMATE PACKAGE			
06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	7,160.000	1.00	1.000	7,160.00
06286259	000	ELC SRV TY D 120/240 125(NS)GS(N)GC(O)	EA	9,150.000	1.00	1.000	9,150.00
06286348	000	ELC SRV TY D 120/240 125(NS)GS(N)GC(U)	EA	12,950.000	1.00	1.000	12,950.00
06366001	001	ALUMINUM SIGNS (TY A)	SF	39.900	123.00	123.000	4,907.70
06366001		ALUMINUM SIGNS (TY A)	SF	91.780	123.00	222.000	20,375.16
		ADDED BY CO# 27 OVERHEAD STREET NAME SIGNS REPLACEMENT					
06366002	001	ALUMINUM SIGNS (TY G)	SF	42.900	82.50	82.500	3,539.25
06366003	001	ALUMINUM SIGNS (TY O)	SF	47.300	5,935.00	5,935.000	280,725.53
06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	46.350	9.00	16.500	764.78
06366007		REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	47.720	9.00	60.000	2,863.20
		ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION					
06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	47.300	1,361.25	1,361.250	64,387.13
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	738.000	15.00	16.000	11,808.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	918.000	11.00	11.000	10,098.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,190.000	1.00	1.000	1,190.00
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,010.000	4.00	4.000	4,040.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	717.000	5.00	5.000	3,585.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	4,100.000	6.00	6.000	24,600.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	4,115.000	7.00	7.000	28,805.00
06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,824.160	0.00	13.000	36,714.08
		ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION					
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	612.000	1.00	1.000	612.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	630.000	1.00	1.000	630.00
06446074	000	RELOCATE SM RD SN SUP&AM(RAIL MOUNT)	EA	3,140.000	1.00	4.000	12,560.00
06446075	000	RELOCATE SM RD SN SUP&AM(SIGN ONLY)	EA	540.000	2.00	2.000	1,080.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	129.000	25.00	25.000	3,225.00
06446076		REMOVE SM RD SN SUP&AM	EA	450.310	25.00	18.000	8,105.58
		ADDED BY CO# 27 OVERHEAD STREET NAME SIGNS REPLACEMENT					
06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	995.000	2.00	2.000	1,990.00
06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	98.000	1.00	1.000	98.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	9.950	632.80	632.800	6,296.36
06476003	000	REMOVE LRSA	EA	3,030.000	2.00	2.000	6,060.00
06476004	000	RELOCATE LRSS (SIGN ONLY)	EA	1,590.000	2.00	2.000	3,180.00
06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	32,250.000	4.00	4.000	129,000.00
06506040	000	INS OH SN SUP(35 FT CANT)(CIRC TUBE)	EA	102,000.000	1.00	1.000	102,000.00
06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	140,000.000	3.00	3.000	420,000.00
06506090	000	INS OH SN SUP(80 FT BRDG)(CIRC TUBE)	EA	244,000.000	2.00	2.000	488,000.00
06506105	000	INS OH SN SUP(95 FT BRDG)(CIRC TUBE)	EA	294,000.000	1.00	1.000	294,000.00
06506155	000	INS OH SN SUP(145 FT BRDG (CIRC TUBE)	EA	339,000.000	1.00	1.000	339,000.00
06506165	000	INS OH SN SUP(155 FT BRDG)(CIRC TUBE)	EA	400,000.000	1.00	1.000	400,000.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	12,750.000	9.00	9.000	114,750.00
06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,050.000	2.00	2.000	2,100.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	22.250	130.00	1,756.000	39,071.00
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	20.700	116.00	3,138.000	64,956.60
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.460	3,580.00	23,983.000	11,032.18
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.460	34,000.00	98,863.000	45,476.98
06626010	000	WK ZN PAV MRK NON-REMOV (W)8"(DOT)	LF	0.670	385.00	4,646.000	3,112.82

06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	77.250	22.00	10.000	772.50
06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	77.250	13.00	7.000	540.75
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.510	29,985.00	73,695.000	37,584.45
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.950	27,550.00	19,438.500	18,466.58
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.950	147,919.00	99,526.833	94,550.50
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.950	121,350.00	94,399.333	89,679.37
06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.150	1,899.00	1,770.000	5,575.50
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.650	4,019.00	6,787.000	24,772.55
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	142.000	7.00	8.000	1,136.00
06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	263.000	2.00	2.000	526.00
06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	347.000	2.00	2.000	694.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	142.000	6.00	8.000	1,136.00
06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	762.000	13.00	12.000	9,144.00
06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	660.000	15.00	15.000	9,900.00
06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.790	32,890.00	37,050.000	29,269.50
06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	1.050	120.00	120.000	126.00
06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.260	54,134.00	56,778.000	14,762.28
06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.360	41,900.00	49,112.000	17,680.32
06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.240	0.00	49,257.333	11,821.76
		ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"					
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.470	2,208.00	12,280.000	5,771.60
06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.480	3,189.00	2,793.000	4,133.64
06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.700	4,517.00	8,107.000	13,781.90
06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	68.500	15.00	15.000	1,027.50
06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	90.000	2.00	1.000	90.00
06666187	007	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	126.000	2.00	2.000	252.00
06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	79.000	14.00	15.000	1,185.00
06666193	007	REFL PAV MRK TY II (W) (ENTR GORE)	EA	520.000	14.00	14.000	7,280.00
06666194	007	REFL PAV MRK TY II (W) (EXIT GORE)	EA	415.000	15.00	14.000	5,810.00
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.320	77,987.00	61,325.000	19,624.00
06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.240	0.00	58,861.000	14,126.64
		ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"					
06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.230	36,280.00	37,050.000	8,521.50
06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.740	41,900.00	41,900.000	31,006.00
06666343		REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.320	0.00	77,910.000	102,841.20
		ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"					
06666347		REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.320	0.00	76,640.000	101,164.80
		ADDED BY CO#15 - PAVEMENT MARKINGS REVISIONS FROM 4" TO 6"					
06726008	000	REFL PAV MRKR TY I-R	EA	2.900	56.00	56.000	162.40
06726010	000	REFL PAV MRKR TY II-C-R	EA	2.900	3,004.00	6,639.000	19,253.10
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.680	108,294.00	332,761.000	226,277.48
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.780	20,945.00	122,340.000	95,425.20
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.900	1,445.00	9,187.000	8,268.30
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.100	148.00	6,914.000	14,519.40
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	105.000	4.00	15.000	1,575.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	132.000	2.00	2.000	264.00

06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	105.000	3.00	9.000	945.00
06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	710.000	9.00	6.000	4,260.00
06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	578.000	9.00	7.000	4,046.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.130	136,197.00	45,041.000	5,855.33
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.160	78,180.00	59,989.000	9,598.24
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.210	1,863.00	3,205.000	673.05
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.320	7,412.00	6,372.000	2,039.04
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	21.000	16.00	10.000	210.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	21.000	13.00	10.000	210.00
06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	157.500	11.00	2.000	315.00
06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	194.250	14.00	5.000	971.25
07856005		BRIDGE JOINT REPAIR (SEJ)	LF	150.000	0.00	120.000	18,000.00
		ADDED BY CO_#9 - REPR SEJ UPRR SB (BENT 3,6,7)					
10056002	000	LOOSE AGGR FOR GROUNDCOVER (TYPE II)	CY	20.000	3,322.00	1,814.600	36,292.00
20036001	000	RMV, STCKPL, CLEAN, RELAY LOOSE AGGRGT	STA	2,950.000	58.00	58.000	171,100.00
30766035	000	D-GR HMA TY-D PG64-22	TON	56.000	46,347.00	40,425.815	2,263,845.64
30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	50,400.00	26,692.620	26,692.62
30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	50,400.00	-656.680	-656.68
30766066	000	TACK COAT	GAL	3.650	31,437.00	20,199.540	73,728.33
30776001	000	SP MIXES SP-B PG64-22	TON	80.000	3,474.00	3,470.260	277,620.80
30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	120.000	645.00	1,511.670	181,400.40
30776075	000	TACK COAT	GAL	8.500	2,813.00	2,775.090	23,588.28
40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,935.000	16.00	11.000	54,285.00
50266002	000	ASBESTOS ABATEMENT (OTHER)	LF	23.500	858.00	1,002.160	23,550.76
60006008		REMOVE CONDUCTOR	LF	2.170	0.00	3,963.000	8,599.71
		ADDED BY CO_#21 - TRF SWITCH FROM PH-VI TO FINAL					
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,500.000	4.00	6.000	45,000.00
60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	132,000.000	1.00	1.000	132,000.00
60076020	000	FIBER OPTIC PIGTAIL (12 FIBER)	LF	12.500	10,637.00	19,952.000	249,400.00
60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	4,450.000	6.00	6.000	26,700.00
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,860.000	20.00	21.000	81,060.00
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	5,915.000	4.00	4.000	23,660.00
60076094	000	FIBER OPTIC FUSION SPLICE	EA	67.600	150.00	174.000	11,762.40
60076103	000	REMOVE FIBER OPTIC CABLE	LF	2.050	2,822.00	5,854.000	12,000.70
60076104	000	FO CBL (24 SMF)(PIGTAIL)	LF	14.650	1,050.00	125.000	1,831.25
60086047	000	RELOCATE EXISTING COMMUNICATION CABINET	EA	12,700.000	1.00	2.000	25,400.00
60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	2,170.000	7.00	7.000	15,190.00
60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	2,390.000	2.00	2.000	4,780.00
60276003	000	CONDUIT (PREPARE)	LF	9.300	3,693.00	7,343.000	68,289.90
60276008	000	GROUND BOX (PREPARE)	EA	3,185.000	36.00	33.000	105,105.00
60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	30,680.000	4.00	4.000	122,720.00
60646046	000	ITS POLE (55 FT)(90 MPH)	EA	22,600.000	3.00	3.000	67,800.00
60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	8,150.000	4.00	4.000	32,600.00
61346001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	21,700.000	3.00	3.000	65,100.00
61376004	000	INSTALLATION OF FES	EA	2,300.000	17.00	17.000	39,100.00
61436002	000	REMOVE RVSD POLE STRUCTURE	EA	2,650.000	10.00	10.000	26,500.00
61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,000.000	44.00	44.000	1,012,000.00
61856002	002	TMA (STATIONARY)	DAY	100.000	629.00	2,288.000	228,800.00
61856002		TMA (STATIONARY)	DAY	238.610	629.00	4.000	954.44

61856002		ADDED BY CO# 28 ELECTRICAL WORK TMA (STATIONARY)	DAY	243.950	629.00	4.000	975.80
61856005	002	ADDED BY CO# 27 OVERHEAD STREET NAME SIGNS REPLACEMENT TMA (MOBILE OPERATION)	DAY	375.000	109.00	244.000	91,500.00
62806001	000	HIGH MAST ASSEMBLY FOR ITS	EA	71,000.000	1.00	1.000	71,000.00
63046003	000	ITS RVSD (DC ONLY) (INSTALL ONLY)	EA	2,365.000	5.00	5.000	11,825.00
63226001	000	COLOR DMS (POLE MNT CABINET)	EA	210,000.000	4.00	4.000	840,000.00
63236001	000	SYSTEM INTEGRATION	LS	230,000.000	1.00	1.000	230,000.00
63296001	000	SMART WORK ZONE ITS SYSTEM	LS	280,000.000	1.00	0.800	224,000.00
63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	2,200.000	4.00	5.000	11,000.00
63326001	000	ENVIRONMENTALLY CONTROLLED COMM BLDG	EA	175,000.000	3.00	3.000	525,000.00
63426001	000	REMOVE HUB BUILDING	EA	3,050.000	1.00	1.000	3,050.00
63816001	000	REMOVE ECUV	EA	65,000.000	1.00	1.000	65,000.00
71396004		LANE CLOSURE (TYPE 4)	HR	57.400	0.00	104.000	5,969.60
72396004		ADDED BY CO#19 - REPAIR MBGF AND SIGN INSTALLATION LANE CLOSURE (TYPE 3)	HR	111.680	0.00	16.000	1,786.88
72396004		ADDED BY CO# 28 ELECTRICAL WORK LANE CLOSURE (TYPE 3)	HR	168.250	0.00	32.000	5,384.00
96046001	000	ADDED BY CO# 27 OVERHEAD STREET NAME SIGNS REPLACEMENT CONTRACTOR FORCE ACCOUNT 1 ITS CONTRACTOR FORCE ACCT WORK	DOL	1.000	100,000.00	67,265.260	67,265.26
96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	150,000.00	4,536,218.090	4,536,218.09
96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	30,000.00	29,832.340	29,832.34
96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	100,000.00	831,370.360	831,370.36
96076001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 240051-D293	DOL	1.000	0.00	52,905.170	52,905.17
96086001		UNIQUE CHANGE ORDER ITEM 1 CO_#2 - OSB (INSTALL ONLY)	DOL	169,092.480	0.00	1.000	169,092.48
96086002		UNIQUE CHANGE ORDER ITEM 2 CO_#3 - ADDITION OF OSB SIGN BRACKETS	DOL	1,736.030	0.00	51.000	88,537.53
96086003		UNIQUE CHANGE ORDER ITEM 3 CO_#5 - REDESIGN RAMP A (TIMBER MATS)	DOL	9,789.780	0.00	1.000	9,789.78
96086004		UNIQUE CHANGE ORDER ITEM 4 CO_#5 - REDESIGN RAMP A A BUT 8 (SAND BEDDING)	DOL	21.900	0.00	24.000	525.60
96086005		UNIQUE CHANGE ORDER ITEM 5 CO_#5 - REDESIGN RAMP A (RET WALL DES/CAST)	DOL	44.700	0.00	1,384.000	61,864.80
96086006		UNIQUE CHANGE ORDER ITEM 6 CO_#6 - REDESIGN RAMP A (BCKFL ESCALATE)	DOL	1.070	0.00	13,304.000	14,235.28
96086007		UNIQUE CHANGE ORDER ITEM 7 CO_#6 - REDESIGN RAMP A (PANEL DISPOS)	DOL	5.250	0.00	1,282.000	6,730.50
96086008		UNIQUE CHANGE ORDER ITEM 8 CO_#6 - REDESIGN RAMP A (DRILL SHAFT MOB)	DOL	3,181.500	0.00	1.000	3,181.50
96086009		UNIQUE CHANGE ORDER ITEM 9 CO_#7 - TIME IMPACT (PROJ OVERHEAD)	DOL	4,719.190	0.00	129.000	608,775.51
96086010		UNIQUE CHANGE ORDER ITEM 10 CO_#7 - TIME IMPACT (STANBY EQUIP COST)	DOL	327,419.920	0.00	1.000	327,419.92
96086011		UNIQUE CHANGE ORDER ITEM 11 CO_#8 - BENT ELEV UPRR SB (CORE/CUT)	DOL	21,740.140	0.00	5.000	108,700.70

96086012	UNIQUE CHANGE ORDER ITEM 12 CO_#8 - BENT ELEV UPRR NB (CORE/CUT)	DOL	21,740.140	0.00	3.000	65,220.42
96086013	UNIQUE CHANGE ORDER ITEM 13 CO_#8 - BENT ELEV UPRR SB & NB (BEAM-RMV)	DOL	5,504.400	0.00	9.000	49,539.60
96086014	UNIQUE CHANGE ORDER ITEM 14 CO_#8 - BENT ELEV UPRR NB & SB (BEAM-RESET)	DOL	5,504.400	0.00	9.000	49,539.60
96086015	UNIQUE CHANGE ORDER ITEM 15 CO_#8 - BENT ELEV (ADJ BEAM SEAT ELEV)	DOL	1,423.960	0.00	48.000	68,350.08
96086016	UNIQUE CHANGE ORDER ITEM 16 CO_#8 - BENT ELEV DISCREP (INCREASE HAUNCH)	DOL	169.050	0.00	24.000	4,057.20
96086017	UNIQUE CHANGE ORDER ITEM 17 CO_#11 - ADD STAMP CONC (PUMP)	DOL	1,319.170	0.00	7.000	9,234.19
96086018	UNIQUE CHANGE ORDER ITEM 18 CO_#10 - MATRL ESCALATE (BAL TEE)	DOL	7,387.920	0.00	4.000	29,551.68
96086019	UNIQUE CHANGE ORDER ITEM 19 Added by CO #13- Project OH @ 6% TIA 3	DOL	4,719.190	0.00	65.000	306,747.35
96086020	UNIQUE CHANGE ORDER ITEM 20 Added by CO #14 - Project OH @ 6% TIA 4	DOL	4,719.190	0.00	77.000	363,377.63
96086021	UNIQUE CHANGE ORDER ITEM 21 Added by CO #18 - Project OH @ 6% TIA 5	DOL	4,719.190	0.00	27.000	127,418.13
96086022	UNIQUE CHANGE ORDER ITEM 22 ADDED BY CO_#17 - FORCE ACCOUNT TEMPORARY DRIVEWAY	DOL	24,852.070	0.00	1.000	24,852.07
96086023	UNIQUE CHANGE ORDER ITEM 23 ADDED BY CO# 28 REPLC 12 LED HI MST LIGHT - EA	DOL	2,098.840	0.00	12.000	25,186.08
96086023	UNIQUE CHANGE ORDER ITEM 23 ADDED BY CO_#22 - GRATE INLET W/ EXT	DOL	63,865.040	0.00	1.000	63,865.04
96086024	UNIQUE CHANGE ORDER ITEM 24 ADDED BY CO# 28 REPLC ELC SRV WEATHERHEAD - EA	DOL	518.330	0.00	1.000	518.33

TOTAL ITEM EARNINGS TO DATE

\$86,898,568.76