



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **350801029**
 PROJECT: **F 2023(162)**
 CONTRACT: **01233237**
 AWARD AMOUNT: **\$97,802,916.68**
 PROJECTED AMOUNT: **\$97,802,916.70**
 ADJ. PROJECTED AMOUNT: **\$97,802,916.70**
 CONTRACTOR: **AUSTIN BRIDGE & ROAD SERVICES, LP**

HIGHWAY: **SH 151**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Carlos Arcila, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0007**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **28.89**
 % TIME USED: **14.46**
 % RETAINAGE: **0.00**

LETTING DATE: **01/06/2023**
 AWARD DATE: **01/26/2023**
 NOTICE TO PROCEED DATE: **02/16/2023**
 WORK BEGIN DATE: **05/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$28,252,058.96	\$21,916,270.18	\$6,335,788.78
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$28,252,058.96	\$21,916,270.18	\$6,335,788.78
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$28,252,058.96	\$21,916,270.18	\$6,335,788.78

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/01/2023
TIME CHARGES BEGIN: 05/01/2023
BID DAYS: 1,079
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,079
DAYS CHARGED TO DATE: 156
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$5,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$5,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023		1 SUNDAY
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	26	5
SUNDAY		5

WORK PERFORMED THIS PERIOD

PROJECT F 2023(162) CONTROL 350801029
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	19,394.650	216.850	\$4,205,729.85	453.85	453.85
0105	01106001	000	EXCAVATION (ROADWAY)	CY	17.550	1,907.470	\$33,476.10	72,533.00	6,077.64
0210	04036001	000	TEMPORARY SPL SHORING	SF	4.610	3,337.000	\$15,383.57	43,595.00	6,187.00
0215	04106001	000	SOIL NAIL ANCHORS	LF	21.810	6,425.000	\$140,129.25	14,440.00	12,095.00
0250	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	354.230	80.000	\$28,338.40	200.00	80.00
0290	04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	87.820	18.520	\$1,626.43	4,340.00	18.52
0320	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.360	151.250	\$58,285.70	719.00	151.25
0520	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	79,014.450	1.000	\$79,014.45	43.00	6.00
0535	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.000	320.000	\$6,080.00	1,222.00	480.00
0545	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.050	334.000	\$684.70	11,817.00	11,287.00
0550	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.650	227.000	\$147.55	11,817.00	227.00
0555	05066041	005	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	3.000	40.000	\$120.00	2,915.00	900.00
0700	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.500	1,082.000	\$1,623.00	32,651.00	3,232.00
0710	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	175.000	5.000	\$875.00	59.00	8.00
0715	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	150.000	2.000	\$300.00	38.00	5.00
0740	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	175.000	2.000	\$350.00	76.00	7.00
0775	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	961.570	2.000	\$1,923.14	206.00	4.00
0805	06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	56,865.950	2.000	\$113,731.90	35.00	13.00
0810	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	14.360	1,410.000	\$20,247.60	25,995.00	15,015.00
0815	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	20.180	11,420.000	\$230,455.60	53,300.00	28,695.00
0840	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	33.390	940.000	\$31,386.60	15,955.00	940.00
0845	06186064	000	CONDT (RM) (1")	LF	18.340	150.000	\$2,751.00	1,650.00	150.00
1755	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	32,736.030	2.000	\$65,472.06	35.00	3.00
1760	61566005	000	REPLC LED HI MST IL(6 FIXT)(SYM)(TY S)	EA	8,526.400	2.000	\$17,052.80	2.00	2.00
1765	61566007	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY B)	EA	7,984.120	2.000	\$15,968.24	2.00	2.00
1770	61856002	002	TMA (STATIONARY)	DAY	200.000	5.000	\$1,000.00	340.00	89.00
1780	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,816.940	2.000	\$7,633.88	68.00	7.00

CATEGORY 002 DESCRIPTION LP 1604 OVERPASS AT FM 471

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1900	04206013	001	CL C CONC (ABUT)	CY	1,155.440	6.000	\$6,932.64	37.60	37.60

CATEGORY 010 DESCRIPTION SH 151 UP AT WISEMAN BLVD (WB TO EB TURNAROUND)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2750	04206013	001	CL C CONC (ABUT)	CY	1,155.440	43.130	\$49,834.13	53.40	43.13

CATEGORY 011 DESCRIPTION SH 151 UP AT WISEMAN BLVD (EB TO WB TURNAROUND)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2860	04206013	001	CL C CONC (ABUT)	CY	1,155.440	1.200	\$1,386.53	47.20	47.20

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
2870	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	25.100	\$49,029.84

Total Bid Quantity	QTY Paid To Date
25.10	25.10

CATEGORY 013 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3100	96016001		MATERIAL ON HAND	DOL	1.000	802,485.900	\$802,485.90
3115	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	19,495.970	\$19,495.97
3135	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	44,765.460	\$44,765.46
	SUPP DESCR		3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.				

Total Bid Quantity	QTY Paid To Date
1,000.00	4,028,917.37
1,000.00	74,833.65
1,000.00	99,506.88

PROJECT ROW 3508-1-30 CONTROL 350801030

CATEGORY 002 DESCRIPTION WATER & SEWER: U00009833 [SAWS-WATER & SANITARY SEW

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3335	71946001	001	SAN SWR TRENCH EXCAVATION PROTECTION	LF	75.000	26.000	\$1,950.00
3340	71946008	001	SAN SWR FLOWABLE FILL	CY	253.000	70.000	\$17,710.00
3350	71946061	001	SAN SWR SPLIT STEEL CASING (36")	LF	1,060.000	26.000	\$27,560.00
3370	71966005	003	FLOWABLE FILL BACKFILL	CY	302.000	105.000	\$31,710.00

Total Bid Quantity	QTY Paid To Date
26.00	26.00
60.00	70.00
26.00	26.00
260.00	247.00

CATEGORY 003 DESCRIPTION WATER: U00009834 [SAWS-WATER & SANITARY SEWER]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3475	71966138	003	TRENCH EXCAVATION PROTECTION (RCY WTR)	LF	1.750	723.000	\$1,265.25
3480	71966148	003	FLOWABLE FILL BACKFILL (RCY WTR)	CY	234.000	524.080	\$122,634.72
3490	71966150	003	CONCRETE CAP (RCY WTR)	CY	328.000	241.590	\$79,241.52

Total Bid Quantity	QTY Paid To Date
1,422.00	723.00
1,899.00	1,245.08
400.00	430.34

TOTAL ITEM EARNINGS THIS ESTIMATE **\$6,335,788.78**

CONTRACT LINE ITEMS

PROJECT F 2023(162) CONTROL 350801029
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	19,394.650	453.850	0.000	453.85	8,802,261.90
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	4.760	25,755.000	0.000	7,744.47	36,863.68
0085	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	32.780	1,626.000	0.000	36.11	1,183.69
0090	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	1.790	32,651.000	0.000	1,778.00	3,182.62
0105	01106001	000	EXCAVATION (ROADWAY)	CY	17.550	72,533.000	0.000	6,077.64	106,662.58
0110	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	35.190	143,667.000	0.000	9,812.54	345,303.28
0200	04016001	000	FLOWABLE BACKFILL	CY	128.960	840.000	0.000	105.00	13,540.80
0210	04036001	000	TEMPORARY SPL SHORING	SF	4.610	43,595.000	0.000	6,187.00	28,522.07
0215	04106001	000	SOIL NAIL ANCHORS	LF	21.810	14,440.000	0.000	12,095.00	263,791.95
0225	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	112.000	0.000	44.00	22,449.24
0240	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	533.760	88.000	0.000	46.00	24,552.96
0245	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	746.220	1,265.000	0.000	1,231.00	918,596.82
0250	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	354.230	200.000	0.000	80.00	28,338.40
0290	04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	87.820	4,340.000	0.000	18.52	1,626.43
0320	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.360	719.000	0.000	151.25	58,285.70
0515	05006001	000	MOBILIZATION	LS	9,555,344.950	0.986	0.000	0.90	8,599,810.46
0520	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	79,014.450	43.000	0.000	6.00	474,086.70
0525	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	20.000	905.000	0.000	117.00	2,340.00
0535	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.000	1,222.000	0.000	480.00	9,120.00
0545	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.050	11,817.000	0.000	11,287.00	23,138.35
0550	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.650	11,817.000	0.000	227.00	147.55
0555	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.000	2,915.000	0.000	900.00	2,700.00
0570	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	3.350	41,985.000	0.000	26,970.00	90,349.50
0575	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	3.540	19,748.000	0.000	8,880.00	31,435.20
0580	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	3.540	700.000	0.000	340.00	1,203.60
0585	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	12.000	35,140.000	0.000	600.00	7,200.00
0700	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.500	32,651.000	0.000	3,232.00	4,848.00
0705	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	175.000	17.000	0.000	3.00	525.00
0710	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	175.000	59.000	0.000	8.00	1,400.00
0715	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	150.000	38.000	0.000	5.00	750.00
0725	05436021	000	REMOVE CABLE BARRIER	LF	5.000	20,397.000	0.000	700.00	3,500.00
0740	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	175.000	76.000	0.000	7.00	1,225.00
0760	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,585.000	10.000	0.000	10.00	85,850.00
0775	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	961.570	206.000	0.000	4.00	3,846.28
0805	06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	56,865.950	35.000	0.000	13.00	739,257.35
0810	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	14.360	25,995.000	0.000	15,015.00	215,615.40
0815	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	20.180	53,300.000	0.000	28,695.00	579,065.10
0830	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	23.490	13,700.000	0.000	2,120.00	49,798.80
0840	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	33.390	15,955.000	0.000	940.00	31,386.60
0845	06186064	000	CONDT (RM) (1")	LF	18.340	1,650.000	0.000	150.00	2,751.00
0875	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.030	25,645.000	0.000	435.00	448.05
0880	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.160	43,820.000	0.000	780.00	904.80
0885	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.270	11,455.000	0.000	20.00	25.40
0890	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.600	27,735.000	0.000	40.00	64.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0915	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	924.290	42.000	0.000	7.00	6,470.03
0920	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,003.380	113.000	0.000	13.00	13,043.94
0935	06286078	000	ELC SRV TY A 240/480 100(NS)SS(E)TP(O)	EA	4,940.650	7.000	0.000	6.00	29,643.90
0945	06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	2,687.250	4.000	0.000	1.00	2,687.25
0950	06286229	000	ELC SRV TY D 120/240 100(NS)GS(N)TP(O)	EA	2,760.530	4.000	0.000	4.00	11,042.12
1075	06506204	000	REMOVE OVERHD SIGN SUP	EA	70,914.880	10.000	0.000	1.00	70,914.88
1100	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.250	72,715.000	0.000	8,220.00	10,275.00
1105	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.750	213,862.000	0.000	22,328.00	16,746.00
1110	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	2.000	10,110.000	0.000	907.00	1,814.00
1115	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.750	96,104.000	0.000	10,219.00	17,883.25
1140	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.750	230,263.000	0.000	30,421.00	22,815.75
1235	06666225	007	PAVEMENT SEALER 6"	LF	0.250	176,695.000	0.000	9,610.00	2,402.50
1240	06666226	007	PAVEMENT SEALER 8"	LF	0.350	34,178.000	0.000	986.00	345.10
1285	06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	150.000	24.000	0.000	1.00	150.00
1290	06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	150.000	25.000	0.000	2.00	300.00
1355	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	173,711.000	0.000	56,299.00	19,704.65
1360	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.650	40,437.000	0.000	7,820.00	5,083.00
1365	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	300.000	0.000	2,166.00	3,249.00
1370	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	120.000	0.000	55.00	165.00
1375	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	53.000	0.000	14.00	700.00
1380	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	49.000	0.000	5.00	250.00
1385	06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	75.000	12.000	0.000	4.00	300.00
1570	07306107	000	FULL - WIDTH MOWING	CYC	3,000.000	16.000	0.000	1.00	3,000.00
1575	07346002	000	LITTER REMOVAL	CYC	1,608.800	43.000	0.000	2.00	3,217.60
1615	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	5.000	0.000	4.00	60,000.00
1750	61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	11,704.510	1.000	0.000	1.00	11,704.51
1755	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	32,736.030	35.000	0.000	3.00	98,208.09
1760	61566005	000	REPLC LED HI MST IL(6 FIXT)(SYM)(TY S)	EA	8,526.400	2.000	0.000	2.00	17,052.80
1765	61566007	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY B)	EA	7,984.120	2.000	0.000	2.00	15,968.24
1770	61856002	002	TMA (STATIONARY)	DAY	200.000	340.000	0.000	89.00	17,800.00
1775	61856005	002	TMA (MOBILE OPERATION)	DAY	250.000	150.000	0.000	10.00	2,500.00
1780	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,816.940	68.000	0.000	7.00	26,718.58
1820	64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	6,298.330	2.000	0.000	2.00	12,596.66

Category Subtotal \$22,122,706.11

CATEGORY 002 DESCRIPTION LP 1604 OVERPASS AT FM 471

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1885	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	240.000	0.000	241.60	73,477.81
1890	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	376.000	0.000	399.30	203,726.86
1895	04166087	000	CORE HOLE	EA	125.000	7.000	0.000	6.00	750.00
1900	04206013	001	CL C CONC (ABUT)	CY	1,155.440	37.600	0.000	37.60	43,444.54
1940	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	5.000	0.000	5.00	12,500.00

Category Subtotal \$333,899.21

CATEGORY 010 DESCRIPTION SH 151 UP AT WISEMAN BLVD (WB TO EB TURNAROU)

CATEGORY 010 DESCRIPTION SH 151 UP AT WISEMAN BLVD (WB TO EB TURNAROU

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2735	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	24.000	0.000	27.00	5,457.78
2740	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	168.000	0.000	168.00	51,093.84
2745	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	123.000	0.000	123.30	62,908.89
2750	04206013	001	CL C CONC (ABUT)	CY	1,155.440	53.400	0.000	43.13	49,834.13

Category Subtotal \$169,294.64

CATEGORY 011 DESCRIPTION SH 151 UP AT WISEMAN BLVD (EB TO WB TURNAROU

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2845	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	27.000	0.000	10.00	2,021.40
2850	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	188.000	0.000	188.00	57,176.44
2855	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	54.000	0.000	54.00	27,551.34
2860	04206013	001	CL C CONC (ABUT)	CY	1,155.440	47.200	0.000	47.20	54,536.77
2870	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	25.100	0.000	25.10	49,029.84

Category Subtotal \$190,315.79

CATEGORY 012 DESCRIPTION SH 151 DIRECT CONNECTOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2960	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	220.000	0.000	223.20	67,881.82
2965	04166009	000	DRILL SHAFT (66 IN)	LF	735.140	70.000	0.000	70.60	51,900.88
2970	04166047	000	DRILL SHAFT (96 IN)	LF	1,366.190	210.000	0.000	210.00	286,899.90
2975	04166087	000	CORE HOLE	EA	125.000	10.000	0.000	10.00	1,250.00
3040	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	8.000	0.000	8.00	20,000.00

Category Subtotal \$427,932.60

CATEGORY 013 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3100	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	4,028,917.37	4,028,917.37
3115	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	74,833.65	74,833.65
3135	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	99,506.88	99,506.88

3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.

Category Subtotal \$4,203,257.90

PROJECT ROW 3508-1-30 CONTROL 350801030

CATEGORY 002 DESCRIPTION WATER & SEWER: U00009833 [SAWS-WATER & SANIT/

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3335	71946001	001	SAN SWR TRENCH EXCAVATION PROTECTION	LF	75.000	26.000	0.000	26.00	1,950.00
3340	71946008	001	SAN SWR FLOWABLE FILL	CY	253.000	60.000	0.000	70.00	17,710.00
3350	71946061	001	SAN SWR SPLIT STEEL CASING (36")	LF	1,060.000	26.000	0.000	26.00	27,560.00
3355	71966001	003	TRENCH EXCAVATION PROTECTION	LF	20.000	123.000	0.000	70.00	1,400.00
3360	71966002	003	DUCTILE IRON FITTINGS	TON	146.000	4.300	0.000	0.57	83.22
3370	71966005	003	FLOWABLE FILL BACKFILL	CY	302.000	260.000	0.000	247.00	74,594.00

CATEGORY 002 DESCRIPTION WATER & SEWER: U00009833 [SAWS-WATER & SANIT/

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3385	71966055	003	SPLIT STEEL CASING (54")(OPEN CUT)	LF	1,420.000	37.000	0.000	20.00	28,400.00
3390	71966066	003	TEMPORARY BLOW-OFF (COMPLETE)(4 IN)	EA	41,230.000	2.000	0.000	2.00	82,460.00
3405	71966111	003	CARRIER PIPE (DI) (36")	LF	2,095.000	35.000	0.000	20.00	41,900.00
3415	71966128	003	PIPE WATER MAIN (DI) (36")	LF	2,385.000	27.000	0.000	13.00	31,005.00
3420	71966137	003	SPLIT STEEL CASING (60")(OPEN CUT)	LF	1,725.000	37.000	0.000	37.00	63,825.00
Category Subtotal									\$370,887.22

CATEGORY 003 DESCRIPTION WATER: U00009834 [SAWS-WATER & SANITARY SEWE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3475	71966138	003	TRENCH EXCAVATION PROTECTION (RCY WTR)	LF	1.750	1,422.000	0.000	723.00	1,265.25
3480	71966148	003	FLOWABLE FILL BACKFILL (RCY WTR)	CY	234.000	1,899.000	0.000	1,245.08	291,348.72
3490	71966150	003	CONCRETE CAP (RCY WTR)	CY	328.000	400.000	0.000	430.34	141,151.52
Category Subtotal									\$433,765.49

PROJECT F 2023(162) CONTROL 350801029

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	28.830	637.000	0.000	0.000	0.00
0075	01046021	000	REMOVING CONC (CURB)	LF	7.220	7,315.000	0.000	0.000	0.00
0080	01046023	000	REMOVING CONC (CTB)	LF	25.100	330.000	0.000	0.000	0.00
0095	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	3.290	3,942.000	0.000	0.000	0.00
0100	01066002	000	OBLITERATING ABANDONED ROAD	SY	3.150	2,215.000	0.000	0.000	0.00
0115	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.140	217,435.000	0.000	0.000	0.00
0116	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN Item 161.2	DOL	1.000	1,000.000	0.000	0.000	0.00
0120	01646037	000	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.150	208,798.000	0.000	0.000	0.00
0125	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.100	217,435.000	0.000	0.000	0.00
0130	01686001	000	VEGETATIVE WATERING	MG	28.000	3,393.000	0.000	0.000	0.00
0135	01696002	000	SOIL RETENTION BLANKETS (CL 1) (TY B)	SY	0.780	217,435.000	0.000	0.000	0.00
0140	02166001	000	PROOF ROLLING	HR	130.990	1,725.000	0.000	0.000	0.00
0145	02476053	003	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	58.020	46,805.000	0.000	0.000	0.00
0150	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	251.730	811.000	0.000	0.000	0.00
0155	02606079	000	LIME TRT (SUBGRADE)(6")	SY	6.580	45,044.000	0.000	0.000	0.00
0160	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	5.830	41,827.000	0.000	0.000	0.00
0165	03516001	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(5")	SY	34.760	7,239.000	0.000	0.000	0.00
0170	03516003	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(7")	SY	47.360	7,120.000	0.000	0.000	0.00
0175	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	61.440	4,664.000	0.000	0.000	0.00
0180	03546024	000	PLANE ASPH CONC PAV(2" TO 4")	SY	2.740	656,422.000	0.000	0.000	0.00
0185	03546026	000	PLANE ASPH CONC PAV(6" TO 8")	SY	5.650	12,372.000	0.000	0.000	0.00
0190	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	94.640	10,084.000	0.000	0.000	0.00
0195	04006006	000	CUT & RESTORING PAV	SY	72.130	407.000	0.000	0.000	0.00
0205	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.930	7,312.000	0.000	0.000	0.00

CONTRACT ID	350801029	ESTIMATE	0007	CONTRACTOR'S ESTIMATE PACKAGE				Page 9 of 25	
0220	04166005	000	DRILL SHAFT (42 IN)	LF	500.000	700.000	0.000	0.000	0.00
0221	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 42IN DRILL SHAFT	DOL	575.000	1.000	0.000	0.000	0.00
0222	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 42 IN DRILL SHAFT	DOL	625.000	1.000	0.000	0.000	0.00
0226	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
0227	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
0230	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	150.000	7.000	0.000	0.000	0.00
0235	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	187.770	24.000	0.000	0.000	0.00
0255	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	415.560	234.000	0.000	0.000	0.00
0260	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	540.780	88.000	0.000	0.000	0.00
0265	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	506.000	0.000	0.000	0.00
0270	04206043	001	CL C CONC (FOOTING)	CY	1,634.890	150.000	0.000	0.000	0.00
0275	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	350.000	946.000	0.000	0.000	0.00
0280	04206074	001	CL C CONC (MISC)	CY	623.580	10.000	0.000	0.000	0.00
0285	04236001	000	RETAINING WALL (MSE)	SF	69.150	15,394.000	0.000	0.000	0.00
0295	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	44.840	6,860.000	0.000	0.000	0.00
0300	04276002	003	CONCRETE PAINT FINISH	SF	0.330	22,254.000	0.000	0.000	0.00
0305	04326001	000	RIPRAP (CONC)(4 IN)	CY	360.360	2,822.000	0.000	0.000	0.00
0310	04326002	000	RIPRAP (CONC)(5 IN)	CY	366.670	680.000	0.000	0.000	0.00
0315	04326006	000	RIPRAP (CONC)(CL B)	CY	360.360	111.000	0.000	0.000	0.00
0325	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	385.360	55.000	0.000	0.000	0.00
0330	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.360	1,855.000	0.000	0.000	0.00
0335	04506023	001	RAIL (TY SSTR)	LF	75.570	11,921.000	0.000	0.000	0.00
0340	04506027	001	RAIL (TY T80SS)	LF	139.490	350.000	0.000	0.000	0.00
0345	04606002	000	CMP (GAL STL 18 IN)	LF	113.590	119.000	0.000	0.000	0.00
0350	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	381.240	341.000	0.000	0.000	0.00
0355	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	471.010	889.000	0.000	0.000	0.00
0360	04646005	001	RC PIPE (CL III)(24 IN)	LF	87.770	9,046.000	0.000	0.000	0.00
0365	04646007	001	RC PIPE (CL III)(30 IN)	LF	106.790	2,900.000	0.000	0.000	0.00
0370	04646008	001	RC PIPE (CL III)(36 IN)	LF	821.540	8.000	0.000	0.000	0.00
0375	04646018	001	RC PIPE (CL IV)(24 IN)	LF	98.950	806.000	0.000	0.000	0.00
0380	04646019	001	RC PIPE (CL IV)(30 IN)	LF	122.400	1,065.000	0.000	0.000	0.00
0385	04646026	001	RC PIPE (CL V)(24 IN)	LF	107.010	423.000	0.000	0.000	0.00
0390	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	5,875.670	21.000	0.000	0.000	0.00
0395	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,739.080	1.000	0.000	0.000	0.00
0400	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	7,060.820	71.000	0.000	0.000	0.00
0405	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	7,383.800	3.000	0.000	0.000	0.00
0410	04656132	001	INLET (COMPL)(PSL)(FG)(4FTX5FT-4FTX4FT)	EA	8,207.010	4.000	0.000	0.000	0.00
0415	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	7,429.870	9.000	0.000	0.000	0.00
0420	04656178	001	INLET (COMPL)(TY MSE1)	EA	5,724.840	1.000	0.000	0.000	0.00
0425	04656179	001	INLET (COMPL)(TY MSE2)	EA	10,975.550	2.000	0.000	0.000	0.00
0430	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	3,756.320	2.000	0.000	0.000	0.00
0435	04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	3,362.910	4.000	0.000	0.000	0.00
0440	04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	9,598.310	1.000	0.000	0.000	0.00
0445	04666192	000	WINGWALL (PW - 2) (HW=3 FT)	EA	11,819.540	1.000	0.000	0.000	0.00
0450	04676184	000	SET (TY I)(S= 5 FT)(HW= 5 FT)(6:1) (P)	EA	21,832.310	1.000	0.000	0.000	0.00
0455	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	3,792.360	2.000	0.000	0.000	0.00
0460	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	4,301.340	3.000	0.000	0.000	0.00
0465	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	6,811.580	2.000	0.000	0.000	0.00

CONTRACT ID	350801029	ESTIMATE	0007	CONTRACTOR'S ESTIMATE PACKAGE					Page 10 of 25
0470	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	7,107.710	1.000	0.000	0.000	0.00
0475	04716005	000	RING & COVER	EA	939.500	1.000	0.000	0.000	0.00
0480	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,588.400	6.000	0.000	0.000	0.00
0485	04806001	000	CLEAN EXIST CULVERTS	EA	3,535.410	18.000	0.000	0.000	0.00
0490	04966001	000	REMOV STR (BOX CULVERT)	EA	101.090	210.000	0.000	0.000	0.00
0495	04966002	000	REMOV STR (INLET)	EA	904.430	12.000	0.000	0.000	0.00
0500	04966004	000	REMOV STR (SET)	EA	650.200	8.000	0.000	0.000	0.00
0505	04966006	000	REMOV STR (HEADWALL)	EA	906.690	1.000	0.000	0.000	0.00
0510	04966007	000	REMOV STR (PIPE)	LF	24.840	1,599.000	0.000	0.000	0.00
0530	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	8.000	905.000	0.000	0.000	0.00
0540	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	2.000	1,222.000	0.000	0.000	0.00
0560	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.900	2,915.000	0.000	0.000	0.00
0565	05086001	000	CONSTRUCTING DETOURS	SY	95.000	2,583.000	0.000	0.000	0.00
0590	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.180	15,220.000	0.000	0.000	0.00
0595	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.260	560.000	0.000	0.000	0.00
0600	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	9.030	41,985.000	0.000	0.000	0.00
0605	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.720	19,748.000	0.000	0.000	0.00
0610	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	7.760	700.000	0.000	0.000	0.00
0615	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	80.140	22,419.000	0.000	0.000	0.00
0620	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	233.140	1,940.000	0.000	0.000	0.00
0625	05286001	000	COLORLED TEXTURED CONC (4")	SY	125.000	133.000	0.000	0.000	0.00
0630	05296001	000	CONC CURB (TY I)	LF	13.000	10,336.000	0.000	0.000	0.00
0635	05296015	000	CONC CURB (TY C1)	LF	125.000	178.000	0.000	0.000	0.00
0640	05296027	000	CONC CURB (TY C2)	LF	160.000	211.000	0.000	0.000	0.00
0645	05306004	000	DRIVEWAYS (CONC)	SY	72.000	608.000	0.000	0.000	0.00
0650	05316001	000	CONC SIDEWALKS (4")	SY	57.930	2,205.000	0.000	0.000	0.00
0655	05316005	000	CURB RAMPS (TY 2)	EA	2,400.000	2.000	0.000	0.000	0.00
0660	05316010	000	CURB RAMPS (TY 7)	EA	2,400.000	18.000	0.000	0.000	0.00
0665	05316013	000	CURB RAMPS (TY 10)	EA	2,700.000	1.000	0.000	0.000	0.00
0670	05316017	000	CURB RAMPS (TY 22)	EA	2,700.000	4.000	0.000	0.000	0.00
0675	05366002	000	CONC MEDIAN	SY	73.930	846.000	0.000	0.000	0.00
0680	05366004	000	CONC DIRECTIONAL ISLAND	SY	83.930	1,303.000	0.000	0.000	0.00
0685	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	22.280	38,989.000	0.000	0.000	0.00
0690	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,862.000	40.000	0.000	0.000	0.00
0695	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,405.000	67.000	0.000	0.000	0.00
0720	05436019	000	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	3,500.000	2.000	0.000	0.000	0.00
0730	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	500.000	19.000	0.000	0.000	0.00
0735	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,779.000	73.000	0.000	0.000	0.00
0745	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	750.000	11.000	0.000	0.000	0.00
0750	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	14.000	0.000	0.000	0.00
0755	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	28,986.750	1.000	0.000	0.000	0.00
0765	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	2,458.000	9.000	0.000	0.000	0.00
0770	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	868.850	11.000	0.000	0.000	0.00
0780	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	862.420	17.000	0.000	0.000	0.00
0785	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	979.810	14.000	0.000	0.000	0.00
0790	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,274.100	1.000	0.000	0.000	0.00
0795	06106262	000	IN RD IL (TY SP) 48S-8 (400W EQ) LED	EA	5,441.150	3.000	0.000	0.000	0.00
0800	06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	4,853.030	12.000	0.000	0.000	0.00
0820	06186040	000	CONDT (PVC) (SCH 80) (1")	LF	12.020	1,000.000	0.000	0.000	0.00
0825	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.000	1,435.000	0.000	0.000	0.00
0835	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	24.410	4,280.000	0.000	0.000	0.00
0850	06186070	000	CONDT (RM) (2")	LF	50.450	1,505.000	0.000	0.000	0.00

0855	06186074	000	CONDT (RM) (3")	LF	82.130	1,530.000	0.000	0.000	0.00
0860	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.750	36,935.000	0.000	0.000	0.00
0865	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.930	1,650.000	0.000	0.000	0.00
0870	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.880	3,300.000	0.000	0.000	0.00
0895	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.780	1,625.000	0.000	0.000	0.00
0900	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.090	3,250.000	0.000	0.000	0.00
0905	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.950	10,885.000	0.000	0.000	0.00
0910	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.550	4,380.000	0.000	0.000	0.00
0925	06246028	000	REMOVE GROUND BOX	EA	200.050	1.000	0.000	0.000	0.00
0930	06286002	000	REMOVE ELECTRICAL SERVICES	EA	207.930	2.000	0.000	0.000	0.00
0940	06286118	000	ELC SRV TY D 120/240 060(NS)AL(E)TP(O)	EA	4,201.730	1.000	0.000	0.000	0.00
0955	06366001	001	ALUMINUM SIGNS (TY A)	SF	30.000	117.000	0.000	0.000	0.00
0960	06366002	001	ALUMINUM SIGNS (TY G)	SF	40.260	273.000	0.000	0.000	0.00
0965	06366003	001	ALUMINUM SIGNS (TY O)	SF	26.750	4,107.000	0.000	0.000	0.00
0970	06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	28.100	242.000	0.000	0.000	0.00
0975	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	28.240	828.000	0.000	0.000	0.00
0980	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	614.000	11.000	0.000	0.000	0.00
0985	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	795.000	6.000	0.000	0.000	0.00
0990	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	1,500.000	1.000	0.000	0.000	0.00
0995	06446020	000	IN SM RD SN SUP&AM TY10BWG(2)SB(P)	EA	1,550.000	1.000	0.000	0.000	0.00
1000	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	1,085.000	1.000	0.000	0.000	0.00
1005	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	1,225.000	2.000	0.000	0.000	0.00
1010	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	2,160.000	1.000	0.000	0.000	0.00
1015	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	625.000	60.000	0.000	0.000	0.00
1020	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	1,360.000	8.000	0.000	0.000	0.00
1025	06446076	000	REMOVE SM RD SN SUP&AM	EA	74.000	30.000	0.000	0.000	0.00
1030	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	7.940	1,112.000	0.000	0.000	0.00
1035	06476002	000	RELOCATE LRSA	EA	2,297.590	3.000	0.000	0.000	0.00
1040	06476003	000	REMOVE LRSA	EA	697.140	11.000	0.000	0.000	0.00
1045	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	39,447.650	3.000	0.000	0.000	0.00
1050	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	24,848.500	15.000	0.000	0.000	0.00
1055	06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	74,668.480	1.000	0.000	0.000	0.00
1060	06506096	000	INS OH SN SUP(85 FT BRDG)(SPAN ONLY)	EA	78,303.810	2.000	0.000	0.000	0.00
1065	06506111	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	89,330.860	1.000	0.000	0.000	0.00
1070	06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	99,547.710	1.000	0.000	0.000	0.00
1080	06586015	000	INSTL DEL ASSM (D-SW)SZ (BRF)GF1	EA	20.000	268.000	0.000	0.000	0.00
1085	06586028	000	INSTL DEL ASSM (D-SY)SZ (BRF)GF1	EA	20.000	266.000	0.000	0.000	0.00
1090	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	37.000	3.000	0.000	0.000	0.00
1095	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	55.000	130.000	0.000	0.000	0.00
1120	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.000	1,651.000	0.000	0.000	0.00
1125	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	250.000	146.000	0.000	0.000	0.00
1130	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	350.000	36.000	0.000	0.000	0.00
1135	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	350.000	149.000	0.000	0.000	0.00
1145	06626102	000	WK ZN PAV MRK REMOV (Y)24"(SLD)	LF	5.000	1,833.000	0.000	0.000	0.00
1150	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.250	1,467.000	0.000	0.000	0.00
1155	06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.250	1,340.000	0.000	0.000	0.00
1160	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.950	32,708.000	0.000	0.000	0.00
1165	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	1.500	4,482.000	0.000	0.000	0.00
1170	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.500	10,353.000	0.000	0.000	0.00
1175	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.000	4,522.000	0.000	0.000	0.00
1180	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	150.000	178.000	0.000	0.000	0.00
1185	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	175.000	61.000	0.000	0.000	0.00

1190	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	175.000	28.000	0.000	0.000	0.00
1195	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	200.000	2.000	0.000	0.000	0.00
1200	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	150.000	214.000	0.000	0.000	0.00
1205	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	650.000	24.000	0.000	0.000	0.00
1210	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	650.000	26.000	0.000	0.000	0.00
1215	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.950	130.000	0.000	0.000	0.00
1220	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	8.000	492.000	0.000	0.000	0.00
1225	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	450.000	5.000	0.000	0.000	0.00
1230	06666224	007	PAVEMENT SEALER 4"	LF	0.200	151,058.000	0.000	0.000	0.00
1245	06666228	007	PAVEMENT SEALER 12"	LF	1.000	14,835.000	0.000	0.000	0.00
1250	06666230	007	PAVEMENT SEALER 24"	LF	2.000	4,933.000	0.000	0.000	0.00
1255	06666231	007	PAVEMENT SEALER (ARROW)	EA	25.000	186.000	0.000	0.000	0.00
1260	06666232	007	PAVEMENT SEALER (WORD)	EA	25.000	224.000	0.000	0.000	0.00
1265	06666233	007	PAVEMENT SEALER (MED NOSE)	EA	50.000	2.000	0.000	0.000	0.00
1270	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	30.000	56.000	0.000	0.000	0.00
1275	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	30.000	28.000	0.000	0.000	0.00
1280	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	50.000	2.000	0.000	0.000	0.00
1295	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.550	23,429.000	0.000	0.000	0.00
1300	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	60,885.000	0.000	0.000	0.00
1305	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.650	31,174.000	0.000	0.000	0.00
1310	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	64,807.000	0.000	0.000	0.00
1315	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.150	71,888.000	0.000	0.000	0.00
1320	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.150	73,633.000	0.000	0.000	0.00
1325	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	25.000	300.000	0.000	0.000	0.00
1330	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,800.000	12.000	0.000	0.000	0.00
1335	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	2,050.000	0.000	0.000	0.00
1340	06726008	000	REFL PAV MRKR TY I-R	EA	5.000	252.000	0.000	0.000	0.00
1345	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	192.000	0.000	0.000	0.00
1350	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	4,567.000	0.000	0.000	0.00
1381	06776022		ELIM EXT PAV MRK & MRKS (SHEILD)	EA	244.170	0.000	0.000	0.000	0.00
			CO#001 - Eliminate Pav Mark Shield						
1390	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	2,923.710	1.000	0.000	0.000	0.00
1395	06806004	006	REMOVING TRAFFIC SIGNALS	EA	239.560	1.000	0.000	0.000	0.00
1400	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	239.560	53.000	0.000	0.000	0.00
1405	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	239.560	46.000	0.000	0.000	0.00
1410	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	239.560	75.000	0.000	0.000	0.00
1415	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	239.560	47.000	0.000	0.000	0.00
1420	06826005	000	VEH SIG SEC (12")LED(RED)	EA	239.560	64.000	0.000	0.000	0.00
1425	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	239.560	23.000	0.000	0.000	0.00
1430	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	619.330	42.000	0.000	0.000	0.00
1435	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	189.350	23.000	0.000	0.000	0.00
1440	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	228.180	12.000	0.000	0.000	0.00
1445	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	164.920	52.000	0.000	0.000	0.00
1450	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	2.900	33,685.000	0.000	0.000	0.00
1455	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	1.390	20,185.000	0.000	0.000	0.00
1460	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	10,899.000	1.000	0.000	0.000	0.00
1465	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	12,355.140	6.000	0.000	0.000	0.00
1470	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	12,669.030	6.000	0.000	0.000	0.00
1475	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	17,020.130	4.000	0.000	0.000	0.00
1480	06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	39,155.210	4.000	0.000	0.000	0.00
1485	06876001	000	PED POLE ASSEMBLY	EA	3,398.610	33.000	0.000	0.000	0.00
1490	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	708.490	53.000	0.000	0.000	0.00

1495	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,347.770	4.000	0.000	0.000	0.00
1500	06906001	000	REMOVAL OF CONDUIT	LF	17.330	600.000	0.000	0.000	0.00
1505	06906009	000	REMOVAL OF CABLES	LF	0.580	54,210.000	0.000	0.000	0.00
1510	06906011	000	INSTALL OF CABLES	LF	2.760	64,705.000	0.000	0.000	0.00
1515	06906019	000	REPLACE OF ELECTRICAL SERVICE	EA	4,870.050	4.000	0.000	0.000	0.00
1520	06906024	000	REMOVAL OF SIGNAL HEAD ASSM	EA	117.610	62.000	0.000	0.000	0.00
1525	06906026	000	INSTALL OF SIGNAL HEAD ASSM	EA	726.020	71.000	0.000	0.000	0.00
1530	06906027	000	REMOVAL OF SIGNAL RELATED SIGNS	EA	58.800	31.000	0.000	0.000	0.00
1535	06906029	000	INSTALL OF SIGNAL RELATED SIGNS	EA	468.140	42.000	0.000	0.000	0.00
1540	06906030	000	REMOVAL OF PEDESTRIAN PUSH BUTTONS	EA	58.800	41.000	0.000	0.000	0.00
1545	06906033	000	REMOVAL OF TRAFFIC SIGNAL POLE FND	LF	50.000	25.000	0.000	0.000	0.00
1550	06906039	000	REPLACE OF CONTROL CABINET(GRND MNT)	EA	24,831.210	2.000	0.000	0.000	0.00
1555	06906051	000	REMOVAL OF SIGNAL POLE ASSM	EA	705.640	17.000	0.000	0.000	0.00
1560	06906089	000	REMOVE PED POLE ASSM	EA	703.840	9.000	0.000	0.000	0.00
1565	06906094	000	REMOV PED SIG LED TRAF SIG LAMP UNIT	EA	117.610	30.000	0.000	0.000	0.00
1580	30766001	000	D-GR HMA TY-B PG64-22	TON	75.740	60,292.000	0.000	0.000	0.00
1581	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22-BONUS						
1582	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22-PENALTY						
1583	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22-BONUS						
1584	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22-PENALTY						
1585	30766023	000	D-GR HMA TY-C PG70-22	TON	84.690	16,380.000	0.000	0.000	0.00
1586	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C PG70-22-BONUS						
1587	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C PG70-22-PENALTY						
1588	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C PG70-22-BONUS						
1589	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C PG70-22-PENALTY						
1590	30776023	000	SP MIXES SP-C SAC-B PG70-22	TON	86.230	43,299.000	0.000	0.000	0.00
1591	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-BONUS						
1592	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-PENALTY						
1593	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-BONUS						
1594	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-B PG70-22-PENALTY						
1595	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	92.450	51,491.000	0.000	0.000	0.00
1596	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22-BONUS						
1597	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22-PENALTY						
1598	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22-BONUS						
1599	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			SP MIXES SP-C SAC-A PG76-22-PENALTY						
1600	30776075	000	TACK COAT	GAL	5.800	37,723.000	0.000	0.000	0.00

1605	30856001	000	UNDERSEAL COURSE	GAL	5.140	158,474.000	0.000	0.000	0.00
1610	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.740	7,106.000	0.000	0.000	0.00
1620	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	1.940	8,340.000	0.000	0.000	0.00
1625	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.710	42,760.000	0.000	0.000	0.00
1630	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	437.510	13.000	0.000	0.000	0.00
1635	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	834.450	1.000	0.000	0.000	0.00
1640	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	803.970	10.000	0.000	0.000	0.00
1645	60076094	000	FIBER OPTIC FUSION SPLICE	EA	39.320	164.000	0.000	0.000	0.00
1650	60086024	000	ITS GND MNT CAB(TY 4)(CONF 1)(INS ONLY)	EA	1,055.770	1.000	0.000	0.000	0.00
1655	60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	7,101.460	1.000	0.000	0.000	0.00
1660	60086048	000	COMMUNICATION CABINET FOUNDATION	EA	1,368.970	1.000	0.000	0.000	0.00
1665	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	6,833.680	5.000	0.000	0.000	0.00
1670	60106004	000	CCTV MOUNT (POLE)	EA	527.800	5.000	0.000	0.000	0.00
1675	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	470.420	1.000	0.000	0.000	0.00
1680	60276003	000	CONDUIT (PREPARE)	LF	8.010	4,690.000	0.000	0.000	0.00
1685	60276007	000	MANHOLE (PREPARE)	EA	266.730	2.000	0.000	0.000	0.00
1690	60276008	000	GROUND BOX (PREPARE)	EA	200.050	15.000	0.000	0.000	0.00
1695	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	8,575.210	3.000	0.000	0.000	0.00
1700	60396001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	9,797.250	1.000	0.000	0.000	0.00
1705	60646055	001	ITS POLE (60 FT)(90 MPH)	EA	21,700.580	4.000	0.000	0.000	0.00
1710	60646068	001	ITS POLE (8 FT)(COSS/OSB)	EA	5,808.550	1.000	0.000	0.000	0.00
1715	60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	4,441.180	5.000	0.000	0.000	0.00
1720	60646096	001	ITS POLE (70 FT)(90 MPH)(W/STIFF)	EA	28,914.720	1.000	0.000	0.000	0.00
1725	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	339.770	8.000	0.000	0.000	0.00
1730	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	242.380	5.000	0.000	0.000	0.00
1735	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	66.710	5.000	0.000	0.000	0.00
1740	61436002	000	REMOVE RVSD POLE STRUCTURE	EA	470.420	1.000	0.000	0.000	0.00
1745	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	330.000	4.000	0.000	0.000	0.00
1785	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	4,210.810	9.000	0.000	0.000	0.00
1790	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	17,850.250	6.000	0.000	0.000	0.00
1795	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	17,829.900	10.000	0.000	0.000	0.00
1800	62926007	000	RELOCATE RVDS	EA	774.220	33.000	0.000	0.000	0.00
1805	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	9,668.270	4.000	0.000	0.000	0.00
1810	63046005	000	ITS RVSD (DC ONLY) (RELOCATE)	EA	1,185.740	2.000	0.000	0.000	0.00
1815	64146001	001	WIRELESS WWD SYSTEM	EA	62,210.010	10.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION LP 1604 OVERPASS AT FM 471

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1870	04006005	000	CEM STABIL BKFL	CY	125.160	107.000	0.000	0.000	0.00
1875	04036001	000	TEMPORARY SPL SHORING	SF	4.610	216.000	0.000	0.000	0.00
1880	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	25,000.000	1.000	0.000	0.000	0.00
1886	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
1887	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
1891	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
1892	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	637.760	1.000	0.000	0.000	0.00

			48 IN DRILL SHAFT							
1905	04206029	001	CL C CONC (CAP)	CY	1,784.170	95.200	0.000	0.000	0.00	
1910	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	194.400	0.000	0.000	0.00	
1915	04226001	000	REINF CONC SLAB	SF	26.300	24,314.000	0.000	0.000	0.00	
1920	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	3,516.800	0.000	0.000	0.00	
1925	04506023	001	RAIL (TY SSTR)	LF	75.570	857.200	0.000	0.000	0.00	
1930	04506063	001	RAIL (TY SSTR)(MOD)(ILLUM)	LF	326.590	50.000	0.000	0.000	0.00	
1935	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	96.000	0.000	0.000	0.00	
1945	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00	

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION SH 151 UNDERPASS AT WESTOVER HILLS BLD (MAIN)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1995	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	254.280	62.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION SH 151 OP WIDENINGS AT HUNT LN (WESTBOUND MAIN LAI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
2045	04006005	000	CEM STABIL BKFL	CY	125.160	96.000	0.000	0.000	0.00	
2050	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	254.000	0.000	0.000	0.00	
2051	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	232.460	1.000	0.000	0.000	0.00	
			18 IN DRILL SHAFT							
2052	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	252.680	1.000	0.000	0.000	0.00	
			18 IN DRILL SHAFT							
2055	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	254.000	0.000	0.000	0.00	
2056	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	349.750	1.000	0.000	0.000	0.00	
			36 IN DRILL SHAFT							
2057	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	380.160	1.000	0.000	0.000	0.00	
			36IN DRILL SHAFT							
2060	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	236.000	0.000	0.000	0.00	
2061	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	586.740	1.000	0.000	0.000	0.00	
			48 IN DRILL SHAFT							
2062	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	637.760	1.000	0.000	0.000	0.00	
			48IN DRILL SHAFT							
2063	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	1.000	0.000	0.000	0.00	
			Item 416.5.2							
2065	04206013	001	CL C CONC (ABUT)	CY	1,155.440	32.250	0.000	0.000	0.00	
2070	04206029	001	CL C CONC (CAP)	CY	1,784.170	43.900	0.000	0.000	0.00	
2075	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	28.800	0.000	0.000	0.00	
2080	04226001	000	REINF CONC SLAB	SF	26.300	5,127.000	0.000	0.000	0.00	
2085	04226015	000	APPROACH SLAB	CY	755.990	32.100	0.000	0.000	0.00	
2090	04256039	001	PRESTR CONC GIRDER (TX54)	LF	199.670	721.410	0.000	0.000	0.00	
2095	04506023	001	RAIL (TY SSTR)	LF	75.570	248.000	0.000	0.000	0.00	
2100	04546003	000	ARMOR JOINT	LF	141.190	44.000	0.000	0.000	0.00	
2105	04546008	000	HEADER TYPE EXPANSION JOINT	CF	643.000	7.300	0.000	0.000	0.00	
2110	04546009	000	JOINT SEALANT	LF	39.000	44.000	0.000	0.000	0.00	
2115	04546021	000	TYPE A JOINT	LF	47.330	61.000	0.000	0.000	0.00	

2120	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 005 DESCRIPTION SH 151 OP WIDENINGS AT HUNT LN EASTBOUND MAIN LAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2170	04006005	000	CEM STABIL BKFL	CY	125.160	96.000	0.000	0.000	0.00
2175	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	254.000	0.000	0.000	0.00
2176	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2177	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00
2180	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	254.000	0.000	0.000	0.00
2181	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2182	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2185	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	236.000	0.000	0.000	0.00
2186	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2187	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2188	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2190	04206013	001	CL C CONC (ABUT)	CY	1,155.440	32.250	0.000	0.000	0.00
2195	04206029	001	CL C CONC (CAP)	CY	1,784.170	43.800	0.000	0.000	0.00
2200	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	28.800	0.000	0.000	0.00
2205	04226001	000	REINF CONC SLAB	SF	26.300	5,295.000	0.000	0.000	0.00
2210	04226015	000	APPROACH SLAB	CY	755.990	32.100	0.000	0.000	0.00
2215	04256039	001	PRESTR CONC GIRDER (TX54)	LF	199.670	721.410	0.000	0.000	0.00
2220	04506023	001	RAIL (TY SSTR)	LF	75.570	248.000	0.000	0.000	0.00
2225	04546003	000	ARMOR JOINT	LF	141.190	44.000	0.000	0.000	0.00
2230	04546008	000	HEADER TYPE EXPANSION JOINT	CF	643.000	7.300	0.000	0.000	0.00
2235	04546009	000	JOINT SEALANT	LF	39.000	44.000	0.000	0.000	0.00
2240	04546021	000	TYPE A JOINT	LF	47.330	61.000	0.000	0.000	0.00
2245	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 006 DESCRIPTION SH 151 UP AT MILITARY DR W (WB TO EB TURNAROUND)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2295	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2300	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	31.000	0.000	0.000	0.00
2301	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2302	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00
2305	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	168.000	0.000	0.000	0.00
2306	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	349.750	1.000	0.000	0.000	0.00

2307	96026602		36 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	380.160	1.000	0.000	0.000	0.00
2310	04166006	000	36 IN DRILL SHAFT DRILL SHAFT (48 IN)	LF	510.210	90.000	0.000	0.000	0.00
2311	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	586.740	1.000	0.000	0.000	0.00
2312	96026602		48 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	637.760	1.000	0.000	0.000	0.00
2313	96026603		48 IN DRILL SHAFT DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	1.000	0.000	0.000	0.00
2315	04206013	001	Item 416.5.2 CL C CONC (ABUT)	CY	1,155.440	46.900	0.000	0.000	0.00
2320	04206029	001	CL C CONC (CAP)	CY	1,784.170	19.200	0.000	0.000	0.00
2325	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	26.100	0.000	0.000	0.00
2330	04226001	000	REINF CONC SLAB	SF	26.300	6,725.000	0.000	0.000	0.00
2335	04226015	000	APPROACH SLAB	CY	755.990	53.700	0.000	0.000	0.00
2340	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	836.320	0.000	0.000	0.00
2345	04506023	001	RAIL (TY SSTR)	LF	75.570	467.200	0.000	0.000	0.00
2350	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	64.000	0.000	0.000	0.00
2355	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

CATEGORY 007 DESCRIPTION SH 151 UP AT MILITARY DR W (EB TO WB TURNAROUND)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2405	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2410	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	29.000	0.000	0.000	0.00
2411	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	232.460	1.000	0.000	0.000	0.00
2412	96026602		18 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	252.680	1.000	0.000	0.000	0.00
2415	04166004	000	18 IN DRILL SHAFT DRILL SHAFT (36 IN)	LF	304.130	188.000	0.000	0.000	0.00
2416	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	349.750	1.000	0.000	0.000	0.00
2417	96026602		36 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	380.160	1.000	0.000	0.000	0.00
2420	04166006	000	36 IN DRILL SHAFT DRILL SHAFT (48 IN)	LF	510.210	48.000	0.000	0.000	0.00
2421	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	586.740	1.000	0.000	0.000	0.00
2422	96026602		48 IN DRILL SHAFT EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	637.760	1.000	0.000	0.000	0.00
2423	96026603		48 IN DRILL SHAFT DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	1.000	0.000	0.000	0.00
2425	04206013	001	Item 416.5.2 CL C CONC (ABUT)	CY	1,155.440	52.900	0.000	0.000	0.00
2430	04206029	001	CL C CONC (CAP)	CY	1,784.170	19.200	0.000	0.000	0.00
2435	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	25.100	0.000	0.000	0.00
2440	04226001	000	REINF CONC SLAB	SF	26.300	6,743.000	0.000	0.000	0.00
2445	04226015	000	APPROACH SLAB	CY	755.990	56.000	0.000	0.000	0.00
2450	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	836.380	0.000	0.000	0.00
2455	04506023	001	RAIL (TY SSTR)	LF	75.570	467.200	0.000	0.000	0.00
2460	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	67.000	0.000	0.000	0.00

2465 41716001 000 INSTALL BRIDGE IDENTIFICATION NUMBERS EA 250.000 2.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION SH 151 UP WESTOVER HILLS BLVD (WB TO EB TURNAROUN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2515	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2520	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	196.000	0.000	0.000	0.00
2521	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2522	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2525	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	75.000	0.000	0.000	0.00
2526	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2527	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2528	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2530	04206013	001	CL C CONC (ABUT)	CY	1,155.440	53.000	0.000	0.000	0.00
2535	04206029	001	CL C CONC (CAP)	CY	1,784.170	19.200	0.000	0.000	0.00
2540	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	21.300	0.000	0.000	0.00
2545	04226001	000	REINF CONC SLAB	SF	26.300	6,775.000	0.000	0.000	0.00
2550	04226015	000	APPROACH SLAB	CY	755.990	57.000	0.000	0.000	0.00
2555	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	836.090	0.000	0.000	0.00
2560	04506023	001	RAIL (TY SSTR)	LF	75.570	465.500	0.000	0.000	0.00
2565	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	69.000	0.000	0.000	0.00
2570	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION SH 151 UP WESTOVER HILLS BLVD (EB TO WB TURNAROUN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2620	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2625	04166001	000	DRILL SHAFT (18 IN)	LF	202.140	25.000	0.000	0.000	0.00
2626	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2627	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00
2630	04166004	000	DRILL SHAFT (36 IN)	LF	304.130	164.000	0.000	0.000	0.00
2631	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2632	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2635	04166006	000	DRILL SHAFT (48 IN)	LF	510.210	39.000	0.000	0.000	0.00
2636	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2637	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00

2638	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2640	04206013	001	CL C CONC (ABUT)	CY	1,155.440	47.300	0.000	0.000	0.00
2645	04206029	001	CL C CONC (CAP)	CY	1,784.170	19.200	0.000	0.000	0.00
2650	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	21.300	0.000	0.000	0.00
2655	04226001	000	REINF CONC SLAB	SF	26.300	6,732.000	0.000	0.000	0.00
2660	04226015	000	APPROACH SLAB	CY	755.990	54.400	0.000	0.000	0.00
2665	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	836.040	0.000	0.000	0.00
2670	04506023	001	RAIL (TY SSTR)	LF	75.570	467.300	0.000	0.000	0.00
2675	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	65.000	0.000	0.000	0.00
2680	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION SH 151 UP AT WISEMAN BLVD (WB TO EB TURNAROUND)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2730	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2736	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2737	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00
2741	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2742	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2746	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2747	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2748	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2755	04206029	001	CL C CONC (CAP)	CY	1,784.170	14.500	0.000	0.000	0.00
2760	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	26.100	0.000	0.000	0.00
2765	04226001	000	REINF CONC SLAB	SF	26.300	7,207.000	0.000	0.000	0.00
2770	04226015	000	APPROACH SLAB	CY	755.990	64.100	0.000	0.000	0.00
2775	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	1,015.630	0.000	0.000	0.00
2780	04506023	001	RAIL (TY SSTR)	LF	75.570	497.600	0.000	0.000	0.00
2785	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	69.000	0.000	0.000	0.00
2790	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION SH 151 UP AT WISEMAN BLVD (EB TO WB TURNAROUND)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2840	04006005	000	CEM STABIL BKFL	CY	125.160	112.000	0.000	0.000	0.00
2846	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18 IN DRILL SHAFT	DOL	232.460	1.000	0.000	0.000	0.00
2847	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18 IN DRILL SHAFT	DOL	252.680	1.000	0.000	0.000	0.00

2851	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2852	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2856	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT	DOL	586.740	1.000	0.000	0.000	0.00
2857	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT	DOL	637.760	1.000	0.000	0.000	0.00
2858	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	0.000	0.00
2865	04206029	001	CL C CONC (CAP)	CY	1,784.170	24.000	0.000	0.000	0.00
2875	04226001	000	REINF CONC SLAB	SF	26.300	7,237.000	0.000	0.000	0.00
2880	04226015	000	APPROACH SLAB	CY	755.990	48.100	0.000	0.000	0.00
2885	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	1,015.500	0.000	0.000	0.00
2890	04506023	001	RAIL (TY SSTR)	LF	75.570	497.600	0.000	0.000	0.00
2895	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	66.000	0.000	0.000	0.00
2900	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 **DESCRIPTION** SH 151 DIRECT CONNECTOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2950	04006005	000	CEM STABIL BKFL	CY	125.160	123.500	0.000	0.000	0.00
2955	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	25,000.000	2.000	0.000	0.000	0.00
2961	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT	DOL	349.750	1.000	0.000	0.000	0.00
2962	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT	DOL	380.160	1.000	0.000	0.000	0.00
2966	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 66 IN DRILL SHAFT	DOL	845.410	1.000	0.000	0.000	0.00
2967	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 66 IN DRILL SHAFT	DOL	918.930	1.000	0.000	0.000	0.00
2971	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 72 IN DRILL SHAFT	DOL	1,571.120	1.000	0.000	0.000	0.00
2972	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 72 IN DRILL SHAFT	DOL	1,707.740	1.000	0.000	0.000	0.00
2980	04206013	001	CL C CONC (ABUT)	CY	1,155.440	45.300	0.000	0.000	0.00
2985	04206031	001	CL C CONC (CAP)(MASS)	CY	1,579.180	382.000	0.000	0.000	0.00
2990	04206037	001	CL C CONC (COLUMN)	CY	1,953.380	36.800	0.000	0.000	0.00
2995	04206039	001	CL C CONC (COLUMN)(MASS)	CY	2,419.490	140.800	0.000	0.000	0.00
3000	04226001	000	REINF CONC SLAB	SF	26.300	35,306.000	0.000	0.000	0.00
3005	04226015	000	APPROACH SLAB	CY	755.990	68.900	0.000	0.000	0.00
3010	04256038	001	PRESTR CONC GIRDER (TX46)	LF	180.770	4,000.290	0.000	0.000	0.00
3015	04256039	001	PRESTR CONC GIRDER (TX54)	LF	199.670	1,522.380	0.000	0.000	0.00
3020	04506023	001	RAIL (TY SSTR)	LF	75.570	1,882.200	0.000	0.000	0.00
3025	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	219.170	152.000	0.000	0.000	0.00
3030	04716003	000	GRATE & FRAME	EA	3,600.150	6.000	0.000	0.000	0.00
3035	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	45.930	306.000	0.000	0.000	0.00
3045	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	250.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION WATER & SEWER: U00009833 [SAWS-WATER & SANITARY S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3325	04966007	000	REMOV STR (PIPE)	LF	24.840	50.000	0.000	0.000	0.00
3330	05006001	000	MOBILIZATION	LS	9,555,344.950	0.005	0.000	0.000	0.00
3345	71946018	001	EXISTING MANHOLE ADJUSTMENTS	EA	4,435.000	4.000	0.000	0.000	0.00
3365	71966003	003	HYDROSTATIC PRESSURE TEST	EA	5,075.000	1.000	0.000	0.000	0.00
3375	71966011	003	ADJUST VALVE BOX	EA	1,200.000	25.000	0.000	0.000	0.00
3380	71966042	003	RELOCATE FIRE HYDRANT	EA	6,290.000	4.000	0.000	0.000	0.00
3395	71966085	003	SPLIT STEEL CASING (24") (OPEN CUT)	LF	842.000	24.000	0.000	0.000	0.00
3400	71966106	003	TIE-IN (COMPLETE) (36")	EA	47,400.000	2.000	0.000	0.000	0.00
3410	71966117	003	WATER MAIN REMOVAL (36")	LF	81.000	27.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION WATER: U00009834 [SAWS-WATER & SANITARY SEWER]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3470	05006001	000	MOBILIZATION	LS	9,555,344.950	0.006	0.000	0.000	0.00
3485	71966149	003	ADJUST VALVE BOX (RCY WTR)	EA	1,200.000	8.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$28,252,058.96**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	19,394.650	453.85	453.850	8,802,261.90
01046009	000	REMOVING CONC (RIPRAP)	SY	4.760	25,755.00	7,744.470	36,863.68
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	32.780	1,626.00	36.110	1,183.69
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	1.790	32,651.00	1,778.000	3,182.62
01106001	000	EXCAVATION (ROADWAY)	CY	17.550	72,533.00	6,077.640	106,662.58
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	35.190	143,667.00	9,812.540	345,303.28
04016001	000	FLOWABLE BACKFILL	CY	128.960	840.00	105.000	13,540.80
04036001	000	TEMPORARY SPL SHORING	SF	4.610	43,595.00	6,187.000	28,522.07
04106001	000	SOIL NAIL ANCHORS	LF	21.810	14,440.00	12,095.000	263,791.95
04166001	000	DRILL SHAFT (18 IN)	LF	202.140	51.00	37.000	7,479.18
04166004	000	DRILL SHAFT (36 IN)	LF	304.130	816.00	820.800	249,629.91
04166006	000	DRILL SHAFT (48 IN)	LF	510.210	665.00	620.600	316,636.33
04166009	000	DRILL SHAFT (66 IN)	LF	735.140	70.00	70.600	51,900.88
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	533.760	88.00	46.000	24,552.96
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	746.220	1,265.00	1,231.000	918,596.82
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	354.230	200.00	80.000	28,338.40
04166047	000	DRILL SHAFT (96 IN)	LF	1,366.190	210.00	210.000	286,899.90
04166087	000	CORE HOLE	EA	125.000	17.00	16.000	2,000.00
04206013	001	CL C CONC (ABUT)	CY	1,155.440	138.20	127.930	147,815.44
04206037	001	CL C CONC (COLUMN)	CY	1,953.380	25.10	25.100	49,029.84
04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	87.820	4,340.00	18.520	1,626.43
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.360	719.00	151.250	58,285.70
05006001	000	MOBILIZATION	LS	9,555,344.950	0.99	0.900	8,599,810.46
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	79,014.450	43.00	6.000	474,086.70
05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	20.000	905.00	117.000	2,340.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.000	1,222.00	480.000	9,120.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.050	11,817.00	11,287.000	23,138.35
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.650	11,817.00	227.000	147.55
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.000	2,915.00	900.000	2,700.00
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	3.350	41,985.00	26,970.000	90,349.50
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	3.540	19,748.00	8,880.000	31,435.20
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	3.540	700.00	340.000	1,203.60
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	12.000	35,140.00	600.000	7,200.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.500	32,651.00	3,232.000	4,848.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	175.000	17.00	3.000	525.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	175.000	59.00	8.000	1,400.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	150.000	38.00	5.000	750.00
05436021	000	REMOVE CABLE BARRIER	LF	5.000	20,397.00	700.000	3,500.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	175.000	76.00	7.000	1,225.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,585.000	10.00	10.000	85,850.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	961.570	206.00	4.000	3,846.28
06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	56,865.950	35.00	13.000	739,257.35
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	14.360	25,995.00	15,015.000	215,615.40

06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	20.180	53,300.00	28,695.000	579,065.10
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	23.490	13,700.00	2,120.000	49,798.80
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	33.390	15,955.00	940.000	31,386.60
06186064	000	CONDT (RM) (1")	LF	18.340	1,650.00	150.000	2,751.00
06206007	000	ELEC CONDNR (NO.8) BARE	LF	1.030	25,645.00	435.000	448.05
06206008	000	ELEC CONDNR (NO.8) INSULATED	LF	1.160	43,820.00	780.000	904.80
06206009	000	ELEC CONDNR (NO.6) BARE	LF	1.270	11,455.00	20.000	25.40
06206010	000	ELEC CONDNR (NO.6) INSULATED	LF	1.600	27,735.00	40.000	64.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	924.290	42.00	7.000	6,470.03
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,003.380	113.00	13.000	13,043.94
06286078	000	ELC SRV TY A 240/480 100(NS)SS(E)TP(O)	EA	4,940.650	7.00	6.000	29,643.90
06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	2,687.250	4.00	1.000	2,687.25
06286229	000	ELC SRV TY D 120/240 100(NS)GS(N)TP(O)	EA	2,760.530	4.00	4.000	11,042.12
06506204	000	REMOVE OVERHD SIGN SUP	EA	70,914.880	10.00	1.000	70,914.88
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.250	72,715.00	8,220.000	10,275.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.750	213,862.00	22,328.000	16,746.00
06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	2.000	10,110.00	907.000	1,814.00
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.750	96,104.00	10,219.000	17,883.25
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.750	230,263.00	30,421.000	22,815.75
06666225	007	PAVEMENT SEALER 6"	LF	0.250	176,695.00	9,610.000	2,402.50
06666226	007	PAVEMENT SEALER 8"	LF	0.350	34,178.00	986.000	345.10
06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	150.000	24.00	1.000	150.00
06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	150.000	25.00	2.000	300.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	173,711.00	56,299.000	19,704.65
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.650	40,437.00	7,820.000	5,083.00
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	300.00	2,166.000	3,249.00
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	120.00	55.000	165.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	53.00	14.000	700.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	49.00	5.000	250.00
06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	75.000	12.00	4.000	300.00
07306107	000	FULL - WIDTH MOWING	CYC	3,000.000	16.00	1.000	3,000.00
07346002	000	LITTER REMOVAL	CYC	1,608.800	43.00	2.000	3,217.60
40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,500.000	13.00	13.000	32,500.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	5.00	4.000	60,000.00
61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	11,704.510	1.00	1.000	11,704.51
61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	32,736.030	35.00	3.000	98,208.09
61566005	000	REPLC LED HI MST IL(6 FIXT)(SYM)(TY S)	EA	8,526.400	2.00	2.000	17,052.80
61566007	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY B)	EA	7,984.120	2.00	2.000	15,968.24
61856002	002	TMA (STATIONARY)	DAY	200.000	340.00	89.000	17,800.00
61856005	002	TMA (MOBILE OPERATION)	DAY	250.000	150.00	10.000	2,500.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,816.940	68.00	7.000	26,718.58
64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	6,298.330	2.00	2.000	12,596.66
71946001	001	SAN SWR TRENCH EXCAVATION PROTECTION	LF	75.000	26.00	26.000	1,950.00
71946008	001	SAN SWR FLOWABLE FILL	CY	253.000	60.00	70.000	17,710.00
71946061	001	SAN SWR SPLIT STEEL CASING (36")	LF	1,060.000	26.00	26.000	27,560.00
71966001	003	TRENCH EXCAVATION PROTECTION	LF	20.000	123.00	70.000	1,400.00
71966002	003	DUCTILE IRON FITTINGS	TON	146.000	4.30	0.570	83.22
71966005	003	FLOWABLE FILL BACKFILL	CY	302.000	260.00	247.000	74,594.00
71966055	003	SPLIT STEEL CASING (54")(OPEN CUT)	LF	1,420.000	37.00	20.000	28,400.00

71966066	003	TEMPORARY BLOW-OFF (COMPLETE)(4 IN)	EA	41,230.000	2.00	2.000	82,460.00
71966111	003	CARRIER PIPE (DI) (36")	LF	2,095.000	35.00	20.000	41,900.00
71966128	003	PIPE WATER MAIN (DI) (36")	LF	2,385.000	27.00	13.000	31,005.00
71966137	003	SPLIT STEEL CASING (60")(OPEN CUT)	LF	1,725.000	37.00	37.000	63,825.00
71966138	003	TRENCH EXCAVATION PROTECTION (RCY WTR)	LF	1.750	1,422.00	723.000	1,265.25
71966148	003	FLOWABLE FILL BACKFILL (RCY WTR)	CY	234.000	1,899.00	1,245.080	291,348.72
71966150	003	CONCRETE CAP (RCY WTR)	CY	328.000	400.00	430.340	141,151.52
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	4,028,917.370	4,028,917.37
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	74,833.650	74,833.65
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.00	99,506.880	99,506.88
		3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.					

TOTAL ITEM EARNINGS TO DATE

\$28,252,058.96