



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **351004019**
 PROJECT: **STP 2022(936)MM**
 CONTRACT: **01233001**
 AWARD AMOUNT: **\$90,916,059.57**
 PROJECTED AMOUNT: **\$91,826,567.57**
 ADJ. PROJECTED AMOUNT: **\$91,876,285.37**
 CONTRACTOR: **WEBBER, LLC**

HIGHWAY: **SH 99**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **FORT BEND**
 AREA ENGINEER: **Carlos M. Zepeda, Jr., P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0006**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **39.97**
 % TIME USED: **18.33**
 % RETAINAGE: **0.00**

LETTING DATE: **01/05/2023**
 AWARD DATE: **01/26/2023**
 NOTICE TO PROCEED DATE: **04/12/2023**
 WORK BEGIN DATE: **05/08/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$36,725,114.36	\$31,950,076.77	\$4,775,037.59
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$36,725,114.36	\$31,950,076.77	\$4,775,037.59
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$36,725,114.36	\$31,950,076.77	\$4,775,037.59

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/08/2023
TIME CHARGES BEGIN: 05/08/2023
BID DAYS: 780
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 780
DAYS CHARGED TO DATE: 143
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$4,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$4,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/26/2023	1	
09/27/2023	1	
09/28/2023	1	
09/29/2023	1	
09/30/2023	1	
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	26	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT STP 2022(936)MM CONTROL 351004019

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	01046001	000	REMOVING CONC (PAV)	SY	11.700	7,553.223	\$88,372.71	31,373.00	33,179.78
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	3.550	154.000	\$546.70	930.00	3,350.18
0110	01106001	000	EXCAVATION (ROADWAY)	CY	4.000	64,179.900	\$256,719.60	99,718.00	64,179.90
0115	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	3,005.750	\$15,028.75	38,706.00	3,005.75
0165	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	61,420.563	\$675,626.19	156,424.00	84,746.01
0170	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	106.000	3,842.440	\$407,298.64	7,889.00	3,842.44
0195	04006005	000	CEM STABIL BKFL	CY	50.000	2,643.492	\$132,174.60	36,678.00	11,471.71
0205	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.800	1,627.390	\$2,929.30	21,140.00	7,124.39
0215	04096001	000	PRESTR CONC PIL (16 IN SQ)	LF	120.000	160.000	\$19,200.00	640.00	160.00
0220	04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	170.000	758.000	\$128,860.00	3,460.00	1,130.00
0260	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	291.000	395.000	\$114,945.00	2,102.00	592.00
0280	04206019	001	CL C CONC (ABUT)(EXTEND)	CY	1,750.000	87.700	\$153,475.00	666.50	323.30
0290	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	33.800	\$50,700.00	206.40	206.30
0295	04206043	001	CL C CONC (FOOTING)	CY	1,500.000	73.800	\$110,700.00	118.20	192.00
0300	04206182	001	CL F CONC (CAP)(INVT)	CY	1,500.000	97.000	\$145,500.00	230.80	220.30
0400	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	620.000	1,789.800	\$1,109,676.00	1,950.00	1,789.80
0420	04626022	002	CONC BOX CULV (8 FT X 7 FT)	LF	884.300	876.790	\$775,345.40	1,107.00	1,083.04
0445	04646005	001	RC PIPE (CL III)(24 IN)	LF	108.000	152.000	\$16,416.00	3,321.00	2,642.50
0505	04656225	001	JCT BOX (COMPL)(SPL)	EA	35,000.000	2.010	\$70,350.00	36.00	10.66
0560	04766089	000	JACK BOR TUN BOX CULV (8 FT X 6 FT)	LF	2,440.000	27.760	\$67,734.40	49.00	27.76
0595	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	1.000	\$5,000.00	30.00	6.00
0625	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.500	694.000	\$2,429.00	6,527.00	3,088.00
0665	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.000	200.000	\$1,200.00	4,740.00	200.00
0670	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.000	20.000	\$120.00	120.00	20.00
1030	06506204	001	REMOVE OVERHD SIGN SUP	EA	1,670.000	5.000	\$8,350.00	29.00	15.00
1175	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	1,000.000	34.000	\$34,000.00	32.00	251.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4060	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	48,093.110	\$48,093.11	470,200.00	225,635.24
4115	96016001		MATERIAL ON HAND	DOL	1.000	108,222.200	\$108,222.20	1.00	2,534,762.29

PROJECT C 3510-4-54 CONTROL 351004054

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1500	01046001	000	REMOVING CONC (PAV)	SY	11.700	6.670	\$78.04	9,848.00	6.67
1585	02756001	000	CEMENT	TON	250.000	362.840	\$90,710.00	176.00	972.25
1590	02756002	000	CEMENT TREAT (EXIST MATL) (6")	SY	5.000	27,047.390	\$135,236.95	11,369.00	72,101.83

TOTAL ITEM EARNINGS THIS ESTIMATE

\$4,775,037.59

CONTRACT LINE ITEMS

PROJECT STP 2022(936)MM CONTROL 351004019
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	25,100.000	275.400	0.000	275.40	6,912,540.00
0065	01046001	000	REMOVING CONC (PAV)	SY	11.700	31,373.000	0.000	33,179.78	388,203.43
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	3.550	930.000	0.000	3,350.18	11,893.14
0085	01046034	000	REMOVING CONC (COPING)	LF	14.500	3,359.000	0.000	152.00	2,204.00
0090	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	5.600	281.000	0.000	42.00	235.20
0095	01046037	000	REMOVE CONC (RAIL)	LF	6.700	10,748.000	0.000	5,886.70	39,440.89
0100	01046064	000	REMOVING CONC (MISC)	CY	191.000	16.200	0.000	16.72	3,192.75
0110	01106001	000	EXCAVATION (ROADWAY)	CY	4.000	99,718.000	0.000	64,179.90	256,719.60
0115	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	38,706.000	0.000	3,005.75	15,028.75
0165	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	156,424.000	0.000	84,746.01	932,206.06
0170	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	106.000	7,889.000	0.000	3,842.44	407,298.64
0195	04006005	000	CEM STABIL BKFL	CY	50.000	36,678.000	0.000	11,471.71	573,585.45
0200	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	50.000	784.000	0.000	153.00	7,650.00
0205	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.800	21,140.000	0.000	7,124.39	12,823.90
0210	04036001	000	TEMPORARY SPL SHORING	SF	10.000	81,802.000	0.000	2,496.00	24,960.00
0215	04096001	000	PRESTR CONC PIL (16 IN SQ)	LF	120.000	640.000	0.000	160.00	19,200.00
0220	04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	170.000	3,460.000	0.000	1,130.00	192,100.00
0230	04166001	000	DRILL SHAFT (18 IN)	LF	80.000	320.000	0.000	320.00	25,600.00
0240	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	2,180.000	0.000	2,258.25	519,397.50
0245	04166005	000	DRILL SHAFT (42 IN)	LF	350.000	1,304.000	0.000	1,304.00	456,400.00
0250	04166007	000	DRILL SHAFT (54 IN)	LF	700.000	900.000	0.000	900.00	630,000.00
0255	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	275.000	714.000	0.000	230.00	63,250.00
0260	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	291.000	2,102.000	0.000	592.00	172,272.00
0280	04206019	001	CL C CONC (ABUT)(EXTEND)	CY	1,750.000	666.500	0.000	323.30	565,775.00
0285	04206029	001	CL C CONC (CAP)	CY	1,500.000	236.000	0.000	89.10	133,650.00
0290	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	206.400	0.000	206.30	309,450.00
0295	04206043	001	CL C CONC (FOOTING)	CY	1,500.000	118.200	0.000	192.00	288,000.00
0300	04206182	001	CL F CONC (CAP)(INVT)	CY	1,500.000	230.800	0.000	220.30	330,450.00
0400	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	620.000	1,950.000	0.000	1,789.80	1,109,676.00
0405	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	652.000	12,234.000	0.000	9,462.00	6,169,224.00
0420	04626022	002	CONC BOX CULV (8 FT X 7 FT)	LF	884.300	1,107.000	0.000	1,083.04	957,732.28
0445	04646005	001	RC PIPE (CL III)(24 IN)	LF	108.000	3,321.000	0.000	2,642.50	285,390.00
0475	04656170	001	INLET (COMPL)(TY AZ)	EA	10,130.000	4.000	0.000	1.00	10,130.00
0490	04656173	001	MANH (COMPL)(TY A)	EA	8,450.000	7.000	0.000	2.00	16,900.00
0500	04656177	001	INLET (COMPL)(TY AZ2G)	EA	6,760.000	11.000	0.000	10.00	67,600.00
0505	04656225	001	JCT BOX (COMPL)(SPL)	EA	35,000.000	36.000	0.000	10.66	373,100.00
0555	04766068	000	JACK BOR TUN BOX CULV (4 FT X 3 FT)	LF	1,680.000	57.000	0.000	40.00	67,200.00
0560	04766089	000	JACK BOR TUN BOX CULV (8 FT X 6 FT)	LF	2,440.000	49.000	0.000	27.76	67,734.40
0570	04966002	000	REMOV STR (INLET)	EA	1,500.000	15.000	0.000	7.00	10,500.00
0575	04966003	000	REMOV STR (MANHOLE)	EA	1,500.000	5.000	0.000	1.00	1,500.00
0580	04966007	000	REMOV STR (PIPE)	LF	25.000	558.000	0.000	422.00	10,550.00
0585	04966040	000	REMOV STR (RET WALL)	LF	200.000	154.000	0.000	154.00	30,800.00
0590	05006001	000	MOBILIZATION	LS	9,000,000.000	1.000	0.000	0.90	8,100,000.00
0595	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	30.000	0.000	6.00	30,000.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0610	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	2,886.000	0.000	1,828.89	64,011.12
0625	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.500	6,527.000	0.000	3,088.00	10,808.00
0635	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.250	2,574.000	0.000	528.00	2,772.00
0645	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	7.500	54,030.000	0.000	56,040.00	420,300.00
0650	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	7.500	6,420.000	0.000	7,260.00	54,450.00
0655	05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	7.500	120.000	0.000	180.00	1,350.00
0665	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.000	4,740.000	0.000	200.00	1,200.00
0670	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.000	120.000	0.000	20.00	120.00
0686	05126080		PORT CTB CONNECT HARDWARE	EA	106.920	0.000	465.000	363.00	38,811.96
0745	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	4,016.000	0.000	2,450.00	12,250.00
0750	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	450.000	26.000	0.000	11.00	4,950.00
0755	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	300.000	26.000	0.000	2.00	600.00
0780	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	24,900.000	5.000	0.000	30.00	747,000.00
0820	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.450	460.000	0.000	228.00	1,926.60
0830	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	18.100	770.000	0.000	694.00	12,561.40
0890	06246009	000	GROUND BOX TY D (162922)	EA	973.000	9.000	0.000	2.00	1,946.00
0980	06476003	000	REMOVE LRSA	EA	186.000	2.000	0.000	1.00	186.00
1030	06506204	001	REMOVE OVERHD SIGN SUP	EA	1,670.000	29.000	0.000	15.00	25,050.00
1050	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	36,359.000	0.000	13,200.00	13,200.00
1055	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.950	155,002.000	0.000	49,237.00	46,775.15
1060	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.000	384.000	0.000	10,425.00	20,850.00
1065	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	101,059.000	0.000	55,841.00	55,841.00
1090	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.250	290,372.000	0.000	8,224.00	2,056.00
1095	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	384.000	0.000	17,540.00	8,770.00
1135	06806011	006	INSTALL HWY TRF SIG (UPGRADE)	EA	12,100.000	5.000	0.000	0.90	10,890.00
1175	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	1,000.000	32.000	0.000	251.00	251,000.00

Category Subtotal \$32,411,238.22

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4060	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	470,200.000	0.000	225,635.24	225,635.24
4115	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	2,534,762.29	2,534,762.29
4120	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	100,000.000	0.000	7,693.90	7,693.90

Category Subtotal \$2,768,091.43

PROJECT C 3510-4-54 CONTROL 351004054

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1500	01046001	000	REMOVING CONC (PAV)	SY	11.700	9,848.000	0.000	6.67	78.04
1585	02756001	000	CEMENT	TON	250.000	176.000	0.000	972.25	243,062.50
1590	02756002	000	CEMENT TREAT (EXIST MATL) (6")	SY	5.000	11,369.000	0.000	72,101.83	360,509.17
1635	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	279.000	0.000	279.00	64,170.00
1640	04166096	000	DRILL SHAFT (90 IN)	LF	1,650.000	84.000	0.000	84.00	138,600.00
1645	04166097	000	DRILL SHAFT (102 IN)	LF	2,100.000	325.000	0.000	325.00	682,500.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1750	04646008	001	RC PIPE (CL III)(36 IN)	LF	165.000	5.000	0.000	21.00	3,465.00
1835	04966007	000	REMOV STR (PIPE)	LF	25.000	759.000	0.000	24.00	600.00
1910	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	300.000	3.000	0.000	16.00	4,800.00
1995	40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,000.000	8.000	0.000	8.00	48,000.00
Category Subtotal									\$1,545,784.71

PROJECT STP 2022(936)MM CONTROL 351004019

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	01046011	000	REMOVING CONC (MEDIANS)	SY	5.600	620.000	0.000	0.000	0.00
0080	01046021	000	REMOVING CONC (CURB)	LF	2.250	13,404.000	0.000	0.000	0.00
0105	01056161	000	REMOVING TREATED BASE (8")	SY	5.850	45,812.000	0.000	0.000	0.00
0120	01326036	002	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	50.000	2,366.000	0.000	0.000	0.00
0125	01626002	000	BLOCK SODDING	SY	4.250	167,730.000	0.000	0.000	0.00
0130	01626003	000	STRAW OR HAY MULCH	SY	0.200	159,344.000	0.000	0.000	0.00
0135	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.300	8,387.000	0.000	0.000	0.00
0140	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.300	159,344.000	0.000	0.000	0.00
0145	01666001	000	FERTILIZER	AC	750.000	48.850	0.000	0.000	0.00
0150	01686001	000	VEGETATIVE WATERING	MG	38.000	4,670.700	0.000	0.000	0.00
0155	02606006	000	LIME TRT (EXST MATL) (6")	SY	5.000	156,424.000	0.000	0.000	0.00
0160	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	275.000	2,111.490	0.000	0.000	0.00
0161	02756001		CEMENT	TON	250.000	0.000	0.000	0.000	0.00
0162	02756002		CEMENT TREAT (EXIST MATL) (6")	SY	5.000	0.000	0.000	0.000	0.00
0175	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	65.000	91,729.000	0.000	0.000	0.00
0180	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	75.000	51,711.000	0.000	0.000	0.00
0185	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	104.000	10,812.000	0.000	0.000	0.00
0190	04006001	000	STRUCT EXCAV	CY	15.000	2,678.000	0.000	0.000	0.00
0225	04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	200.000	1,440.000	0.000	0.000	0.00
0235	04166003	000	DRILL SHAFT (30 IN)	LF	180.000	3,325.000	0.000	0.000	0.00
0265	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	707.000	28.000	0.000	0.000	0.00
0270	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	260.000	297.000	0.000	0.000	0.00
0275	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	212.000	84.000	0.000	0.000	0.00
0305	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	22.000	105,938.040	0.000	0.000	0.00
0310	04226035	000	APPROACH SLAB (EXTEND)	CY	750.000	700.250	0.000	0.000	0.00
0315	04236014	004	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	55.000	33,072.000	0.000	0.000	0.00
0320	04256028	001	PRESTR CONC U - BEAM (U54)	LF	390.000	2,140.550	0.000	0.000	0.00
0325	04256037	001	PRESTR CONC GIRDER (TX40)	LF	180.000	1,842.260	0.000	0.000	0.00
0330	04256039	001	PRESTR CONC GIRDER (TX54)	LF	185.000	9,279.250	0.000	0.000	0.00
0335	04276002	003	CONCRETE PAINT FINISH	SF	0.350	60,546.610	0.000	0.000	0.00
0340	04326001	000	RIPRAP (CONC)(4 IN)	CY	430.000	505.300	0.000	0.000	0.00
0345	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	483.000	148.100	0.000	0.000	0.00
0350	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	422.000	129.140	0.000	0.000	0.00
0355	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	439.000	1,551.380	0.000	0.000	0.00
0360	04506023	001	RAIL (TY SSTR)	LF	55.000	12,767.940	0.000	0.000	0.00

CONTRACT ID	351004019	ESTIMATE	0006	CONTRACTOR'S ESTIMATE PACKAGE				Page 8 of 16	
0365	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	55.000	944.000	0.000	0.000	0.00
0370	04506063	001	RAIL (TY SSTR)(MOD)(ILLUM)	LF	250.000	20.000	0.000	0.000	0.00
0375	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	210.000	845.400	0.000	0.000	0.00
0380	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	250.000	448.000	0.000	0.000	0.00
0385	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	250.000	1,872.000	0.000	0.000	0.00
0390	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	260.000	40.000	0.000	0.000	0.00
0395	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	560.000	537.000	0.000	0.000	0.00
0410	04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	750.000	261.000	0.000	0.000	0.00
0415	04626021	002	CONC BOX CULV (8 FT X 6 FT)	LF	750.000	29.000	0.000	0.000	0.00
0425	04626096	002	CONC BOX CULV (8 FT X 3 FT)	LF	740.000	9.000	0.000	0.000	0.00
0430	04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	500.000	6.000	0.000	0.000	0.00
0435	04626101	002	CONC BOX CULV (10 FT X 4 FT)	LF	1,000.000	752.000	0.000	0.000	0.00
0440	04646003	001	RC PIPE (CL III)(18 IN)	LF	88.000	66.000	0.000	0.000	0.00
0450	04646018	001	RC PIPE (CL IV)(24 IN)	LF	140.000	250.000	0.000	0.000	0.00
0455	04646019	001	RC PIPE (CL IV)(30 IN)	LF	1,000.000	6.000	0.000	0.000	0.00
0460	04646051	001	RC PIPE (CL IV) (54 IN)	LF	1,000.000	5.000	0.000	0.000	0.00
0465	04656166	001	INLET (COMPL)(TY AAD)	EA	7,470.000	5.000	0.000	0.000	0.00
0470	04656167	001	INLET (COMPL)(TY AD)	EA	6,780.000	4.000	0.000	0.000	0.00
0480	04656171	001	INLET (COMPL)(TY AZR)	EA	8,820.000	2.000	0.000	0.000	0.00
0485	04656172	001	INLET (COMPL)(TY AZR2G)	EA	10,120.000	3.000	0.000	0.000	0.00
0495	04656175	001	INLET (COMPL)(CURB)(TY C)	EA	5,990.000	1.000	0.000	0.000	0.00
0510	04656279	001	INLET (COMPL)(TY C)(MOD)	EA	4,730.000	1.000	0.000	0.000	0.00
0515	04656316	001	INLET (COMPL)(TRENCH DRAIN)(40')	EA	23,300.000	1.000	0.000	0.000	0.00
0520	04656514	001	JUNCT BOX (COMPL)(JB)(4FT X 4FT)(FTW)	EA	8,000.000	3.000	0.000	0.000	0.00
0525	04656517	001	JUNCT BOX (COMPL)(JB)(5FT X 5FT)(FTW)	EA	7,700.000	1.000	0.000	0.000	0.00
0530	04656521	001	JUNCT BOX (COMPL)(JB)(6FT X 6FT)(FTW)	EA	10,000.000	2.000	0.000	0.000	0.00
0535	04656532	001	JUNCT BOX (COMPL)(JB)(8FT X 8FT)(FTW)	EA	23,670.000	3.000	0.000	0.000	0.00
0540	04656544	001	INLET (STG II)(TY AAD)	EA	4,480.000	3.000	0.000	0.000	0.00
0545	04656545	001	INLET (STG II)(TY AD)	EA	2,740.000	12.000	0.000	0.000	0.00
0550	04766014	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL IV)	LF	920.000	455.000	0.000	0.000	0.00
0565	04796003	000	ADJUSTING MANHOLES & INLETS	EA	5,000.000	10.000	0.000	0.000	0.00
0600	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	35.000	270.000	0.000	0.000	0.00
0605	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	15.000	270.000	0.000	0.000	0.00
0615	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	15.000	2,886.000	0.000	0.000	0.00
0620	05066035	005	SANDBAGS FOR EROSION CONTROL	EA	10.200	401.000	0.000	0.000	0.00
0630	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.250	6,527.000	0.000	0.000	0.00
0640	05086001	000	CONSTRUCTING DETOURS	SY	165.000	605.000	0.000	0.000	0.00
0660	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	6.000	22,290.000	0.000	0.000	0.00
0675	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	7.000	54,030.000	0.000	0.000	0.00
0680	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	7.000	6,420.000	0.000	0.000	0.00
0685	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	7.000	120.000	0.000	0.000	0.00
0690	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	75.000	5,550.000	0.000	0.000	0.00
0695	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	200.000	360.000	0.000	0.000	0.00
0700	05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	100.000	303.920	0.000	0.000	0.00
0705	05296005	000	CONC CURB (MONO) (TY II)	LF	17.400	2,576.000	0.000	0.000	0.00
0710	05296011	000	CONC CURB (DOWEL)	LF	23.400	9,659.000	0.000	0.000	0.00
0715	05316002	000	CONC SIDEWALKS (5")	SY	55.500	163.000	0.000	0.000	0.00
0720	05316004	000	CURB RAMPS (TY 1)	EA	1,880.000	3.000	0.000	0.000	0.00
0725	05316016	000	CURB RAMPS (TY 21)	EA	2,280.000	8.000	0.000	0.000	0.00
0730	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	27.500	2,688.000	0.000	0.000	0.00
0735	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,420.000	12.000	0.000	0.000	0.00
0740	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,540.000	13.000	0.000	0.000	0.00

CONTRACT ID	351004019	ESTIMATE	0006	CONTRACTOR'S ESTIMATE PACKAGE				Page 9 of 16	
0756	05426004		RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	293.600	0.000	0.000	0.000	0.00
0760	05436002	000	CABLE BARRIER SYSTEM (TL-4)	LF	24.200	18,063.000	0.000	0.000	0.00
0765	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,760.000	12.000	0.000	0.000	0.00
0770	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,900.000	20.000	0.000	0.000	0.00
0775	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,500.000	45.000	0.000	0.000	0.00
0785	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	32,750.000	45.000	0.000	0.000	0.00
0790	06106042	000	IN RD IL AM (TY SP) 38S-8 (250W) S	EA	4,580.000	3.000	0.000	0.000	0.00
0795	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	989.000	35.000	0.000	0.000	0.00
0800	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,060.000	40.000	0.000	0.000	0.00
0805	06106215	000	IN RD IL (TY SA) 40T-8-8 (250W EQ) LED	EA	5,510.000	4.000	0.000	0.000	0.00
0810	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.850	11,108.000	0.000	0.000	0.00
0815	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	12.700	4,025.000	0.000	0.000	0.00
0825	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	10.800	575.000	0.000	0.000	0.00
0835	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	20.500	4,495.000	0.000	0.000	0.00
0840	06186062	000	CONDT (RM) (3/4")	LF	17.600	2,716.000	0.000	0.000	0.00
0845	06186074	000	CONDT (RM) (3")	LF	51.000	1,578.000	0.000	0.000	0.00
0850	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.200	24,965.000	0.000	0.000	0.00
0855	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.650	14,534.000	0.000	0.000	0.00
0860	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.700	29,068.000	0.000	0.000	0.00
0865	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.850	4,960.000	0.000	0.000	0.00
0870	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	9,880.000	0.000	0.000	0.00
0875	06206011	000	ELEC CONDR (NO.4) BARE	LF	2.450	1,197.000	0.000	0.000	0.00
0880	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.550	2,394.000	0.000	0.000	0.00
0885	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	918.000	31.000	0.000	0.000	0.00
0895	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,140.000	9.000	0.000	0.000	0.00
0900	06286001	000	RELOCATE ELECTRICAL SERVICES	EA	1,520.000	1.000	0.000	0.000	0.00
0905	06286045	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(O)	EA	6,860.000	11.000	0.000	0.000	0.00
0910	06286157	000	ELC SRV TY D 120/240 060(SS)SS(E)SP(O)	EA	5,710.000	1.000	0.000	0.000	0.00
0915	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	5,090.000	13.000	0.000	0.000	0.00
0920	06366003	001	ALUMINUM SIGNS (TY O)	SF	25.900	7,039.000	0.000	0.000	0.00
0925	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	590.000	2.000	0.000	0.000	0.00
0930	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	690.000	11.000	0.000	0.000	0.00
0935	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	690.000	8.000	0.000	0.000	0.00
0940	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	800.000	12.000	0.000	0.000	0.00
0945	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	850.000	2.000	0.000	0.000	0.00
0950	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	1,100.000	2.000	0.000	0.000	0.00
0955	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	1,180.000	1.000	0.000	0.000	0.00
0960	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,700.000	1.000	0.000	0.000	0.00
0965	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	300.000	2.000	0.000	0.000	0.00
0970	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	63.000	0.000	0.000	0.00
0975	06476002	000	RELOCATE LRSA	EA	2,650.000	3.000	0.000	0.000	0.00
0985	06506021	001	INS OH SN SUP(25 FT BAL TEE)	EA	17,760.000	3.000	0.000	0.000	0.00
0990	06506028	001	INS OH SN SUP(30 FT BAL TEE)	EA	19,710.000	5.000	0.000	0.000	0.00
0995	06506032	001	INS OH SN SUP(30 FT CANT)	EA	19,360.000	1.000	0.000	0.000	0.00
1000	06506035	001	INS OH SN SUP(35 FT BAL TEE)	EA	44,220.000	1.000	0.000	0.000	0.00
1005	06506045	001	INS OH SN SUP(40 FT CANT)	EA	25,060.000	9.000	0.000	0.000	0.00
1010	06506089	000	INS OH SN SUP(80 FT BRDG)	EA	52,500.000	1.000	0.000	0.000	0.00
1015	06506099	001	INS OH SN SUP(90 FT BRDG)	EA	60,100.000	2.000	0.000	0.000	0.00
1020	06506109	001	INS OH SN SUP(100 FT BRDG)	EA	74,600.000	2.000	0.000	0.000	0.00
1025	06506119	000	INS OH SN SUP(110 FT BRDG)	EA	88,400.000	1.000	0.000	0.000	0.00
1035	06546004	001	SIGN WALKWAY (36 IN) WITH HNDRL	LF	467.000	31.000	0.000	0.000	0.00
1040	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	18.500	162.000	0.000	0.000	0.00

1045	06586015	000	INSTL DEL ASSM (D-SW)SZ (BRF)GF1	EA	23.100	26.000	0.000	0.000	0.00
1047	06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	47.720	0.000	0.000	0.000	0.00
1048	06626029		WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	58.330	0.000	0.000	0.000	0.00
1067	06626123		WK ZN PAV MRK REMOV (W)12"(DOT)	LF	5.300	0.000	0.000	0.000	0.00
1070	06666225	007	PAVEMENT SEALER 6"	LF	0.100	196,253.000	0.000	0.000	0.00
1075	06666226	007	PAVEMENT SEALER 8"	LF	0.200	24,005.000	0.000	0.000	0.00
1080	06666228	007	PAVEMENT SEALER 12"	LF	0.300	4,611.000	0.000	0.000	0.00
1085	06666230	007	PAVEMENT SEALER 24"	LF	0.500	1,131.000	0.000	0.000	0.00
1091	06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.580	0.000	0.000	0.000	0.00
1096	06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.060	0.000	0.000	0.000	0.00
1097	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	37.120	0.000	0.000	0.000	0.00
1098	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	47.720	0.000	0.000	0.000	0.00
1099	06776039		ELIM EXT PAV MRK & MRKS (7") CNTST	LF	1.060	0.000	0.000	0.000	0.00
1100	06786035	000	PAV SURF PREP FOR MRK (BLAST CLN)(6")	LF	0.050	196,253.000	0.000	0.000	0.00
1105	06786036	000	PAV SURF PREP FOR MRK (BLAST CLN)(8")	LF	0.100	24,005.000	0.000	0.000	0.00
1110	06786037	000	PAV SURF PREP FOR MRK (BLAST CLN)(12")	LF	0.200	4,611.000	0.000	0.000	0.00
1115	06786038	000	PAV SURF PREP FOR MRK (BLAST CLN)(24")	LF	0.500	1,131.000	0.000	0.000	0.00
1120	06786039	000	PV SURF PREP FOR MRK (BLST CLN)(ARRWS)	EA	5.000	76.000	0.000	0.000	0.00
1125	06786040	000	PV SURF PREP MRKS (BLST CLN)(DBL ARW)	EA	10.000	5.000	0.000	0.000	0.00
1130	06786045	000	PV SURF PRP FOR MRK (BLST CLN)(WORDS)	EA	10.000	40.000	0.000	0.000	0.00
1140	06876001	000	PED POLE ASSEMBLY	EA	2,200.000	15.000	0.000	0.000	0.00
1145	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	597.000	2.000	0.000	0.000	0.00
1150	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,430.000	2.000	0.000	0.000	0.00
1155	06906127	000	REMOVE LUMINAIRE POLE	EA	372.000	17.000	0.000	0.000	0.00
1160	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	650.000	174.000	0.000	0.000	0.00
1165	40066006	000	SOUND WALL (12 FT)	LF	375.000	2,042.000	0.000	0.000	0.00
1170	40066010	000	SOUND WALL (16FT)(HORIZ SCHEME)	LF	500.000	573.150	0.000	0.000	0.00
1180	60076062	000	FO CBL (72 SMF)	LF	2.700	54,220.000	0.000	0.000	0.00
1185	60086039	000	ITS GRND MNT CAB (TY 6) (CONF 1)	EA	12,740.000	1.000	0.000	0.000	0.00
1190	60086048	000	COMMUNICATION CABINET FOUNDATION	EA	4,120.000	1.000	0.000	0.000	0.00
1195	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,650.000	5.000	0.000	0.000	0.00
1200	60106004	000	CCTV MOUNT (POLE)	EA	143.000	5.000	0.000	0.000	0.00
1205	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	279.000	2.000	0.000	0.000	0.00
1210	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	20.500	43,234.000	0.000	0.000	0.00
1215	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	24.900	5,548.000	0.000	0.000	0.00
1220	60276003	000	CONDUIT (PREPARE)	LF	0.500	665.000	0.000	0.000	0.00
1225	60276008	000	GROUND BOX (PREPARE)	EA	276.000	28.000	0.000	0.000	0.00
1230	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	3,660.000	1.000	0.000	0.000	0.00
1235	60376023	000	REFL PAV MRKR TY II C-R	EA	4.250	3,398.000	0.000	0.000	0.00
1240	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.700	60,232.000	0.000	0.000	0.00
1245	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.750	34,409.000	0.000	0.000	0.00
1250	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.400	23,915.000	0.000	0.000	0.00
1255	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.000	5,153.000	0.000	0.000	0.00
1260	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	4.000	90.000	0.000	0.000	0.00
1265	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	6.000	1,131.000	0.000	0.000	0.00
1270	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.700	68,683.000	0.000	0.000	0.00
1275	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.750	32,929.000	0.000	0.000	0.00
1280	60386025	000	MULTIYPOLYMER PAV MRK (W) (ARROW)	EA	140.000	94.000	0.000	0.000	0.00
1285	60386026	000	MULTIPOLYMER PAV MRK (W) (DBL ARROW)	EA	350.000	13.000	0.000	0.000	0.00
1290	60386027	000	MULTIPOLYMER PAV MRK (W) (WORD)	EA	150.000	55.000	0.000	0.000	0.00
1295	60386029	000	MULTIPOLYMER PAV MRK (W)(U-TURN ARROW)	EA	200.000	1.000	0.000	0.000	0.00
1300	60646046	001	ITS POLE (55 FT)(90 MPH)	EA	20,000.000	5.000	0.000	0.000	0.00

1305	60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	6,290.000	5.000	0.000	0.000	0.00
1310	61856003	002	TMA (MOBILE OPERATION)	HR	113.000	10.000	0.000	0.000	0.00
1315	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,500.000	84.000	0.000	0.000	0.00
1320	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	672.000	6.000	0.000	0.000	0.00
1325	62926005	000	RVDS(ADVANCE DET ONLY)(INSTALL ONLY)	EA	672.000	2.000	0.000	0.000	0.00
1330	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	12,460.000	5.000	0.000	0.000	0.00
1335	63666001	000	INST WRONG WAY DRIVER SYSTEM EQUIPMENT	EA	3,030.000	7.000	0.000	0.000	0.00
4130	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	52.620	0.000	0.000	0.000	0.00
			CO 02 *PAY BY EACH* REMOVE JIGGLE BARS						
4131	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.000	0.000	0.000	0.00
			CO 3 *PAY BY DOL* POTHOLE UTILITIES						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4000	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	7,500.000	0.000	0.000	0.00
4005	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
4010	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
4015	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00
4020	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
4025	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1.000	0.000	0.000	0.00
4030	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	1.000	0.000	0.000	0.00
4035	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	1.000	0.000	0.000	0.00
4040	96026612		PILING PAY ADJUSTMENT (REINF TIPS)	DOL	1.000	1.000	0.000	0.000	0.00
4045	96026613		PILING PAY ADJUSTMENT (SPICES)	DOL	1.000	1.000	0.000	0.000	0.00
4050	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1.000	0.000	0.000	0.00
			(LANE CLOSURE ASSESSMENT FEE) SP008-006						
4055	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00
4065	96066054		PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
4070	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	219,300.000	0.000	0.000	0.00
4075	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	13,500.000	0.000	0.000	0.00
4080	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
4085	96066058		SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
4090	96066059		BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
4095	96096001		DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
4100	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
4105	96096003		SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
4110	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
4125	96066064		FORCE ACCOUNT - CRASH CUSHION REPAIR #2	DOL	1.000	100,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 3510-4-54 CONTROL 351004054

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1495	01006002	000	PREPARING ROW	STA	25,100.000	80.000	0.000	0.000	0.00
1505	01046009	000	REMOVING CONC (RIPRAP)	SY	3.550	1,930.000	0.000	0.000	0.00

1510	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.400	119.000	0.000	0.000	0.00
1515	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	2.800	3,688.000	0.000	0.000	0.00
1520	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	5.600	2.000	0.000	0.000	0.00
1525	01046037	000	REMOVE CONC (RAIL)	LF	6.700	470.000	0.000	0.000	0.00
1530	01106001	000	EXCAVATION (ROADWAY)	CY	4.000	14,902.000	0.000	0.000	0.00
1535	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	12,671.000	0.000	0.000	0.00
1540	01326035	002	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	50.000	468.000	0.000	0.000	0.00
1545	01626002	000	BLOCK SODDING	SY	4.250	7,237.000	0.000	0.000	0.00
1550	01626003	000	STRAW OR HAY MULCH	SY	0.200	6,875.000	0.000	0.000	0.00
1555	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.300	362.000	0.000	0.000	0.00
1560	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.300	6,875.000	0.000	0.000	0.00
1565	01666001	000	FERTILIZER	AC	750.000	1.460	0.000	0.000	0.00
1570	01686001	000	VEGETATIVE WATERING	MG	38.000	170.000	0.000	0.000	0.00
1575	02606006	000	LIME TRT (EXST MATL) (6")	SY	5.000	11,369.000	0.000	0.000	0.00
1580	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	275.000	177.000	0.000	0.000	0.00
1595	02766224	000	CEM TRT(PLNT MX) (CL NJ)(TY E)(GR 4)(6")	SY	11.000	22,738.000	0.000	0.000	0.00
1600	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	106.000	625.000	0.000	0.000	0.00
1605	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	65.000	22,819.000	0.000	0.000	0.00
1610	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	104.000	3,704.000	0.000	0.000	0.00
1615	04006005	000	CEM STABIL BKFL	CY	50.000	6,948.000	0.000	0.000	0.00
1620	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	50.000	381.000	0.000	0.000	0.00
1625	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.800	4,637.000	0.000	0.000	0.00
1630	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	69,700.000	1.000	0.000	0.000	0.00
1650	04206013	001	CL C CONC (ABUT)	CY	1,500.000	25.000	0.000	0.000	0.00
1655	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	222.800	0.000	0.000	0.00
1660	04206178	001	CL C CONC (CAP)(INVT)	CY	1,500.000	288.200	0.000	0.000	0.00
1665	04206194	001	CL C CONC (CAP)(STRDL)	CY	1,500.000	83.900	0.000	0.000	0.00
1670	04226001	000	REINF CONC SLAB	SF	20.000	25,356.000	0.000	0.000	0.00
1675	04236014	004	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	55.000	12,822.000	0.000	0.000	0.00
1680	04256039	001	PRESTR CONC GIRDER (TX54)	LF	185.000	3,685.380	0.000	0.000	0.00
1685	04326001	000	RIPRAP (CONC)(4 IN)	CY	430.000	15.000	0.000	0.000	0.00
1690	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	439.000	29.000	0.000	0.000	0.00
1695	04506023	001	RAIL (TY SSTR)	LF	55.000	4,162.630	0.000	0.000	0.00
1700	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	55.000	2,098.000	0.000	0.000	0.00
1705	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	210.000	150.000	0.000	0.000	0.00
1710	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	250.000	44.000	0.000	0.000	0.00
1715	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	400.000	334.000	0.000	0.000	0.00
1720	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	450.000	107.000	0.000	0.000	0.00
1725	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	510.000	799.000	0.000	0.000	0.00
1730	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	560.000	2,628.000	0.000	0.000	0.00
1735	04646001	001	RC PIPE (CL III)(12 IN)	LF	90.000	15.000	0.000	0.000	0.00
1740	04646005	001	RC PIPE (CL III)(24 IN)	LF	108.000	676.000	0.000	0.000	0.00
1745	04646007	001	RC PIPE (CL III)(30 IN)	LF	150.000	466.000	0.000	0.000	0.00
1755	04646012	001	RC PIPE (CL III)(60 IN)	LF	350.000	60.000	0.000	0.000	0.00
1760	04656166	001	INLET (COMPL)(TY AAD)	EA	7,470.000	11.000	0.000	0.000	0.00
1765	04656172	001	INLET (COMPL)(TY AZR2G)	EA	10,120.000	3.000	0.000	0.000	0.00
1770	04656173	001	MANH (COMPL)(TY A)	EA	8,450.000	2.000	0.000	0.000	0.00
1775	04656177	001	INLET (COMPL)(TY AZ2G)	EA	6,760.000	3.000	0.000	0.000	0.00
1780	04656210	001	INLET (COMPL)(TY C)(5')	EA	5,480.000	6.000	0.000	0.000	0.00
1785	04656225	001	JCT BOX (COMPL)(SPL)	EA	35,000.000	3.000	0.000	0.000	0.00
1790	04656240	001	INLET (COMPL)(TY C1)(STAGE II)	EA	3,620.000	15.000	0.000	0.000	0.00
1795	04656259	001	INLET (COMPL)(EXT TY C)	EA	1,820.000	4.000	0.000	0.000	0.00

1800	04656274	001	MANH (COMPL)(RISER ONLY)	EA	2,420.000	13.000	0.000	0.000	0.00
1805	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,130.000	1.000	0.000	0.000	0.00
1810	04796001	000	ADJUSTING MANHOLES	EA	5,000.000	1.000	0.000	0.000	0.00
1815	04966002	000	REMOV STR (INLET)	EA	1,500.000	6.000	0.000	0.000	0.00
1820	04966003	000	REMOV STR (MANHOLE)	EA	1,500.000	1.000	0.000	0.000	0.00
1825	04966004	000	REMOV STR (SET)	EA	1,500.000	1.000	0.000	0.000	0.00
1830	04966006	000	REMOV STR (HEADWALL)	EA	5,000.000	1.000	0.000	0.000	0.00
1840	05066035	005	SANDBAGS FOR EROSION CONTROL	EA	10.200	78.000	0.000	0.000	0.00
1845	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.500	5,338.000	0.000	0.000	0.00
1850	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.250	5,338.000	0.000	0.000	0.00
1855	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.250	1,052.000	0.000	0.000	0.00
1860	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.250	1,052.000	0.000	0.000	0.00
1865	05296005	000	CONC CURB (MONO) (TY II)	LF	17.400	9,378.000	0.000	0.000	0.00
1870	05296011	000	CONC CURB (DOWEL)	LF	23.400	743.000	0.000	0.000	0.00
1875	05306004	000	DRIVEWAYS (CONC)	SY	70.000	649.000	0.000	0.000	0.00
1880	05316002	000	CONC SIDEWALKS (5")	SY	55.500	5,178.000	0.000	0.000	0.00
1885	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	27.500	63.000	0.000	0.000	0.00
1890	05406022	001	MTL THRIE-BEAM GD FEN (STEEL POST)	EA	2,530.000	1.000	0.000	0.000	0.00
1895	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	661.000	0.000	0.000	0.00
1900	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	450.000	2.000	0.000	0.000	0.00
1905	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,900.000	1.000	0.000	0.000	0.00
1915	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	24,900.000	2.000	0.000	0.000	0.00
1920	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	590.000	25.000	0.000	0.000	0.00
1925	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	690.000	2.000	0.000	0.000	0.00
1930	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,050.000	2.000	0.000	0.000	0.00
1935	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	11.000	0.000	0.000	0.00
1940	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	19.100	10.000	0.000	0.000	0.00
1945	06726007	001	REFL PAV MRKR TY I-C	EA	4.200	111.000	0.000	0.000	0.00
1950	06726010	001	REFL PAV MRKR TY II-C-R	EA	4.250	141.000	0.000	0.000	0.00
1955	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	8,124.000	0.000	0.000	0.00
1960	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.050	2,576.000	0.000	0.000	0.00
1965	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.100	103.000	0.000	0.000	0.00
1970	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	13.000	0.000	0.000	0.00
1975	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	7.000	13.000	0.000	0.000	0.00
1980	06856004	000	INSTL RDSO FLSH BCN ASSM (SOLAR PWRD)	EA	5,090.000	4.000	0.000	0.000	0.00
1985	06856006	000	REMOV RDSO FLSH BCN AM (SOLAR PWRD)	EA	93.000	2.000	0.000	0.000	0.00
1990	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	650.000	53.000	0.000	0.000	0.00
2000	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.700	2,602.000	0.000	0.000	0.00
2005	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.750	1,252.000	0.000	0.000	0.00
2010	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.400	2,576.000	0.000	0.000	0.00
2015	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	6.000	103.000	0.000	0.000	0.00
2020	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.700	3,018.000	0.000	0.000	0.00
2025	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.750	1,252.000	0.000	0.000	0.00
2030	60386025	000	MULTIPOLYMER PAV MRK (W) (ARROW)	EA	140.000	13.000	0.000	0.000	0.00
2035	60386027	000	MULTIPOLYMER PAV MRK (W) (WORD)	EA	150.000	13.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 001

DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2135	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	707.000	28.000	0.000	0.000	0.00
2140	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	212.000	24.000	0.000	0.000	0.00
2145	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	12.700	410.000	0.000	0.000	0.00
2150	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	20.500	504.000	0.000	0.000	0.00
2155	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.200	8,897.000	0.000	0.000	0.00
2160	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.850	728.000	0.000	0.000	0.00
2165	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	1,456.000	0.000	0.000	0.00
2170	06206011	000	ELEC CONDR (NO.4) BARE	LF	2.450	242.000	0.000	0.000	0.00
2175	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.550	484.000	0.000	0.000	0.00
2180	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	5,090.000	3.000	0.000	0.000	0.00
2185	06506035	001	INS OH SN SUP(35 FT BAL TEE)	EA	44,220.000	1.000	0.000	0.000	0.00
2190	06546004	001	SIGN WALKWAY (36 IN) WITH HNDRL	LF	467.000	31.000	0.000	0.000	0.00
2195	60076062	000	FO CBL (72 SMF)	LF	2.700	19,068.000	0.000	0.000	0.00
2200	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,650.000	1.000	0.000	0.000	0.00
2205	60106004	000	CCTV MOUNT (POLE)	EA	143.000	1.000	0.000	0.000	0.00
2210	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	279.000	1.000	0.000	0.000	0.00
2215	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	20.500	13,964.000	0.000	0.000	0.00
2220	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	24.900	3,706.000	0.000	0.000	0.00
2225	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	3,660.000	1.000	0.000	0.000	0.00
2230	60646046	001	ITS POLE (55 FT)(90 MPH)	EA	20,000.000	1.000	0.000	0.000	0.00
2235	60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	6,290.000	1.000	0.000	0.000	0.00
2240	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,500.000	33.000	0.000	0.000	0.00
2245	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	12,460.000	1.000	0.000	0.000	0.00
2250	63666001	000	INST WRONG WAY DRIVER SYSTEM EQUIPMENT	EA	3,030.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$36,725,114.36**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	25,100.000	275.40	275.400	6,912,540.00
01046001	000	REMOVING CONC (PAV)	SY	11.700	41,221.00	33,186.450	388,281.47
01046009	000	REMOVING CONC (RIPRAP)	SY	3.550	930.00	3,350.178	11,893.14
01046034	000	REMOVING CONC (COPING)	LF	14.500	3,359.00	152.000	2,204.00
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	5.600	281.00	42.000	235.20
01046037	000	REMOVE CONC (RAIL)	LF	6.700	10,748.00	5,886.700	39,440.89
01046064	000	REMOVING CONC (MISC)	CY	191.000	16.20	16.716	3,192.75
01106001	000	EXCAVATION (ROADWAY)	CY	4.000	99,718.00	64,179.900	256,719.60
01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	38,706.00	3,005.750	15,028.75
02756001	000	CEMENT	TON	250.000	176.00	972.250	243,062.50
02756002	000	CEMENT TREAT (EXIST MATL) (6")	SY	5.000	11,369.00	72,101.833	360,509.17
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	156,424.00	84,746.006	932,206.06
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	106.000	7,889.00	3,842.440	407,298.64
04006005	000	CEM STABIL BKFL	CY	50.000	36,678.00	11,471.709	573,585.45
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	50.000	784.00	153.000	7,650.00
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.800	21,140.00	7,124.390	12,823.90
04036001	000	TEMPORARY SPL SHORING	SF	10.000	81,802.00	2,496.000	24,960.00
04096001	000	PRESTR CONC PIL (16 IN SQ)	LF	120.000	640.00	160.000	19,200.00
04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	170.000	3,460.00	1,130.000	192,100.00
04166001	000	DRILL SHAFT (18 IN)	LF	80.000	320.00	320.000	25,600.00
04166004	000	DRILL SHAFT (36 IN)	LF	230.000	2,459.00	2,537.250	583,567.50
04166005	000	DRILL SHAFT (42 IN)	LF	350.000	1,304.00	1,304.000	456,400.00
04166007	000	DRILL SHAFT (54 IN)	LF	700.000	900.00	900.000	630,000.00
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	275.000	714.00	230.000	63,250.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	291.000	2,102.00	592.000	172,272.00
04166096	000	DRILL SHAFT (90 IN)	LF	1,650.000	84.00	84.000	138,600.00
04166097	000	DRILL SHAFT (102 IN)	LF	2,100.000	325.00	325.000	682,500.00
04206019	001	CL C CONC (ABUT)(EXTEND)	CY	1,750.000	666.50	323.300	565,775.00
04206029	001	CL C CONC (CAP)	CY	1,500.000	236.00	89.100	133,650.00
04206037	001	CL C CONC (COLUMN)	CY	1,500.000	206.40	206.300	309,450.00
04206043	001	CL C CONC (FOOTING)	CY	1,500.000	118.20	192.000	288,000.00
04206182	001	CL F CONC (CAP)(INVT)	CY	1,500.000	230.80	220.300	330,450.00
04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	620.000	1,950.00	1,789.800	1,109,676.00
04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	652.000	12,234.00	9,462.000	6,169,224.00
04626022	002	CONC BOX CULV (8 FT X 7 FT)	LF	884.300	1,107.00	1,083.040	957,732.28
04646005	001	RC PIPE (CL III)(24 IN)	LF	108.000	3,321.00	2,642.500	285,390.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	165.000	5.00	21.000	3,465.00
04656170	001	INLET (COMPL)(TY AZ)	EA	10,130.000	4.00	1.000	10,130.00
04656173	001	MANH (COMPL)(TY A)	EA	8,450.000	7.00	2.000	16,900.00
04656177	001	INLET (COMPL)(TY AZ2G)	EA	6,760.000	11.00	10.000	67,600.00
04656225	001	JCT BOX (COMPL)(SPL)	EA	35,000.000	36.00	10.660	373,100.00
04766068	000	JACK BOR TUN BOX CULV (4 FT X 3 FT)	LF	1,680.000	57.00	40.000	67,200.00
04766089	000	JACK BOR TUN BOX CULV (8 FT X 6 FT)	LF	2,440.000	49.00	27.760	67,734.40

04966002	000	REMOV STR (INLET)	EA	1,500.000	15.00	7.000	10,500.00
04966003	000	REMOV STR (MANHOLE)	EA	1,500.000	5.00	1.000	1,500.00
04966007	000	REMOV STR (PIPE)	LF	25.000	1,317.00	446.000	11,150.00
04966040	000	REMOV STR (RET WALL)	LF	200.000	154.00	154.000	30,800.00
05006001	000	MOBILIZATION	LS	9,000,000.000	1.00	0.900	8,100,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	30.00	6.000	30,000.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	2,886.00	1,828.889	64,011.12
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.500	6,527.00	3,088.000	10,808.00
05066041	005	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.250	2,574.00	528.000	2,772.00
05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	7.500	54,030.00	56,040.000	420,300.00
05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	7.500	6,420.00	7,260.000	54,450.00
05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	7.500	120.00	180.000	1,350.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.000	4,740.00	200.000	1,200.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.000	120.00	20.000	120.00
05126080		PORT CTB CONNECT HARDWARE	EA	106.920	0.00	363.000	38,811.96
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	4,016.00	2,450.000	12,250.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	450.000	26.00	11.000	4,950.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	300.000	26.00	2.000	600.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	300.000	3.00	16.000	4,800.00
05456007	000	CRASH CUSH ATTEN (IN STL)(L)(N)(TL3)	EA	24,900.000	5.00	30.000	747,000.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.450	460.00	228.000	1,926.60
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	18.100	770.00	694.000	12,561.40
06246009	000	GROUND BOX TY D (162922)	EA	973.000	9.00	2.000	1,946.00
06476003	000	REMOVE LRSA	EA	186.000	2.00	1.000	186.00
06506204	001	REMOVE OVERHD SIGN SUP	EA	1,670.000	29.00	15.000	25,050.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	36,359.00	13,200.000	13,200.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.950	155,002.00	49,237.000	46,775.15
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.000	384.00	10,425.000	20,850.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	101,059.00	55,841.000	55,841.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.250	290,372.00	8,224.000	2,056.00
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	384.00	17,540.000	8,770.00
06806011	006	INSTALL HWY TRF SIG (UPGRADE)	EA	12,100.000	5.00	0.900	10,890.00
40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,000.000	8.00	8.000	48,000.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	1,000.000	32.00	251.000	251,000.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	2,534,762.290	2,534,762.29
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	470,200.00	225,635.240	225,635.24
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	100,000.00	7,693.900	7,693.90

TOTAL ITEM EARNINGS TO DATE

\$36,725,114.36