



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/11/21**

CONTRACT ID: **635519001**  
 PROJECT: **RMC - 635519001**  
 CONTRACT: **03204014**  
 AWARD AMOUNT: **\$1,529,355.00**  
 PROJECTED AMOUNT: **\$1,530,570.00**  
 ADJ. PROJECTED AMOUNT: **\$1,592,570.00**  
 CONTRACTOR: **PAVEMENT MARKINGS INC.**

HIGHWAY: **SH0317**  
 DISTRICT NAME: **WACO**  
 COUNTY: **BELL**  
 AREA ENGINEER: **Chris Pruitt, P.E.**  
 AREA NUMBER: **775**

ESTIMATE NUMBER: **0012**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **06/26/2021** to **07/25/2021**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **52.11**  
 % TIME USED: **97.53**  
 % RETAINAGE: **0.00**

LETTING DATE: **03/04/2020**  
 AWARD DATE: **03/26/2020**  
 NOTICE TO PROCEED DATE: **04/28/2020**  
 WORK BEGIN DATE: **00/00/0000**  
 ACCEPTED DATE: **07/25/2021**  
 PHYSICAL WORK COMPLETION DATE: **07/25/2021**

**RECAPITULATION**

|                           | TOTAL TO DATE       | PREV TO DATE        | THIS ESTIMATE |
|---------------------------|---------------------|---------------------|---------------|
| ITEM EARNINGS             | \$829,958.51        | \$829,958.51        | \$0.00        |
| PARTICIPATING             | \$0.00              | \$0.00              | \$0.00        |
| NON-PARTICIPATING         | \$829,958.51        | \$829,958.51        | \$0.00        |
| RETAINAGE                 | \$0.00              | \$0.00              | \$0.00        |
| LIQUIDATED DAMAGES        | \$0.00              | \$0.00              | \$0.00        |
| INCENTIVE                 | \$0.00              | \$0.00              | \$0.00        |
| DISINCENTIVE              | \$0.00              | \$0.00              | \$0.00        |
| OTHER ADJUSTMENTS         | \$0.00              | \$0.00              | \$0.00        |
| <b>PAID TO CONTRACTOR</b> | <b>\$829,958.51</b> | <b>\$829,958.51</b> | <b>\$0.00</b> |

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 00/00/0000  
TIME CHARGES BEGIN: 08/03/2020  
BID DAYS: 365  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 365  
DAYS CHARGED TO DATE: 356  
PHYSICAL WORK COMPLETE: 07/25/2021

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$785.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$785.00  
TOTAL: \$0.00

**DAILY BREAKDOWN**

| Date or Days | Days Charged | Days Credited |
|--------------|--------------|---------------|
| 06/26/2021   | 1            |               |
| 06/27/2021   | 1            |               |
| 06/28/2021   | 1            |               |
| 06/29/2021   | 1            |               |
| 06/30/2021   | 1            |               |
| 07/01/2021   | 1            |               |
| 07/02/2021   | 1            |               |
| 07/03/2021   | 1            |               |
| 07/04/2021   | 1            |               |
| 07/05/2021   | 1            |               |
| 07/06/2021   | 1            |               |
| 07/07/2021   | 1            |               |
| 07/08/2021   | 1            |               |
| 07/09/2021   | 1            |               |
| 07/10/2021   | 1            |               |
| 07/11/2021   | 1            |               |
| 07/12/2021   | 1            |               |
| 07/13/2021   | 1            |               |
| 07/14/2021   | 1            |               |
| 07/15/2021   | 1            |               |
| 07/16/2021   | 1            |               |
| 07/17/2021   | 1            |               |
| 07/18/2021   | 1            |               |
| 07/19/2021   | 1            |               |
| 07/20/2021   | 1            |               |
| 07/21/2021   | 1            |               |
| 07/22/2021   | 1            |               |
| 07/23/2021   | 1            |               |
| 07/24/2021   | 1            |               |
| 07/25/2021   |              | 1             |

1 WORK COMPL & ACCEP

**PERIOD SUMMARY**

| Date or Days      | Days Charged | Days Credited |
|-------------------|--------------|---------------|
| 30                | 29           | 1             |
| WORK COMPL & ACCE |              | 1             |

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.00

CONTRACT LINE ITEMS

PROJECT RMC - 635519001 CONTROL 635519001  
 CATEGORY 001 DESCRIPTION DISTRICT WIDE PAVEMENT MARKINGS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION            | UNIT | UNIT PRICE | BID QUANTITY  | NET CO QUANTITY | QTY PAID TO DATE         | AMOUNT \$           |
|----------|-----------|--------|---|------|------------|---------------|-----------------|--------------------------|---------------------|
| 0060     | 05006033  | 000    | MOBILIZATION (CALLOUT)                  | EA   | 4,200.000  | 10.000        | 0.000           | 4.00                     | 16,800.00           |
| 0075     | 06666030  | 000    | REFL PAV MRK TY I (W)8"(DOT)(100MIL)    | LF   | 0.950      | 9,500.000     | 0.000           | 1,143.00                 | 1,085.85            |
| 0080     | 06666033  | 000    | REFL PAV MRK TY I (W)8"(LNDP)(100MIL)   | LF   | 3.200      | 500.000       | 0.000           | 1,848.00                 | 5,913.60            |
| 0085     | 06666036  | 000    | REFL PAV MRK TY I (W)8"(SLD)(100MIL)    | LF   | 0.550      | 130,000.000   | 0.000           | 65,354.00                | 35,944.70           |
| 0095     | 06666042  | 000    | REFL PAV MRK TY I (W)12"(SLD)(100MIL)   | LF   | 5.400      | 1,500.000     | 0.000           | 410.00                   | 2,214.00            |
| 0100     | 06666048  | 000    | REFL PAV MRK TY I (W)24"(SLD)(100MIL)   | LF   | 8.900      | 10,000.000    | 0.000           | 2,918.00                 | 25,970.20           |
| 0110     | 06666141  | 000    | REFL PAV MRK TY I (Y)12"(SLD)(100MIL)   | LF   | 6.000      | 500.000       | 0.000           | 15.00                    | 90.00               |
| 0125     | 06666224  | 000    | PAVEMENT SEALER 4"                      | LF   | 0.950      | 500.000       | 0.000           | 378.00                   | 359.10              |
| 0140     | 06666228  | 000    | PAVEMENT SEALER 12"                     | LF   | 2.000      | 250.000       | 0.000           | 410.00                   | 820.00              |
| 0145     | 06666230  | 000    | PAVEMENT SEALER 24"                     | LF   | 1.200      | 10,000.000    | 0.000           | 370.00                   | 444.00              |
| 0150     | 06666300  | 000    | RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) | LF   | 0.240      | 250,000.000   | 0.000           | 13,980.00                | 3,355.20            |
| 0155     | 06666303  | 000    | RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) | LF   | 0.280      | 1,000,000.000 | 0.000           | 1,205,698.00             | 337,595.44          |
| 0165     | 06666309  | 000    | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF   | 0.800      | 500.000       | 0.000           | 11,425.00                | 9,140.00            |
| 0170     | 06666312  | 000    | RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) | LF   | 0.280      | 400,000.000   | 0.000           | 123,500.00               | 34,580.00           |
| 0175     | 06666315  | 000    | RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) | LF   | 0.260      | 2,000,000.000 | 0.000           | 1,014,282.00             | 263,713.32          |
| 0185     | 06666321  | 000    | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF   | 0.650      | 10,000.000    | 0.000           | 11,400.00                | 7,410.00            |
| 0190     | 06666342  | 000    | REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) | LF   | 0.600      | 10,000.000    | 0.000           | 33,140.00                | 19,884.00           |
| 0205     | 06666345  | 000    | REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) | LF   | 0.600      | 2,500.000     | 0.000           | 32,810.00                | 19,686.00           |
| 0220     | 06686077  | 000    | PREFAB PAV MRK TY C (W) (ARROW)         | EA   | 240.000    | 225.000       | 0.000           | 18.00                    | 4,320.00            |
| 0235     | 06686080  | 000    | PREFAB PAV MRK TY C (W) (UTURN ARROW)   | EA   | 280.000    | 10.000        | 0.000           | 2.00                     | 560.00              |
| 0255     | 06686085  | 000    | PREFAB PAV MRK TY C (W) (WORD)          | EA   | 380.000    | 5.000         | 0.000           | 23.00                    | 8,740.00            |
| 0260     | 06686089  | 000    | PREFAB PAV MRK TY C (W) (RR XING)       | EA   | 540.000    | 25.000        | 0.000           | 3.00                     | 1,620.00            |
| 0275     | 06686092  | 000    | PREFAB PAV MRK TY C (W) (36" )(YLD TRI) | EA   | 38.000     | 250.000       | 0.000           | 50.00                    | 1,900.00            |
| 0305     | 06776001  | 000    | ELIM EXT PAV MRK & MRKS (4")            | LF   | 0.950      | 2,500.000     | 0.000           | 378.00                   | 359.10              |
| 0320     | 06776005  | 000    | ELIM EXT PAV MRK & MRKS (12")           | LF   | 1.800      | 500.000       | 0.000           | 410.00                   | 738.00              |
| 0325     | 06776007  | 000    | ELIM EXT PAV MRK & MRKS (24")           | LF   | 2.800      | 8,500.000     | 0.000           | 370.00                   | 1,036.00            |
| 151      | 60566001  |        | PREFORMED IN-LANE(TRANS) RUMBLE STRIP   | LF   | 28.000     | 0.000         | 500.000         | 480.00                   | 13,440.00           |
| 152      | 61856005  |        | TMA (MOBILE OPERATION)                  | DAY  | 240.000    | 0.000         | 200.000         | 51.00                    | 12,240.00           |
|          |           |        |   |      |            |               |                 | <b>Category Subtotal</b> | <b>\$829,958.51</b> |

PROJECT RMC - 635519001 CONTROL 635519001  
 CATEGORY 001 DESCRIPTION DISTRICT WIDE PAVEMENT MARKINGS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION            | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 0065     | 05336003  | 000    | RUMBLE STRIPS (SHOULDER) ASPHALT        | LF   | 0.350      | 10,000.000   | 0.000           | 0.000            | 0.00        |
| 0070     | 05336004  | 000    | RUMBLE STRIPS (CENTERLINE) ASPHALT      | LF   | 0.450      | 5,000.000    | 0.000           | 0.000            | 0.00        |
| 0090     | 06666039  | 000    | REFL PAV MRK TY I (W)12"(LNDP)(100MIL)  | LF   | 5.400      | 500.000      | 0.000           | 0.000            | 0.00        |
| 0105     | 06666138  | 000    | REFL PAV MRK TY I (Y)8"(SLD)(100MIL)    | LF   | 0.800      | 3,600.000    | 0.000           | 0.000            | 0.00        |
| 0115     | 06666147  | 000    | REFL PAV MRK TY I (Y)24"(SLD)(100MIL)   | LF   | 6.400      | 1,000.000    | 0.000           | 0.000            | 0.00        |
| 0120     | 06666159  | 000    | RE PV MRK TY I(BLACK)4"(SHADOW)(100MIL) | LF   | 0.650      | 50,000.000   | 0.000           | 0.000            | 0.00        |
| 0130     | 06666225  | 000    | PAVEMENT SEALER 6"                      | LF   | 1.000      | 100.000      | 0.000           | 0.000            | 0.00        |

|      |          |     |   |     |           |            |       |       |      |
|------|----------|-----|---|-----|-----------|------------|-------|-------|------|
| 0135 | 06666226 | 000 | PAVEMENT SEALER 8"                      | LF  | 0.550     | 10,000.000 | 0.000 | 0.000 | 0.00 |
| 0160 | 06666306 | 000 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF  | 0.800     | 500.000    | 0.000 | 0.000 | 0.00 |
| 0180 | 06666318 | 000 | RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL) | LF  | 0.650     | 500.000    | 0.000 | 0.000 | 0.00 |
| 0195 | 06666343 | 000 | REF PROF PAV MRK TY I(W)6"(SLD)(100MIL) | LF  | 0.700     | 10,000.000 | 0.000 | 0.000 | 0.00 |
| 0200 | 06666344 | 000 | REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL) | LF  | 0.650     | 10,000.000 | 0.000 | 0.000 | 0.00 |
| 0210 | 06666347 | 000 | REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL) | LF  | 0.750     | 2,500.000  | 0.000 | 0.000 | 0.00 |
| 0215 | 06666350 | 000 | REFL PAV MRK TY I (W)12"(DOT)(100MIL)   | LF  | 4.800     | 500.000    | 0.000 | 0.000 | 0.00 |
| 0225 | 06686078 | 000 | PREFAB PAV MRK TY C (W) (DBL ARROW)     | EA  | 320.000   | 20.000     | 0.000 | 0.000 | 0.00 |
| 0230 | 06686079 | 000 | PREFAB PAV MRK TY C (W) (TPL ARROW)     | EA  | 320.000   | 5.000      | 0.000 | 0.000 | 0.00 |
| 0240 | 06686081 | 000 | PREFAB PAV MRK TY C (W) (U-LT ARROW)    | EA  | 320.000   | 5.000      | 0.000 | 0.000 | 0.00 |
| 0245 | 06686083 | 000 | PREFAB PAV MRK TY C (W) (LNDP ARROW)    | EA  | 420.000   | 5.000      | 0.000 | 0.000 | 0.00 |
| 0250 | 06686084 | 000 | PREFAB PAV MRK TY C (W) (NUMBER)        | EA  | 160.000   | 5.000      | 0.000 | 0.000 | 0.00 |
| 0265 | 06686090 | 000 | PREFAB PAV MRK TY C (W) (SYMBOL)        | EA  | 340.000   | 5.000      | 0.000 | 0.000 | 0.00 |
| 0270 | 06686091 | 000 | PREFAB PAV MRK TY C (W) (18")(YLD TRI)  | EA  | 15.000    | 100.000    | 0.000 | 0.000 | 0.00 |
| 0280 | 06686115 | 000 | PREFAB PAV MRK TY C (MULTI) (SHIELD)    | EA  | 1,400.000 | 5.000      | 0.000 | 0.000 | 0.00 |
| 0285 | 06726007 | 000 | REFL PAV MRKR TY I-C                    | EA  | 4.400     | 500.000    | 0.000 | 0.000 | 0.00 |
| 0290 | 06726008 | 000 | REFL PAV MRKR TY I-R                    | EA  | 6.400     | 500.000    | 0.000 | 0.000 | 0.00 |
| 0295 | 06726009 | 000 | REFL PAV MRKR TY II-A-A                 | EA  | 4.400     | 500.000    | 0.000 | 0.000 | 0.00 |
| 0300 | 06726010 | 000 | REFL PAV MRKR TY II-C-R                 | EA  | 4.400     | 500.000    | 0.000 | 0.000 | 0.00 |
| 0310 | 06776002 | 000 | ELIM EXT PAV MRK & MRKS (6")            | LF  | 0.700     | 500.000    | 0.000 | 0.000 | 0.00 |
| 0315 | 06776003 | 000 | ELIM EXT PAV MRK & MRKS (8")            | LF  | 0.800     | 2,500.000  | 0.000 | 0.000 | 0.00 |
| 0330 | 06776008 | 000 | ELIM EXT PAV MRK & MRKS (ARROW)         | EA  | 40.000    | 100.000    | 0.000 | 0.000 | 0.00 |
| 0335 | 06776009 | 000 | ELIM EXT PAV MRK & MRKS (DBL ARROW)     | EA  | 80.000    | 5.000      | 0.000 | 0.000 | 0.00 |
| 0340 | 06776011 | 000 | ELIM EXT PAV MRK & MRKS (NUMBER)        | EA  | 100.000   | 5.000      | 0.000 | 0.000 | 0.00 |
| 0345 | 06776012 | 000 | ELIM EXT PAV MRK & MRKS (WORD)          | EA  | 60.000    | 115.000    | 0.000 | 0.000 | 0.00 |
| 0350 | 06776016 | 000 | ELIM EXT PAV MRK & MRKS (RR XING)       | EA  | 280.000   | 5.000      | 0.000 | 0.000 | 0.00 |
| 0355 | 06776017 | 000 | ELIM EXT PAV MRK & MRKS (SYMBOL)        | EA  | 280.000   | 5.000      | 0.000 | 0.000 | 0.00 |
| 0360 | 06776019 | 000 | ELIM EXT PAV MRK & MRKS (36")(YLD TRI)  | EA  | 10.000    | 500.000    | 0.000 | 0.000 | 0.00 |
| 0365 | 06776036 | 000 | ELIM EXT PAV MRK & MRKS (UTURN ARROW)   | EA  | 100.000   | 5.000      | 0.000 | 0.000 | 0.00 |
| 0370 | 60386001 | 000 | MULTIPOLYMER PAV MRK (W)(4")(SLD)       | LF  | 0.260     | 40,000.000 | 0.000 | 0.000 | 0.00 |
| 0375 | 60386002 | 000 | MULTIPOLYMER PAV MRK (W)(4")(BRK)       | LF  | 0.240     | 50,000.000 | 0.000 | 0.000 | 0.00 |
| 0380 | 60386004 | 000 | MULTIPOLYMER PAV MRK (W)(6")(SLD)       | LF  | 0.320     | 25,000.000 | 0.000 | 0.000 | 0.00 |
| 0385 | 60386005 | 000 | MULTIPOLYMER PAV MRK (W)(6")(BRK)       | LF  | 0.360     | 15,000.000 | 0.000 | 0.000 | 0.00 |
| 0390 | 60386014 | 000 | MULTIPOLYMER PAV MRK (Y)(4")(SLD)       | LF  | 0.360     | 40,000.000 | 0.000 | 0.000 | 0.00 |
| 0395 | 60386017 | 000 | MULTIPOLYMER PAV MRK (Y)(6")(SLD)       | LF  | 0.700     | 25,000.000 | 0.000 | 0.000 | 0.00 |
| 0502 | 96026001 | 000 | PAYMENT ADJUSTMENT-POS                  | DOL | 1.000     | 1,000.000  | 0.000 | 0.000 | 0.00 |
| 0503 | 96026002 | 000 | PAYMENT ADJUSTMENT-NEG                  | DOL | -1.000    | 1,000.000  | 0.000 | 0.000 | 0.00 |
| 0504 | 96056006 | 000 | WORK ORDER LIQUIDATED DAMAGES           | DOL | -1.000    | 785.000    | 0.000 | 0.000 | 0.00 |
| 0505 | 96066056 | 000 | FORCE ACCOUNT - SAFETY CONTINGENCY      | DOL | 1.000     | 2,000.000  | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$829,958.51

CONSTRUCTION ESTIMATE COMBINED

| ITEM CODE                          | SP NBR | DESCRIPTION                             | UNIT | UNIT PRICE | BID QUANTITY | QTY PAID TO DATE | AMOUNT (\$)         |
|------------------------------------|--------|---|------|------------|--------------|------------------|---------------------|
| 05006033                           | 000    | MOBILIZATION (CALLOUT)                  | EA   | 4,200.000  | 10.00        | 4.000            | 16,800.00           |
| 06666030                           | 000    | REFL PAV MRK TY I (W)8"(DOT)(100MIL)    | LF   | 0.950      | 9,500.00     | 1,143.000        | 1,085.85            |
| 06666033                           | 000    | REFL PAV MRK TY I (W)8"(LNDP)(100MIL)   | LF   | 3.200      | 500.00       | 1,848.000        | 5,913.60            |
| 06666036                           | 000    | REFL PAV MRK TY I (W)8"(SLD)(100MIL)    | LF   | 0.550      | 130,000.00   | 65,354.000       | 35,944.70           |
| 06666042                           | 000    | REFL PAV MRK TY I (W)12"(SLD)(100MIL)   | LF   | 5.400      | 1,500.00     | 410.000          | 2,214.00            |
| 06666048                           | 000    | REFL PAV MRK TY I (W)24"(SLD)(100MIL)   | LF   | 8.900      | 10,000.00    | 2,918.000        | 25,970.20           |
| 06666141                           | 000    | REFL PAV MRK TY I (Y)12"(SLD)(100MIL)   | LF   | 6.000      | 500.00       | 15.000           | 90.00               |
| 06666224                           | 000    | PAVEMENT SEALER 4"                      | LF   | 0.950      | 500.00       | 378.000          | 359.10              |
| 06666228                           | 000    | PAVEMENT SEALER 12"                     | LF   | 2.000      | 250.00       | 410.000          | 820.00              |
| 06666230                           | 000    | PAVEMENT SEALER 24"                     | LF   | 1.200      | 10,000.00    | 370.000          | 444.00              |
| 06666300                           | 000    | RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) | LF   | 0.240      | 250,000.00   | 13,980.000       | 3,355.20            |
| 06666303                           | 000    | RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) | LF   | 0.280      | 1,000,000.00 | 1,205,698.000    | 337,595.44          |
| 06666309                           | 000    | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF   | 0.800      | 500.00       | 11,425.000       | 9,140.00            |
| 06666312                           | 000    | RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) | LF   | 0.280      | 400,000.00   | 123,500.000      | 34,580.00           |
| 06666315                           | 000    | RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) | LF   | 0.260      | 2,000,000.00 | 1,014,282.000    | 263,713.32          |
| 06666321                           | 000    | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF   | 0.650      | 10,000.00    | 11,400.000       | 7,410.00            |
| 06666342                           | 000    | REF PROF PAV MRK TY I(W)4"(SLD)(100MIL) | LF   | 0.600      | 10,000.00    | 33,140.000       | 19,884.00           |
| 06666345                           | 000    | REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) | LF   | 0.600      | 2,500.00     | 32,810.000       | 19,686.00           |
| 06686077                           | 000    | PREFAB PAV MRK TY C (W) (ARROW)         | EA   | 240.000    | 225.00       | 18.000           | 4,320.00            |
| 06686080                           | 000    | PREFAB PAV MRK TY C (W) (UTURN ARROW)   | EA   | 280.000    | 10.00        | 2.000            | 560.00              |
| 06686085                           | 000    | PREFAB PAV MRK TY C (W) (WORD)          | EA   | 380.000    | 5.00         | 23.000           | 8,740.00            |
| 06686089                           | 000    | PREFAB PAV MRK TY C (W) (RR XING)       | EA   | 540.000    | 25.00        | 3.000            | 1,620.00            |
| 06686092                           | 000    | PREFAB PAV MRK TY C (W) (36")(YLD TRI)  | EA   | 38.000     | 250.00       | 50.000           | 1,900.00            |
| 06776001                           | 000    | ELIM EXT PAV MRK & MRKS (4")            | LF   | 0.950      | 2,500.00     | 378.000          | 359.10              |
| 06776005                           | 000    | ELIM EXT PAV MRK & MRKS (12")           | LF   | 1.800      | 500.00       | 410.000          | 738.00              |
| 06776007                           | 000    | ELIM EXT PAV MRK & MRKS (24")           | LF   | 2.800      | 8,500.00     | 370.000          | 1,036.00            |
| 60566001                           |        | PREFORMED IN-LANE(TRANS) RUMBLE STRIP   | LF   | 28.000     | 0.00         | 480.000          | 13,440.00           |
| 61856005                           |        | TMA (MOBILE OPERATION)                  | DAY  | 240.000    | 0.00         | 51.000           | 12,240.00           |
| <b>TOTAL ITEM EARNINGS TO DATE</b> |        |   |      |            |              |                  | <b>\$829,958.51</b> |