



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **636743001**
 PROJECT: **RMC - 636743001**
 CONTRACT: **03214019**
 AWARD AMOUNT: **\$4,603,063.50**
 PROJECTED AMOUNT: **\$4,603,080.50**
 ADJ. PROJECTED AMOUNT: **\$9,895,858.41**
 CONTRACTOR: **FIREMAN EXCAVATING, INC.**

HIGHWAY: **IH0020**
 DISTRICT NAME: **TYLER**
 COUNTY: **SMITH**
 AREA ENGINEER: **Stuart Withington, P.E.**
 AREA NUMBER: **770**

ESTIMATE NUMBER: **0029**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2023** to **09/01/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **03/04/2021**
 AWARD DATE: **03/25/2021**
 NOTICE TO PROCEED DATE: **04/26/2021**
 WORK BEGIN DATE: **05/28/2021**
 ACCEPTED DATE: **09/01/2023**
 PHYSICAL WORK COMPLETION DATE: **09/01/2023**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$12,855,585.99	\$12,855,585.99	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$12,855,585.99	\$12,855,585.99	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$12,855,585.99	\$12,855,585.99	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	05/28/2021	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	00/00/0000	<u>LIQ DAMAGE RATE:</u>	\$970.00
<u>BID DAYS:</u>	469	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	357	DAYS AT	
<u>CURRENT DAYS:</u>	826	PER DAY	\$970.00
<u>DAYS CHARGED TO DATE:</u>	826	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	09/01/2023		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
09/01/2023	1		WORK COMPL & ACCEP

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
1	0	1
		<hr/>
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 636743001 CONTROL 636743001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01326021	000	EMBANKMENT (VEHICLE)(ORD COMP)(TY C)	CY	20.000	250.000	0.000	949.00	18,980.00
0065	01346006	000	BACKFILL (TY A)	LF	3.000	10,000.000	0.000	27,789.00	83,367.00
0070	30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	139.000	9,196.000	0.000	27,082.89	3,764,521.71
0085	03426002	004	PFC (ASPHALT) PG76-22	TON	210.000	73.000	0.000	3.00	630.00
0100	03516001	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(5")	SY	200.000	500.000	0.000	4,539.60	907,920.00
0105	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	3.250	71,978.000	0.000	91,208.00	296,426.00
0110	03546025	000	PLANE ASPH CONC PAV(4" TO 6")	SY	4.650	5,000.000	0.000	14,412.00	67,015.80
0120	04016001	000	FLOWABLE BACKFILL	CY	250.000	200.000	0.000	135.00	33,750.00
0125	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	10.000	0.000	1.00	100.00
0130	04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	100.000	20.000	0.000	177.00	17,700.00
0140	04296009	000	CONC STR REPAIR (STANDARD)	SF	300.000	20.000	0.000	248.75	74,625.00
0145	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	180.000	100.000	0.000	295.00	53,100.00
0150	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	200.000	100.000	0.000	10.00	2,000.00
0165	05006001	000	MOBILIZATION	LS	5,000.000	1.000	0.000	1.00	5,000.00
0175	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	32,000.000	12.000	0.000	15.00	480,000.00
0180	05146002	000	PERM CTB (SGL SLOPE) (TY 2) (42)	LF	200.000	5.000	0.000	26.00	5,200.00
0190	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	40.000	25.000	0.000	50.00	2,000.00
0200	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,000.000	1.000	0.000	2.00	6,000.00
0205	05406008	001	MTL BEAM GD FEN TRANS (T101)	EA	1,000.000	1.000	0.000	1.00	1,000.00
0225	05406014	001	SHORT RADIUS	LF	75.000	25.000	0.000	212.00	15,900.00
0230	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	4,000.000	1.000	0.000	1.00	4,000.00
0260	60006006	000	REPLACE UNDERGROUND CONDUIT	LF	7.000	100.000	0.000	160.00	1,120.00
0265	60006009	000	REPLACE CONDUCTOR	LF	6.000	4,500.000	0.000	5,135.00	30,810.00
0270	60006016	000	INSTALL ELECTRICAL SPLICE	EA	50.000	10.000	0.000	48.00	2,400.00
0285	60006026	000	REPLACE ROADWAY ILLUM ASSEMBLY (LED)	EA	800.000	5.000	0.000	8.00	6,400.00
0290	60006042	000	REPLACE HIGH MAST LUMINAIRES	EA	250.000	50.000	0.000	3.00	750.00
0295	60006043	000	REPLACE LUMINAIRE POLE	EA	1,000.000	2.000	0.000	6.00	6,000.00
0305	60006046	000	MAINTAIN HIGH MAST ILLUMINATION	EA	1,200.000	5.000	0.000	5.00	6,000.00
0320	60006056	000	INSTALL GROUND BOX	EA	1.000	1.000	0.000	4.00	4.00
0325	60006059	000	INSTALL FOUNDATION	EA	1.000	1.000	0.000	1.00	1.00
0360	60006082	000	REPLACE FUSE	EA	85.000	50.000	0.000	35.00	2,975.00
0365	60006084	000	REPLACE BREAKAWAY FUSE HOLDER	EA	125.000	15.000	0.000	14.00	1,750.00
0370	60006093	000	REPLACE HAND-OFF-AUTO SWITCH	EA	100.000	1.000	0.000	1.00	100.00
0375	60006094	000	REPLACE CONTACTOR	EA	250.000	1.000	0.000	2.00	500.00
0385	60006099	000	REPLACE CIRCUIT BREAKER	EA	800.000	1.000	0.000	4.00	3,200.00
0390	60006108	000	REPLACE LUMINAIRES	EA	240.000	25.000	0.000	20.00	4,800.00
0395	60006109	000	REPLACE PHOTOCELL	EA	75.000	10.000	0.000	13.00	975.00
0400	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	2,250.000	50.000	0.000	176.00	396,000.00
0410	61856002	002	TMA (STATIONARY)	DAY	1.000	900.000	0.000	826.00	826.00
0415	06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	10.000	600.000	0.000	164.50	1,645.00
0420	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	50.000	10.000	0.000	158.50	7,925.00
0425	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	500.000	15.000	0.000	24.00	12,000.00
0430	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	600.000	50.000	0.000	174.00	104,400.00
0435	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	200.000	10.000	0.000	5.00	1,000.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0440	06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	500.000	1.000	0.000	1.00	500.00
0445	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	650.000	10.000	0.000	10.00	6,500.00
0450	06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	650.000	2.000	0.000	1.00	650.00
0455	06446056	000	IN SM RD SN SUP&AM TYTWT(1)UA(P)	EA	200.000	15.000	0.000	172.00	34,400.00
0460	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	650.000	8.000	0.000	22.00	14,300.00
0465	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	200.000	1.000	0.000	1.00	200.00
0475	06446071	000	RELOCATE SM RD SN SUP&AM TY TWT	EA	200.000	1.000	0.000	3.00	600.00
0480	06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	1.000	0.000	4.00	200.00
0485	06476001	001	INSTALL LRSS (STRUCT STEEL)	LB	20.000	2,000.000	0.000	971.00	19,420.00
0495	06476008	001	REMOVE AND RESET LRSA	EA	2,500.000	8.000	0.000	34.00	85,000.00
0500	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	25.000	450.000	0.000	1,283.00	32,075.00
0505	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	3.000	500.000	0.000	447.00	1,341.00
0510	06586015	000	INSTL DEL ASSM (D-SW)SZ (BRF)GF1	EA	6.000	900.000	0.000	340.00	2,040.00
0520	06586018	000	INSTL DEL ASSM (D-SY)SZ 1(FLX)GND	EA	50.000	150.000	0.000	601.00	30,050.00
0525	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	30.000	100.000	0.000	103.00	3,090.00
0530	06586028	000	INSTL DEL ASSM (D-SY)SZ (BRF)GF1	EA	5.000	300.000	0.000	69.00	345.00
0535	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	50.000	75.000	0.000	444.00	22,200.00
0555	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	20.000	350.000	0.000	573.00	11,460.00
0565	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	5.000	250.000	0.000	108.00	540.00
0570	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.100	2,200.000	0.000	1,716.00	171.60
0575	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	0.100	500.000	0.000	140.00	14.00
0580	06626093	000	WK ZN PAV MRK REMOV (Y)4"(BRK)	LF	1.000	500.000	0.000	3,484.00	3,484.00
0585	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.750	40,000.000	0.000	4,570.00	3,427.50
0690	06666301	007	RE PM W/RET REQ TY I (W)4"(SLD)(060MIL)	LF	0.360	17,500.000	0.000	65,625.00	23,625.00
0695	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.380	107,000.000	0.000	8,120.00	3,085.60
0700	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.380	479,000.000	0.000	33,100.00	12,578.00
0705	06666310	007	RE PM W/RET REQ TY I (Y)4"(BRK)(060MIL)	LF	0.520	3,400.000	0.000	1,280.00	665.60
0710	06666313	007	RE PM W/RET REQ TY I (Y)4"(SLD)(060MIL)	LF	0.360	25,500.000	0.000	61,280.00	22,060.80
0715	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.380	274,000.000	0.000	5,785.00	2,198.30
0725	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	14.000	1,000.000	0.000	3,951.00	55,314.00
0730	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	290.000	5.000	0.000	33.00	9,570.00
0735	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	1.000	0.000	5.00	2,250.00
0745	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	400.000	5.000	0.000	26.00	10,400.00
0750	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	75.000	50.000	0.000	332.00	24,900.00
0760	06726007	000	REFL PAV MRKR TY I-C	EA	1.500	700.000	0.000	13.00	19.50
0770	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	3,000.000	0.000	173.00	865.00
0775	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	15,000.000	0.000	481.00	1,924.00
0865	07006001	000	POTHOLE REPAIR (STANDARD)	SY	100.000	100.000	0.000	57.00	5,700.00
0875	07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	1,200.000	20.000	0.000	240.26	288,312.00
0880	07306002	000	FULL - WIDTH MOWING	AC	25.000	5,270.000	2,635.000	7,905.09	197,627.25
0900	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	1,000.000	100.000	0.000	129.00	129,000.00
0905	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	4,000.000	12.000	0.000	15.00	60,000.00
0910	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	4,000.000	12.000	0.000	15.00	60,000.00
0915	07356007	000	DEBRIS REMOVAL (SPOT DEBRIS)	MI	200.000	10.000	0.000	3.00	600.00
0940	07406002	000	GRAFFITI REMOVAL (PAINTING)	SF	40.000	10.000	0.000	32.00	1,280.00
0950	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	3,000.000	15.000	0.000	20.00	60,000.00
0960	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	60.000	3,000.000	0.000	2,012.00	120,720.00
0965	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	100.000	300.000	0.000	408.00	40,800.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0970	07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	150.000	150.000	0.000	37.00	5,550.00
0975	07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	265.000	50.000	0.000	9.00	2,385.00
0980	07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	500.000	20.000	0.000	3.00	1,500.00
0985	07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	800.000	5.000	0.000	1.00	800.00
1005	07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	10.000	500.000	0.000	15,008.00	150,080.00
1010	07706001	000	REPAIR RAIL ELEMENT (W - BEAM)	LF	25.000	2,000.000	0.000	2,112.50	52,812.50
1015	07706002	000	REPAIR RAIL ELEMENT (THRIE - BEAM)	LF	40.000	50.000	0.000	31.00	1,240.00
1020	07706003	000	REP RAIL ELMNT(THRIE-BM TRANS TO W -BM)	LF	50.000	10.000	0.000	18.00	900.00
1025	07706010	000	REM / REPL TIMBER/STL POST W/O CONC FND	EA	10.000	50.000	0.000	69.00	690.00
1030	07706011	000	REM / REPL TIMBER / STL POST W/CONC FND	EA	10.000	25.000	0.000	125.00	1,250.00
1035	07706012	000	REM / REPL TIMBER POST W / O CONC FND	EA	70.000	100.000	0.000	21.00	1,470.00
1045	07706017	000	REALIGN POSTS	EA	50.000	125.000	0.000	88.00	4,400.00
1050	07706018	000	INSTALL BLOCKOUT (TYPE SPECIFIED)	EA	5.000	40.000	0.000	22.00	110.00
1055	07706019	000	REMOVE & REPLACE BLOCKOUT	EA	30.000	125.000	0.000	149.00	4,470.00
1060	07706021	000	REPLACE SINGLE GDRAIL TERMINAL RAIL	LF	40.000	1,500.000	0.000	1,337.50	53,500.00
1065	07706022	000	REPLACE SINGLE GDRAIL TERMINAL POST	EA	80.000	200.000	0.000	158.00	12,640.00
1080	07706028	000	REPL SINGLE GDRAIL TERM IMPACT HEAD	EA	1,000.000	30.000	0.000	31.00	31,000.00
1085	07706029	000	REM & RESET SGT IMPACT HEAD	EA	500.000	8.000	0.000	8.00	4,000.00
1090	07706030	000	REPLACE SGT CABLE ASSEMBLY	EA	100.000	25.000	0.000	15.00	1,500.00
1095	07706031	000	REPLACE SGT CABLE ANCHOR	EA	100.000	25.000	0.000	15.00	1,500.00
1100	07706032	000	REPLACE SGT STRUT	EA	100.000	25.000	0.000	8.00	800.00
1105	07706033	000	REPLACE SGT OBJECT MARKER	EA	20.000	125.000	0.000	1.00	20.00
1120	07746028	000	REPAIR (QUAD) (N) (BAY)	EA	800.000	5.000	0.000	13.00	10,400.00
1290	05126041		PORT CTB (STKPL)(F-SHAPE)(TY 1) CO 2	LF	38.000	0.000	300.000	30.00	1,140.00
1295	05126017		PORT CTB (DES SOURCE)(F-SHAPE)(TY 1) CO 2	LF	38.000	0.000	300.000	30.00	1,140.00

Category Subtotal \$8,181,617.16

CATEGORY 002 DESCRIPTION FORCE ACCTS & INCIDENTALS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1230	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	9,207.50	9,207.50

Category Subtotal \$9,207.50

CATEGORY 003 DESCRIPTION CHANGE ORDERS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1300	60006160		REPLACE HIGH MAST LUMINAIRES (LED) CO 4	EA	1,300.000	0.000	6.000	6.00	7,800.00
2060	01326021		EMBANKMENT (VEHICLE)(ORD COMP)(TY C) CO 6	CY	22.600	0.000	250.000	160.00	3,616.00
2065	01346006		BACKFILL (TY A) CO 6	LF	3.390	0.000	10,000.000	79,014.71	267,859.87
2070	30776022		SP MIXES SP-C SAC-A PG70-22 CO 6	TON	157.070	0.000	9,196.000	9,453.29	1,484,828.26

CATEGORY 003 DESCRIPTION CHANGE ORDERS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2105	03546021		PLANE ASPH CONC PAV(0" TO 2") CO 6	SY	3.673	0.000	71,978.000	25,736.33	94,529.55
2120	04016001		FLOWABLE BACKFILL CO 6	CY	282.500	0.000	200.000	10.00	2,825.00
2125	04166002		DRILL SHAFT (24 IN) CO 6	LF	113.000	0.000	10.000	84.00	9,492.00
2130	04166016		DRILL SHAFT (SIGN MTS) (12 IN) CO 6	LF	113.000	0.000	20.000	36.00	4,068.00
2140	04296009		CONC STR REPAIR (STANDARD) CO 6	SF	339.000	0.000	20.000	44.00	14,916.00
2150	04326045		RIPRAP (MOW STRIP)(4 IN) CO 6	CY	226.000	0.000	100.000	1.00	226.00
2170	05006033		MOBILIZATION (CALLOUT) CO 6	EA	2,260.000	0.000	2.000	2.00	4,520.00
2175	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO 6	MO	36,160.000	0.000	12.000	12.00	433,920.00
2185	05336001		RUMBLE STRIPS (SHOULDER) CO 6	LF	0.328	0.000	50,000.000	203,877.00	66,871.66
2225	05406014		SHORT RADIUS CO 6	LF	84.750	0.000	25.000	237.50	20,128.13
2230	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION CO 6	EA	4,520.000	0.000	1.000	1.00	4,520.00
2260	60006006		REPLACE UNDERGROUND CONDUIT CO 6	LF	7.910	0.000	100.000	70.00	553.70
2265	60006009		REPLACE CONDUCTOR CO 6	LF	6.780	0.000	4,500.000	1,588.00	10,766.64
2270	60006016		INSTALL ELECTRICAL SPLICE CO 6	EA	56.500	0.000	10.000	6.00	339.00
2280	60006023		REPLACE ROADWAY ILLUM ASSEMBLY (HPS) CO 6	EA	791.000	0.000	5.000	1.00	791.00
2285	60006026		REPLACE ROADWAY ILLUM ASSEMBLY (LED) CO 6	EA	904.000	0.000	5.000	2.00	1,808.00
2290	60006042		REPLACE HIGH MAST LUMINAIRES CO 6	EA	282.500	0.000	50.000	6.00	1,695.00
2295	60006043		REPLACE LUMINAIRE POLE CO 6	EA	282.500	0.000	50.000	1.00	282.50
2325	60006059		INSTALL FOUNDATION CO 6	EA	1.130	0.000	1.000	1.00	1.13
2360	60006082		REPLACE FUSE CO 6	EA	96.050	0.000	50.000	16.00	1,536.80
2365	60006084		REPLACE BREAKAWAY FUSE HOLDER CO 6	EA	141.250	0.000	15.000	4.00	565.00
2385	60006099		REPLACE CIRCUIT BREAKER CO 6	EA	904.000	0.000	1.000	1.00	904.00
2390	60006108		REPLACE LUMINAIRES CO 6	EA	271.200	0.000	25.000	9.00	2,440.80

CATEGORY 003 DESCRIPTION CHANGE ORDERS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2395	60006109		REPLACE PHOTOCELL CO 6	EA	84.750	0.000	10.000	16.00	1,356.00
2400	60016001		PORTABLE CHANGEABLE MESSAGE SIGN CO 6	DAY	2,542.500	0.000	50.000	94.00	238,995.00
2410	61856002		TMA (STATIONARY) CO 6	DAY	1.130	0.000	900.000	674.00	761.62
2415	06366008		REPLACE EXISTING ALUMINUM SIGNS(TY G) CO 6	SF	11.300	0.000	600.000	1,318.11	14,894.64
2425	06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P) CO 6	EA	565.000	0.000	15.000	8.00	4,520.00
2430	06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T) CO 6	EA	678.000	0.000	50.000	54.00	36,612.00
2435	06446030		IN SM RD SN SUP&AM TYS80(1)SA(T) CO 6	EA	226.000	0.000	10.000	2.00	452.00
2455	06446056		IN SM RD SN SUP&AM TYTWT(1)UA(P) CO 6	EA	226.000	0.000	15.000	1.00	226.00
2470	06446070		RELOCATE SM RD SN SUP&AM TY S80 CO 6	EA	226.000	0.000	1.000	1.00	226.00
2480	06446076		REMOVE SM RD SN SUP&AM CO 6	EA	56.500	0.000	1.000	10.00	565.00
2485	06476001		INSTALL LRSS (STRUCT STEEL) CO 6	LB	22.600	0.000	2,000.000	2,064.00	46,646.40
2490	06476003		REMOVE LRSA CO 6	EA	56.500	0.000	3.000	1.00	56.50
2495	06476008		REMOVE AND RESET LRSA CO 6	EA	2,825.000	0.000	8.000	24.00	67,800.00
2505	06586013		INSTL DEL ASSM (D-SW)SZ (BRF)CTB CO 6	EA	3.390	0.000	500.000	78.00	264.42
2510	06586015		INSTL DEL ASSM (D-SW)SZ (BRF)GF1 CO 6	EA	6.780	0.000	900.000	282.00	1,911.96
2525	06586026		INSTL DEL ASSM (D-SY)SZ (BRF)CTB CO 6	EA	33.900	0.000	100.000	372.00	12,610.80
2530	06586028		INSTL DEL ASSM (D-SY)SZ (BRF)GF1 CO 6	EA	5.650	0.000	300.000	68.00	384.20
2555	06586061		INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 CO 6	EA	22.600	0.000	350.000	303.00	6,847.80
2565	06586064		INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 CO 6	EA	5.650	0.000	250.000	83.00	468.95
2570	06626060		WK ZN PAV MRK REMOV (W)4"(BRK) CO 6	LF	0.113	0.000	2,200.000	20.00	2.26
2580	06626093		WK ZN PAV MRK REMOV (Y)4"(BRK) CO 6	LF	1.130	0.000	500.000	1,816.00	2,052.08
2585	06666035		REFL PAV MRK TY I (W)8"(SLD)(090MIL) CO 6	LF	0.848	0.000	40,000.000	84,310.00	71,494.88
2600	06666161		RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL) CO 6	LF	1.243	0.000	5,000.000	11,400.00	14,170.20

CATEGORY 003 DESCRIPTION CHANGE ORDERS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2685	06666298		RE PM W/RET REQ TY I (W)4"(BRK)(060MIL) CO 6	LF	0.588	0.000	500.000	220.00	129.36
2690	06666301		RE PM W/RET REQ TY I (W)4"(SLD)(060MIL) CO 6	LF	0.407	0.000	17,500.000	43,294.00	17,620.66
2695	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL) CO 6	LF	0.429	0.000	107,000.000	156,680.00	67,215.72
2700	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL) CO 6	LF	0.429	0.000	479,000.000	812,849.00	348,712.23
2710	06666313		RE PM W/RET REQ TY I (Y)4"(SLD)(060MIL) CO 6	LF	0.407	0.000	25,500.000	77,295.00	31,459.07
2715	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL) CO 6	LF	0.429	0.000	274,000.000	109,257.00	46,871.25
2720	06686074		PREFAB PAV MRK TY C (W) (12") (SLD) CO 6	LF	11.300	0.000	20.000	153.00	1,728.90
2725	06686076		PREFAB PAV MRK TY C (W) (24") (SLD) CO 6	LF	15.820	0.000	1,000.000	138.00	2,183.16
2750	06686092		PREFAB PAV MRK TY C (W) (36")(YLD TRI) CO 6	EA	84.750	0.000	50.000	18.00	1,525.50
2755	06726006		REFL PAV MRKR TY I-A CO 6	EA	5.650	0.000	100.000	7,808.00	44,115.20
2760	06726007		REFL PAV MRKR TY I-C CO 6	EA	1.695	0.000	700.000	979.00	1,659.41
2770	06726009		REFL PAV MRKR TY II-A-A CO 6	EA	5.650	0.000	3,000.000	13,316.00	75,235.40
2775	06726010		REFL PAV MRKR TY II-C-R CO 6	EA	4.520	0.000	15,000.000	18,266.00	82,562.32
2865	07006001		POTHOLE REPAIR (STANDARD) CO 6	SY	113.000	0.000	100.000	70.00	7,910.00
2870	07006009		EMERGENCY MOBILIZATION CO 6	EA	22.600	0.000	10.000	2.00	45.20
2880	07306002		FULL - WIDTH MOWING CO 6	AC	28.250	0.000	5,270.000	5,270.06	148,879.20
2900	07356001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES) CO 6	CYC	1,130.000	0.000	1.000	101.00	114,130.00
2905	07356003		DEBRIS REMOVAL (FRONTAGE ROADS) CO 6	CYC	4,520.000	0.000	12.000	12.00	54,240.00
2910	07356005		DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS) CO 6	CYC	4,520.000	0.000	12.000	12.00	54,240.00
2915	07356007		DEBRIS REMOVAL (SPOT DEBRIS) CO 6	MI	226.000	0.000	10.000	5.00	1,130.00
2920	07386001		CLEANING / SWEEPING (CENTER MEDIAN) CO 6	CYC	13,560.000	0.000	5.000	2.00	27,120.00
2925	07386003		CLEANING / SWEEPING (OUTSIDE MAIN LANE) CO 6	CYC	13,560.000	0.000	5.000	2.00	27,120.00
2930	07386174		CLEAN/SWEEPING-DIRECT CONNECT-AREA(1) CO 6	CYC	11,300.000	0.000	5.000	2.00	22,600.00

CATEGORY 003 DESCRIPTION CHANGE ORDERS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2960	07526005		TREE REMOVAL (4" - 12" DIA) CO 6	EA	67.800	0.000	3,000.000	2,387.00	161,838.60
2965	07526006		TREE REMOVAL (12" - 18" DIA) CO 6	EA	113.000	0.000	300.000	127.00	14,351.00
2970	07526007		TREE REMOVAL (18" - 24" DIA) CO 6	EA	169.500	0.000	150.000	99.00	16,780.50
2975	07526008		TREE REMOVAL (24" - 30" DIA)	EA	299.450	0.000	50.000	68.00	20,362.60
2980	07526009		TREE REMOVAL (30" - 36" DIA) CO 6	EA	565.000	0.000	20.000	26.00	14,690.00
2985	07526010		TREE REMOVAL (36" - 42" DIA) CO 6	EA	904.000	0.000	5.000	9.00	8,136.00
2990	07526011		TREE REMOVAL (42" - 48" DIA) CO 6	EA	904.000	0.000	2.000	1.00	904.00
2995	07526012		TREE REMOVAL (48" - 60" DIA) CO 6	EA	1,130.000	0.000	2.000	1.00	1,130.00
3010	07706001		REPAIR RAIL ELEMENT (W - BEAM) CO 6	LF	28.250	0.000	2,000.000	2,952.50	83,408.13
3015	07706002		REPAIR RAIL ELEMENT (THRIE - BEAM) CO 6	LF	45.200	0.000	50.000	13.00	587.60
3020	07706003		REP RAIL ELMNT(THRIE-BM TRANS TO W -BM) CO 6	LF	56.500	0.000	10.000	6.00	339.00
3025	07706010		REM / REPL TIMBER/STL POST W/O CONC FND CO 6	EA	11.300	0.000	50.000	17.00	192.10
3030	07706011		REM / REPL TIMBER / STL POST W/CONC FND CO 6	EA	11.300	0.000	25.000	275.00	3,107.50
3035	07706012		REM / REPL TIMBER POST W / O CONC FND CO 6	EA	79.100	0.000	100.000	45.00	3,559.50
3045	07706017		REALIGN POSTS CO 6	EA	56.500	0.000	125.000	115.00	6,497.50
3055	07706019		REMOVE & REPLACE BLOCKOUT CO 6	EA	33.900	0.000	125.000	202.00	6,847.80
3060	07706021		REPLACE SINGLE GDRAIL TERMINAL RAIL CO 6	LF	45.200	0.000	1,500.000	1,642.50	74,241.00
3065	07706022		REPLACE SINGLE GDRAIL TERMINAL POST CO 6	EA	90.400	0.000	200.000	174.00	15,729.60
3080	07706028		REPL SINGLE GDRAIL TERM IMPACT HEAD CO 6	EA	1,130.000	0.000	30.000	42.00	47,460.00
3085	07706029		REM & RESET SGT IMPACT HEAD CO 6	EA	565.000	0.000	8.000	10.00	5,650.00
3090	07706030		REPLACE SGT CABLE ASSEMBLY CO 6	EA	113.000	0.000	25.000	11.00	1,243.00
3095	07706031		REPLACE SGT CABLE ANCHOR CO 6	EA	113.000	0.000	25.000	9.00	1,017.00
3100	07706032		REPLACE SGT STRUT CO 6	EA	113.000	0.000	25.000	6.00	678.00

CATEGORY 003 DESCRIPTION CHANGE ORDERS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3105	07706033		REPLACE SGT OBJECT MARKER CO 6	EA	22.600	0.000	125.000	3.00	67.80
3120	07746028		REPAIR (QUAD) (N) (BAY) CO 6	EA	904.000	0.000	5.000	1.00	904.00
3230	96066053		LAW ENFORCEMENT PERSONNEL CO 6	DOL	1.130	0.000	1.000	8,229.00	9,298.77
4000	07766055		REP METAL PST W/ BASE PLATE (TY T631) CO 8, T631	EA	150.000	0.000	1.000	6.00	900.00
4005	07766056		REP W BEAM (TY T631) CO 8 - T631	LF	85.000	0.000	25.000	75.00	6,375.00
5000	06106190		IN RD IL (TY SP) 38S-8 (250W EQ) LED Fireman to supply material	EA	6,510.000	0.000	1.000	1.00	6,510.00
5005	60006076		REPLACE WALL PACK LUMINAIRE Fireman to supply material	EA	1,050.000	0.000	10.000	8.00	8,400.00
Category Subtotal									\$4,664,761.33

PROJECT RMC - 636743001 CONTROL 636743001

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	30776075	000	TACK COAT	GAL	0.010	8,300.000	0.000	0.000	0.00
0080	03156002	001	FOG SEAL (SS-1H)	GAL	3.000	200.000	0.000	0.000	0.00
0090	03426006	004	PFC-C (AGGREGATE)(PG76 MIX) SAC-A	TON	210.000	1,136.000	0.000	0.000	0.00
0095	03486001	003	TBPF (MEMBRANE)	GAL	5.000	4,833.000	0.000	0.000	0.00
0115	03616004	000	FULL - DEPTH REPAIR CRCP (10")	SY	125.000	500.000	0.000	0.000	0.00
0135	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	200.000	10.000	0.000	0.000	0.00
0155	04386002	000	CLEANING AND SEALING EXIST JOINTS(CL3)	LF	10.000	1,000.000	0.000	0.000	0.00
0160	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	12.000	1,000.000	0.000	0.000	0.00
0170	05006033	000	MOBILIZATION (CALLOUT)	EA	2,000.000	2.000	0.000	0.000	0.00
0185	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.290	50,000.000	0.000	0.000	0.00
0195	05406003	001	MTL THRIE-BEAM GD FEN (TIM POST)	LF	10.000	25.000	0.000	0.000	0.00
0210	05406010	001	MTL W-BEAM GD FEN ADJUSTMENT	LF	10.000	25.000	0.000	0.000	0.00
0215	05406011	001	MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	10.000	25.000	0.000	0.000	0.00
0220	05406013	001	TRANSITION ADJUSTMENT	EA	100.000	1.000	0.000	0.000	0.00
0235	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	10.000	25.000	0.000	0.000	0.00
0240	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	2,000.000	1.000	0.000	0.000	0.00
0245	05446004	000	GDRAIL END TRT(INST)(WOOD POST)(TY I)	EA	4,000.000	1.000	0.000	0.000	0.00
0250	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	1.000	0.000	0.000	0.00
0255	60006003	000	REPLACE ABOVE-GROUND CONDUIT	LF	8.000	150.000	0.000	0.000	0.00
0275	60006020	000	ROAD BORE	LF	20.000	100.000	0.000	0.000	0.00
0280	60006023	000	REPLACE ROADWAY ILLUM ASSEMBLY (HPS)	EA	700.000	5.000	0.000	0.000	0.00
0300	60006044	000	REPLACE LUMINAIRE ARMS	EA	50.000	1.000	0.000	0.000	0.00
0310	60006052	000	REPLACE ELECTRICAL SERVICE	EA	3,200.000	1.000	0.000	0.000	0.00
0315	60006053	000	REPLACE TIMBER SERVICE POLE	EA	700.000	1.000	0.000	0.000	0.00

0330	60006061	000	REPLACE TRANSFORMER BASE	EA	1.000	1.000	0.000	0.000	0.00
0335	60006062	000	REPLACE TRANSFORMER BASE COVER	EA	1.000	1.000	0.000	0.000	0.00
0340	60006072	000	REPLACE LAMP (POLE MOUNT FIXTURE)	EA	175.000	3.000	0.000	0.000	0.00
0345	60006073	000	REPLACE LAMP (UNDERPASS FIXTURE)	EA	150.000	1.000	0.000	0.000	0.00
0350	60006074	000	REPLACE LAMP (WALL PACK FIXTURE)	EA	250.000	1.000	0.000	0.000	0.00
0355	60006076	000	REPLACE WALL PACK LUMINAIRE	EA	250.000	1.000	0.000	0.000	0.00
0380	60006097	000	REPLACE BREAKER PANEL	EA	400.000	1.000	0.000	0.000	0.00
0405	61196023	000	REPLACE OF SIGNAL HEAD ASSM	EA	150.000	1.000	0.000	0.000	0.00
0470	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	200.000	1.000	0.000	0.000	0.00
0490	06476003	001	REMOVE LRSA	EA	50.000	3.000	0.000	0.000	0.00
0515	06586016	000	INSTL DEL ASSM (D-SW)SZ (BRF)GF1 (BI)	EA	3.000	25.000	0.000	0.000	0.00
0540	06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	10.000	25.000	0.000	0.000	0.00
0545	06586051	000	INSTL OM ASSM (OM-3L)(FLX)SRF	EA	10.000	25.000	0.000	0.000	0.00
0550	06586054	000	INSTL OM ASSM (OM-3R)(FLX)SRF	EA	10.000	25.000	0.000	0.000	0.00
0560	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	2.000	25.000	0.000	0.000	0.00
0590	06666038	007	REFL PAV MRK TY I (W)12"(LNDRP)(090MIL)	LF	3.500	500.000	0.000	0.000	0.00
0595	06666158	007	RE PV MRK TY I(BLACK)4"(SHADOW)(090MIL)	LF	1.100	100.000	0.000	0.000	0.00
0600	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	1.100	5,000.000	0.000	0.000	0.00
0605	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.210	500.000	0.000	0.000	0.00
0610	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.210	7,700.000	0.000	0.000	0.00
0615	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.260	12,500.000	0.000	0.000	0.00
0620	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.240	26,000.000	0.000	0.000	0.00
0625	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.200	8,000.000	0.000	0.000	0.00
0630	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.300	500.000	0.000	0.000	0.00
0635	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.300	500.000	0.000	0.000	0.00
0640	06666224	007	PAVEMENT SEALER 4"	LF	1.000	100.000	0.000	0.000	0.00
0645	06666225	007	PAVEMENT SEALER 6"	LF	1.000	100.000	0.000	0.000	0.00
0650	06666226	007	PAVEMENT SEALER 8"	LF	1.000	100.000	0.000	0.000	0.00
0655	06666228	007	PAVEMENT SEALER 12"	LF	2.000	100.000	0.000	0.000	0.00
0660	06666230	007	PAVEMENT SEALER 24"	LF	2.500	100.000	0.000	0.000	0.00
0665	06666231	007	PAVEMENT SEALER (ARROW)	EA	100.000	1.000	0.000	0.000	0.00
0670	06666232	007	PAVEMENT SEALER (WORD)	EA	100.000	1.000	0.000	0.000	0.00
0675	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	100.000	1.000	0.000	0.000	0.00
0680	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	30.000	10.000	0.000	0.000	0.00
0685	06666298	007	RE PM W/RET REQ TY I (W)4"(BRK)(060MIL)	LF	0.520	500.000	0.000	0.000	0.00
0720	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	10.000	20.000	0.000	0.000	0.00
0740	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	275.000	1.000	0.000	0.000	0.00
0755	06726006	000	REFL PAV MRKR TY I-A	EA	5.000	100.000	0.000	0.000	0.00
0765	06726008	000	REFL PAV MRKR TY I-R	EA	1.000	100.000	0.000	0.000	0.00
0780	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.610	23,200.000	0.000	0.000	0.00
0785	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	50.000	0.000	0.000	0.00
0790	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.500	50.000	0.000	0.000	0.00
0795	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	100.000	1.000	0.000	0.000	0.00
0800	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	100.000	1.000	0.000	0.000	0.00
0805	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	100.000	1.000	0.000	0.000	0.00
0810	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	1.000	10.000	0.000	0.000	0.00
0815	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.520	100.000	0.000	0.000	0.00
0820	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.520	100.000	0.000	0.000	0.00
0825	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.520	100.000	0.000	0.000	0.00
0830	06786006	000	PAV SURF PREP FOR MRK (12")	LF	1.000	100.000	0.000	0.000	0.00
0835	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	100.000	0.000	0.000	0.00
0840	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	50.000	1.000	0.000	0.000	0.00

0845	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	50.000	1.000	0.000	0.000	0.00
0850	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	75.000	1.000	0.000	0.000	0.00
0855	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	75.000	1.000	0.000	0.000	0.00
0860	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	25.000	10.000	0.000	0.000	0.00
0870	07006009	000	EMERGENCY MOBILIZATION	EA	20.000	10.000	0.000	0.000	0.00
0885	07306003	000	SPOT MOWING	AC	30.000	50.000	0.000	0.000	0.00
0890	07316007	000	PAVEMENT EDGES, STRUCTURES & FIXTURES	MI	150.000	166.000	0.000	0.000	0.00
0895	07316011	000	BROADCAST APPLICATION	AC	25.000	2,650.000	0.000	0.000	0.00
0920	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	12,000.000	5.000	0.000	0.000	0.00
0925	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	12,000.000	5.000	0.000	0.000	0.00
0930	07386174	000	CLEAN/SWEEPING-DIRECT CONNECT-AREA(1)	CYC	10,000.000	5.000	0.000	0.000	0.00
0935	07406001	000	GRAFFITI REMOVAL (BLAST CLEANING)	SF	40.000	10.000	0.000	0.000	0.00
0945	07406003	000	GRAFFITI REMOVAL (CHEMICAL CLEANING)	SF	40.000	10.000	0.000	0.000	0.00
0955	07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	500.000	50.000	0.000	0.000	0.00
0990	07526011	000	TREE REMOVAL (42" - 48" DIA)	EA	800.000	2.000	0.000	0.000	0.00
0995	07526012	000	TREE REMOVAL (48" - 60" DIA)	EA	1,000.000	2.000	0.000	0.000	0.00
1000	07526013	000	TREE REMOVAL (60" - 72" DIA)	EA	1.000	1.000	0.000	0.000	0.00
1040	07706016	000	REPAIR STEEL POST WITH BASE PLATE	EA	200.000	1.000	0.000	0.000	0.00
1070	07706024	000	REPLACE TERMINAL ANCHOR POSTS	EA	30.000	1.000	0.000	0.000	0.00
1075	07706027	000	REMOVE GDRAIL END TRT / REPL WITH SGT	EA	1,000.000	8.000	0.000	0.000	0.00
1110	07746006	000	REPAIR (TRACC)	EA	100.000	1.000	0.000	0.000	0.00
1115	07746015	000	REPAIR (NARROW QUAD)	EA	100.000	1.000	0.000	0.000	0.00
1125	07746038	000	REMOVE AND REPLACE (FASTRACC)	EA	500.000	1.000	0.000	0.000	0.00
1130	07746052	000	REPAIR (FASTRACC)	LF	100.000	10.000	0.000	0.000	0.00
1135	07746055	000	REPAIR (FASTRACC) (BAY)	EA	700.000	1.000	0.000	0.000	0.00
1140	07766001	000	REPAIR (STEEL POST W/ W-BEAM - T101)	LF	80.000	15.000	0.000	0.000	0.00
1145	07766004	000	REPAIR (STL POST W/ DOUBLED W-BEAMS-T6)	LF	10.000	15.000	0.000	0.000	0.00
1150	07766032	000	REPAIR(STEEL POST W/ CHANNEL IRON RAIL)	LF	20.000	15.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCTS & INCIDENTALS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1200	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
1205	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
1210	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
1215	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
1220	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00
1225	96066052		FORCE ACCOUNT	DOL	1.000	1.000	0.000	0.000	0.00
1235	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
1240	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
1245	96096001		DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
1250	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	1.000	1.000	0.000	0.000	0.00
1255	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
1260	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
1265	05856003		RIDE PAYMENT ADJUSTMENT (ITEM 342)	DOL	1.000	1.000	0.000	0.000	0.00
1270	05856004		RIDE PAYMENT ADJUSTMENT (ITEM 344)	DOL	1.000	1.000	0.000	0.000	0.00
1275	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	1.000	0.000	0.000	0.00
1280	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
1283	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00

1285	96066052	FORCE ACCOUNT	DOL	1.000	1.000	0.000	0.000	0.00
								0.00
								Category Subtotal
								0.00

CATEGORY 003 DESCRIPTION CHANGE ORDERS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1286	96086001		UNIQUE CHANGE ORDER ITEM 1 REMOVE HEADER JT MATERIAL	DOL	54,040.000	0.000	1.000	0.000	0.00
1305	96086001		UNIQUE CHANGE ORDER ITEM 1 Installation of Work Zone speed limit reduction signs	DOL	2,615.000	0.000	10.000	0.000	0.00
1310	96086002		UNIQUE CHANGE ORDER ITEM 2 Maintenance of Work Zone speed limit reduction signs	DOL	814.000	0.000	10.000	0.000	0.00
1315	96086003		UNIQUE CHANGE ORDER ITEM 3 Removal of work zone speed limit reduction signs	DOL	546.000	0.000	10.000	0.000	0.00
1320	60006103		RAISE AND LOWER RING (HIGH MAST LIGHT) CO 4	EA	1.000	0.000	6.000	0.000	0.00
2075	30776075		TACK COAT	GAL	0.011	0.000	8,300.000	0.000	0.00
2080	03156002		FOG SEAL (SS-1H)	GAL	3.390	0.000	73.000	0.000	0.00
2085	03426002		PFC (ASPHALT) PG76-22	TON	237.300	0.000	73.000	0.000	0.00
2090	03426006		PFC-C (AGGREGATE)(PG76 MIX) SAC-A	TON	237.300	0.000	1,136.000	0.000	0.00
2095	03486001		TBPFC (MEMBRANE) CO 6	GAL	5.650	0.000	4,833.000	0.000	0.00
2100	03516001		FLEXIBLE PAVEMENT STRUCTURE REPAIR(5") CO 6	SY	226.000	0.000	500.000	0.000	0.00
2110	03546025		PLANE ASPH CONC PAV(4" TO 6") CO 6	SY	5.255	0.000	5,000.000	0.000	0.00
2115	03616004		FULL - DEPTH REPAIR CRCP (10") CO 6	SY	141.250	0.000	500.000	0.000	0.00
2135	04296007		CONC STR REPAIR (VERTICAL & OVERHEAD) CO 6	SF	226.000	0.000	10.000	0.000	0.00
2145	04326026		RIPRAP (STONE COMMON)(DRY)(18 IN) CO 6	CY	203.400	0.000	100.000	0.000	0.00
2155	04386002		CLEANING AND SEALING EXIST JOINTS(CL3)	LF	11.300	0.000	1,000.000	0.000	0.00
2160	04386004		CLEANING AND SEALING EXIST JOINTS(CL7) CO 6	LF	13.560	0.000	1,000.000	0.000	0.00
2165	05006001		MOBILIZATION CO 6	LS	5,650.000	0.000	1.000	0.000	0.00
2180	05146002		PERM CTB (SGL SLOPE) (TY 2) (42) CO 6	LF	226.000	0.000	5.000	0.000	0.00
2190	05406001		MTL W-BEAM GD FEN (TIM POST) CO 6	LF	45.200	0.000	25.000	0.000	0.00
2195	05406003		MTL THRIE-BEAM GD FEN (TIM POST) CO 6	LF	11.300	0.000	25.000	0.000	0.00
2200	05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM) CO 6	EA	3,390.000	0.000	1.000	0.000	0.00
2205	05406008		MTL BEAM GD FEN TRANS (T101) CO 6	EA	1,130.000	0.000	1.000	0.000	0.00
2210	05406010		MTL W-BEAM GD FEN ADJUSTMENT CO 6	LF	11.300	0.000	25.000	0.000	0.00
2215	05406011		MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	11.300	0.000	25.000	0.000	0.00

2220	05406013	CO 6 TRANSITION ADJUSTMENT	EA	113.000	0.000	1.000	0.000	0.00
2235	05426001	CO 6 REMOVE METAL BEAM GUARD FENCE	LF	11.300	0.000	25.000	0.000	0.00
2240	05426002	CO 6 REMOVE TERMINAL ANCHOR SECTION	EA	2,260.000	0.000	1.000	0.000	0.00
2245	05446004	CO 6 GDRAIL END TRT(INST)(WOOD POST)(TY I)	EA	4,520.000	0.000	1.000	0.000	0.00
2250	05456005	CO 6 CRASH CUSH ATTEN (REMOVE)	EA	1,130.000	0.000	1.000	0.000	0.00
2255	60006003	CO 6 REPLACE ABOVE-GROUND CONDUIT	LF	9.040	0.000	150.000	0.000	0.00
2275	60006020	CO 6 ROAD BORE	LF	22.600	0.000	100.000	0.000	0.00
2300	60006044	CO 6 REPLACE LUMINAIRE ARMS	EA	56.500	0.000	1.000	0.000	0.00
2305	60006046	CO 6 MAINTAIN HIGH MAST ILLUMINATION	EA	1,356.000	0.000	5.000	0.000	0.00
2310	60006052	CO 6 REPLACE ELECTRICAL SERVICE	EA	3,616.000	0.000	1.000	0.000	0.00
2315	60006053	CO 6 REPLACE TIMBER SERVICE POLE	EA	791.000	0.000	1.000	0.000	0.00
2320	60006056	CO 6 INSTALL GROUND BOX	EA	1.130	0.000	1.000	0.000	0.00
2330	60006061	CO 6 REPLACE TRANSFORMER BASE	EA	1.130	0.000	1.000	0.000	0.00
2335	60006062	CO 6 REPLACE TRANSFORMER BASE COVER	EA	1.130	0.000	1.000	0.000	0.00
2340	60006072	CO 6 REPLACE LAMP (POLE MOUNT FIXTURE)	EA	197.750	0.000	3.000	0.000	0.00
2345	60006073	CO 6 REPLACE LAMP (UNDERPASS FIXTURE)	EA	169.500	0.000	1.000	0.000	0.00
2350	60006074	CO 6 REPLACE LAMP (WALL PACK FIXTURE)	EA	282.500	0.000	1.000	0.000	0.00
2355	60006076	CO 6 REPLACE WALL PACK LUMINAIRE	EA	282.500	0.000	1.000	0.000	0.00
2370	60006093	CO 6 REPLACE HAND-OFF-AUTO SWITCH	EA	113.000	0.000	1.000	0.000	0.00
2375	60006094	CO 6 REPLACE CONTACTOR	EA	282.500	0.000	1.000	0.000	0.00
2380	60006097	CO 6 REPLACE BREAKER PANEL	EA	452.000	0.000	1.000	0.000	0.00
2405	61196023	CO 6 REPLACE OF SIGNAL HEAD ASSM	EA	169.500	0.000	1.000	0.000	0.00
2420	06366009	CO 6 REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	56.500	0.000	10.000	0.000	0.00
2440	06446031	CO 6 IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	565.000	0.000	1.000	0.000	0.00
2445	06446030	CO 6 IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	734.500	0.000	10.000	0.000	0.00
2450	06446037	CO 6 IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	734.500	0.000	2.000	0.000	0.00

CONTRACT ID	636743001	ESTIMATE	0029	CONTRACTOR'S ESTIMATE PACKAGE				Page 16 of 23	
		CO 6							
2460	06446060	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	734.500	0.000	8.000	0.000	0.00	
		CO 6							
2465	06446068	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	226.000	0.000	1.000	0.000	0.00	
		CO 6							
2475	06446071	RELOCATE SM RD SN SUP&AM TY TWT	EA	226.000	0.000	1.000	0.000	0.00	
		CO 6							
2515	06586016	INSTL DEL ASSM (D-SW)SZ (BRF)GF1 (BI)	EA	3.390	0.000	25.000	0.000	0.00	
		CO 6							
2560	06586062	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	2.260	0.000	25.000	0.000	0.00	
		CO 6							
2575	06626064	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	0.113	0.000	500.000	0.000	0.00	
		CO 6							
2590	06666038	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	3.955	0.000	500.000	0.000	0.00	
		CO 6							
2595	06666158	RE PV MRK TY I(BLACK)4"(SHADOW)(090MIL)	LF	1.243	0.000	100.000	0.000	0.00	
		CO 6							
2605	06666167	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.237	0.000	500.000	0.000	0.00	
		CO 6							
2610	06666170	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.237	0.000	7,700.000	0.000	0.00	
		CO 6							
2615	06666171	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.294	0.000	12,500.000	0.000	0.00	
		CO 6							
2620	06666174	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.271	0.000	26,900.000	0.000	0.00	
		CO 6							
2625	06666207	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.226	0.000	8,000.000	0.000	0.00	
		CO 6							
2630	06666208	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.339	0.000	500.000	0.000	0.00	
		CO 6							
2635	06666210	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.339	0.000	500.000	0.000	0.00	
		CO 6							
2640	06666224	PAVEMENT SEALER 4"	LF	1.130	0.000	100.000	0.000	0.00	
		CO 6							
2645	06666225	PAVEMENT SEALER 6"	LF	1.130	0.000	100.000	0.000	0.00	
		CO 6							
2650	06666226	PAVEMENT SEALER 8"	LF	1.130	0.000	100.000	0.000	0.00	
		CO 6							
2655	06666228	PAVEMENT SEALER 12"	LF	2.260	0.000	100.000	0.000	0.00	
		CO 6							
2660	06666230	PAVEMENT SEALER 24"	LF	2.825	0.000	100.000	0.000	0.00	
		CO 6							
2665	06666231	PAVEMENT SEALER (ARROW)	EA	113.000	0.000	1.000	0.000	0.00	
		CO 6							
2670	06666232	PAVEMENT SEALER (WORD)	EA	113.000	0.000	1.000	0.000	0.00	
		CO 6							
2675	06666234	PAVEMENT SEALER (DBL ARROW)	EA	113.000	0.000	1.000	0.000	0.00	
		CO 6							
2680	06666243	PAVEMENT SEALER (YLD TRI)	EA	33.900	0.000	10.000	0.000	0.00	
		CO 6							
2705	06666310	RE PM W/RET REQ TY I (Y)4"(BRK)(060MIL)	LF	0.588	0.000	3,400.000	0.000	0.00	
		CO 6							
2730	06686077	PREFAB PAV MRK TY C (W) (ARROW)	EA	327.700	0.000	5.000	0.000	0.00	

CONTRACT ID	ESTIMATE	0029	CONTRACTOR'S ESTIMATE PACKAGE				Page 17 of 23	
2735	06686078	CO 6 PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	508.500	0.000	1.000	0.000	0.00
2740	06686084	CO 6 PREFAB PAV MRK TY C (W) (NUMBER)	EA	310.750	0.000	1.000	0.000	0.00
2745	06686085	CO 6 PREFAB PAV MRK TY C (W) (WORD)	EA	452.000	0.000	5.000	0.000	0.00
2765	06726008	CO 6 REFL PAV MRKR TY I-R	EA	1.130	0.000	100.000	0.000	0.00
2780	06776002	CO 6 ELIM EXT PAV MRK & MRKS (6")	LF	0.689	0.000	23,200.000	0.000	0.00
2785	06776003	CO 6 ELIM EXT PAV MRK & MRKS (8")	LF	1.130	0.000	50.000	0.000	0.00
2790	06776007	CO 6 ELIM EXT PAV MRK & MRKS (24")	LF	3.955	0.000	50.000	0.000	0.00
2795	06776008	CO 6 ELIM EXT PAV MRK & MRKS (ARROW)	EA	113.000	0.000	1.000	0.000	0.00
2800	06776009	CO 6 ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	113.000	0.000	1.000	0.000	0.00
2805	06776012	CO 6 ELIM EXT PAV MRK & MRKS (WORD)	EA	113.000	0.000	1.000	0.000	0.00
2810	06776019	CO 6 ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	1.130	0.000	10.000	0.000	0.00
2815	06786001	CO 6 PAV SURF PREP FOR MRK (4")	LF	0.588	0.000	100.000	0.000	0.00
2820	06786002	CO 6 PAV SURF PREP FOR MRK (6")	LF	0.588	0.000	100.000	0.000	0.00
2825	06786004	CO 6 PAV SURF PREP FOR MRK (8")	LF	0.588	0.000	100.000	0.000	0.00
2830	06786006	CO 6 PAV SURF PREP FOR MRK (12")	LF	1.130	0.000	100.000	0.000	0.00
2835	06786008	CO 6 PAV SURF PREP FOR MRK (24")	LF	1.130	0.000	100.000	0.000	0.00
2840	06786009	CO 6 PAV SURF PREP FOR MRK (ARROW)	EA	56.500	0.000	1.000	0.000	0.00
2845	06786010	CO 6 PAV SURF PREP FOR MRK (DBL ARROW)	EA	56.500	0.000	1.000	0.000	0.00
2850	06786015	CO 6 PAV SURF PREP FOR MRK (NUMBER)	EA	84.750	0.000	1.000	0.000	0.00
2855	06786016	CO 6 PAV SURF PREP FOR MRK (WORD)	EA	84.750	0.000	1.000	0.000	0.00
2860	06786023	CO 6 PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	28.250	0.000	10.000	0.000	0.00
2875	07126008	CO 6 JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	1,356.000	0.000	20.000	0.000	0.00
2885	07306003	CO 6 SPOT MOWING	AC	33.900	0.000	50.000	0.000	0.00
2890	07316007	CO 6 PAVEMENT EDGES, STRUCTURES & FIXTURES	MI	169.500	0.000	166.000	0.000	0.00
2895	07316011	CO 6 BROADCAST APPLICATION	AC	28.250	0.000	2,650.000	0.000	0.00
2935	07406001	CO 6 GRAFFITI REMOVAL (BLAST CLEANING)	SF	45.200	0.000	10.000	0.000	0.00

		CO 6							
2940	07406002	GRAFFITI REMOVAL (PAINTING)	SF	45.200	0.000	10.000	0.000	0.00	
		CO 6							
2945	07406003	GRAFFITI REMOVAL (CHEMICAL CLEANING)	SF	45.200	0.000	10.000	0.000	0.00	
		CO 6							
2950	07526003	TREE TRIMMING / BRUSH REMOVAL	MI	3,390.000	0.000	15.000	0.000	0.00	
		CO 6							
2955	07526004	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	565.000	0.000	50.000	0.000	0.00	
		CO 6							
3000	07526013	TREE REMOVAL (60" - 72" DIA)	EA	1.130	0.000	1.000	0.000	0.00	
		CO 6							
3005	07606001	DITCH CLEANING AND RESHAPING (FOOT)	LF	11.300	0.000	500.000	0.000	0.00	
		CO 6							
3040	07706016	REPAIR STEEL POST WITH BASE PLATE	EA	226.000	0.000	1.000	0.000	0.00	
		CO 6							
3050	07706018	INSTALL BLOCKOUT (TYPE SPECIFIED)	EA	5.650	0.000	40.000	0.000	0.00	
		CO 6							
3070	07706024	REPLACE TERMINAL ANCHOR POSTS	EA	33.900	0.000	1.000	0.000	0.00	
		CO 6							
3075	07706027	REMOVE GDRAIL END TRT / REPL WITH SGT	EA	1,130.000	0.000	8.000	0.000	0.00	
		CO 6							
3110	07746006	REPAIR (TRACC)	EA	113.000	0.000	1.000	0.000	0.00	
		CO 6							
3115	07746015	REPAIR (NARROW QUAD)	EA	113.000	0.000	1.000	0.000	0.00	
		CO 6							
3125	07746038	REMOVE AND REPLACE (FASTRACC)	EA	565.000	0.000	1.000	0.000	0.00	
		CO 6							
3130	07746052	REPAIR (FASTRACC)	LF	113.000	0.000	10.000	0.000	0.00	
		CO 6							
3135	07746055	REPAIR (FASTRACC) (BAY)	EA	791.000	0.000	1.000	0.000	0.00	
		CO 6							
3140	07766001	REPAIR (STEEL POST W/ W-BEAM - T101)	LF	90.400	0.000	15.000	0.000	0.00	
		CO 6							
3145	07766004	REPAIR (STL POST W/ DOUBLED W-BEAMS-T6)	LF	11.300	0.000	15.000	0.000	0.00	
		CO 6							
3150	07766032	REPAIR(STEEL POST W/ CHANNEL IRON RAIL)	LF	22.600	0.000	15.000	0.000	0.00	
		CO 6							
3290	05126041	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	42.490	0.000	100.000	0.000	0.00	
		CO 6							
3295	05126017	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	42.490	0.000	100.000	0.000	0.00	
		CO 6							

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$12,855,585.99

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01326021	000	EMBANKMENT (VEHICLE)(ORD COMP)(TY C)	CY	20.000	250.00	949.000	18,980.00
01326021		EMBANKMENT (VEHICLE)(ORD COMP)(TY C)	CY	22.600	250.00	160.000	3,616.00
01346006	000	BACKFILL (TY A)	LF	3.000	10,000.00	27,789.000	83,367.00
01346006		BACKFILL (TY A)	LF	3.390	10,000.00	79,014.710	267,859.87
03426002	004	PFC (ASPHALT) PG76-22	TON	210.000	73.00	3.000	630.00
03516001	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(5")	SY	200.000	500.00	4,539.600	907,920.00
03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	3.250	71,978.00	91,208.000	296,426.00
03546021		PLANE ASPH CONC PAV(0" TO 2")	SY	3.670	71,978.00	25,736.332	94,529.55
03546025	000	PLANE ASPH CONC PAV(4" TO 6")	SY	4.650	5,000.00	14,412.000	67,015.80
04016001	000	FLOWABLE BACKFILL	CY	250.000	200.00	135.000	33,750.00
04016001		FLOWABLE BACKFILL	CY	282.500	200.00	10.000	2,825.00
04166002	000	DRILL SHAFT (24 IN)	LF	100.000	10.00	1.000	100.00
04166002		DRILL SHAFT (24 IN)	LF	113.000	10.00	84.000	9,492.00
04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	100.000	20.00	177.000	17,700.00
04166016		DRILL SHAFT (SIGN MTS) (12 IN)	LF	113.000	20.00	36.000	4,068.00
04296009	000	CONC STR REPAIR (STANDARD)	SF	300.000	20.00	248.750	74,625.00
04296009		CONC STR REPAIR (STANDARD)	SF	339.000	20.00	44.000	14,916.00
04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	180.000	100.00	295.000	53,100.00
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	200.000	100.00	10.000	2,000.00
04326045		RIPRAP (MOW STRIP)(4 IN)	CY	226.000	100.00	1.000	226.00
05006001	000	MOBILIZATION	LS	5,000.000	1.00	1.000	5,000.00
05006033		MOBILIZATION (CALLOUT)	EA	2,260.000	0.00	2.000	4,520.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	32,000.000	12.00	15.000	480,000.00
05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	36,160.000	12.00	12.000	433,920.00
05126017		PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	38.000	0.00	30.000	1,140.00
05126041		PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	38.000	0.00	30.000	1,140.00
05146002	000	PERM CTB (SGL SLOPE) (TY 2) (42)	LF	200.000	5.00	26.000	5,200.00
05336001		RUMBLE STRIPS (SHOULDER)	LF	0.330	0.00	203,877.000	66,871.66
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	40.000	25.00	50.000	2,000.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,000.000	1.00	2.000	6,000.00
05406008	001	MTL BEAM GD FEN TRANS (T101)	EA	1,000.000	1.00	1.000	1,000.00
05406014	001	SHORT RADIUS	LF	75.000	25.00	212.000	15,900.00
05406014		SHORT RADIUS	LF	84.750	25.00	237.500	20,128.13
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	4,000.000	1.00	1.000	4,000.00
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	4,520.000	1.00	1.000	4,520.00
06106190		IN RD IL (TY SP) 38S-8 (250W EQ) LED	EA	6,510.000	0.00	1.000	6,510.00
		Fireman to supply material					
06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	10.000	600.00	164.500	1,645.00
06366008		REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	11.300	600.00	1,318.110	14,894.64
06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	50.000	10.00	158.500	7,925.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	500.000	15.00	24.000	12,000.00
06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	565.000	15.00	8.000	4,520.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	600.000	50.00	174.000	104,400.00

06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	678.000	50.00	54.000	36,612.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	200.000	10.00	5.000	1,000.00
06446030		IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	226.000	10.00	2.000	452.00
06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	500.000	1.00	1.000	500.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	650.000	10.00	10.000	6,500.00
06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	650.000	2.00	1.000	650.00
06446056	000	IN SM RD SN SUP&AM TYTWT(1)UA(P)	EA	200.000	15.00	172.000	34,400.00
06446056		IN SM RD SN SUP&AM TYTWT(1)UA(P)	EA	226.000	15.00	1.000	226.00
06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	650.000	8.00	22.000	14,300.00
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	200.000	1.00	1.000	200.00
06446070		RELOCATE SM RD SN SUP&AM TY S80	EA	226.000	0.00	1.000	226.00
06446071	000	RELOCATE SM RD SN SUP&AM TY TWT	EA	200.000	1.00	3.000	600.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	1.00	4.000	200.00
06446076		REMOVE SM RD SN SUP&AM	EA	56.500	1.00	10.000	565.00
06476001	001	INSTALL LRSS (STRUCT STEEL)	LB	20.000	2,000.00	971.000	19,420.00
06476001		INSTALL LRSS (STRUCT STEEL)	LB	22.600	2,000.00	2,064.000	46,646.40
06476003		REMOVE LRSA	EA	56.500	0.00	1.000	56.50
06476008	001	REMOVE AND RESET LRSA	EA	2,500.000	8.00	34.000	85,000.00
06476008		REMOVE AND RESET LRSA	EA	2,825.000	8.00	24.000	67,800.00
06586001	000	IN STL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	25.000	450.00	1,283.000	32,075.00
06586013	000	IN STL DEL ASSM (D-SW)SZ (BRF)CTB	EA	3.000	500.00	447.000	1,341.00
06586013		IN STL DEL ASSM (D-SW)SZ (BRF)CTB	EA	3.390	500.00	78.000	264.42
06586015	000	IN STL DEL ASSM (D-SW)SZ (BRF)GF1	EA	6.000	900.00	340.000	2,040.00
06586015		IN STL DEL ASSM (D-SW)SZ (BRF)GF1	EA	6.780	900.00	282.000	1,911.96
06586018	000	IN STL DEL ASSM (D-SY)SZ 1(FLX)GND	EA	50.000	150.00	601.000	30,050.00
06586026	000	IN STL DEL ASSM (D-SY)SZ (BRF)CTB	EA	30.000	100.00	103.000	3,090.00
06586026		IN STL DEL ASSM (D-SY)SZ (BRF)CTB	EA	33.900	100.00	372.000	12,610.80
06586028	000	IN STL DEL ASSM (D-SY)SZ (BRF)GF1	EA	5.000	300.00	69.000	345.00
06586028		IN STL DEL ASSM (D-SY)SZ (BRF)GF1	EA	5.650	300.00	68.000	384.20
06586036	000	IN STL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	50.000	75.00	444.000	22,200.00
06586061	000	IN STL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	20.000	350.00	573.000	11,460.00
06586061		IN STL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	22.600	350.00	303.000	6,847.80
06586064	000	IN STL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	5.000	250.00	108.000	540.00
06586064		IN STL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	5.650	250.00	83.000	468.95
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.100	2,200.00	1,716.000	171.60
06626060		WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.110	2,200.00	20.000	2.26
06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	0.100	500.00	140.000	14.00
06626093	000	WK ZN PAV MRK REMOV (Y)4"(BRK)	LF	1.000	500.00	3,484.000	3,484.00
06626093		WK ZN PAV MRK REMOV (Y)4"(BRK)	LF	1.130	500.00	1,816.000	2,052.08
06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.750	40,000.00	4,570.000	3,427.50
06666035		REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.850	40,000.00	84,310.000	71,494.88
06666161		RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	1.240	0.00	11,400.000	14,170.20
06666298		RE PM W/RET REQ TY I (W)4"(BRK)(060MIL)	LF	0.590	0.00	220.000	129.36
06666301	007	RE PM W/RET REQ TY I (W)4"(SLD)(060MIL)	LF	0.360	17,500.00	65,625.000	23,625.00
06666301		RE PM W/RET REQ TY I (W)4"(SLD)(060MIL)	LF	0.410	17,500.00	43,294.000	17,620.66
06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.380	107,000.00	8,120.000	3,085.60
06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.430	107,000.00	156,680.000	67,215.72
06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.380	479,000.00	33,100.000	12,578.00
06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.430	479,000.00	812,849.000	348,712.23

06666310	007	RE PM W/RET REQ TY I (Y)4"(BRK)(060MIL)	LF	0.520	3,400.00	1,280.000	665.60
06666313	007	RE PM W/RET REQ TY I (Y)4"(SLD)(060MIL)	LF	0.360	25,500.00	61,280.000	22,060.80
06666313		RE PM W/RET REQ TY I (Y)4"(SLD)(060MIL)	LF	0.410	25,500.00	77,295.000	31,459.07
06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.380	274,000.00	5,785.000	2,198.30
06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.430	274,000.00	109,257.000	46,871.25
06686074		PREFAB PAV MRK TY C (W) (12") (SLD)	LF	11.300	0.00	153.000	1,728.90
06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	14.000	1,000.00	3,951.000	55,314.00
06686076		PREFAB PAV MRK TY C (W) (24") (SLD)	LF	15.820	1,000.00	138.000	2,183.16
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	290.000	5.00	33.000	9,570.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	1.00	5.000	2,250.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	400.000	5.00	26.000	10,400.00
06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	75.000	50.00	332.000	24,900.00
06686092		PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	84.750	50.00	18.000	1,525.50
06726006		REFL PAV MRKR TY I-A	EA	5.650	0.00	7,808.000	44,115.20
06726007	000	REFL PAV MRKR TY I-C	EA	1.500	700.00	13.000	19.50
06726007		REFL PAV MRKR TY I-C	EA	1.700	700.00	979.000	1,659.41
06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	3,000.00	173.000	865.00
06726009		REFL PAV MRKR TY II-A-A	EA	5.650	3,000.00	13,316.000	75,235.40
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	15,000.00	481.000	1,924.00
06726010		REFL PAV MRKR TY II-C-R	EA	4.520	15,000.00	18,266.000	82,562.32
07006001	000	POTHOLE REPAIR (STANDARD)	SY	100.000	100.00	57.000	5,700.00
07006001		POTHOLE REPAIR (STANDARD)	SY	113.000	100.00	70.000	7,910.00
07006009		EMERGENCY MOBILIZATION	EA	22.600	0.00	2.000	45.20
07126008	000	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	1,200.000	20.00	240.260	288,312.00
07306002	000	FULL - WIDTH MOWING	AC	25.000	5,270.00	7,905.090	197,627.25
07306002		FULL - WIDTH MOWING	AC	28.250	5,270.00	5,270.060	148,879.20
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	1,000.000	100.00	129.000	129,000.00
07356001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	1,130.000	100.00	101.000	114,130.00
07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	4,000.000	12.00	15.000	60,000.00
07356003		DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	4,520.000	12.00	12.000	54,240.00
07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	4,000.000	12.00	15.000	60,000.00
07356005		DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	4,520.000	12.00	12.000	54,240.00
07356007	000	DEBRIS REMOVAL (SPOT DEBRIS)	MI	200.000	10.00	3.000	600.00
07356007		DEBRIS REMOVAL (SPOT DEBRIS)	MI	226.000	10.00	5.000	1,130.00
07386001		CLEANING / SWEEPING (CENTER MEDIAN)	CYC	13,560.000	0.00	2.000	27,120.00
07386003		CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	13,560.000	0.00	2.000	27,120.00
07386174		CLEAN/SWEEPING-DIRECT CONNECT-AREA(1)	CYC	11,300.000	0.00	2.000	22,600.00
07406002	000	GRAFFITI REMOVAL (PAINTING)	SF	40.000	10.00	32.000	1,280.00
07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	3,000.000	15.00	20.000	60,000.00
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	60.000	3,000.00	2,012.000	120,720.00
07526005		TREE REMOVAL (4" - 12" DIA)	EA	67.800	3,000.00	2,387.000	161,838.60
07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	100.000	300.00	408.000	40,800.00
07526006		TREE REMOVAL (12" - 18" DIA)	EA	113.000	300.00	127.000	14,351.00
07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	150.000	150.00	37.000	5,550.00
07526007		TREE REMOVAL (18" - 24" DIA)	EA	169.500	150.00	99.000	16,780.50
07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	265.000	50.00	9.000	2,385.00
07526008		TREE REMOVAL (24" - 30" DIA)	EA	299.450	50.00	68.000	20,362.60
07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	500.000	20.00	3.000	1,500.00
07526009		TREE REMOVAL (30" - 36" DIA)	EA	565.000	20.00	26.000	14,690.00

07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	800.000	5.00	1.000	800.00
07526010		TREE REMOVAL (36" - 42" DIA)	EA	904.000	5.00	9.000	8,136.00
07526011		TREE REMOVAL (42" - 48" DIA)	EA	904.000	0.00	1.000	904.00
07526012		TREE REMOVAL (48" - 60" DIA)	EA	1,130.000	0.00	1.000	1,130.00
07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	10.000	500.00	15,008.000	150,080.00
07706001	000	REPAIR RAIL ELEMENT (W - BEAM)	LF	25.000	2,000.00	2,112.500	52,812.50
07706001		REPAIR RAIL ELEMENT (W - BEAM)	LF	28.250	2,000.00	2,952.500	83,408.13
07706002	000	REPAIR RAIL ELEMENT (THRIE - BEAM)	LF	40.000	50.00	31.000	1,240.00
07706002		REPAIR RAIL ELEMENT (THRIE - BEAM)	LF	45.200	50.00	13.000	587.60
07706003	000	REP RAIL ELMNT(THRIE-BM TRANS TO W -BM)	LF	50.000	10.00	18.000	900.00
07706003		REP RAIL ELMNT(THRIE-BM TRANS TO W -BM)	LF	56.500	10.00	6.000	339.00
07706010	000	REM / REPL TIMBER/STL POST W/O CONC FND	EA	10.000	50.00	69.000	690.00
07706010		REM / REPL TIMBER/STL POST W/O CONC FND	EA	11.300	50.00	17.000	192.10
07706011	000	REM / REPL TIMBER / STL POST W/CONC FND	EA	10.000	25.00	125.000	1,250.00
07706011		REM / REPL TIMBER / STL POST W/CONC FND	EA	11.300	25.00	275.000	3,107.50
07706012	000	REM / REPL TIMBER POST W / O CONC FND	EA	70.000	100.00	21.000	1,470.00
07706012		REM / REPL TIMBER POST W / O CONC FND	EA	79.100	100.00	45.000	3,559.50
07706017	000	REALIGN POSTS	EA	50.000	125.00	88.000	4,400.00
07706017		REALIGN POSTS	EA	56.500	125.00	115.000	6,497.50
07706018	000	INSTALL BLOCKOUT (TYPE SPECIFIED)	EA	5.000	40.00	22.000	110.00
07706019	000	REMOVE & REPLACE BLOCKOUT	EA	30.000	125.00	149.000	4,470.00
07706019		REMOVE & REPLACE BLOCKOUT	EA	33.900	125.00	202.000	6,847.80
07706021	000	REPLACE SINGLE GDRAIL TERMINAL RAIL	LF	40.000	1,500.00	1,337.500	53,500.00
07706021		REPLACE SINGLE GDRAIL TERMINAL RAIL	LF	45.200	1,500.00	1,642.500	74,241.00
07706022	000	REPLACE SINGLE GDRAIL TERMINAL POST	EA	80.000	200.00	158.000	12,640.00
07706022		REPLACE SINGLE GDRAIL TERMINAL POST	EA	90.400	200.00	174.000	15,729.60
07706028	000	REPL SINGLE GDRAIL TERM IMPACT HEAD	EA	1,000.000	30.00	31.000	31,000.00
07706028		REPL SINGLE GDRAIL TERM IMPACT HEAD	EA	1,130.000	30.00	42.000	47,460.00
07706029	000	REM & RESET SGT IMPACT HEAD	EA	500.000	8.00	8.000	4,000.00
07706029		REM & RESET SGT IMPACT HEAD	EA	565.000	8.00	10.000	5,650.00
07706030	000	REPLACE SGT CABLE ASSEMBLY	EA	100.000	25.00	15.000	1,500.00
07706030		REPLACE SGT CABLE ASSEMBLY	EA	113.000	25.00	11.000	1,243.00
07706031	000	REPLACE SGT CABLE ANCHOR	EA	100.000	25.00	15.000	1,500.00
07706031		REPLACE SGT CABLE ANCHOR	EA	113.000	25.00	9.000	1,017.00
07706032	000	REPLACE SGT STRUT	EA	100.000	25.00	8.000	800.00
07706032		REPLACE SGT STRUT	EA	113.000	25.00	6.000	678.00
07706033	000	REPLACE SGT OBJECT MARKER	EA	20.000	125.00	1.000	20.00
07706033		REPLACE SGT OBJECT MARKER	EA	22.600	125.00	3.000	67.80
07746028	000	REPAIR (QUAD) (N) (BAY)	EA	800.000	5.00	13.000	10,400.00
07746028		REPAIR (QUAD) (N) (BAY)	EA	904.000	5.00	1.000	904.00
07766055		REP METAL PST W/ BASE PLATE (TY T631)	EA	150.000	0.00	6.000	900.00
07766056		REP W BEAM (TY T631)	LF	85.000	0.00	75.000	6,375.00
30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	139.000	9,196.00	27,082.890	3,764,521.71
30776022		SP MIXES SP-C SAC-A PG70-22	TON	157.070	9,196.00	9,453.290	1,484,828.26
60006006	000	REPLACE UNDERGROUND CONDUIT	LF	7.000	100.00	160.000	1,120.00
60006006		REPLACE UNDERGROUND CONDUIT	LF	7.910	100.00	70.000	553.70
60006009	000	REPLACE CONDUCTOR	LF	6.000	4,500.00	5,135.000	30,810.00
60006009		REPLACE CONDUCTOR	LF	6.780	4,500.00	1,588.000	10,766.64
60006016	000	INSTALL ELECTRICAL SPLICE	EA	50.000	10.00	48.000	2,400.00

60006016		INSTALL ELECTRICAL SPLICE	EA	56.500	10.00	6.000	339.00
60006023		REPLACE ROADWAY ILLUM ASSEMBLY (HPS)	EA	791.000	0.00	1.000	791.00
60006026	000	REPLACE ROADWAY ILLUM ASSEMBLY (LED)	EA	800.000	5.00	8.000	6,400.00
60006026		REPLACE ROADWAY ILLUM ASSEMBLY (LED)	EA	904.000	5.00	2.000	1,808.00
60006042	000	REPLACE HIGH MAST LUMINAIRES	EA	250.000	50.00	3.000	750.00
60006042		REPLACE HIGH MAST LUMINAIRES	EA	282.500	50.00	6.000	1,695.00
60006043		REPLACE LUMINAIRE POLE	EA	282.500	2.00	1.000	282.50
60006043	000	REPLACE LUMINAIRE POLE	EA	1,000.000	2.00	6.000	6,000.00
60006046	000	MAINTAIN HIGH MAST ILLUMINATION	EA	1,200.000	5.00	5.000	6,000.00
60006056	000	INSTALL GROUND BOX	EA	1.000	1.00	4.000	4.00
60006059	000	INSTALL FOUNDATION	EA	1.000	1.00	1.000	1.00
60006059		INSTALL FOUNDATION	EA	1.130	1.00	1.000	1.13
60006076		REPLACE WALL PACK LUMINAIRE	EA	1,050.000	0.00	8.000	8,400.00
		Fireman to supply material					
60006082	000	REPLACE FUSE	EA	85.000	50.00	35.000	2,975.00
60006082		REPLACE FUSE	EA	96.050	50.00	16.000	1,536.80
60006084	000	REPLACE BREAKAWAY FUSE HOLDER	EA	125.000	15.00	14.000	1,750.00
60006084		REPLACE BREAKAWAY FUSE HOLDER	EA	141.250	15.00	4.000	565.00
60006093	000	REPLACE HAND-OFF-AUTO SWITCH	EA	100.000	1.00	1.000	100.00
60006094	000	REPLACE CONTACTOR	EA	250.000	1.00	2.000	500.00
60006099	000	REPLACE CIRCUIT BREAKER	EA	800.000	1.00	4.000	3,200.00
60006099		REPLACE CIRCUIT BREAKER	EA	904.000	1.00	1.000	904.00
60006108	000	REPLACE LUMINAIRES	EA	240.000	25.00	20.000	4,800.00
60006108		REPLACE LUMINAIRES	EA	271.200	25.00	9.000	2,440.80
60006109	000	REPLACE PHOTOCELL	EA	75.000	10.00	13.000	975.00
60006109		REPLACE PHOTOCELL	EA	84.750	10.00	16.000	1,356.00
60006160		REPLACE HIGH MAST LUMINAIRES (LED)	EA	1,300.000	0.00	6.000	7,800.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	2,250.000	50.00	176.000	396,000.00
60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	2,542.500	50.00	94.000	238,995.00
61856002	002	TMA (STATIONARY)	DAY	1.000	900.00	826.000	826.00
61856002		TMA (STATIONARY)	DAY	1.130	900.00	674.000	761.62
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.00	9,207.500	9,207.50
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.130	1.00	8,229.000	9,298.77

TOTAL ITEM EARNINGS TO DATE \$12,855,585.99