



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **639341001**
 PROJECT: **RMC - 639341001**
 CONTRACT: **06224213**
 AWARD AMOUNT: **\$963,650.00**
 PROJECTED AMOUNT: **\$963,651.00**
 ADJ. PROJECTED AMOUNT: **\$1,777,301.00**
 CONTRACTOR: **BARRICADES UNLIMITED**

HIGHWAY: **US0069**
 DISTRICT NAME: **PARIS**
 COUNTY: **GRAYSON**
 AREA ENGINEER: **Aaron Bloom, P.E.**
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0014**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **46.96**
 % TIME USED: **58.36**
 % RETAINAGE: **0.00**

LETTING DATE: **06/02/2022**
 AWARD DATE: **06/23/2022**
 NOTICE TO PROCEED DATE: **07/11/2022**
 WORK BEGIN DATE: **09/01/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$834,636.25	\$797,838.75	\$36,797.50
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$834,636.25	\$797,838.75	\$36,797.50
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$834,636.25	\$797,838.75	\$36,797.50

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/01/2022
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 365
CURRENT DAYS: 730
DAYS CHARGED TO DATE: 426
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$610.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$610.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 639341001 CONTROL 639341001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0070	05106002	000	ONE-WAY TRAF CONT (PILOT CAR)	HR	75.000	112.000	\$8,400.00	8,000.00	2,155.75
0075	61856002	002	TMA (STATIONARY)	DAY	125.000	14.000	\$1,750.00	100.00	154.00
0080	61856003	002	TMA (MOBILE OPERATION)	HR	85.000	313.500	\$26,647.50	8,000.00	5,365.50
TOTAL ITEM EARNINGS THIS ESTIMATE							\$36,797.50		

CONTRACT LINE ITEMS

PROJECT RMC - 639341001 CONTROL 639341001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	150,000.000	1.000	0.000	0.64	96,300.00
0065	05106001	000	ONE-WAY TRAF CONT (FLAGGER CONT)	HR	150.000	1,000.000	1,000.000	677.25	101,587.50
0070	05106002	000	ONE-WAY TRAF CONT (PILOT CAR)	HR	75.000	4,000.000	4,000.000	2,155.75	161,681.25
0075	61856002	002	TMA (STATIONARY)	DAY	125.000	50.000	50.000	154.00	19,250.00
0080	61856003	002	TMA (MOBILE OPERATION)	HR	85.000	4,000.000	4,000.000	5,365.50	456,067.50
0105	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	250.00	-250.00
								Category Subtotal	\$834,636.25

PROJECT RMC - 639341001 CONTROL 639341001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0085	71396002	000	LANE CLOSURE (TYPE 2)	HR	145.000	80.000	80.000	0.000	0.00
0090	71396004	000	LANE CLOSURE (TYPE 4)	HR	145.000	40.000	40.000	0.000	0.00
0095	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0100	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$834,636.25

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	150,000.000	1.00	0.642	96,300.00
05106001	000	ONE-WAY TRAF CONT (FLAGGER CONT)	HR	150.000	1,000.00	677.250	101,587.50
05106002	000	ONE-WAY TRAF CONT (PILOT CAR)	HR	75.000	4,000.00	2,155.750	161,681.25
61856002	002	TMA (STATIONARY)	DAY	125.000	50.00	154.000	19,250.00
61856003	002	TMA (MOBILE OPERATION)	HR	85.000	4,000.00	5,365.500	456,067.50
96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.00	250.000	-250.00
TOTAL ITEM EARNINGS TO DATE							\$834,636.25