



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **01/10/23**

CONTRACT ID: **639376001**  
 PROJECT: **MMC - 639376001**  
 CONTRACT: **01220301**  
 AWARD AMOUNT: **\$269,754.00**  
 PROJECTED AMOUNT: **\$269,754.00**  
 ADJ. PROJECTED AMOUNT: **\$269,754.00**  
 CONTRACTOR: **ZACK BURKETT CO.**

HIGHWAY: **US0287**  
 DISTRICT NAME: **WICHITA FALLS**  
 COUNTY: **WICHITA**  
 AREA ENGINEER: **David Rohmer, P.E.**  
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0005**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **07/01/2022** to **07/31/2022**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **100.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **01/10/2022**  
 AWARD DATE: **01/11/2022**  
 NOTICE TO PROCEED DATE: **01/18/2022**  
 WORK BEGIN DATE: **03/01/2022**  
 ACCEPTED DATE: **07/01/2022**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$27,034.56	\$27,034.56	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$27,034.56	\$27,034.56	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$27,034.56</b>	<b>\$27,034.56</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR
_____ AREA/PROJECT ENGINEER
_____ DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 03/01/2022  
TIME CHARGES BEGIN: 03/01/2022  
BID DAYS: 120  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 120  
DAYS CHARGED TO DATE: 120  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$590.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$590.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
07/01/2022		1	WORK ACCEPTED
07/31/2022		1	Final Estimate

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
2	0	2
OTHER - SEE RMRKS		1
WORK ACCEPTED		1

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT MMC - 639376001 CONTROL 639376001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	65.000	100.000	0.000	374.85	24,365.25
0080	80116014	000	D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	63.000	100.000	0.000	42.37	2,669.31
<b>Category Subtotal</b>									\$27,034.56

PROJECT MMC - 639376001 CONTROL 639376001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80116011	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 1	TON	72.730	700.000	0.000	0.000	0.00
0070	80116012	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 2	TON	75.800	1,000.000	0.000	0.000	0.00
0075	80116013	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 3	TON	72.730	1,000.000	0.000	0.000	0.00
0085	80116062	000	D-GR HMA(SQ)TY B PG 64-22 (DLVR) SITE1	TON	70.740	200.000	0.000	0.000	0.00
0090	80116063	000	D-GR HMA(SQ)TY B PG 64-22 (DLVR) SITE2	TON	73.810	300.000	0.000	0.000	0.00
0095	80116064	000	D-GR HMA(SQ)TY B PG 64-22 (DLVR) SITE3	TON	70.740	300.000	0.000	0.000	0.00
0300	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0301	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$27,034.56

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	65.000	100.00	374.850	24,365.25
80116014	000	D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	63.000	100.00	42.370	2,669.31
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$27,034.56</b>