



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/10/23**

CONTRACT ID: **639566001**
 PROJECT: **MMC - 639566001**
 CONTRACT: **02224018**
 AWARD AMOUNT: **\$500,500.00**
 PROJECTED AMOUNT: **\$500,501.00**
 ADJ. PROJECTED AMOUNT: **\$1,501,501.00**
 CONTRACTOR: **RK HALL, LLC**

HIGHWAY: **US0082**
 DISTRICT NAME: **PARIS**
 COUNTY: **LAMAR**
 AREA ENGINEER: **Daniel Taylor, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0008**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2022** to **12/31/2022**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **29.33**
 % TIME USED: **59.72**
 % RETAINAGE: **0.00**

LETTING DATE: **02/03/2022**
 AWARD DATE: **02/23/2022**
 NOTICE TO PROCEED DATE: **03/22/2022**
 WORK BEGIN DATE: **05/31/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$440,391.67	\$428,432.84	\$11,958.83
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$440,391.67	\$428,432.84	\$11,958.83
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$440,391.67	\$428,432.84	\$11,958.83

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/31/2022
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 120
C. O. ADJUSTED DAYS: 240
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 215
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$610.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$610.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
12/01/2022	1	
12/02/2022	1	
12/03/2022	1	
12/04/2022	1	
12/05/2022	1	
12/06/2022	1	
12/07/2022	1	
12/08/2022	1	
12/09/2022	1	
12/10/2022	1	
12/11/2022	1	
12/12/2022	1	
12/13/2022	1	
12/14/2022	1	
12/15/2022	1	
12/16/2022	1	
12/17/2022	1	
12/18/2022	1	
12/19/2022	1	
12/20/2022	1	
12/21/2022	1	
12/22/2022	1	
12/23/2022	1	
12/24/2022	1	
12/25/2022	1	
12/26/2022	1	
12/27/2022	1	
12/28/2022	1	
12/29/2022	1	
12/30/2022	1	
12/31/2022	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

Diary Adjustment

WORK PERFORMED THIS PERIOD

PROJECT MMC - 639566001 CONTROL 639566001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80116005	000	D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	67.000	178.490	\$11,958.83

Total Bid Quantity	QTY Paid To Date
19,500.00	6,573.01

TOTAL ITEM EARNINGS THIS ESTIMATE

\$11,958.83

CONTRACT LINE ITEMS

PROJECT MMC - 639566001 CONTROL 639566001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80116005	000	D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	67.000	6,500.000	13,000.000	6,573.01	440,391.67
Category Subtotal									\$440,391.67

PROJECT MMC - 639566001 CONTROL 639566001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	65.000	1,000.000	2,000.000	0.000	0.00
1000	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
1100	96026001		PAYMENT ADJUSTMENT-POS POS PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
1200	96026002		PAYMENT ADJUSTMENT-NEG NEG PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$440,391.67

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116005	000	D-GR HMA(SQ) TY F PG 64-22 (PICKUP)	TON	67.000	6,500.00	6,573.010	440,391.67
TOTAL ITEM EARNINGS TO DATE							\$440,391.67