



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/10/23**

CONTRACT ID: **639658001**
 PROJECT: **MMC - 639658001**
 CONTRACT: **02221908**
 AWARD AMOUNT: **\$305,000.00**
 PROJECTED AMOUNT: **\$305,003.00**
 ADJ. PROJECTED AMOUNT: **\$410,603.00**
 CONTRACTOR: **RK HALL, LLC**

HIGHWAY: **US0082**
 DISTRICT NAME: **ATLANTA**
 COUNTY: **BOWIE**
 AREA ENGINEER: **Jason R. Dupree, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0009**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2022** to **12/18/2022**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **59.56**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **02/16/2022**
 AWARD DATE: **02/18/2022**
 NOTICE TO PROCEED DATE: **03/11/2022**
 WORK BEGIN DATE: **05/10/2022**
 ACCEPTED DATE: **12/18/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$244,547.96	\$244,547.96	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$244,547.96	\$244,547.96	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$244,547.96	\$244,547.96	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/10/2022
TIME CHARGES BEGIN: 04/22/2022
BID DAYS: 120
C. O. ADJUSTED DAYS: 120
CURRENT DAYS: 240
DAYS CHARGED TO DATE: 240
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/01/2022	1		
12/02/2022	1		
12/03/2022	1		
12/04/2022	1		
12/05/2022	1		
12/06/2022	1		
12/07/2022	1		
12/08/2022	1		
12/09/2022	1		
12/10/2022	1		
12/11/2022	1		
12/12/2022	1		
12/13/2022	1		
12/14/2022	1		
12/15/2022	1		
12/16/2022	1		
12/17/2022	1		
12/18/2022		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
18	17	1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 639658001 CONTROL 639658001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	96.000	1,100.000	1,100.000	2,124.86	203,986.56
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	110.000	1,100.000	0.000	368.74	40,561.40
Category Subtotal									\$244,547.96

PROJECT MMC - 639658001 CONTROL 639658001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	105.000	350.000	0.000	0.000	0.00
0075	80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	119.000	350.000	0.000	0.000	0.00
0080	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
			MATERIAL ON HAND						
0085	96026001		PAYMENT ADJUSTMENT-POS PAYMENT ADJUSTMENT - POSITIVE	DOL	1.000	1.000	0.000	0.000	0.00
0090	96026002		PAYMENT ADJUSTMENT-NEG PAYMENT ADJUSTMENT - NEGATIVE	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96056006		WORK ORDER LIQUIDATED DAMAGES WORK ORDER LD'S	DOL	1.000	1.000	0.000	0.000	0.00
0100	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$244,547.96

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	96.000	1,100.00	2,124.860	203,986.56
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	110.000	1,100.00	368.740	40,561.40
TOTAL ITEM EARNINGS TO DATE							\$244,547.96