



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/10/23**

CONTRACT ID: **639763001**
 PROJECT: **MMC - 639763001**
 CONTRACT: **05224208**
 AWARD AMOUNT: **\$603,250.00**
 PROJECTED AMOUNT: **\$603,250.00**
 ADJ. PROJECTED AMOUNT: **\$603,250.00**
 CONTRACTOR: **DIGG COMMERCIAL, LLC**

HIGHWAY: **IH0027**
 DISTRICT NAME: **AMARILLO**
 COUNTY: **RANDALL**
 AREA ENGINEER: **Joe Chappell, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2022** to **12/31/2022**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **49.00**
 % TIME USED: **61.67**
 % RETAINAGE: **0.00**

LETTING DATE: **05/05/2022**
 AWARD DATE: **05/26/2022**
 NOTICE TO PROCEED DATE: **06/22/2022**
 WORK BEGIN DATE: **08/04/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$295,596.00	\$295,596.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$295,596.00	\$295,596.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$295,596.00	\$295,596.00	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 08/04/2022
TIME CHARGES BEGIN: 07/27/2022
BID DAYS: 120
C. O. ADJUSTED DAYS: 120
CURRENT DAYS: 240
DAYS CHARGED TO DATE: 148
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$610.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$610.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
12/01/2022	1	
12/02/2022	1	
12/03/2022	1	
12/04/2022	1	
12/05/2022	1	
12/06/2022	1	
12/07/2022	1	
12/08/2022	1	
12/09/2022	1	
12/10/2022	1	
12/11/2022	1	
12/12/2022	1	
12/13/2022	1	
12/14/2022	1	
12/15/2022	1	
12/16/2022	1	
12/17/2022	1	
12/18/2022	1	
12/19/2022	1	
12/20/2022	1	
12/21/2022	1	
12/22/2022	1	
12/23/2022	1	
12/24/2022	1	
12/25/2022	1	
12/26/2022	1	
12/27/2022	1	
12/28/2022	1	
12/29/2022	1	
12/30/2022	1	
12/31/2022	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

Diary Adjustment

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 639763001 CONTROL 639763001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80036001	000	TRAFFIC PAINT (W)	EA	4,482.000	50.000	0.000	24.00	107,568.00
0065	80036002	000	TRAFFIC PAINT (Y)	EA	4,606.000	50.000	0.000	24.00	110,544.00
0070	80036003	000	GLASS BEADS (TY III)	EA	1,761.000	50.000	0.000	44.00	77,484.00
Category Subtotal									\$295,596.00

PROJECT MMC - 639763001 CONTROL 639763001
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	80036004	000	GLASS BEADS (TY II)	EA	1,216.000	50.000	0.000	0.000	0.00
0080	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0081	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0082	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$295,596.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80036001	000	TRAFFIC PAINT (W)	EA	4,482.000	50.00	24.000	107,568.00
80036002	000	TRAFFIC PAINT (Y)	EA	4,606.000	50.00	24.000	110,544.00
80036003	000	GLASS BEADS (TY III)	EA	1,761.000	50.00	44.000	77,484.00
TOTAL ITEM EARNINGS TO DATE							\$295,596.00