



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **640033001**
 PROJECT: **RMC - 640033001**
 CONTRACT: **09224022**
 AWARD AMOUNT: **\$274,153.48**
 PROJECTED AMOUNT: **\$299,153.48**
 ADJ. PROJECTED AMOUNT: **\$299,153.48**
 CONTRACTOR: **GREENPAK SOLUTIONS, LIMITED LIABILITY COMPANY**

HIGHWAY: **US0070**
 DISTRICT NAME: **LUBBOCK**
 COUNTY: **BAILEY**
 AREA ENGINEER: **Neil Welch, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2023** to **05/01/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **52.78**
 % RETAINAGE: **0.00**

LETTING DATE: **09/07/2022**
 AWARD DATE: **09/22/2022**
 NOTICE TO PROCEED DATE: **10/11/2022**
 WORK BEGIN DATE: **02/03/2023**
 ACCEPTED DATE: **03/11/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$273,346.81	\$273,344.71	\$2.10
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$273,346.81	\$273,344.71	\$2.10
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$273,346.81	\$273,344.71	\$2.10

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/03/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 36
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 36
DAYS CHARGED TO DATE: 19
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
05/01/2023		1

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
OTHER - SEE RMRKS		1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 640033001 CONTROL 640033001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006001	000	MOBILIZATION	LS	1.000	0.100	\$0.10
0065	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	2.000	\$2.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00
3.00	3.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$2.10

CONTRACT LINE ITEMS

PROJECT RMC - 640033001 CONTROL 640033001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1.000	1.000	0.000	1.00	1.00
0065	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	3.000	0.000	3.00	3.00
0070	07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	383.000	715.607	0.000	713.65	273,326.80
0075	61856002	002	TMA (STATIONARY)	DAY	1.000	72.000	0.000	16.00	16.00
0100	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.01	0.01
Category Subtotal									\$273,346.81

PROJECT RMC - 640033001 CONTROL 640033001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0105	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0110	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	25,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$273,346.81

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1.000	1.00	1.000	1.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	3.00	3.000	3.00
07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	383.000	715.61	713.647	273,326.80
61856002	002	TMA (STATIONARY)	DAY	1.000	72.00	16.000	16.00
96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	0.010	0.01
TOTAL ITEM EARNINGS TO DATE							\$273,346.81