



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/10/23**

CONTRACT ID: **640110001**
 PROJECT: **RMC - 640110001**
 CONTRACT: **06224431**
 AWARD AMOUNT: **\$368,714.00**
 PROJECTED AMOUNT: **\$370,124.00**
 ADJ. PROJECTED AMOUNT: **\$370,124.00**
 CONTRACTOR: **PATHFIELD INVESTMENTS LLC**

HIGHWAY: **FM3050**
 DISTRICT NAME: **WACO**
 COUNTY: **HILL**
 AREA ENGINEER:
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/26/2022** to **12/25/2022**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **41.39**
 % TIME USED: **31.78**
 % RETAINAGE: **0.00**

LETTING DATE: **06/29/2022**
 AWARD DATE: **07/12/2022**
 NOTICE TO PROCEED DATE: **08/10/2022**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$153,192.00	\$110,650.00	\$42,542.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$153,192.00	\$110,650.00	\$42,542.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$153,192.00	\$110,650.00	\$42,542.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 116
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
11/26/2022	1	
11/27/2022	1	
11/28/2022	1	
11/29/2022	1	
11/30/2022	1	
12/01/2022	1	
12/02/2022	1	
12/03/2022	1	
12/04/2022	1	
12/05/2022	1	
12/06/2022	1	
12/07/2022	1	
12/08/2022	1	
12/09/2022	1	
12/10/2022	1	
12/11/2022	1	
12/12/2022	1	
12/13/2022	1	
12/14/2022	1	
12/15/2022	1	
12/16/2022	1	
12/17/2022	1	
12/18/2022	1	
12/19/2022	1	
12/20/2022	1	
12/21/2022	1	
12/22/2022	1	
12/23/2022	1	
12/24/2022	1	
12/25/2022	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 640110001 CONTROL 640110001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	2.000	\$2.00	8.00	2.00
0070	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	3,000.000	11.630	\$34,890.00	89.54	42.68
0075	07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	100.000	4.000	\$400.00	28.00	4.00
0080	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	10.000	20.000	\$200.00	101.00	20.00
0085	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	10.000	5.000	\$50.00	53.00	5.00
0130	70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	70.000	100.000	\$7,000.00	1,350.00	350.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$42,542.00		

CONTRACT LINE ITEMS

PROJECT RMC - 640110001 CONTROL 640110001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	8.000	0.000	2.00	2.00
0070	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	3,000.000	89.542	0.000	42.68	128,040.00
0075	07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	100.000	28.000	0.000	4.00	400.00
0080	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	10.000	101.000	0.000	20.00	200.00
0085	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	10.000	53.000	0.000	5.00	50.00
0130	70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	70.000	1,350.000	0.000	350.00	24,500.00
Category Subtotal									\$153,192.00

PROJECT RMC - 640110001 CONTROL 640110001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	05006034	000	MOBILIZATION (EMERGENCY)	EA	1.000	7.000	0.000	0.000	0.00
0090	07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	10.000	23.000	0.000	0.000	0.00
0095	07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	10.000	19.000	0.000	0.000	0.00
0100	07526009	000	TREE REMOVAL (30" - 36" DIA)	EA	10.000	18.000	0.000	0.000	0.00
0105	07526010	000	TREE REMOVAL (36" - 42" DIA)	EA	10.000	17.000	0.000	0.000	0.00
0110	07526011	000	TREE REMOVAL (42" - 48" DIA)	EA	10.000	17.000	0.000	0.000	0.00
0115	07526012	000	TREE REMOVAL (48" - 60" DIA)	EA	10.000	15.000	0.000	0.000	0.00
0120	07526013	000	TREE REMOVAL (60" - 72" DIA)	EA	10.000	14.000	0.000	0.000	0.00
0125	07526018	000	STUMP REMOVAL (GREATER THAN 12")	EA	1.000	3.000	0.000	0.000	0.00
0501	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0502	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0503	96056006	000	WORK ORDER LIQUIDATED DAMAGES	DOL	-590.000	1.000	0.000	0.000	0.00
0504	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0601	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$153,192.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1.000	8.00	2.000	2.00
07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	3,000.000	89.54	42.680	128,040.00
07526004	000	TREE TRIMMING / BRUSH REMOVAL(CHANNELS)	AC	100.000	28.00	4.000	400.00
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	10.000	101.00	20.000	200.00
07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	10.000	53.00	5.000	50.00
70006001	000	REML & DISPL DRIFTWOOD & DEBRIS	CY	70.000	1,350.00	350.000	24,500.00
TOTAL ITEM EARNINGS TO DATE							\$153,192.00