



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **640152001**
 PROJECT: **MMC - 640152001**
 CONTRACT: **05220603**
 AWARD AMOUNT: **\$74,000.00**
 PROJECTED AMOUNT: **\$74,000.00**
 ADJ. PROJECTED AMOUNT: **\$240,500.00**
 CONTRACTOR: **TOUCHSTONE RESOURCES, LLC**

HIGHWAY: **IH0020**
 DISTRICT NAME: **ODESSA**
 COUNTY: **MIDLAND**
 AREA ENGINEER: **Fred Herrera, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0012**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2023** to **05/31/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **95.56**
 % RETAINAGE: **0.00**

LETTING DATE: **05/10/2022**
 AWARD DATE: **05/10/2022**
 NOTICE TO PROCEED DATE: **05/24/2022**
 WORK BEGIN DATE: **06/21/2022**
 ACCEPTED DATE: **05/31/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$126,305.05	\$126,305.05	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$126,305.05	\$126,305.05	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$126,305.05	\$126,305.05	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/21/2022
TIME CHARGES BEGIN: 06/21/2022
BID DAYS: 120
C. O. ADJUSTED DAYS: 240
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 344
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$570.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$570.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
05/01/2023	1	
05/02/2023	1	
05/03/2023	1	
05/04/2023	1	
05/05/2023	1	
05/06/2023	1	
05/07/2023	1	
05/08/2023	1	
05/09/2023	1	
05/10/2023	1	
05/11/2023	1	
05/12/2023	1	
05/13/2023	1	
05/14/2023	1	
05/15/2023	1	
05/16/2023	1	
05/17/2023	1	
05/18/2023	1	
05/19/2023	1	
05/20/2023	1	
05/21/2023	1	
05/22/2023	1	
05/23/2023	1	
05/24/2023	1	
05/25/2023	1	
05/26/2023	1	
05/27/2023	1	
05/28/2023	1	
05/29/2023	1	
05/30/2023	1	
05/31/2023		1

1 WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	30	1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 640152001 CONTROL 640152001
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80196013	000	ASPH PATCH MAT (DEL)(SITE 1)	TON	185.000	100.000	800.000	575.49	106,465.65
0075	80196016	000	ASPH PATCH MAT (DEL)(SITE 4)	TON	185.000	100.000	100.000	107.24	19,839.40
								Category Subtotal	\$126,305.05

PROJECT MMC - 640152001 CONTROL 640152001
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80196014	000	ASPH PATCH MAT (DEL)(SITE 2)	TON	185.000	100.000	0.000	0.000	0.00
0070	80196015	000	ASPH PATCH MAT (DEL)(SITE 3)	TON	185.000	100.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$126,305.05**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80196013	000	ASPH PATCH MAT (DEL)(SITE 1)	TON	185.000	100.00	575.490	106,465.65
80196016	000	ASPH PATCH MAT (DEL)(SITE 4)	TON	185.000	100.00	107.240	19,839.40
TOTAL ITEM EARNINGS TO DATE							\$126,305.05