



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **09/08/23**

CONTRACT ID: **640269001**  
 PROJECT: **MMC - 640269001**  
 CONTRACT: **06221301**  
 AWARD AMOUNT: **\$347,800.00**  
 PROJECTED AMOUNT: **\$347,801.00**  
 ADJ. PROJECTED AMOUNT: **\$706,701.00**  
 CONTRACTOR: **QUALITY HOT MIX, INC.**

HIGHWAY: **IH0010**  
 DISTRICT NAME: **YOAKUM**  
 COUNTY: **COLORADO**  
 AREA ENGINEER: **Ryan Simper, P.E.**  
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0008**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **03/01/2023** to **03/31/2023**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **99.17**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/03/2022**  
 AWARD DATE: **06/06/2022**  
 NOTICE TO PROCEED DATE: **07/06/2022**  
 WORK BEGIN DATE: **08/02/2022**  
 ACCEPTED DATE: **03/31/2023**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$534,932.40	\$534,932.40	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$534,932.40	\$534,932.40	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$0.00</b>
PAID TO CONTRACTOR	<b>\$534,932.40</b>	<b>\$534,932.40</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 08/02/2022  
TIME CHARGES BEGIN: 08/05/2022  
BID DAYS: 120  
C. O. ADJUSTED DAYS: 120  
CURRENT DAYS: 240  
DAYS CHARGED TO DATE: 238  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$590.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$590.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/01/2023	1	
03/02/2023	1	
03/03/2023	1	
03/04/2023	1	
03/05/2023	1	
03/06/2023	1	
03/07/2023	1	
03/08/2023	1	
03/09/2023	1	
03/10/2023	1	
03/11/2023	1	
03/12/2023	1	
03/13/2023	1	
03/14/2023	1	
03/15/2023	1	
03/16/2023	1	
03/17/2023	1	
03/18/2023	1	
03/19/2023	1	
03/20/2023	1	
03/21/2023	1	
03/22/2023	1	
03/23/2023	1	
03/24/2023	1	
03/25/2023	1	
03/26/2023	1	
03/27/2023	1	
03/28/2023	1	
03/29/2023	1	
03/30/2023	1	
03/31/2023		

Diary Adjustment

1 WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	30	1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT MMC - 640269001 CONTROL 640269001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116042	000	D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL) Colorado County	TON	94.000	3,700.000	0.000	3,700.00	347,800.00
0065	80116042		D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL) Quantity and Price Increase	TON	97.000	0.000	3,700.000	1,929.20	187,132.40

Category Subtotal \$534,932.40

PROJECT MMC - 640269001 CONTROL 640269001  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0080	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0085	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$534,932.40

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116042	000	D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL) Colorado County	TON	94.000	3,700.00	3,700.000	347,800.00
80116042		D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL) Quantity and Price Increase	TON	97.000	3,700.00	1,929.200	187,132.40
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$534,932.40</b>