



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/24**

CONTRACT ID: **640610001**  
 PROJECT: **RMC - 640610001**  
 CONTRACT: **06244208**  
 AWARD AMOUNT: **\$427,320.00**  
 PROJECTED AMOUNT: **\$427,323.00**  
 ADJ. PROJECTED AMOUNT: **\$427,323.00**  
 CONTRACTOR: **ICOS MANAGEMENT, LLC**

HIGHWAY: **US0079**  
 DISTRICT NAME: **AUSTIN**  
 COUNTY: **WILLIAMSON**  
 AREA ENGINEER: **Kyle Russell, P.E.**  
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0001**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/18/2024** to **10/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **7.02**  
 % TIME USED: **14.13**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/06/2024**  
 AWARD DATE: **06/27/2024**  
 NOTICE TO PROCEED DATE: **09/18/2024**  
 WORK BEGIN DATE: **10/15/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$30,000.00	\$0.00	\$30,000.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$30,000.00	\$0.00	\$30,000.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$30,000.00</b>
PAID TO CONTRACTOR	<b>\$30,000.00</b>	<b>\$0.00</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 10/15/2024  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 92  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 92  
DAYS CHARGED TO DATE: 13  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/14/2024	1	
10/15/2024	1	
10/16/2024	1	
10/17/2024	1	
10/18/2024		1 RAIN
10/19/2024		1 SATURDAY
10/20/2024		1 SUNDAY
10/21/2024	1	
10/22/2024	1	
10/23/2024	1	
10/24/2024	1	
10/25/2024	1	
10/26/2024		1 SATURDAY
10/27/2024		1 SUNDAY
10/28/2024	1	
10/29/2024	1	
10/30/2024	1	
10/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
18	13	5
RAIN		1
SATURDAY		2
SUNDAY		2

WORK PERFORMED THIS PERIOD

PROJECT RMC - 640610001 CONTROL 640610001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006001	000	MOBILIZATION	LS	30,000.000	0.500	\$15,000.00	1.00	0.50
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	1.000	\$5,000.00	5.00	1.00
0070	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	2,000.000	5.000	\$10,000.00	124.25	5.00
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$30,000.00</b>		

CONTRACT LINE ITEMS

PROJECT RMC - 640610001 CONTROL 640610001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	30,000.000	1.000	0.000	0.50	15,000.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	5.000	0.000	1.00	5,000.00
0070	07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	2,000.000	124.250	0.000	5.00	10,000.00
<b>Category Subtotal</b>									<b>\$30,000.00</b>

PROJECT RMC - 640610001 CONTROL 640610001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	300.000	226.000	0.000	0.000	0.00
0080	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	300.000	40.000	0.000	0.000	0.00
0085	07526007	000	TREE REMOVAL (18" - 24" DIA)	EA	900.000	4.000	0.000	0.000	0.00
0090	07526008	000	TREE REMOVAL (24" - 30" DIA)	EA	1,500.000	2.000	0.000	0.000	0.00
0095	07526015	000	TREE AND BRUSH REMOVAL	AC	1,000.000	37.420	0.000	0.000	0.00
9000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
9001	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
9002	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
9003	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
9004	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$30,000.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	30,000.000	1.00	0.500	15,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	5.00	1.000	5,000.00
07526003	000	TREE TRIMMING / BRUSH REMOVAL	MI	2,000.000	124.25	5.000	10,000.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$30,000.00</b>