



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **640917001**
 PROJECT: **RMC - 640917001**
 CONTRACT: **08224225**
 AWARD AMOUNT: **\$243,618.78**
 PROJECTED AMOUNT: **\$253,618.78**
 ADJ. PROJECTED AMOUNT: **\$414,454.78**
 CONTRACTOR: **GREENPAK SOLUTIONS, LIMITED LIABILITY COMPANY**

HIGHWAY: **US0084**
 DISTRICT NAME: **BROWNWOOD**
 COUNTY: **COLEMAN**
 AREA ENGINEER: **Casey L. McGee, P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0012**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **43.90**
 % RETAINAGE: **0.00**

LETTING DATE: **08/04/2022**
 AWARD DATE: **08/30/2022**
 NOTICE TO PROCEED DATE: **09/19/2022**
 WORK BEGIN DATE: **11/21/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$446,178.49	\$446,178.49	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$446,178.49	\$446,178.49	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<div style="border: 2px solid black; padding: 5px; display: inline-block;">\$0.00</div>
PAID TO CONTRACTOR	\$446,178.49	\$446,178.49	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/21/2022
TIME CHARGES BEGIN: 12/31/2025
BID DAYS: 41
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 41
DAYS CHARGED TO DATE: 18
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/01/2023		1	AWAIT FINAL ACCEPT
10/02/2023		1	AWAIT FINAL ACCEPT
10/03/2023		1	AWAIT FINAL ACCEPT
10/04/2023		1	AWAIT FINAL ACCEPT
10/05/2023		1	AWAIT FINAL ACCEPT
10/06/2023		1	AWAIT FINAL ACCEPT
10/07/2023		1	AWAIT FINAL ACCEPT
10/08/2023		1	AWAIT FINAL ACCEPT
10/09/2023		1	AWAIT FINAL ACCEPT
10/10/2023		1	AWAIT FINAL ACCEPT
10/11/2023		1	AWAIT FINAL ACCEPT
10/12/2023		1	AWAIT FINAL ACCEPT
10/13/2023		1	AWAIT FINAL ACCEPT
10/14/2023		1	AWAIT FINAL ACCEPT
10/15/2023		1	AWAIT FINAL ACCEPT
10/16/2023		1	AWAIT FINAL ACCEPT
10/17/2023		1	AWAIT FINAL ACCEPT
10/18/2023		1	AWAIT FINAL ACCEPT
10/19/2023		1	AWAIT FINAL ACCEPT
10/20/2023		1	AWAIT FINAL ACCEPT
10/21/2023		1	AWAIT FINAL ACCEPT
10/22/2023		1	AWAIT FINAL ACCEPT
10/23/2023		1	AWAIT FINAL ACCEPT
10/24/2023		1	AWAIT FINAL ACCEPT
10/25/2023		1	AWAIT FINAL ACCEPT
10/26/2023		1	AWAIT FINAL ACCEPT
10/27/2023		1	AWAIT FINAL ACCEPT
10/28/2023		1	AWAIT FINAL ACCEPT
10/29/2023		1	AWAIT FINAL ACCEPT
10/30/2023		1	AWAIT FINAL ACCEPT
10/31/2023		1	AWAIT FINAL ACCEPT

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	0	31
AWAIT FINAL ACCEPT		31

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 640917001 CONTROL 640917001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	3.000	0.000	2.00	0.02
0070	07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	248.000	982.330	0.000	1,227.90	304,519.20
0075	61856002	002	TMA (STATIONARY)	DAY	0.010	90.000	0.000	28.00	0.28
100	07126008		JT / CRCK SEAL (RUBBER - ASPHALT) CO #2 new unit price	LMI	536.120	0.000	300.000	264.23	141,658.99

Category Subtotal \$446,178.49

PROJECT RMC - 640917001 CONTROL 640917001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	05006001	000	MOBILIZATION	LS	0.010	1.000	0.000	0.000	0.00
0080	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0085	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0090	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0095	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	10,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$446,178.49

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	3.00	2.000	0.02
07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	248.000	982.33	1,227.900	304,519.20
07126008		JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	536.120	982.33	264.230	141,658.99
		CO #2 new unit price					
61856002	002	TMA (STATIONARY)	DAY	0.010	90.00	28.000	0.28
TOTAL ITEM EARNINGS TO DATE							\$446,178.49