



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **641978001**  
 PROJECT: **MMC - 641978001**  
 CONTRACT: **10221907**  
 AWARD AMOUNT: **\$329,410.00**  
 PROJECTED AMOUNT: **\$329,411.00**  
 ADJ. PROJECTED AMOUNT: **\$988,231.00**  
 CONTRACTOR: **LONGVIEW ASPHALT, INC.**

HIGHWAY: **IH0020**  
 DISTRICT NAME: **ATLANTA**  
 COUNTY: **HARRISON**  
 AREA ENGINEER: **Jason R. Dupree, P.E.**  
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0011**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **33.10**  
 % TIME USED: **88.06**  
 % RETAINAGE: **0.00**

LETTING DATE: **10/12/2022**  
 AWARD DATE: **10/17/2022**  
 NOTICE TO PROCEED DATE: **11/14/2022**  
 WORK BEGIN DATE: **12/19/2022**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$327,152.00	\$185,190.31	\$141,961.69
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$327,152.00	\$185,190.31	\$141,961.69
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$327,152.00</b>	<b>\$185,190.31</b>	<b>\$141,961.69</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 12/19/2022  
TIME CHARGES BEGIN: 12/19/2022  
BID DAYS: 120  
C. O. ADJUSTED DAYS: 240  
CURRENT DAYS: 360  
DAYS CHARGED TO DATE: 317  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 641978001 CONTROL 641978001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	103.900	1,366.330	\$141,961.69

Total Bid Quantity	QTY Paid To Date
3,300.00	3,148.72

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$141,961.69**

CONTRACT LINE ITEMS

PROJECT MMC - 641978001 CONTROL 641978001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	103.900	1,100.000	2,200.000	3,148.72	327,152.00
<b>Category Subtotal</b>									<b>\$327,152.00</b>

PROJECT MMC - 641978001 CONTROL 641978001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	119.900	1,100.000	2,200.000	0.000	0.00
0070	80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	110.900	350.000	700.000	0.000	0.00
0075	80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	126.900	350.000	700.000	0.000	0.00
0080	96016001		MATERIAL ON HAND Material on Hand	DOL	1.000	1.000	0.000	0.000	0.00
0085	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
0090	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96056006		WORK ORDER LIQUIDATED DAMAGES Work Order LD's	DOL	-1.000	1.000	0.000	0.000	0.00
0100	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$327,152.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	103.900	1,100.00	3,148.720	327,152.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$327,152.00</b>