



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **642552001**
 PROJECT: **MMC - 642552001**
 CONTRACT: **12224222**
 AWARD AMOUNT: **\$905,940.00**
 PROJECTED AMOUNT: **\$905,940.00**
 ADJ. PROJECTED AMOUNT: **\$672,000.72**
 CONTRACTOR: **KNIFE RIVER CORPORATION - SOUTH**

HIGHWAY: **SH0022**
 DISTRICT NAME: **WACO**
 COUNTY: **HILL**
 AREA ENGINEER:
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0008**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2023** to **09/01/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **12/02/2022**
 AWARD DATE: **12/15/2022**
 NOTICE TO PROCEED DATE: **01/11/2023**
 WORK BEGIN DATE: **02/15/2023**
 ACCEPTED DATE: **08/02/2023**
 PHYSICAL WORK COMPLETION DATE: **08/02/2023**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$658,170.72	\$658,170.72	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$658,170.72	\$658,170.72	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$658,170.72	\$658,170.72	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/15/2023
TIME CHARGES BEGIN: 01/25/2023
BID DAYS: 183
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 183
DAYS CHARGED TO DATE: 183
PHYSICAL WORK COMPLETE: 08/02/2023

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/01/2023		1	FINAL ESTIMATE

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
OTHER - SEE RMRKS		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.00

CONTRACT LINE ITEMS

PROJECT MMC - 642552001 CONTROL 642552001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	79.100	600.000	400.300	1,000.30	79,123.73
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	93.850	9,000.000	-2,830.080	6,169.92	579,046.99
Category Subtotal									\$658,170.72

PROJECT MMC - 642552001 CONTROL 642552001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	80116014	000	D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	69.150	200.000	0.000	0.000	0.00
0501	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0502	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0503	96056006	000	WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1,000.000	0.000	0.000	0.00
0504	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$658,170.72

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	79.100	600.00	1,000.300	79,123.73
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	93.850	9,000.00	6,169.920	579,046.99
TOTAL ITEM EARNINGS TO DATE							\$658,170.72