



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **642892001**  
 PROJECT: **MMC - 642892001**  
 CONTRACT: **12221602**  
 AWARD AMOUNT: **\$282,600.00**  
 PROJECTED AMOUNT: **\$282,600.00**  
 ADJ. PROJECTED AMOUNT: **\$756,992.88**  
 CONTRACTOR: **ANDERSON COLUMBIA CO., INC.**

HIGHWAY: **SH0358**  
 DISTRICT NAME: **CORPUS CHRISTI**  
 COUNTY: **NUECES**  
 AREA ENGINEER: **Ernest Longoria, P.E.**  
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0009**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **50.39**  
 % TIME USED: **75.83**  
 % RETAINAGE: **0.00**

LETTING DATE: **12/13/2022**  
 AWARD DATE: **12/13/2022**  
 NOTICE TO PROCEED DATE: **01/05/2023**  
 WORK BEGIN DATE: **03/24/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$381,484.44	\$381,484.44	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$381,484.44	\$381,484.44	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$381,484.44</b>	<b>\$381,484.44</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 03/24/2023  
TIME CHARGES BEGIN: 02/01/2023  
BID DAYS: 180  
C. O. ADJUSTED DAYS: 180  
CURRENT DAYS: 360  
DAYS CHARGED TO DATE: 273  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT MMC - 642892001 CONTROL 642892001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	90.000	260.000	260.000	293.20	26,388.00
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	108.000	2,400.000	4,175.860	3,287.93	355,096.44
<b>Category Subtotal</b>									<b>\$381,484.44</b>

CONTROL  
DESCRIPTION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

TOTAL ITEM EARNINGS THIS CONTRACT \$381,484.44

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	90.000	260.00	293.200	26,388.00
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	108.000	2,400.00	3,287.930	355,096.44
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$381,484.44</b>