



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **643010001**
 PROJECT: **MMC - 643010001**
 CONTRACT: **01231309**
 AWARD AMOUNT: **\$235,000.00**
 PROJECTED AMOUNT: **\$235,000.00**
 ADJ. PROJECTED AMOUNT: **\$705,000.00**
 CONTRACTOR: **BRAUNTEX MATERIALS, INC.**

HIGHWAY: **SH0071**
 DISTRICT NAME: **YOAKUM**
 COUNTY: **COLORADO**
 AREA ENGINEER: **Ryan Simper, P.E.**
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0007**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **29.15**
 % TIME USED: **59.44**
 % RETAINAGE: **0.00**

LETTING DATE: **01/10/2023**
 AWARD DATE: **01/10/2023**
 NOTICE TO PROCEED DATE: **02/16/2023**
 WORK BEGIN DATE: **03/30/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$205,515.96	\$165,771.82	\$39,744.14
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$205,515.96	\$165,771.82	\$39,744.14
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$205,515.96	\$165,771.82	\$39,744.14

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/30/2023
TIME CHARGES BEGIN: 04/01/2023
BID DAYS: 180
C. O. ADJUSTED DAYS: 180
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 214
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$0.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$0.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 643010001 CONTROL 643010001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80136002	000	HMCL ACP TYPE D SAC-B AC-0.6 (DELIVERY)	TON	94.000	422.810	\$39,744.14

Total Bid Quantity	QTY Paid To Date
5,000.00	1,682.18

TOTAL ITEM EARNINGS THIS ESTIMATE \$39,744.14

CONTRACT LINE ITEMS

PROJECT MMC - 643010001 CONTROL 643010001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80136002	000	HMCL ACP TYPE D SAC-B AC-0.6 (DELIVERY)	TON	94.000	2,500.000	2,500.000	1,682.18	158,124.92
0075	80136003		HMCL ACP TYPE B (DELIVERY)(SITE 1) Colorado County Request for TY B	TON	94.000	0.000	2,500.000	504.16	47,391.04

Category Subtotal \$205,515.96

PROJECT MMC - 643010001 CONTROL 643010001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
0070	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$205,515.96

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80136002	000	HMCL ACP TYPE D SAC-B AC-0.6 (DELIVERY)	TON	94.000	2,500.00	1,682.180	158,124.92
80136003		HMCL ACP TYPE B (DELIVERY)(SITE 1)	TON	94.000	0.00	504.160	47,391.04
TOTAL ITEM EARNINGS TO DATE							\$205,515.96