



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/08/25**

CONTRACT ID: **643272001**
 PROJECT: **MMC - 643272001**
 CONTRACT: **12234203**
 AWARD AMOUNT: **\$486,600.00**
 PROJECTED AMOUNT: **\$486,600.00**
 ADJ. PROJECTED AMOUNT: **\$1,459,800.00**
 CONTRACTOR: **BIG CREEK CONSTRUCTION, LTD.**

HIGHWAY: **IH0045**
 DISTRICT NAME: **BRYAN**
 COUNTY: **LEON**
 AREA ENGINEER: **Delmy Reyes, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0012**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/01/2025** to **01/31/2025**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **86.72**
 % TIME USED: **67.78**
 % RETAINAGE: **0.00**

LETTING DATE: **12/06/2023**
 AWARD DATE: **12/12/2023**
 NOTICE TO PROCEED DATE: **01/04/2024**
 WORK BEGIN DATE: **02/01/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,265,867.71	\$1,265,867.71	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,265,867.71	\$1,265,867.71	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,265,867.71	\$1,265,867.71	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/01/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 360
CURRENT DAYS: 540
DAYS CHARGED TO DATE: 366
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
01/01/2025	1	
01/02/2025	1	
01/03/2025	1	
01/04/2025	1	
01/05/2025	1	
01/06/2025	1	
01/07/2025	1	
01/08/2025	1	
01/09/2025	1	
01/10/2025	1	
01/11/2025	1	
01/12/2025	1	
01/13/2025	1	
01/14/2025	1	
01/15/2025	1	
01/16/2025	1	
01/17/2025	1	
01/18/2025	1	
01/19/2025	1	
01/20/2025	1	
01/21/2025	1	
01/22/2025	1	
01/23/2025	1	
01/24/2025	1	
01/25/2025	1	
01/26/2025	1	
01/27/2025	1	
01/28/2025	1	
01/29/2025	1	
01/30/2025	1	
01/31/2025	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 643272001 CONTROL 643272001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	83.000	200.000	400.000	7,756.13	643,758.79
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	94.000	5,000.000	10,000.000	6,618.18	622,108.92
Category Subtotal									\$1,265,867.71

PROJECT MMC - 643272001 CONTROL 643272001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0075	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0080	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0085	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
0090	80116006		D-GR HMA(SQ) TY F PG 64-22 (DELIVERY) Adjusted by change order 3	TON	110.000	0.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$1,265,867.71

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	83.000	200.00	7,756.130	643,758.79
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	94.000	5,000.00	6,618.180	622,108.92
TOTAL ITEM EARNINGS TO DATE							\$1,265,867.71