



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/08/24**

CONTRACT ID: **643554001**  
 PROJECT: **RMC - 643554001**  
 CONTRACT: **06234030**  
 AWARD AMOUNT: **\$628,825.00**  
 PROJECTED AMOUNT: **\$628,827.00**  
 ADJ. PROJECTED AMOUNT: **\$1,257,652.00**  
 CONTRACTOR: **ISI CONTRACTING, INC.**

HIGHWAY: **US0059**  
 DISTRICT NAME: **HOUSTON**  
 COUNTY: **FORT BEND**  
 AREA ENGINEER: **Carlos M. Zepeda, Jr., P.E.**  
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0013**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/01/2024** to **09/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **35.86**  
 % TIME USED: **53.49**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/01/2023**  
 AWARD DATE: **06/30/2023**  
 NOTICE TO PROCEED DATE: **07/26/2023**  
 WORK BEGIN DATE: **09/01/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$451,032.23	\$451,032.23	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$451,032.23	\$451,032.23	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$451,032.23</b>	<b>\$451,032.23</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 09/01/2023  
TIME CHARGES BEGIN: 09/01/2023  
BID DAYS: 366  
C. O. ADJUSTED DAYS: 365  
CURRENT DAYS: 731  
DAYS CHARGED TO DATE: 391  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/01/2024	1	
09/02/2024	1	
09/03/2024	1	
09/04/2024	1	
09/05/2024	1	
09/06/2024	1	
09/07/2024	1	
09/08/2024	1	
09/09/2024	1	
09/10/2024	1	
09/11/2024	1	
09/12/2024	1	
09/13/2024	1	
09/14/2024	1	
09/15/2024	1	
09/16/2024	1	
09/17/2024	1	
09/18/2024	1	
09/19/2024	1	
09/20/2024	1	
09/21/2024	1	
09/22/2024	1	
09/23/2024	1	
09/24/2024	1	
09/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
25	25	0

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT RMC - 643554001 CONTROL 643554001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01046021	000	REMOVING CONC (CURB)	LF	2.000	900.000	0.000	195.00	390.00
0070	03616006	000	FULL - DEPTH REPAIR CRCP (12")	SY	410.000	350.000	0.000	454.34	186,278.58
0080	03616009	000	FULL - DEPTH REPAIR CRCP (15")	SY	550.000	75.000	0.000	147.11	80,908.30
0110	05006033	000	MOBILIZATION (CALLOUT)	EA	50.000	20.000	0.000	2.00	100.00
0120	05296011	000	CONC CURB (DOWEL)	LF	20.000	900.000	0.000	195.00	3,900.00
0125	07216002	002	FIBER REINFORCED POLYMER PATCHING MATLS	LB	3.500	40,000.000	0.000	34,859.00	122,006.50
0135	61856002	002	TMA (STATIONARY)	DAY	100.000	100.000	0.000	61.00	6,100.00
0145	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	39,808.53	39,808.53
0165	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	11,540.32	11,540.32
<b>Category Subtotal</b>									<b>\$451,032.23</b>

PROJECT RMC - 643554001 CONTROL 643554001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	03616004	000	FULL - DEPTH REPAIR CRCP (10")	SY	250.000	250.000	0.000	0.000	0.00
0066	03616004		FULL - DEPTH REPAIR CRCP (10")	SY	250.000	0.000	250.000	0.000	0.00
0071	03616006		FULL - DEPTH REPAIR CRCP (12")	SY	410.000	0.000	350.000	0.000	0.00
0075	03616008	000	FULL - DEPTH REPAIR CRCP (14")	SY	260.000	250.000	0.000	0.000	0.00
0076	03616008		FULL - DEPTH REPAIR CRCP (14")	SY	260.000	0.000	250.000	0.000	0.00
0081	03616009		FULL - DEPTH REPAIR CRCP (15")	SY	550.000	0.000	75.000	0.000	0.00
0085	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	220.000	250.000	0.000	0.000	0.00
0086	04296003		CONC STR REPAIR(DECK REP(PART DEPTH))	SF	220.000	0.000	250.000	0.000	0.00
0090	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	220.000	200.000	0.000	0.000	0.00
0091	04296005		CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	220.000	0.000	200.000	0.000	0.00
0095	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	150.000	200.000	0.000	0.000	0.00
0096	04296007		CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	150.000	0.000	200.000	0.000	0.00
0100	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	175.000	25.000	0.000	0.000	0.00
0101	04326008		RIPRAP (CONC)(CL B)(RR8&RR9)	CY	175.000	0.000	25.000	0.000	0.00
0105	04656406	001	CL C CONC (INLET) (TOP)	SY	100.000	40.000	0.000	0.000	0.00
0106	04656406		CL C CONC (INLET) (TOP)	SY	100.000	0.000	40.000	0.000	0.00
0111	05006033		MOBILIZATION (CALLOUT)	EA	50.000	0.000	20.000	0.000	0.00
0115	05006034	000	MOBILIZATION (EMERGENCY)	EA	50.000	10.000	0.000	0.000	0.00
0116	05006034		MOBILIZATION (EMERGENCY)	EA	50.000	0.000	10.000	0.000	0.00
0121	05296011		CONC CURB (DOWEL)	LF	20.000	0.000	900.000	0.000	0.00
0126	07216002		FIBER REINFORCED POLYMER PATCHING MATLS	LB	3.500	0.000	40,000.000	0.000	0.00
0130	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	50.000	58.000	0.000	0.000	0.00
0131	60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	50.000	0.000	58.000	0.000	0.00
0136	61856002		TMA (STATIONARY)	DAY	100.000	0.000	100.000	0.000	0.00
0140	70166065	000	ADJUST EXISTING MANHOLE	EA	1,000.000	5.000	0.000	0.000	0.00
0141	70166065		ADJUST EXISTING MANHOLE	EA	1,000.000	0.000	5.000	0.000	0.00

CONTRACT ID	643554001	ESTIMATE	0013	CONTRACTOR'S ESTIMATE PACKAGE			Page 5 of 6		
0150	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00	
0155	96046001	CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1.000	0.000	0.000	0.00	
		Lane Assessment Fees							
0160	96056006	WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00	
0170	96016001	MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00	
0175	96026001	PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00	
0180	96026002	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00	
060	01046021	REMOVING CONC (CURB)	LF	2.000	0.000	900.000	0.000	0.00	
						<b>Category Subtotal</b>		0.00	

**TOTAL ITEM EARNINGS THIS CONTRACT** \$451,032.23

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046021	000	REMOVING CONC (CURB)	LF	2.000	900.00	195.000	390.00
03616006	000	FULL - DEPTH REPAIR CRCP (12")	SY	410.000	350.00	454.338	186,278.58
03616009	000	FULL - DEPTH REPAIR CRCP (15")	SY	550.000	75.00	147.106	80,908.30
05006033	000	MOBILIZATION (CALLOUT)	EA	50.000	20.00	2.000	100.00
05296011	000	CONC CURB (DOWEL)	LF	20.000	900.00	195.000	3,900.00
07216002	002	FIBER REINFORCED POLYMER PATCHING MATLS	LB	3.500	40,000.00	34,859.000	122,006.50
61856002	002	TMA (STATIONARY)	DAY	100.000	100.00	61.000	6,100.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.00	39,808.530	39,808.53
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.00	11,540.320	11,540.32
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$451,032.23</b>