



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **644002001**
 PROJECT: **RMC - 644002001**
 CONTRACT: **08231806**
 AWARD AMOUNT: **\$147,743.89**
 PROJECTED AMOUNT: **\$145,272.89**
 ADJ. PROJECTED AMOUNT: **\$195,189.46**
 CONTRACTOR: **D & M CONTRACTORS, LLC**

HIGHWAY: **US0380**
 DISTRICT NAME: **DALLAS**
 COUNTY: **COLLIN**
 AREA ENGINEER: **Derick Davis**
 AREA NUMBER: **007**

ESTIMATE NUMBER: **0003**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/26/2024** to **04/21/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **96.58**
 % TIME USED: **36.84**
 % RETAINAGE: **0.00**

LETTING DATE: **08/09/2023**
 AWARD DATE: **08/09/2023**
 NOTICE TO PROCEED DATE: **08/22/2023**
 WORK BEGIN DATE: **02/09/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$188,521.47	\$188,521.47	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$188,521.47	\$188,521.47	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$188,521.47	\$188,521.47	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	02/09/2024	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	02/09/2024	<u>LIQ DAMAGE RATE:</u>	\$618.00
<u>BID DAYS:</u>	38	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	38	PER DAY	\$618.00
<u>DAYS CHARGED TO DATE:</u>	14	<u>TOTAL:</u>	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
03/26/2024		1	WORK COMPLETED	27	0	27
03/27/2024		1	AWAITING FINAL DOCUMENTATION			
03/28/2024		1	AWAITING FINAL DOCUMENTATION			
03/29/2024		1	AWAITING FINAL DOCUMENTATION			
03/30/2024		1	AWAITING FINAL DOCUMENTATION			
03/31/2024		1	AWAITING FINAL DOCUMENTATION			
04/01/2024		1	AWAITING FINAL DOCUMENTATION			
04/02/2024		1	AWAITING FINAL DOCUMENTATION			
04/03/2024		1	AWAITING FINAL DOCUMENTATION			
04/04/2024		1	AWAITING FINAL DOCUMENTATION			
04/05/2024		1	AWAITING FINAL DOCUMENTATION			
04/06/2024		1	AWAITING FINAL DOCUMENTATION			
04/07/2024		1	AWAITING FINAL DOCUMENTATION			
04/08/2024		1	AWAITING FINAL DOCUMENTATION			
04/09/2024		1	AWAITING FINAL DOCUMENTATION			
04/10/2024		1	AWAITING FINAL DOCUMENTATION			
04/11/2024		1	AWAITING FINAL DOCUMENTATION			
04/12/2024		1	AWAITING FINAL DOCUMENTATION			
04/13/2024		1	AWAITING FINAL DOCUMENTATION			
04/14/2024		1	AWAITING FINAL DOCUMENTATION			
04/15/2024		1	AWAITING FINAL DOCUMENTATION			
04/16/2024		1	AWAITING FINAL DOCUMENTATION			
04/17/2024		1	AWAITING FINAL DOCUMENTATION			
04/18/2024		1	AWAITING FINAL DOCUMENTATION			
04/19/2024		1	AWAITING FINAL DOCUMENTATION			
04/20/2024		1	AWAITING FINAL DOCUMENTATION			
04/21/2024		1	AWAITING FINAL DOCUMENTATION			
						26
						1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 644002001 CONTROL 644002001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	5,000.000	1.000	0.000	0.90	4,500.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	100.000	3.000	0.000	1.00	100.00
0070	07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	1,177.000	119.570	42.410	156.11	183,741.47
0080	61856002	002	TMA (STATIONARY)	DAY	20.000	38.000	0.000	9.00	180.00
								Category Subtotal	\$188,521.47

PROJECT RMC - 644002001 CONTROL 644002001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	25.000	38.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND Materials Recieved	DOL	1.000	1.000	0.000	0.000	0.00
1010	96016001		MATERIAL ON HAND Materials Used	DOL	-1.000	1.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to complete in the # of days allowed	DOL	-618.000	1.000	0.000	0.000	0.00
1050	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to Mobilize COWR	DOL	-618.000	1.000	0.000	0.000	0.00
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
1090	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-618.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non Compliance / Discontinuance	DOL	-618.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$188,521.47

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	5,000.000	1.00	0.900	4,500.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	100.000	3.00	1.000	100.00
07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	1,177.000	119.57	156.110	183,741.47
61856002	002	TMA (STATIONARY)	DAY	20.000	38.00	9.000	180.00
TOTAL ITEM EARNINGS TO DATE							\$188,521.47