



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **644158001**
 PROJECT: **MMC - 644158001**
 CONTRACT: **05234221**
 AWARD AMOUNT: **\$677,120.00**
 PROJECTED AMOUNT: **\$677,120.00**
 ADJ. PROJECTED AMOUNT: **\$940,645.00**
 CONTRACTOR: **OVERLAND MATERIALS & MANUFACTURING, INC.**

HIGHWAY: **US0287**
 DISTRICT NAME: **WICHITA FALLS**
 COUNTY: **WILBARGER**
 AREA ENGINEER: **David Rohmer, P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **13.73**
 % TIME USED: **77.22**
 % RETAINAGE: **0.00**

LETTING DATE: **05/05/2023**
 AWARD DATE: **05/25/2023**
 NOTICE TO PROCEED DATE: **06/07/2023**
 WORK BEGIN DATE: **06/15/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$129,158.00	\$129,158.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$129,158.00	\$129,158.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$129,158.00	\$129,158.00	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/15/2023
TIME CHARGES BEGIN: 06/15/2023
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 139
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 644158001 CONTROL 644158001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	83.260	200.000	0.000	168.41	14,021.82
0076	80116079		D-GR HMA(SQ)TY D PG 64-22(DLVR)SITE 4 CO #1	TON	105.410	0.000	2,500.000	1,092.27	115,136.18
								Category Subtotal	<u>\$129,158.00</u>

PROJECT MMC - 644158001 CONTROL 644158001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80116011	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 1	TON	102.460	2,100.000	0.000	0.000	0.00
0070	80116012	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 2	TON	101.430	2,100.000	0.000	0.000	0.00
0075	80116013	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 3	TON	101.430	2,100.000	0.000	0.000	0.00
0080	80116014	000	D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	82.590	50.000	0.000	0.000	0.00
0085	80116062	000	D-GR HMA (SQ)TY B PG 64-22(DLVR) SITE 1	TON	101.790	50.000	0.000	0.000	0.00
0090	80116063	000	D-GR HMA (SQ)TY B PG 64-22(DLVR) SITE 2	TON	100.770	50.000	0.000	0.000	0.00
0095	80116064	000	D-GR HMA (SQ)TY B PG 64-22(DLVR) SITE 3	TON	100.770	50.000	0.000	0.000	0.00
0300	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0302	96026614		DEMURRAGE	DOL	-1.000	1,000.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$129,158.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	83.260	200.00	168.410	14,021.82
80116079		D-GR HMA(SQ)TY D PG 64-22(DLVR)SITE 4	TON	105.410	0.00	1,092.270	115,136.18
TOTAL ITEM EARNINGS TO DATE							\$129,158.00