



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **644234001**
 PROJECT: **MMC - 644234001**
 CONTRACT: **06234014**
 AWARD AMOUNT: **\$305,280.00**
 PROJECTED AMOUNT: **\$305,280.00**
 ADJ. PROJECTED AMOUNT: **\$305,280.00**
 CONTRACTOR: **VULCAN CONSTRUCTION MATERIALS, LLC**

HIGHWAY: **SH0006**
 DISTRICT NAME: **BRYAN**
 COUNTY: **BRAZOS**
 AREA ENGINEER: **James Robbins, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0003**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **54.07**
 % TIME USED: **44.44**
 % RETAINAGE: **0.00**

LETTING DATE: **06/01/2023**
 AWARD DATE: **06/29/2023**
 NOTICE TO PROCEED DATE: **07/10/2023**
 WORK BEGIN DATE: **08/13/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$165,058.64	\$0.00	\$165,058.64
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$165,058.64	\$0.00	\$165,058.64
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$165,058.64	\$0.00	\$165,058.64

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 08/13/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 80
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 644234001 CONTROL 644234001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80406108	000	LRA (TY II GR DS) (DEL) (ST2)	TON	136.960	505.360	\$69,214.11
0070	80406109	000	LRA (TY II GR DS) (DEL) (ST3)	TON	135.280	708.490	\$95,844.53

Total Bid Quantity	QTY Paid To Date
750.00	505.36
750.00	708.49

TOTAL ITEM EARNINGS THIS ESTIMATE

\$165,058.64

CONTRACT LINE ITEMS

PROJECT MMC - 644234001 CONTROL 644234001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80406108	000	LRA (TY II GR DS) (DEL) (ST2)	TON	136.960	750.000	0.000	505.36	69,214.11
0070	80406109	000	LRA (TY II GR DS) (DEL) (ST3)	TON	135.280	750.000	0.000	708.49	95,844.53
Category Subtotal									\$165,058.64

PROJECT MMC - 644234001 CONTROL 644234001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80406107	000	LRA (TY II GR DS) (DEL) (ST1)	TON	134.800	750.000	0.000	0.000	0.00
0075	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0080	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0085	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0090	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$165,058.64

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406108	000	LRA (TY II GR DS) (DEL) (ST2)	TON	136.960	750.00	505.360	69,214.11
80406109	000	LRA (TY II GR DS) (DEL) (ST3)	TON	135.280	750.00	708.490	95,844.53
TOTAL ITEM EARNINGS TO DATE							\$165,058.64