



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **05/08/24**

CONTRACT ID: **644240001**  
 PROJECT: **RMC - 644240001**  
 CONTRACT: **08231813**  
 AWARD AMOUNT: **\$178,750.00**  
 PROJECTED AMOUNT: **\$176,279.00**  
 ADJ. PROJECTED AMOUNT: **\$176,279.00**  
 CONTRACTOR: **SYNERGY SIGNS & SERVICES LLC**

HIGHWAY: **US0075**  
 DISTRICT NAME: **DALLAS**  
 COUNTY: **COLLIN**  
 AREA ENGINEER: **Derick Davis**  
 AREA NUMBER: **007**

ESTIMATE NUMBER: **0005**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **03/22/2024** to **04/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **17.59**  
 % TIME USED: **38.36**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/08/2023**  
 AWARD DATE: **08/08/2023**  
 NOTICE TO PROCEED DATE: **08/22/2023**  
 WORK BEGIN DATE: **12/08/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$31,000.00	\$11,000.00	\$20,000.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$31,000.00	\$11,000.00	\$20,000.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$31,000.00</b>	<b>\$11,000.00</b>	<b>\$20,000.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	12/08/2023	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	12/08/2023	<u>LIQ DAMAGE RATE:</u>	\$618.00	
<u>BID DAYS:</u>	365	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	365		PER DAY	\$618.00
<u>DAYS CHARGED TO DATE:</u>	140	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

<u>DAILY BREAKDOWN</u>			<u>PERIOD SUMMARY</u>			
Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
03/22/2024	1			35	35	0
03/23/2024	1					
03/24/2024	1					
03/25/2024	1					
03/26/2024	1					
03/27/2024	1					
03/28/2024	1					
03/29/2024	1					
03/30/2024	1					
03/31/2024	1					
04/01/2024	1					
04/02/2024	1					
04/03/2024	1					
04/04/2024	1					
04/05/2024	1					
04/06/2024	1					
04/07/2024	1					
04/08/2024	1					
04/09/2024	1					
04/10/2024	1					
04/11/2024	1					
04/12/2024	1					
04/13/2024	1					
04/14/2024	1					
04/15/2024	1					
04/16/2024	1					
04/17/2024	1					
04/18/2024	1					
04/19/2024	1					
04/20/2024	1					
04/21/2024	1					
04/22/2024	1					
04/23/2024	1					
04/24/2024	1					
04/25/2024	1					

WORK PERFORMED THIS PERIOD

PROJECT RMC - 644240001 CONTROL 644240001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1,500.000	2.000	\$3,000.00	27.00	3.00
0065	06446076	000	REMOVE SM RD SN SUP&AM	EA	500.000	3.000	\$1,500.00	20.00	6.00
0070	06446114	000	REPLACE SRSA TYS80(2)SA(P)EXCLUD SIGN	EA	1,500.000	3.000	\$4,500.00	31.00	6.00
0075	06446115	000	REPLACE SRSA TYS80(2)SB(P)EXCLUD SIGN	EA	1,500.000	6.000	\$9,000.00	50.00	8.00
0080	61856002	002	TMA (STATIONARY)	DAY	250.000	8.000	\$2,000.00	27.00	10.00
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$20,000.00</b>		

CONTRACT LINE ITEMS

PROJECT RMC - 644240001 CONTROL 644240001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1,500.000	27.000	0.000	3.00	4,500.00
0065	06446076	000	REMOVE SM RD SN SUP&AM	EA	500.000	20.000	0.000	6.00	3,000.00
0070	06446114	000	REPLACE SRSA TYS80(2)SA(P)EXCLUD SIGN	EA	1,500.000	31.000	0.000	6.00	9,000.00
0075	06446115	000	REPLACE SRSA TYS80(2)SB(P)EXCLUD SIGN	EA	1,500.000	50.000	0.000	8.00	12,000.00
0080	61856002	002	TMA (STATIONARY)	DAY	250.000	27.000	0.000	10.00	2,500.00
<b>Category Subtotal</b>									<b>\$31,000.00</b>

PROJECT RMC - 644240001 CONTROL 644240001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1000	96016001		MATERIAL ON HAND Material Received	DOL	1.000	1.000	0.000	0.000	0.00
1010	96016001		MATERIAL ON HAND Material Used	DOL	-1.000	1.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS Positive Adjustment	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG Negative Adjustment	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to Complete in the Number of Days Allowed	DOL	-618.000	1.000	0.000	0.000	0.00
1050	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to Mobilize	DOL	-618.000	1.000	0.000	0.000	0.00
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
1090	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-618.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non Compliance/Discontinuance	DOL	-618.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

TOTAL ITEM EARNINGS THIS CONTRACT **\$31,000.00**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1,500.000	27.00	3.000	4,500.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	500.000	20.00	6.000	3,000.00
06446114	000	REPLACE SRSA TYS80(2)SA(P)EXCLUD SIGN	EA	1,500.000	31.00	6.000	9,000.00
06446115	000	REPLACE SRSA TYS80(2)SB(P)EXCLUD SIGN	EA	1,500.000	50.00	8.000	12,000.00
61856002	002	TMA (STATIONARY)	DAY	250.000	27.00	10.000	2,500.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$31,000.00</b>