



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **644320001**
 PROJECT: **RMC - 644320001**
 CONTRACT: **09231104**
 AWARD AMOUNT: **\$168,134.00**
 PROJECTED AMOUNT: **\$169,134.00**
 ADJ. PROJECTED AMOUNT: **\$169,134.00**
 CONTRACTOR: **ACE CONTRACTORS, INC.**

HIGHWAY: **US0096**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **SHELBY**
 AREA ENGINEER: **Randal Cooper, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2024** to **03/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **48.98**
 % TIME USED: **41.64**
 % RETAINAGE: **0.00**

LETTING DATE: **09/27/2023**
 AWARD DATE: **09/27/2023**
 NOTICE TO PROCEED DATE: **10/17/2023**
 WORK BEGIN DATE: **11/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$82,835.00	\$70,760.00	\$12,075.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$82,835.00	\$70,760.00	\$12,075.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$82,835.00	\$70,760.00	\$12,075.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/01/2023
TIME CHARGES BEGIN: 11/01/2023
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 152
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/01/2024	1	
03/02/2024	1	
03/03/2024	1	
03/04/2024	1	
03/05/2024	1	
03/06/2024	1	
03/07/2024	1	
03/08/2024	1	
03/09/2024	1	
03/10/2024	1	
03/11/2024	1	
03/12/2024	1	
03/13/2024	1	
03/14/2024	1	
03/15/2024	1	
03/16/2024	1	
03/17/2024	1	
03/18/2024	1	
03/19/2024	1	
03/20/2024	1	
03/21/2024	1	
03/22/2024	1	
03/23/2024	1	
03/24/2024	1	
03/25/2024	1	
03/26/2024	1	
03/27/2024	1	
03/28/2024	1	
03/29/2024	1	
03/30/2024	1	
03/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 644320001 CONTROL 644320001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0085	05006033	000	MOBILIZATION (CALLOUT)	EA	750.000	1.000	\$750.00	6.00	5.00
0135	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.000	75.000	\$300.00	1,000.00	750.00
0240	07706027	000	REMOVE GDRAIL END TRT / REPL WITH SGT	EA	5,500.000	2.000	\$11,000.00	10.00	9.00
0270	07706033	000	REPLACE SGT OBJECT MARKER	EA	25.000	1.000	\$25.00	2.00	6.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$12,075.00		

CONTRACT LINE ITEMS

PROJECT RMC - 644320001 CONTROL 644320001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0085	05006033	000	MOBILIZATION (CALLOUT)	EA	750.000	6.000	0.000	5.00	3,750.00
0090	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	30.000	200.000	0.000	300.00	9,000.00
0105	05406008	001	MTL BEAM GD FEN TRANS (T101)	EA	750.000	2.000	0.000	2.00	1,500.00
0135	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.000	1,000.000	0.000	750.00	3,000.00
0185	07706001	000	REPAIR RAIL ELEMENT (W - BEAM)	LF	32.000	675.000	0.000	125.00	4,000.00
0200	07706011	000	REM / REPL TIMBER / STL POST W/CONC FND	EA	75.000	25.000	0.000	26.00	1,950.00
0210	07706017	000	REALIGN POSTS	EA	25.000	15.000	0.000	3.00	75.00
0215	07706018	000	INSTALL BLOCKOUT (TYPE SPECIFIED)	EA	10.000	15.000	0.000	26.00	260.00
0225	07706022	000	REPLACE SINGLE GDRAIL TERMINAL POST	EA	50.000	40.000	0.000	2.00	100.00
0240	07706027	000	REMOVE GDRAIL END TRT / REPL WITH SGT	EA	5,500.000	10.000	0.000	9.00	49,500.00
0250	07706029	000	REM & RESET SGT IMPACT HEAD	EA	150.000	10.000	0.000	2.00	300.00
0270	07706033	000	REPLACE SGT OBJECT MARKER	EA	25.000	2.000	0.000	6.00	150.00
0290	07766020	000	REPAIR (TY T101RC)	LF	70.000	25.000	0.000	75.00	5,250.00
0295	61856002	002	TMA (STATIONARY)	DAY	1,000.000	12.000	0.000	4.00	4,000.00
Category Subtotal									\$82,835.00

PROJECT RMC - 644320001 CONTROL 644320001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01046021	000	REMOVING CONC (CURB)	LF	1.000	50.000	0.000	0.000	0.00
0065	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	50.000	2.000	0.000	0.000	0.00
0070	04296009	000	CONC STR REPAIR (STANDARD)	SF	200.000	2.000	0.000	0.000	0.00
0075	04506018	001	RAIL (TY T631)	LF	75.000	50.000	0.000	0.000	0.00
0080	04506019	001	RAIL (TY T631LS)	LF	1.000	20.000	0.000	0.000	0.00
0095	05406005	001	TERMINAL ANCHOR SECTION	EA	1.000	2.000	0.000	0.000	0.00
0100	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,000.000	2.000	0.000	0.000	0.00
0110	05406014	001	SHORT RADIUS	LF	1.000	30.000	0.000	0.000	0.00
0115	05406015	001	DRIVEWAY TERMINAL ANCHOR SECTION	EA	1.000	2.000	0.000	0.000	0.00
0120	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,500.000	2.000	0.000	0.000	0.00
0125	05406017	001	MTL BM GD FEN (LONG SPAN SYSTEM)	LF	1.000	30.000	0.000	0.000	0.00
0130	05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	1.000	30.000	0.000	0.000	0.00
0140	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	1.000	3.000	0.000	0.000	0.00
0145	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	1.000	10.000	0.000	0.000	0.00
0150	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	1.000	3.000	0.000	0.000	0.00
0155	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,000.000	5.000	0.000	0.000	0.00
0160	05446002	000	GUARDRAIL END TREATMENT (MOVE & RESET)	EA	1.000	3.000	0.000	0.000	0.00
0165	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	2.000	0.000	0.000	0.00
0170	05456027	000	CRASH CUSHION ATTEN (INSTALL) (QUAD)(W)	EA	1,000.000	2.000	0.000	0.000	0.00
0175	06586016	000	INSTL DEL ASSM (D-SW)SZ (BRF)GF1 (BI)	EA	25.000	5.000	0.000	0.000	0.00
0180	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	30.000	2.000	0.000	0.000	0.00

0190	07706003	000	REP RAIL ELMNT(THRIE-BM TRANS TO W -BM)	LF	1.000	25.000	0.000	0.000	0.00
0195	07706010	000	REM / REPL TIMBER/STL POST W/O CONC FND	EA	60.000	25.000	0.000	0.000	0.00
0205	07706016	000	REPAIR STEEL POST WITH BASE PLATE	EA	200.000	2.000	0.000	0.000	0.00
0220	07706019	000	REMOVE & REPLACE BLOCKOUT	EA	30.000	25.000	0.000	0.000	0.00
0230	07706023	000	REPAIR OF TERMINAL ANCHORS POSTS	EA	1.000	5.000	0.000	0.000	0.00
0235	07706024	000	REPLACE TERMINAL ANCHOR POSTS	EA	1.000	5.000	0.000	0.000	0.00
0245	07706028	000	REPL SINGLE GDRAIL TERM IMPACT HEAD	EA	1,000.000	2.000	0.000	0.000	0.00
0255	07706030	000	REPLACE SGT CABLE ASSEMBLY	EA	1.000	2.000	0.000	0.000	0.00
0260	07706031	000	REPLACE SGT CABLE ANCHOR	EA	1.000	2.000	0.000	0.000	0.00
0265	07706032	000	REPLACE SGT STRUT	EA	1.000	2.000	0.000	0.000	0.00
0275	07706034	000	REPAIR RAIL ELEMENT(W - BEAM FURNISHED)	LF	1.000	25.000	0.000	0.000	0.00
0280	07746017	000	REPAIR (WIDE QUAD)	EA	3,000.000	5.000	0.000	0.000	0.00
0285	07766004	000	REPAIR (STL POST W/ DOUBLED W-BEAMS-T6)	LF	50.000	50.000	0.000	0.000	0.00
0300	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0305	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0310	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	1.000	1,000.000	0.000	0.000	0.00
0315	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$82,835.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	750.000	6.00	5.000	3,750.00
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	30.000	200.00	300.000	9,000.00
05406008	001	MTL BEAM GD FEN TRANS (T101)	EA	750.000	2.00	2.000	1,500.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.000	1,000.00	750.000	3,000.00
07706001	000	REPAIR RAIL ELEMENT (W - BEAM)	LF	32.000	675.00	125.000	4,000.00
07706011	000	REM / REPL TIMBER / STL POST W/CONC FND	EA	75.000	25.00	26.000	1,950.00
07706017	000	REALIGN POSTS	EA	25.000	15.00	3.000	75.00
07706018	000	INSTALL BLOCKOUT (TYPE SPECIFIED)	EA	10.000	15.00	26.000	260.00
07706022	000	REPLACE SINGLE GDRAIL TERMINAL POST	EA	50.000	40.00	2.000	100.00
07706027	000	REMOVE GDRAIL END TRT / REPL WITH SGT	EA	5,500.000	10.00	9.000	49,500.00
07706029	000	REM & RESET SGT IMPACT HEAD	EA	150.000	10.00	2.000	300.00
07706033	000	REPLACE SGT OBJECT MARKER	EA	25.000	2.00	6.000	150.00
07766020	000	REPAIR (TY T101RC)	LF	70.000	25.00	75.000	5,250.00
61856002	002	TMA (STATIONARY)	DAY	1,000.000	12.00	4.000	4,000.00
TOTAL ITEM EARNINGS TO DATE							\$82,835.00