



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **644338001**
 PROJECT: **MMC - 644338001**
 CONTRACT: **06230102**
 AWARD AMOUNT: **\$279,500.00**
 PROJECTED AMOUNT: **\$279,501.00**
 ADJ. PROJECTED AMOUNT: **\$279,501.00**
 CONTRACTOR: **CLEVELAND ASPHALT PRODUCTS, INC.**

HIGHWAY: **SH0011**
 DISTRICT NAME: **PARIS**
 COUNTY: **HOPKINS**
 AREA ENGINEER: **Jesse Herrera, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0003**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **33.34**
 % TIME USED: **50.55**
 % RETAINAGE: **0.00**

LETTING DATE: **06/15/2023**
 AWARD DATE: **06/15/2023**
 NOTICE TO PROCEED DATE: **06/26/2023**
 WORK BEGIN DATE: **08/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$93,175.37	\$69,074.30	\$24,101.07
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$93,175.37	\$69,074.30	\$24,101.07
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$93,175.37	\$69,074.30	\$24,101.07

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 08/01/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 182
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 182
DAYS CHARGED TO DATE: 92
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 644338001 CONTROL 644338001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80106001	000	CUTBACK ASPHALT (RC-250)(DELIVERY)	GAL	4.300	5,604.900	\$24,101.07

Total Bid Quantity	QTY Paid To Date
65,000.00	21,668.69

TOTAL ITEM EARNINGS THIS ESTIMATE

\$24,101.07

CONTRACT LINE ITEMS

PROJECT MMC - 644338001 CONTROL 644338001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80106001	000	CUTBACK ASPHALT (RC-250)(DELIVERY)	GAL	4.300	65,000.000	0.000	21,668.69	93,175.37
Category Subtotal									<u>93,175.37</u>

PROJECT MMC - 644338001 CONTROL 644338001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1000	96026001		PAYMENT ADJUSTMENT-POS POS PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
1100	96026002		PAYMENT ADJUSTMENT-NEG NEG PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
1200	96026614		DEMURRAGE PAYING DEMURRAGE CHARGES	DOL	1.000	1.000	0.000	0.000	0.00
1300	96056009		MMC/TMC ACTUAL DAMAGES PAYING ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
1400	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$93,175.37

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80106001	000	CUTBACK ASPHALT (RC-250)(DELIVERY)	GAL	4.300	65,000.00	21,668.690	93,175.37
TOTAL ITEM EARNINGS TO DATE							<u><u>\$93,175.37</u></u>