



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **644404001**
 PROJECT: **MMC - 644404001**
 CONTRACT: **06231162**
 AWARD AMOUNT: **\$230,800.00**
 PROJECTED AMOUNT: **\$234,802.00**
 ADJ. PROJECTED AMOUNT: **\$234,802.00**
 CONTRACTOR: **LONGVIEW ASPHALT, INC.**

HIGHWAY: **FM0343**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **NACOGDOCHES**
 AREA ENGINEER: **Randal Cooper, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **48.43**
 % TIME USED: **51.25**
 % RETAINAGE: **0.00**

LETTING DATE: **06/06/2023**
 AWARD DATE: **06/06/2023**
 NOTICE TO PROCEED DATE: **06/14/2023**
 WORK BEGIN DATE: **07/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$113,719.66	\$113,719.66	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$113,719.66	\$113,719.66	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$113,719.66	\$113,719.66	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 07/01/2023
TIME CHARGES BEGIN: 07/01/2023
BID DAYS: 120
C. O. ADJUSTED DAYS: 120
CURRENT DAYS: 240
DAYS CHARGED TO DATE: 123
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	
10/27/2023	1	
10/28/2023	1	
10/29/2023	1	
10/30/2023	1	
10/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 644404001 CONTROL 644404001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80066016	000	SP TY C PG 76-22 (PICKUP)	TON	118.900	1,000.000	0.000	459.88	54,679.73
0065	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	112.900	500.000	0.000	522.94	59,039.93
Category Subtotal									\$113,719.66

PROJECT MMC - 644404001 CONTROL 644404001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	80116016	000	D-GR HMA(SQ)TY C PG 64-22 (PICKUP)	TON	110.900	500.000	0.000	0.000	0.00
0075	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0080	96026002		PAYMENT ADJUSTMENT-NEG	DOL	1.000	2,000.000	0.000	0.000	0.00
0085	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0090	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
0095	96056009		MMC/TMC ACTUAL DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$113,719.66

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80066016	000	SP TY C PG 76-22 (PICKUP)	TON	118.900	1,000.00	459.880	54,679.73
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	112.900	500.00	522.940	59,039.93
TOTAL ITEM EARNINGS TO DATE							\$113,719.66