



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **644490001**
 PROJECT: **MMC - 644490001**
 CONTRACT: **06231810**
 AWARD AMOUNT: **\$93,090.00**
 PROJECTED AMOUNT: **\$93,090.00**
 ADJ. PROJECTED AMOUNT: **\$93,090.00**
 CONTRACTOR: **A. L. HELMCAMP, INC.**

HIGHWAY: **SH0031**
 DISTRICT NAME: **DALLAS**
 COUNTY: **NAVARRO**
 AREA ENGINEER: **Joseph Lanoue**
 AREA NUMBER: **001**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/23/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **17.68**
 % TIME USED: **25.21**
 % RETAINAGE: **0.00**

LETTING DATE: **06/07/2023**
 AWARD DATE: **06/12/2023**
 NOTICE TO PROCEED DATE: **07/17/2023**
 WORK BEGIN DATE: **07/25/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$16,462.07	\$0.00	\$16,462.07
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$16,462.07	\$0.00	\$16,462.07
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<hr style="border-top: 3px double #000;"/>			
PAID TO CONTRACTOR	\$16,462.07	\$0.00	\$16,462.07

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 07/25/2023
TIME CHARGES BEGIN: 07/26/2023
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 92
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/23/2023	1	
09/24/2023	1	
09/25/2023	1	
09/26/2023	1	
09/27/2023	1	
09/28/2023	1	
09/29/2023	1	
09/30/2023	1	
10/01/2023	1	
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023	1	
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023	1	
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023	1	
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
33	33	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 644490001 CONTROL 644490001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80206074	000	RIPRAP(STNCMN)(DRY)(3"X5")(DEL)(ST1)	TON	43.720	124.930	\$5,461.94
0065	80206099	000	RIPRAP STN CMN DRY(18"X24")(DEL) SITE 1	TON	49.370	222.810	\$11,000.13

Total Bid Quantity	QTY Paid To Date
1,000.00	124.93
1,000.00	222.81

TOTAL ITEM EARNINGS THIS ESTIMATE

\$16,462.07

CONTRACT LINE ITEMS

PROJECT MMC - 644490001 CONTROL 644490001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80206074	000	RIPRAP(STNCMN)(DRY)(3"X5)(DEL)(ST1)	TON	43.720	1,000.000	0.000	124.93	5,461.94
0065	80206099	000	RIPRAP STN CMN DRY(18"X24)(DEL) SITE 1	TON	49.370	1,000.000	0.000	222.81	11,000.13
Category Subtotal									\$16,462.07

PROJECT MMC - 644490001 CONTROL 644490001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1140	96026614		DEMURRAGE Demurrage	DOL	1.000	1.000	0.000	0.000	0.00
1150	96056009		MMC/TMC ACTUAL DAMAGES MMC Actual Damages	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$16,462.07

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80206074	000	RIPRAP(STNCMN)(DRY)(3"X5")(DEL)(ST1)	TON	43.720	1,000.00	124.930	5,461.94
80206099	000	RIPRAP STN CMN DRY(18"X24")(DEL) SITE 1	TON	49.370	1,000.00	222.810	11,000.13
TOTAL ITEM EARNINGS TO DATE							\$16,462.07