



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **05/08/24**

CONTRACT ID: **644987001**  
 PROJECT: **RMC - 644987001**  
 CONTRACT: **12231804**  
 AWARD AMOUNT: **\$144,280.00**  
 PROJECTED AMOUNT: **\$141,809.00**  
 ADJ. PROJECTED AMOUNT: **\$141,809.00**  
 CONTRACTOR: **GARRET SHIELDS INFRASTRUCTURE**

HIGHWAY: **US0075**  
 DISTRICT NAME: **DALLAS**  
 COUNTY: **COLLIN**  
 AREA ENGINEER: **Derick Davis**  
 AREA NUMBER: **007**

ESTIMATE NUMBER: **0003**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **03/26/2024** to **04/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **15.13**  
 % TIME USED: **26.47**  
 % RETAINAGE: **0.00**

LETTING DATE: **12/12/2023**  
 AWARD DATE: **12/12/2023**  
 NOTICE TO PROCEED DATE: **12/21/2023**  
 WORK BEGIN DATE: **04/01/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$21,456.00	\$0.00	\$21,456.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$21,456.00	\$0.00	\$21,456.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$21,456.00</b>
PAID TO CONTRACTOR	<b>\$21,456.00</b>	<b>\$0.00</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 04/01/2024  
TIME CHARGES BEGIN: 01/29/2024  
BID DAYS: 68  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 68  
DAYS CHARGED TO DATE: 18  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/26/2024		1	
03/27/2024		1	
03/28/2024		1	
03/29/2024		1	
03/30/2024		1	
03/31/2024		1	
04/01/2024	1		
04/02/2024	1		
04/03/2024	1		
04/04/2024	1		
04/05/2024	1		
04/06/2024		1	SATURDAY
04/07/2024		1	SUNDAY
04/08/2024	1		
04/09/2024	1		
04/10/2024	1		
04/11/2024	1		
04/12/2024	1		
04/13/2024		1	SATURDAY
04/14/2024		1	SUNDAY
04/15/2024	1		
04/16/2024		1	TOO WET
04/17/2024	1		
04/18/2024	1		
04/19/2024	1		
04/20/2024		1	SATURDAY
04/21/2024		1	SUNDAY
04/22/2024	1		
04/23/2024	1		
04/24/2024	1		
04/25/2024	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	18	13
OTHER - SEE RMRKS		6
SATURDAY		3
SUNDAY		3
TOO WET		1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 644987001 CONTROL 644987001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01046021	000	REMOVING CONC (CURB)	LF	20.000	204.500	\$4,090.00	1,210.00	204.50
0070	04296008	000	CONC STR REPR(RAPID VERT AND OVERHEAD)	SF	200.000	26.250	\$5,250.00	189.00	26.25
0080	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,000.000	1.000	\$1,000.00	4.00	1.00
0085	05296002	000	CONC CURB (TY II)	LF	48.000	204.500	\$9,816.00	1,210.00	204.50
0095	61856002	002	TMA (STATIONARY)	DAY	100.000	13.000	\$1,300.00	70.00	13.00
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$21,456.00</b>		

CONTRACT LINE ITEMS

PROJECT RMC - 644987001 CONTROL 644987001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01046021	000	REMOVING CONC (CURB)	LF	20.000	1,210.000	0.000	204.50	4,090.00
0070	04296008	000	CONC STR REPR(RAPID VERT AND OVERHEAD)	SF	200.000	189.000	0.000	26.25	5,250.00
0080	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,000.000	4.000	0.000	1.00	1,000.00
0085	05296002	000	CONC CURB (TY II)	LF	48.000	1,210.000	0.000	204.50	9,816.00
0095	61856002	002	TMA (STATIONARY)	DAY	100.000	70.000	0.000	13.00	1,300.00
<b>Category Subtotal</b>									<b>\$21,456.00</b>

PROJECT RMC - 644987001 CONTROL 644987001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	20.000	10.000	0.000	0.000	0.00
0075	05006001	000	MOBILIZATION	LS	12,000.000	1.000	0.000	0.000	0.00
0090	05296008	000	CONC CURB & GUTTER (TY II)	LF	100.000	10.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND Materials on Hand - Materials Received	DOL	1.000	1.000	0.000	0.000	0.00
1010	96016001		MATERIAL ON HAND Materials on Hand - Materials Used	DOL	-1.000	1.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment, Positive	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment, Negative	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES Work Order LDs-Failure to complete in the # of days allowed	DOL	-618.000	1.000	0.000	0.000	0.00
1050	96056006		WORK ORDER LIQUIDATED DAMAGES Work Order LDs-Failure to Mobilize COWR	DOL	-618.000	1.000	0.000	0.000	0.00
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	0.000	0.00
1090	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-618.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non Complinance/Discontinuance	DOL	-618.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

TOTAL ITEM EARNINGS THIS CONTRACT **\$21,456.00**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046021	000	REMOVING CONC (CURB)	LF	20.000	1,210.00	204.500	4,090.00
04296008	000	CONC STR REPR(RAPID VERT AND OVERHEAD)	SF	200.000	189.00	26.250	5,250.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,000.000	4.00	1.000	1,000.00
05296002	000	CONC CURB (TY II)	LF	48.000	1,210.00	204.500	9,816.00
61856002	002	TMA (STATIONARY)	DAY	100.000	70.00	13.000	1,300.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$21,456.00</b>