



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **645057001**
 PROJECT: **MMC - 645057001**
 CONTRACT: **09231814**
 AWARD AMOUNT: **\$152,500.00**
 PROJECTED AMOUNT: **\$152,500.00**
 ADJ. PROJECTED AMOUNT: **\$305,000.00**
 CONTRACTOR: **TOUCHSTONE RESOURCES, LLC**

HIGHWAY: **FM2728**
 DISTRICT NAME: **DALLAS**
 COUNTY: **KAUFMAN**
 AREA ENGINEER: **Phillip Hancock**
 AREA NUMBER: **006**

ESTIMATE NUMBER: **0007**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/26/2024** to **04/21/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **17.85**
 % TIME USED: **51.11**
 % RETAINAGE: **0.00**

LETTING DATE: **09/13/2023**
 AWARD DATE: **09/13/2023**
 NOTICE TO PROCEED DATE: **09/21/2023**
 WORK BEGIN DATE: **10/21/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$54,434.43	\$54,434.43	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$54,434.43	\$54,434.43	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$54,434.43	\$54,434.43	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/21/2023
TIME CHARGES BEGIN: 10/21/2023
BID DAYS: 180
C. O. ADJUSTED DAYS: 180
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 184
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/26/2024	1	
03/27/2024	1	
03/28/2024	1	
03/29/2024	1	
03/30/2024	1	
03/31/2024	1	
04/01/2024	1	
04/02/2024	1	
04/03/2024	1	
04/04/2024	1	
04/05/2024	1	
04/06/2024	1	
04/07/2024	1	
04/08/2024	1	
04/09/2024	1	
04/10/2024	1	
04/11/2024	1	
04/12/2024	1	
04/13/2024	1	
04/14/2024	1	
04/15/2024	1	
04/16/2024	1	
04/17/2024	1	
04/18/2024	1	
04/19/2024	1	
04/20/2024	1	
04/21/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
27	27	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 645057001 CONTROL 645057001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80206013	000	RIPRAP(STN CMN)(DRY)(10"X20")(DEL)(ST1)	TON	70.000	1,000.000	1,000.000	212.96	14,907.20
0065	80206014	000	RIPRAP(STN CMN)(DRY)(10"X20")(DEL)(ST2)	TON	71.000	500.000	500.000	48.03	3,410.13
0070	80206016	000	RIPRAP(STN CMN)(DRY)(3"X6")(DEL)(ST1)	TON	50.000	500.000	500.000	644.77	32,238.50
0075	80206017	000	RIPRAP(STN CMN)(DRY)(3"X6")(DEL)(ST2)	TON	55.000	400.000	400.000	70.52	3,878.60
Category Subtotal									\$54,434.43

PROJECT MMC - 645057001 CONTROL 645057001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1140	96026614		DEMURRAGE Demurrage	DOL	1.000	1.000	0.000	0.000	0.00
1150	96056009		MMC/TMC ACTUAL DAMAGES MMC Actual Damages	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$54,434.43

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80206013	000	RIPRAP(STN CMN)(DRY)(10"X20")(DEL)(ST1)	TON	70.000	1,000.00	212.960	14,907.20
80206014	000	RIPRAP(STN CMN)(DRY)(10"X20")(DEL)(ST2)	TON	71.000	500.00	48.030	3,410.13
80206016	000	RIPRAP(STN CMN)(DRY)(3"X6")(DEL)(ST1)	TON	50.000	500.00	644.770	32,238.50
80206017	000	RIPRAP(STN CMN)(DRY)(3"X6")(DEL)(ST2)	TON	55.000	400.00	70.520	3,878.60
TOTAL ITEM EARNINGS TO DATE							\$54,434.43