



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **645163001**
 PROJECT: **MMC - 645163001**
 CONTRACT: **08232303**
 AWARD AMOUNT: **\$202,300.00**
 PROJECTED AMOUNT: **\$202,300.00**
 ADJ. PROJECTED AMOUNT: **\$404,600.00**
 CONTRACTOR: **ZACK BURKETT CO.**

HIGHWAY: **US0180**
 DISTRICT NAME: **BROWNWOOD**
 COUNTY: **STEPHENS**
 AREA ENGINEER: **Casey L. McGee, P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **08/01/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **43.51**
 % TIME USED: **91.39**
 % RETAINAGE: **0.00**

LETTING DATE: **08/24/2023**
 AWARD DATE: **08/29/2023**
 NOTICE TO PROCEED DATE: **09/08/2023**
 WORK BEGIN DATE: **10/08/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$176,040.49	\$65,691.29	\$110,349.20
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$176,040.49	\$65,691.29	\$110,349.20
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$176,040.49	\$65,691.29	\$110,349.20

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/08/2023
TIME CHARGES BEGIN: 12/31/2028
BID DAYS: 180
C. O. ADJUSTED DAYS: 180
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 329
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
08/01/2024	1	
08/02/2024	1	
08/03/2024	1	
08/04/2024	1	
08/05/2024	1	
08/06/2024	1	
08/07/2024	1	
08/08/2024	1	
08/09/2024	1	
08/10/2024	1	
08/11/2024	1	
08/12/2024	1	
08/13/2024	1	
08/14/2024	1	
08/15/2024	1	
08/16/2024	1	
08/17/2024	1	
08/18/2024	1	
08/19/2024	1	
08/20/2024	1	
08/21/2024	1	
08/22/2024	1	
08/23/2024	1	
08/24/2024	1	
08/25/2024	1	
08/26/2024	1	
08/27/2024	1	
08/28/2024	1	
08/29/2024	1	
08/30/2024	1	
08/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 645163001 CONTROL 645163001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80136003	000	HMCL ACP TYPE B (DELIVERY)(SITE 1)	TON	109.100	1,011.450	\$110,349.20

Total Bid Quantity	QTY Paid To Date
2,000.00	1,613.57

TOTAL ITEM EARNINGS THIS ESTIMATE

\$110,349.20

CONTRACT LINE ITEMS

PROJECT MMC - 645163001 CONTROL 645163001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80136003	000	HMCL ACP TYPE B (DELIVERY)(SITE 1)	TON	109.100	1,000.000	1,000.000	1,613.57	176,040.49
Category Subtotal									<u>\$176,040.49</u>

PROJECT MMC - 645163001 CONTROL 645163001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116011	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 1	TON	93.200	1,000.000	1,000.000	0.000	0.00
0070	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0075	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$176,040.49

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80136003	000	HMCL ACP TYPE B (DELIVERY)(SITE 1)	TON	109.100	1,000.00	1,613.570	176,040.49
TOTAL ITEM EARNINGS TO DATE							\$176,040.49