



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **645334001**
 PROJECT: **MMC - 645334001**
 CONTRACT: **09231161**
 AWARD AMOUNT: **\$244,450.00**
 PROJECTED AMOUNT: **\$244,452.00**
 ADJ. PROJECTED AMOUNT: **\$244,452.00**
 CONTRACTOR: **VULCAN CONSTRUCTION MATERIALS, LLC**

HIGHWAY: **SH0094**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **TRINITY**
 AREA ENGINEER: **Clint Jones, P.E.**
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0006**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2024** to **03/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **19.61**
 % TIME USED: **70.00**
 % RETAINAGE: **0.00**

LETTING DATE: **09/21/2023**
 AWARD DATE: **09/21/2023**
 NOTICE TO PROCEED DATE: **10/03/2023**
 WORK BEGIN DATE: **10/16/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$47,930.40	\$0.00	\$47,930.40
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$47,930.40	\$0.00	\$47,930.40
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$47,930.40	\$0.00	\$47,930.40

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/16/2023
TIME CHARGES BEGIN: 10/16/2023
BID DAYS: 120
C. O. ADJUSTED DAYS: 120
CURRENT DAYS: 240
DAYS CHARGED TO DATE: 168
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/01/2024	1	
03/02/2024	1	
03/03/2024	1	
03/04/2024	1	
03/05/2024	1	
03/06/2024	1	
03/07/2024	1	
03/08/2024	1	
03/09/2024	1	
03/10/2024	1	
03/11/2024	1	
03/12/2024	1	
03/13/2024	1	
03/14/2024	1	
03/15/2024	1	
03/16/2024	1	
03/17/2024	1	
03/18/2024	1	
03/19/2024	1	
03/20/2024	1	
03/21/2024	1	
03/22/2024	1	
03/23/2024	1	
03/24/2024	1	
03/25/2024	1	
03/26/2024	1	
03/27/2024	1	
03/28/2024	1	
03/29/2024	1	
03/30/2024	1	
03/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 645334001 CONTROL 645334001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	90.000	532.560	\$47,930.40

Total Bid Quantity	QTY Paid To Date
350.00	532.56

TOTAL ITEM EARNINGS THIS ESTIMATE

\$47,930.40

CONTRACT LINE ITEMS

PROJECT MMC - 645334001 CONTROL 645334001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	90.000	350.000	0.000	532.56	47,930.40
Category Subtotal									\$47,930.40

PROJECT MMC - 645334001 CONTROL 645334001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80066014	000	SP TY C PG 76-22 SAC A (DEL) (SITE 1)	TON	122.000	1,000.000	0.000	0.000	0.00
0070	80116012	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 2	TON	107.000	500.000	0.000	0.000	0.00
0075	80116013	000	D-GR HMA(SQ)TY D PG 64-22 (DLVR)SITE 3	TON	107.000	350.000	0.000	0.000	0.00
0080	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0090	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0095	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
0100	96056009		MMC/TMC ACTUAL DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$47,930.40

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	90.000	350.00	532.560	47,930.40
TOTAL ITEM EARNINGS TO DATE							\$47,930.40