



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/08/25**

CONTRACT ID: **645635001**
 PROJECT: **MMC - 645635001**
 CONTRACT: **10231709**
 AWARD AMOUNT: **\$163,600.00**
 PROJECTED AMOUNT: **\$163,600.00**
 ADJ. PROJECTED AMOUNT: **\$490,800.00**
 CONTRACTOR: **TOUCHSTONE RESOURCES, LLC**

HIGHWAY: **IH0045**
 DISTRICT NAME: **BRYAN**
 COUNTY: **FREESTONE**
 AREA ENGINEER: **Delmy Reyes, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0014**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/01/2025** to **01/31/2025**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **6.44**
 % TIME USED: **79.26**
 % RETAINAGE: **0.00**

LETTING DATE: **10/24/2023**
 AWARD DATE: **10/24/2023**
 NOTICE TO PROCEED DATE: **11/01/2023**
 WORK BEGIN DATE: **12/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$31,591.80	\$31,591.80	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$31,591.80	\$31,591.80	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$31,591.80	\$31,591.80	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 12/01/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 360
CURRENT DAYS: 540
DAYS CHARGED TO DATE: 428
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
01/01/2025	1	
01/02/2025	1	
01/03/2025	1	
01/04/2025	1	
01/05/2025	1	
01/06/2025	1	
01/07/2025	1	
01/08/2025	1	
01/09/2025	1	
01/10/2025	1	
01/11/2025	1	
01/12/2025	1	
01/13/2025	1	
01/14/2025	1	
01/15/2025	1	
01/16/2025	1	
01/17/2025	1	
01/18/2025	1	
01/19/2025	1	
01/20/2025	1	
01/21/2025	1	
01/22/2025	1	
01/23/2025	1	
01/24/2025	1	
01/25/2025	1	
01/26/2025	1	
01/27/2025	1	
01/28/2025	1	
01/29/2025	1	
01/30/2025	1	
01/31/2025	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 645635001 CONTROL 645635001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0080	80206034	000	RIPRAP(STNCMN)DRY)(3"-5")(DEL)(SITE 1)	CY	60.000	200.000	400.000	526.53	31,591.80
Category Subtotal									\$31,591.80

PROJECT MMC - 645635001 CONTROL 645635001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80206005	000	RIPRAP (DEL)(STONE PROT)(18 IN)(SITE 1)	CY	75.000	500.000	1,000.000	0.000	0.00
0065	80206006	000	RIPRAP (DEL)(STONE PROT)(18 IN)(SITE 2)	CY	79.000	500.000	1,000.000	0.000	0.00
0070	80206031	000	RIPRAP(DEL)(STONE PROT)(24 IN)(SITE 1)	CY	75.000	100.000	200.000	0.000	0.00
0075	80206032	000	RIPRAP(DEL)(STONE PROT)(24 IN)(SITE 2)	CY	79.000	100.000	200.000	0.000	0.00
0085	80206035	000	RIPRAP(STNCMN)DRY)(3"-5")(DEL)(SITE 2)	CY	65.000	200.000	400.000	0.000	0.00
0090	80206045	000	RIPRAP (DEL)(STONE PROT)(12 IN)(SITE 1)	CY	75.000	300.000	600.000	0.000	0.00
0095	80206046	000	RIPRAP (DEL)(STONE PROT)(12 IN)(SITE 2)	CY	79.000	300.000	600.000	0.000	0.00
0100	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0105	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0110	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0115	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$31,591.80

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80206034	000	RIPRAP(STNCMN)DRY)(3"-5")(DEL)(SITE 1)	CY	60.000	200.00	526.530	31,591.80
TOTAL ITEM EARNINGS TO DATE							\$31,591.80