



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/08/25**

CONTRACT ID: **645705001**
 PROJECT: **MMC - 645705001**
 CONTRACT: **12234044**
 AWARD AMOUNT: **\$539,275.00**
 PROJECTED AMOUNT: **\$539,275.00**
 ADJ. PROJECTED AMOUNT: **\$539,275.00**
 CONTRACTOR: **KNIFE RIVER CORPORATION - SOUTH**

HIGHWAY: **US0190**
 DISTRICT NAME: **WACO**
 COUNTY: **BELL**
 AREA ENGINEER:
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0007**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **07/26/2024** to **07/30/2024**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **98.36**
 % RETAINAGE: **0.00**

LETTING DATE: **12/05/2023**
 AWARD DATE: **12/12/2023**
 NOTICE TO PROCEED DATE: **01/04/2024**
 WORK BEGIN DATE: **02/12/2024**
 ACCEPTED DATE: **07/30/2024**
 PHYSICAL WORK COMPLETION DATE: **07/30/2024**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$346,790.86	\$346,790.86	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$346,790.86	\$346,790.86	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$346,790.86	\$346,790.86	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/12/2024
TIME CHARGES BEGIN: 02/01/2024
BID DAYS: 183
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 183
DAYS CHARGED TO DATE: 180
PHYSICAL WORK COMPLETE: 07/30/2024

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
07/26/2024	1		
07/27/2024	1		
07/28/2024	1		
07/29/2024	1		
07/30/2024		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
5	4	1
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 645705001 CONTROL 645705001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80136001	000	HMCL ACP TYPE B SAC-B AC-0.6 (DELIVERY)	TON	109.500	2,800.000	0.000	1,401.27	153,439.07
0065	80136002	000	HMCL ACP TYPE D SAC-B AC-0.6 (DELIVERY)	TON	113.500	2,050.000	0.000	1,703.54	193,351.79
Category Subtotal									\$346,790.86

PROJECT MMC - 645705001 CONTROL 645705001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0501	96026614	000	DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
0502	96056009	000	MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$346,790.86

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80136001	000	HMCL ACP TYPE B SAC-B AC-0.6 (DELIVERY)	TON	109.500	2,800.00	1,401.270	153,439.07
80136002	000	HMCL ACP TYPE D SAC-B AC-0.6 (DELIVERY)	TON	113.500	2,050.00	1,703.540	193,351.79
TOTAL ITEM EARNINGS TO DATE							\$346,790.86