



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/08/24**

CONTRACT ID: **645743001**
 PROJECT: **RMC - 645743001**
 CONTRACT: **03241201**
 AWARD AMOUNT: **\$249,949.25**
 PROJECTED AMOUNT: **\$249,951.25**
 ADJ. PROJECTED AMOUNT: **\$249,951.25**
 CONTRACTOR: **RELIANT SAND AND CONSTRUCTION, INC.**

HIGHWAY: **US 290**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **WALLER**
 AREA ENGINEER: **Carlos M. Zepeda, Jr., P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/10/2024** to **06/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **1.51**
 % TIME USED: **6.85**
 % RETAINAGE: **0.00**

LETTING DATE: **03/12/2024**
 AWARD DATE: **03/20/2024**
 NOTICE TO PROCEED DATE: **05/10/2024**
 WORK BEGIN DATE: **06/10/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$3,782.94	\$0.00	\$3,782.94
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$3,782.94	\$0.00	\$3,782.94
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	\$3,782.94	\$0.00	\$3,782.94
PAID TO CONTRACTOR			

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/10/2024
TIME CHARGES BEGIN: 06/01/2024
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 25
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
06/01/2024	1	
06/02/2024	1	
06/03/2024	1	
06/04/2024	1	
06/05/2024	1	
06/06/2024	1	
06/07/2024	1	
06/08/2024	1	
06/09/2024	1	
06/10/2024	1	
06/11/2024	1	
06/12/2024	1	
06/13/2024	1	
06/14/2024	1	
06/15/2024	1	
06/16/2024	1	
06/17/2024	1	
06/18/2024	1	
06/19/2024	1	
06/20/2024	1	
06/21/2024	1	
06/22/2024	1	
06/23/2024	1	
06/24/2024	1	
06/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
25	25	0

WORK PERFORMED THIS PERIOD

PROJECT RMC - 645743001 CONTROL 645743001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	100.000	1.000	\$100.00	12.00	1.00
0065	07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	1.240	2,954.000	\$3,662.96	200,000.00	2,954.00
0070	61856005	002	TMA (MOBILE OPERATION)	DAY	9.990	2.000	\$19.98	75.00	2.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$3,782.94		

CONTRACT LINE ITEMS

PROJECT RMC - 645743001 CONTROL 645743001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	100.000	12.000	0.000	1.00	100.00
0065	07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	1.240	200,000.000	0.000	2,954.00	3,662.96
0070	61856005	002	TMA (MOBILE OPERATION)	DAY	9.990	75.000	0.000	2.00	19.98
Category Subtotal									\$3,782.94

PROJECT RMC - 645743001 CONTROL 645743001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
0080	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
0085	96046001		CONTRACTOR FORCE ACCOUNT 1 Lane Assessment Fees	DOL	-1.000	1.000	0.000	0.000	0.00
0090	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0100	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0105	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0110	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$3,782.94

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	100.000	12.00	1.000	100.00
07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	1.240	200,000.00	2,954.000	3,662.96
61856005	002	TMA (MOBILE OPERATION)	DAY	9.990	75.00	2.000	19.98
TOTAL ITEM EARNINGS TO DATE							\$3,782.94