



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/08/24**

CONTRACT ID: **645975001**
 PROJECT: **MMC - 645975001**
 CONTRACT: **11231602**
 AWARD AMOUNT: **\$269,887.20**
 PROJECTED AMOUNT: **\$269,887.20**
 ADJ. PROJECTED AMOUNT: **\$404,830.80**
 CONTRACTOR: **VULCAN CONSTRUCTION MATERIALS, LLC**

HIGHWAY: **US0181**
 DISTRICT NAME: **CORPUS CHRISTI**
 COUNTY: **KARNES**
 AREA ENGINEER: **Nicholas K. Novosad, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0006**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/01/2024** to **06/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **23.87**
 % TIME USED: **47.78**
 % RETAINAGE: **0.00**

LETTING DATE: **11/14/2023**
 AWARD DATE: **11/14/2023**
 NOTICE TO PROCEED DATE: **11/28/2023**
 WORK BEGIN DATE: **01/11/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$96,646.20	\$0.00	\$96,646.20
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$96,646.20	\$0.00	\$96,646.20
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$96,646.20	\$0.00	\$96,646.20

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/11/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 180
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 172
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
06/01/2024	1	
06/02/2024	1	
06/03/2024	1	
06/04/2024	1	
06/05/2024	1	
06/06/2024	1	
06/07/2024	1	
06/08/2024	1	
06/09/2024	1	
06/10/2024	1	
06/11/2024	1	
06/12/2024	1	
06/13/2024	1	
06/14/2024	1	
06/15/2024	1	
06/16/2024	1	
06/17/2024	1	
06/18/2024	1	
06/19/2024	1	
06/20/2024	1	
06/21/2024	1	
06/22/2024	1	
06/23/2024	1	
06/24/2024	1	
06/25/2024	1	
06/26/2024	1	
06/27/2024	1	
06/28/2024	1	
06/29/2024	1	
06/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 645975001 CONTROL 645975001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80406009	000	LRA (TY I GR AA) (DEL) (ST1)	TON	102.230	945.380	\$96,646.20

Total Bid Quantity	QTY Paid To Date
3,960.00	945.38

TOTAL ITEM EARNINGS THIS ESTIMATE

\$96,646.20

CONTRACT LINE ITEMS

PROJECT MMC - 645975001 CONTROL 645975001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80406009	000	LRA (TY I GR AA) (DEL) (ST1)	TON	102.230	2,640.000	1,320.000	945.38	96,646.20
Category Subtotal									<u>\$96,646.20</u>

PROJECT MMC - 645975001 CONTROL 645975001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0500	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	5,000.000	0.000	0.000	0.00
0501	96026614		DEMURRAGE	DOL	1.000	5,000.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$96,646.20

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406009	000	LRA (TY I GR AA) (DEL) (ST1)	TON	102.230	2,640.00	945.380	96,646.20
TOTAL ITEM EARNINGS TO DATE							\$96,646.20