



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/09/24**

CONTRACT ID: **646382001**
 PROJECT: **MMC - 646382001**
 CONTRACT: **03244223**
 AWARD AMOUNT: **\$297,150.00**
 PROJECTED AMOUNT: **\$297,150.00**
 ADJ. PROJECTED AMOUNT: **\$297,150.00**
 CONTRACTOR: **ERGON ASPHALT & EMULSIONS, INC.**

HIGHWAY: **SH0011**
 DISTRICT NAME: **PARIS**
 COUNTY: **FRANKLIN**
 AREA ENGINEER: **Jesse Herrera, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2024** to **05/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **83.82**
 % TIME USED: **24.73**
 % RETAINAGE: **0.00**

LETTING DATE: **03/06/2024**
 AWARD DATE: **03/28/2024**
 NOTICE TO PROCEED DATE: **04/05/2024**
 WORK BEGIN DATE: **04/17/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$249,059.16	\$118,070.40	\$130,988.76
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$249,059.16	\$118,070.40	\$130,988.76
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$249,059.16	\$118,070.40	\$130,988.76

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/17/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 182
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 182
DAYS CHARGED TO DATE: 45
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
05/01/2024	1	
05/02/2024	1	
05/03/2024	1	
05/04/2024	1	
05/05/2024	1	
05/06/2024	1	
05/07/2024	1	
05/08/2024	1	
05/09/2024	1	
05/10/2024	1	
05/11/2024	1	
05/12/2024	1	
05/13/2024	1	
05/14/2024	1	
05/15/2024	1	
05/16/2024	1	
05/17/2024	1	
05/18/2024	1	
05/19/2024	1	
05/20/2024	1	
05/21/2024	1	
05/22/2024	1	
05/23/2024	1	
05/24/2024	1	
05/25/2024	1	
05/26/2024	1	
05/27/2024	1	
05/28/2024	1	
05/29/2024	1	
05/30/2024	1	
05/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646382001 CONTROL 646382001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80106005	000	EMULSION (CHFRS-2P) (DEL)	GAL	2.940	44,554.000	\$130,988.76

Total Bid Quantity	QTY Paid To Date
80,000.00	84,714.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$130,988.76

CONTRACT LINE ITEMS

PROJECT MMC - 646382001 CONTROL 646382001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80106005	000	EMULSION (CHFRS-2P) (DEL)	GAL	2.940	80,000.000	0.000	84,714.00	249,059.16
Category Subtotal									<u>249,059.16</u>

PROJECT MMC - 646382001 CONTROL 646382001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80106006	000	EMULSION (CHFRS-2P) (PICKUP)	GAL	2.750	5,000.000	0.000	0.000	0.00
0070	80106007	000	EMULSION (CSS-1H) (DEL)	GAL	2.640	5,000.000	0.000	0.000	0.00
0075	80106008	000	EMULSION (CSS-1H) (PICKUP)	GAL	2.450	1,000.000	0.000	0.000	0.00
0080	80106009	000	EMULSION (CSS-1H) (PICKUP)	GAL	1.250	3,000.000	0.000	0.000	0.00
0085	80106010	000	EMULSION (CSS-1H)(DELIVERY)	GAL	1.440	20,000.000	0.000	0.000	0.00
1000	96026614		DEMURRAGE PAYING DEMURRAGE CHARGES	DOL	1.000	1.000	0.000	0.000	0.00
1100	96056009		MMC/TMC ACTUAL DAMAGES CHARGING ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$249,059.16

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80106005	000	EMULSION (CHFRS-2P) (DEL)	GAL	2.940	80,000.00	84,714.000	249,059.16
TOTAL ITEM EARNINGS TO DATE							\$249,059.16