



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **646506001**
 PROJECT: **MMC - 646506001**
 CONTRACT: **04244221**
 AWARD AMOUNT: **\$416,025.00**
 PROJECTED AMOUNT: **\$416,025.00**
 ADJ. PROJECTED AMOUNT: **\$416,025.00**
 CONTRACTOR: **L A FULLER & SONS CONSTRUCTION, LTD.**

HIGHWAY: **IH0027**
 DISTRICT NAME: **LUBBOCK**
 COUNTY: **HALE**
 AREA ENGINEER: **Heath C. Bozeman, P.E.**
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0003**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **08/01/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **20.47**
 % TIME USED: **51.11**
 % RETAINAGE: **0.00**

LETTING DATE: **04/05/2024**
 AWARD DATE: **04/25/2024**
 NOTICE TO PROCEED DATE: **05/07/2024**
 WORK BEGIN DATE: **06/01/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$85,173.66	\$61,495.02	\$23,678.64
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$85,173.66	\$61,495.02	\$23,678.64
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$85,173.66	\$61,495.02	\$23,678.64

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/01/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 92
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
08/01/2024	1	
08/02/2024	1	
08/03/2024	1	
08/04/2024	1	
08/05/2024	1	
08/06/2024	1	
08/07/2024	1	
08/08/2024	1	
08/09/2024	1	
08/10/2024	1	
08/11/2024	1	
08/12/2024	1	
08/13/2024	1	
08/14/2024	1	
08/15/2024	1	
08/16/2024	1	
08/17/2024	1	
08/18/2024	1	
08/19/2024	1	
08/20/2024	1	
08/21/2024	1	
08/22/2024	1	
08/23/2024	1	
08/24/2024	1	
08/25/2024	1	
08/26/2024	1	
08/27/2024	1	
08/28/2024	1	
08/29/2024	1	
08/30/2024	1	
08/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646506001 CONTROL 646506001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0070	80196025	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 3)	TON	164.150	144.250	\$23,678.64

Total Bid Quantity	QTY Paid To Date
500.00	144.25

TOTAL ITEM EARNINGS THIS ESTIMATE

\$23,678.64

CONTRACT LINE ITEMS

PROJECT MMC - 646506001 CONTROL 646506001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	80196025	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 3)	TON	164.150	500.000	0.000	144.25	23,678.64
0075	80196026	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 4)	TON	171.000	500.000	0.000	359.62	61,495.02
Category Subtotal									\$85,173.66

PROJECT MMC - 646506001 CONTROL 646506001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80196023	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 1)	TON	161.500	500.000	0.000	0.000	0.00
0065	80196024	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 2)	TON	157.850	500.000	0.000	0.000	0.00
0080	80196027	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 5)	TON	177.550	500.000	0.000	0.000	0.00
0090	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
0095	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$85,173.66

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80196025	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 3)	TON	164.150	500.00	144.250	23,678.64
80196026	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 4)	TON	171.000	500.00	359.620	61,495.02
TOTAL ITEM EARNINGS TO DATE							\$85,173.66